

Duke Power Company  
Nuclear Production Dept.  
P.O. Box 1007  
Charlotte, NC 28201-1007

M.S. TUCKMAN  
Vice President  
Nuclear Operations  
(704) 373-3851



**DUKE POWER**

March 19, 1991

U. S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D. C. 20555

Subject: McGuire Nuclear Station, Unit 2  
Docket Number 50-369  
Cycle 7 Startup Report

Attached is the startup report for McGuire Nuclear Station Unit 2 Cycle 7. This report is submitted pursuant to Technical Specification 6.9.1.1, which requires that a report be submitted if a modification is made which may have significantly altered the nuclear, thermal, or hydraulic performance of the plant. During the recently completed outage, a modification was performed to permanently resolve the baffle-jetting problem that has been experienced at McGuire.

If there are any questions, please call Scott Gewehr at (704) 373-7581.

Very truly yours,

M. S. Tuckman

M2C7SU/sag

9103270065 910228  
PDR ADOCK 05000369  
P PDR

Handwritten initials: JED 4

Nuclear Regulatory Commission  
March 19, 1991  
Page 2

cc: Mr. T. A. Reed, Project Manager  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Mail Stop 9H3, OWFN  
Washington, D. C. 20555

Mr. S. D. Ebner, Regional Administrator  
U.S. Nuclear Regulatory Commission - Region II  
101 Marietta Street, NW - Suite 2900  
Atlanta, Georgia 30323

Mr. P. K. Van Doorn  
Senior Resident Inspector  
McGuire Nuclear Station

DUKE POWER COMPANY  
McGUIRE NUCLEAR STATION  
UNIT 2  
CYCLE 7  
STARTUP REPORT

February 28, 1991

# TABLE OF CONTENTS

	<u>Page</u>
List of Tables	ii
List of Figures	iii
1.0 Introduction	1
1.1 Prestartup NIS Realignment Following Refueling - PT/O/A/4600/78	3
2.0 Criticality	5
3.0 Zero Power Physics Testing	6
3.1 Boron Endpoint Measurement - PT/O/A/4150/10	10
3.2 Isothermal Temperature Coefficient Measurement - PT/O/A/4150/12	11
3.3 Control Rod Worth Measurement - PT/O/A/4150/11	14
3.4 Control Rod Worth Measurement: Rod Swap - PT/O/A/4150/11A	16
4.0 Power Escalation Testing	18
4.1 Incore and NIS Recalibration: Post Outage - PT/O/A/4600/02E	21
4.2 Thermal Power Output Measurement - PT/O/A/4150/03 -	24
4.3 Reactivity Anomalies Calculation - PT/O/A/4150/04	26
4.4 Incore and Nuclear Instrumentation System Correlation Check - PT/O/A/4600/02A	27
4.5 Core Power Distribution - PT/O/A/4150/02A	28

## LIST OF TABLES

	<u>Page</u>
1. Overlap Data	7
2. Nuclear Heat	8
3. Reactivity Computer Checkout	9
4. Control Rod Worth Measurement: Rod Swap	17
5. Core Power Distribution Results - 30% Full Power	19
6. Core Power Distribution Results - 76% Full Power	20
7. Quarter Core Flux Map Data for PT/0/A/4600/02E, Incore and NIS Recalibration: Post Outage	22
8. Thermal Power Output Measurement Results	25
9. Core Power Distribution Results - 100% Full Power	29

## LIST OF FIGURES

	<u>Page</u>
1. Unit 2 Cycle 7 Core Loading Pattern	2
2. Assemblies to Use for Calculating IR and PR Calibration	4
3. ITC Heatup and Cooldown Data: First Run	12
4. ITC Heatup and Cooldown Data: Second Run	13
5. Shutdown Bank B Rod Worth	15
6. Incore and NIS Recalibration Results	23

## 1.0 Introduction

Core loading for McGuire Unit 2 Cycle 7 was started on October 13, 1990 and was completed October 16. The core for McGuire 2 Cycle 7 consists of 193 Westinghouse optimized fuel assemblies. To control power peaking and maximize cycle length, 64 Westinghouse Wet Annular Burnable Absorber (WABA) inserts are utilized. Figure 1 gives the Unit 2 Cycle 7 core loading pattern.

Criticality, Zero Power Physics Testing (ZPPT) and Power Escalation Testing (PET) began December 25, 1990. During performance of the Zero Power Physics Test, PT/O/A/4150/11A, Control Rod Worth Measurement: Rod Swap, a manual trip occurred on December 27, 1990 at 0142 hours due to Shutdown Bank E falling into the core. After more than 30 hours of troubleshooting on the Rod Control System to determine the root cause of Shutdown Bank E falling to its fully inserted position, criticality was achieved again on December 28, 1990. ZPPT and PET were then successfully completed. The unit reached 100% power on January 4, 1991.



Unit 2 Cycle 7

1	2
4	3

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15



### 1.1 Prestartup NIS Realignment Following Refueling - PT/O/A/4600/78

This procedure was performed on October 10, 1990.


This test was used to calculate preliminary calibration data for the intermediate range (IR) and power range (PR) detectors following refueling.

The set of Cycle 7 preliminary calibration data was determined by taking the End of Cycle 6 (EOC6) calibration data and adjusting it by a weighted average of the ratio of the sum of the predicted assembly powers for the Cycle 7 loading to the sum of the measured assembly powers from the last Cycle 6 Incore/Excore calibration. The core locations used to calculate the ratio of the predicted Beginning of Cycle 7 (BOC7) assembly powers to the measured EOC6 values are shown in Figure 2.

The predicted BOC7-to-EOC6 IR ratio was  $\sim 0.87$ ; the predicted BOC7-to-EOC6 PR ratio was  $\sim 0.92$ . Based on these results, the IR and PR currents were adjusted prior to Cycle 7 Initial Criticality.

Figure 2

Assemblies to Use for Calculating  
IR and PR Calibration Setpoints



Core locations used for  
PR calibration



Core locations used for  
IR calibration

2.0 Criticality Following a Change in Core Nuclear Characteristics -  
PT/O/A/4150/28

On December 25, 1990, boron samples were taken in preparation for the approach to criticality. These samples indicated reactor coolant boron to be 1925 ppm. Since it was desired to achieve criticality with ~500 pcm of Control Bank D inserted, a target value of 1533 ppm was chosen for reactor coolant boron concentration. This represented the predicted BOC, ARO, HZP, No Xenon, equilibrium Samarium critical boron concentration of 1583 ppm less 50 ppm. Calculations using the unit Data Book (OP/2/A/6100/22) indicated a volume of 13,899 gallons of demineralized water should be added to the system to dilute from 1925 ppm to 1533 ppm. On December 25, 1990, this dilution of the Reactor Coolant System was started. The dilution was secured after 13,899 gallons of demineralized water had been added to the system. After adequate system mixing, Chemistry samples indicated Reactor Coolant System boron was 1485 ppm.

Since this boron concentration was not within 30 ppm of the desired target reactor coolant boron concentration, four hundred twenty-five (425) gallons of boric acid was added. After system mixing, Chemistry samples then indicated Reactor Coolant System boron was 1521 ppm.

On December 25, 1990, rod withdrawal commenced starting with Shutdown Bank A. As rods were withdrawn, both source range detectors were observed and rod motion was stopped each time either flux level doubled or any control rod bank was fully withdrawn. At these points a set of counts were taken on each source range detector and Inverse Count Rate Ratio (ICRR) was plotted to monitor the approach to criticality. The unit achieved criticality at 1555 hours on December 25, 1990, with Control Bank D at 49 steps withdrawn. The predicted critical position per OP/0/A/6100/06, Reactivity Balance Calculation was 76 steps withdrawn on Control Bank D. This represented a reactivity difference of 184 pcm.

Due to the manual reactor trip on December 27, 1990, PT/O/A/4150/28 was performed again to achieve criticality on December 28, 1990. Chemistry samples indicated Reactor Coolant System boron was 1520 ppm. Rod withdrawal commenced on December 28, 1990, and the source range counts were monitored as previously described. The unit achieved criticality at 1234 hours on December 28, 1990, with Control Bank D at 42 steps withdrawn. The predicted critical position per OP/0/A/6100/06, Reactivity Balance Calculation was 74 steps withdrawn on Control Bank D. This represented a reactivity difference of 219 pcm.

### 3.0 Zero Power Physics Testing- (ZPPT)

Zero Power Physics Testing for McGuire 2 Cycle 7 started December 25, 1990, and was completed December 29, 1990. The output of Power Range Detector N42 was used as input to the reactivity computer for Zero Power Physics Testing. All acceptance criteria for ZPPT were met.

A minimum of one decade of overlap between the source range and the intermediate range detectors was verified on both December 25 and 28, 1990 via the Control Board indication, the NIS panel, and the Operator Aid Computer (OAC). The results shown on Table 1 reflect the data from the OAC.

The point of adding nuclear heat was determined December 26, 1990. This was done by establishing a slow positive startup rate and observing a change in plant parameters such as an increase in Reactor Coolant System average temperatures (Tave) with a change in the reactivity trace and an increase in pressurizer level. The test was performed three times to establish repeatability of the data. Table 2 gives the results of the second two trials which were used to determine an average nuclear heat reading.

Nuclear heat was determined to be at an average flux level of  $2.73 \times 10^{-6}$  amps on the reactivity computer picoammeter (N42) and  $1.84 \times 10^{-6}$  amps on Intermediate Range Detector N35 and  $2.29 \times 10^{-6}$  amps on Intermediate Range Detector N36. From these results the test band for ZPPT was determined to be  $10^{-8}$  to  $10^{-7}$  amps on the reactivity computer.

On both December 26 and 28, 1990, an on line checkout of the reactivity computer was performed. This was done by withdrawing Control Bank D until a positive reactivity insertion of  $\sim +25$  pcm was indicated on the reactivity computer. The time for the flux level to double was measured and from this doubling time (DT), the reactor period was calculated ( $\text{period} = \text{DT} / 0.693$ ). Using the reactor period, the amount of reactivity was determined using the predicted data. This reactivity was compared to the reactivity computer indication. The test was repeated for a reactivity insertion of  $\sim +40$  pcm. An on-line negative reactivity checkout on the reactivity computer was also performed. This was done by inserting Control bank D until a negative reactivity change of  $\sim -40$  pcm was indicated on the reactivity computer. The time for the flux level to halve was measured and from this halving time (HT), the reactor period was calculated ( $\text{period} = \text{HT} / 0.693$ ). Using the reactor period, the amount of reactivity was determined using predicted data. This reactivity was compared to the reactivity computer indication. The test was repeated for a reactivity change of  $\sim -25$  pcm. The final results met all acceptance criteria and are given in Table 3.

An electronics only negative reactivity insertion test was also completed satisfactorily as part of PT/O/B/4600/55, Reactivity Computer Periodic Test.

TABLE 1

Overlap Data  
on December 25, 1990

<u>Source Range</u> cps		<u>Intermediate Range</u> amps	
<u>N31</u>	<u>N32</u>	<u>N35</u>	<u>N36</u>
$1.4 \times 10^3$	$1.4 \times 10^3$	$1.5 \times 10^{-11}$	$1.8 \times 10^{-11}$
$1.8 \times 10^4$	$1.9 \times 10^4$	$1.6 \times 10^{-10}$	$1.9 \times 10^{-10}$
When SR blocked $2.0 \times 10^4$	$2.1 \times 10^4$	$1.8 \times 10^{-10}$	$2.1 \times 10^{-10}$

Overlap Data  
on December 28, 1990

<u>Source Range</u> cps		<u>Intermediate Range</u> amps	
<u>N31</u>	<u>N32</u>	<u>N35</u>	<u>N36</u>
$0.6 \times 10^3$	$0.7 \times 10^3$	$1.1 \times 10^{-11}$	$1.2 \times 10^{-11}$
$1.2 \times 10^4$	$1.4 \times 10^4$	$1.1 \times 10^{-10}$	$1.2 \times 10^{-10}$
When SR blocked $1.9 \times 10^4$	$2.0 \times 10^4$	$1.7 \times 10^{-10}$	$2.0 \times 10^{-10}$



TABLE 2

## Nuclear Heat

	Reactivity Computer	Intermediate Range	
	<u>N42</u>	<u>N35</u>	<u>N36</u>
	$2.38 \times 10^{-6}$	$1.64 \times 10^{-6}$	$2.10 \times 10^{-6}$
	<u><math>3.08 \times 10^{-6}</math></u>	<u><math>2.04 \times 10^{-6}</math></u>	<u><math>2.48 \times 10^{-6}</math></u>
AVERAGE	$2.73 \times 10^{-6}$ amps	$1.84 \times 10^{-6}$ amps	$2.29 \times 10^{-6}$ amps

Test Band:  $10^{-8}$  to  $10^{-7}$  amps on N42.

TABLE 3  
Reactivity Computer Checkout

Results on December 26, 1990

Initial Flux Level (Amps) Reactivity Computer	Period (Seconds)	Doubling or Halving Time (Seconds)	Reactivity Computer( $\Delta\rho_c$ ) (pcm)	Reactivity DT( $\Delta\rho_{DT}$ ) or HT( $\Delta\rho_{HT}$ ) (pcm)	+ % Error
$1.44 \times 10^{-8}$	199	138	32.5	32.6	0.3
$4.40 \times 10^{-8}$	97	67	59.3	58.7	1.0
$8.89 \times 10^{-8}$	-372	257	-23.0	-22.7	1.3
$8.73 \times 10^{-8}$	-248	172	-37.3	-36.2	2.9

c

Results on December 28, 1990

$2.91 \times 10^{-8}$	231	160	28	28.8	2.9
$3.36 \times 10^{-8}$	157	95	44	44.9	2.0
$6.70 \times 10^{-8}$	-244	169	-37.5	-36.9	1.6
$7.3 \times 10^{-8}$	-364	257	-23	-23.2	0.9

$$+ \left| \frac{\Delta\rho_{DT} - \Delta\rho_c}{\Delta\rho_c} \right| \times 100 \text{ OR } \left| \frac{\Delta\rho_{HT} - \Delta\rho_c}{\Delta\rho_c} \right| \times 100$$



### 3.1 Boron Endpoint Measurement - PT/O/A/4150/10

This test was performed December 26, 1990. Two sets of data were obtained. In the first set, Control Bank D was initially at 215 steps withdrawn, the Reactor Coolant System boron concentration was 1631 ppm and the Pressurizer boron concentration was 1586 ppm.

Control Bank D was pulled to the All Rods Out (ARO) Configuration and the resulting reactivity change was converted to equivalent boron using the predicted Differential Boron Worth. Control Bank D was then reinserted to the just critical condition and the test was repeated three times. After these four test trials, an additional two trials were performed. The initial conditions for these additional two trials were: Control Bank D at 201 steps withdrawn, the Reactor Coolant System boron concentration was 1594 ppm and the Pressurizer boron concentration was 1586 ppm.

The results of these reactivity changes were each added to the initial Reactor Coolant System boron concentration to give two values for the ARO Boron Endpoint. All of the values were averaged to give the final result of 1600 ppm. This value met the acceptance criterion for the Hot Zero Power (HZP) ARO Critical Boron concentration  $\pm 1583 \pm 50$  ppm.

### 3.2 Isothermal Temperature Coefficient Measurement - PT/O/A/4150/12

This test was performed on December 26, 1990. The test measures Isothermal Temperature Coefficient (ITC) by plotting Reactivity versus Average Reactor Coolant System Temperature. The Moderator Temperature Coefficient (MTC) is found using the relationship as follows:

$$\text{MTC (pcm/}^{\circ}\text{F)} = \text{ITC} - \text{Doppler Temperature Coefficient}$$

The acceptance criterion on the ARO ITC was  $1.90 \pm 2.0$  pcm/ $^{\circ}$ F. The predicted Doppler Temperature Coefficient was -1.41 pcm/ $^{\circ}$ F.

The Reactor Coolant System boron concentration was 1598 ppm at the start of the test. A heatup/cooldown was performed while keeping rod position and boron constant to determine reactivity change versus temperature. The heatup/cooldown was performed a second time to establish repeatability of the data. The results are shown in Figures 3 and 4. The average ARO ITC was found to be +1.70 pcm/ $^{\circ}$ F. This fell within the acceptance criterion band. This gave an ARO MTC of +3.11 pcm/ $^{\circ}$ F which was within acceptable Technical Specification limits.

Following the completion of this test, PT/O/A/4150/31, Determination of Rod Withdrawal Limits to Ensure Moderator Temperature Coefficient Within Limits of Technical Specifications was performed. The results of this test indicated there were no rod withdrawal limits needed for Unit 2 Cycle 7.

Figure 3

ITC Heatup and Cooldown Data: First Run





Figure 4

ITC Heatup and Cooldown Data: Second Run



### 3.3 Control Rod Worth Measurement - PT/O/A/4150/11


On December 26, 1990, Shutdown Bank B rod worth was measured using the established boration/dilution method. There were no other rods in the core at the time. Shutdown Bank B was predicted to be the highest worth bank and was measured using this method so as to serve as the reference bank for Control Rod Worth Measurements by Rod Swap.

The measured worth of Shutdown Bank B was 826 pcm. The predicted worth was  $860 \text{ pcm} \pm 29 \text{ pcm}$ . This represented an error of 4.0% and was within the acceptance criterion of  $\pm 15\%$ . Figure 5 shows the measured integral and differential rod worths for Shutdown Bank B.



Figure 5

McGuire Unit 2 Cycle 7  
Shutdown Bank B Rod Worth  
Integral and Differential Rod Worths



### 3.4 Control Rod Worth Measurement: Rod Swap - PT/O/A/4150/11A

On December 27, 1990, the rod swap method of control rod worth measurement was begun. Shutdown Bank B was used as the reference bank and its worth was measured by the boration/dilution method (see Section 3.3).

With the reference bank essentially all the way in and the reactor just critical, each control and shutdown bank was exchanged with the reference bank. The integral worth of the bank being measured (i.e., the test bank) was determined from the difference in the critical rod position of the reference bank with and without the test bank in the core. The following banks were first measured: Control Bank A and Shutdown Banks A, C, D and E. While attempting to measure the rod worth of Control Bank D, Shutdown Bank E was withdrawn to the demand position of 225 steps. The Reactor Operator (RO) noticed that the Digital Rod Position Indication (DRPI) System indicated 228 steps withdrawn. While the RO began to manually insert Shutdown Bank E to 225 steps withdrawn, Shutdown Bank E fell into the core to its fully inserted position. The reactor was then manually tripped. Extensive investigation and troubleshooting was then performed by station personnel to determine the root cause of Shutdown Bank E falling into the core. No abnormalities were discovered. Criticality was again achieved on December 28, 1990. At this time, the remaining control rod banks were measured and PT/O/A/4150/11A was completed.

The measured bank worths were compared with predicted worths and all banks were within the acceptance criteria of  $\pm 30\%$  or  $\pm 200$  pcm whichever was greater. The measured total rod worth was  $>90\%$  of the predicted worth which met the acceptance criteria. In addition, all review criteria were met.

The results of the rod exchange test are given on Table 4.



TABLE 4

Control Rod Worth Measurement: Rod Swap

Bank Identification	Predicted Worth pcm	Measured Worth pcm++	Percent <sup>+</sup> Difference
Shutdown Bank B (reference)	860	826*	4.1
Control Bank A	295	289	2.1
Control Bank B	773	739	4.6
Control Bank C	830	774	7.2
Control Bank D	494	468	5.6
Shutdown Bank A	309	313	1.3
Shutdown Bank C	455	419	8.6
Shutdown Bank D	455	430	5.8
Shutdown Bank E	482	462	4.3
TOTAL ROD WORTH	4953	4720	4.9

\*Measured by boration/dilution method

$$+ \left| \frac{\text{Predicted} - \text{Measured}}{\text{Measured}} \right| \times 100$$

++ Rounded to nearest pcm

#### 4.0 Power Escalation Testing

McGuire Unit 2 Cycle 7 Power Escalation testing started December 29, 1990, at the conclusion of ZPPT and was completed January 7, 1991.

The unit went on line December 29 at 1230 hours. The unit experienced some holds during power escalation which were scheduled to allow testing per PT/O/A/4150/21, Post Refueling Controlling Procedure for Criticality, Zero Power Physics, and Power Escalation Testing, and to allow a secondary side boron soak per Primary Chemistry.

During a hold for turbine testing at ~30% power on December 31, PT/O/A/4150/02A, Core Power Distribution, was performed. The results from the test indicated that Core Power Distribution Technical Specification Limits for operation to 94.8% power would not be violated, and all test acceptance criteria were met. Table 5 shows the test results.

Following completion of the secondary side boron soak at 30%, power was increased to ~50% at ~2.5%/hr. From 50% to 80%, PT/O/A/4600/02E, Incore and NIS Recalibration: Post Outage, was performed (see Section 4.1).

At ~76% power on January 3, 1991, PT/O/A/4150/02A, Core Power Distribution, was performed. The test results are given in Table 6. All test acceptance criteria were met. The results from the full core flux map taken were used to project a "limiting" power at which  $F_Q$  or  $F_{\Delta H}$  Tech Spec peaking factor margin would be maintained. This projection indicated that  $F_{\Delta H}$  Tech Spec peaking factor margin would be maintained for all power levels up to 100% power and that the  $F_Q$  Tech Spec peaking factor margin would be maintained for all power levels up to 99.14% power. At ~90% power, Tech Spec RAOC Axial Flux Difference (AFD) wings were reduced by 1% based on Design Engineering recommendations to increase power beyond 99.14% and up to 100% power.

The excore detectors were calibrated at ~76% power on January 2-3, 1991, and power escalation then resumed at a rate of ~2.5%. Upon achieving ~90%, PT/O/A/4150/03, Thermal Power Output Measurement, was performed (see Section 4.2).

The remaining tests designated for Hot Full Power Equilibrium Conditions were performed on January 7, 1991. The tests and their results are described in Sections 4.3 - 4.5.

TABLE 5

Core Power Distribution Results  
10% Full Power

NOTE: Axial location 1 is the bottom of the core.  
Axial location 61 is the top of the core.

Unit 2 Cycle 7	Map FCM/2/07/001
Date/Time Map Taken	12/30/90 2130 hours
Power Level	30.46%
Cycle Burnup	0.32 EFPD 13.3 MWD/MTU
Boron Concentration	1488 ppm
Control Rod Position	Control Bank D at 205/206 steps withdrawn
Maximum $F_Q^T$ :	2.0420 at Axial Loc. 42, Horiz. Loc D-13
Maximum $F_Z$ :	1.2981 at Axial Loc. 42
Maximum pin $F_{\Delta H_N}^N$	1.4637 at Horiz. Loc. D-13
Maximum error $F_{\Delta H}^N$ (from predicted)	6.44% at Horiz Loc. J-01
Maximum $F_Q^T/K(Z)$	2.2126 at Axial Loc. 42
Maximum % Reduction in Axial Flux	None
Difference (AFD) Wings	
Minimum % Margin to AFD Wings	-44.8004% at Axial Loc. 40
$R_{max}$ (Tech Spec 3/4.2.3)	0.8128
Total Reactor Coolant Flowrate (Process Computer)	391,328 gallons/minute
Total Incore Axial Offset	12.881%
Incore Tilts %:	

Upper Core

Quadrant 1: -1.317%  
Quadrant 2: 0.974%  
Quadrant 3: -0.01 %  
Quadrant 4: 0.352%

Lower Core

Quadrant 1: -0.779%  
Quadrant 2: 1.262%  
Quadrant 3: -0.332%  
Quadrant 4: -0.151%

TABLE 6

Core Power Distribution Results  
76% Full Power

NOTE: Axial location 1 is the bottom of the core.  
Axial location 61 is the top of the core.

Unit 2 Cycle 7	Map FCM/2/07/016
Date/Time Map Taken	1/3/91 0817 hours
Power Level	75.25%
Cycle Burnup	2.25 E10 94 MWD/MTU
Boron Concentration	1237 ppm
Control Rod Position	Control Bank D at 196 steps withdrawn
Maximum $F_Q^T$ :	1.8776 at Axial Loc. 35, Horiz. Loc. D-13
Maximum $F_Z$ :	1.2223 at Axial Loc. 34
Maximum pin $F_{\Delta H}^N$	1.3939 at Horiz. Loc. D-13
Maximum error $F_{\Delta H}^N$ (from predicted)	6.20% at Horiz. Loc. J-01
Maximum $F_Q^T/K(Z)$	2.0102 at Axial Loc. 40
Maximum % Reduction in Axial Flux Difference (AFD) Wings	None
Minimum % Margin to AFD Wings	-22.8938% at Axial Loc. 36
$R_{max}$ (Tech Spec 3/4.2.3)	0.8734
Total Reactor Coolant Flowrate (Process Computer)	389,924 gallons/minute
Total Incore Axial Offset	3.521%
Incore Tilts %:	

Upper Core

Quadrant 1: -1.361%  
Quadrant 2: 1.628%  
Quadrant 3: -0.227%  
Quadrant 4: -0.040%

Lower Core

Quadrant 1: -0.132%  
Quadrant 2: 0.328%  
Quadrant 3: -0.149%  
Quadrant 4: -0.047%

#### 4.1 Incore and NIS Recalibration: Post Outage - PT/0/A/4600/02E

This test was started on January 1, 1991, and was run during the power escalation from 50% to 80% Full Power. The data obtained from this test were used to set the nuclear instrumentation system amplifier gains and the axial flux difference function of the overpower  $\Delta T$  setpoints and to determine the correlation between incore and excore axial offsets.

Data collection was accomplished by taking quarter core flux maps and associated excore detector currents at eleven different axial offsets as indicated in Table 7. (The quarter core flux map pattern had previously been verified as an accurate representation of axial offset through PT/0/A/4150/23, Quarter Core Flux Map Qualification Test). These data were input into a benchmarked off-line computer program which generated the output shown in Figure 6. The appropriate factors were then put into the plant instrumentation systems and all acceptance criteria were met.

TABLE 7  
Quarter Core Flux Map Data for  
PT/O/A/4600/02E, Incore and NIS Recalibration: Post Outage

Map		Average Thermal Power (%)	Incore Axial Offset (%)
1)	QCM/2/07/003	52.6	13.18
2)	QCM/2/07/004	55.0	11.198
3)	QCM/2/07/005	57.4	8.815
4)	QCM/2/07/006	59.8	5.754
5)	QCM/2/07/007	62.5	3.681
6)	QCM/2/07/008	64.9	1.565
7)	QCM/2/07/009	67.6	0.60
8)	QCM/2/07/010	69.9	-1.297
9)	QCM/2/07/011	72.7	-2.700
10)	QCM/2/07/012	75.6	-4.911
11)	QCM/2/07/013	76.5	-5.792



Figure 6

## Incore and NIS Recalibration Results

Excure Currents and Voltages  
Correlated to 100% Full Power  
at Various Axial Offsets

Unit 2 Cycle 7

## FULL POWER DETECTOR CURRENTS (MICROAMPS) CORRESPONDING TO VARIOUS INCORE AXIAL OFFSETS

INCORE AXIAL OFFSET	DETECTOR N-41		DETECTOR N-42		DETECTOR N-43		DETECTOR N-44	
	T	B	T	B	T	B	T	B
30.0	260.3	190.0	337.9	237.2	291.6	209.0	283.9	201.3
20.0	248.8	213.6	323.9	266.1	280.0	235.0	272.8	225.3
10.0	237.2	237.2	309.8	295.0	268.3	261.0	261.7	249.4
0.0	225.7	260.7	295.8	324.0	256.7	287.0	250.6	273.4
-10.0	214.2	284.3	281.8	352.9	245.1	313.0	239.5	297.4
-20.0	202.6	307.8	267.8	381.8	233.4	339.0	228.4	321.5
-30.0	191.1	331.4	253.8	410.8	221.8	365.1	217.3	345.5
r <sup>2</sup>	0.9799	-0.964	0.9773	-0.9960	0.9741	-0.9967	0.9735	-0.9961

## NORM. ZED DETECTOR VOLTAGES (VOLTS) AT VARIOUS AXIAL OFFSETS

INCORE AXIAL OFFSET	DETECTOR N-41			DETECTOR N-42			DETECTOR N-43			DETECTOR N-44		
	T	B	T-B	T	B	T-B	T	B	T-B	T	B	T-B
30.0	9.608	6.071	3.537	9.515	6.098	3.416	9.463	6.066	3.397	9.438	6.133	3.305
20.0	9.182	6.824	2.358	9.120	6.842	2.277	9.085	6.820	2.265	9.069	6.865	2.203
10.0	8.755	7.577	1.179	8.725	7.586	1.139	8.708	7.575	1.132	8.699	7.598	1.102
0.0	8.330	8.330	0.000	8.330	8.330	0.000	8.330	8.330	0.000	8.330	8.330	-0.000
-10.0	7.904	9.083	-1.179	7.935	9.074	-1.139	7.952	9.085	-1.132	7.961	9.062	-1.102
-20.0	7.478	9.836	-2.358	7.540	9.818	-2.277	7.575	9.840	-2.265	7.591	9.795	-2.203
-30.0	7.052	10.589	-3.537	7.145	10.562	-3.416	7.197	10.594	-3.397	7.222	10.527	-3.305

## AFD INCORE/EXCORE RATIOS FOR QUADRANTS 1 - 4

QUAD 4 N-41	QUAD 2 N-42	QUAD 1 N-43	QUAD 3 N-44
M = 1.413	M = 1.463	M = 1.471	M = 1.512



#### 4.2 Thermal Power Output Measurement - PT/O/A/4150/03

This test was used to verify that the primary and secondary heat balances on the plant computer were consistent with primary and secondary heat balances on a benchmarked offline computer. The test was run on January 3, 1991, at ~90% F.P. The results are shown in Table 8.

The acceptance criterion of 1% difference between the offline computer and the plant computer was met.

TABLE 3  
Thermal Power Output Measurement Results

	Plant Computer		Off-Line Computer	
	%	MW <sub>t</sub>	%	MW <sub>t</sub>
Primary Heat Balance	89.43	3050.58	89.64	3057.62
Secondary Heat Balance	89.92	3067.09	89.99	3069.56

#### 4.3 Reactivity Anomalies Calculation - PT/O/A/4150/04

This test compared the actual core reactivity to the predicted core reactivity by taking into account the actual Reactor Coolant System boron concentration, Xenon and Samarium worths, rod positions and power level and adjusting these to the ARO, Hot Full Power (HFP), equilibrium Xenon and Samarium condition. Theoretical and actual Reactor Coolant System boron concentration for this conditions were then compared.

The test, performed at ~100% on January 7, 1991, indicated that the actual ARO, HFP, equilibrium Xenon and Samarium condition boron concentration was 1131.5 ppm. This compares to a predicted value of 1138 ppm. The 6.5 ppm difference translated into a 56.6 pcm error between actual and predicted reactivity worths. This was within the acceptance criterion for the test of  $\pm 1000$  pcm.

4.4 Incore and Nuclear Instrumentation System Correlation Check -  
PT/O/A/4600/02A

This test was used to compare the incore axial flux difference as indicated by a full core flux map to the axial flux difference indicated on the plant computer by the excore detectors. This test also verifies the incore/excore calibration data that had been implemented during PT/O/A/4600/02E, Incore and NIS Recalibration: Post Outage.

The test was performed at ~100% on January 7, 1991. The indicated incore axial flux difference from flux map FCM/2/07/017 was 2.436%. The core average axial flux difference from the excore detectors was 3.950%. These results gave an absolute difference of 1.514% and was within the acceptance criterion of  $\pm 3\%$  difference.

#### 4.5 Core Power Distribution - PT/O/A/4150/02A

On January 7, 1991, PT/O/A/4150/02A, Core Power Distribution, was performed to verify the Core Power Distribution Technical Specification Limits for operation would not be violated. The reactor was at ~100% Full Power and equilibrium conditions. One result of this test indicated a 0.8918% margin to the  $F_0$  Tech Spec peaking factor limit. The Tech Spec RAOC AFD wings were then restored to their 100% power operation value.

All acceptance criteria for this test were met. Table 9 gives the test results.

TABLE 9

Core Power Distribution Results  
~100% Full Power

NOTE: Axial location 1 is the bottom of the core.  
Axial location 61 is the top of the core.

Unit 2 Cycle 7	Map FCM/2/07/017
Date/Time Map Taken	1/7/91 0935 hours
Power Level	~100%
Cycle Burnup	16.1 EFPD 253 MWD/MTU
Boron Concentration	1139 ppm
Control Rod Position	Control Bank D at 209 steps withdrawn
Maximum $F_Q^T$ :	1.8495 at Axial Loc. 34, Horiz. Loc. C-12
Maximum $\epsilon_Z$ :	1.2217 at Axial Loc. 34
Maximum pin $F_{\Delta H}^N$ :	1.3862 at Horiz. Loc. C-12
Maximum error $F_{\Delta H}^N$ (from predicted)	5.3% at Horiz. Loc. E-09
Maximum $F_Q^T/K(Z)$ :	1.9634 at Axial Loc. 39
Maximum % Reduction in Axial Flux	None
Difference (AFD) Wings	
Minimum % Margin to AFD Wings	-0.8918% at Axial Loc. 39
R (Tech Spec 3/4.2.3)	0.9296
Total Reactor Coolant Flowrate (Process Computer)	391,117 gallons/minute
Total Incore Axial Offset	+2.436%
Incore Tilts %:	

Upper Core

Quadrant 1:	-0.624%
Quadrant 2:	0.322%
Quadrant 3:	0.319%
Quadrant 4:	-0.017%

Lower Core

Quadrant 1:	-0.516%
Quadrant 2:	0.786%
Quadrant 3:	0.082%
Quadrant 4:	-0.351%