

BOSTON Edison COMPANY

NUCLEAR OPERATIONS DEPARTMENT
PILGRIM NUCLEAR POWER STATION
Procedure No. 8.7.1.10

PRESSURE TEST ADS ACCUMULATOR SYSTEM INTEGRITY

List of Effective Pages

8.7.1.10-1
8.7.1.10-2
8.7.1.10-3

Attachments

8.7.1.10A-1
8.7.1.10B-1

Approved

Charles Math
ORC Chairman

Date

May 13, 1983

UNCONTROLLED COPY

8308030226 830729
PDR ADOCK 05000293
PDR

Enclosure No. 2

I. PURPOSE

The purpose of this procedure is to provide detailed instructions for the performance of a Pressure Test of the ADS Accumulator Systems to assure emergency pneumatic supply for the FSAR required number and duration of valve operations.

II. DISCUSSION

As required by BECo letter #80-11, dated January 18, 1980 "Response to I&E Bulletin 80-01". Engineering evaluation for Peach Bottom 2 and 3 disclosed that the Automatic Depressurization System (ADS) pneumatic supply (either nitrogen or air) may not be operable for all possible events because of a combination of misapplication of check valve, a lack of pressure testing of the accumulator system backing up each ADS valve operator and questions about the continued operability of the pneumatic supply in a seismic event. The test frequency is to be during refueling outage not to exceed every two years.

III. REFERENCE MATERIAL

- A. P&ID M-252
- B. P&ID M-220, Sheet 2
- C. Design Specification 6498-M-18
- D. M18AC - 28.1 - Ingersoll - Rand Co. Vertical Air Receiver
- E. M.18-41-2BC - Certificate of Shop Inspection

IV. PREREQUISITES

- A. Obtain Watch Engineers permission to start test.
- B. Instrument Air System Operable.
- C. All modifications to Air Lines/Check Valves Completed.
- D. Radiation Work Permit and Maintenance Request approved.
- E. Communications established as required.
- F. Insure the Accumulators including any fittings attached to them are leak tight against normal system air pressure when "snooped".

V. APPARATUS

- A. Four (4) Calibrated Temperature Indicators
- B. Four (4) Pressure Gauges (0-160 psig)
- C. Timing Device
- D. Data Sheets
- E. Four (4) new Flange Gaskets
- F. Snoop

UNCONTROLLED

COPY
8.7.1.10-2 Rev 3

VI. PRECAUTIONS

- A. Be aware that radiological and personal safety hazards exist with all work performed in the drywell no matter how minor.
- B. Allow accumulator pressure and temperature to stabilize before starting this test.

VII. PROCEDURE

- A. Tag the accumulators out of service securing air to each and draining them down.

NOTE: An M.R. should be written for the test to include Green (Testing) Tags for drains and air supply valves to the accumulators.

- B. Issue an MR to have a calibrated pressure gage (0-100 psig or equivalent) and a temperature indicator installed on each accumulator (typical accumulator arrangement shown on page 8.7.1.10B-1).
- C. Repressurize the accumulators with Station Instrument Air System, to 84 psig.
- D. Close RV 9084, SV 203A and drain valve (typical for all four accumulators).
- E. Close the one-inch manual air supply valves from the instrument air header.
- F. Uncouple the bolted flanges located at each accumulator check valve inlet.
- G. Read and record accumulator pressures and temperatures on Data Sheet (Attachment A-1) at the beginning of the test.
- H. Read and record accumulator pressures and temperatures on Data Sheet (Attachment A-1) at the end of the 4 hour test.
- I. Recouple bolted flanges installing new flange gaskets.
- J. Open the one-inch manual air supply valves from the instrument air header and snop bolted flanges for leaks.
- K. Compare results of Step G to Acceptance Criteria and notify Watch Engineer of any discrepancies.

VIII. ACCEPTANCE CRITERIA

- 3 |
- A. Seat leakage shall not drop each accumulator's pressure below 70 PSI, in four hours.
 - B. NED shall be advised of a failure of a valve test to meet their criteria.

IX. ATTACHMENTS

- A. ADS Accumulator System Pressure Test Data
- B. Relief Valve Accumulators Diagram.

UNCONTROLLED

COPY

ADS ACCUMULATOR SYSTEM PRESSURE TEST DATA

I. Obtain Data and Record in Table


Parameter	T-221-A	T-221-B	T-221-C	T-221-D	Exact Time	Initials
Beginning of Test Data						
Pressure						
Temperature						
End of Test Data						
Pressure						
Temperature						

- II. Results compared to Acceptance Criteria of Section VIII and discrepancies identified in accordance with Station Procedure 1.3.24, FAILURE and MALFUNCTION REPORTS.

Verified By: _____
Performance Engineer/STA

UNCONTROLLED COPY

•



UNCONTROLLED 871.10 B1 COPY