

USNRC REGION II
ATLANTA
DUKE POWER COMPANY
P.O. BOX 33189
CHARLOTTE, N.C. 28242

HAL B. TUCKER
VICE PRESIDENT
NUCLEAR PRODUCTION

83 AUG 4 AID: 18
July 29, 1983

TELEPHONE
(704) 373-4531

Mr. James P. O'Reilly, Regional Administrator
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30303

Re: Catawba Nuclear Station
Units 1 and 2
Docket Nos. 50-413 and 50-414

Dear Mr. O'Reilly:

In the supplemental response to Significant Deficiency Report SD 413-414/82-26 dated June 22, 1983, it was stated that the work on the Unit 2 diesel generator piston skirts would be complete by August 1, 1983. However, there have been further delays encountered due to freight time delays, problems with the starting air compressors and priority work on Unit 1. The completion date for the work on Unit 2 diesels is now October 1, 1983.

Very truly yours,

H. B. Tucker

Hal B. Tucker

RWO/php

cc: Director
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

NRC Resident Inspector
Catawba Nuclear Station

Palmetto Alliance
2135½ Devine Street
Columbia, South Carolina 29205

INPO Records Center
Suite 1500
1100 Circle 75 Parkway
Atlanta, Georgia 30339

Mr. Robert Guild, Esq.
Attorney-at-Law
P. O. Box 12097
Charleston, South Carolina 29412

8308110181 830729
PDR ADCK 05000413
S PDR

OFFICIAL COPY

10 27

90