



Commonwealth Edison

One First National Plaza, Chicago, Illinois

Address Reply to: Post Office Box 767
Chicago, Illinois 60690

September 23, 1983

Mr. Harold R. Denton, Director
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, DC 20555


Subject: Byron Generating Station Units 1 and 2
Fuel Load Date
NRC Docket Nos. 50-454 and 50-455

Dear Mr. Denton:

This is to inform you of a change to our schedule for initial fuel loading at Byron Unit 1. Based on recent reviews of construction progress we are revising the target date for fuel load from December 1, 1983 to February 15, 1984. Unanticipated additional work required to complete piping supports and to modify sections of ventilation ductwork has caused us to revise our schedule.

We are making every effort to accelerate the Byron 1 fuel load schedule but there are also contingencies which could cause further delay. I will continue to keep you advised of changes in our schedules for these units.

Very truly yours,


for Cordell Reed
Vice-President

TRT/lm

7362N

Bool
1/0