

SHAW, PITTMAN, POTTS & TROWBRIDGE

A PARTNERSHIP OF PROFESSIONAL CORPORATIONS

1800 M STREET, N. W.

WASHINGTON, D. C. 20036

DOCKETED
USNRC

RAMSAY D. POTTS, P.C.
STUART L. PITTMAN, P.C.
GEORGE F. TROWBRIDGE, P.C.
STEPHEN D. POTTS, P.C.
GERALD CHARNOFF, P.C.
PHILLIP D. BOSTWICK, P.C.
R. TIMOTHY HANLON, P.C.
GEORGE M. ROGERS, JR., P.C.
FRED A. LITTLE, P.C.
JOHN B. RHINELANDER, P.C.
BRUCE W. CHURCHILL, P.C.
LESLIE A. NICHOLSON, JR., P.C.
MARTIN D. KRALL, P.C.
RICHARD J. KENDALL, P.C.
JAY E. SILBERG, P.C.
BARBARA M. ROSSOTTI, P.C.
GEORGE V. ALLEN, JR., P.C.
FRED DRASNER, P.C.
R. KENLY WEBSTER, P.C.
NATHANIEL P. BREED, JR., P.C.
MARK AUGENBLICK, P.C.
ERNEST L. BLAKE, JR., P.C.
CARLETON S. JONES, P.C.
THOMAS A. BAXTER, P.C.
JAMES M. BURGER, P.C.

SHELDON J. WEISEL, P.C.
JOHN A. McCULLOUGH, P.C.
J. PATRICK HICKEY, P.C.
J. THOMAS LENHART, P.C.
STEVEN L. MELTZER, P.C.
DEAN D. AULICK, P.C.
JOHN ENGEL, P.C.
CHARLES B. TEMKIN, P.C.
STEPHEN B. HUTTLER, P.C.
WINTHROP N. BROWN, P.C.
JAMES B. HAMLIN, P.C.
RANDAL B. KELL, P.C.
ROBERT E. ZAHLER, P.C.
ROBERT B. ROBBINS, P.C.
STEVEN M. LUCAS, P.C.
DAVID M. RUBENSTEIN, P.C.
R. CHAD E. GALEN
LYNN WHITTLESEY WILSON
MATIAS F. TRAVIESO-DIAZ
VICTORIA J. PERKINS
JOHN H. O'NEILL, JR.
JAY A. EPSTEIN
RAND L. ALLEN
ELISABETH M. PENDLETON
HARRY H. GLASSPIEGEL

(202) 822-1000

TELECOPIER

(202) 822-1099 & 822-1199

RAPIDFAX 100

(202) 822-1072

TELEX

89-2693 (SHAWLAW WSH)

CABLE "SHAWLAW"

JOHN F. DEALY*

COUNSEL

JEFFERY L. YABLON
JACK MCKAY
THOMAS H. MCCORMICK
JOHN L. CARR, JR.
PHILIP J. HARVEY
ROBERT M. GORDON
BARBARA J. MORGAN
BONNIE S. GOTTLIEB
HOWARD H. SHAFFERMAN
DEBORAH B. BAUSER
SCOTT A. ANENBERG
CAMPBELL KILLEFER
PAUL M. THOMAS
SETH H. HOOGASIAN
SHEILA MCC. HARVEY
DELISSA A. RIDGWAY
KENNETH J. HAUTMAN
DAVID LAWRENCE MILLER
FREDERICK L. KLEIN
STEVEN P. PITLER*
RICHARD J. PARRINO
ELLEN A. FREDEL*
HANNAH E. M. LIEBERMAN
SANDRA E. FOLSOM
JUDITH A. SANDLER

83

DOCKETED
USNRC

OFFICE

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

DOCKETING

October 4, 1983

WRITER'S DIRECT DIAL NUMBER
(202) 822-1084

Christine N. Kohl
Administrative Judge
Chairman, Atomic Safety and
Licensing Appeal Board
U.S. Nuclear Regulatory
Commission
Washington, D.C. 20555

W. Reed Johnson
Administrative Judge
Atomic Safety and Licensing
Appeal Board
U.S. Nuclear Regulatory
Commission
Washington, D.C. 20555

Howard A. Wilber
Administrative Judge
Atomic Safety and Licensing
Appeal Board
U.S. Nuclear Regulatory
Commission
Washington, D.C. 20555

Re: Louisiana Power & Light Company
(Waterford Steam Electric Station,
Unit 3), Docket No. 50-382

Dear Chairman Kohl and Judges Johnson and Wilber:

I enclose for the information of the Appeal Board and parties copy of a recent request by LP&L to extend the latest construction completion date for Waterford 3. As the request states, the official fuel load date is now May 31, 1984, however, the target date for planning is March 31, 1984, which LP&L considers achievable.

8310110280 831004
PDR ADOCK 05000382
PDR

Enclosure
cc: Service List attached

Respectfully submitted,

Ernest L. Blake, Jr.
Ernest L. Blake, Jr.
Counsel for Applicant

DS03



LOUISIANA
POWER & LIGHT

142 DELARONDE STREET
NEW ORLEANS, LOUISIANA

PO BOX 60
70174-6006

504 585-4345

September 29, 1983

W3P83-3264
Q-3-A28.11

Darrell G. Eisenhut
Director, Division of Licensing
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington, D. C. 20555

SUBJECT: Louisiana Power & Light Company
Waterford SES Unit 3
Docket No. 50-382
Request for Extension of Construction Permit

Dear Mr. Eisenhut:

Pursuant to 10CFR50.55(b), Louisiana Power & Light hereby requests that the Commission extend the latest construction completion date, October 30, 1983, for Waterford SES Unit No. 3 set forth in the Construction Permit, CPPR-103, to September 30, 1984.

As a result of an extensive review of our construction, startup testing and system transfer progress, Waterford 3 is now scheduled to be placed in commercial operation in November 1984. This is based on an official scheduled fuel load date of May 31, 1984. It should be noted that project completion planning is targeted upon loading fuel by March 31, 1984. This target date is considered to be achievable and LP&L will request the NRC Safety Review to be based upon that date. As you are aware, Louisiana Power & Light has recently strengthened the Waterford 3 project by the addition of a number of key managers with extensive commercial nuclear experience, giving confidence to the achievability of the target date.

The schedule delay is due in part to factors unanticipated at the time of the last CP extension request, and in part to factors whose scope and impact were underestimated. The startup test program is being conducted using the guidelines of Revision 2 to Regulatory Guide 1.68 (Initial Test Program for Water Cooled Nuclear Power Plants). The exhaustive prerequisite testing, preoperational testing, troubleshooting and retesting necessary to meet the exacting acceptance criteria continues to affect systems turnover to the LP&L startup group, and then to the plant staff. Although the problems identified via testing are all resolvable and generally on a par with current industry norms, the magnitude and documentation requirements are wider in scope than originally anticipated. Although fuel load schedule has been impacted, the net result will be a safer and more reliable plant.


In the same time period, LP&L has been implementing major improvements in the Fire Protection program at Waterford 3 to meet the requirements of Appendix R to 10CFR50 (Sept., 1981). Large areas of the plant have been added to the automatic sprinkler and thermal/smoke detection coverage (see FSAR Figures 9.5A-1 thru 9.5A-9). Installation of the required piping and cabling through already congested areas has made completion of these systems slow and difficult. LP&L has also significantly improved fire barrier integrity by providing rated fire dampers in HVAC ductwork, sealing conduit entries through fire zones, and installing fire walls and radiant shields. Safe shutdown in the event of fire has been assured by rerouting and wrapping cable in one-hour barriers where necessary, and enhancing the remote shutdown panel.

This time period has also seen major parts of the TMI Action Plan requirements installed. Again, in certain cases, the scope of work required to meet the aims of the post-TMI improvements was not known at the time of our last request. An example, is the method of meeting the need to provide information on core cooling (NUREG-0737 II.F.2). Adequate designs in this area have only evolved within the industry over the last two years.

Lastly, cash flow restraints discussed in our August 1980 request extended through October of that year affecting schedule recovery.

In summary, the official schedule fuel load date of May 31, 1984 recognizes all known station improvement and licensing related design changes and testing requirements, as well as schedule contingency beyond the target date of March 31, 1984. The requested Construction Permit expiration date reflects, however, six additional months from the target date to account reasonably for the possibility of additional licensing requirements or construction related problems.

Very truly yours,



R. S. Leddick
Senior Vice President - Nuclear Operations

RSL/KWC/pjl

cc: E. Blake, M. Stevenson, J. Wilson, L. Constable

Before the
UNITED STATES NUCLEAR REGULATORY COMMISSION
Docket No. 50-382

In the Matter of
LOUISIANA POWER & LIGHT COMPANY

Construction Permit Extension Request

Louisiana Power & Light Company, Applicant in the above captioned proceeding, hereby files a request to extend the Construction Permit, CPPR-103, for Waterford SES Unit No. 3.

Respectfully submitted,
LOUISIANA POWER & LIGHT COMPANY


By: 

R. S. Leddick
Senior Vice President
Nuclear Operations

DATE: 29 September 1983


STATE OF LOUISIANA)
) SS
PARISH OF ORLEANS)

R. S. Leddick, being duly sworn, states that he is Senior Vice President - Nuclear Operations of Louisiana Power & Light Company and that he is authorized on the part of said company to sign and file with the Nuclear Regulatory Commission this Construction Permit extension request.



R. S. Leddick

SUBSCRIBED AND SWORN to before me, a Notary Public, in and for the Parish and State above named, this 29th day of SEPTEMBER, 1983.



Notary Public

MY COMMISSION EXPIRES:

AT DEATH

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

Before the Atomic Safety and Licensing Appeal Board

In the Matter of)
)
LOUISIANA POWER & LIGHT COMPANY) Docket No. 50-382
)
(Waterford Steam Electric)
Station, Unit 3))

SERVICE LIST

Christine N. Kohl
Administrative Judge
Chairman, Atomic Safety and
Licensing Appeal Board
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

W. Reed Johnson
Administrative Judge
Atomic Safety and Licensing
Appeal Board
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Howard A. Wilber
Administrative Judge
Atomic Safety and Licensing
Appeal Board
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Sherwin E. Turk, Esquire
Office of the Executive
Legal Director
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Atomic Safety and Licensing
Appeal Board Panel
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Sheldon J. Wolfe
Administrative Judge
Chairman, Atomic Safety and
Licensing Board
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Harry Foreman
Administrative Judge
Atomic Safety and Licensing
Board
Director, Center for Population
Studies
Box 395, Mayo
University of Minnesota
Minneapolis, MN 55455

Walter H. Jordan
Administrative Judge
Atomic Safety and Licensing
Board
881 West Outer Drive
Oak Ridge, TN 37830

Docketing & Service Section (3)
Office of the Secretary
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Atomic Safety and Licensing
Board Panel
U.S. Nuclear Regulatory Commission
Washington, D.C. 20555

Mr. Gary Groesch
2257 Bayou Road
New Orleans, LA 70119

Brian Cassidy, Esquire
Federal Emergency Management
Agency
Region I
422 J. W. McCormack
Boston, MA 03109

Carole H. Burstein, Esquire
445 Walnut Street
New Orleans, LA 70118

Luke B. Fontana, Esquire
824 Esplanade Avenue
New Orleans, LA 70116

Spence W. Perry, Esquire
Federal Emergency Management
Agency
Office of the General Counsel
500 C Street, S.W., Room 840
Washington, D.C. 20472