




KANSAS GAS AND ELECTRIC COMPANY

GLENN L. KOESTER
VICE PRESIDENT - NUCLEAR



January 31, 1984



Mr. Richard P. Denise, Director
Division of Resident, Reactor Project and
Engineering Programs
U.S. Nuclear Regulatory Commission
Region IV
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76011

KMLNRC 84-010
Re: Docket No. STN 50-482
Ref: Interim Report KMLNRC 83-161 dated 12/7/83
from GLKoester, KG&E, to JEGagliardo, NRC
Subj: Interim Status Report for Wolf Creek
10CFR50.55(e) Items

Dear Mr. Denise:

Attached is a copy of Kansas Gas and Electric Company's monthly status report on 10CFR50.55(e) items which have not been closed with the Nuclear Regulatory Commission. The format and purpose of this report were described in the Reference.

Please contact me or Mr. Otto Maynard of my staff if you have any questions concerning this subject.

Yours very truly,

Kent R. Brown

for

Glenn L. Koester
Vice President - Nuclear

GLK:bb
Attach

cc: WSchum, w/a
RCDeYoung, w/a

8402150400 840131
PDR ADOCK 05000482
S PDR

IE-27 11

STATUS REPORT

On

10CFR50.55(e)/Part 21 Open Items

January 31, 1984

I. Legend

II. Status of KG&E Reported Items

III. Status of SNUPPS Reported Items

I. LEGEND

File: QA Record File Number

Title: Title of Subject Matter

Date Reported: Date When Deficiency Was Initially Reported to the NRC

ST: Status

O - Open: Concern has not been resolved.

F - Final Report has been submitted but corrective action has not been completed or close-out documentation has not been through final review.

R - Ready for RRI Review - All corrective actions completed or evaluation has determined that item is not reportable pursuant to 50.55(e)/Part 21.

C - Closed: RRI has reviewed and close-out of the concern or item is N/A to WCCS.

II. STATUS OF SIGNIFICANT DEFICIENCIES

REPORTED BY KG&E

DATE 30 JAN 84 08:29:23 RID 1 08 AUG 83 NUCLIC5

SIGNIFICANT DEFICIENCY TRACKING

FILE	TITLE	DATE REPORTED	S T	Internal Use Only	Final Report	NRC CLOSE	REMARKS
53564-K001	GENERAL INFORMATION						
53564-K002	UNISTRUT WELDS	79/01/05	C			79-07	
53564-K003	BASEMAT	78/10/26	C			81-19	
53564-K004	WID-6TH LIFT	78/12/15	C			79-18	
53564-K005	ESWS VALVE OPERATOR (DAM-AGED)	79/02/15	R				NOT REPORTABLE (LTR 3/14/79 FROM GL KOESTER TO WC SEIDLE) NEVER CLOSED ON AN INSPECTION REPORT
53564-K006	FIREFPROOFING (ALBI-DURA-SPRAY)	79/02/28	C			80-02	
53564-K007	G&W PIPE ASSEMBLY WELDS	79/03/29	C			82-09	
53564-K008	ESWS PUMP ANCHOR BOLTS	79/04/23	C			80-18	
53564-K009	FLOOD DAMAGE	79/06/08	C			83-04	
53564-K010	CHARGING PUMP MOTOR BEARING	79/08/29	C			81-19	
53564-K011	GE TYPE SB-12 SWITCHES	79/07/13	C			81-02	
53564-K012	BORG WARNER 2 INCH LIFT VALVES	79/07/27	C			80-18	
53564-K013	G&W WATER COOLANT COMPONENT	79/08/23	C			81-02	
53564-K014	UNISTRUT P1331 BRACKETS AND BOLT	79/09/14	C			30-18	
53564-K015	CROSBY RELIEF VALVES 1/2-3/4	79/09/18	C			81-02	
53564-K016	NEMA-3 STARTERS	79/09/19	C			82-09	
53564-K017	SWAY STRUT BUSHINGS (CORNER AND LADA)	79/11/08	C			83-21	
53564-K018	EMBED PLATE AND NUTS	79/11/05	C			81-19	
53564-K019	FUEL POOL LINER PLATES	79/11/06	C			82-09	
53564-K020	3/2 INCH NUTS-IMPROPER THREADS	79/11/27	C			80-18	
53564-K021	MAIN STEAM ISOLATION VALVES	79/12/14	C			81-19	

LIMIT SWITCH

53564-K022	STAYLOCK FASTENERS	79/12/19 C	80-13
53564-K023	POLAR CRANE RAIL	80/01/05 C	80-04
53564-K024	YINUS-OLSON TEST MACHINE	80/01/07 C	81-02
53564-K025	STICKEY GE RELAYS	80/01/19 C	81-02
53564-K026	MASONRY WALLS-MISALIGNED REBAR	79/12/19 R	AWAITING NRC REVIEW
53564-K027	G/W FEEDWATER TORSIONAL RE-STRAINT	80/01/23 C	81-02
53564-K028	WESTINGHOUSE 7300 SERIES I&C CARDS	79/08/23 C	80-13
53564-K029	FOXBORO CONTROLLERS	80/02/08 C	81-02
53564-K030	BUNKER RAMO AMPHENOL EPA'S (CRIMPING)	80/03/14 C	83-21
53564-K031	ROCKBESTOS CABLE	80/04/03 C	80-15
53564-K032	CONCRETE SPALLING REFUEL POOL LEDGE	80/03/06 C	80-13
53564-K033	CONCRETE DAMAGE AROUND SEAL RING	80/04/29 C	80-13
53564-K034	ESW PIPE WELDS - LINEAR INDICATION	80/05/08 C	80-13
53564-K035	GE SWITCHGEAR WIRING - IN-CORRECT COLORING	80/05/08 C	82-09
53564-K036	GE SAM15A - TIMER RELAYS	80/04/29 C	81-02
53564-K037	DIESEL GENERATOR THRUST BEARING	80/05/13 C	83-06
53564-K038	CONCRETE MIX	80/05/28 C	81-02
53564-K039	GRINNEL-BERGEN PATTERSON SWAY STRUTS	80/05/29 C	83-21
53564-K040	INDUSTRIAL MECHANICS-BOLTS	80/06/06 C	81-02

AND NUTS

53564-K041	BERGEN PATTERSON SHOCK AR- RESTORS	80/07/03 C	83-21	
53564-K042	UHS DAM DISPERSIVE/NON-DIS- PERSIVE MATERIAL	80/06/09 C	82-09	
53564-K043	NUCLEAR COATING-SPEC A-125 (Q)	80/07/25 O	84/02/29	PREVIOUS INTERIM REPORTS:
				KMLNRC-024 8/25/80
				KMLNRC-034 10/29/80
				KMLNRC 81-052 1/13/81
				81-078 5/14/81
				81-099 7/15/81
				81-117 10/01/81
				81-137 11/19/81
				82-167 2/26/82
				82-188 4/20/82
				82-240 8/30/82
				83-001 1/12/83
				83-083 7/01/83
				CURRENT STATUS: PHASE I AND PHASE II TESTING IS COMPLETE AND FINAL REPORT ON THIS SUBJECT SHOULD BE SUBMITTED FEBRUARY 1984.
53564-K044	GULFALLOY 2 INCH 90 DEGREES ELBOW HEAT 468 SEAM DEFECT	80/08/01 C	81-19	
53564-K045	UNDERSIZED SOCKET WELDS	80/09/30 R		AWAITING NRC REVIEW
53564-K046	ANACONDA 600 VOLT CONTROL CABLE	80/09/30 C	80-24	
53564-K047	MAIN CONTROL AND RELAY PANEL WELDS (COMSIP)	80/10/14 C	81-16	
53564-K048	DAMAGED MOTOR CONTROL CENTER	80/11/04 C	81-19	
53564-K049	FISHER CONTROLS MANUALLY OPERATED VALVES	81/02/18 C	83-04	
53564-K050	FISHER VALVE BETTIS OPERA- TOR	81/02/09 C	NR	NEED TO CONFIRM CLOSE-OUT OF THIS ITEM.
53564-K051	GENERAL ELECTRIC HFA RELAYS	81/02/04 C	83-04	
53564-K052	GE AKR-30 AND AKR-50 CIR- CUIT BREAKER	81/04/02 R		AWAITING NRC REVIEW
53564-K053	DRAVO PIPING SPOOLS (WELDS)	81/05/01 C	81-19	
53564-K054	CRACKED PARTS IN NK DC SWITCHBOARD	81/05/21 C	81-19	
53564-K055	NON INFORMING ROCKBESTOS CABLE	81/05/22 C	83-04	

Item ID	Description	Date	Status	NR	FURNISH NRC INSPECTION REPORT NUMBER WHICH CLOSED THIS ITEM.
53564-K056	STRETCHED TERMINATION BOLTS		C		
53564-K057	GRINDING IN MAIN STEAM PIPE	81/07/01	C	81-19	
53564-K058	GE AKR-30 & 50 SPRING MECH-ANISM	81/07/14	R		AWAITING NRC REVIEW.
53564-K059	HVAC DUCT SUPPORTS	81/09/03	C	83-06	
53564-K060	CT OPEN CIRCUIT GE 4160 SWITCHGEAR	81/10/13	C	83-04	
53564-K061	ESWP SUPPORT EMBEDDED PLATE STUD FAILURE	81/11/13	C	83-21	
53564-K062	TERMINALS IN MAIN CONTROL PANELS	82/01/26	C	83-04	
53564-K063	BROKEN SPRINGS ON STAB CON-NECTORS	82/03/04	C	83-04	
53564-K064	SEISMIC DESIGNED NON-Q PIPE HANGERS (SPECIAL SCOPE MATERIAL TRACEABILITY)	82/04/15	R		AWAITING NRC REVIEW.
53564-K065	W POST ACCIDENT INSTRUMENT ERRORS	82/04/08	F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-084, 7/1/83) AWAITING COMPLETION OF REWORK. (FCN 10623, 10624, 10625)
53564-K066	DIESEL GENERATOR BOLT TORQUE	82/06/14	C	83-21	
53564-K067	DIESEL GENERATOR VALVE MAL-FUNCTION	82/06/22	C	83-21	
53564-K068	DANIELS TEST FOR WELDING INSPECTORS	82/07/12	O	84/03/02	INTERIM REPORTS: KMLNRC 82-234 8/11/82 82-247 10/20/82 83-013 1/31/83 83-049 4/25/83 83-114 8/26/83 83-157 11/23/83 CURRENT STATUS: THE CURRENT STATUS WAS PROVIDED IN KMLNRC 83-157. ONLY ONE INSPECTOR'S WORK IS STILL IN QUESTION. DANIEL IS CONTINUING TO REINSPECT WELDS PREVIOUSLY ACCEPTED BY THE INSPECTOR IN QUESTION.
53564-K069	SUSPECT POTENTIOMETER LEADS ON FOXBORD CARDS	82/10/08	C	83-04	
53564-K070	RESTRICTED MOVEMENT OF NON-STATIONARY PIPE SUPPORTS	82/10/14	R		AWAITING NRC REVIEW.
53564-K071	GE AKR BREAKER DEFICIENCY	82/11/09	F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 82-257, 12/9/82) AWAITING COMPLETION OF REWORK. (RE-017-A)

53564-K072	FAILED BATTERY CHARGER LEAD	82/12/14 F		FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-009, 2/18/83) AWAITING COMPLETION OF REWORK PLANS RE-051-A AND RE-051-B.
53564-K073	LOOSE PARTS IN THE STEAM GENERATOR	82/12/20 C	83-21	
53564-K074	DISCREPANCIES IN THE BN SYSTEM	83/01/31 O	84/02/29	<p>INTERIM REPORTS: KMLNRC 83-016 2/17/83 83-050 4/25/83 83-077 6/24/83 83-124 9/28/83</p> <p>CURRENT STATUS: AWAITING EVALUATION OF SAFETY SIGNIFICANCE OF DISCREPANCIES FOUND DURING REVERIFICATION WALKDOWNS. ANTICIPATE CLOSE-OUT FEBRUARY 1984.</p>
53564-K075	DOUBLE LOCKNUT OMITTED ON 11/2 SMALL PIPE SUPPORTS	83/01/31 R		FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-008, 2/18/83) AND CORRECTIVE ACTION HAS BEEN IMPLEMENTED. AWAITING NRC REVIEW.
53564-K076	INSUFFICIENT TORQUE ON STRUCTURAL BOLTS/NUTS	83/02/04 O	84/04/30	<p>INTERIM REPORTS: KMLNRC 83-021 3/03/83 83-076 6/20/83 83-116 9/09/83</p> <p>SCOPE WAS RECENTLY EXPANDED TO INCLUDE PROCEDURAL DEFICIENCIES FOR TURN-OF-THE-NUT (SEE LETTER KMLNRC 83-169 12/30/83.)</p>
53564-K077	U-BOLT MATERIAL TRACEABILITY	83/02/04 R		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-058, 5/23/83) CORRECTIVE ACTIONS HAVE BEEN IMPLEMENTED. AWAITING NRC REVIEW.
53564-K078	COMPONENT TESTING	83/02/09 R		WITHDRAWN (KMLNRC 83-073, 4/17/83) AWAITING NRC REVIEW.
53564-K079	TWO INCH MASONETLAN VALVES	83/02/11 C	83-21	
53564-K080	GARRETT SOLENOID VALVES	83/02/11 F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-024, 3/11/83) AWAITING COMPLETION OF REWORK.
53564-K081	CONCERNING WORKMANSHIP OF SWAGelok FITTINGS	83/02/15 R		WITHDRAWN (KMLNRC 83-109, 8/22/83) AWAITING NRC REVIEW.
53564-K082	FOXBORO MODULES	83/02/18 F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-027, 3/18/83 AND KMLNRC 83-054, 5/12/83) AWAITING COM-

PLETION OF REWORK

53564-K083 RAY MILLER CORP.	83/02/18 O	84/03/30	INTERIM REPORTS: KMLNRC 83-030, 3/18/83 KMLNRC 83-092, 7/15/83 CURRENT STATUS: THIS MATTER IS ALSO THE SUBJECT OF I&E BULLETIN 83-07 TO WHICH KG&E MUST RESPOND BY 3/22/84. EXTENSIVE REVIEWS ARE NOW IN PROGRESS TO DETERMINE WHETHER OR NOT ANY SUSPECT MATERIAL HAS BEEN SUPPLIED TO WCGS. ANTICIPATED CLOSE-OUT OF THIS MATTER IS MARCH 1984. (POTENTIAL 50.55E)
53564-K084 BRASS FITTING ON DIESEL FIRE PUMP	83/02/21 F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-028, 3/21/83) AWAITING COMPLETION OF REWORK
53564-K085 HANGER NOTES AND SYMBOLS	83/02/21 R		AWAITING NRC REVIEW
53564-K086 BOLT TORQUE ON INSTRUMENT MOUNTS	82/02/24 F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-078, 6/24/83) AWAITING COMPLETION OF REWORK
53564-K087 GA TECHNOLOGIES RM-23	83/02/24 F		FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-031, 5/27/83) AWAITING COMPLETION ON REWORK
53564-K088 WELDS ON BERGEN-PATERSON SUPPORTS	83/02/24 O	84/03/30	INTERIM REPORTS: KMLNRC 83-034, 3/25/83 83-060, 5/26/83 83-093, 7/18/83 83-138, 10/21/83 CURRENT STATUS: AWAITING DISPOSITIONS OF NCR ISN12262PW TO COMPLETE EVALUATION OF ALL AFFECTED SUPPORTS. NO SIGNIFICANT STRUCTURAL DEFICIENCIES HAVE BEEN IDENTIFIED. (POTENTIAL 50.55E)
53564-K089 GE AKR CIRCUIT BREAKERS	82/02/28 F		FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-023, 4/28/83) AWAITING COMPLETION OF REWORK (RE-017-B)
53564-K090 POWER CONVERSION PRODUCTS BATTERY CHARGERS	83/03/09 O	84/03/30	INTERIM REPORTS: KMLNRC 83-040, 4/08/83 83-087, 7/11/83 83-126, 10/03/83 CURRENT STATUS: ARCHITECT/ENGINEER IS EVALUATING DATA FROM BATTERY CHARGER TESTING. ANTICIPATE CLOSE-OUT IN MARCH 1984. NK AND PK SYSTEMS HAVE BEEN COMPLETED. PJ STILL IN PROGRESS. REWORK PLANS RE-051-A AND RE-051-B.
53564-K091 STRUCTURAL STEEL WELDS	83/03/23 R		WITHDRAWN: AWAITING NRC REVIEW (KMLNRC 83-139, 10/21/83)
53564-K092 STITCH WELDING ON ELECTRICAL RACEWAYS AND CONDUIT	83/03/25 R		WITHDRAWN: AWAITING NRC REVIEW (KMLNRC 83-047, 4/22/83.)

53564-K093	LOOSE PARTS FOUND IN STEAM GENERATORS	83/04/26		FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-105, 8/12/83) AWAITING NRC REVIEW.
53564-K094	USE OF TEFLON IN THE POWER BLOCK	83/05/04 F		FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-066, 6/3/83) REMOVAL PROGRAM HAS BEEN IMPLEMENTED BUT HAS NOT BEEN COMPLETED.
53564-K095	CONTAINMENT SPRAY/RHR MOTOR OIL PROBLEM	83/05/12 C	83-21	
53564-K096	PIPING SPOOL PIECE	83/05/24 C	83-21	
53564-K097	CUTLER-HAMMER PUSH BUTTON SWITCHES	83/06/09 O	84/02/29	INTERIM REPORTS: KMLNRC 83-085, 7/08/83 83-123, 9/28/83 CURRENT STATUS: STARTUP FIELD REPORT HAS BEEN DIS- POSITIONED TO MODIFY INSTALLATION PROCESS AND HAS ALLEVIATED THE PROBLEM. FINAL REPORT IS ANTICI- PATED IN FEBRUARY 1984. (POTENTIAL 10CFR50.55(E).)
53564-K098	DEAD BATTERY ON BACKUP EMER. DIESEL FIRE PUMPS	83/06/10 C	83-21	
53564-K099	BERGEN-PATERSON WELD BEAM ATTACHMENTS	83/06/17 O	84/03/30	INTERIM REPORTS: KMLNRC 83-089, 7/15/83 83-141, 10/28/83 CURRENT STATUS: UNDER EVALUATION BY THE ARCHITECT/ ENGINEER (POTENTIAL 10CFR50.55(E).)
53564-K100	GUYON 1/2 INCH SOCKET COUPLING	83/06/17 R		WITHDRAWN (KMLNRC 83-135, 10/14/83) AWAITING NRC REVIEW.
53564-K101	VULKENE SUPREME CABLE	83/06/20 O	84/02/29	INTERIM REPORTS: KMLNRC 83-095, 7/20/83 83-125, 9/28/83 83-151, 11/23/83 CURRENT STATUS: KMLNRC 83-151 PROVIDED CURRENT STATUS - ANTICIPATE FINAL REPORT IN FEBRUARY 1984.
53564-K102	GE AKR BREAKERS	83/06/20 C		WITHDRAWN (KMLNRC 83-127, 10/7/83) AWAITING NRC REVIEW
53564-K103	SWAY STRUT WASHERS	83/07/15 O	84/03/30	INTERIM REPORTS: KMLNRC 83-104, 8/12/83 83-143, 11/03/83 CURRENT STATUS: UNDER EVALUATION BY THE A/E (PO- TENTIAL 10CFR50.55(E).)
53564-K104	AUXILIARY FEEDWATER PUMP SHAFT	83/07/18 F		FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-108, 3/17/83) CURRENT STATUS: CLOSE OUT DOCUMENTATION IS BEING COLLECTED AND REVIEWED.
53564-K105	TUBE-LINE	83/08/12 R		WORK HAS BEEN COMPLETED. CLOSE-OUT DOCUMENTATION IS BEING REVIEWED.
53564-K106	GOULD-RUNDELL HANDSWITCHES	83/08/24 O	84/03/30	INTERIM REPORTS: KMLNRC 83-122, 9/23/83 CURRENT STATUS: STARTUP FIELD REPORT UNDER EVAL- UATION BY THE A/E. (POTENTIAL 10CFR50.55(E).)

53564-K107 PSA SNUBBER	83/09/13 F		FINAL REPORT HAS BEEN SUBMITTED (SLNRC 83-0058, 11/9/83) AWAITING COMPLETION OF REWORK
53564-K108 EXPOSED THREADS ON SEAL WELDED CONNECTIONS	83/10/12 0	84/03/30	INTERIM REPORTS: KMLNRC 83-146, 11/09/83 CURRENT STATUS: UNDER EVALUATION BY A/E (POTENTIAL 50.55(E).)
53564-K109 CRACKED EDGE CONNECTORS ON WESTINGHOUSE 7300 PROCESS SYSTEM	83/10/25 0	84/02/29	INTERIM REPORTS: KMLNRC 83-153, 11/23/83 CURRENT STATUS: UNDER EVALUATION BY WESTINGHOUSE (POTENTIAL 50.55(E).)
53564-K110 IMPROPER FITTING ON MSIV	83/10/25 0	84/02/29	INTERIM REPORTS: KMLNRC 83-152, 11/23/83 CURRENT STATUS: UNDER EVALUATION BY A/E (POTENTIAL 50.55(E).)
53564-K111 HVAC	83/11/10 0	84/03/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-163, 12/9/83) (POTENTIAL 50.55(E).)
53564-K112 POLAR CRANE TESTING	83/11/18 0	84/03/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-165, 12/16/83) (POTENTIAL 50.55(E).)
53564-K113 CABLE TERMINATION LUGS	83/11/18 0	84/02/29	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-164, 12/16/83) (POTENTIAL 50.55(E).)
53564-K114 I BEAMS	83/12/01 0	84/04/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-170, 12/30/83) (POTENTIAL 50.55(E).)
53564-K115 TABLE WELDS	83/12/07 0	84/02/29	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-02 ON 1/6/84) AWAITING COMPLETION OF INSPECTION. (POTENTIAL 10CFR 50.55(E).)
53564-K116 PIPE SCHEDULE	83/12/13 0	84/04/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-05 ON 1/12/84) AWAITING COMPLETION OF CONSTRUCTOR EVALUATION. (POTENTIAL 10CFR 50.55(E).)
53564-K117 PDP PULSATION DAMPERS	83/12/21 0	84/04/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-007 ON 1/19/84) GENERIC FINAL REPORT WILL BE COORDINATED BY SNUPPS STAFF. (POTENTIAL 10CFR 50.55(E).)
53564-K118 FIELD PROCUREMENT	84/01/03 0	84/05/31	UNDER INITIAL EVALUATION. 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 2/2/84. (POTENTIAL 10CFR 50.55(E).)
53564-K119 BUTTERFLY VALVES	84/01/10 0	84/01/10	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 2/9/84. (POTENTIAL 10CFR 50.55(E).)
53564-K120 FUSION WELDED PIPE	84/02/30 0	84/05/31	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 2/19/84. (POTENTIAL

10CFR 50.55(e).)

..... END REPORT

III. STATUS OF SIGNIFICANT DEFICIENCIES

REPORTED BY SNUPPS STAFF

Note: Some of the items in this file are not applicable to Wolf Creek.

DATE 30 JAN 84 08:32:31 RID 2 23 AUG 83 NUCLEICS

SIGNIFICANT DEFICIENCY TRACKING

FILE	TITLE	DATE REPORTED T	S Internal Use Only	Final Report	NRC CLOSE	REMARKS
55780-K001	SNUPPS - 10CFR50.55(E) REPORTING - GENERAL INFO.		C			
55780-K002	ECCS FINAL ACCEPTANCE CRI- TERIA- REVISED ACCIDENT ANALYSIS	76/08/05 F				FINAL REPORT WAS SUBMITTED SLNRC 6-6, 9/3/76; DOCU- MENTATION UNDER REVIEW.
55780-K003	FABRICATED STRUCTURAL STEEL CRACKS		C			NOT APPLICABLE TO WCGS.
55780-K004	REACTOR COOLANT PUMP - TIE ROD EMBEDS		C			NOT APPLICABLE TO WCGS.
55780-K005	BORIC ACID PUMP WELDS		C			NOT APPLICABLE TO WCGS.
55780-K006	CLIP ANGLE CRACKS		C			NOT APPLICABLE TO WCGS.
55780-K007	RUSKIN FIRE DAMPERS	80/01/18 F				FINAL REPORT HAS BEEN SUBMITTED SLNRC 80-24, 5/16/80. CLOSE OUT DOCUMENTATION UNDER REVIEW.
55780-K008	BUNKER RAMO/AMPHENOL-SAMS ELECTRIC PENETRATION ASSEMBLIES (53564-K30)		C			SAME AS 53564-K30.
55780-K009	CHECK VALVE CLOSURE EXCES- SIVE PRESSURE	80/06/30 R				WITHDRAWN SLNRC 80-32, 6/30/80. AWAITING NRC RE- VIEW.
55780-K010	QUALIFICATION OF CONTROL SYSTEMS	79/08/30 F				FINAL REPORT HAS BEEN SUBMITTED, SLNRC 80-6, 2/5/80 CLOSE OUT DOCUMENTATION UNDER REVIEW.
55780-K011	PRESSURIZED ANCHOR BOLT SUPPORTS	79/03/23 F				FINAL REPORT HAS BEEN SUBMITTED, SLNRC 79-6, 5/1/79 CLOSE OUT DOCUMENTATION UNDER REVIEW.
55780-K012	ROD DROP SAFETY ANALYSIS	79/03/29 R				WITHDRAWN SLNRC 79-5, 4/26/79.
55780-K013	G & W PIPE ASSEMBLIES (53564-K07)		C			SAME AS 53564-K07
55780-K014	UNDERSIZED SOCKET WELDS (CALLAWAY)		C			NOT APPLICABLE TO WCGS.
55780-K015	GE STICKY RELAYS (53564- K25)		C			SAME AS 53564-K25.
55780-K016	STRUCTURAL MEMBERS - IMPRO- PER PREHEAT		C			NOT APPLICABLE TO WCGS.
55780-K017	CORNER & LADA SWAY STRUTS (53564-K17)		C			SAME AS 53564-K17.
55780-K018	ANALYSIS OF PIPING SYSTEMS		R			NOT A DEFICIENCY - MISFILED.
55780-K019	CHARGING PUMP OPERATION FOLLOWING SECONDARY SIDE HIGH ENERGY LINE RUPTURE	80/05/08 F				FINAL REPORT HAS BEEN SUBMITTED, SLNRC 82-42, 10/29/82.

W CENTRIFUGAL

55780-K020	UNDETECTABLE FAILURE IN ENGINEERED SAFETY FEATURES ACTUATION SYSTEM RUPTURE	79/12/06 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 80-12, 3/20/80 AND SLNRC 80-19, 4/19/80. CLOSE OUT DOCU- MENTATION IS BEING COLLECTED AND REVIEWED.
55780-K021	ANCHOR BOLT FORCES WITH HORIZONTAL STEAM LINE BREAK	C		NOT A DEFICIENCY - MISFILED.
55780-K022	APPLICATION OF STRUCTURAL STEEL FIREPROOFING	C		NOT APPLICABLE TO WCGS.
55780-K023	3 1/2 INCH NUTS IMPROPER THREADS (53564-K20)	C		NOT APPLICABLE TO WCGS.
55780-K024	3 INCH ISOLATION VALVES (W)	80/10/30 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 82-038, 9/3/82. AWAITING COMPLETION OF REWORK.
55780-K025	BERGEN-PATTERSON PIPE SNUB- BER ASSEMBLIES (53564-K41)	80/10/27 C		
55780-K026	PIPE WHIP RESTRAINTS (4 INCH AND UNDER)	80/12/24 C		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 81-43, 6/5/81. AWAITING NRC REVIEW.
55780-K027	ELONGATION OF RCP STUD BOLTS	C		NOT APPLICABLE TO WCGS.
55780-K028	BERGEN-PATTERSON SIZE NO. 5 AND SIZE NO. 15 SWAY STRUTS	81/10/09 R		WITHDRAWN SLNRC 81-128, 12/14/81. AWAITING NRC REVIEW.
55780-K029	LIMITORQUE SHEARED PINION KEYS IN MOTOR OPERATORS	82/08/04 R		WITHDRAWN: SLNRC 83-012, 3/3/83. AWAITING NRC REVIEW.
55780-K030	W UNDETECTABLE FAILURE IN ON-LINE CIRCUITS FOR RELAYS	82/08/04 O	84/03/30	INTERIM REPORTS: SLNRC 82-0036, 9/3/82 83-0013, 3/3/83 83-0049, 9/2/83 CURRENT STATUS: AS STATED IN SLNRC 83-0049.
55780-K031	VALVE POSITION INDICATION FOR W GATE VALVES	82/12/22 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-032, 5/31/83. AWAITING COMPLETION OF REWORK
55780-K032	ANCHOR DARLING CHECK VALVES	83/03/23 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-020, 4/20/83. AWAITING COMPLETION OF REWORK.
55780-K033	REACTOR TRIP SWITCHGEAR	83/04/21 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-028, 5/23/83. AWAITING COMPLETION OF REWORK.
55780-K034	W 7300 PROCESS RACKS	83/05/02 O	84/03/30	INTERIM REPORTS: SLNRC 83-0039, 7/21/83 AWAITING COMPLETION FO SEISMIC TESTING OF REPLACE- MENT CARDS.
55780-K035	YARWAY VALVES	83/06/17 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-037, 7/18/83 AND SLNRC 83-043, 7/29/83. AWAITING COMPLETION OF REWORK
55780-K036	EXCESSIVE VOLTAGE DROP CON- TROL CABLES	83/06/23 F		FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-040, 7/22/83. AWAITING COMPLETION OF CORRECTION ACTION.
55780-K037	HANGER CLASSIFICATION	83/10/23 O	84/02/29	INTERIM REPORT: SLNRC 83-0060 11/22/83

CURRENT STATUS: AS STATED IN SLNRC 83-0060.

30 DAY INTERIM REPORT WAS SUBMITTED (SLNRC 83-0064
12/22/83) (POTENTIAL 50,55(4).)

84/04/30

83/11/16 0

55780-K039 LIMITORQUE LIMIT SWITCH
ROTOR

***** END REPORT *****