



## LONG ISLAND LIGHTING COMPANY

175 EAST OLD COUNTRY ROAD • HICKSVILLE, NEW YORK 11801

MILLARD S. POLLOCK  
VICE PRESIDENT-NUCLEAR

March 16, 1984

SNRC-1022

Mr. Richard Starostecki, Director  
Division of Project and Resident Programs  
U.S. Nuclear Regulatory Commission - Region I  
631 Park Avenue  
King of Prussia, PA 19406

NRC Inspection of January 2 - 13, 1984  
Shoreham Nuclear Power Station - Unit 1  
Report No. 50-322/84-01

Dear Mr. Starostecki:

In accordance with Title 10CFR Part 2.201, Attachment 2 of this letter provides LILCO's response to the Notice of Violation contained in Appendix A of your letter dated February 16, 1984 which forwarded the results of special safety inspection 50-322/84-01.

Our response includes (1) the corrective steps which have been taken and the results achieved; (2) the corrective steps taken to prevent recurrence of similar violations; and (3) the date when full compliance is expected to be achieved.

While we anticipate that you will find this response acceptable, please do not hesitate to call my office should you require further information or clarification regarding our reply.

Very truly yours,

M. S. Pollock  
Vice President-Nuclear  
MSP:ck

Attachment

cc: C. Petrone  
R. Caruso  
All Parties Listed in Attachment I

8404260237 840412  
PDR ADOCK 05000322  
Q PDR

AFFIDAVIT

STATE OF NEW YORK )

SS:

COUNTY OF SUFFOLK )

MILLARD S. POLLOCK, being duly sworn, deposes and says that I am the Vice President - Nuclear for Long Island Lighting Company, the owner of the Shoreham Nuclear Power Station. I have read the Notice of Violation dated February 16, 1984, and also the response thereto dated March 15, 1984 prepared under my direction. The facts set forth in said response are based upon reports and information provided to me by the employees, agents, and representatives of Long Island Lighting Company responsible for the activities described in said Notice of Violation and in said response. I believe the facts set forth in said response are true.

Millard S. Pollock  
MILLARD S. POLLOCK

Sworn to before me this  
16 day of March 1984

Jacqueline A. Ivone

JACQUELINE A. IVONE  
NOTARY PUBLIC, State of New York  
No. 011V4601469, Suffolk County  
Term Expires March 30, 1984

ATTACHMENT I  
Diesel Generators

Lawrence J. Brenner, Esq.  
Administrative Judge  
Atomic Safety and Licensing Board  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Dr. George A. Ferguson  
Administrative Judge  
Atomic Safety and Licensing Board  
School of Engineering  
Howard University  
2300 6th Street, N.W.  
Washington, D.C. 20059

Dr. Peter A. Morris  
Administrative Judge  
Atomic Safety and Licensing Board  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Edward M. Barrett, Esq.  
General Counsel  
Long Island Lighting Company  
250 Old Country Road  
Mineola, NY 11501

Mr. Brian McCaffrey  
Long Island Lighting Company  
P. O. Box 618  
North Country Road  
Wading River, NY 11792

Jeff Smith  
Shoreham Nuclear Power Station  
P.O. Box 618  
North Country Road  
Wading River, NY 11792

Joel Blau, Esq.  
New York Public Service Commission  
The Governor Nelson A. Rockefeller Building  
Empire State Plaza  
Albany, NY 12223

Martin Bradley Ashare, Esq.  
Suffolk County Attorney  
H. Lee Dennison Building  
Veterans Memorial Highway  
Hauppauge, New York 11788

Atomic Safety and Licensing Board Panel  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Ralph Shapiro, Esq.  
Canner and Shapiro  
9 East 40th Street  
New York, NY 10016

Howard L. Blau, Esq.  
217 Newbridge Road  
Hicksville, NY 11801

W. Taylor Reveley, III, Esq.  
Hunton & Williams  
P. O. Box 1535  
707 East Main Street  
Richmond, VA 23212

Mr. Jay Dunkleberger  
New York State Energy Office  
Agency Building 2  
Empire State Plaza  
Albany, NY 12223

James B. Dougherty  
3045 Porter Street, N.W.  
Washington, D.C. 20008

Stephen B. Latham, Esq.  
Twomey, Latham & Shea  
P.O. Box 398  
33 West Second Street  
Riverhead, NY 11901

Marc W. Goldsmith  
Energy Research Group, Inc.  
400-1 Totten Pond Road  
Waltham, Massachusetts 02154

MHB Technical Associates  
1723 Hamilton Avenue  
Suite K  
San Jose, CA 95125

Hon. Peter F. Cohalan  
Suffolk County Executive  
H. Lee Dennison Building  
Veterans Memorial Highway  
Hauppauge, New York 11788

Ezra I. Bialik, Esq.  
Assistant Attorney General  
Environmental Protection Bureau  
New York State Department of Law  
2 World Trade Center  
New York, NY 10047

Docketing and Service Section  
Office of the Secretary  
U. S. Nuclear Regulatory Commission  
1717 H Street, N.W.  
Washington, D.C. 20555

Richard J. Goddard, Esq.  
Ralph Caruso  
U. S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Stuart Diamond  
Environment/Energy Writer  
NEWSDAY  
Long Island, NY 11747

Gerald C. Crotty, Esq.  
Counsel to the Governor  
Executive Chamber  
State Capitol  
Albany, NY 12224

Fabian Palomino, Esq.  
Special Counsel to the Governor  
Executive Chamber  
Room 229  
State Capitol  
Albany, NY 12224

Atomic Safety and Licensing Appeal  
Board  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Jonathan D. Feinberg, Esq.  
Staff Counsel  
New York State Public Service  
Commission  
3 Rockefeller Plaza  
Albany, NY 12223

Stewart M. Glass, Esq.  
Regional Counsel  
Federal Emergency Management Agency  
26 Federal Plaza  
New York, NY 10278

Robert E. Smith, Esq.  
Guggenheimer & Untermeyer  
80 Pine Street  
New York, NY 10005

## ATTACHMENT 2

### RESPONSE TO NOTICE OF VIOLATION

#### Violation

10 CFR 50, Appendix B, Criterion V, and Shoreham FSAR Section 17.1.5.A require that activities affecting quality be prescribed by and accomplished in accordance with appropriate instructions, procedures, or drawings.

Contrary to the above, the reassembly of Emergency Diesel Generator (EDG) 101 was not prescribed by and accomplished in accordance with an appropriate procedure. Step 32 in Section G of the Assembly Guidelines for EDG-101, requiring torquing of valve rocker arm assembly hold-down bolts, was omitted by an approved test exception. That omission resulted in untorqued hold-down bolts on three cylinders and in consequent bolt and subcover damage during engine test operation on December 30, 1983.

This is a Severity Level IV violation (Supplement II).

#### Response

##### Description of Event

At approximately 6:00 PM on December 30, 1983, Diesel Generator (DG) 101 was shutdown manually when an operator heard an unusually loud engine noise. Following this shutdown, it was found that the rocker arm shaft hold-down bolts had failed on the #3 cylinder, causing the rocker arms and vertical push rods to malfunction and strike other components. At this point, all testing was suspended on DG101, DG102 and DG103, pending resolution of the rocker arm problem discovered on DG101.

(1) Corrective steps taken and results achieved.

- (a) An external and internal inspection was performed on DG101 to fully determine the causes of the failure of the rocker arm shaft hold-down bolts on cylinder #3, the extent of the damage caused by the malfunctioning cylinder #3 rocker arms, and the conditions of the rocker arms and shaft hold-down bolts for the other cylinders on the engine.

The rocker arm shaft hold-down bolts on cylinder #3 were found to have loosened, allowing the rocker arm to move out of position and causing one bolt to break in half and the other bolt to be severely bent. Also, the hold-down bolts on cylinders #4 and #7 were found to be loose. The looseness of these bolts was apparently due to the failure to torque them to the required 365 ft-lbs.

As discussed in NRC Inspection Report 50-322/84-01, the reason for the failure to torque the rocker arm shaft bolts and the failure to detect this omission during subsequent procedural reviews was due to inaccurate information provided to the Test Engineer at the time the exception to the torquing step was taken. The Test Engineer felt that there existed adequate justification for not torquing the rocker arm shaft bolts since he was informed (incorrectly) that they were not previously loosened. He was confident that there was no need to torque the bolts, and indeed, there is a risk associated with implementing a torquing procedure which calls for disassembly and reassembly of engine components (i.e., you run the risk of overtorquing, not reassembling properly, shearing bolts, etc.)

- (b) For DG 101, the damaged components on the #3 cylinder were replaced, including the four hold-down bolts, the rocker arm assemblies, and the intermediate pushrods. In addition, the subcovers for the #3, #4 and #7 cylinders were replaced with subcovers of an earlier design which were left over from a previous voluntary subcover upgrading program.

For cylinders #4 and #7 on DG 101, NDE examinations were performed on the rocker arms, intermediate push rods, and rocker arm shaft hold-down bolts. Of the eight hold-down bolts for cylinders #4 and #7, six bolts were, as a conservative measure, replaced with new bolts from spares, and two existing bolts were reused. The existing rocker arms and intermediate push rods were reinstalled on DG 101 for cylinders #4 and #7. NDE tests indicated that these existing components were suitable for re-installation on the engine. However, as an additional conservative measure, new subcovers, rocker arm shaft hold-down bolts, rocker arm assemblies, and intermediate push rods will be installed on cylinders #4 and #7. A new subcover will also be installed on cylinder #3. This will occur following receipt of the necessary parts from Transamerica Delaval Inc. (TDI).

In addition to repairing the damaged components on DG101 for cylinders #3, #4 and #7, the rocker arm shaft hold-down bolts were checked for the proper torque for all the other cylinders on DG101, as well as all cylinders on DG102 and DG103. The results of this retorquing operation were that all hold-down bolts were found tight and torqued to the required 365 ft-lbs.

(c) An extensive re-review was performed of the DG101, DG102 and DG103 Assembly Guidelines in order to ensure that no unjustified exceptions were taken to the DG assembly procedures. These reviews centered on test exceptions taken in the guidelines, and verified through various documentation reviews or by other means that the work associated with any exceptions was adequately performed and QA witnessed. The results of this review were that all exceptions taken during the assembly of the DG units were technically justified, although minor non-technical clarifications were deemed necessary to certain exceptions. The results of these reviews were formally processed by the Joint Test Group and attached to the completed DG Assembly Guidelines.

(d) Following completion of the repairs on DG101, completion of the rocker arm shaft hold-down bolt torque checks on DG101, DG102 and DG103, and the reviews of the three DG assembly procedures, the Startup Manager formally released the DG units for continued testing. DG101 was released for testing on January 4, 1984; DG102 on January 5, 1984; and DG103 on January 7, 1984.

(2) Corrective steps taken to prevent recurrence of similar violations:

Following the discovery of the failure to torque specific rocker arm shaft hold-down bolts, LILCO undertook an extensive review program to examine the DG Assembly Guidelines for similar omissions, as discussed above. The results of this review were positive, and enabled LILCO to conclude that the engines were ready to proceed further with testing. The fact that the engine assembly effort was conducted under a rigorous and documented program, allowed LILCO to conduct a timely evaluation and correction of deficiencies. This has been evidenced by the fact that all subsequent testing of DG101, DG102 and DG103 and has been successfully completed without recurrence.

Specific steps taken by LILCO to ensure that similar occurrences are not repeated during the continuing DG recovery effort and preoperational testing program are:

(a) To enhance the flow of information among DG recovery personnel, and upgrade shift turnover procedures, the situation leading to the failure of the rocker arm shaft hold-down bolts was reviewed with the following individuals/groups, on the dates shown:

- The Joint Test Group, on 1/4/84.
- ~~16~~ The Review of Operations Committee, on 1/5/84.
- Test Engineers assigned to the DG units, on 1/10/84 and 1/11/84.
- The Nuclear Review Board, on 1/11/84.

- Operational Quality Assurance personnel assigned to the DG units, on 1/11/84.

These meetings stressed the importance of providing accurate and timely information among various shifts, and the methods to be used to ensure only justified exceptions are taken to test or other procedures.

- (b) Beginning on January 9, 1984, the LILCO Independent Safety Engineering Group (ISEG) began providing around-the-clock on-shift coverage of preoperational testing for the DG units. The ISEG coverage provides an independent technical review of the preoperational testing, including assurance that testing is performed in accordance with the Startup Manual.

The ISEG review and on-shift coverage was mandated by Executive Directive 84-01, issued January 10, 1984 by the LILCO Vice President - Nuclear. Project Plan ISEG-84-001 was approved to implement ISEG coverage of diesel generator preoperational testing. Six ISEG engineers (two per shift) have been assigned to the project on a full time basis. ISFG is empowered with "stop work authority" over diesel generator testing in the event that procedural violations or technical errors (or omissions) are observed which may affect the quality, the reliability, or the physical integrity of the emergency diesel generators.

- (3) The date when full compliance will be achieved:

- (a) With regard to retorquing of the rocker arm shaft hold-down bolts for DG101, DG102 and DG103, and reviews of the Assembly Guidelines for all three DG units, these activities were accomplished by January 7, 1984.
- (b) Meetings with responsible individuals and groups, to review the events leading to the failure of the rocker arm shaft hold-down bolts and to discuss necessary corrective/preventative actions, were completed by January 11, 1984.
- (c) Installation of a new subcover for cylinder #3 on DG101, and installation of new subcovers, rocker arm assemblies, intermediate pushrods, and rocker arm shaft hold-down bolts for cylinders #4 and #7 on DG101 (as discussed above), will be completed as soon as practicable following receipt of these materials from TDI; estimated delivery date is currently March 26, 1984.
- (d) ISEG coverage began on January 9, 1984, and will continue until the DG recovery program is complete; ISEG review has included preoperational testing, as well as the Inspection Outage assembly and disassembly Procedures that are being currently performed on the DG units.