



Commonwealth Edison  
One First National Plaza, Chicago, Illinois  
Address Reply to: Post Office Box 767  
Chicago, Illinois 60690

August 9, 1974



Mr. Angelo Giambusso  
Deputy Director for Reactor Projects  
Directorate of Licensing  
Office of Regulation  
U. S. Atomic Energy Commission  
Washington, D. C. 20545


Subject: Review of Dresden Units 2 and 3, and Quad-Cities  
Units 1 and 2, Control Circuit Deficiencies,  
AEC Dkts 50-237, 50-249, 50-254 and 50-265

Dear Mr. Giambusso:

In a letter to you dated April 25, 1974 concerning this subject, the schedule for completing the associated corrective measures was indicated as the 1974 refueling outages. The corrective measures were completed on Quad-Cities Unit 1 during its recently completed refueling outage. However, because delivery of the necessary materials was delayed, the corrective measures were not completed during the Dresden Unit 3 refueling outage. All materials have been delivered and the corrective measures for Unit 3 will be completed during the next outage of at least five (5) days. The refueling outages for Dresden Unit 2 and Quad-Cities Unit 2 are to begin December 1st and January 1st, respectively, at which time the necessary modifications are to be made.

It is not expected that any further change in these schedules will be necessary; however, you will be notified if changes do occur. Administrative Controls that were discussed in a letter to Mr. D. J. Skovholt dated March 7, 1973 will be maintained until the final corrective measures are completed.

Very truly yours,

  
Byron Lee, Jr.  
Vice-President

8304210106 740809  
PDR ADOCK 05000237  
P PDR

8396

COPY SENT REGION 