



Commonwealth Edison  
1400 Opus Place  
Downers Grove, Illinois 60515

January 10, 1992

Dr. Thomas E. Murley, Director  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, DC 20555

Attn: Document Control Desk

Subject: Quad Cities Station Units 1 and 2  
Reactor Level Reference Leg Modification  
Schedule Update  
NRC Docket Nos. 50-254 and 50-265

Reference: R. Stols to T.E. Murley letter dated August 27, 1990

Dear Dr. Murley:

In the referenced letter, Commonwealth Edison Company (CECo) submitted a proposed schedule for completion of modifications in response to Generic Letter 84-23 "Reactor Vessel Water Level Instrumentation in BWRs". The scope of the Reference Leg modification at Quad Cities Station includes the addition of new containment penetrations, condensing chambers, and instrument lines from the reactor vessel nozzle to the vessel instrument racks located outside of the drywell. As a result of required design reviews, CECo determined that in order to achieve accurate instrument response, the piping configuration should be designed based upon measurements from the as-built drywell penetration. Based upon this, CECo established an installation schedule which extended over two consecutive unit refuel outages. The drywell penetrations would be installed during the first refuel outage, and the modification would be completed during the subsequent refuel outage. The schedule for completion of the modifications for Quad Cities Station Units 1 and 2 was described in the referenced letter. This schedule is listed below:

	<u>Penetration Installation</u>	<u>Modification Completion</u>
Unit 1	Outage 11 (6/90)	Outage 12
Unit 2	Outage 11 (6/91)	Outage 12

The penetrations for Unit 1 were installed during Outage 11 (Q1R11), which was completed in April, 1991. However, the scheduled start date for the Unit 2 Outage 11 (Q2R11) was delayed from June 1991 to January 1, 1992. Therefore, the completion date for installation of penetrations for Unit 2 will be adjusted to be consistent with the current outage schedule (scheduled completion in March, 1992). The Reactor Level Reference Leg Modification will be completed during the twelfth refuel outage on Units 1 and 2, which are scheduled to start September, 1992 and March, 1993 respectively.

9201170172 920110  
PDR - ADDCK 05000254  
P PDR


Acc  
110

January 10, 1992

Commonwealth Edison will continue to provide information pertaining to the completion of the Reactor Level Reference Leg Modification to the NRR Project Manager, and promptly notify the Project Manager of any potential revisions to the refuel outage schedules.

If there are any questions or comments, please direct them to John L. Schrage at 708-515-7283.

Respectfully,

A handwritten signature in dark ink, appearing to read "John L. Schrage", written in a cursive style.

John L. Schrage  
Nuclear Licensing Administrator

cc: A. Bert Davis, Regional Administrator RIII  
L.N. Olshan, Project Manager-NRR  
T.E. Taylor, Senior Resident Inspector-Quad Cities