




KANSAS GAS AND ELECTRIC COMPANY

GLENN L KOESTER  
VICE PRESIDENT - NUCLEAR

April 4, 1984

Mr. J.E. Gagliardo, Acting Chief  
Reactor Project Branch 2  
U.S. Nuclear Regulatory Commission  
Region IV  
611 Ryan Plaza Drive, Suite 1000  
Arlington, Texas 76011



KMLNRC 84-054  
Re: Docket No. STN 50-482  
Ref: Interim Report KMLNRC 83-161 dated 12/7/83  
from GLKoester, KG&E, to JEGagliardo, NRC  
Subj: Interim Status Report for Wolf Creek  
10CFR50.55(e) Items

Dear Mr. Gagliardo:

Attached is a copy of Kansas Gas and Electric Company's  
monthly status report on 10CFR50.55(e) items. The  
format and purpose of this report were described in  
the Reference.

Please contact me or Mr. Otto Maynard of my staff if  
you have any questions concerning this subject.

Yours very truly,

*Glenn L Koester*

GLK:bb  
Attach

cc: RCDeYoung, w/a  
WSchum, w/a

8404100285 840404  
PDR ADOCK 05000482  
S PDR

IE-27

STATUS REPORT

On

10CFR50.55(e)/Part 21 Open Items

March 29, 1984

I. Legend

II. Status of KG&E Reported Items

III. Status of SNUPPS Reported Items

# I. LEGEND

File: QA Record File Number

Title: Title of Subject Matter

Date Reported: When Deficiency Was Initially Reported to the NRC

ST: Status

O - Open: Concern has not been resolved.

F - Final Report has been submitted but corrective action has not been completed or close-out documentation has not been through final review.

R - Ready for RRI Review - All corrective actions completed or evaluation has determined that item is not reportable pursuant to 50.55(e)/Part 21.

C - Closed: RRI has reviewed and close-out of the concern or item is N/A to WCGS.

II. STATUS OF SIGNIFICANT DEFICIENCIES

REPORTED BY KG&E



DATE 28 MAR 84 11:01:20 RID 1 08 AUG 83 NUCLICs

SIGNIFICANT DEFICIENCY TRACKING

FILE	TITLE	DATE REPORTED	S Internal Use Only	Final Report	NRC CLOSE	REMARKS
53564-K001	GENERAL INFORMATION					
53564-K002	UNISTRUT WELDS	79/01/05	C		79-07	
53564-K003	BASEMAT	78/10/26	C		81-19	
53564-K004	VOID-6TH LIFT	78/12/15	C		79-18	
53564-K005	ESWS VALVE OPERATOR (DAM-AGED)	79/02/15	R			NOT REPORTABLE (LTR 3/14/79 FROM GL KOESTER TO WC SEIDLE) NEVER CLOSED ON AN INSPECTION REPORT
53564-K006	FIREPROOFING (ALBI-DURA-SPRAY)	79/02/28	C		80-02	
53564-K007	G&W PIPE ASSEMBLY WELDS	79/03/29	C		82-09	
53564-K008	ESWS PUMP ANCHOR BOLTS	79/04/23	C		80-18	
53564-K009	FLOOD DAMAGE	79/05/08	C		83-04	
53564-K010	CHARGING PUMP MOTOR BEARING	79/08/29	C		81-19	
53564-K011	GE TYPE SB-12 SWITCHES	79/07/13	C		81-02	
53564-K012	BORG WARNER 2 INCH LIFT VALVES	79/07/27	C		80-18	
53564-K013	G&W WATER COOLANT COMPONENT	79/08/23	C		81-02	
53564-K014	UNISTRUT P1331 BRACKETS AND BOLT	79/09/14	C		80-18	
53564-K015	CROSBY RELIEF VALVES 1/2-3/4	79/09/18	C		81-02	
53564-K016	NEMA-3 STARTERS	79/09/19	C		82-09	
53564-K017	SWAY STRUT BUSHINGS (CORNER AND LADA)	79/11/08	C		83-21	
53564-K018	EMBED PLATE AND NUTS	79/11/05	C		81-19	
53564-K019	FUEL POOL LINER PLATES	79/11/06	C		82-09	
53564-K020	3/2 INCH NUTS-IMPROPER THREADS	79/11/27	C		80-18	
53564-K021	MAIN STEAM ISOLATION VALVES	79/12/14	C		81-19	

LIMIT SWITCH

53564-K022 STAYLOCK FASTENERS	79/12/19 C	80-13
53564-K023 POLAR CRANE RAIL	80/01/05 C	80-04
53564-K024 TIMIUS-OLSON TEST MACHINE	80/01/07 C	81-02
53564-K025 STICKEY GE RELAYS	30/01/11 C	81-02
53564-K026 MASOVERY WALLS-MISALIGNED REBAR	79/12/19 R	AWAITING NRC REVIEW
53564-K027 G/W FEEDWATER TORSIONAL RE-STRAINT	80/01/23 C	81-02
53564-K028 WESTINGHOUSE 7300 SERIES I&C CARDS	79/08/23 C	80-13
53564-K029 FOXBORO CONTROLLERS	80/02/08 C	81-02
53564-K030 BUNKER RAMO AMPHENOL EPA'S (CRIMPING)	80/03/14 C	83-21
53564-K031 ROCKBESTOS CABLE	80/04/03 C	80-15
53564-K032 CONCRETE SPALLING REFUEL POOL LEDGE	80/03/06 C	80-13
53564-K033 CONCRETE DAMAGE AROUND SEAL RING	80/04/29 C	80-13
53564-K034 ESW PIPE WELDS - LINEAR INDICATION	80/05/08 C	80-13
53564-K035 GE SWITCHGEAR WIRING - IN-CORRECT COLORING	80/05/02 C	82-09
53564-K036 GE SAM15A - TIMER RELAYS	80/04/29 C	81-02
53564-K037 DIESEL GENERATOR THRUST BEARING	80/05/13 C	83-06
53564-K038 CONCRETE MIX	80/05/28 C	81-02
53564-K039 GRINVEL-BERGEN PATTERSON SWAY STRUTS	80/05/29 C	83-21
53564-K040 INDUSTRIAL MECHANICS-BOLTS	80/05/06 C	81-02

AND NUTS

53564-K041 BERGEN PATTERSON SHOCK AR- 80/07/03 C  
RESTORS

53564-K042 UHS DAM DISPERSIVE/NON-DIS- 80/06/09 C  
PERSIVE MATERIAL

53564-K043 NUCLEAR COATING-SPEC A-125 80/07/25 F  
(Q)

53564-K044 GULFALLOY 2 INCH 90 DEGREES 80/09/01 C  
ELBOW HEAT 458 SEAM DEFECT

53564-K045 UNDERSIZED SOCKET WELDS 80/09/30 R

53564-K046 ANACONDA 600 VOLT CONTROL 80/09/30 C  
CABLE

53564-K047 MAIN CONTROL AND RELAY 80/10/14 C  
PANEL WELDS (COMSIP)

53564-K048 DAMAGED MOTOR CONTROL 80/11/04 C  
CENTER

53564-K049 FISHER CONTROLS MANUALLY 81/02/18 C  
OPERATED VALVES

53564-K050 FISHER VALVE BETTIS OPERA- 81/02/09 R  
TOR

53564-K051 GENERAL ELECTRIC HFA RELAYS 81/02/04 C

53564-K052 GE AKR-30 AND AKR-50 CIR- 81/04/02 R  
CUIT BREAKER

53564-K053 DRAVO PIPING SPOOLS (WELDS) 81/05/01 C

53564-K054 CRACKED PARTS IN NK DC 81/05/21 C  
SWITCHBOARD

53564-K055 NONCONFORMING ROCKBESTOS 81/05/22 C  
CABLE

83-21

82-09

PREVIOUS INTERIM REPORTS:

KMLNRC-024	8/25/80
KMLNRC-034	10/29/80
KMLNRC 81-052	1/13/81
81-078	5/14/81
81-099	7/15/81
81-117	10/01/81
81-137	11/19/81
82-167	2/26/82
82-188	4/20/82
82-240	8/30/82
83-001	1/12/83
83-083	7/01/83

CURRENT STATUS: FINAL REPORT HAS BEEN SUBMITTED,  
KMLNRC 84-013, 02/10/84. AWAITING COMPLETION OF  
REWORK.

81-19

AWAITING NRC REVIEW

80-24

81-16

81-19

83-04

NR NEED TO CONFIRM CLOSE-OUT OF THIS ITEM.

83-04

AWAITING NRC REVIEW

81-19

81-19

83-04



53564-K056 STRETCHED TERMINATION BOLTS	R	NR	FURNISH NRC INSPECTION REPORT NUMBER WHICH CLOSED THIS ITEM.
53564-K057 GRINDING IN MAIN STEAM PIPE 81/07/01 C		81-19	
53564-K058 GE AKR-30 & 50 SPRING MECH- 31/07/14 R ANISM			AWAITING NRC REVIEW.
53564-K059 HVAC DUCT SUPPORTS 81/09/03 C		83-06	
53564-K060 CT OPEN CIRCUIT GE 4160 81/10/13 C SWITCHGEAR		83-04	
53564-K061 FSWP SUPPORT EMBEDDED PLATE 81/11/13 C STUD FAILURE		83-21	
53564-K062 TERMINALS IN MAIN CONTROL 82/01/26 C PANELS		83-04	
53564-K063 BROKEN SPRINGS ON STAB CON- 82/03/04 C NECTORS		83-04	
53564-K064 SEISMIC DESIGNED NON-Q PIPE 82/04/15 R HANGERS (SPECIAL SCOPE MA- TERIAL TRACEABILITY)			AWAITING NRC REVIEW.
53564-K065 W POST ACCIDENT INSTRUMENT 82/04/08 F ERRORS			FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-034, 7/1/83) AWAITING COMPLETION OF REWORK. (FCN 10623, 10624, 10625)
53564-K066 DIESEL GENERATOR BOLT 82/06/14 C TORQUE		83-21	
53564-K067 DIESEL GENERATOR VALVE MAL- 82/06/22 C FUNCTION		83-21	
53564-K068 DANIELS TEST FOR WELDING 82/07/12 O INSPECTORS		84/03/02	INTERIM REPORTS: KMLNRC 82-234 8/11/82 82-247 10/20/82 83-013 1/31/83 83-049 4/25/83 83-114 8/26/83 83-157 11/28/83 CURRENT STATUS: THE CURRENT STATUS WAS PROVIDED IN KMLNRC 83-157. ONLY ONE INSPECTOR'S WORK IS STILL IN QUESTION. DANIEL IS CONTINUING TO REINSPECT WELDS PREVIOUSLY ACCEPTED BY THE INSPECTOR IN QUES- TION.
53564-K069 SUSPECT POTENTIOMETER LEADS 82/10/08 C ON FOXBORO CARDS		83-04	
53564-K070 RESTRICTED MOVEMENT OF NON- 82/10/14 R STATIONARY PIPE SUPPORTS			AWAITING NRC REVIEW.
53564-K071 GE AKR BREAKER DEFICIENCY 82/11/09 F			FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 82-257, 12/9/82) AWAITING COMPLETION OF REWORK. (RE-017-4)

53564-K072 FAILED BATTERY CHARGER LEAD 82/12/14 F

FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-009, 2/18/83) AWAITING COMPLETION OF REWORK PLANS RE-051-A AND RE-051-B.

53564-K073 LOOSE PARTS IN THE STEAM GENERATOR 82/12/20 C

83-21

53564-K074 DISCREPANCIES IN THE HN SYSTEM 83/01/31 O

84/02/29

INTERIM REPORTS: KMLNRC 83-016 2/17/83  
83-050 4/25/83  
83-077 5/24/83  
83-124 9/28/83

CURRENT STATUS: AWAITING EVALUATION OF SAFETY SIGNIFICANCE OF DISCREPANCIES FOUND DURING REVERIFICATION WALKDOWNS. ANTICIPATE CLOSE-OUT FEBRUARY 1984.

53564-K075 DOUBLE LOCKNUT OMITTED ON 11/1 SMALL PIPE SUPPORTS 83/01/31 R

FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-003, 2/18/83) AND CORRECTIVE ACTION HAS BEEN IMPLEMENTED. AWAITING NRC REVIEW.

53564-K076 INSUFFICIENT TORQUE ON STRUCTURAL BOLTS/NUTS 83/02/04 O

84/04/30

INTERIM REPORTS: KMLNRC 83-021 3/03/83  
83-075 6/20/83  
83-116 9/09/83

SCOPE WAS RECENTLY EXPANDED TO INCLUDE PROCEDURAL DEFICIENCIES FOR TURN-OF-THE-NUT (SEE LETTER KMLNRC 83-169 12/30/83.)

53564-K077 U-BOLT MATERIAL TRACE-ABILITY 83/02/04 R

FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-056, 5/23/83) CORRECTIVE ACTIONS HAVE BEEN IMPLEMENTED. AWAITING NRC REVIEW.

53564-K078 COMPONENT TESTING 83/02/09 R

WITHDRAWN (KMLNRC 83-073, 6/17/83) AWAITING NRC REVIEW.

53564-K079 TWO INCH MASONEILAN VALVES 83/02/11 C

83-21

53564-K080 GARRETT SOLENOID VALVES 83/02/11 F

FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-024, 3/11/83) AWAITING COMPLETION OF REWORK.

53564-K081 CONCERNING WORKMANSHIP OF SWAGelok FITTINGS 83/02/15 R

WITHDRAWN (KMLNRC 83-109, 5/22/83) AWAITING NRC REVIEW.

53564-K082 FOXBORO MODULES 83/02/18 F

FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-027, 3/18/83 AND KMLNRC 83-054, 5/12/83) AWAITING COM-

## PLETION OF REWORK

53564-K083 RAY MILLER CORP.	83/02/18 O	84/03/30	INTERIM REPORTS: KMLNRC 83-030, 3/18/83 KMLNRC 83-092, 7/15/83 CURRENT STATUS: THIS MATTER IS ALSO THE SUBJECT OF 18E BULLETIN 83-07 TO WHICH KGRE MUST RESPOND BY 3/22/84. EXTENSIVE REVIEWS ARE NOW IN PROGRESS TO DETERMINE WHETHER OR NOT ANY SUSPECT MATERIAL HAS BEEN SUPPLIED TO WCGS. ANTICIPATED CLOSE-OUT OF THIS MATTER IS MARCH 1984. (POTENTIAL 50.55E)
53564-K084 BRASS FITTING ON DIESEL FIRE PUMP	83/02/21 F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-025, 3/21/83) AWAITING COMPLETION OF REWORK
53564-K085 HANGER NOTES AND SYMBOLS	83/02/21 R		AWAITING NRC REVIEW
53564-K086 BOLT TORQUE ON INSTRUMENT MOUNTS	82/02/24 F		FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-078, 5/24/83) AWAITING COMPLETION OF REWORK
53564-K087 GA TECHNOLOGIES RM-23	83/02/24 F		FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-031, 5/27/83) AWAITING COMPLETION ON REWORK
53564-K088 WELDS ON BERGEN-PATERSON SUPPORTS	83/02/24 R	84/03/30	INTERIM REPORTS: KMLNRC 83-034, 3/25/83 83-060, 5/26/83 83-093, 7/18/83 83-138, 11/21/83 CURRENT STATUS: AWAITING DISPOSITIONS OF NCH ISN12262PW TO COMPLETE EVALUATION OF ALL AFFECTED SUPPORTS. NO SIGNIFICANT STRUCTURAL DEFICIENCIES HAVE BEEN IDENTIFIED. (POTENTIAL 50.55E) WITHDRAWN (KMLNRC 84-032 ON 3/16/84) AWAITING NRC REVIEW.
53564-K089 GE AKR CIRCUIT BREAKERS	82/02/28 F		FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-023, 4/28/83) AWAITING COMPLETION OF REWORK (RE-017-3)
53564-K090 POWER CONVERSION PRODUCTS BATTERY CHARGERS	83/03/09 O	84/03/30	INTERIM REPORTS: KMLNRC 83-040, 4/08/83 83-087, 7/11/83 83-126, 10/03/83 CURRENT STATUS: ARCHITECT/ENGINEER IS EVALUAT- ING DATA FROM BATTERY CHARGER TESTING. ANTICI- PATE CLOSE-OUT IN MARCH 1984. NK AND PK SYSTEMS HAVE BEEN COMPLETED. PJ STILL IN PROGRESS. RE- WORK PLANS RE-051-A AND RE-051-B.
53564-K091 STRUCTURAL STEEL WELDS	83/03/23 R		WITHDRAWN: AWAITING NRC REVIEW (KMLNRC 83-159, 10/21/83)

53564-K092	STITCH WELDING ON ELECTRICAL RACEWAYS AND CONDUIT	83/03/25 R		WITHDRAWN: AWAITING NRC REVIEW (KMLNRC 83-047, 6/22/83.)
53564-K093	LOOSE PARTS FOUND IN STEAM GENERATORS	83/04/26 R		FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-105, 8/12/83) AWAITING NRC REVIEW.
53564-K094	USE OF TEFLON IN THE POWER BLOCK	83/05/04 F		FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-086, 6/3/83) REMOVAL PROGRAM HAS BEEN IMPLEMENTED BUT HAS NOT BEEN COMPLETED.
53564-K095	CONTAINMENT SPRAY/RHR MOTOR OIL PROBLEM	83/05/12 C	83-21	
53564-K096	PIPING SPOOL PIECE	83/05/24 C	83-21	
53564-K097	CUTLER-HAMMER PUSH BUTTON SWITCHES	83/06/09 D	84/02/29	INTERIM REPORTS: KMLNRC 83-085, 7/08/83 83-123, 9/28/83 CURRENT STATUS: STARTUP FIELD REPORT HAS BEEN DIS- POSITIONED TO MODIFY INSTALLATION PROCESS AND HAS ALLEVIATED THE PROBLEM. FINAL REPORT IS ANTICI- PATED IN FEBRUARY 1984. (POTENTIAL 10CFR50.55(E).)
53564-K098	DEAD BATTERY ON BACKUP EMER. DIESEL FIRE PUMPS	83/06/10 C	83-21	
53564-K099	BERGEN-PATERSON WELD BEAM ATTACHMENTS	83/06/17 C	84/03/30	INTERIM REPORTS: KMLNRC 83-089, 7/15/83 83-141, 10/28/83 CURRENT STATUS: UNDER EVALUATION BY THE ARCHITECT/ ENGINEER (POTENTIAL 10CFR50.55(E).)
53564-K100	GUYON 1/2 INCH SOCKET COUPLING	83/06/17 R		WITHDRAWN (KMLNRC 83-135, 10/14/83) AWAITING NRC REVIEW.
53564-K101	VULKENE SUPREME CABLE	83/06/20 D	84/02/29	INTERIM REPORTS: KMLNRC 83-095, 7/20/83 83-125, 9/28/83 83-151, 11/23/83 CURRENT STATUS: KMLNRC 83-151 PROVIDED CURRENT STATUS - ANTICIPATE FINAL REPORT IN FEBRUARY 1984.
53564-K102	GE AKR BREAKERS	83/06/20 R		WITHDRAWN (KMLNRC 83-127, 10/7/83) AWAITING NRC REVIEW
53564-K103	SWAY STRUT WASHERS	83/07/15 D	84/03/30	INTERIM REPORTS: KMLNRC 83-104, 3/12/83 83-143, 11/03/83 CURRENT STATUS: UNDER EVALUATION BY THE A/E (PO- TENTIAL 10CFR50.55(E).)
53564-K104	AUXILIARY FEEDWATER PUMP SHAFT	83/07/18 F		FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-106, 8/17/83) CURRENT STATUS: CLOSE OUT DOCUMENTATION IS BEING COLLECTED AND REVIEWED.
53564-K105	TUBE-LINE	83/03/12 R		WORK HAS BEEN COMPLETED. CLOSE-OUT DOCUMENTATION IS BEING REVIEWED.
53564-K106	GOULD-RUNDELL HANDSWITCHES	83/03/24 F		FINAL REPORT HAS BEEN SUBMITTED (SLNRC 84-024 ON



53564-K107 PSA SNUBBERS	83/09/13 F		FINAL REPORT HAS BEEN SUBMITTED (SLNRC 83-0058, 11/9/83) Awaiting completion of rework
53564-K108 EXPOSED THREADS ON SEAL WELDED CONNECTIONS	83/10/12 F	84/03/30	INTERIM REPORTS: KMLNRC 83-146, 11/09/83 CURRENT STATUS: UNDER EVALUATION BY A/E (POTENTIAL 50.55(E).) FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 84-041 ON 3/16/84) Awaiting NRC REVIEW.
53564-K109 CRACKED EDGE CONNECTORS ON WESTINGHOUSE 7300 PROCESS SYSTEM	83/10/25 R		INTERIM REPORTS: KMLNRC 83-153, 11/23/83 CURRENT STATUS: UNDER EVALUATION BY WESTINGHOUSE (POTENTIAL 50.55(E).) WITHDRAWN (KMLNRC 84-036 ON 3/16/84) Awaiting NRC REVIEW.
53564-K110 IMPROPER FITTING ON MSIV	83/10/25 O	84/02/29	INTERIM REPORTS: KMLNRC 83-152, 11/23/83 CURRENT STATUS: UNDER EVALUATION BY A/E (POTENTIAL 50.55(E).)
53564-K111 HVAC	83/11/10 O	84/03/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-163, 12/9/83) (POTENTIAL 50.55(E).)
53564-K112 POLAR CRANE TESTING	83/11/12 O	84/03/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-165, 12/16/83) (POTENTIAL 50.55(E).)
53564-K113 CABLE TERMINATION LUGS	83/11/12 O	84/02/29	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-164, 12/16/83) (POTENTIAL 50.55(E).)
53564-K114 1 BEAMS	83/12/01 O	84/04/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-170, 12/30/83) (POTENTIAL 50.55(E).)
53564-K115 TABLE WELDS	83/12/07 R		30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-02 ON 1/6/84) Awaiting completion of inspection. (POTENTIAL 10CFR 50.55(E).) WITHDRAWN (KMLNRC 83-042 ON 3/16/84) Awaiting NRC REVIEW.
53564-K116 PIPE SCHEDULE	83/12/13 O	84/04/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-05 ON 1/12/84) Awaiting completion of constructor evaluation. (POTENTIAL 10CFR 50.55(E).)
53564-K117 PDP PULSATION DAMPERS	83/12/21 R	84/04/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-007 ON 1/19/84) GENERIC FINAL REPORT WILL BE COORDINATED BY SNUPPS STAFF. (POTENTIAL 10CFR 50.55(E).) WITHDRAWN (KMLNRC 83-37 ON 3/16/84) Awaiting NRC REVIEW.
53564-K118 FIELD PROCUREMENT	84/01/03 O	84/05/01	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-011 ON 02/02/84) Awaiting completion of evaluation. (POTENTIAL 10 CFR 50.55(E).)



53564-K119 BUTTERFLY VALVES	84/01/10 0	84/04/10	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-014 ON 02/09/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).)
53564-K120 FUSION WELDED PIPE	84/01/20 0	84/05/30	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-018 ON 02/17/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).)
53564-K121 LIMITORQUE OPERATORS	84/02/03 0	84/05/01	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-024 ON 3/1/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).)
53564-K122 CHECK VALVES	84/02/06 0	84/04/10	30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-027 ON 3/7/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).)
53564-K123 TEN INCH GATE VALVES	84/02/27 0	84/03/23	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 3/23/84. (POTENTIAL 10CFR 50.55(E).)
53564-K124 LOAD SHEDDER EMERGENCY LOAD SEQUENCER	84/02/27 0	84/03/28	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 3/28/84. (POTENTIAL 10CFR 50.55(E).)
53564-K125 POV RELAYS	84/03/22 0	84/03/30	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 3/30/84. (POTENTIAL 10CFR 50.55(E).)
53564-K126 DIESEL GENERATOR LUBE OIL KEEP WARM PUMP	84/03/29 0	84/04/06	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 3/03/84. (POTENTIAL 10CFR 50.55(E).)
53564-K127 VALCOR WIRING	84/03/15 0	84/04/13	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 4/13/84. (POTENTIAL 10CFR 50.55(E).)
53564-K128 FAN MECHANICAL INTERLOCKS	84/03/16 0	84/04/13	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 4/13/84. (POTENTIAL 10CFR 50.55(E).)
53564-K129 SAFETY INJECTION ACCUMULATORS	84/03/19 0	84/04/13	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 4/13/84. (POTENTIAL 10CFR 50.55(E).)
53564-K130 DISCHARGE PULSATION DAMPER	84/03/19 0	84/04/13	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 4/13/84. (POTENTIAL 10CFR 50.55(E).)
53564-K131 APW TURBINE RELAY	84/03/20 0	84/04/27	UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 4/27/84. (POTENTIAL 10CFR 50.55(E).)

III. STATUS OF SIGNIFICANT DEFICIENCIES  
REPORTED BY SNUPPS STAFF

Note: Some of the items in this file are not applicable to Wolf Creek.

DATE 29 FEB 84 15:58:13 RID 2 23 AUG 83 NUCLICs  
SIGNIFICANT DEFICIENCY TRACKING

FILE	TITLE	DATE REPORTED	S Internal Use Only	Final Report	NRC CLOSE	REMARKS
55780-K001	SNUPPS - 10CFR50.55(e) REPORTING - GENERAL INFO.		C			
55780-K002	ECCS FINAL ACCEPTANCE CRI- TERIA- REVISED ACCIDENT ANALYSIS	76/08/05	F			FINAL REPORT WAS SUBMITTED SLNRC 6-6, 9/3/76; DOCU- MENTATION UNDER REVIEW.
55780-K003	FABRICATED STRUCTURAL STEEL CRACKS		C			NOT APPLICABLE TO WCGS.
55780-K004	REACTOR COOLANT PUMP - TIE ROD EMBEDS		C			NOT APPLICABLE TO WCGS.
55780-K005	BORIC ACID PUMP WELDS		C			NOT APPLICABLE TO WCGS.
55780-K006	CLIP ANGLE CRACKS		C			NOT APPLICABLE TO WCGS.
55780-K007	RUSKIN FIRE DAMPERS	80/01/18	F			FINAL REPORT HAS BEEN SUBMITTED SLNRC 80-24, 5/16/80. CLOSE OUT DOCUMENTATION UNDER REVIEW.
55780-K008	BUNKER RAMO/AMPHENOL-SAMS ELECTRIC PENETRATION ASSEMBLIES (53564-K30)		C			SAME AS 53564-K30.
55780-K009	CHECK VALVE CLOSURE EXCESSIVE PRESSURE	80/06/30	R			WITHDRAWN SLNRC 80-32, 8/30/80. AWAITING NRC RE- VIEW.
55780-K010	QUALIFICATION OF CONTROL SYSTEMS	79/03/30	F			FINAL REPORT HAS BEEN SUBMITTED, SLNRC 80-5, 2/5/80 CLOSE OUT DOCUMENTATION UNDER REVIEW.
55780-K011	PRESSURIZED ANCHOR BOLT SUPPORTS	79/03/22	F			FINAL REPORT HAS BEEN SUBMITTED, SLNRC 79-6, 5/1/79 CLOSE OUT DOCUMENTATION UNDER REVIEW.
55780-K012	ROD DROP SAFETY ANALYSIS	79/03/29	R			WITHDRAWN SLNRC 79-5, 4/26/79.
55780-K013	G & W PIPE ASSEMBLIES (53564-K07)		C			SAME AS 53564-K07
55780-K014	UNDERSIZED SOCKET WELDS (CALLAWAY)		C			NOT APPLICABLE TO WCGS.
55780-K015	GE STICKY RELAYS (53564- K25)		C			SAME AS 53564-K25.
55780-K016	STRUCTURAL MEMBERS - IMPRO- PER PREHEAT		C			NOT APPLICABLE TO WCGS.
55780-K017	CORNER & LADA SWAY STRUTS (53564-K17)		C			SAME AS 53564-K17.
55780-K018	ANALYSIS OF PIPING SYSTEMS		C			NOT A DEFICIENCY - MISFILED.
55780-K019	CHARGING PUMP OPERATION FOLLOWING SECONDARY SIDE HIGH ENERGY LINE RUPTURE	80/05/08	F			FINAL REPORT HAS BEEN SUBMITTED, SLNRC 82-42, 10/29/82.

\* CENTRIFUGAL

55780-K020	UNDETECTABLE FAILURE IN ENGINEERED SAFETY FEATURES ACTUATION SYSTEM RUPTURE	79/12/06 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 80-12, 3/20/80 AND SLNRC 80-19, 4/19/80. CLOSE OUT DOCU- MENTATION IS BEING COLLECTED AND REVIEWED.
55780-K021	ANCHOR BOLT FORCES WITH HORIZONTAL STEAM LINE BREAK	C	NOT A DEFICIENCY - MISFILED.
55780-K022	APPLICATION OF STRUCTURAL STEEL FIREPROOFING	C	NOT APPLICABLE TO WCGS.
55780-K023	3 1/2 INCH NUTS IMPROPER THREADS (53564-K20)	C	NOT APPLICABLE TO WCGS.
55780-K024	3 INCH ISOLATION VALVES (w)	80/10/30 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 82-038, 9/3/82. AWAITING COMPLETION OF REWORK.
55780-K025	BERGEN-PATTERSON PIPE SNUB- BER ASSEMBLIES (53564-K41)	80/10/27 C	
55780-K026	PIPE WHIP RESTRAINTS (4 INCH AND UNDER)	80/12/24 C	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 81-43, 6/5/81. AWAITING NRC REVIEW.
55780-K027	ELONGATION OF KCP STUD BOLTS	C	NOT APPLICABLE TO WCGS.
55780-K028	BERGEN-PATTERSON SIZE NO. 6 AND SIZE NO. 15 SWAY STRUTS	81/10/09 P	WITHDRAWN SLNRC 81-128, 12/14/81. AWAITING NRC REVIEW.
55780-K029	LIMITORQUE SHEARED PINION KEYS IN MOTOR OPERATORS	82/08/04 R	WITHDRAWN: SLNRC 83-012, 3/3/83. AWAITING NRC REVIEW.
55780-K030	W UNDETECTABLE FAILURE IN ON-LINE CIRCUITS FOR RELAYS	82/08/04 F	INTERIM REPORTS: SLNRC 82-0035, 7/3/82 83-0013, 3/3/83 83-0049, 9/2/83 CURRENT STATUS: FINAL REPORT HAS BEEN SUBMITTED, SLNRC 84-0020, 02/02/84. AWAITING COMPLETION OF REWORK.
55780-K031	VALVE POSITION INDICATION FOR W GATE VALVES	82/12/22 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-032, 5/31/83. AWAITING COMPLETION OF REWORK.
55780-K032	ANCHOR DARLING CHECK VALVES	83/03/23 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-020, 4/20/83. AWAITING COMPLETION OF REWORK.
55780-K033	REACTOR TRIP SWITCHGEAR	83/04/21 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-024, 5/23/83. AWAITING COMPLETION OF REWORK.
55780-K034	W 7300 PROCESS RACKS	83/06/02 O 84/03/30	INTERIM REPORTS: SLNRC 83-0039, 7/21/83 AWAITING COMPLETION FOR SEISMIC TESTING OF REPLACE- MENT CARDS.
55780-K035	YARWAY VALVES	83/06/17 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-037, 7/18/83 AND SLNRC 83-043, 7/29/83. AWAITING COMPLETION OF REWORK.
55780-K036	EXCESSIVE VOLTAGE DROP CON- TROL CABLES	83/06/23 F	FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-040, 7/22/83. AWAITING COMPLETION OF CORRECTION ACTION.



55780-K037 HANGER CLASSIFICATION

83/10/23 F

INTERIM REPORT: SLNRC 83-0060 11/22/83

CURRENT STATUS: FINAL REPORT HAS BEEN SUBMITTED,  
SLNRC 84-006, 01/20/84. Awaiting completion of  
REWORK.

55780-K038 LIMITORQUE LIMIT SWITCH  
ROTORS

83/11/16 0

84/04/30

30 DAY INTERIM REPORT WAS SUBMITTED (SLNRC 83-0064  
12/22/83) (POTENTIAL 50.55(E).)

..... END REPORT .....