




KANSAS GAS AND ELECTRIC COMPANY

GLENN L. KOESTER
VICE PRESIDENT - NUCLEAR

July 5, 1984

Mr. E.H. Johnson, Acting Chief
Reactor Project Branch 2
U.S. Nuclear Regulatory Commission
Region IV
611 Ryan Plaza Drive, Suite 1000
Arlington, Texas 76011



KMLNRC 84-108

Re: Docket No. STN 50-482

Ref: Interim Report KMLNRC 83-161 dated
12/7/83 from GLKoester, KG&E, to
JEGagliardo, NRC

Subj: Interim Status Report for Wolf Creek
10CFR50.55(e) Items

Dear Mr. Johnson:

Attached is a copy of Kansas Gas and Electric Company's
monthly status report for June, 1984, on 10CFR50.55(e)
items. The format and purpose of this report were
described in the Reference.

Please contact me or Mr. Otto Maynard of my staff if you
have any questions concerning this subject.

Yours very truly,

Glenn L. Koester

GLK:bb

Attach

xc: RCDeYoung, w/a

PO'Connor, w/a

HBundy, w/a

8407130253 840705
PDR ADDCK 05000482
S PDR

IE-27

Attachment to
KMLNRC 84-108

STATUS REPORT
On
10CFR50.55(e)/Part 21 Open Items

July 2, 1984

- I. Legend
- II. Status of KG&E Reported Items
- III. Status of SNUPPS Reported Items

I. LEGEND

File: QA Record File Number

Title: Title of Subject Matter

Date Reported: When Deficiency Was Initially Reported to the
NRC

ST: Status

O-Open: Concern has not been resolved.

F-Final Report has been submitted but
corrective action has not been completed
or close-out documentation has not been
through final review.

R-Ready for RRI Review-All corrective actions
completed or evaluation has determined that
item is not reportable pursuant to
50.55(e)/Part 21.

C-Closed: RRI has reviewed and close-out of
the concern or item is N/A to WCGS.

II. STATUS OF SIGNIFICANT DEFICIENCIES
REPORTED BY KG&E

R
O
FDATE 27 JUN 84 14:11:02 RID 1 08 AUG 83 NUCLEICS
SIGNIFICANT DEFICIENCY TRACKINGFILE TITLE DATE S For Internal Use Only NRC
REPORTED T CLOSE

REMARKS

53564-K043 NUCLEAR COATING-SPEC A-125 80/07/25 F
(Q)

PREVIOUS INTERIM REPORTS: KMLNRC-024 8/25/80
KMLNRC-034 10/29/80
KMLNRC 81-052 1/13/81
81-078 5/14/81
81-099 7/15/81
81-117 10/01/81
81-137 11/19/81
82-167 2/26/82
82-188 4/20/82
82-240 8/30/82
83-001 1/12/83
83-083 7/01/83

CURRENT STATUS: FINAL REPORT HAS BEEN SUBMITTED,
KMLNRC 84-013, 02/10/84. AWAITING COMPLETION OF
REWORK.

53564-K045 UNDERSIZED SOCKET WELDS 80/09/30 R

AWAITING NRC REVIEW

53564-K064 SEISMIC DESIGNED NON-Q PIPE 82/04/15 R
HANGERS (SPECIAL SCOPE MA-
TERIAL TRACEABILITY)

AWAITING NRC REVIEW.

53564-K065 POST ACCIDENT INSTRUMENT 82/04/08 R
ERRORS

AWAITING NRC REVIEW.

53564-K068 DANIELS TEST FOR WELDING 82/07/12 O
INSPECTORS

INTERIM REPORTS: KMLNRC 82-234 8/11/82
82-247 10/20/82
83-013 1/31/83
83-049 4/25/83
83-114 8/26/83
83-157 11/28/83

CURRENT STATUS: THE CURRENT STATUS WAS PROVIDED IN
KMLNRC 83-157. ONLY ONE INSPECTOR'S WORK IS STILL
IN QUESTION. DANIEL IS CONTINUING TO REINSPECT
WELDS PREVIOUSLY ACCEPTED BY THE INSPECTOR IN QUES-
TION.

53564-K071 GE AKR BREAKER DEFICIENCY 82/11/09 F

FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 82-257,
12/9/82) AWAITING COMPLETION OF REWORK.
(RE-017-A)

| | | |
|---|------------|---|
| 53564-K072 FAILED BATTERY CHARGER LEAD 82/12/14 F | | FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-009, 2/18/83) AWAITING COMPLETION OF REWORK PLANS RE-051-A AND RE-051-B. |
| 53564-K074 DISCREPANCIES IN THE BN SYSTEM | 83/01/31 R | INTERIM REPORTS: KMLNRC 83-016 2/17/83 83-050 4/25/83 83-077 6/24/83 83-124 9/28/83 CURRENT STATUS: FINAL REPORT SUBMITTED (KMLNRC 84-68 ON 4/24/84). AWAITING NRC REVIEW. |
| 53564-K075 DOUBLE LOCKNUT OMITTED ON II/I SMALL PIPE SUPPORTS | 83/01/31 R | FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-008, 2/18/83) AND CORRECTIVE ACTION HAS BEEN IMPLEMENTED. AWAITING NRC REVIEW. |
| 53564-K076 INSUFFICIENT TORQUE ON STRUCTURAL BOLTS/NUTS | 83/02/04 O | INTERIM REPORTS: KMLNRC 83-021 3/03/83 83-076 6/20/83 83-116 9/09/83 SCOPE WAS RECENTLY EXPANDED TO INCLUDE PROCEDURAL DEFICIENCIES FOR TURN-OF-THE-NUT (SEE LETTER KMLNRC 83-169 12/30/83.) |
| 53564-K077 U-BOLT MATERIAL TRACE-ABILITY | 83/02/04 F | FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-058, 5/23/83) CORRECTIVE ACTIONS HAVE BEEN IMPLEMENTED. AWAITING NRC REVIEW. |
| 53564-K078 COMPONENT TESTING | 83/02/09 R | WITHDRAWN (KMLNRC 83-073, 6/17/83) AWAITING NRC REVIEW. |
| 53564-K080 GARRETT SOLENOID VALVES | 83/02/11 R | FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-024, 3/11/83). AWAITING NRC REVIEW. |
| 53564-K081 CONCERNING WORKMANSHIP OF SWAGELOK FITTINGS | 83/02/15 R | WITHDRAWN (KMLNRC 83-109, 8/22/83) AWAITING NRC REVIEW. |
| 53564-K082 FOXBORO MODULES | 83/02/18 R | FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-027, 3/18/83 AND KMLNRC 83-054, 5/12/83). AWAITING NRC REVIEW. |
| 53564-K083 RAY MILLER CORP. | 83/02/18 O | INTERIM REPORTS: KMLNRC 83-030, 3/18/83 KMLNRC 83-092, 7/15/83 |

CURRENT STATUS: THIS MATTER IS ALSO THE SUBJECT OF I&E BULLETIN 83-07 TO WHICH KGBE MUST RESPOND BY 3/22/84. EXTENSIVE REVIEWS ARE NOW IN PROGRESS TO DETERMINE WHETHER OR NOT ANY SUSPECT MATERIAL HAS BEEN SUPPLIED TO WCGS. ANTICIPATED CLOSE-OUT OF THIS MATTER IS MARCH 1984. (POTENTIAL 50.55E)

53564-K084 BRASS FITTING ON DIESEL
FIRE PUMP 83/02/21 R

FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-028,
3/21/83) AWAITING NRC REVIEW.

53564-K086 BOLT TORQUE ON INSTRUMENT
MOUNTS 82/02/24 R

FINAL REPORT HAS BEEN SUBMITTED. (KMLNRC 83-078,
6/24/83) AWAITING NRC REVIEW

53564-K087 GA TECHNOLOGIES RM-23 83/02/24 F

FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-031,
5/27/83) AWAITING COMPLETION ON REWORK

53564-K088 WELDS ON BERGEN-PATERSON
SUPPORTS 83/02/24 R

INTERIM REPORTS: KMLNRC 83-034, 3/25/83
83-060, 5/26/83
83-093, 7/18/83
83-138, 10/21/83

CURRENT STATUS: AWAITING DISPOSITIONS OF NCR
ISN12262PW TO COMPLETE EVALUATION OF ALL AFFECTED
SUPPORTS. NO SIGNIFICANT STRUCTURAL DEFICIENCIES
HAVE BEEN IDENTIFIED. (POTENTIAL 50.55E)
WITHDRAWN (KMLNRC 84-032 ON 3/16/84) AWAITING NRC
REVIEW.

53564-K089 GE AKR CIRCUIT BREAKERS 82/02/28 F

FINAL REPORT HAS BEEN SUBMITTED. (SLNRC 83-023,
4/28/83) AWAITING COMPLETION OF REWORK
(RE-017-9)

53564-K090 POWER CONVERSION PRODUCTS
BATTERY CHARGERS 83/03/09 O

INTERIM REPORTS: KMLNRC 83-040, 4/08/83
83-087, 7/11/83
83-126, 10/03/83

CURRENT STATUS: ARCHITECT/ENGINEER IS EVALUAT-
ING DATA FROM BATTERY CHARGER TESTING. ANTICIPAT-
ING CLOSE-OUT IN MARCH 1984. NK AND PK SYSTEMS
HAVE BEEN COMPLETED. PJ STILL IN PROGRESS. RE-
WORK PLANS RE-051-A AND RE-051-B.

53564-K091 STRUCTURAL STEEL WELDS 83/03/23 R

WITHDRAWN: AWAITING NRC REVIEW (KMLNRC 83-139,
10/21/83)

53564-K092 STITCH WELDING ON ELECTRI-
CAL RACEWAYS AND CONDUIT 83/03/25 R

WITHDRAWN: AWAITING NRC REVIEW (KMLNRC 83-047,
4/22/83.)

53564-K093 LOOSE PARTS FOUND IN STEAM
GENERATORS 83/04/26 R

FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-105,
8/12/83) AWAITING NRC REVIEW.

53564-K094 USE OF TEFLON IN THE POWER 83/05/04 F

FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-066,

BLOCK

6/3/83) REMOVAL PROGRAM HAS BEEN IMPLEMENTED BUT HAS NOT BEEN COMPLETED.

53564-K097 CUTLER-HAMMER PUSH BUTTON SWITCHES 83/06/09 R

INTERIM REPORTS: KMLNRC 83-085, 7/08/83
83-123, 9/28/83

CURRENT STATUS: STARTUP FIELD REPORT HAS BEEN DIS-
POSITIONED TO MODIFY INSTALLATION PROCESS AND HAS
ALLEVIATED THE PROBLEM. (POTENTIAL 10CFR50.55(E).)
FINAL REPORT SUBMITTED (KMLNRC 84-057 ON 4/9/84)
AWAITING NRC REVIEW.

53564-K099 BERGEN-PATERSON WELD BEAM ATTACHMENTS 83/06/17 R

INTERIM REPORTS: KMLNRC 83-089, 7/15/83
83-141, 10/28/83

CURRENT STATUS: UNDER EVALUATION BY THE ARCHITECT/
ENGINEER (POTENTIAL 10CFR50.55(E).)
WITHDRAWN (KMLNRC 84-021 ON 2/22/84). AWAITING
NRC REVIEW

53564-K100 GUYON 1/2 INCH SOCKET COUPLING 83/06/17 F

WITHDRAWN (KMLNRC 83-135, 10/14/83) AWAITING NRC
REVIEW.

53564-K101 VULKENE SUPREME CABLE 83/06/20 O

INTERIM REPORTS: KMLNRC 83-095, 7/20/83
83-125, 9/28/83
83-151, 11/23/83

CURRENT STATUS: KMLNRC 83-151 PROVIDED CURRENT
STATUS - ANTICIPATE FINAL REPORT IN FEBRUARY 1984.

53564-K103 SWAY STRUT WASHERS 83/07/15 O

INTERIM REPORTS: KMLNRC 83-104, 8/12/83
83-143, 11/03/83

CURRENT STATUS: UNDER EVALUATION BY THE A/E (PO-
TENTIAL 10CFR50.55(E).)

53564-K104 AUXILIARY FEEDWATER PUMP SHAFT 83/07/18 R

FINAL REPORT HAS BEEN SUBMITTED (KMLNRC 83-108,
8/17/83) AWAITING NRC REVIEW

53564-K106 GOULD-RUNDELL HANDSWITCHES 83/08/24 F

FINAL REPORT HAS BEEN SUBMITTED (SLNRC 84-028 ON
2/9/84). AWAITING COMPLETION OF REWORK.

53564-K107 PSA SNUBBER 83/09/13 F

FINAL REPORT HAS BEEN SUBMITTED (SLNRC 83-0058,
11/9/83) AWAITING NRC REVIEW.

53564-K108 EXPOSED THREADS ON SEAL WELDED CONNECTIONS 83/10/12 R

INTERIM REPORTS: KMLNRC 83-146, 11/09/83
CURRENT STATUS: UNDER EVALUATION BY A/E (POTENTIAL
50.55(E).) FINAL REPORT HAS BEEN SUBMITTED
(KMLNRC 84-041 ON 3/16/84) AWAITING NRC REVIEW.

53564-K109 CRACKED EDGE CONNECTORS ON WESTINGHOUSE 7300 PROCESS SYSTEM 83/10/25 R

INTERIM REPORTS: KMLNRC 83-153, 11/23/83
CURRENT STATUS: UNDER EVALUATION BY WESTINGHOUSE
(POTENTIAL 50.55(E).) WITHDRAWN (KMLNRC 84-036
ON 3/16/84) AWAITING NRC REVIEW.

53564-K110 IMPROPER FITTING ON MSIV 83/10/25 O

INTERIM REPORTS: KMLNRC 83-152, 11/23/83

CURRENT STATUS: UNDER EVALUATION BY A/E (POTENTIAL 50.55(E).)

| | | |
|-----------------------------------|------------|---|
| 53564-K111 HVAC | 83/11/10 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-163, 12/9/83) (POTENTIAL 50.55(E).) |
| 53564-K112 POLAR CRANE TESTING | 83/11/18 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-165, 12/16/83) (POTENTIAL 50.55(E).) |
| 53564-K113 CABLE TERMINATION LUGS | 83/11/18 R | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-164, 12/16/83) WITHDRAWN (KMLNRC 84-90 ON 6/15/84). |
| 53564-K114 I BEAMS | 83/12/01 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 83-170, 12/30/83) (POTENTIAL 50.55(E).) |
| 53564-K115 CODE WELDING | 83/12/07 R | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-02 ON 1/6/84) AWAITING COMPLETION OF INSPECTION. (POTENTIAL 10CFR 50.55(E).) WITHDRAWN (KMLNRC 83-042 ON 3/16/84) AWAITING NRC REVIEW. |
| 53564-K116 PIPE SCHEDULE | 83/12/13 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-05 ON 1/12/84) AWAITING COMPLETION OF CONSTRUCTOR EVALUATION. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K117 PDP PULSATION DAMPERS | 83/12/21 R | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-007 ON 1/19/84) GENERIC FINAL REPORT WILL BE COORDINATED BY SNUPPS STAFF. (POTENTIAL 10CFR 50.55(E).) WITHDRAWN (KMLNRC 83-37 ON 3/16/84) AWAITING NRC REVIEW. |
| 53564-K118 FIELD PROCUREMENT | 84/01/03 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-011 ON 02/02/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10 CFR 50.55(E).) |
| 53564-K119 BUTTERFLY VALVES | 84/01/10 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-014 ON 02/09/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K120 FUSION WELDED PIPE | 84/01/20 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-018 ON 02/17/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K121 LIMITORQUE OPERATORS | 84/02/03 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-024 ON 3/1/84) AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K122 CHECK VALVES | 84/02/06 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-027 ON 3/7/84). AWAITING COMPLETION OF EVALUATION. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K123 TEN INCH GATE VALVES | 84/02/27 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-44 ON 3/26/84) AWAITING COMPLETION OF EVALUATION. |

| | | |
|---|------------|---|
| 53564-K124 LOAD SHEDDER EMERGENCY LOAD SEQUENCER | 84/02/27 R | FINAL REPORT SUBMITTED (KMLNRC 84-52 ON 3/30/84) Awaiting NRC REVIEW. |
| 53564-K125 PORV RELAYS | 84/03/02 F | FINAL REPORT SUBMITTED (KMLNRC 84-0064 ON 4/13/84) Awaiting completion of evaluation. |
| 53564-K126 DIESEL GENERATOR LUBE OIL KEEP WARM PUMP | 84/03/09 O | 30 DAY INTERIM REPORT HAS BEEN SUBMITTED (KMLNRC 84-56 ON 4/5/84) Awaiting completion of evaluation (POTENTIAL 10CFR 50.55(E).) |
| 53564-K127 VALCOR WIRING | 84/03/15 F | FINAL REPORT SUBMITTED (SLNRC 84-65 ON 4/13/84) Awaiting completion of rework |
| 53564-K128 FAN MECHANICAL INTERLOCKS | 84/03/16 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-61 ON 4/11/84) Awaiting completion of evaluation. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K129 SAFETY INJECTION ACCUMULATORS | 84/03/19 R | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-63 ON 4/19/84) WITHDRAWN (KMLNRC 84-089 ON 5/15/84). |
| 53564-K130 DISCHARGE PULSATION DAMPER | 84/03/19 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-66 ON 4/18/84) Awaiting completion of evaluation. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K131 AFW TURBINE RELAY | 84/03/19 R | FINAL REPORT SUBMITTED (KMLNRC 84-64 ON 4/18/84) Awaiting NRC REVIEW. |
| 53564-K132 SEISMIC POSITIONER PLATES ON DS416 REACTOR TRIP BREAKERS | 84/03/27 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-071 ON 4/25/84) Awaiting completion of evaluation. (POTENTIAL 10CFR 50.55(E).) |
| 53564-K133 CONTAINMENT SPRAY PUMP ROOM FLOODING | 84/03/27 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-072 ON 4/26/84) Awaiting completion of evaluation. |
| 53564-K134 LIMITOPQUE SHEARED PINION KEY | 84/04/19 F | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 84-078, 05/09/84. |
| 53564-K135 HARTON 752 TRANSMITTERS KEY | 84/04/24 O | 30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-078 ON 05/23/84). Awaiting completion of evaluation. |

53564-K136 ISOLATION RELAY CARDS

84/04/26 0

30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-081 ON 05/25/84). AWAITING COMPLETION OF EVALUATION.

53564-K137 REACTOR VESSEL LEVEL
INDICATION SYSTEM

84/04/27 0

30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-082 ON 05/25/84). AWAITING COMPLETION OF EVALUATION.

53564-K138 DIESEL TURBOCHARGER

84/05/04 0

30 DAY INTERIM REPORT WAS SUBMITTED (KMLNRC 84-083 ON 06/01/84). AWAITING COMPLETION OF EVALUATION.

53564-K139 TXI LEAD AUDITOR

84/05/24 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 6/22/84. (POTENTIAL 10CFR50.55(E).)

53564-K140 3-HOUR FIRE DOORS

84/05/25 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 6/22/84. (POTENTIAL 10CFR50.55(E).)

53564-K141 MICROBIOLOGICALLY INFLU-
ENCED CORROSION

84/06/01 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 6/29/84. (POTENTIAL 10CFR50.55(E).)

53564-K142 FISCHER VALVE WITH BETTIS
ACTUATOR

84/06/13 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 7/13/84. (POTENTIAL 10CFR50.55(E).)

53564-K143 ASME COMPONENT REMOVAL

84/06/13 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 7/13/84. (POTENTIAL 10CFR50.55(E).)

53564-K144 CONTAINMENT SPRAY PUMP

84/06/14 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 7/13/84. (POTENTIAL 10CFR50.55(E).)

53564-K145 LAUNDRY AND HOT SHOWER
CHARCOAL ADSORBER

84/06/18 0

UNDER INITIAL EVALUATION; 30 DAY INTERIM REPORT WILL BE SUBMITTED ON OR BEFORE 7/13/84. (POTENTIAL 10CFR50.55(E).)

53564-K146 LIMITORQUE S3-2-80 ACTUATOR 84/04/19 0
GEAR DAMAGE

30 DAY INTERIM REPORT WAS SUBMITTED (SLNRC 84-90 ON 06/01/84). AWAITING COMPLETION OF EVALUATION.

..... END REPORT

III. STATUS OF SIGNIFICANT DEFICIENCIES

REPORTED BY SNUPPS STAFF

Note: Some of the items in this file are not applicable to Wolf Creek.

20 LINES FOUND OUT OF 125 LINES

R
O
F

DATE 27 JUN 84 14:13:14 RID 2 23 AUG 83 NUCLEICS
SIGNIFICANT DEFICIENCY TRACKING

| FILE | TITLE | DATE REPORTED | S | For Internal Use Only | NRC CLOSE | REMARKS |
|------------|---|---------------|---|-----------------------|-----------|--|
| 55780-K002 | ECCS FINAL ACCEPTANCE CRITERIA- REVISED ACCIDENT ANALYSIS | 76/08/05 | F | | | FINAL REPORT WAS SUBMITTED SLNRC 6-6, 9/3/76; DOCUMENTATION UNDER REVIEW. |
| 55780-K007 | RUSKIN FIRE DAMPERS | 80/01/18 | R | | | FINAL REPORT HAS BEEN SUBMITTED SLNRC 80-24, 5/16/80. AWAITING NRC REVIEW. |
| 55780-K009 | CHECK VALVE CLOSURE EXCESSIVE PRESSURE | 80/01/10 | R | | | WITHDRAWN SLNRC 80-32, 6/30/80. AWAITING NRC REVIEW. |
| 55780-K010 | QUALIFICATION OF CONTROL SYSTEMS | 79/08/30 | F | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 80-6, 2/5/80 CLOSE OUT DOCUMENTATION UNDER REVIEW. |
| 55780-K011 | PRESSURIZED ANCHOR BOLT SUPPORTS | 79/03/23 | R | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 79-6, 5/1/79 AWAITING NRC REVIEW. |
| 55780-K012 | ROD DROP SAFETY ANALYSIS | 79/03/29 | R | | | WITHDRAWN SLNRC 79-5, 4/26/79. |
| 55780-K019 | CHARGING PUMP OPERATION FOLLOWING SECONDARY SIDE HIGH ENERGY LINE RUPTURE W CENTRIFUGAL | 80/05/08 | R | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 82-42, 10/29/82. AWAITING NRC REVIEW. |
| 55780-K020 | UNDETECTABLE FAILURE IN ENGINEERED SAFETY FEATURES ACTUATION SYSTEM RUPTURE | 79/12/06 | F | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 80-12, 3/20/80 AND SLNRC 80-19, 4/19/80. CLOSE OUT DOCUMENTATION IS BEING COLLECTED AND REVIEWED. |
| 55780-K024 | 3 INCH ISOLATION VALVES (w) | 80/10/30 | F | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 82-038, 9/3/82. AWAITING COMPLETION OF REWORK. |
| 55780-K028 | BERGEN-PATTERSON SIZE NO. 6 AND SIZE NO. 15 SWAY STRUTS | 81/10/09 | R | | | WITHDRAWN SLNRC 81-128, 12/14/81. AWAITING NRC REVIEW. |
| 55780-K029 | LIMITORQUE SHEARED PINTON KEYS IN MOTOR OPERATORS | 82/08/04 | R | | | WITHDRAWN: SLNRC 83-012, 3/3/83. AWAITING NRC REVIEW. |
| 55780-K030 | UNDETECTABLE FAILURE IN ON-LINE CIRCUITS FOR RELAYS | 82/08/04 | F | | | INTERIM REPORTS: SLNRC 82-0036, 9/3/82 83-0013, 3/3/83 83-0049, 9/2/83 CURRENT STATUS: FINAL REPORT HAS BEEN SUBMITTED, SLNRC 84-0020, 02/02/84. AWAITING COMPLETION OF REWORK. |
| 55780-K031 | VALVE POSITION INDICATION FOR W GATE VALVES | 82/12/22 | F | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-032, 5/31/83. AWAITING COMPLETION OF REWORK. |
| 55780-K032 | ANCHOR DARLING CHECK VALVES | 83/03/23 | F | | | FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-020, |

4/20/83. AWAITING COMPLETION OF REMORK.

55760-K03 REACTOR TRIP SWITCHGEAR 83/04/21 F

FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-028,
5/23/83. AWAITING COMPLETION OF REMORK.

55780-K034 W 7300 PROCESS RACKS 83/06/02 O

INTERIM REPORTS: SLNRC 83-0039, 7/21/83
AWAITING COMPLETION FO SEISMIC TESTING OF REPLACE-
MENT CARDS.

55780-K035 YARWAY VALVES

83/06/17 R

FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-037,
7/18/83 AND SLNRC 83-043, 7/29/83. AWAITING
NRC REVIEW.

55780-K036 EXCESSIVE VOLTAGE DROP CON- 83/06/23 F
TROL CABLES

FINAL REPORT HAS BEEN SUBMITTED, SLNRC 83-040,
7/22/83. AWAITING COMPLETION OF CORRECTION ACTION.

55780-K037 HANGER CLASSIFICATION 83/10/23 R

INTERIM REPORT: SLNRC 83-0060 11/22/83
CURRENT STATUS: FINAL REPORT HAS BEEN SUBMITTED,
SLNRC 84-006, 01/20/84. AWAITING NRC REVIEW.

55790-K038 LIMITORQUE LIMIT SWITCH 83/11/16 F
ROTORs

30 DAY INTERIM REPORT WAS SUBMITTED (SLNRC 83-0064
12/22/83) (POTENTIAL 50.55(ED).) FINAL REPORT HAS
BEEN SUBMITTED (SLNRC 84-0066, 4/13/84).

..... END REPORT