

UNITED STATES OF AMERICA  
NUCLEAR REGULATORY COMMISSION

Before the Atomic Safety and Licensing Board

In the Matter of )  
Philadelphia Electric Company )  
(Limerick Generating Station, )  
Units 1 and 2) )

DOCKETED  
USNRC  
24 SEP 84  
Docket Nos. 50-352  
50-353

OFFICE OF SECRETARY  
DOCKETING & SERVICE  
BRANCH

AFFIDAVIT OF VINCENT S. BOYER  
SENIOR VICE PRESIDENT, NUCLEAR POWER  
PHILADELPHIA ELECTRIC COMPANY

Vincent S. Boyer being first duly sworn according to law deposes and states:


1. My name is Vincent S. Boyer. I am Senior Vice President, Nuclear Power, of Philadelphia Electric Company. In this position I have overall responsibility for the nuclear power activities of the Company including Limerick Generating Station.

2. I have reviewed my previous affidavits filed in response to the Board's requirements (Tr 12,285). Our current review leads me to believe that the estimated fuel load date for Limerick 1 will fall between September 15 and September 30, 1984.


3. Applicant's estimated fuel loading date is based upon the current completion status of plant construction, testing and startup activities as determined at monthly Project Review Meetings, weekly Integrated Schedule Review Meetings and weekly Project Startup Test Results Review Meetings (the most recent of which was held on August 30, 1984) and our understanding of the status of NRC Region I efforts directed toward a determination of operational readiness for fuel load.

4. Construction of the plant is essentially complete. Testing of plant systems is proceeding on schedule and is expected to be completed during the first week of September, 1984. Internal reviews and documentation of the test program are proceeding on an accelerated schedule. Surveillance tests have been initiated by the operating shifts.

5. NRC Region I must yet make a determination as to the state of operational readiness of the facility for fuel load. The progress of plant construction and testing activities since the filing of my earlier affidavits and our understanding of the status of NRC Region I activities support a fuel load date of between September 15 and September 30, 1984.

  
Senior Vice President

Subscribed and sworn to  
before me this 4<sup>th</sup> day  
of September, 1984.

  
Notary Public

PATRICIA D. SCHOLL  
Notary Public, Philadelphia, Philadelphia Co.  
My Commission Expires February 10, 1986