



GPU Nuclear Corporation

Route 441 South
P.O. Box 480
Middletown, Pennsylvania 17057-0480
(717) 944-7621
Writer's Direct Dial Number:

(717) 948-8005

January 17, 1996
C311-96-2010


U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555

Dear Sir:

Subject: Three Mile Island Nuclear Station, Unit 1 (TMI-1)
Operating License No. DPR-50
Docket No. 50-289
Cycle 11 Startup Report

Enclosed is the Startup Report for TMI-1 Cycle 11 operation. Initial criticality for Cycle 11 was achieved at 10:31 am on October 12, 1995. Testing addressed by this report was completed and approved as of 11:50 am on October 24, 1995. In all cases the applicable test and Technical Specifications (TS) limits were met. This report is being submitted in accordance with TMI-1 TS 6.9.1.A. No NRC response to this letter is necessary or requested.

Sincerely,



J. Knubel
Vice President and Director, TMI

9601230192 951231
PDR ADOCK 05000289
P PDR

MRK

Enclosure

cc: Region I Administrator
TMI-1 Senior Project Manager
TMI Senior Resident Inspector

220119

IE26
11



TMI-1

CYCLE 11

STARTUP REPORT

TMI NUCLEAR ENGINEERING

DECEMBER, 1995

TABLE OF CONTENTS

	PAGE
1.0 CORE PERFORMANCE - MEASUREMENTS AT ZERO POWER - SUMMARY	1
2.0 CORE PERFORMANCE - MEASUREMENTS AT POWER - SUMMARY	3
3.0 CORE PERFORMANCE - MEASUREMENTS AT ZERO POWER	4
3.1 Initial Criticality	4
3.2 Nuclear Instrumentation Overlap	8
3.3 Reactimeter Checkout	9
3.4 ARO Critical Boron Concentration	10
3.5 Temperature Coefficient Measurements	11
3.6 Control Rod Group Worth Measurements	12
3.7 Differential Boron Worth.....	18
4.0 CORE PERFORMANCE - MEASUREMENTS AT POWER	19
4.1 Nuclear Instrumentation Calibration at Power	20
4.2 Incore Detector Testing	21
4.3 Power Imbalance Detector Correlation Test	22
4.4 Core Power Distribution Verification	27

1.0 CORE PERFORMANCE - MEASUREMENTS AT ZERO POWER - SUMMARY

Core performance measurements were conducted during the Zero Power Test Program which began on October 12, 1995 and ended on October 13, 1995. This section presents a summary of the zero power measurements. In all cases, the applicable test and Technical Specifications limits were met. A summary of zero power physics test results appears as Table 1-1.

a. Initial Criticality

Initial criticality was achieved at 1031 on October 12, 1995. Reactor conditions were 532°F and 2155 psig. Control rod groups 1 through 6 were withdrawn to 100%; group 7 was initially positioned at 85% withdrawn; group 8 was positioned at 30% withdrawn. Criticality was achieved by deborating the Reactor Coolant from 2559 ppm to 2249 ppm and repositioning group 7 to 61% withdrawn. Initial criticality was achieved in an orderly manner and within the acceptance criteria of 2245 ± 50 PPM.

b. Nuclear Instrumentation Overlap

At least one decade overlap was measured between the source and intermediate range detectors as required by Technical Specifications.

c. Reactimeter Checkout

An on-line functional check of the reactimeter using NI-3 was performed after initial criticality. Reactivity calculated by the reactimeter was within 5% of the core reactivity determined from doubling time measurements.

d. All Rods Out Critical Boron Concentration

The measured all rods out critical boron concentration of 2295 ppmB was within the acceptance criteria of 2295 ± 50 ppmB.

e. Temperature Coefficient Measurements

The measured temperature coefficient of reactivity at 532°F, zero power was within the acceptance criteria limit.

f. Control Rod Group Worth Measurements

The measured results for control rod worths of groups 5, 6 and 7 conducted at zero power (532°F) using the boron/rod swap method were in good agreement with predicted values. The maximum deviation between measured and predicted worths was 5.8% which was for CRG-7 worth.

g. Differential Boron Worth

The measured differential boron worth at 532°F was 6.0% more than the predicted value. This is within the bounds of the FSAR and B&W Fuel Company (BWFC) supplied limits of $\pm 15\%$.

TABLE 1-1

Summary of Zero Power Physics Test ResultsCycle 11

<u>Parameter</u>	<u>Acceptance Criteria</u>	<u>Measured Value</u>	<u>Deviation</u>
Critical Boron	2245 \pm 50 ppm	2249 ppm	4 ppm
NI Overlap	>1 decade	>1.52 decade	---
Sensible Heat	N/A	8 x 10 ⁻⁸ amps	---
All Rods Out Boron Concentration	2295 \pm 50 ppm	2295 ppm	0 ppm
Temperature Coefficient (2287 ppm)	0.20 pcm/ $^{\circ}$ F \pm 2 pcm/ $^{\circ}$ F	0.35 pcm/ $^{\circ}$ F	0.15 pcm/ $^{\circ}$ F
Moderator Coefficient	<9.0 pcm/ $^{\circ}$ F	1.89 pcm/ $^{\circ}$ F	---
Integral Rod Worths (532 $^{\circ}$ F) GP5-7	3008 pcm \pm 10%	3105.5 pcm	3.2%
Group 7	1019 pcm \pm 15%	1078.5 pcm	5.8%
Group 6	805 pcm \pm 15%	807.5 pcm	0.3%
Group 5	1184 pcm \pm 15%	1219.5 pcm	3.0%
Diff Boron Worth (2070 ppm)	6.53 pcm/ppm \pm 15%	6.92 pcm/ppm	6.0%

2.0 CORE PERFORMANCE - MEASUREMENTS AT POWER - SUMMARY

This section summarizes the physics tests conducted with the reactor at power. Testing was performed at power plateaus of approximately 9, 38.5, 58.8, 76, and 100% core thermal power. Operation in the power range began on October 13, 1995.

Gadolinia is again present in the TMI-1 core as an integral burnable poison. Twenty eight assemblies containing gadolinia were reloaded from Cycle 10. Thirty two assemblies containing gadolinia were loaded fresh for Cycle 11. These assemblies required no special monitoring.

Two types of lead test assemblies were loaded for Cycle 11. Four of the LTAs were manufactured by Westinghouse, thus represent a departure from the traditional TMI-1 fuel vendor. Two LTAs were manufactured by BWFC, but include a total of sixteen pins manufactured with cladding that uses zirconium alloys M4 and M5. Both types of LTA were monitored during power escalation testing to ensure that they were not the limiting (hottest) assemblies in the core with respect to radial power distribution power peaking.

a. Nuclear Instrumentation Calibration at Power

The power range channels were calibrated as required during the startup program based on power as determined by primary and secondary plant heat balance. These calibrations were required due to power level, boron and/or control rod configuration changes during testing.

b. Incore Detector Testing

Tests conducted on the incore detector system demonstrated that all detectors were functioning acceptably. Symmetrical detector readings agreed within acceptable limits and the plant computer applied the correct background, length and depletion correction factors. The backup incore recorders were operational above 80% FP as required by Technical Specifications.

c. Power Imbalance Detector Correlation Test

The results of the Axial Power Shaping Rod (APSR) movements performed at approximately 76% FP show that an acceptable incore versus out-of-core offset slope of >0.96 is obtained by using a gain factor of 3.515 in the power range scaled difference amplifiers. The measured values of minimum DNBR and maximum linear heat rate for various axial core imbalances indicate that the Reactor Protection Trip Setpoints provide adequate protection to the core. Imbalance calculations using the backup recorder provide a reliable alternative to computer calculated values.

d. Core Power Distribution Verification

Core power distribution measurements were conducted at approximately 58.8% full power under non-equilibrium xenon conditions and at 100% full power at equilibrium xenon conditions. The maximum measured and maximum predicted radial and total peaking factors are all in good agreement. The largest positive percent difference between measured and predicted values was +3.58% for radial peaking at 58.8% FP. This met the acceptance criteria of $<3.8\%$ for all new fuel.

The results of the core power distribution measurements are given in Table 4.4-1. All quadrant power tilts and axial core imbalances measured during the power distribution tests were within the Technical Specification and normal operational limits.

3.0 CORE PERFORMANCE - MEASUREMENTS AT ZERO POWER

This section presents the detailed results and evaluations of zero power physics testing. The zero power testing program included initial criticality, nuclear instrumentation overlap, reactimeter checkout, all rods cut critical boron concentration, temperature coefficient measurement, control rod worths, and differential boron worth.

3.1 Initial Criticality

Initial criticality for Cycle 11 was achieved at 1031 on October 12, 1995. Reactor conditions were 532°F and 2155 psig. Control rod groups 1 through 4 were withdrawn during the heatup to 532°F. The initial reactor coolant system (RCS) boron concentration was 2559 ppm.

The approach to criticality began by withdrawing control rod group 8 to 30% withdrawn, control rod groups 5 and 6 to 100% withdrawn, and positioning group 7 at 85% withdrawn. Criticality was subsequently achieved by deborating the reactor coolant system to a boron concentration of 2249 ppm and repositioning group 7 to 61% withdrawn. The procedure used in the approach to criticality is outlined below in two basic steps:


- | | |
|--------|---|
| Step 1 | Control Rod Withdrawal |
| | Group 8 30% withdrawn |
| | Group 5 100% withdrawn |
| | Group 6 100% withdrawn |
| | Group 7 85% withdrawn |
| Step 2 | Deborate using a feed and bleed flow rate of approximately 50 gpm until the inverse count rate is at approximately 0.3. At this point, stop deboration and increase letdown flow to maximum (120 gpm). This enhances mixing between the makeup tank and the reactor coolant system. Achieve initial criticality and position control rod group 7 to control neutron flux as the reactor coolant system boron concentration reaches equilibrium. |

Throughout the approach to criticality, plots of inverse multiplication were maintained by two independent persons. Count rates were obtained from each source range neutron detector channel. One person used NI-11A and the other used NI-12. Plots of inverse count rate (ICR) versus control rod position were maintained during control rod withdrawal. Plots of ICR versus RCS boron concentration and plots of ICR versus gallons of demineralized water added were maintained during the dilution sequence.

The inverse count rate plots maintained during the approach to criticality are presented in Figures 3.1-1 through 3.1-3. As can be seen from the plots, the response of the source range channels during reactivity additions was very good. Figure 3.1-1 is the plot of ICR versus control rod group withdrawal. Figure 3.1-2 is the ICR plots versus RCS boron concentration and Figure 3.1-3 is the ICR plots versus gallons of demineralized water added to the RCS.

In summary, initial criticality was achieved in an orderly manner. The measured critical boron concentration was within the acceptance criteria of 2245 ± 50 PPM.

Figure 3.1-1
1/M vs. CRG Position



Initial control rod position for this plot:

0 = 30% on CRG 8, 100% on CRG 1-4, 0% on CRG 5.

Figure 3.1-2

1/M vs. RCS Boron Concentration





Figure 3.1-3

1/M vs. Gallons of Water Added



Steep drop at end due to waiting and mixing.

3.2 Nuclear Instrumentation Overlap

a. Purpose

Technical Specification 3.5.1.5 states that prior to operation in the intermediate nuclear instrumentation (NI) range, at least one decade of overlap between the source range NI's and the intermediate range NI's must be observed.

b. Test Method

To satisfy the above overlap requirements, core power was increased until the intermediate range channels came on scale. Detector signal response was then recorded for both the source range and intermediate range channels. This was repeated until the maximum source range value was reached.

c. Test Results

The results of the initial NI overlap data at 532°F and 2155 psig have shown a >1.52 decade overlap between the source and intermediate ranges.

d. Conclusions

The linearity, overlap and absolute output of the intermediate and source range detectors are within specifications and performing satisfactorily. There is at least a one decade overlap between the source and intermediate ranges, thus satisfying T.S. 3.5.1.5.

3.3 Reactimeter Checkout

a. Purpose

Reactivity calculations during the Cycle 11 test program were performed using the reactimeter. After initial criticality and prior to the first physics measurement, an online functional check of the reactimeter was performed to verify its accuracy for use in the test program.

b. Test Method

After initial criticality and nuclear instrumentation overlap was established, intermediate range channel NI-3 was connected to the reactimeter and the reactivity calculations were started. After steady state conditions were established, a small amount of positive reactivity was inserted in the core by withdrawing control rod group 7. Stopwatches were used to measure the doubling time of the neutron flux and the reactivity was determined from the doubling time reactivity curves. The measurements were taken at approximately +50 and -58 pcm. The reactivities determined from doubling time measurements were compared with the reactivity calculated by the reactimeter.

c. Test Results

The measured values were determined to be satisfactory and showed that the reactimeter was ready for startup testing.

d. Conclusions

An on-line functional check of the reactimeter was performed after initial criticality. The measured data shows that the core reactivity measured by the reactimeter was in good agreement with the values obtained from neutron flux doubling times.

3.4 All Rods Out Critical Boron Concentration

a. Purpose

The all rods out critical boron concentration measurement was performed to obtain an accurate value for the excess reactivity loaded in the TMI Unit 1 core and to provide a basis for the verification of calculated reactivity worths. This measurement was performed at system conditions of 532°F and 2155 psig.

b. Test Method

Starting from the critical condition, the Group 7 control rods were withdrawn to the full-out position. The resulting reactivity was measured with the reactimeter. The boron equivalent of this reactivity was calculated and added to the measured RCS boron concentration.

c. Test Results

The measured boron concentration with group 7 positioned at 100%WD was 2295 ppm.

d. Conclusions

The above results show that the measured boron concentration of 2295 ppm is exactly on the acceptance criteria of 2295 ± 50 ppm.

3.5 Temperature Coefficient Measurements

a. Purpose

The moderator temperature coefficient of reactivity can be positive, depending upon the soluble boron concentration in the reactor coolant. Because of this possibility, the Technical Specifications state that the moderator temperature coefficient shall not be positive while greater than 95% FP. The moderator temperature coefficient cannot be measured directly, but it can be derived from the isothermal temperature coefficient and a known fuel temperature (Doppler) coefficient.

b. Test Method

Steady state conditions were established by maintaining reactor flux, reactor coolant pressure, turbine header pressure and core average temperature constant, with the reactor critical at approximately 10^{-9} amps on the intermediate range. Equilibrium boron concentration was established in the Reactor Coolant System, make-up tank and pressurizer to eliminate reactivity effects due to boron changes during the subsequent temperature swings. The reactimeter and recorders were connected with the reactivity value and the RCS average temperature displayed on a two channel strip chart recorder.

Once steady state conditions were established, a heatup rate was started by closing the turbine bypass valves. After the core average temperature increased by about 5°F core temperature and flux were stabilized and the process was reversed by decreasing the core average temperature by about 10°F. After core temperature and flux were stabilized, core temperature was returned to its initial value. Calculation of the temperature coefficient from the measured data was performed by dividing the change in core reactivity by the corresponding change in RCS temperature.

c. Test Results

The results of the isothermal temperature coefficient measurements are provided below. The predicted values are included for comparison.

In all cases the measured results compare favorably with the predicted values.

RCS BORON (PPM)	MEASURED ITC (PCM/DEG F)	PREDICTED ITC (PCM/DEG F)	MEASURED MTC (PCM/DEG F)	REQUIRED MTC (PCM/DEG F)
2287	+0.35	+0.20	+1.89	<+9.0

d. Conclusions

The measured values of the temperature coefficient of reactivity at 532°F, zero reactor power are within the acceptance criteria of ± 2.0 pcm/°F of the predicted value. An extrapolation of the moderator coefficient to 100%FP indicated that it was well within the limits of Technical Specifications 3.1.7.2.

3.6 Control Rod Group Worth Measurements

a. Purpose

This section provides comparison between the calculated and measured results for the control rod group worths. The location and function of each control rod group is shown in Figure 3.6-1. The grouping of the control rods shown in Figure 3.6-1 will be used throughout Cycle 11. Calculated and measured control rod group reactivity worths for the normal withdrawal sequence were determined at reactor conditions of zero power, 532°F and 2155 psi. The measured results were obtained using results of reactivity and group position from the strip chart recorders.

b. Test Method

Control rod group reactivity worth measurements were performed at zero power, 532°F using the boron/rod swap method. Both the differential and integral reactivity worths of control rod groups 5, 6, and 7 were determined.

The boron/rod swap method consists of establishing a deboration rate in the reactor coolant system, then compensating for the reactivity changes by inserting the control rod groups in incremental steps.

The reactivity changes that occurred during the measurements were calculated by the reactimeter. Differential rod worths were obtained from the measured reactivity worth versus the change in rod group position. The differential rod worths of each group were then summed to obtain the integral rod group worths.

c. Test Results

Control rod group reactivity worths were measured at zero power, 532°F conditions. The boron/rod swap method was used to determine differential and integral rod worths for control rod group 5 - 7 from 100% to 0% withdrawn.

The integral reactivity worths for control rod groups 5 through 7 are presented in Figures 3.6-2 through 3.6-4.

These curves were obtained by integrating the measured differential worth curves.


Table 3.6-1 provides a comparison between the predicted and measured results for the rod worth measurements. The results show good agreement between the measured and predicted rod group worths. The maximum deviation between measured and predicted worths for a group was +5.8%.

d. Conclusions

Differential and integral control rod group reactivity worths were measured using the boron/rod swap method. The measured results at zero power, 532°F indicate good agreement with the predicted group worths.

Figure 3.6-1


Control Rod Locations and Group Designations for TMI-1 Cycle 11



x Group Number


Group	No. of Rods	Function
1	8	Safety
2	8	Safety
3	8	Safety
4	8	Safety
5	12	Control
6	8	Control
7	9	Control
8	8	APSRs
Total		69

Figure 3.6-2
Integral Worth for CRG-5




Total Worth = 1219.5 pcm

Figure 3.6-3
Integral Worth for CRG-6



Total Worth = 807.5 pcm

Figure 3.6-4
Integral Worth for CRG-7



Total Worth = 1078.5 pcm

TABLE 3.6-1

COMPARISON OF PREDICTED VS MEASURED ROD WORTHS

<u>CRG. NO.</u>	<u>MEASURED WORTH (PCM)</u>	<u>PREDICTED WORTH (PCM)</u>	<u>PERCENT DIFFERENCE %</u>
5	1219.5	1184 \pm 15%	+3.0%
6	807.5	805 \pm 15%	+0.3%
7	1078.5	1019 \pm 15%	+5.8%
5-7	3105.5	3008 \pm 10%	+3.2%

3.7 Differential Boron Worth

a. Purpose

Soluble poison in the form of dissolved boric acid is added to the moderator to provide additional reactivity control beyond that available from the control rods, burnable poison rod assemblies, and integral burnable poisons. The primary function of the soluble poison control system is to control the excess reactivity of the fuel throughout each core life cycle. The differential reactivity worth of the boric acid was measured during the zero power test.

b. Test Method

Measurements of the differential boron worth at 532°F were performed in conjunction with the control rod worth measurements. The control rods worths were measured by the boron swap technique in which a deboration rate was established and the control rods were inserted to compensate for the changing core reactivity. The reactimeter was used to provide a continuous reactivity calculation throughout the measurement. The differential boron worth was then determined by summing the incremental reactivity values measured during the rod worth measurements over a known boron concentration range. The average differential boron worth is the measured change in reactivity divided by the change in boron concentration.

c. Test Results

Measurements of the soluble boron differential worth were completed at the zero power condition of 532°F. The measured boron worth was 6.92 pcm/ppmB at an average boron concentration of 2070 ppmB. The predicted value was 6.53 pcm/ppmB \pm 15%.

d. Conclusions

The measured results for the soluble poison differential worth at 532°F was within 15% of the predicted differential worth.

4.0 CORE PERFORMANCE - MEASUREMENTS AT POWER

This section presents the results of the physics measurements that were conducted with the reactor at power. Testing was conducted at power plateaus of approximately 9%, 38.5%, 58.8, 76%, and 100% of 2568 megawatts core thermal power, as determined from primary and secondary heat balance measurements. Operation in the power range began on October 13, 1995.

Periodic measurements and calibrations were performed on the plant nuclear instrumentation during the escalation to full power. The four power range detector channels were calibrated based upon primary and secondary plant heat balance measurements. Testing of the incore nuclear instrumentation was performed to ensure that all detectors were functioning properly and that the detector inputs were processed correctly by the plant computer. Core axial imbalance determined from the incore instrumentation system was used to calibrate the out of core detector imbalance indication.

The major physics measurements performed during power escalation and at full power consisted of obtaining detailed radial and axial core power distribution measurements. Also, during power escalation, nuclear instrument response was determined for several core axial imbalances. Values of minimum DNBR and maximum linear heat rate were monitored throughout the test program to ensure that core thermal limits would not be exceeded.

4.1 Nuclear Instrumentation Calibration at Power

a. Purpose

The purpose of the Nuclear Instrumentation Calibration at Power was to calibrate the power range nuclear instrumentation indication to be no less than 2% FP of the reactor thermal power as determined by a heat balance and to within $\pm 2.5\%$ incore axial offset as determined by the incore monitoring system.

b. Test Method

As required during power escalation, the top and bottom linear amplifier gains were adjusted to maintain power range nuclear instrumentation indication to be not less than 2% of the power calculated by a heat balance.

When directed by the controlling procedure for physics testing, the high flux trip bistable setpoint was adjusted. The major settings during power escalation are given below:

Nominal Test Plateau % FP	Nominal Bistable Setpoint % FP
40	50
80	90
100	105.1

c. Test Results

An analysis of test results indicated that changes in Reactor Coolant System boron and xenon buildup or burnout affected the power as observed by the nuclear instrumentation. This was expected since the power range nuclear instrumentation measures reactor neutron leakage which is directly related to the above changes in system conditions. Each time that it was necessary to calibrate the power range nuclear instrumentation, the acceptance criteria of calibration to be no less than 2.0% FP of the heat balance power was met without any difficulty. Also, each time it was necessary to calibrate the power range nuclear instrumentation, the $\pm 2.5\%$ axial offset criteria as determined by the incore monitoring system was also met.

The high flux trip bistable was adjusted to a nominal setpoint of 50, 90 and 105.1% FP prior to escalation of power to nominal plateaus of 40, 80 and 100% FP, respectively.

d. Conclusions

The power range channels were calibrated based on heat balance power several times during the startup program. These calibrations were required due to power level, boron, and/or control rod configuration changes during the program. Acceptance criteria for nuclear instrumentation calibration at power were met in all instances.

4.2 Incore Detector Testing

a. Purpose

Self-powered-neutron-detectors (incore detector system) monitor the core power density within the core and their outputs are monitored and processed by the plant computer to provide accurate readings of relative neutron flux.

Tests conducted on the incore detector system were performed to:

- (1) Verify that the output from each detector and its response to increasing reactor power was as expected.
- (2) Verify that the background, length and depletion corrections applied by the plant computer are correct.
- (3) To measure the degree of azimuthal symmetry of the neutron flux.

b. Test Method

The response of the incore detectors versus power level was determined and a comparison of the symmetrical detector outputs made at steady state reactor power of approximately 9, 39, 59, 67, and 100%FP.

Using the corrected SPND maps, calculations were performed to determine the detector current to average detector current values per assembly for each incore detector versus axial positions.

At approximately 76% FP, SP-1301-5.3, Incore Neutron Detectors-Monthly Check, was performed to calibrate the backup recorder detectors to their incore depletion value.

c. Conclusions

Incore detector testing during power escalation demonstrated that all detectors were functioning as expected. Symmetrical detector readings agreed within acceptable limits and the computer applied correction factors are accurate. The backup incore recorders were calibrated and were operational above 80% FP as required by the Technical Specifications.

4.3 Power Imbalance Detector Correlation Test

a. Purpose

The Power Imbalance Detector Correlation Test has four objectives:

1. To determine the relationship between the core power distribution as measured by the out-of-core detectors and the incore instruments.
2. To demonstrate axial power shaping control using the Axial Power Shaping Rods (APSR's).
3. To verify the adequacy and accuracy of backup imbalance calculations as done in AP 1203-7, "Hand Calculation for Quadrant Power Tilt and Core Power Imbalance."
4. To determine the core maximum linear heat rate and minimum DNBR at various power imbalances.

b. Test Method

This test was conducted at about 76% FP to determine the relationship between the core axial imbalance as indicated by the incore detectors and the out-of-core detectors. Based upon this correlation, it could be verified that the minimum DNBR and maximum linear heat rate limits would not be exceeded by operating within the flux/delta flux/flow envelope set in the Reactor Protection System.

CRG-8 was moved to establish the various imbalances. The integrated control system (ICS) automatically compensated for reactivity changes by repositioning CRG-7 to maintain a constant power level. The RCS was deborated to obtain more negative imbalance data. Again, the ICS compensated for the boron change by inserting CRG-7 to maintain constant power.

c. Test Results

The relationship between the ICD and OCD offset was determined at about 76% FP by changing axial imbalance with the APSR's. The average slope measured on the four out-of-core detectors was 1.088. The lowest slope was 1.027 for NI-7. The scaled difference amplifier gain was changed to 3.515.

A comparison of the incore detector (ICD) offset versus the out-of-core (OCD) detector offset obtained for each NI channel is shown in Table 4.3-1.

Core power distribution measurements were taken at the most positive and negative imbalances at 76% FP. The values of minimum DNBR and worst case MLHR were compared to the acceptance criteria.

The worst case values of minimum DNBR and maximum linear heat rate determined at 76% FP are listed in Table 4.3-2.

The worst case DNBR ratio was greater than the minimum limit and the maximum value of linear heat rate was less than the fuel melt limit of 20.5 kw/ft after extrapolation to 105.1 FP. These results show that Technical Specification limits have been met.

Backup offset calculations using AP 1203-7 agree with the computer calculated offset. Table 4.3-3 lists the computer calculated offset as well as offsets obtained using the incore detector backup recorders.

d. Conclusions

Backup imbalance calculations performed in accordance with AP 1203-7 provide an acceptable alternate method to computer calculated values of imbalance. A difference amplifier K factor of 3.515 will provide a slope greater than or equal to 0.96 when OCD offset is plotted versus ICD offset.

Minimum DNBR and Maximum Linear Heat Rate parameters were well within Technical Specifications limitations.

TABLE 4.3-1

INCORE OFFSET VS OUT-OF-CORE OFFSET

INCORE OFFSET	OUT-OF-CORE OFFSET (%)			
	NI-5	NI-6	NI-7	NI-8
7.76	8.98	8.89	7.74	8.13
0.05	1.10	1.24	0.84	0.96
-1.22	-0.08	+0.05	-0.25	-0.17
-17.98	-20.45	-20.33	-18.75	-18.98
-23.56	-26.50	-26.21	-24.07	-24.50
-28.41	-31.28	-31.00	-28.40	-29.01

TABLE 4.3-2

WORST CASE DNER AND LHR

<u>IMBALANCE</u> <u>%</u>	<u>OFFSET</u> <u>%</u>	<u>MINIMUM</u> <u>DNER</u>	<u>EXTRAPOLATE</u> <u>MDNER</u>	<u>WORST CASE LHR</u> <u>(KW/FT)</u>	<u>EXTRAP. MAX. LHR</u> <u>(KW/FT)</u>
5.92	7.76	3.73	2.47	10.13	13.07
-21.60	-28.41	3.42	2.34	11.33	15.19

TABLE 4.3-3

FULL INCORE OFFSET VS BACKUP RECORDER OFFSET

FULL INCORE OFFSET (%)	BACKUP RECORDER OFFSET (%)
7.76	7.29
0.05	0.32
-1.22	-1.06
-17.98	-19.31
-23.56	-25.03
-28.27	-29.56

4.4 Core Power Distribution Verification

a. Purpose

To measure the core power distributions during the power escalation and at 100 percent full power to verify that the core axial imbalance, quadrant power tilt, maximum linear heat rate and minimum DNBR do not exceed their specified limits. Also, to compare the measured and predicted power distributions.

b. Test Method

Core power distribution measurements were performed at approximately 59%FP during the power escalation and at 100% full power, under steady state conditions. To provide the best comparison between measured and predicted results, three-dimensional equilibrium xenon conditions were established for the full power test. Data collected for the measurements consisted of power distribution information at 364 core locations from the incore detector system. The worst case core thermal conditions were calculated using this data. The measured data was compared with calculated predictions.

c. Test Results

The acceptance criteria for power distribution require that all new fuel be within limits for radial and total peaking. Also, the RMS of the differences between measured and predicted radial peaks for all fuel (eighth core) should be less than 0.05.

A summary of the cases studied in this report is given in Table 4.4-1 which gives the core power level, control rod pattern, cycle burnup, boron concentration, axial imbalance, maximum quadrant tilt, minimum DNBR, maximum LHR and power peaking data for each measurement. Note that the radial and total peak data is not necessarily for the maximum peaks in the core, but for the locations with the largest difference between the predicted and measured data for new fuel. The highest Worst Case MLHR was 11.90 kw/ft at 100% FP which is well below the limit of 20.5 kw/ft. The lowest minimum DNBR value was 2.98 at 100% FP which is well above the limit.

The quadrant power tilt and axial imbalance values measured were all within the allowable limits. Table 4.4-1 also gives a comparison between the maximum calculated and predicted radial and total peaks for an eighth core power distribution.

d. Conclusions

Core power distribution measurements were conducted at approximately 59% and 100% full power. Comparison of measured and predicted results show good agreement. The largest difference between the maximum measured and maximum predicted peak value was 3.58% for radial peaking at approximately 59% FP. This met the acceptance criteria of <3.8%.

The measured values of DNBR and MLHR were all within the allowable limits. All quadrant power tilts and axial core imbalances measured during the power distribution test were within the Technical Specifications and normal operational limits.

TABLE 4.4-1
CORE POWER DISTRIBUTION RESULTS

POWER PLATEAU		<u>Escalation</u>	<u>100%FP</u>
DATE		10-14-95	10-17-95
Actual Power	(%FP)	58.80	99.84
CRG 1-6	(%WD)	100	100
CRG 7	(%WD)	89.9	92.0
CRG 8	(%WD)	30.9	30.2
Cycle Burnup	(EJ/PD)	0.33	3.09
Boron Conc.	(PFM)	1964	1696
Imbalance	(%)	6.46	0.12
Maximum Tilt	(%)	0.81	0.52
MDNBR		4.88	2.98
Worst Case MLHR (KW/FT)		8.08	11.90
Maximum Radial Peak			
Difference, New Fuel			
Measured Peak		1.070	1.070
Predicted Peak		1.033	1.045
Difference (%)		3.58	2.39
Acceptance Criterion (%)		≤3.8%	≤3.8%
Maximum Total Peak			
Difference, New Fuel			
Measured Peak		1.334	1.249
Predicted Peak		1.314	1.234
Difference (%)		1.52	1.216
Acceptance Criterion (%)		≤4.8	≤4.8%
Eighth-Core RMS of Absolute Differences for Radial Peaks, All Fuel			
Measured		0.0334	0.029
Acceptance Criterion		0.05	0.05