

EDWIN I. HATCH NUCLEAR PLANT
UNIT 1

CONTAINMENT LEAK RATE TEST PROGRAM

7903090183

Docket # 50-321
Control # 7903090170
Date 3/5/79 of Document
REGULATORY DOCKET FILE

TABLE OF CONTENTS

I. INTRODUCTION	I-1
II. PROPOSED PLANT MODIFICATIONS	II-1
III. PROGRAM DESCRIPTION.	III-1

I. INTRODUCTION

Contained in this document is a reevaluation of the Plant Hatch Unit 1 Containment Leak Rate Test Program. The original program for Unit 1 was prepared with the intent of meeting the requirements of 10CFR50, Appendix J, "Reactor Containment Leakage Testing for Water Cooled Power Reactors", dated February 14, 1973. Since that time the Plant Hatch Unit 2 Containment Leak Rate Test Program has been reviewed and approved by the NRC. In order to maintain a continuity of test procedures and interpretation of 10CFR50, Appendix J between the two units, a rereview of the Unit 1 program was conducted. Each primary containment penetration on Unit 1 was compared to its similar penetration on Unit 2 and evaluated under the same guidelines used to develop the Unit 2 program.

II. PROPOSED PLANT MODIFICATIONS

Leakage testing capabilities for each penetration were examined in the as-built condition. Several penetrations have primary containment isolation valves which are presently capable of being leakage rate tested only by pressurizing in a direction opposite to the primary containment pressure. However, their designs do not offer conservatism or justification for testing in the reverse direction. Also identified in the review was an additional penetration whose associated system piping cannot be considered a closed system unless a specific portion of connecting piping is removed. Therefore, modifications are required to enable leakage tests which are in compliance with the requirements of 10CFR50, Appendix J.

A detailed discussion for each of the affected penetrations is provided in this section including proposed plant modifications. It should be noted that the proposed modifications, when compared to Unit 2, were part of the Unit 2 initial design or were made to conform with the requirements of 10CFR50, Appendix J during the Unit 2 licensing process. Therefore, they are needed on Unit 1 to standardize the leakage testing program between the two units.

Penetrations Requiring Modification
To Conform to 10CFR50, Appendix J

Penetration X25 - Vent Purge Supply:

Valve T48-F118A is a globe valve pressurized in the reverse direction during leakage testing. The valve cannot be conservatively tested in the reverse direction. A blocking valve and test connection installed as shown on Figure 1 will allow testing of valve T48-F118A in the proper direction. The modification shown in Figure 1 will also allow pressurizing of valves T48-F114 and T48-F322 in the correct direction. This arrangement is beneficial, although the two control valves may be conservatively tested as installed. This modification requires one 2" and one 3/4" ASME Section III Class 2 valves.

Penetration X26 - Vent Purge Return/H₂ & O₂ Analyzer:

This penetration has three control valves not conservatively tested in the reverse direction: T48-F335A and B, and P33-F002. As shown on Figure 2, T48-F335A and B can be tested in the correct direction by installing one blocking valve and a single valve test connection in the common line. P33-F002 has a blocking valve upstream and needs only the addition of a single valve test connection. Two 3/4" and one 2" ASME Section III Class 2 valves are required for these modifications.

Penetration X28A - Recirculation Sample

Valve B31-F019 is a globe valve that cannot be conservatively tested in the reverse direction. As shown on Figure 3, a blocking valve is presently installed but a test connection is required between B31-F019 and the blocking valve. Two 3/4" ASME Section III Class 1 valves are required for this modification.

Penetration X28F - H₂ & O₂ Analyzer:

P33-F003 is a control valve non-conservatively pressurized in the reverse direction. As shown on Figure 4, a blocking valve is presently installed, but a test connection is required between P33-F003 and the blocking valve. One 3/4" ASME Section III Class 2 valve is required for this modification.

Penetration X31F - Recirculation Pump Seal Water:

The present system design does not provide testing capabilities for check valves B31-F013A or B31-F017A. Test connections are required as shown in Figure 5. This modification requires four 3/4" ASME Section III Class 2 valves.

Penetration X45F - ILRT Verification Flow:

The inboard isolation globe valve, T23-F004, cannot be conservatively leakage rate tested by applying pressure in the reverse direction. T23-F004 can be tested in the correct direction by installing a flange on the pipe termination inside the drywell and testing through a blind flange with an installed test connection.

Penetration X46 - Demineralized Water:

The present system design has check valve P21-F372 installed between locked closed manual isolation valves P21-F406 and P21-F353. This arrangement results in the utilization of check valve P21-F372 as an isolation valve. The relative position of valves P21-F372 and P21-F353 should be interchanged and the test connection should be between P21-F353 and P21-F406 as shown in Figure 6. P21-F406 should be tested with pressure in the correct direction by pressurizing through a drywell hose connection. No additional valves are required for this modification.

Penetration X59A - Recirculation Pump Seal Water:

This penetration design is identical to X31F (see Figure 5). Testing capabilities are not provided for check valves B31-F013B or B31-F017A. Test connections are required as shown in Figure 5. This modification requires four 3/4" ASME Section III Class 2 valves.

Penetration X205 - Containment Purge and Inerting:

Globe isolation valve T48-F118B cannot be tested conservatively in the reverse direction. The modification shown in Figure 7 is similar to the one discussed for penetration X25.

Penetration X210 - Radwaste Connection:


The radwaste (G11) connection should be removed from Core Spray Loop B as shown in Figure 8. The G11 tie-in consists of quality group D piping and valves and does not meet the quality group B requirement for closed systems. Consequently, the Core Spray piping cannot be considered a closed system unless the G11 connection is removed. An identical situation existed on Unit 2 and was corrected by removing and capping the tie-in after it was determined that the line was not required. The same modification is required on Unit 1.

Penetration X217 - H₂ & O₂ Analyzer:


P33-F007 cannot be leakage tested in the correct direction and a reverse pressure test is not conservative. A blocking valve is part of the present system design. Therefore, an installed test connection will provide the required leakage testing capability for this valve (see Figure 9). This modification requires one 3/4" ASME Section III Class 2 valve.

Penetration X220 - Vent Purge Outlet/H₂ & O₂ Analyzer:


Valves T48-F333A/B are control valves that are utilized as primary containment isolation valves. The valves cannot be conservatively tested in the reverse direction and are not presently capable of being tested from the containment direction. The addition of a blocking valve and a test connection as shown in Figure 10 will enable acceptable leakage rate testing of these valves. Isolation valve P33-F006 has a blocking valve installed, but requires the installation of a test connection for leakage rate testing. This modification requires one 2" and two 3/4" ASME Section III, Class 2 valves.



PENETRATION X25: ADD A BLOCKING VALVE AND TEST CONNECTION BETWEEN VALVE T48-F118A AND THE PENETRATION
Figure 1 (Reference H-16000)




PENETRATION X26: ADD TEST CONNECTIONS AND A BLOCKING VALVE
Figure 2 (Reference H-16024 and H-16276)




PENETRATION X28A: ADD A TEST CONNECTION

Figure 3 (Reference H-16066)




PENETRATION X28F: ADD A TEST CONNECTION

Figure 4 (Reference H-16276)




**PENETRATION X31F: ADD TEST CONNECTIONS BETWEEN VALVES
B31-F017A, B31-F013A, AND B31-F014A.
PENETRATION X59A IS IDENTICAL.**

Figure 5 (Reference H-16066)




**PENETRATION X46: EXCHANGE POSITION OF P21-F353 AND P21-F372
ENSURE TEST CONNECTION IS BETWEEN P21-F353
AND P21-F406.**

Figure 6 (Reference H-16015)




PENETRATION X205: INSTALL A BLOCKING VALVE AND TEST CONNECTION BETWEEN T48-118B AND THE PENETRATION

Figure 7 (Reference H-16000)




PENETRATION X210: REMOVE AND CAP G11 TIE-IN TO CORE SPRAY

Figure 8 (Reference H-16176 and H-16331)



PENETRATION X217: ADD A TEST CONNECTION BETWEEN P33-F007 AND P33-F126

Figure 9 (Reference H-16276)



PENETRATION X220: ADD A BLOCKING VALVE AND TEST CONNECTION BETWEEN T48-F333A/B AND THE PENETRATION, ADD A TEST CONNECTION BETWEEN T48-F348 AND P33-F006.

Figure 10 (Reference H-16024 and H-16276)

III. PROGRAM DESCRIPTION:

Provided in this section is a penetration leakage rate test list which describes the inboard and outboard isolation barrier for each of the Unit 1 primary containment penetrations. It has been compiled in tabular form similar to Table 3.8-12 in the Unit 2 FSAR. It has also been formulated assuming all of the proposed plant modifications described in Section II have received NRC approval and have been completed. Piping and Instrumentation Drawings are also provided as referenced in the test schedule.

The basis used to establish testing requirements and acceptance criteria for the Unit 1 program is identical to that used on Unit 2. This includes the use of closed systems outside the primary containment as isolation barriers. In most instances, the valve chosen as the primary containment isolation valve for the closed system is the outboard isolation valve.

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
1A	Equipment Hatch	B	Double O Rings	16			
1B	Equipment Hatch	B	Double O Rings	16			
2	Personnel Lock	B	Double O Rings	16, 20			
	Inner Door	B	Double O Rings	16, 20			
	Outer Door	B	Inner Door		Outer Door		
4	Head Access Hatch	B	Double O Rings	16			
5A-H	Vent Line	B	Expansion Bellows	15			
6	Control Rod Drive Removal Hatch	B	Double O Rings	16			
7A	Main Steam	C	B21-F022A	5,13,14	B21-F028A	13, 14	H-16062
		B	Expansion Bellows	15			
7B	Main Steam	C	B21-F022B	5,13,14	B21-F028B	13, 14	H-16062
		B	Expansion Bellows	15			
7C	Main Steam	C	B21-F022C	5,13,14	B21-F028C	13, 14	H-16052
		B	Expansion Bellows	15			
7D	Main Steam	C	B21-F022D	5,13,14	B21-F028D	13, 14	H-16062
		B	Expansion Bellows	15			
8	Condensate Drain	C	B21-F016	24	B21-F019		H-16062
		B	Expansion Bellows	15			
9A	Primary Feedwater	C	B21-F010B	12	B21-F032B	12	H-16062
					E41-F006	12	H-16332
		B	Expansion Bellows	15			
			III-2				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
9B	Primary Feedwater	C	B21-F010A	12	B21-F032A	12	H-16062
					E51-F013	12	H-16334
					G31-F039	12	H-16188
		B	Expansion Bellows	15			
10	Steam to RCIC Turbine	C	E51-F007	24	E51-F008		H-16334
		B	Expansion Bellows	15			
11	Steam to HPCI Turbine	C	E41-F002	24	E41-F003		H-16332
		B	Expansion Bellows	15			
12	RHR Suction	C	E11-F008		Closed System	21	H-16329
		B	Expansion Bellows	15			
13A	RHR Return to Recirculation	C	E11-F015A		Closed System	21	H-16330
		B	Expansion Bellows	15			
13B	RHR Return to Recirculation	C	E11-F015B		Closed System	21	H-16329
		B	Expansion Bellows	15			
14	Reactor Water Cleanup Supply	C	G31-F001		G31-F004		H-16188
		B	Expansion Bellows	15			
15	Spare	A					
16A	Core Spray	C	E21-F005A		Closed System	21	H-16331
		B	Expansion Bellows	15			H-16328
16B	Core Spray	C	E21-F005B		Closed System	21	H-16331
		B	Expansion Bellows	15			H-16328
17	RPV Head Spray	C	E11-F023		Closed System	21	H-16329
		B	Expansion Bellows	15			H-16328
			III-3				

CONTAINMENT LEAK RATE TEST PROGRAM

[illegible]

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
27C	Drywell Pressure	A	E11-F043A, E11-F037A	2			H-16330
27D	Drywell Pressure	A	E11-F043C, E11-F037C	2			H-16330
27E	Drywell Pressure	A	T48-F304B	2			H-16024
27F	Spare	A					
28A	Recirculation Sample	C	B31-F019		B31-F020		H-16066
28B	RPV Instrumentation	A	B21-F047B	1			H-16063
28C	RPV Instrumentation	A	B21-F045B	1			H-16063
28D	RPV Instrumentation	A	B21-F065B	1			H-16063
		A	B21-F049B	1			H-16063
28E	RPV Instrumentation	A	B21-F043B	1			H-16063
28F	H ₂ & O ₂ Analyzer	C	P33-F003		P33-F011		H-16276
29A	Spare	A					
29B	RPV Instrumentation	A	B21-F047A	1			H-16063
29C	RPV Instrumentation	A	B21-F045A	1			H-16063
29D	RPV Instrumentation	A	B21-F065A	1			H-16063
		A	B21-F049A	1			H-16063
29E	RPV Instrumentation	A	B21-F043A	1			H-16063

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
29F	RPV Instrumentation	A	B21-F041	1			H-16063
30A	RPV Instrumentation	A	B21-F055	1			H-16063
30B	RPV Instrumentation	A	B21-F057	1			H-16063
30C	Main Steam Flow	A	B21-F015G	1			H-16062
30D	Main Steam Flow	A	B21-F015H	1			H-16062
30E	HPCI Steam Flow	A	E41-F024B	1			H-16332
30F	HPCI Steam Flow	A	E41-F024D	1			H-16332
31A	Recirculation Loop Instrumentation	A	B31-F009A	1			H-16066
		A	B31-F009D	1			H-16066
31B	Recirculation Loop Instrumentation	A	B31-F010A	1			H-16066
		A	B31-F010D	1			H-16066
31C	Spare	A					
31D	H ₂ & O ₂ Analyzer	C	P33-F004	6	P33-F012		H-16276
31E	Spare	A					
31F	Recirculation Pump Seal Water	C	B31-F013A		B31-F017A		H-16066
32A	Recirculation Loop Instrumentation	A	B31-F040A	1			H-16066
32B	Recirculation Loop Instrumentation	A	B31-F040C	1			H-16066
32C	Recirculation Loop Instrumentation	A	B31-F057A	1			H-16066

III-6

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
32D	Spare	A					
32E	Recirculation Loop Instrumentation	A	B31-F003A	1			H-16066
32F	Recirculation Loop Instrumentation	A	B31-F004A	1			H-16066
33A	Recirculation Loop Instrumentation	A	B31-F011A	1			H-16066
			B31-F011D	1			H-16066
33B	Recirculation Loop Instrumentation	A	B31-F012A	1			H-16066
		A	B31-F012D	1			H-16066
33C	Spare	A					
33D	Spare	A					
33E	Spare	A					
33F	Spare	A					
34A	Recirculation Loop Instrumentation	A	B31-F040B	1			H-16066
34B	Recirculation Loop Instrumentation	A	B31-F040D	1			H-16066
34C	Recirculation Loop Instrumentation	A	B31-F003B	1			H-16066
34D	Recirculation Loop Instrumentation	A	B31-F004B	1			H-16066
34E	Spare	A					
34F	Recirculation Loop Instrumentation	A	B31-F057B	1			H-16066
35A	Tip Drive	C	Ball Valve A		Shear Valve A	22	H-16070
		B	Double O Ring	16			H-16070
			III-7				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
35B	Tip Drive	C B	Ball Valve B Double O Ring	16	Shear Valve B	22	H-16070 H-16070
35C	Tip Drive	C B	Ball Valve C Double O Ring	16	Shear Valve C	22	H-16070 H-16070
35D	Tip Drive	C B	Ball Valve D Double O Ring	16	Shear Valve D	22	H-16070
35E	Tip N ₂ Purge	C B	Check Valve Double O Ring	16	Solenoid Valve		H-16070
36	Spare	B	Welded Cap		Welded Cap		
37A-D	CRD Insert	A			Hydraulic Control Unit	23	
38A-D	CRD Withdraw	A			Scram Discharge Header	23	
39A	Containment Spray	C	E11-F016A		Closed System	21	H-16330 H-16328
39B	Containment Spray	C	E11-F016B		Closed System	21	H-16329 H-16328 H-16066
40A-A	Recirculation Loop Instrumentation	A	B31-F055B	1			H-16066
40A-B	Recirculation Loop Instrumentation	A	B31-F055D	1			H-16066
40A-C	RPV Instrumentation	A	E21-F018A	1			H-16331
40A-D	Spare	A					
40A-E	Recirculation Loop Instrumentation	A	B31-F055E	1			H-16066
40A-F	Recirculation Loop Instrumentation	A	B31-F055G	1			H-16066
			III-8				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier	Notes	Outboard Isolation Barrier	Notes	P & ID No.
408-A	Spare	A					
408-B	Spare	A					
408-C	Spare	A					
408-D	Spare	A					
408-E	RCIC Steam Flow	A	E51-F044B	1			H-16334
408-F	RCIC Steam Flow	A	E51-F044D	1			H-16334
40C-A	Spare	A					
40C-B	Spare	A					
40C-C	Spare	A					
40C-D	Spare	A					
40C-E	Spare	A					
40C-F	Drywell Pneumatic Outlet	C	P70-F002		P70-F003		H-16286
40D-A	RPV Instrumentation	A	E21-F018B	1			H-16331
40D-B	Spare	A					
40D-C	Recirculation Loop Instrumentation	A	B31-F055F	1			H-16066
40D-D	Recirculation Loop Instrumentation	A	B31-F055H	1			H-16066
40D-E	Recirculation Loop Instrumentation	A	B31-F055A	1			H-16066
			III-9				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
40D-F	Recirculation Loop Instrumentation	A	B31-F055C	1			H-16066
41	Spare	A					
42	Standby Liquid Control	C	C41-F007		C41-F006		H-16061
43	Drywell Test and Fill	B	Double O Ring	16			
44	Service Water Return	C	Closed System	19	P41-F050	25, 12	H-16011
45A	HPCI Steam Instrumentation	A	E41-F024A	1			H-16332
45B	HPCI Steam Instrumentation	A	E41-F024C	1			H-16332
45C	Drywell Pressure	A	E11-F043D, E11-F037D	2			H-16329
45D	Drywell Pressure	A	E11-F043B, E11-F037B	2			H-16329
45E	Drywell Pressure	A	T48-F303B	2			H-16024
45F	ILRT Verification Flow	C	T23-F004		T23-F005		H-16060
46	Demineralized Water	C	P21-F406		P21-F353		H-16015
47	Spare	A					
49A	Jet Pump Instrumentation	A	B21-F058A	1			H-16063
49B	Jet Pump Instrumentation	A	B21-F059G	1			H-16063
49C	Jet Pump Instrumentation	A	B21-F059E	1			H-16063
49D	Jet Pump Instrumentation	A	B21-F059A	1			H-16063

III-10

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
49E	Jet Pump Instrumentation	A	B21-F059C	1			H-16063
49F	Jet Pump Instrumentation	A	B21-F051A	1			H-16063
50A	Jet Pump Instrumentation	A	B21-F053B	1			H-16063
50B	Jet Pump Instrumentation	A	B21-F059H	1			H-16063
50C	Jet Pump Instrumentation	A	B21-F059F	1			H-16063
50D	Jet Pump Instrumentation	A	B21-F059B	1			H-16063
50E	Jet Pump Instrumentation	A	B21-F059D	1			H-16063
50F	Jet Pump Instrumentation	A	B21-F051B	1			H-16063
51A	Jet Pump Instrumentation	A	B21-F059M	1			H-16063
51B	Jet Pump Instrumentation	A	B21-F053D	1			H-16063
51C	Jet Pump Instrumentation	A	B21-F059U	1			H-16063
51D	Jet Pump Instrumentation	A	B21-F059P	1			H-16063
51E	Jet Pump Instrumentation	A	B21-F059S	1			H-16063
51F	Jet Pump Instrumentation	A	B21-F051D	1			H-16063
52A	Jet Pump Instrumentation	A	B21-F059L	1			H-16063
52B	Jet Pump Instrumentation	A	B21-F053C	1			H-16063

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
52C	Jet Pump Instrumentation	A	B21-F059T	1			H-16063
52D	Jet Pump Instrumentation	A	B21-F059N	1			H-16063
52E	Jet Pump Instrumentation	A	B21-F059E	1			H-16063
52F	Jet Pump Instrumentation	A	B21-F051C	1			H-16063
53A-F	Power Test	A			Welded Cap		
54A	RPV Instrumentation	A	B21-F061	1			H-16063
54B	RPV Instrumentation	A	E21-F018C	1			H-16331
54C	Main Steam Instrumentation	A	B21-F015K	1			H-16062
54D	Main Steam Instrumentation	A	B21-F015J	1			H-16062
54E	RCIC Steam Instrumentation	A	E51-F044A	1			H016334
54F	RCIC Steam Instrumentation	A	E51-F044C	1			H-16334
59A	Recirculation Pump Seal Water	C	B31-F013B		B31-F017B		H-16066
59B	Recirculation Loop Instrumentation	A	B31-F009C	1			H-16066
		A	B31-F009B	1			H-16066
59C	Recirculation Loop Instrumentation	A	B31-F010B	1			H-16066
		A	B31-F010C	1			H-16066
59D	Spare	A					H-16066

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
59E	Recirculation Loop Instrumentation	A	B31-F012B	1			H-16066
		A	B31-F012C	1			H-16066
59F	Recirculation Loop Instrumentation	A	B31-F011B	1			H-16066
		A	B31-F011C	1			H-16066
60A	Spare	A					
60B	Spare	A					
61A	Spare	A					
61B	Spare	A					
62	Spare	A					
100A	Neutron Monitoring	B	Canister	17			
100B	Neutron Monitoring	B	Canister	17			
100C	Spare	A					
100D	Neutron Monitoring	B	Canister	17			
100E	Neutron Monitoring	B	Canister	17			
100F-A	Main Steam Flow	A	B21-F015C	1			H-16062
100F-B	Main Steam Flow	A	B21-F015M	1			H-16062
100F-C	Main Steam Flow	A	B21-F015L	1			H-16062
			III-13				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
100F-D	Main Steam Flow	A	B21-F015S	1			H-16062
100F-E	Main Steam Flow	A	B21-F015R	1			H-16062
100F-F	Main Steam Flow	A	B21-F015D	1			H-16062
101A-F	Recirculation Pump Power	B	Canister	17			
102A	Indication and Control	B	Canister	17			
102B	Spare	A					
103A	Indication and Control	B	Canister	17			
103B-A	Main Steam Instrumentation	A	B21-F015A	1			H-16062
103B-B	Main Steam Instrumentation	A	B21-F015N	1			H-16062
103B-C	Main Steam Instrumentation	A	B21-F015P	1			H-16062
103B-D	Main Steam Instrumentation	A	B21-F015F	1			H016062
103B-E	Main Steam Instrumentation	A	B21-F015E	1			H016062
103B-F	Main Steam Instrumentation	A	B21-F015B	1			H016062
104A,B,C	CRD Rod Position Indication	B	Canister	17			
104D, E	Spare	A					
104F,G,H	CRD Rod Position Indication	B	Canister	17			
105A	600 Volt Power	B	Canister	17			

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
105B	Spare	A					
105C	600 Volt Power	B	Canister	17			
105D	Spare	A					
106A	Spare	A					
106B	Thermocouples	B	Canister	17			
107A, B	Spare	A					
108A	Grounding Rod	A	Welded				
108B	Grounding Rod	A	Welded				
200A	Torus Access Hatch	B	Double O Rings	16			
200B	Torus Access Hatch	B	Double O Rings	16			
201A-H	Drywell to Torus Vent Lines	B	Expansion Bellows	15			
202	Control and Indication	B	Canister	17			
203	RCIC Pump Suction	C	E51-F003	7, 12	E51-F031	12	H-16334
204A	RHR Pump Suction	C	E11-F004A, F030A	12	Closed System	21	H-16330
204B	RHR Pump Suction	C	E11-F004B, F030B	12	Closed System	21	H-16329
204C	RHR Pump Suction	C	E11-F004C, F030C	12	Closed System	21	H-16330
			III-15				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
204D	RHR Pump Suction	C	E11-F004D, F030D	12	Closed System	21	H-16329
205	Containment Purge and Inerting	A	T48-F302	2			H-16024
		A	T48-F303A	2			
		A	T48-F301	2			
		C	T48-F311	7	T48-F328B		
		C	T48-F310	7	T48-F328A		
		C	T48-F309	7	T48-F324		
		C	T48-F116		T48-F115		
		C	T48-F118B		T48-F104		
		C	T48-F327		T48-F325		
		B	Butterfly Valve O Rings	16			
206A	Torus Water Level	A	T48-F331B	2			H-16024
		A	E41-F109	2			H-16332
206B	Torus Water Level	A	T48-F331A	2			H-16024
		A	E41-F110	2			H-16332
206C	Torus Water Level	A	T48-F330B	2			H-16024
		A	E41-F107	2			H-16332
206D	Torus Water Level	A	T48-F330A	2			H-16024
		A	E41-F108	2			H-16332
206E-H	Spare	A					
207	HPCI Pump Suction	C	E41-F051	7, 12	E41-F042	12	H-16332
208A	Core Spray Pump Suction	C	E21-F001A	12	Closed System	21	H-16331
208B	Core Spray Pump Suction	C	E21-F001B	12	Closed System	21	H-16331
			III-16				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
209A-D	Torus Water Temperature	A	Welded Thermowells				
210A	RHR/Core Spray Test Line	C	E11-F028A	11	Closed System	21	H-16330
		C	E11-F007A	3, 11	Closed System	21	H-16331
		C	E11-F011A	3, 11	E11-F026A, Closed System	11, 21	H-16334
		C	E11-F103A	10	Closed System	21	
		C	E11-F055A	9	Closed System	21	
		C	Thermal Relief	9	Closed System	21	
		C	E11-F029	9	Closed System	21	
		C	E11-F025A	9	Closed System	21	
		C	E21-F015A	5, 11	Closed System	21	
		C	E21-F036A	10, 11	Closed System	21	
		C	E51-F019	4, 11	E51-F021	11	
		C	E11-F028B	11	Closed System	21	H-16329
		C	E11-F007B	3, 11	Closed System	21	H-16331
210B	RHR/Core Spray Test Line	C	E11-F011B	3, 11	E11-F026B, Closed System	11, 21	
		C	E11-F103B	10	Closed System	21	H-16176
		C	E11-F055B	9	Closed System	21	H-16182
		C	Thermal Relief	9	Closed System	21	
		C	E11-F025B	9	Closed System	21	H-16332
		C	E21-F015B	5, 11	Closed System	21	
		C	E11-F097	9	Closed System	21	
		C	E21-F036B	10, 11	Closed System	21	
		C	E41-F012	4, 11	E41-F046	11	
		C	E11-F028A		Closed System	21	H-16330
211A	Torus Spray						

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier		Outboard Isolation Barrier		P & ID No.
				Notes		Notes	
211B	Torus Spray	C	E11-F028B		Closed System	21	H-16329
212	RCIC Turbine Exhaust	C	E51-F001	8, 11	E51-F040	11	H-16334
213	RCIC Turbine Vacuum Pump Discharge	C	E51-F002	8, 11	E51-F028	11	H-16334
214	HPCI Turbine Exhaust	C	E41-F021	8, 11	E41-F049	11	H-16332
215	HPCI Exhaust Drain	C	E41-F022	8, 11	E41-F040	11	H-16332
216A-D	Torus Air Temperature	A	Welded Thermowell				
217	H ₂ & O ₂ Analyzer	C	P33-F007		P33-F015		H-16276
218A, B	Construction Drain	B	Flange, Double O Rings	16			
220	Vent Purge Outlet	A	T48-F304A	2			H-16024
		C	T48-F333A		T48-F332A		
		C	T48-F333B		T48-F332B		
		C	T48-F318	7	T48-F326		
		C	T48-F339	5	T48-F338		
		C	P33-F006		P33-F014		
221A	Spare	A					
221B	Spare	A					
221C	RCIC Turbine Exhaust Vacuum Breaker	C	E51-F105	24	E51-F104		H-16334
222A	HPCI Turbine Exhaust Vacuum Breaker	C	E41-F111	24	E41-F104		H-16332
222B	Spare	A					
223A A-F	Control Air for Vacuum Breaker	C	Air Cylinder	18	T48-F342 G-L	4	H-16024
			III-18				

CONTAINMENT LEAK RATE TEST PROGRAM

Penetration No.	Description	Type Test	Inboard Isolation Barrier	Notes	Outboard Isolation Barrier	Notes	P & ID No.
223B A-F	Control Air for Vacuum Breaker	C	Air Cylinder	18	T48-F342 A-F	4	H-16024

NOTES

1. Seismic Category I instrument line with an orifice and excess-flow check valve (EFCV). The EFCV is subjected to operability testing in accordance with the Technical Specifications. This line does not isolate during a LOCA and can leak only if the line or instrument should rupture.
2. Instrument line does not communicate with the reactor coolant pressure boundary. The isolation valve is manually operated and the design satisfies the requirements of Regulatory Guide 1.11, with backfit supplement, for plants which have had a Construction Permit hearing prior to December 30, 1969. Type C testing is not required by 10CFR50, Appendix J. The lines are subjected to pressure during the Type A test.
3. Gate valve tested in the reverse direction.
4. Globe valve tested in the reverse direction.
5. Globe valve tested in the reverse direction. Conservative test: test pressure tends to unseat the disc. (See Figures 11 and 12)
6. Control valve tested in the reverse direction. Conservative test: test pressure tends to unseat the disc. (See Figure 13)
7. Butterfly valve tested in the reverse direction. Same seating surface is tested when test pressure is applied from either direction. (See Figures 14 and 15)
8. Stop check valve pressurized in the reverse direction. Test pressure tends to lift the disc from the seat; therefore, the reverse pressure test is conservative. (See Figure 16)
9. Isolation barrier is the discharge side of a relief valve. The relief valve is tested in the inlet direction; conservative test since containment pressure tends to seat the disc and test pressure tends to unseat it.
10. Untestable globe or check valve; leakage prevented by a closed system.
11. Valve is sealed from the primary containment atmosphere because its line terminates below the water level of the torus. Leakage is not included in the $0.60 L_a$ Types B and C tests local leakage totals.
12. System remains water filled post LOCA. Isolation valves are tested with water at a pressure of $1.10 P_a$. Leakage is not included in the $0.60 L_a$ Types B and C tests local leakage totals.

13. Tested at one-half P_a .
14. MSIV leakage rate shall not exceed 11.5 scfh for any valve. Leakage is not included in 0.60 L_a acceptance criteria for Type B and C tests.
15. Penetration has a double-ply, bellows-type seal which will be tested by pressurizing between the two plies through a test connection.
16. Penetration is sealed by a blind flange or door with double O-ring seals. These seals are leakage rate tested by pressurizing between the O-rings.
17. Electrical penetrations are tested by pressurizing between the seals through a valved test connection.
18. The inboard isolation barrier is the vacuum breaker exercising cylinder. The barrier is provided by seals on the air-operated piston. The exercising cylinder, although not Quality Group B, was specified by the vacuum breaker vendor to be qualified to the postulated post-LOCA environment. The cylinder is designed to operate with an air pressure of 95 to 100 psig, which is significantly higher than the post-LOCA containment pressure and is Type C leakage rate tested.
19. The inboard isolation barrier is a closed system inside primary containment. The closed system is subject to the in-service inspection requirements of ASME Section XI for Nuclear Class 3 piping. The system remains water filled post-LOCA and is, therefore, pressurized with water to 1.10 Pa during the Type C test. In accordance with 10CFR50, Appendix J, Paragraph III.C.3, the leakage is excluded from the 0.60 L_a criteria. Leakage acceptance criteria are based upon maintaining a 30-day inventory of water.
20. The personnel air lock door seals shall be tested at 10 psig; the barrel shall be tested at P_a . The lock barrel test leakage rate shall not exceed 0.05 L_a .
21. The outboard isolation barrier is a closed system outside primary containment. The closed system is subject to the in-service inspection requirements of the ASME Code Section XI for Nuclear Class 2 piping, which requires that any visible leakage be repaired. The system is filled with water and operating at a pressure greater than P_a , post-LOCA. Leakage is not included in the .60 L_a Types B and C local leakage totals.
22. The operation of the TIP drive shear valve is described in FSAR Section 5.2.3.5.2. Since the shear valve isolates the TIP tubing by shearing the tube and drive cable and by jamming the sheared ends of the tubing into a teflon coating on the shear valve disc, the valve can not be Type C tested without destroying the drive tube. Therefore, the TIP shear valves are not Type C tested. However, each lot of valves are sample leakage tested by the manufacturer prior to delivery. Failure of a single valve to meet the 10^{-2} cc/sec leakage criteria set for the leakage test results in the rejection of the entire


lot. Explosive charges, which operate the shear valves, are in-service inspected in accordance with the requirements of ASME Section XI.

23. The design of the CRD insert and withdraw lines is discussed in FSAR Section 5.2.3.5.1. The design of these lines does not facilitate Type C testing as described in 10CFR50, Appendix J. However, adequate leakage monitoring of the CRD lines is provided by normal plant operating procedures and the Type A leakage rate tests. Since the insert and withdraw lines are pressurized to at least reactor operating pressure by the cooling water flow during normal plant operation, leakage from these lines would be immediately evident.

The hydraulic control units are installed on El. 130' of the reactor building, a relatively high traffic area. In addition, the HNP-2 Daily Rounds procedure requires that an operator make a visual inspection for leakage in the CRD hydraulic area of the reactor building at least once per shift and that he record the inspection.


The RPV and the nonseismic portions of the CRD system are vented during the performance of the Type A test. Therefore, leakage from the insert and withdraw lines will be included in the total Type A test leakage.

24. Gate valve tested in the reverse direction. A generic leakage test is performed for this valve since the opposite seat is tested on the outboard valve. Both isolation valves are the same design and, therefore, have similar leakage characteristics. This valve is also subjected to Pa during the Type A test. Piping outboard of the second primary containment isolation valve is seismic Category I, Quality Group B.
25. Local leakage rate test required in accordance with Appendix J, Art. III.A.1.d. However, leakage is not included in the $0.60 L_a$ Types B and C test acceptance criteria.




FORCES CAUSED BY THE APPLICATION OF LEAKAGE TEST PRESSURE UNDER THE VALVE DISC ACT AGAINST THE SEATING FORCE CREATED BY THE STEM ACTING ON THE DISC. FORCES DUE TO CONTAINMENT PRESSURE ACT ON TOP OF THE DISC AND ARE ADDITIVE TO THE SEATING FORCES OF THE STEM AGAINST THE DISC AND TEND TO SEAT THE VALVE MORE TIGHTLY.

Figure 11 Globe Valve: Applicable To Valves
E21-F015A, B and T48-F339, 341



FORCES DUE TO THE LEAKAGE TEST PRESSURE ACT AGAINST THE SEATING FORCES OF THE VALVE. AS THE VALVE IS DESIGNED TO USE UPSTREAM PRESSURE TO PROVIDE A TIGHT SEAT, PRESSURE FORCES FROM THE CONTAINMENT DIRECTION WILL TEND TO SEAT THE VALVE.

Figure 12 Main Steam Isolation Globe Valve
Applicable to Valves B21-F022 A,B,C,D



THE SUBJECT VALVES ARE OF THE UNBALANCED FLOW TO OPEN DESIGN; THEREFORE, WITH AN OBSERVED PRESSURE DROP IN THE REVERSE FLOW DIRECTION, AN ADDITIONAL SEATING LOAD WILL BE EXPERIENCED DUE TO THE HIGHER PRESSURE AT THE OUTLET OF THE VALVE BEING REGISTERED ON TOP OF THE VALVE PLUG, THUS SUPPLYING A FORCE IN THE DOWNWARD DIRECTION. THEREFORE, PRIMARY CONTAINMENT PRESSURE WILL TEND TO SEAT THE VALVE MORE TIGHTLY, WHEREAS TEST PRESSURE APPLIED ON THE SIDE OPPOSITE CONTAINMENT ACTS AGAINST THE SEATING FORCES.

Figure 13 Control Valve, Applicable
to Valve P33-F004




Figure 14 Butterfly Valve, Applicable to Valves
T48-F307, F309, F310, F311 F318, and
F319.




Figure 15 Butterfly Valve, Applicable To
Valves E41-F051 and E51-F003








Figure 16 Stop Check Valve, Applicable To
Valves E51-F001, F002 and E41-F021, F022





(NOTES CONTINUED)
IS UNLESS OTHERWISE INDICATED, DRAINS SHALL BE
CONVEYED TO CRAW.

NOTES

1. ALL ITEM NUMBERS ARE TO BE PREFIXED BY #42 TO COMPLETE MPL LISTING UNLESS SHOWN OTHERWISE
2. PIPING VENTS & DRAINS ARE TO BE ADDED LATER AT ALL PIPING HIGH POINTS BELOW POINTS AS REQUIRED
3. PUMP CONNECTION SIZES WILL BE SPECIFIED BY THE PUMP MANUFACTURER 
4. VALVES F001, F002, F005, F033, F034, F037, F040, AND F041 SHALL BE LOCATED IN AN AREA THAT IS ACCESSIBLE DURING NORMAL PLANT OPERATION. HANDWHEELS FOR VALVES F039A & B SHALL BE ACCESSIBLE DURING NORMAL PLANT OPERATION ALSO.
5. LINE IDENTIFIED TO WASTE, SOME TANK MAY BE CONNECTED TO BND AND DRAIN LINE
6. ALL ALARMS AND INDICATING LIGHTS ARE LOCATED IN THE MAIN CONTROL ROOM
7. SAMPLE POINTS WILL BE ADDED LATER AS REQUIRED
8. MANNING INSTRUCTIONS LOCATED IN MAIN CONTROL ROOM PANEL A
9. THE SERVICE WATER PRESSURE AT THE DISCHARGE OF THE HEAT EXCHANGER MUST BE 50 PSI MINIMUM HIGHER THAN THE DESIGN PRESSURE UP TO THE HEAT EXCHANGER. THE INSTRUMENTATION FOR THE SERVICE WATER IS BY OTHER. 

11. WHERE GRANTS ARE SHOWN THE WOLVES ARE TAGGED WITH THESE AIDS. WHERE GRANTS ARE NOT SHOWN THE WOLVES ARE TAGGED WITH THE GRANT NO.
12. THIS FORM ORDERED BY 552.

REFERENCES

ITEM NO.	DESCRIPTION	QTY	UNIT	PRICE	TOTAL
1	1/4" CLEAN IN. PVC	3.3	10.00	M-1000	
2	1/4" DRAIN WATER PVC	3.3	10.00	M-1000	
3	1/4" GUN SYS	3.3	10.00	M-1000	
4	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
5	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
6	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
7	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
8	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
9	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
10	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
11	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
12	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
13	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
14	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
15	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
16	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
17	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
18	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
19	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
20	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
21	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
22	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
23	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
24	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
25	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
26	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
27	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
28	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
29	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
30	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
31	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
32	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
33	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
34	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
35	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
36	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
37	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
38	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
39	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
40	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
41	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
42	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
43	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
44	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
45	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
46	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
47	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
48	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
49	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
50	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
51	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
52	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
53	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
54	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
55	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
56	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
57	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
58	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
59	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
60	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
61	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
62	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
63	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
64	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
65	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
66	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
67	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
68	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
69	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
70	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
71	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
72	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
73	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
74	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
75	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
76	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
77	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
78	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
79	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
80	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
81	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
82	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
83	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
84	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
85	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
86	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
87	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
88	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
89	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
90	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
91	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
92	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
93	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
94	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
95	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
96	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
97	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
98	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
99	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	
100	1/4" REC. PNL. 1/4" DIA. 1/4" THK	3.3	10.00	M-1000	


MPL NG - P42-1010 (LYN F100B)

BECHTEL ASSOCIATES
JOB 8511

SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA
GENERAL ENGINEERING DEPARTMENT
EDWIN L. HATCH NUCLEAR PLANT UNIT NO. 1
REACTOR BLDG.
CLOSED COOLING WATER SYSTEM P&ID

Sheet for 10-502	DATE FOR VFR FLW ALB	SCALE NONE	DATE 1-30-70
	DRAWING NUMBER		
	LOCATION 10-502	SHEET NO H-1600	



ALL EQUIPMENT SHOWN IS
LOCATED INSIDE THE
REACTOR BUILDING


1. VALVES F020 (A2B) AND F049 TO BE LOCKED
UNTIL LORA REMOVAL SYSTEM IS INSTALLED.
THE ENDS WILL BE CAPPED AND SEAL WELDED ABOVE
EL 207-0.
2. ALL ALACK'S FLOWMETER IS NOT TO BE KEPT 3 PSI.
3. WHERE GV'S ARE SHOWN, THE VALVES ARE TAGGED WITH
THESE TAGS WHERE GV'S ARE NOT SHOWN, THE
VALVES ARE TAGGED WITH THE MPL NO.
4. THIS ITEM ORDERED BY D.S.I.


NOTES


1. ALL ITEM NUMBERS ARE TO BE PREFIXED BY
PL TO COMPLETE MPL LISTING UNLESS
SPECIFIED OTHERWISE.
2. PUMP INLETS AND DRAINS ARE TO BE ADDED
LATER AT ALL PUMPING HIGH POINTS AND LOW
POINTS AS REQUIRED.
3. ALL INDICATING LIGHTS FOR VALVES ARE TO BE
LOCATED IN THE MAIN CONTROL ROOM.
4. SOLENOID DE-ENERGIZED OR ENERGIZED ON RESPEC-
TIVE PUMP OPERATION TO OPEN OR CLOSE THE
AIR OPERATED VALVE.
5. SOLENOID DE-ENERGIZED OR ENERGIZED ON RESPEC-
TIVE PUMP OPERATION TO OPEN OR CLOSE THE
AIR OPERATED VALVE.
6. ALL VALVES SHALL BE CAPABLE OF OPERATING ON
EMERGENCY POWER UNLESS OTHERWISE INDICATED.
7. FLOW TO STATIONARY GAS FILTER SPRAY
UNIT 748-000A (NOTE 8).
8. TREATMENT UNIT.

REFERENCES


REFERENCE	SYMBOL	PLANT NO.	REV.
1. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
2. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
3. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
4. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
5. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
6. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
7. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
8. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
9. PLANT REQUIREMENTS	44-0000	44-0000	1-6314
10. PLANT REQUIREMENTS	44-0000	44-0000	1-6314

















LEGEND

TEMPORARY PIPING
UR - MULTIVARIABLE RECORDER
UI - MULTIVARIABLE INDICATOR
PE - PRESSURE ELEMENT
PIT - PRESSURE INDICATOR TRANSMITTER

NOTES

- EQUIPMENT SHOWN IS NOT TO BE PERMANENTLY INSTALLED.
- INDICATING LIGHTS FOR MOV'S TO BE LOCATED ON RMS.
- ALL EQUIPMENT AND INSTRUMENT NUMBERS TO BE PREFIXED BY T23 UNLESS SHOWN OTHERWISE.
- HOLDING VESSEL (EMPTY N₂ BOTTLE). NOTE: FOR TEST VOLUMES EQUAL OR LARGER THAN THE HOLDING VESSEL THE PLANT AIR SYSTEM SHOULD BE USED WITH A SENSITIVE PRESSURE REGULATOR FOR MORE ACCURATE RESULTS.
- ALL TUBING AND VALVES IN PORTABLE TEST PANEL TO BE 3/8" O.D. SS.
- * REFER TO REFERENCE 3, APPENDIX F FOR POSITION OF THESE VALVES DURING ILRT.
- * REFER TO REFERENCE 3, APPENDIX B FOR POSITION OF THESE VALVES DURING ILRT.

REFERENCES	MPL NO	SSI NO.
1. N ₂ INERTING SYS P&ID	T48-1010	H-16000
2. P.C. PURGE & INERTING SYS P&ID	T48-1020	H-16024
3. STARTUP STANDARD 60	—	—
4. AFTERCOOLER & MOISTURE SEPARATOR	T23-BO01 T23-DO02	SK-16518
5. COMPRESSED AIR FILTER	T23-DO01	SK-16547
6. N.O. BUTTERFLY VALVES	T23-FO10	SK-16563

MPL NO. T23-1010

BECHTEL

100 6511

GAITHERSBURG, MARYLAND

SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT

EDWIN HATCH NUCLEAR PLANT UNIT NO.1


PRIMARY CONTAINMENT INTEGRATED
LEAK RATE TEST R&ID.


DATE: 10/19/73
SCALE: NONE
DATE: 10-2-73

DRAWING NUMBER
10-502

SHEET NO.
H-16060

Thompson 10-1-77







- NOTES:
1. ALL EQUIPMENT & INSTRUMENTS ARE PRECEDED BY MPL NO. 821 UNLESS OTHERWISE NOTED.
 2. STEAM LINES, ENCLOSED IN HOSES SHALL HAVE PART NOS. CORRESPONDING TO ITS RESPECTIVE LINE NO. UNLESS OTHERWISE NOTED.
EXAMPLE: 2200 IS ON LINE "B"
2200 IS ON LINE "C"
 3. WHERE SV NUMBERS ARE SHOWN THE VALVES ARE TAGGED WITH THESE NUMBERS. WHERE W-NUMBERS ARE NOT SHOWN THE VALVES ARE TAGGED WITH THE MPL NUMBER.
 4. HIGH POINT VENTS AND LOW POINT DRAINS ARE TO BE PROVIDED WHERE NECESSARY AS PROVIDED BY PHYSICAL ROUTING OF PIPE.
 5. INDICATED LEVEL TRIP SETTINGS VERSUS ACTUAL LEVEL INSIDE DRYER SEAL DRIFT IS BASED UPON:
A. CALIBRATION OF DEVICES AT 1000 PSIG REACTOR DOME PRESSURE AND 133°F DRYER AMBIENT TEMPERATURE.
B. ΔP + DRYER PRESSURE DROP AT RATED LOAD = 10" HOT WATER.
C. CARRY-UNDER CORRECTION (BASED ON 2.25 BY HEIGHT CARRY-UNDER) = 5.56 INCHES.
D. FEEDWATER LEVEL TENDON ERROR BAND = 25 RANGE.
E. SAFEGUARDS LEVEL SENSOR ERROR BAND = 35 RANGE.
 6. T/C JUNCTION BOX LOCALLY MOUNTED (BY OTHERS) EACH T/C JUNCTION BOX TO HAVE ONE SET OF TERMINALS.
 7. AN EXPANSION LEG SHALL BE PROVIDED IN INSTRUMENT SENSING LINE BETWEEN PPT (PART 2002) AND THE WATER-TIGHT PENETRATION SEAL THROUGH BOTTOM OF REACTOR VESSEL. THE EXPANSION LEG & PIPING INSULATION SHALL BE DESIGNED TO ALLOW FOR MAXIMUM CHANGE OF VESSEL LENGTH WITH TEMPERATURE TO AVOID OVERSTRESSING THE PIPING OR THE SEAL OR DAMAGE TO THE INSULATION AROUND THE VESSEL.
 8. FOR LOCATION & IDENTIFICATION OF INSTRUMENTS SEE INSTRUMENT DATA SHEET LISTED IN MPL FOR EACH INSTRUMENT.

- REFERENCES
1. CONTROL ROD DRIVE HYDRAULIC SYS 011-1010 R-10005
 2. CORE SPRAY SYSTEM P&ID 021-1010 R-10005
 3. REACTOR RECIRCULATION SYS P&ID 021-1010 R-10005
 4. PIPING & INSTRUMENT SYMBOLS 021-1010 R-10005
 5. REACTOR VESSEL PURCHASE PART DWG 021-1010 R-10005
 6. FEEDWATER CONTROL SYSTEM IED 021-1010 R-10005
 7. NEUTRON MONITORING SYS IED 021-1010 R-10005
 8. STANDBY LIQUID CONTROL SYS IED 021-1010 R-10005
 9. ISOLATION VALVE PURCHASE PART DWG 021-1010 R-10005
 10. NPIC SYSTEM P&ID 021-1010 R-10005
 11. RWR SYSTEM P&ID 021-1010 R-10005
 12. REIC SYSTEM P&ID 021-1010 R-10005
 13. NPIC SYSTEM FCD 021-1010 R-10005
 14. RWR SYSTEM FCD 021-1010 R-10005
 15. REIC SYSTEM FCD 021-1010 R-10005
 16. NUCLEAR BOILER SYSTEMS FCD 021-1010 R-10005
 17. CORE SPRAY SYSTEM FCD 021-1010 R-10005
 18. REACTOR PROTECTION SYSTEM IED 021-1010 R-10005
 19. PROCESS INSTRUMENT PIPING & TUBING INSTALL. SPECIFICATION 021-1010 R-10005
 20. PLANT REQUIREMENTS 021-1010 R-10005
 21. REACTOR RECIRCULATION SYSTEM FCD 021-1010 R-10005
 22. REACTOR WATER CLEANUP SYSTEM P & IED 021-1010 R-10005
 23. PRESSURE INTEGRITY OF PIPING & EQUIPMENT PRESSURE PARTS 021-1010 R-10005
 24. NUCLEAR BOILER SYSTEM PROCESS DIAG 021-1010 R-10005
 25. NUCLEAR BOILER SYSTEM DESIGN SPEC. 021-1010 R-10005
 26. FEEDWATER CONTROL SYSTEM DESIGN SPEC. 021-1010 R-10005
 27. NUCLEAR BOILER LEAK DETECTION DESIGN SPEC. 021-1010 R-10005
 28. REACTOR SYSTEM OUTLINE 021-1010 R-10005
 29. REACTOR ASSEMBLY 021-1010 R-10005
 30. DRYWELL VALVE & EQUIP DRAINAGE SYS. P&ID 021-1010 R-10005

THIS DWG. DEVELOPED FROM G.E. DWG. NO. 723656BA REV. 5 SHT. 1.



PRESSURE-TEMPERATURE INDEX				
P-T INDEX	DESIGN	PEAK	MIN	REF
1	115	180	137	363
2	115	180	137	363
3	115	180	137	363
4	115	180	137	363
5	115	180	137	363
6	115	180	137	363
7	115	180	137	363
8	115	180	137	363
9	115	180	137	363
10	115	180	137	363

NO.	DATE	BY	CHKD.	APP'D.	REV.	DESCRIPTION
1	10-10-52	W.D.	W.D.	W.D.	1	INITIAL DESIGN
2	10-10-52	W.D.	W.D.	W.D.	2	REVISION 1
3	10-10-52	W.D.	W.D.	W.D.	3	REVISION 2
4	10-10-52	W.D.	W.D.	W.D.	4	REVISION 3
5	10-10-52	W.D.	W.D.	W.D.	5	REVISION 4
6	10-10-52	W.D.	W.D.	W.D.	6	REVISION 5
7	10-10-52	W.D.	W.D.	W.D.	7	REVISION 6
8	10-10-52	W.D.	W.D.	W.D.	8	REVISION 7
9	10-10-52	W.D.	W.D.	W.D.	9	REVISION 8
10	10-10-52	W.D.	W.D.	W.D.	10	REVISION 9

(MPL NO. 821-1010)


BECHTEL ASSOCIATES
JOB 6511


SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT

EDWIN I. HATCH NUCLEAR PLANT NO. 1
NUCLEAR BOILER SYSTEM P&ID.
SHEET 1

DATE: 10-10-52
DRAWING NUMBER: 10-502
SHEET NO.: H-16062






NOTES: CONT'D

10. ALL RELIEF AND SAFETY VALVE DISCHARGE THERMOCOUPLES SHALL BE CONNECTED TO TEMPERATURE RECORDER R614.
11. INSTRUMENTS, INSTRUMENT PIPING AND VALVING MUST COMPLY WITH THE REQUIREMENTS OF REF 15.
12. ALL MOTOR AND SOLENOID OPERATED VALVES ARE NORMAL AC UNLESS OTHERWISE NOTED.
13. LINES TO DIFFERENTIAL PRESSURE TRANSMITTERS SHOULD BE AS SHORT AS PRACTICAL.
14. INSTALL TEMPERATURE EQUALIZING COLUMN AND LEVEL INSTRUMENT PIPING AS DIRECTED BY VENDOR INSTALLATION DRAWING.
15. ALARMS ASSOCIATED WITH THE SYSTEMS INITIATED BY THE REACTOR PROTECTION SYSTEM OR SAFEGUARD SYSTEM LEVEL AND PRESSURE SWITCHES ARE SHOWN ON THE P&ID FOR THE PARTICULAR SYSTEM.
16. TEMP. RELIEF AND HPCI TURBINES ON HIGH LEVEL (REF 15 & 19).
17. SCRAM (REF 15) AND INITIATE PRIMARY CONTAINMENT ISOLATION (REF 15) MAIN STEAM LINE.
18. CORE SPRAY AND RHR SYSTEM VALVE OPENING PERMISSIVE (REF 14 & 15).
19. MAIN STEAM LINE ISOLATION VALVE CLOSURE INTERLOCK (REF 15) AND CONTRIBUTE TO LOW CONDENSATE VACUUM RHR (REF 15).
20. INITIATE HPCI SYSTEM (REF 15), RHR SYSTEM (REF 15).
21. INITIATE CLOSURE OF MAIN STEAM LINE ISOLATION VALVES (REF 14).
22. CONTRIBUTE TO AUTO SCRAM (REF 14), INITIATE CORE SPRAY (REF 17) RHR SYSTEM (REF 14) AND START STANDBY DIESEL GENERATOR (REF 19).
23. WATER TIGHT JUNCTION BOX TO BE LOCATED INSIDE DRYWELL.
24. SUMMER K606 & K607 VALVES SHALL BE INTERLOCKED WITH RELIEF PUMP AND VALVES TO ADD "X" WHEN BOTH PUMPS ARE RUNNING AND THEIR DISCHARGE VALVES ARE OPEN OR CONTRACT ONE INPUT WHEN THE CORRESPONDING PUMP IS STOPPED OR ITS DISCHARGE VALVE IS CLOSED.
25. NOZZLES GA 4 & 6 MAY BE INTERCHANGED.
26. TYPICAL FOR ALL (60) NON-CALIBRATED JET PUMP EXCEPT FOR ASSIGNMENT LETTER SUFFICES. FOR LETTER SUFFIX ASSIGNMENT SEE PLAN "A" (L-5).
27. TYPICAL FOR ALL (4) CALIBRATED JET PUMPS EXCEPT FOR INSTRUMENT LETTER SUFFICES. FOR LETTER SUFFIX ASSIGNMENT SEE PLAN "A" (L-5).
28. CONTAINMENT SPRAY MODE RHR INTERLOCK (REF 14).
29. REACTOR PROTECTION SYS SCRAM SIGNAL (REF 15).
30. RHR INTERLOCK (LPCI MODE) (REF 14).
31. LITS NO 37 & LRS 40 SHALL BE DUAL SCALE DEVICES-ONE SCALE SHALL CORRESPOND WITH THAT FOR LITS NO 37 & LRS 40 (HOT OVER) THE OTHER SHALL CORRESPOND TO LOW SHUT ON CONDITIONS (95% & 100%).
32. INSTRUMENTS READ FULL SCALE WHEN JET PUMPS ARE IN OPERATION.
33. RECIRCULATION LINES TO HOTWELL TO COMPLY WITH REF 20 WATER QUALITY SECTION 7.
34. SAMPLE PROBE(S) AND FEEDWATER SAMPLE STATION TO COMPLY WITH REF 20, WATER SAMPLING SECTION 5.
35. ALTERNATE TAP SET ON FEEDWATER FLOW ELEMENT.
36. TRIP RECIRC. PUMP (REF 21).
37. LOW CONDENSATE VACUUM SWITCHES CONNECTED THROUGH SEPARATE CALIBRATION VALVES TO OPPOSITE SIDES OF THE CONDENSER ABOVE THE HIGH CONDENSATE LEVEL. THE VACUUM SWITCHES MUST BE ACCESSIBLE DURING PLANT OPERATION.
38. AN ORIFICE (MINIMUM) IS TO BE PROVIDED, WITHIN THE PRIMARY CONTAINMENT IN EACH INSTRUMENT LINE, WHICH CONNECTS TO THE REACTOR COOLANT PRESSURE BOUNDARY.
39. TO BE 1" INSTALLED IN A STRAIGHT RUN OF 12" FEEDWATER PIPE 6'-0" FROM 4" OF ELBOWS ETC. AND LOCATED SO THAT 2" S FROM TAPS TO THE VESSEL NOZZLES ARE EQUAL TAPS TO MEET ASME DTC 6, SEC 4. STEAM TURBINE PARA. 4.74 TWELVE WIRES ARE TO BE PROVIDED PENETRATING THE DRYWELL FOR READOUT OF TEMPORARY PRESSURE TRANSMITTERS DURING START-UP.

THIS DWG. DEVELOPED FROM G.E. DWG. NO. 729E616BA REV.5 SHT.2


ELEVATION CORRELATION CHART (SEE NOTES)

DESCRIPTION OF TRIPS	INSTRUMENTS PROVIDING TRIP	REACTOR VESSEL LEVELS (REF 35)	NOTED LEVEL & TRIP SETTINGS (NOTE 5)
TRIP REACTOR HPCI TURBINE	LIS NO 17A, B, C	8	+58.0
TRIP REACTOR FEED PUMPS	LIS NO 17A, B, C	7	+42.0
CLOSE MAIN TURBINE STOP VALVES	LRS 3, 4, 5	4	+32.0
HIGH LEVEL ALARM	LRS 3, 4, 5	3	+12.5
NORMAL WATER	LIS NO 17A, B, C	2	-38.0
LOW LEVEL ALARM	LIS NO 17A, B, C	1	-146.5
SCRAM (CORE PRIMARY SYSTEMS)	LIS NO 17A, B, C	0	-150.0
ISOLATION VALVES EXCEPT MAIN STEAM LINE	LIS NO 17A, B, C	0	-150.0
AUTO DEPRESSURIZATION PERMISSIVE	LIS NO 17A, B, C	0	-150.0
CONTAINMENT SPRAY PERMISSIVE	LIS NO 36, LRS NO 37	0	-150.0




RECHTEL ASSOCIATES 100 8511	
SOUTHERN SERVICES INC. FOR	
GEORGIA POWER CO., ATLANTA, GA. GENERAL ENGINEERING DEPARTMENT	
EDWIN I. HATCH NUCLEAR PLANT UNIT NO. 1 NUCLEAR BOILER SYSTEM PAID SHEET 2	
DATE	10-502
BY	H-6063
1	10-502
2	10-502
3	10-502
4	10-502
5	10-502
6	10-502
7	10-502
8	10-502
9	10-502
10	10-502
11	10-502
12	10-502
13	10-502
14	10-502
15	10-502
16	10-502
17	10-502
18	10-502
19	10-502
20	10-502
21	10-502
22	10-502
23	10-502
24	10-502
25	10-502
26	10-502
27	10-502
28	10-502
29	10-502
30	10-502
31	10-502
32	10-502
33	10-502
34	10-502
35	10-502
36	10-502
37	10-502
38	10-502
39	10-502
40	10-502
41	10-502
42	10-502
43	10-502
44	10-502
45	10-502
46	10-502
47	10-502
48	10-502
49	10-502
50	10-502
51	10-502
52	10-502
53	10-502
54	10-502
55	10-502
56	10-502
57	10-502
58	10-502
59	10-502
60	10-502
61	10-502
62	10-502
63	10-502
64	10-502
65	10-502
66	10-502
67	10-502
68	10-502
69	10-502
70	10-502
71	10-502
72	10-502
73	10-502
74	10-502
75	10-502
76	10-502
77	10-502
78	10-502
79	10-502
80	10-502
81	10-502
82	10-502
83	10-502
84	10-502
85	10-502
86	10-502
87	10-502
88	10-502
89	10-502
90	10-502
91	10-502
92	10-502
93	10-502
94	10-502
95	10-502
96	10-502
97	10-502
98	10-502
99	10-502
100	10-502

Handwritten signature



P-T INDEX	DESIGN	PEAK	MIN
INDEX	PSIG	PSIG	PSIG
1	1150	562	1375
2	1325	562	1514
3	1150	562	1375
4	190	512	---
5	750	750	---



- ALL INSTRUMENTS AND TRANSDUCERS ARE PROVIDED BY DESIGNING INC. ALL UNLISTED INSTRUMENTS ARE:
- REGULATOR (NOT INDICATED) IS NOT SHALL HAVE TWO TRANSDUCERS CORRESPONDING TO THE RESPECTIVE LINE AND NOT NUMBER SHALL NUMBER INDICATED.
 - TEMPERATURE LINE VALVES MUST COMPLY WITH INSTRUMENT FLOW STANDARDS REF. 1.3.
 - IDENTIFICATION CONNECTION IS TO BE READILY ACCESSIBLE FOR CONDUCTING A LEAK CONNECTION OF TEMPORARY PIPING.
 - WHERE USE OF NUMBERS ARE USED THE VALVES WILL BE IDENTIFIED BY THESE NUMBERS. NUMBERS OF NUMBERS ARE NOT USED THE VALVES WILL BE TAGGED WITH THE MPL NUMBER.
 - CLOSED VALVE MUST BE OPENED TO AND FROM THE REGULATOR FLOW SHALL BE CONTROLLED BY CONTINUOUS OPERATING VALVES PRIOR OF INITIAL OPERATION.
 - MAJOR TRANSDUCERS FOR PUMP & MOTOR ARE INDICATED BY A_p , A_m , ETC. A_p IS A PUMP NUMBER.
 - LIST OF PUMP & MOTOR Nomenclature TRANSDUCERS (FOR USE BY TEST) ARE:
- | TRANSDUCER NAME(S) (A-C) | |
|--------------------------|------------------------|
| $T_{p,1}$ | TEMP. - PUMP, LINE 1 |
| $T_{p,2}$ | TEMP. - PUMP, LINE 2 |
| $T_{p,3}$ | TEMP. - PUMP, LINE 3 |
| $T_{p,4}$ | TEMP. - PUMP, LINE 4 |
| $T_{p,5}$ | TEMP. - PUMP, LINE 5 |
| $T_{p,6}$ | TEMP. - PUMP, LINE 6 |
| $T_{p,7}$ | TEMP. - PUMP, LINE 7 |
| $T_{p,8}$ | TEMP. - PUMP, LINE 8 |
| $T_{p,9}$ | TEMP. - PUMP, LINE 9 |
| $T_{p,10}$ | TEMP. - PUMP, LINE 10 |
| $T_{p,11}$ | TEMP. - PUMP, LINE 11 |
| $T_{p,12}$ | TEMP. - PUMP, LINE 12 |
| $T_{p,13}$ | TEMP. - PUMP, LINE 13 |
| $T_{p,14}$ | TEMP. - PUMP, LINE 14 |
| $T_{p,15}$ | TEMP. - PUMP, LINE 15 |
| $T_{p,16}$ | TEMP. - PUMP, LINE 16 |
| $T_{p,17}$ | TEMP. - PUMP, LINE 17 |
| $T_{p,18}$ | TEMP. - PUMP, LINE 18 |
| $T_{p,19}$ | TEMP. - PUMP, LINE 19 |
| $T_{p,20}$ | TEMP. - PUMP, LINE 20 |
| $T_{p,21}$ | TEMP. - PUMP, LINE 21 |
| $T_{p,22}$ | TEMP. - PUMP, LINE 22 |
| $T_{p,23}$ | TEMP. - PUMP, LINE 23 |
| $T_{p,24}$ | TEMP. - PUMP, LINE 24 |
| $T_{p,25}$ | TEMP. - PUMP, LINE 25 |
| $T_{p,26}$ | TEMP. - PUMP, LINE 26 |
| $T_{p,27}$ | TEMP. - PUMP, LINE 27 |
| $T_{p,28}$ | TEMP. - PUMP, LINE 28 |
| $T_{p,29}$ | TEMP. - PUMP, LINE 29 |
| $T_{p,30}$ | TEMP. - PUMP, LINE 30 |
| $T_{p,31}$ | TEMP. - PUMP, LINE 31 |
| $T_{p,32}$ | TEMP. - PUMP, LINE 32 |
| $T_{p,33}$ | TEMP. - PUMP, LINE 33 |
| $T_{p,34}$ | TEMP. - PUMP, LINE 34 |
| $T_{p,35}$ | TEMP. - PUMP, LINE 35 |
| $T_{p,36}$ | TEMP. - PUMP, LINE 36 |
| $T_{p,37}$ | TEMP. - PUMP, LINE 37 |
| $T_{p,38}$ | TEMP. - PUMP, LINE 38 |
| $T_{p,39}$ | TEMP. - PUMP, LINE 39 |
| $T_{p,40}$ | TEMP. - PUMP, LINE 40 |
| $T_{p,41}$ | TEMP. - PUMP, LINE 41 |
| $T_{p,42}$ | TEMP. - PUMP, LINE 42 |
| $T_{p,43}$ | TEMP. - PUMP, LINE 43 |
| $T_{p,44}$ | TEMP. - PUMP, LINE 44 |
| $T_{p,45}$ | TEMP. - PUMP, LINE 45 |
| $T_{p,46}$ | TEMP. - PUMP, LINE 46 |
| $T_{p,47}$ | TEMP. - PUMP, LINE 47 |
| $T_{p,48}$ | TEMP. - PUMP, LINE 48 |
| $T_{p,49}$ | TEMP. - PUMP, LINE 49 |
| $T_{p,50}$ | TEMP. - PUMP, LINE 50 |
| $T_{p,51}$ | TEMP. - PUMP, LINE 51 |
| $T_{p,52}$ | TEMP. - PUMP, LINE 52 |
| $T_{p,53}$ | TEMP. - PUMP, LINE 53 |
| $T_{p,54}$ | TEMP. - PUMP, LINE 54 |
| $T_{p,55}$ | TEMP. - PUMP, LINE 55 |
| $T_{p,56}$ | TEMP. - PUMP, LINE 56 |
| $T_{p,57}$ | TEMP. - PUMP, LINE 57 |
| $T_{p,58}$ | TEMP. - PUMP, LINE 58 |
| $T_{p,59}$ | TEMP. - PUMP, LINE 59 |
| $T_{p,60}$ | TEMP. - PUMP, LINE 60 |
| $T_{p,61}$ | TEMP. - PUMP, LINE 61 |
| $T_{p,62}$ | TEMP. - PUMP, LINE 62 |
| $T_{p,63}$ | TEMP. - PUMP, LINE 63 |
| $T_{p,64}$ | TEMP. - PUMP, LINE 64 |
| $T_{p,65}$ | TEMP. - PUMP, LINE 65 |
| $T_{p,66}$ | TEMP. - PUMP, LINE 66 |
| $T_{p,67}$ | TEMP. - PUMP, LINE 67 |
| $T_{p,68}$ | TEMP. - PUMP, LINE 68 |
| $T_{p,69}$ | TEMP. - PUMP, LINE 69 |
| $T_{p,70}$ | TEMP. - PUMP, LINE 70 |
| $T_{p,71}$ | TEMP. - PUMP, LINE 71 |
| $T_{p,72}$ | TEMP. - PUMP, LINE 72 |
| $T_{p,73}$ | TEMP. - PUMP, LINE 73 |
| $T_{p,74}$ | TEMP. - PUMP, LINE 74 |
| $T_{p,75}$ | TEMP. - PUMP, LINE 75 |
| $T_{p,76}$ | TEMP. - PUMP, LINE 76 |
| $T_{p,77}$ | TEMP. - PUMP, LINE 77 |
| $T_{p,78}$ | TEMP. - PUMP, LINE 78 |
| $T_{p,79}$ | TEMP. - PUMP, LINE 79 |
| $T_{p,80}$ | TEMP. - PUMP, LINE 80 |
| $T_{p,81}$ | TEMP. - PUMP, LINE 81 |
| $T_{p,82}$ | TEMP. - PUMP, LINE 82 |
| $T_{p,83}$ | TEMP. - PUMP, LINE 83 |
| $T_{p,84}$ | TEMP. - PUMP, LINE 84 |
| $T_{p,85}$ | TEMP. - PUMP, LINE 85 |
| $T_{p,86}$ | TEMP. - PUMP, LINE 86 |
| $T_{p,87}$ | TEMP. - PUMP, LINE 87 |
| $T_{p,88}$ | TEMP. - PUMP, LINE 88 |
| $T_{p,89}$ | TEMP. - PUMP, LINE 89 |
| $T_{p,90}$ | TEMP. - PUMP, LINE 90 |
| $T_{p,91}$ | TEMP. - PUMP, LINE 91 |
| $T_{p,92}$ | TEMP. - PUMP, LINE 92 |
| $T_{p,93}$ | TEMP. - PUMP, LINE 93 |
| $T_{p,94}$ | TEMP. - PUMP, LINE 94 |
| $T_{p,95}$ | TEMP. - PUMP, LINE 95 |
| $T_{p,96}$ | TEMP. - PUMP, LINE 96 |
| $T_{p,97}$ | TEMP. - PUMP, LINE 97 |
| $T_{p,98}$ | TEMP. - PUMP, LINE 98 |
| $T_{p,99}$ | TEMP. - PUMP, LINE 99 |
| $T_{p,100}$ | TEMP. - PUMP, LINE 100 |
| $T_{p,101}$ | TEMP. - PUMP, LINE 101 |
| $T_{p,102}$ | TEMP. - PUMP, LINE 102 |
| $T_{p,103}$ | TEMP. - PUMP, LINE 103 |
| $T_{p,104}$ | TEMP. - PUMP, LINE 104 |
| $T_{p,105}$ | TEMP. - PUMP, LINE 105 |
| $T_{p,106}$ | TEMP. - PUMP, LINE 106 |
| $T_{p,107}$ | TEMP. - PUMP, LINE 107 |
| $T_{p,108}$ | TEMP. - PUMP, LINE 108 |
| $T_{p,109}$ | TEMP. - PUMP, LINE 109 |
| $T_{p,110}$ | TEMP. - PUMP, LINE 110 |
| $T_{p,111}$ | TEMP. - PUMP, LINE 111 |
| $T_{p,112}$ | TEMP. - PUMP, LINE 112 |
| $T_{p,113}$ | TEMP. - PUMP, LINE 113 |
| $T_{p,114}$ | TEMP. - PUMP, LINE 114 |

BECHTEL ASSOCIATES
JOB 0511




SOUTHERN SERVICES IN
FOR


GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT


EDWIN I HATCH NUCLEAR PLANT UNIT NO. 1
REACTOR RECIRCULATION SYSTEM P&ID
SHEET NO. 1




[illegible]

DATE: 11-18		CHK: 11	
SCALE: NONE		DATE: 11-18	
DRAWING NUMBER		SHEET NO.	
LOCATION: 10-502		H-1066	










NOTES (CONTINUED):
 16. TEST CONNECTIONS ARE TO BE PLUGGED AND PLUGS WELDED FOLLOWING PRE-OPERATIONAL TESTING OF THIS SYSTEM.
 17. FOR DETAILED INFORMATION, SEE REF. 19 THIS DWG.
 18. CATION FLOC & ANION FLOC MIXING TANKS, VALVES & EDUCTORS SUPPLIED BY CONDENSATE POLISHING SYSTEM CONTRACTOR.


- NOTES
1. ALL EQUIPMENT & INSTRUMENTS ARE PREFIXED BY SYSTEM NO. G11 UNLESS OTHERWISE NOTED.
 2. ALL AIR OPERATED VALVES ARE SHOWN IN FAIL AND NORMAL MODE.
 3. INCOMING PIPING TO TANKS SHALL TERMINATE BELOW LOW WATER LEVEL TO PREVENT A WATER SEAL UNLESS OTHERWISE SHOWN. TANK LIFT LINES SHALL BE SEALED AS ABOVE OR WITH LOOP SEALS SUFFICIENT TO PREVENT GYF LINES FROM ENTERING TANKS.
 4. ALL MOTOR AND SOLENOID OPERATOR VALVES, THERMISTORS AND PUMPS SHALL BE PROVIDED WITH ONE SET OF STATUS INDICATING LIGHTS ADJACENT TO THE ABOVE MANUAL SWITCH. ADDITIONAL LIGHTS ARE NOTED.
 5. INTERLOCK TO PREVENT OPENING BOTH VALVES AT THE SAME TIME.
 6. USED DURING PRESTARTUP ONLY. TO BE REMOVED AFTER STARTUP.
 7. TANK VENTS AND SUMP VENTS SHALL BE PIPED TO BUILDING VENT SYSTEM, 12' FROM ROOM EXHAUST.
 8. EQUIPMENT DRAINS & SEALS SHALL BE ROUTED TO EQUIPMENT DRAIN OR FLOOR DRAIN SYSTEM IN ACCORDANCE WITH DESIGN SPEC. FOR RADIOACTIVE DRAIN SYSTEM AND WILL NOT FLOW FREELY ACROSS THE FLOOR.
 9. ONE TANK PUMP WILL START AUTOMATICALLY ON HIGH LEVEL, THE SECOND PUMP WILL START AUTOMATICALLY ON HIGH-HIGH LEVEL AND BOTH WILL STOP AUTOMATICALLY ON LOW LEVEL.
 10. FEED SYSTEM ON HIGH TORQUE, FLOOR ON HIGH-HIGH TORQUE & HIGH HOPPER LEVEL.
 11. OVERFLOW LINES FROM CLOSED TOP TANKS WILL HAVE A TWO FOOT WATER SEAL FILLED BY A CONDENSATE LINE OR WILL BE SUBMERGED IN THE COLLECTION TANK TO PREVENT HEATING THROUGH THE OVERFLOW.
 12. SINGLE ALARMS AND INDICATING LIGHTS ARE LOCATED IN THE RADIOACTIVE CONTROL ROOM UNLESS OTHERWISE INDICATED.
 13. FOR SAMPLING LINES SEE REF. 1.
 14. SEE NOTE 1.

REFERENCE	MPL NO.	SEE NO.
1. CONTROL ROD DRIVE HYDRAULIC SYSTEM P & ID	211-1010	H-16045
2. PROCESS RADIATION MON. FEED	211-1010	H-
3. RESIDUAL HEAT REMOVAL SYSTEM P & ID	211-1010	H-16329
4. RADIOACTIVE SYSTEM FOC	211-1010	H-16350
5. REACTOR WATER CLEANSER-JTS P & ID	211-1010	H-16350
6. PRESSURE INTEGRITY SPECIFICATION	211-1010	H-
7. PLANT REQUIREMENTS	211-1010	H-
8. PIPING AND INSTRUMENT SYMBOLS	211-1010	H-
9. RADIOACTIVE SYSTEM P & ID	211-1010	H-
10. RADIOACTIVE SYSTEM DIS. SPEC.	211-1010	H-16350
11. CORE SPRAY SYSTEM P & ID	211-1010	H-16350
12. NUCLEAR MILLER SYSTEM FOC	211-1010	H-
13. FUEL POOL COOLING SYS. P & ID	211-1010	H-16000
14. REACTOR BLDG. CFW SYS. P & ID	211-1010	H-16000
15. RADIOACTIVE BLDG. ADD. SUPPORT SYS. P & ID	211-1010	H-16000
16. REACTOR & RADIOACTIVE DRAINAGE DIAG.	211-1010	H-16000
17. FUEL POOL FILTER/CLRN. SYS. P & ID	211-1010	H-16000
18. PIPING & INSTRUMENTATION DIAGRAM	211-1010	H-16000
19. RADIOACTIVE PACKAGING SYSTEM	211-1010	H-16000
20. RADIOACTIVE HEAT TRACING ELEMENTARY DIAGRAM	211-1010	H-16000
21. LEAK DETECTION SYSTEM	211-1010	H-16000
22. WASTE GAS TREATMENT BLDG. SUPPORT SYSTEMS P & ID	211-1010	H-16000

THIS DWG DEVELOPED FROM GE, DWG 7296614BA SHEET 1 REV. 3

MPL N° G11-1010	
DECHTEL ASSOCIATES JOB 6511	
SOUTHERN SERVICES INC. FOR	
GEORGIA POWER CO., ATLANTA, GA. GENERAL ENGINEERING DEPARTMENT	
EDWIN HATCH NUCLEAR PLANT UNIT NO. 1 RADIOACTIVE SYSTEM P&ID	
SHEET NO. 1	
DATE	10-5-62
SCALE	1" = 10'-0"
LOCATION	10-502
SHEET NO.	H-16176





MPL Nº GII-1010


BECHTEL ASSOCIATES
108 6511


SOUTHERN SERVICES INC.
FOR


GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT
EDWIN HATCH NUCLEAR PLANT UNIT NO.
RADWASTE SYSTEM P&ID
SHEET NO. 7

[illegible]


SCALE NONE	DATE 12-20-72
DRAWING NUMBER	
LOCATION 10-502	SHEET NO. H-16182







IN SIGNAL (PCIN)



NOTES

1. ALL EQUIPMENT & INSTRUMENT NUMBERS ARE TO BE PRECEDED BY MPL P33 UNLESS OTHERWISE NOTED. EXAMPLE: P33-AC01.
2. REDUNDANT MODES:
A) ENERGIZE FOOI A, C; DE-ENERGIZE FOOI B, D
B) ENERGIZE FOOI B, D; DE-ENERGIZE FOOI A, C
3. OPERATION: MODES WILL ALTERNATE AT 24HR INTERVALS
4. SOLENOID VALVES FOOI A, B, C, D SHOULD BE LOCATED AS CLOSE AS POSSIBLE TO THE H₂O₂ ANALYZER AND FISSION PRODUCTS MONITORING PANELS.
5. RETURN LINES SHOULD "TEE" TOGETHER AS CLOSE AS POSSIBLE TO THE H₂O₂ ANALYZER AND FISSION PRODUCTS MONITORING PANELS.
6. ROUTING OF THESE GAS SAMPLE LINES IS AS SHOWN ON REFERENCES 5, 6, 7, 8.

REFERENCES

REFERENCE	MPL NR	S.S.NR
1. PIPING & INSTRUMENT SYMBOLS	A41-1010	S-16091
2. PRIMARY CONT. PURGE T4B-1020		H-16024
3. PRIMARY CONT. FISSION PRODUCTS MONITORING SYS	D11-1010, -1011	SX-16927
4. H ₂ O ₂ ANALYZER SYSTEM P33-1010 P&ID FOR PANEL NOS. P33-1001A & B		H-16280
5. SAMPLE LINE ROUTINGS REACTOR & RADW. BLDGS. BELOW EL. 130'-0"		H-16533
6. SAMPLE LINE ROUTINGS REACTOR & RADW. BLDGS. EL. 130'-0"		H-16554
7. SAMPLE LINE ROUTINGS REACTOR & RADW. BLDGS. EL. 158'-0"		H-16556
8. SAMPLE LINE ROUTINGS REACTOR & RADW. BLDGS. EL. 185'-0"		H-16557
9. FISSION PRODUCTS MONITORING SYS. P&ID		H-16274

MPL NO P33-1010


REVISIONS		DATE		BY	
1	ASB	11-10-78	11-10-78	11-10-78	11-10-78
2	ASB	11-10-78	11-10-78	11-10-78	11-10-78
3	ASB	11-10-78	11-10-78	11-10-78	11-10-78
4	ASB	11-10-78	11-10-78	11-10-78	11-10-78
5	ASB	11-10-78	11-10-78	11-10-78	11-10-78
6	ASB	11-10-78	11-10-78	11-10-78	11-10-78
7	ASB	11-10-78	11-10-78	11-10-78	11-10-78
8	ASB	11-10-78	11-10-78	11-10-78	11-10-78
9	ASB	11-10-78	11-10-78	11-10-78	11-10-78
10	ASB	11-10-78	11-10-78	11-10-78	11-10-78
11	ASB	11-10-78	11-10-78	11-10-78	11-10-78
12	ASB	11-10-78	11-10-78	11-10-78	11-10-78
13	ASB	11-10-78	11-10-78	11-10-78	11-10-78
14	ASB	11-10-78	11-10-78	11-10-78	11-10-78
15	ASB	11-10-78	11-10-78	11-10-78	11-10-78
16	ASB	11-10-78	11-10-78	11-10-78	11-10-78
17	ASB	11-10-78	11-10-78	11-10-78	11-10-78
18	ASB	11-10-78	11-10-78	11-10-78	11-10-78
19	ASB	11-10-78	11-10-78	11-10-78	11-10-78
20	ASB	11-10-78	11-10-78	11-10-78	11-10-78
21	ASB	11-10-78	11-10-78	11-10-78	11-10-78
22	ASB	11-10-78	11-10-78	11-10-78	11-10-78
23	ASB	11-10-78	11-10-78	11-10-78	11-10-78
24	ASB	11-10-78	11-10-78	11-10-78	11-10-78
25	ASB	11-10-78	11-10-78	11-10-78	11-10-78
26	ASB	11-10-78	11-10-78	11-10-78	11-10-78
27	ASB	11-10-78	11-10-78	11-10-78	11-10-78
28	ASB	11-10-78	11-10-78	11-10-78	11-10-78
29	ASB	11-10-78	11-10-78	11-10-78	11-10-78
30	ASB	11-10-78	11-10-78	11-10-78	11-10-78
31	ASB	11-10-78	11-10-78	11-10-78	11-10-78
32	ASB	11-10-78	11-10-78	11-10-78	11-10-78
33	ASB	11-10-78	11-10-78	11-10-78	11-10-78
34	ASB	11-10-78	11-10-78	11-10-78	11-10-78
35	ASB	11-10-78	11-10-78	11-10-78	11-10-78
36	ASB	11-10-78	11-10-78	11-10-78	11-10-78
37	ASB	11-10-78	11-10-78	11-10-78	11-10-78
38	ASB	11-10-78	11-10-78	11-10-78	11-10-78
39	ASB	11-10-78	11-10-78	11-10-78	11-10-78
40	ASB	11-10-78	11-10-78	11-10-78	11-10-78
41	ASB	11-10-78	11-10-78	11-10-78	11-10-78
42	ASB	11-10-78	11-10-78	11-10-78	11-10-78
43	ASB	11-10-78	11-10-78	11-10-78	11-10-78
44	ASB	11-10-78	11-10-78	11-10-78	11-10-78
45	ASB	11-10-78	11-10-78	11-10-78	11-10-78
46	ASB	11-10-78	11-10-78	11-10-78	11-10-78
47	ASB	11-10-78	11-10-78	11-10-78	11-10-78
48	ASB	11-10-78	11-10-78	11-10-78	11-10-78
49	ASB	11-10-78	11-10-78	11-10-78	11-10-78
50	ASB	11-10-78	11-10-78	11-10-78	11-10-78
51	ASB	11-10-78	11-10-78	11-10-78	11-10-78
52	ASB	11-10-78	11-10-78	11-10-78	11-10-78
53	ASB	11-10-78	11-10-78	11-10-78	11-10-78
54	ASB	11-10-78	11-10-78	11-10-78	11-10-78
55	ASB	11-10-78	11-10-78	11-10-78	11-10-78
56	ASB	11-10-78	11-10-78	11-10-78	11-10-78
57	ASB	11-10-78	11-10-78	11-10-78	11-10-78
58	ASB	11-10-78	11-10-78	11-10-78	11-10-78
59	ASB	11-10-78	11-10-78	11-10-78	11-10-78
60	ASB	11-10-78	11-10-78	11-10-78	11-10-78
61	ASB	11-10-78	11-10-78	11-10-78	11-10-78
62	ASB	11-10-78	11-10-78	11-10-78	11-10-78
63	ASB	11-10-78	11-10-78	11-10-78	11-10-78
64	ASB	11-10-78	11-10-78	11-10-78	11-10-78
65	ASB	11-10-78	11-10-78	11-10-78	11-10-78
66	ASB	11-10-78	11-10-78	11-10-78	11-10-78
67	ASB	11-10-78	11-10-78	11-10-78	11-10-78
68	ASB	11-10-78	11-10-78	11-10-78	11-10-78
69	ASB	11-10-78	11-10-78	11-10-78	11-10-78
70	ASB	11-10-78	11-10-78	11-10-78	11-10-78
71	ASB	11-10-78	11-10-78	11-10-78	11-10-78
72	ASB	11-10-78	11-10-78	11-10-78	11-10-78
73	ASB	11-10-78	11-10-78	11-10-78	11-10-78
74	ASB	11-10-78	11-10-78	11-10-78	11-10-78
75	ASB	11-10-78	11-10-78	11-10-78	11-10-78
76	ASB	11-10-78	11-10-78	11-10-78	11-10-78
77	ASB	11-10-78	11-10-78	11-10-78	11-10-78
78	ASB	11-10-78	11-10-78	11-10-78	11-10-78
79	ASB	11-10-78	11-10-78	11-10-78	11-10-78
80	ASB	11-10-78	11-10-78	11-10-78	11-10-78
81	ASB	11-10-78	11-10-78	11-10-78	11-10-78
82	ASB	11-10-78	11-10-78	11-10-78	11-10-78
83	ASB	11-10-78	11-10-78	11-10-78	11-10-78
84	ASB	11-10-78	11-10-78	11-10-78	11-10-78
85	ASB	11-10-78	11-10-78	11-10-78	11-10-78
86	ASB	11-10-78	11-10-78	11-10-78	11-10-78
87	ASB	11-10-78	11-10-78	11-10-78	11-10-78
88	ASB	11-10-78	11-10-78	11-10-78	11-10-78
89	ASB	11-10-78	11-10-78	11-10-78	11-10-78
90	ASB	11-10-78	11-10-78	11-10-78	11-10-78
91	ASB	11-10-78	11-10-78	11-10-78	11-10-78
92	ASB	11-10-78	11-10-78	11-10-78	11-10-78
93	ASB	11-10-78	11-10-78	11-10-78	11-10-78
94	ASB	11-10-78	11-10-78	11-10-78	11-10-78
95	ASB	11-10-78	11-10-78	11-10-78	11-10-78
96	ASB	11-10-78	11-10-78	11-10-78	11-10-78
97	ASB	11-10-78	11-10-78	11-10-78	11-10-78
98	ASB	11-10-78	11-10-78	11-10-78	11-10-78
99	ASB	11-10-78	11-10-78	11-10-78	11-10-78
100	ASB	11-10-78	11-10-78	11-10-78	11-10-78

BECHTEL ASSOCIATES
100 6311
SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT
EDWIN I HATCH NUCLEAR PLANT UNIT NO. 1
PRIMARY CONTAINMENT ATMOSPHERE
H₂O₂ ANALYZER SYSTEM P&ID. SHEET NO. 1

DRAWING NUMBER
10-502
SHEET NO.
H16276

2-15-78



NOTES

1. ALL EQUIPMENT AND INSTRUMENT NO. ON THIS DRAWING PRECEDED BY MPL NO. P70, UNLESS OTHERWISE NOTED. EXAMPLE P70-FOOS.
2. ALL PIPING AND COMPONENTS TO BE INSTALLED CLEANING VISIBLE DIRT OR FOREIGN PARTICLES INSURE THAT ALL CLEANING SOLUTION IS REMOVED, ESPECIALLY FROM PIPING LOW POINTS.
3. DESIGN OF PIPING, ETC., SHOULD BE SUCH THAT DRYWELL ATMOSPHERE WILL NOT LEAK INTO THE ENVIRONMENT.
4. ONE COMPRESSOR WILL OPERATE TO HANDLE THE BASE LOAD WHILE THE SECOND WILL BE STANDBY. PRESSURE SWITCH P70-NU05A LOCATED ON RECEIVER WILL START AND STOP THE COMPRESSOR THAT HAS BEEN SELECTED. AUTO. IF THIS COMPRESSOR FAILS TO START, IT WILL BE ALARMED IN MAIN CONTROL ROOM. PRESSURE SWITCH P70-NU05B WILL START THE COMPRESSOR WHICH HAS BEEN SELECTED. STANDBY. IF STANDBY COMPRESSOR FAILS TO START IT WILL BE ALARMED IN MAIN CONTROL ROOM. IF BOTH COMPRESSORS FAIL AND PRESSURE FALLS BELOW 90 PSIG THE SECOND PRESSURE SWITCH P70-NU06B WILL OPERATE BACKUP N₂ SYSTEM AND WILL ALSO ALARM IN MAIN CONTROL ROOM. WHEN COMPRESSOR COMES BACK ON LINE AND PRESSURE IN RECEIVER EXCEEDS 95 PSIG, BACKUP N₂ SYSTEM WILL CLOSE AND SYSTEM WILL RETURN TO NORMAL COMPRESSOR OPERATION.
5. NORMALLY LOCKED CLOSED VALVE TO BE OPENED ONLY DURING PLANT SHUTDOWN. VALVES FO17 AND FO27 SHOULD BE CLOSED WHEN VALVE FO29 IS OPEN.
6. CONNECTION TO BE AT SUCTON, PIPING LOW POINT.
7. SYSTEM WILL BE ALL WELDED EXCEPT FOR EQUIPMENT REQUIRING REMOVAL CAPABILITY, WHERE SOCKET WELDED UNION ENDS MAY BE USED.
8. ACCUMULATORS AND ADJACENT CHECK VALVES ARE SUPPLIED WITH SYSTEM B21.
9. NORMALLY LOCKED CLOSED VALVE TO BE OPENED DURING PLANT SHUTDOWN TO DRAIN WATER.
10. WHERE QV NUMBERS ARE SHOWN, THE VALVE ARE TAGGED WITH THESE NUMBERS. WHERE QV NUMBERS ARE NOT SHOWN, THE VALVES ARE TAGGED WITH THE MPL NUMBER.
11. NORMALLY LOCKED CLOSED VALVE TO BE OPENED DURING CONTAINMENT LEAK TEST TO VENT N₂ HEADS.

REFERENCES

REFERENCES	MPL NO.	U.S. NO.
1. NITROGEN INERTING SYSTEM P410	T48-1010	H-16000
2. INSTRUMENT AIR SYSTEM P410	P52-1010	H-16235
3. PRIMARY CONTAINMENT ISOLATION SYSTEM (BECHTEL PLAN)	H-17801-804	
4. PIPING AND INSTRUMENT SYMBOLS	R41-1010	219-51
5. REACTOR BUILDING VENTILATION SYS. P410	T41-1010	H-16005
6. REACTOR BUILDING CLOSED P42-1010 COOLING WATER SYSTEM	H-16009	

MPL NO: P70-1010 (LVN 103)

BECHTEL ASSOCIATES
JOB 8511


SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT

EDWIN L. HATCH NUCLEAR PLANT UNIT NO. 1
DRYWELL PNEUMATIC SYSTEM

P&ID

NO.	DATE	BY	REVISION	DESCRIPTION
1	JAN 21 1970	WJ	1	ISSUED FOR CONSTRUCTION
2	JAN 21 1970	WJ	2	REVISION: CORRECTED VALVE SYMBOLS
3	JAN 21 1970	WJ	3	REVISION: ADDED INSTRUMENT TAGS
4	JAN 21 1970	WJ	4	REVISION: CORRECTED PIPING SYMBOLS
5	JAN 21 1970	WJ	5	REVISION: ADDED INSTRUMENT TAGS
6	JAN 21 1970	WJ	6	REVISION: CORRECTED PIPING SYMBOLS
7	JAN 21 1970	WJ	7	REVISION: ADDED INSTRUMENT TAGS
8	JAN 21 1970	WJ	8	REVISION: CORRECTED PIPING SYMBOLS
9	JAN 21 1970	WJ	9	REVISION: ADDED INSTRUMENT TAGS
10	JAN 21 1970	WJ	10	REVISION: CORRECTED PIPING SYMBOLS
11	JAN 21 1970	WJ	11	REVISION: ADDED INSTRUMENT TAGS
12	JAN 21 1970	WJ	12	REVISION: CORRECTED PIPING SYMBOLS
13	JAN 21 1970	WJ	13	REVISION: ADDED INSTRUMENT TAGS
14	JAN 21 1970	WJ	14	REVISION: CORRECTED PIPING SYMBOLS
15	JAN 21 1970	WJ	15	REVISION: ADDED INSTRUMENT TAGS
16	JAN 21 1970	WJ	16	REVISION: CORRECTED PIPING SYMBOLS
17	JAN 21 1970	WJ	17	REVISION: ADDED INSTRUMENT TAGS
18	JAN 21 1970	WJ	18	REVISION: CORRECTED PIPING SYMBOLS
19	JAN 21 1970	WJ	19	REVISION: ADDED INSTRUMENT TAGS
20	JAN 21 1970	WJ	20	REVISION: CORRECTED PIPING SYMBOLS



MODE B - FULL FLOW TO C.S. PUMP DISCHARGE LEG

POSITION	A	0A	1A	0A	2A	3A	4A	5
FLOW - GPM	-	0	40	3				
PRESSURE - PSIA	14.7							
TEMP - °F (MAX)	200°							
MAX PRESSURE DROP - FEET	REQD TDH = 126 FT							

MODE A - FULL FLOW FOR EXCESS AMOUNT OF
LEAKAGE AT CHECK VALVE SEATS E11-F031A OR C
(REF.1, SH.182).

MODE B - FULL FLOW FOR EXCESS AMOUNT OF
LEAKAGE AT CHECK VALVE SEAT E21-F003A
(REF.2).

MODE C - NORMAL OPERATION, SYSTEM PRESSURIZED,
MIN. FLOW RECIRCULATION.



1. ALL EQUIPMENT AND INSTRUMENT NUMBERS ARE TO BE PRECEDED BY MPL-E21 UNLESS OTHERWISE NOTED. EXAMPLE E21-C002A
2. FOR WEIGHT & MATERIAL OF PIPE VALVES & FITTINGS SEE MATERIAL SPEC. 55-6903-1.
3. ALL CHECK & GLOBE STOP CHECK VALVES MUST BE COATED GLOBE END WITH HEAVY LAC.
4. JOCKEY PUMP DRAINS & VENTS TO DRW.
5. PUMP C002A IS RUNNING & C002B IS ON STANDBY
6. ALL HIGH POINT VENTS ARE ~~X~~ AND ALL LOW POINT DRAINS ARE 1' UNLESS NOTED OTHERWISE.

1. FOR PUP NPISH_{AVAIL} CALCULATIONS:
MAX. TORUS WATER TEMP = 200°F
TORUS PRESS. = 14.7 PSIA
2. MIN. NPISH_{AVAIL} CALCULATED @ 7 FT.
3. VALVES WILL BE THROTTLED TO MAINTAIN DESIGN FLOWS.
4. WHEN THE CORE SPRAY SYSTEM IS AT TEST MODE THEN SUCTION TO JOCKEY PUMP WILL BE THROUGH
(2), (1), (3).
5. THE JOCKEY PUMPS ARE TO PROVIDE A MINIMUM OF 10 PSIG PRESSURE IN THE MAIN PUMP DISCH. LEGS IN ADDITION TO HEAD PRESSURE FROM WATER COLUMN.
6. THE RESTRICTING ORIFICES ARE DESIGNED TO DROP THE DISCH HEAD TO A LOW TORUS PRESSURE.
(15.7 PSIA)
7. RELIEF VALVES F01 & B
SET PRESSURE SHALL BE 100 PSIG.

REFERENCE	MPV NO	S.S.L NO
1. RHR SYS P&ID	E11-1010 SH 1 SH 2	H-16329 H-16330
2. CORE SPRAY SYS P&ID	E21-1010	H-16331
3. RHR SYS PROCESS DIA.	E11-1020	H-15326-15328
4. CORE SPRAY PROCESS DIA.	E21-1020	H-15117
5. SAMPLING SYSTEM P&ID (PFD)	P33-1010	H-16281
6. PUMP SEAL OWS	E2-CO02A/B	B4-15848
7. JOCKEY PUMP INSTR. MANUAL	E21-CO02A/B	B4-15103
8. JOCKEY PUMP OUTLINE	E21-CO02A/B	B4-15109
9. PIPING INST. SYMBOLS	A41-1010	B-15051

EXISTING PIPING FOR E11-1010
AND/OR E21-1010

PIPING FOR JOCKEY PUMP
SYSTEM





DETAIL "A"
VENT & DRAIN CONNECTIONS
(TYP 2 PLACES)

AR SIDE						MODE C - RECIRC. TO TOWER (NO FLOW TO PUMP DISCH. LEGS) NEAR SIDE													
7	8	9A	10	12	XA														
40						10													
200'						200'													
MAX. PRESSURE DROP - FEET						TDH = 130 FT													

[illegible]

Microfilmed 9-9-7





- NOTES:
1. INSTRUMENT LINE VALVES MUST COMPLY WITH INSTRUMENT PIPING STANDARDS REFERENCE 11.
 2. PIPING HANG POINT VENTS & LOW POINT DRAINS ARE TO BE ADDED AT ALL HANG POINTS AND LOW POINTS NOT DERIVED BY EQUIPMENT VENTS & DRAINS.
 3. ALL EQUIPMENT AND INSTRUMENTS ARE PROVIDED BY MFR. NO. 251, UNLESS OTHERWISE NOTED.
 4. DRAINAGE LINES FOR COOLING WATER TO BE ROUTED UP-STREAM OF SERVICE WATER RADIATION MONITORS.
 5. ALL POSITION INDICATING LIGHTS ARE LOCATED IN CONTROL ROOM.
 6. ALL MOTOR OPERATED VALVES ARE A.C. OPERATED UNLESS OTHERWISE NOTED.
 7. ALL VENTS AND DRAINS ARE 3/4" UNLESS OTHERWISE SPECIFIED.

11. PIPING CONNECTED TO VESSEL HEAD MUST BE FLANGED TO FACILITATE VESSEL HEAD REMOVAL.
12. FOR LOCATION AND IDENTIFICATION OF INSTRUMENTS SEE INSTRUMENT DATA SHEET LOCATED IN RHR FOR EACH INST.
13. VALVES F027 & F028 TO BE INSTALLED WITH PACKING GUNTEST ON UPSTREAM SIDE OF DISC.
14. VALVE F027, F028, F029, F030, F031 & F032 SHALL BE KEPT OPEN. VALVE F033 SHALL BE KEPT CLOSED. VALVE F034 SHALL BE KEPT OPEN. VALVE F035 SHALL BE KEPT CLOSED. VALVE F036 SHALL BE KEPT OPEN. VALVE F037 SHALL BE KEPT CLOSED. VALVE F038 SHALL BE KEPT OPEN. VALVE F039 SHALL BE KEPT CLOSED. VALVE F040 SHALL BE KEPT OPEN. VALVE F041 SHALL BE KEPT CLOSED. VALVE F042 SHALL BE KEPT OPEN. VALVE F043 SHALL BE KEPT CLOSED. VALVE F044 SHALL BE KEPT OPEN. VALVE F045 SHALL BE KEPT CLOSED. VALVE F046 SHALL BE KEPT OPEN. VALVE F047 SHALL BE KEPT CLOSED. VALVE F048 SHALL BE KEPT OPEN. VALVE F049 SHALL BE KEPT CLOSED. VALVE F050 SHALL BE KEPT OPEN. VALVE F051 SHALL BE KEPT CLOSED. VALVE F052 SHALL BE KEPT OPEN. VALVE F053 SHALL BE KEPT CLOSED. VALVE F054 SHALL BE KEPT OPEN. VALVE F055 SHALL BE KEPT CLOSED. VALVE F056 SHALL BE KEPT OPEN. VALVE F057 SHALL BE KEPT CLOSED. VALVE F058 SHALL BE KEPT OPEN. VALVE F059 SHALL BE KEPT CLOSED. VALVE F060 SHALL BE KEPT OPEN. VALVE F061 SHALL BE KEPT CLOSED. VALVE F062 SHALL BE KEPT OPEN. VALVE F063 SHALL BE KEPT CLOSED. VALVE F064 SHALL BE KEPT OPEN. VALVE F065 SHALL BE KEPT CLOSED. VALVE F066 SHALL BE KEPT OPEN. VALVE F067 SHALL BE KEPT CLOSED. VALVE F068 SHALL BE KEPT OPEN. VALVE F069 SHALL BE KEPT CLOSED. VALVE F070 SHALL BE KEPT OPEN. VALVE F071 SHALL BE KEPT CLOSED. VALVE F072 SHALL BE KEPT OPEN. VALVE F073 SHALL BE KEPT CLOSED. VALVE F074 SHALL BE KEPT OPEN. VALVE F075 SHALL BE KEPT CLOSED. VALVE F076 SHALL BE KEPT OPEN. VALVE F077 SHALL BE KEPT CLOSED. VALVE F078 SHALL BE KEPT OPEN. VALVE F079 SHALL BE KEPT CLOSED. VALVE F080 SHALL BE KEPT OPEN. VALVE F081 SHALL BE KEPT CLOSED. VALVE F082 SHALL BE KEPT OPEN. VALVE F083 SHALL BE KEPT CLOSED. VALVE F084 SHALL BE KEPT OPEN. VALVE F085 SHALL BE KEPT CLOSED. VALVE F086 SHALL BE KEPT OPEN. VALVE F087 SHALL BE KEPT CLOSED. VALVE F088 SHALL BE KEPT OPEN. VALVE F089 SHALL BE KEPT CLOSED. VALVE F090 SHALL BE KEPT OPEN. VALVE F091 SHALL BE KEPT CLOSED. VALVE F092 SHALL BE KEPT OPEN. VALVE F093 SHALL BE KEPT CLOSED. VALVE F094 SHALL BE KEPT OPEN. VALVE F095 SHALL BE KEPT CLOSED. VALVE F096 SHALL BE KEPT OPEN. VALVE F097 SHALL BE KEPT CLOSED. VALVE F098 SHALL BE KEPT OPEN. VALVE F099 SHALL BE KEPT CLOSED. VALVE F100 SHALL BE KEPT OPEN.
15. VALVE F010 SHALL BE KEPT OPEN. VALVE F011 SHALL BE KEPT CLOSED. VALVE F012 SHALL BE KEPT OPEN. VALVE F013 SHALL BE KEPT CLOSED. VALVE F014 SHALL BE KEPT OPEN. VALVE F015 SHALL BE KEPT CLOSED. VALVE F016 SHALL BE KEPT OPEN. VALVE F017 SHALL BE KEPT CLOSED. VALVE F018 SHALL BE KEPT OPEN. VALVE F019 SHALL BE KEPT CLOSED. VALVE F020 SHALL BE KEPT OPEN. VALVE F021 SHALL BE KEPT CLOSED. VALVE F022 SHALL BE KEPT OPEN. VALVE F023 SHALL BE KEPT CLOSED. VALVE F024 SHALL BE KEPT OPEN. VALVE F025 SHALL BE KEPT CLOSED. VALVE F026 SHALL BE KEPT OPEN. VALVE F027 SHALL BE KEPT CLOSED. VALVE F028 SHALL BE KEPT OPEN. VALVE F029 SHALL BE KEPT CLOSED. VALVE F030 SHALL BE KEPT OPEN. VALVE F031 SHALL BE KEPT CLOSED. VALVE F032 SHALL BE KEPT OPEN. VALVE F033 SHALL BE KEPT CLOSED. VALVE F034 SHALL BE KEPT OPEN. VALVE F035 SHALL BE KEPT CLOSED. VALVE F036 SHALL BE KEPT OPEN. VALVE F037 SHALL BE KEPT CLOSED. VALVE F038 SHALL BE KEPT OPEN. VALVE F039 SHALL BE KEPT CLOSED. VALVE F040 SHALL BE KEPT OPEN. VALVE F041 SHALL BE KEPT CLOSED. VALVE F042 SHALL BE KEPT OPEN. VALVE F043 SHALL BE KEPT CLOSED. VALVE F044 SHALL BE KEPT OPEN. VALVE F045 SHALL BE KEPT CLOSED. VALVE F046 SHALL BE KEPT OPEN. VALVE F047 SHALL BE KEPT CLOSED. VALVE F048 SHALL BE KEPT OPEN. VALVE F049 SHALL BE KEPT CLOSED. VALVE F050 SHALL BE KEPT OPEN. VALVE F051 SHALL BE KEPT CLOSED. VALVE F052 SHALL BE KEPT OPEN. VALVE F053 SHALL BE KEPT CLOSED. VALVE F054 SHALL BE KEPT OPEN. VALVE F055 SHALL BE KEPT CLOSED. VALVE F056 SHALL BE KEPT OPEN. VALVE F057 SHALL BE KEPT CLOSED. VALVE F058 SHALL BE KEPT OPEN. VALVE F059 SHALL BE KEPT CLOSED. VALVE F060 SHALL BE KEPT OPEN. VALVE F061 SHALL BE KEPT CLOSED. VALVE F062 SHALL BE KEPT OPEN. VALVE F063 SHALL BE KEPT CLOSED. VALVE F064 SHALL BE KEPT OPEN. VALVE F065 SHALL BE KEPT CLOSED. VALVE F066 SHALL BE KEPT OPEN. VALVE F067 SHALL BE KEPT CLOSED. VALVE F068 SHALL BE KEPT OPEN. VALVE F069 SHALL BE KEPT CLOSED. VALVE F070 SHALL BE KEPT OPEN. VALVE F071 SHALL BE KEPT CLOSED. VALVE F072 SHALL BE KEPT OPEN. VALVE F073 SHALL BE KEPT CLOSED. VALVE F074 SHALL BE KEPT OPEN. VALVE F075 SHALL BE KEPT CLOSED. VALVE F076 SHALL BE KEPT OPEN. VALVE F077 SHALL BE KEPT CLOSED. VALVE F078 SHALL BE KEPT OPEN. VALVE F079 SHALL BE KEPT CLOSED. VALVE F080 SHALL BE KEPT OPEN. VALVE F081 SHALL BE KEPT CLOSED. VALVE F082 SHALL BE KEPT OPEN. VALVE F083 SHALL BE KEPT CLOSED. VALVE F084 SHALL BE KEPT OPEN. VALVE F085 SHALL BE KEPT CLOSED. VALVE F086 SHALL BE KEPT OPEN. VALVE F087 SHALL BE KEPT CLOSED. VALVE F088 SHALL BE KEPT OPEN. VALVE F089 SHALL BE KEPT CLOSED. VALVE F090 SHALL BE KEPT OPEN. VALVE F091 SHALL BE KEPT CLOSED. VALVE F092 SHALL BE KEPT OPEN. VALVE F093 SHALL BE KEPT CLOSED. VALVE F094 SHALL BE KEPT OPEN. VALVE F095 SHALL BE KEPT CLOSED. VALVE F096 SHALL BE KEPT OPEN. VALVE F097 SHALL BE KEPT CLOSED. VALVE F098 SHALL BE KEPT OPEN. VALVE F099 SHALL BE KEPT CLOSED. VALVE F100 SHALL BE KEPT OPEN.
16. WHERE GYANTS ARE SHOWN THE VALVES ARE TAGGED WITH THESE TAGS. WHERE GYANTS ARE NOT SHOWN THE VALVES ARE TAGGED WITH THE MPL NPL.


LEGEND:


CA - CONTROL AMPLIFIER
CONT - CONTROLLER

REFERENCE DOCUMENT	REF. NO.	REV. NO.
1. NUCLEAR BOILER SYSTEM P&ID	821-1032	5-15247
2. REACTOR PROTECTION SYSTEM P&ID	821-1030	5-15045
3. REGIONAL HEAT REMOVAL P&ID	821-1030	5-15324
4. LOW DRAIN P&ID	821-1030	5-15321
5. RHR SYSTEM P&ID	821-1030	5-15322
6. RHR SYSTEM P&ID	821-1030	5-15324
7. NUCLEAR SYSTEM P&ID	821-1030	5-15324
8. REACTOR WATER CLEANUP SYS P&ID	821-1030	5-15324
9. SAMPLING SYS. P&ID AND P&ID	821-1030	5-15324
10. PIPING AND INSTRUMENT SYMBOLS	821-1030	5-15324
11. PROCESS INSTRUMENTATION & TAGS	821-1030	5-15324
12. REACTOR SYSTEMS (CONSISTENT) TAGS	821-1030	5-15324
13. FUEL POOL COOLING SYS P&ID	821-1030	5-15324
14. PLANT REQUIREMENTS	821-1030	5-15324
15. REACTOR HEATING SYS P&ID	821-1030	5-15324
16. NUCLEAR BOILER SYS P&ID	821-1030	5-15324
17. TURN-AROUND DIRECT	821-1030	5-15324
18. TURN-AROUND DIRECT	821-1030	5-15324
19. RHR PROCESS DATA	821-1030	5-15324
20. NUCLEAR BOILER LEAK DETECTION SYS. DESIGN SPEC.	821-1030	5-15324
21. JOCKEY PUMP P&ID	821-1030	5-15324
22. DRAINAGE VALVE EQUIP. DRAINAGE SYS P&ID	821-1030	5-15324
23. DEMIN. WTR. SYS P&ID	821-1030	5-15324

THIS DRAWING DEVELOPED FROM
GE. DWG. NO. 7296028A SHT. 1
REV. 7; SSI NO. 5-15204

RECORD ASSOCIATED	
JOB 6511	
SOUTHERN SERVICES INC.	
FOR	
GEORGIA POWER CO., ATLANTA, GA	
GENERAL ENGINEERING DEPARTMENT	
EDWIN L. HATCH NUCLEAR PLANT UNIT NO. 1	
RHR SYSTEM P&ID	
SHT. 1	
REVISED PER	DATE
REVISIONS	BY
1	2/1/75
2	2/1/75
3	2/1/75
4	2/1/75
5	2/1/75
6	2/1/75
7	2/1/75
8	2/1/75
9	2/1/75
10	2/1/75
11	2/1/75
12	2/1/75
13	2/1/75
14	2/1/75
15	2/1/75
16	2/1/75
17	2/1/75
18	2/1/75
19	2/1/75
20	2/1/75
21	2/1/75
22	2/1/75
23	2/1/75
24	2/1/75
25	2/1/75
26	2/1/75
27	2/1/75
28	2/1/75
29	2/1/75
30	2/1/75
31	2/1/75
32	2/1/75
33	2/1/75
34	2/1/75
35	2/1/75
36	2/1/75
37	2/1/75
38	2/1/75
39	2/1/75
40	2/1/75
41	2/1/75
42	2/1/75
43	2/1/75
44	2/1/75
45	2/1/75
46	2/1/75
47	2/1/75
48	2/1/75
49	2/1/75
50	2/1/75
51	2/1/75
52	2/1/75
53	2/1/75
54	2/1/75
55	2/1/75
56	2/1/75
57	2/1/75
58	2/1/75
59	2/1/75
60	2/1/75
61	2/1/75
62	2/1/75
63	2/1/75
64	2/1/75
65	2/1/75
66	2/1/75
67	2/1/75
68	2/1/75
69	2/1/75
70	2/1/75
71	2/1/75
72	2/1/75
73	2/1/75
74	2/1/75
75	2/1/75
76	2/1/75
77	2/1/75
78	2/1/75
79	2/1/75
80	2/1/75
81	2/1/75
82	2/1/75
83	2/1/75
84	2/1/75
85	2/1/75
86	2/1/75
87	2/1/75
88	2/1/75
89	2/1/75
90	2/1/75
91	2/1/75
92	2/1/75
93	2/1/75
94	2/1/75
95	2/1/75
96	2/1/75
97	2/1/75
98	2/1/75
99	2/1/75
100	2/1/75





MPL NO. E11-1010

SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT
EDWIN I. HATCH NUCLEAR PLANT UNIT NO. 1
RHR SYSTEM P&ID
SHT. 2

6	1-25-77	UAW	INCORP BL-1040000	UAW	210		
7	7-19-76	UAW	INCORP BL-1040000	UAW	210		

4	4-77	UWA	INCORP. DO 171 & 75-19
3	4-78	J8	INCORP. BU- SAN-527M AS NOTED.


5	WOM	Q2	2022	
6	WOM	Q2	2022	


NO	DATE	BY	REMARKS
2	01-12-2018	J8	
3	04-03-2019	J8	
12	20-03-2019	J8	


2-7-19

5/1/73	DECK A.A.

DB	CH#
G.S.N	FHB
SCALE	DATE
1:100	1-17-72
DRAWING NUMBER	
LOCATION	SHEET NO.
0-502	H-16330







THIS DRAWING DEVELOPED FROM GE
DWG. NO. 729EGCOBA SHT. 1, REV. 4.
SEE DWG. NO. 3-1G150.

BECHTEL ASSOCIATES
JUN 65


SOUTHERN SERVICES INC.
FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT

EDWIN I. HATCH NUCLEAR PLANT UNIT NO.1
HPCI SYSTEM P&ID
SHEET NO.1

NAME	AGE	SEX	DATE
James	14	M	4/14/72

DRAWING NUMBER	
LOCATION	SHEET NO.
10-502	H-16332



NOTES

- CHEMICAL CLEANING CONNECTIONS VALVES ETC IF REQUIRED, ARE TO PROVIDED AS NECESSARY.
- SLOPE STEAM LINE DOWN ALL THE WAY FROM MAIN STEAM LINE TO DRAIN POT JUST AHEAD OF TURBINE.
- INSTRUMENT LINE VALVING MUST COMPLY WITH INSTRUMENT PIPING STANDARDS.
- DESIGN PRESSURE & TEMP TO BE ESTABLISHED BASED ON MAIN FEED PUMP SHUT OFF PRESSURE AND/OR RCIC PUMP SHUT OFF PRESSURE & FEEDWATER TEMP.
- EQUIPMENT VENT & DRAIN QUANTITIES SHOWN ARE TO BE MODIFIED TO AGREE WITH VPF DATA FOR ACTUAL EQUIPMENT PURCHASED. PIPING HIGH POINT VENTS & LOW POINT DRAINS TO BE ADDED AS NECESSARY.
- EQUIPMENT AND INSTRUMENTS ARE PREFIXED BY MPL NO. 551, UNLESS OTHERWISE NOTED.
- LOCATE VALVE F029 (ZONE D-8) AS CLOSE AS POSSIBLE TO PUMP SUCTION LINE, FROM CONDENSATE STORAGE.
- REQUIRED TOTAL RESERVE STORAGE FOR RCIC SYS. AND HPCI SYS. 100,000 GAL. THIS AMOUNT OF STORAGE SHALL BE CAPABLE OF BEING ISOLATED FROM SERVING OTHER SYSTEMS.
- "A-C" POWER FOR RCIC INSTRUMENTS SHALL BE DERIVED FROM A D.C. SOURCE SEPARATE FROM THAT WHICH SUPPLIES THE HPCI SYSTEM.
- FOR INTERLOCKING REQUIREMENTS AND AUTO VALVE ACTUATION SEE FUNCTIONAL CONTROL DIAGRAM, REF. 2.

NOTES CONT'D ON SH. 2.

REFERENCES

REF. DOCUMENTS	MPL ITEM NO.	RECHTEL OR SSI NO.
1. NUCLEAR BOILER SYS P&ID SHTS 142	B21-1040	H-16062 (4) 5
2. NUCLEAR BOILER SYS FCD	B21-1030	S-15267
3. RWR SYS P&ID	E11-1010	H-16325
4. HPCI SYS P&ID	E41-1010	H-16332
5. RCIC SYS FCD	E51-1030	S-15558
6. NUCLEAR BOILER LEAK DETECTION SYS. DESIGN SPEC.	AG-4040	S-15530
7. RWCU SYS P&ID SHTS 142	G31-1040	H-16188-89
8. PIPING & INSTRUMENT SYMBOLS	AA1-1010	S-15051
9. PROCESS INSTRUMENT PIPING AND TUBING INSTALLATION SPEC.	AG-4070	S-15424
10. PLANT REQUIREMENTS	AG-4020	S-17109
11. TURBINE CONTROL DWG.	VFP 2157-014	
12. FURN. FAB. & DEL. OF PIPING & SETTING OF MECH. EQUIP.		SS-6707-1
13. TURBINE OUTLINE	E51-1002	S-15496
14. HPCI SYS FCD	E41-1030	S-15155
15. REACTOR & RADWASTE BUILDINGS CONDENSATE STORAGE & TRANSFER SYS. DIAGRAM	PI-1010	H-16016
16. DRYWELL VALVE & EQUIP. DRAINAGE SYS. P&ID		H-16199
17. PRIMARY CONTAINMENT PURGE & INERTING SYS P&ID	TAB-1020	H-16074

LEGEND

- CA - CONTROL AMPLIFIER
- SSCU - SELF SYNCHRONIZING CONTROL UNIT
- CSPS - CONTROL SET POINT STATION

THIS DWG. DEVELOPED FROM GE DWG. NO. 72756048A SHT. 1, REV. 4, SSI DWG. NO. 514157.

MPL NO. E51-100

LVR-F113

RECHTEL ASSOCIATES

100 BS11

SOUTHERN SERVICES INC.

FOR

GEORGIA POWER CO., ATLANTA, GA.
GENERAL ENGINEERING DEPARTMENT

EDWIN I. HATCH NUCLEAR PLANT UNIT NO. 1
RCIC SYSTEM P&ID

SHEET NO. 1

SCALE	DATE	BY
1"=10'	1-10	EDW
LOCATION	SHEET NO.	
10-502	1-16334	

