



Log # TXX-92479
File # 10010

TU ELECTRIC October 7, 1992

William J. Cahill, Jr.
Group Vice President

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NO. 50-446
CPSES MAJOR MILESTONE SCHEDULE AND UNIT 2
PART 21 REVIEW LIST

- REF: 1) Conversation between T. A. Hope, TU Electric and
L. A. Yandell of NRC Region IV on July 29, 1992
- 2) TU Electric letter logged TXX-92399 from
W. J. Cahill, Jr. to the NRC, dated September 9, 1992

Gentlemen:

As previously discussed in Reference 1, attached is the CPSES Major Milestone Schedule and portions of the Part 21 Open Items List (OIL) of issues that are currently in review. Our latest report on this issue was Reference 2.

Note that the attached portion of the OIL is an internal coordination and tracking tool for selected CPSES activities. The description of the required action is an abbreviated summary of the scheduled activities and may not be completely representative of the actions required to complete the activity. In addition, the dates are not commitments, but represent proposed completion dates for planning purposes. For specific details regarding the attached activities and dates, please contact Tim Hope at (817) 897-6370.

Sincerely,

William J. Cahill, Jr.

By:

D. R. Woodlan
Docket Licensing Manager

130025
9210150190 921007
PDR ADOCK 05000446
S PDR

JEH 1/1

TXX-92479
Page 2 of 2

RHS/tg
Attachments

c - Mr. J. L. Milhoan, Region IV
Mr. L. A. Yandell, Region IV
Mr. B. E. Holian, NRR
Resident Inspectors, CPSES (2)

OPEN CPSES ISSUES REPORT
SECTION XI: PART 21 CORRESPONDENCE (UNIT 2)

Page: 1
Date: 10/06/92

OIL NUMBER	UNIT	TITLE / ACTION REQUIRED	STATUS	ORCODE	ASSIGNEE	DATES	RDY HRC
P21-IR-09/19/1991	1X2	INGERSOL-RAND P21 ISSUE, PUMP DIFFUSER FAILURES ----- Action Required ----- REF: FX-91-1155, VL-8792 IN-88-01. CHECK W/PALMER-DILLINGER FOR DISPOSITION/ACTION.	OPN CAReq	NED/LIRI 2ENG/ME	R.SKIBA J.JACKSON S.HARRISON	Next Action: 09/15/92 Final Compl: 10/01/92	
P21-WEST-09/25/1991	1X2	CCP AND SIP RUNOUT ----- Action Required ----- EVAL. NOT COMPLETED. ECD-ENGR EVALUATION COMPLETION BY 11/02/92.	OPN CAReq	NED/LIRI	R.SKIBA D.REIMER	Next Action: 09/15/92 Final Compl: 10/01/92	
P21-COOP-01/15/1992	1X2	COOPER P21 ISSUE, EDG POWER CYLINDER LINER ----- Action Required ----- REF: CVT-003600/VL-7734/VL-9534, ONE FORM 92-641 - TUE TO BE GENERATED FOR UNIT 2, DCA-94117, DCN-3326, ALSO SEE VL-11010 AND VL-10971. ECD -11/01/92 ENGR. COMPL.	OPN CAReq	NED/LIRI	R.SKIBA D.REIMER J.BENNYK	Next Action: 09/15/92 Final Compl: 10/01/92	
P21-WEST-01/22/1992	1X2	W P21 ISSUE, EDWARD VALVE INC., CONTROLLED CLOSURE CHECK VALVES ----- Action Required ----- FMT WPT-14227 & VL-8200. ECD-ENGR EVALUATION COMPLETION BY 11/02/92.	OPN CAReq	NED/LIRI	R.SKIBA D.REIMER	Next Action: 09/15/92 Final Compl: 10/01/92	
P21-WEST-01/09/1992	1X2	W P21 ISSUE, PRESSURIZER VENTS AT COLD SHUTDOWN ----- Action Required ----- REF: WPT-14426 & VL-8379. J.MEYER WILL COMPLETE ENGR EVALUATION BY 10/23/92.	OPN CAReq	NED/LIRI	R.SKIBA J.MEYER	Next Action: 09/15/92 Final Compl: 10/01/92	
P21-ELM/FASCO-03/13/1992	1X2	NUTHERN ELMWOOD/FASCO P21 ISSUE, CONTACTOR SHRUNK/AGL ----- Action Required ----- REF: CVT-003752/VL-8528. ECD-ENGR EVALUATION COMPLETION BY 11/02/92.	OPN CAReq	NED/LIRI	R.SKIBA D.REIMER	Next Action: 09/15/92 Final Compl: 10/01/92	

*****< END OF P21 REPORT (6) >*****

