

**NUCLEAR POWER BUSINESS UNIT
CALCULATION REVIEW AND APPROVAL**

FILE 7.2.4.4

Calculation # 90-0284

Number of Pages
7 + 1 Attachment page

Title of Calculation:
Uncertainty Associated with Instrumentation used in IT-12 & IT-13
for CCW Pumps

- ☒ Original Calculation ☒ QA-Scope
- ☐ Revised Calculation. Revision # _____
- ☐ Superseding Calculation. Supersedes Calculation # _____

Modification # _____ Description: _____

Other References:

Prepared By: _____

Date:
12/23/96

This Calculation has been reviewed in accordance with NP 7.2.4. The review was accomplished by one or a combination of the following (as checked):

- _____ A review of a representative sample of repetitive calculations. ☒ A detailed review of the original calculation.
- _____ A review of the calculation against a similar calculation previously performed. _____ A review by an alternate, simplified, or approximate method of calculation.

Comments:

9702050123 970122
PDR ADDCK 05000301
P PDR

Reviewed By: _____

Date:
12/26/96

Approved By: _____

Date:
12/27/96

- b. Uncertainty associated with PI-692A (see Section F.3)

$$U_{692} = \pm 1.10 \text{ psi} \quad \checkmark$$

- c. Uncertainty associated with PI-617A (see Section F.4)

$$U_{617} = \pm 2.24 \text{ psi} \quad \checkmark$$

The uncertainties associated with 1-PI-692A and 1-PI-617A, in psi, must be converted to an equivalent uncertainty in gpm in order to combine the pressure uncertainty with the uncertainty associated with the flow instrument. Therefore, the pump curve at the test point (3400 gpm) was used to approximate an associated change in gallons per minute due to an uncertainty in psi. Selecting this point to take the slope maximizes the error contribution of the pressure indicators. (assumption 2) A tangential line to the pump curve was drawn at the testing point from which a slope (ft/gpm) was obtained to convert the uncertainty in psi to an uncertainty in gpm. This method has been determined to be an acceptable approach and has been evaluated independently by Duke Engineering Services. (reference 10)

The two points taken off the tangential line to develop the slope were 275 feet at 1900 gpm, and 150 feet at 5950 gpm. The conversion factor used to convert ft to psi (2.336) assumes a water temperature of 125 °F which is the upper temperature for the CCW system from the draft CCW Design Basis Document.

$$m = \frac{275 \text{ ft} - 150 \text{ ft}}{1900 \text{ gpm} - 5950 \text{ gpm}} = 3.09\text{E} - 2 \text{ ft / gpm} \times \frac{\text{psi}}{2.336 \text{ ft}} = 1.32\text{E} - 2 \text{ psi / gpm} \quad \checkmark$$

$$U_{692} = \pm 1.10 \text{ psi} \times \frac{\text{gpm}}{1.32\text{E} - 2 \text{ psi}} = \pm 83 \text{ gpm} \quad \checkmark$$

$$U_{617} = \pm 2.24 \text{ psi} \times \frac{\text{gpm}}{1.32\text{E} - 2 \text{ psi}} = \pm 170 \text{ gpm} \quad \checkmark$$

Now that the units of the individual uncertainties are consistent, the total uncertainty associated with the instruments used to test the CCW pumps can be calculated via the SRSS method.

- d. Combining the uncertainties from these three instruments gives the following for total uncertainty:

$$U_{total} = \pm \sqrt{(U_{692})^2 + (U_{617})^2 + (U_{619})^2}$$

$$U_{total} = \pm \sqrt{(83 \text{ gpm})^2 + (170 \text{ gpm})^2 + (529 \text{ gpm})^2} \quad \checkmark$$

$$U_{total} = \pm 562 \text{ gpm} \quad \checkmark$$

H. Results

The total instrument uncertainty, expressed in gpm, associated with the inservice test procedure for the component cooling water pumps is ± 562 gpm.

CIX-007259

CURVE NO. 46
DATE 9-2-3

Important Cooling Pump

THIS CURVE IS APPROXIMATE. PUMP IS GUARANTEED TO RUN ONE SECTOR FOR EACH ONE CAPACITY. THE GUARANTEED GUARANTEE ARE BASED ON SHORTEST AND WARMER HANDLING CLEAR COOL FRESH WATER. AT A TEMPERATURE OF NOT OVER 95°F. AND NOT OVER 10 FOOT SUCTION LIFT.

IMPELLER PATH NO. 8
DIFFUSOR PATH NO. 15

BRAKE HORSE POWER
300
250
200
150

TOTAL HEAD IN FEET

PER CENT EFFICIENCY

EFFICIENCY

TOTAL HEAD

CHARACTERISTIC CURVE

This will certify that Curve 466417 is test performance of pump with Serial No. 0867310 on 1-R Order 37-10650.

NO. 8 TYPE 5E PUMP

1720 R.P.M.

PUMP NO. 0867310 ORDER NO. 37-10650

INGERSOLL-RAND COMPANY

CAMERON PUMP DIVISION

DATE 7-2-35 CURV

GALLONS PER MINUTE X400

9126118

~~PROMPT~~ OPERABILITY DETERMINATION

CR 96-416

12/30/80

Note: Prompt Operability Determinations should be made as soon as possible commensurate with the safety importance of the SSC affected, and, in most cases, within 24 hours (can be extended up to 72 hours per DCS discretion) (See NP 5.3.7).

1. Potentially degraded or nonconforming structure, system or component (SSC):

Component Cooling Water Pumps

2. Structure, system or component's safety function:

The Safety-Related (SR) heat loads of the Component Cooling (CC) system are: The residual heat removal (RHR) heat exchangers during the recirculation phase of safety injection (SI); the seal water coolers of the RHR, SI and containment spray (CS) pumps during the recirculation phase of SI; the reactor coolant pump (RCP) thermal barriers during heatup, cooldown, hot shutdown and power operation.

The CC pumps circulate cooling water through the CC system, transferring heat from the SR loads (and non-SR loads) to the service water (SW) system.

3. Under what circumstances (including postulated accidents) would the problem exist; Identify failure mechanism if possible:

The IST program does not reflect design basis requirements. As a result Section XI criteria may not be conservative in ensuring design basis requirements are met.

4. Applicable Technical Specification or Current Licensing Basis requirement or commitment and why the requirement or commitment may be met.

The required flow through the RHR heat exchanger is established by FSAR section 9.3. The FSAR defines RHR heat exchanger shell side (the CC side) flow to be 1.375×10^6 lb/hr. By performing unit conversions the resultant required flow is 2780 gpm. This basis was further evaluated by SER 96-055.

The required flows through the seal water coolers of the RHR pumps and of the CS pumps are 10 gpm, per unit. The required flow through the seal water coolers of the SI pumps are 20 gpm, per unit. These flow requirements come from the respective pump component instruction manuals (CIMs) and system design basis documents (DBDs).

The required flow through the RCP thermal barriers is 50 gpm, per unit. This requirement is listed in the RCP CIM.

The flows required during the recirculation phase of SI, per the CC draft DBD and WCAP-13938, are the recirculation phase flows listed in #2 above, 2820 gpm, as well as 75 gpm to the sample system heat exchangers. Total component cooling flow required for the recirculation phase loads is 2895 gpm.

The flow required during plant heatup is 2420 gpm, per the CC draft DBD and WCAP-13938. The plant heatup flow is bounded by the recirculation phase flow requirement of 2895 gpm.

The flow required during power operation is 2290 gpm for unit one and 2627 gpm for unit two. Unit two is higher due to the radwaste CC loads. These flow requirements are per the CC draft DBD and WCAP-13938. The power operation flows are bounded by the recirculation phase flow requirement of 2895 gpm.

The CC draft DBD and WCAP-13938 list two plant operational modes, plant cooldown and refueling, as requiring flows greater than 2895 gpm. However, these flowrates are to achieve maximum allowed cooldown or heat removal rate. One pump can accommodate the heat removal load on one unit either following a loss-of-coolant (LOCA) accident or during normal plant shutdown, per FSAR section 9.3 and Tech Specs 15.3.3. To accomplish this, flow to a RHR heat exchanger would be adjusted and/or flow to non-essential loads would be throttled or secured. The sump recirc flow requirement is therefore considered to be limiting.

5. How was degradation/nonconformance discovered?

This generic concern was first identified in June 1996 as a specific concern for safety injection pump acceptance criteria from ASME Section XI versus design requirements, Condition Report 96-416.

6. Basis for Declaring SSC Operable.

The flow required during the recirculation phase of SI is 2895 gpm. Calculation 96-0284 (attached) determined that uncertainty associated with the instrumentation used in IT-12 & IT-13 is +/- 562 gpm, for the flow range considered. Therefore design basis (DB) required flow is 3457 gpm.

The CC pumps are operable as long as they are capable of providing the DB required flow of 3457 gpm.

During IT-12 & IT-13, each CC pump is operated at 3600 gpm flow, though the exact flow and pressure is not recorded. This flow is greater than the DB total of 3457 gpm. Thus, the quarterly ITs verify that the CC pumps can meet their DB flow requirements.

The RHR heat exchanger throttle valves, which define CC flow requirements, were set during performance of WMTP 12.11 in 1990 and 1989, for units 1 and 2 respectively. These tests ensured that the throttle valves were set to obtain at least 2780 gpm through the RHR heat exchangers. These tests also defined pump performance at a number of points along the pump curves. As shown on the attached pump curves, subsequent inservice tests show that the pumps are operating at essentially the same performance curve as demonstrated during the WMTPs.

Recommendations:

- 1) IT-12 & IT-13 should be revised, so that pump performance data is taken at the DB required flow, 3457 gpm, or higher.
- 2) WMTP 12.11 should be made into a test which is performed on a regularly scheduled basis to better determine system loads and performance.

7. Does initial Operability Determination need more conclusive evidence for support (such as additional testing, research, or analysis)? If yes, list proposed action(s) which will need to be accomplished in the In-Depth Operability Analysis:

No.

Prepared by:
Active SRO:
DCS:

_____	Date/Time:	12/30/96, 1750
_____	Date/Time:	12/30/96, 2130
_____	Date/Time:	12/31/96, 1102

TEMPORARY PROCEDURE REVIEW & APPROVAL

PROCEDURE WMTP 12.11 Component Cooling System Flow Test

Revision Number 1

DESCRIBE CHANGES

Date 11-02-89

Step Change/Reason MSE Review Summary

6.3.1 Change 769 to 766. This is to prevent lifting relief valve 766.

Delete CAUTION prior to step 6.3.1. The change to step 6.3.1 makes this caution unnecessary.

6.2.6 Delete actions for B RHR heat exchanger. This is to minimize the possibility of lifting the RCP CSW relief valves.

Use EQR-26c for additional description of changes

YES NO

☐ ☒
☐ ☒
☒ ☐

10 CFR 50.59 REQUIRED IN ACCORDANCE WITH QP 3-3. IF YES, ATTACH A COMPLETED QP 3-3.1.

CHECK IF THIS PROCEDURE CHANGE IMPLEMENTS A TEMPORARY CHANGE/MODIFICATION TO THE FACILITY AND ATTACH FORM PBF-2013 COMPLETED AS DESCRIBED IN PBNP 2.1.1

PERMANENT PROCEDURE CHANGE REQUIRED

Initiated by: LDIV

Date 7-2-91

APPROVALS

M A J O R	A L L	APPROVAL PRIOR TO USE	Date <u>6-21-90</u> *Cognizant DSS or Group Head Approval Date Performed <u>6-22-90</u>	DSS Approval Unit <u>1</u> (If Applicable)
	C H A N G E S	SUBSEQUENT REVIEW AND APPROVAL	Manager's Supervisory Staff Review** (For the Supervisory Staff) Date <u>7/3/90</u>	MSSM <u>90-12</u> Date <u>7/3/90</u> Manager - PBNP Approval
S P E C I A L O P E R A T I O N S	A L L	APPROVAL PRIOR TO USE	Date *DSS or Cognizant Supervisor Approval	SMPs/RMPs (signatures of both Operations and cognizant group heads or a designated alternate required) Cognizant Group Head Date Sup. Operations Approval (If Required)
	C H A N G E S	SUBSEQUENT REVIEW AND APPROVAL	Operating/Other Procedures Cognizant Group Head Approval Date	
N O N S P E C I A L	A L L	APPROVAL PRIOR TO USE	Group Head Approval Date Other Approval (If Required) Date	Manager - PBNP Approval (If Required) Date Other Approval (If Required) Date
	C H A N G E S	SUBSEQUENT REVIEW AND APPROVAL		

*DSS for Operations procedures and Group Head or Supervisor, as specified, for other group procedures.

See other side for summary of PBNP 2.1.1 approval requirements.

POINT BEACH NUCLEAR PLANT

Page 2 of 2

PROCEDURE REVIEW AND APPROVAL CONTINUATION SHEET

PROCEDURE WMTF 12.11 Component Cooling System Flow Test

Revision 1 Date 11-02-89

DESCRIBE CHANGES (Continued)

Step Change/Reason

6.27a Add new step to perform the actions to isolate "B" RHR.
HX. These actions were deleted by the change to step 6.26.
F&W

DESCRIBE DESIRED TRAINING (If Applicable):

Initials _____

TEMPORARY PROCEDURE REVIEW & APPROVALPROCEDURE WMT P 12.11 Component Cooling System Flow TestRevision Number 1

DESCRIBE CHANGES

Date 11-2-89

Step Change/Reason Alpha Review Summary
4.16 change to read "START P11A, THEN Secure P11A. Restart P11A if its
discharge check valve sticks open."

This Step is changed to allow manual starting of the pump
rather than the auto starting due to Temp 90-23 disabling
the Auto Start feature of P11B Operator Aip 90-19

YES NO

Use EQR-26c for additional description of changes

☐☒

10 CFR 50.59 REQUIRED IN ACCORDANCE WITH QP 3-3. IF YES, ATTACH A COMPLETED QP 3-3.1

☐☒

CHECK IF THIS PROCEDURE CHANGE IMPLEMENTS A TEMPORARY CHANGE/MODIFICATION TO THE FACILITY AND ATTACH FORM PBF-2013 COMPLETED AS DESCRIBED IN PBNP 2.1.1.

☐☒

PERMANENT PROCEDURE CHANGE REQUIRED

Initiated by: DPN

Date _____

APPROVALS

M A J O R S	A L L	APPROVAL PRIOR TO USE	Date <u>6/20/90</u> *Cognizant DSS or Group Head Approval	DCS Approval	Date <u>6/20/90</u>
	C H A N G E S	SUBSEQUENT REVIEW AND APPROVAL	Manager's Supervisory Staff Review** (For the Supervisory Staff) Date <u>7/3/90</u>	MSSM <u>90-13</u> Date _____ Manager - PBNP Approval	Date <u>7/3/90</u>
S P E C I A L O P E R A T I O N S	A L L	APPROVAL PRIOR TO USE	Date _____ *DSS or Cognizant Supervisor Approval	SMPs/RMPs (signatures of both Operations and cognizant group heads or a designated alternate required)	
	C H A N G E S	SUBSEQUENT REVIEW AND APPROVAL	Operating/Other Procedures Date _____ Cognizant Group Head Approval	Cognizant Group Head Date _____ Supt-Operations Approval (If Required)	
N O N S S I S S E S	A L L	APPROVAL PRIOR TO USE	Date _____ Group Head Approval	Manager - PBNP Approval (If Required)	Date _____
	C H A N G E S	SUBSEQUENT REVIEW AND APPROVAL	Date _____ Other Approval (If Required)	Other Approval (If Required)	Date _____

*DSS for Operations procedures and Group Head or Supervisor, as specified, for other group procedures

See other side for summary of PBNP 2.1.1 approval requirements.

UNIT 1 ONLY

1.0 PURPOSE

To demonstrate that the performance of the component cooling water system has not degraded significantly since the initial functional test. Specific items covered are:

- 1.1 Flow balance
- 1.2 Pump performance
- 1.3 Throttle valve position

2.0 REFERENCES

- 2.1 Component Cooling System Description TRHB 10.9.
- 2.2 Final Facility Description and Safety Analysis Report, Volume 3, Chapter 9.
- 2.3 Westinghouse Flow Diagram 110E018 Sheet 1
Westinghouse Flow Diagram 110E018 Sheet 2
Westinghouse Flow Diagram 110E018 Sheet 3
- 2.4 Component Cooling System Functional Tests.
WMTP H-2.3, Revision 1, January 8, 1971
WMTP H-2.3, Revision 3, June 25, 1970
WMTP H-2.3A, Supplement "A", March 10, 1971
- 2.5 Operating Procedure OP-6A, Operation of Component Cooling System.

3.0 DISCUSSION

This test will try to verify normal operating flows of the component cooling water system. If the flow appears to be incorrect, valves 824A and 824B will be manipulated to try to establish the correct flow.

4.0 PRECAUTIONS AND LIMITATIONS

All precautions in operating procedure OP-6A must be observed during this test.

5.0 INITIAL CONDITIONS

- 5.1 The component cooling water system is aligned for normal plant operation.
- 5.2 The RHR heat exchangers are not receiving CCW flow.

Initials	Date
<u>FDW</u>	<u>6-21-90</u>
<u>FDW</u>	<u>6-21-90</u>

COMPONENT COOLING SYSTEM FLOW TEST

WMTP 12.11
MAJOR
Revision 1
11-02-89

	Initials	Date
5.3 CCW pump P11A is operating. CCW pump P11B is secured.	<u>mf</u>	<u>6/22/90</u>
5.4 <u>The following equipment is not required for operation.</u>		
5.4.1 Boric acid evaporator		
5.4.2 Excess letdown heat exchanger		
5.4.3 Waste evaporator (Unit 1 test only)		
5.4.4 Blowdown evaporator bottoms cooler (Unit 2 test only)		
5.4.5 Unit 2 letdown gas stripper system (Unit 2 test only)	<u>FDW</u>	<u>6-21-90</u>
5.5 Install temporary instruments to allow current measurements to be taken for both CCW pumps.	<u>FDW</u>	<u>6-22-90</u>
5.6 Unit 1 letdown flow is about 40 gpm (Unit 2 test only).	<u>NA</u>	<u>6-21-90</u>
5.7 The non-regenerative heat exchanger CCW flow is less than 300 gpm.	<u>FDW</u>	<u>6-21-90</u>
6.0 <u>PROCEDURE</u>		
6.1 Record the data specified in Table 6-1.	<u>mf</u>	<u>6-22-90</u>
6.2 Secure component cooling water flow to one of the CCW heat exchangers.		
<u>B</u> CCW heat exchanger secured.	<u>mf</u>	<u>6-22-90</u>
6.3 <u>Secure the following systems if they are receiving CCW flow:</u>		
CAUTION: RELIEF VALVE 768 MAY LIFT WHEN SECURING THE EXCESS LETDOWN HEAT EXCHANGER. IF IT LIFTS, SHUT VALVE 766 TO STOP THE DISCHARGE.		
6.3.1 The excess letdown heat exchanger by closing valve 769 766.	<u>mf</u>	<u>6-22-90</u>

COMPONENT COOLING SYSTEM FLOW TEST

WMTP 12.11
MAJOR
Revision 1
11-02-89

		Initials	Date
6.3.2	(Unit 1 test only). The waste evaporator condenser by closing inlet and outlet valves 776A and 776B.	<u>MH</u>	<u>6-22-90</u>
6.3.3	The boric acid evaporator condenser and distillate cooler by closing inlet valves 744A and 748A and outlet valve 744B.	<u>MH</u>	<u>6-22-90</u>
6.3.4	(Unit 2 test only) The blowdown evaporator bottoms cooler by securing the bottoms cooler circ pump, P136.	<u>N/A</u>	<u>N/A</u>
6.4	(Unit 2 test only) Divert Unit 2 letdown from the gas stripper system.	<u>N/A</u>	<u>N/A</u>
6.5	Record data specified in Table 6-1.	<u>MH</u>	<u>6-22-90</u>
6.6	(Unit 2 test only). Determine the flow to the radwaste system by subtracting all measured CCW loads from the total CCW flow.		
	Radwaste system flow <u>N/A</u> gpm.	<u>N/A</u>	<u>N/A</u>
6.7	Establish flow to "A" RHR heat exchanger by opening Valve 738A.	<u>MH</u>	<u>6-22-90</u>
6.8	Record the data specified in Table 6-1.	<u>MH</u>	<u>6-22-90</u>
6.9	Determine flow to RHR heat exchanger by subtracting the total flow of the other users (including radwaste system) from the indicated flow at FT619. Record this number in Table 6-1 under the Heading 6.8 or 6.14 as appropriate.	<u>MH</u>	<u>6-22-90</u>
CAUTION: THE FOLLOWING STEP MAY CAUSE UNDESIRABLE FLOW CHANGES IN OTHER CCW FLOW PATHS. THE VALVE MANIPULATION SHOULD BE DONE SLOWLY TO ALLOW THE OPERATOR TIME TO EVALUATE THE EFFECTS ON OTHER SYSTEMS.			
6.10	If the RHR heat exchanger flow is not equal to or a little more than the design value (2780 gpm), then adjust Valve 824A (824B) to obtain the desired flow.	<u>MH</u>	<u>6-22-90</u>

COMPONENT COOLING SYSTEM FLOW TEST

WMTF 12.11
MAJOR
Revision: 1
11-02-89

	Initials	Date
6.11 Record the data specified in Table 6-1.	<u>mt</u>	<u>6-22-90</u>
6.12 Isolate "A" RHR heat exchanger by closing Valve 738A.	<u>mt</u>	<u>6-22-90</u>
6.13 Supply CCW flow to "B" RHR heat exchanger by opening Valve 738B.	<u>mt</u>	<u>6-22-90</u>
6.14 Repeat Steps 6.8, 6.9 and 6.10.	<u>mt</u>	<u>6-22-90</u>
6.15 Record the data specified in Table 6-1.	<u>mt</u>	<u>6-22-90</u>
6.16 Secure component cooling pump P11A and allow component cooling pump P11B to start. Restart P11A if P11B does not start or if discharge check valve sticks open. START P11B, THEN SECURE P11A	<u>mt</u>	<u>6/22</u>
6.17 Record the data specified in Table 6-1.	<u>mt</u>	<u>6/22</u>
6.18 Isolate "B" RHR heat exchanger by closing Valve 738B.	<u>mt</u>	<u>6/22</u>
6.19 Record the data specified in Table 6-1.	<u>mt</u>	<u>6/22</u>
6.20 Supply CCW flow to "A" RHR heat exchanger by opening Valve 738A.	<u>mt</u>	<u>6/22</u>
6.21 Record the data specified in Table 6-1.	<u>mt</u>	<u>6/22</u>
6.22 Start component cooling water pump P11A and leave both CCW pumps operating.	<u>mt</u>	<u>6/22</u>
CAUTION: MINIMIZE THE TIME THAT TWO CCW PUMPS ARE SUPPLYING ONE CCW HEAT EXCHANGER.		
6.23 Vent and establish flow to the component cooling water heat exchanger secured in Step 6.2.	<u>mt</u>	<u>6/22</u>
6.24 Reestablish flow to "B" RHR heat exchanger by opening Valve 738B.	<u>mt</u>	<u>6/22</u>
6.25 Do not change any throttle valve positions and record the data specified in Table 6-1.	<u>mt</u>	<u>6/22</u>
6.26 Isolate flow to both ^A RHR heat exchanger by closing Valve 738B and 738A .	<u>mt</u>	<u>6/22</u>

COMPONENT COOLING SYSTEM FLOW TEST

WMTP 12.11
MAJOR
Revision 1
11-02-89

	Initials	Date
6.27 Secure component cooling water pump P11A.	<u>mf</u>	<u>6/22</u>
6.28 Reestablish flow to any of the following systems that are desired for normal operation.		
6.28.1 The excess letdown heat exchanger by opening Valves 766 (if shut in Step 6.3) and 769.	<u>mf</u>	<u>6/22</u>
6.28.2 (Unit 1 test only) The waste evaporator condenser by opening inlet and outlet Valves 776A and 776B.	<u>mf</u>	<u>6/22</u>
6.28.3 The boric acid evaporator condenser and distillate cooler by opening inlet and outlet Valves 744A, 748A and 744B.	<u>mf</u>	<u>6/22</u>
6.28.4 (Unit 2 test only) The blowdown evaporator bottoms cooler by starting the bottoms cooler circ pump, P136.	<u>N/A</u>	<u>N/A</u>
6.29 (Unit 2 test only) Reestablish Unit 2 letdown flow to the gas stripper system if desired.	<u>N/A</u>	<u>N/A</u>
6.30 Record the data specified in Table 6-1.	<u>FDV</u>	<u>6-22-90</u>

7.0 RESULTS

7.1 Acceptance Criteria

Verify that flow to each RHR heat exchanger is at least 2780 gpm under accident conditions.

7.2 Review Criteria

- 7.2.1 Review flow data to assure all flows seem consistent with the system lineups.
- 7.2.2 Evaluate pump head curves and pump current to show that the pump is operating as expected.
- 7.2.3 Verify that flow to any RHR heat exchanger is not likely to exceed 1.5 times the design flow, or about 4100 gpm, during accident or any other conditions.

Isolate the B RHR heat exchanger by
closing valves 738B.

mf 6/22

TABLE 6-1
COMPONENT COOLING DATA

DESCRIPTION	STEP NUMBER										
	6.1	6.5	6.8	6.11	6.14	6.15	6.17	6.19	6.21	6.25	6.30
Boric Acid & Dist. Cooler Flow FI-642	0	0	0	0	0	0	0	0	0	0	0
Total RCP Flow FI613	225	226	159	174	156	175	180	226	176	170	226
FI609	223	224	115	145	115	147	156	226	152	145	224
RHR Pump Flow FI640	28.5	28.5	19	21.5	19	21.5	22	28.5	22	21.5	28.6
Waste Gas Compressor KIA Flow (Unit 1 only) FI643	25	25	19	20	19	20	20.5	24.3	20.5	20	24
Waste Gas Compressor KIB Flow (Unit 1 only) FI645	25	24.5	18	19	18	19	19.5	24	19	19	23.2
Excess Letdown HXE Flow FI607	111	0	0	0	0	0	0	0	0	0	114
Waste Evap. Cond. Flow FI647 (Unit 1 only)	0	0	0	0	0	0	0	0	0	0	0
Seal Water Heat Exchanger Flow FI605	132	33	95	104	95	105	106	131.5	106	104	133
Non-Regenerative Heat Exchanger FI601	5	5	5	5	5	5	5	5	5	5	5
Containment Spray Pump HXE FI649	36	32	19	21	19.5	21	21.5	28	21.5	20.8	27.5
Safety Injection Pump HXE FI650	42	42	29	32	29	31	31.5	41.2	31.5	31	42
Sample Heat Exchanger FI603	96	96	68	73	67	73	75	96	75	74	97
→ Total CCW Flow FT619 (from PPCS)	1044	975	4275	3825	4270	3800	3810	960	3840	6575	1025
Residual Heat Exchanger Flow	—	—	3129 3129	3129 3129	3129 3129	3129 3129	3129 3129	—	3129 3129	3129 3129	—
CCW Pump Discharge Pressure PS1G	134	134	97	112	96	105	106	135	106	111	135
CCW Pump Suction Temperature TI616	100	97	92	94	91	92	92	97	92	93	98
→ CCW Pump Current	172	168	262	250	263	249	250	165	248	237	169
Valve 824A Position (0-90°)	40	40	40	35	35	35	35	35	35	35	35
Valve 824B Position (0-90°)	40	40	40	40	40	35	35	35	35	35	35

1000
4-2

REF QY 535

COMPONENT COOLING SYSTEM FLOW TEST

WMTP 12.11

MAJOR

Revision 1

11-02-89

Completed Test '89

Remove Radwaste equipment -

1.0 PURPOSE

To demonstrate that the performance of the component cooling water system has not degraded significantly since the initial functional test. Specific items covered are:

- 1.1 Flow balance
- 1.2 Pump performance
- 1.3 Throttle valve position

2.0 REFERENCES

- 2.1 Component Cooling System Description TRHE 10.9.
- 2.2 Final Facility Description and Safety Analysis Report, Volume 3, Chapter 9.
- 2.3 Westinghouse Flow Diagram 110E018 Sheet 1
Westinghouse Flow Diagram 110E018 Sheet 2
Westinghouse Flow Diagram 110E018 Sheet 3
- 2.4 Component Cooling System Functional Tests.
WMTP H-2.3, Revision 1, January 8, 1971
WMTP H-2.3, Revision 3, June 25, 1970
WMTP H-2.3A, Supplement "A", March 10, 1971
- 2.5 Operating Procedure OP-6A, Operation of Component Cooling System.

3.0 DISCUSSION

This test will try to verify normal operating flows of the component cooling water system. If the flow appears to be incorrect, valves 824A and 824B will be manipulated to try to establish the correct flow.

4.0 PRECAUTIONS AND LIMITATIONS

All precautions in operating procedure OP-6A must be observed during this test.

5.0 INITIAL CONDITIONS

- 5.1 The component cooling water system is aligned for normal plant operation.
- 5.2 The RHR heat exchangers are not receiving CCW flow.

Initials Date

AD 12-8-89

AD 12-4-89

COMPONENT COOLING SYSTEM FLOW TEST

WMTP 12.11
MAJOR
Revision 1
11-02-89

Initials Date

5.3 CCW pump P11A is operating. CCW pump P11B is secured.

D 12-8-89

5.4 The following equipment is not required for operation.

5.4.1 Boric acid evaporator

5.4.2 Excess letdown heat exchanger

5.4.3 Waste evaporator (Unit 1 test only)

5.4.4 Blowdown evaporator bottoms cooler (Unit 2 test only)

5.4.5 Unit 2 letdown gas stripper system (Unit 2 test only)

D 12-8-89

5.5 Install temporary instruments to allow current measurements to be taken for both CCW pumps.

D 12-8-89

5.6 Unit 1 letdown flow is about 40 gpm (Unit 2 test only).

D 12-8-89

5.7 The non-regenerative heat exchanger CCW flow is less than 300 gpm.

D 12-8-89

6.0 PROCEDURE

6.1 Record the data specified in Table 6-1.

D 12-8-89

6.2 Secure component cooling water flow to one of the CCW heat exchangers.

C CCW heat exchanger secured.

D 12-8-89

6.3 Secure the following systems if they are receiving CCW flow:

CAUTION: RELIEF VALVE 768 MAY LIFT WHEN SECURING THE EXCESS LETDOWN HEAT EXCHANGER. IF IT LIFTS, SHUT VALVE 766 TO STOP THE DISCHARGE.

6.3.1 The excess letdown heat exchanger by closing valve 769.

D 12-8-89

*No change to inlet
valve 766 because*

11070

COMPONENT COOLING SYSTEM FLOW TEST

WHTP 12.11

MAJOR

Revision 1

11-02-89

		Initials	Date
6.3.2	(Unit 1 test only). The waste evaporator condenser by closing inlet and outlet valves 776A and 776B.	<u>N/A</u>	<u>N/A</u>
6.3.3	The boric acid evaporator condenser and distillate cooler by closing inlet valves 744A and 748A and outlet valve 744B.	<u>AD</u>	<u>12-8-89</u>
6.3.4	(Unit 2 test only) The blowdown evaporator bottoms cooler by securing the bottoms cooler circ pump, P136.	<u>AD</u>	<u>12-8-89</u>
6.4	(Unit 2 test only) Divert Unit 2 letdown from the gas stripper system.	<u>AD</u>	<u>12-8-89</u>
6.5	Record data specified in Table 6-1.	<u>AD</u>	<u>12-8-89</u>
6.6	(Unit 2 test only). Determine the flow to the radwaste system by subtracting all measured CCW loads from the total CCW flow.		
	Radwaste system flow <u>361.4</u> gpm.	<u>AD</u>	<u>12-8-89</u>
6.7	Establish flow to "A" RHR heat exchanger by opening Valve 738A.	<u>AD</u>	<u>12-8-89</u>
6.8	Record the data specified in Table 6-1.	<u>AD</u>	<u>12-8-89</u>
6.9	Determine flow to RHR heat exchanger by subtracting the total flow of the other users (including radwaste system) from the indicated flow at FT619. Record this number in Table 6-1 under the Heading 6.8 or 6.14 as appropriate.	<u>AD</u>	<u>12-8-89</u>
CAUTION: THE FOLLOWING STEP MAY CAUSE UNDESIRABLE FLOW CHANGES IN OTHER CCW FLOW PATHS. THE VALVE MANIPULATION SHOULD BE DONE SLOWLY TO ALLOW THE OPERATOR TIME TO EVALUATE THE EFFECTS ON OTHER SYSTEMS.			
6.10	If the RHR heat exchanger flow is not equal to or a little more than the design value (2780 gpm), then adjust Valve 824A (824B) to obtain the desired flow.	<u>N/A</u>	<u>12-8-89</u>

COMPONENT COOLING SYSTEM FLOW TEST

WMTP 12.11

MAJOR

Revision 1

11-02-89

	<u>Initials</u>	<u>Date</u>
6.11 Record the data specified in Table 6-1.	<u>N/A</u>	<u>12-8-89</u>
6.12 Isolate "A" RHR heat exchanger by closing Valve 738A.	<u>AD</u>	<u>12-8-89</u>
6.13 Supply CCW flow to "B" RHR heat exchanger by opening Valve 738B.	<u>AD</u>	<u>12-8-89</u>
6.14 Repeat Steps 6.8, 6.9 and 6.10.	<u>AD</u>	<u>12-8-89</u>
6.15 Record the data specified in Table 6-1.	<u>N/A</u>	<u>12-8-89</u>
6.16 Secure component cooling pump P11A and allow component cooling pump P11B to start. Restart P11A if P11B does not start or if discharge check valve sticks open.	<u>AD</u>	<u>12-8-89</u>
6.17 Record the data specified in Table 6-1.	<u>AD</u>	<u>12-8-89</u>
6.18 Isolate "B" RHR heat exchanger by closing Valve 738B.	<u>AD</u>	<u>12-8-89</u>
6.19 Record the data specified in Table 6-1.	<u>AD</u>	<u>12-8-89</u>
6.20 Supply CCW flow to "A" RHR heat exchanger by opening Valve 738A.	<u>AD</u>	<u>12-8-89</u>
6.21 Record the data specified in Table 6-1.	<u>AD</u>	<u>12-8-89</u>
6.22 Start component cooling water pump P11A and leave both CCW pumps operating.	<u>AD</u>	<u>12-8-89</u>
CAUTION: MINIMIZE THE TIME THAT TWO CCW PUMPS ARE SUPPLYING ONE CCW HEAT EXCHANGER.		
6.23 Vent and establish flow to the component cooling water heat exchanger secured in Step 6.2.	<u>AD</u>	<u>12-8-89</u>
6.24 Reestablish flow to "B" RHR heat exchanger by opening Valve 738B.	<u>AD</u>	<u>12-8-89</u>
6.25 Do not change any throttle valve positions and record the data specified in Table 6-1.	<u>AD</u>	<u>12-8-89</u>
6.26 Isolate flow to both RHR heat exchangers by closing Valves 738B and 738A.	<u>AD</u>	<u>12-8-89</u>

	Initials	Date
6.27 Secure component cooling water pump P11A.	<u>D</u>	<u>12-8-89</u>
6.28 Reestablish flow to any of the following systems that are desired for normal operation.		
6.28.1 The excess letdown heat exchanger by opening Valves 766 (if shut in Step 6.3) and 769.	<u>D</u>	<u>12-8-89</u>
6.28.2 (Unit 1 test only) The waste evaporator condenser by opening inlet and outlet Valves 776A and 776B.	<u>N/A</u>	<u>12-8-89</u>
6.28.3 The boric acid evaporator condenser and distillate cooler by opening inlet and outlet Valves 744A, 746A and 744B.	<u>DD</u>	<u>12-8-89</u>
6.28.4 (Unit 2 test only) The blowdown evaporator bottoms cooler by starting the bottoms cooler circ pump, P136.	<u>N/A</u>	<u>12-8-89</u>
6.29 (Unit 2 test only) Reestablish Unit 2 letdown flow to the gas stripper system if desired.	<u>N/A</u>	<u>12-8-89</u>
6.30 Record the data specified in Table 6-1.	<u>D</u>	<u>12-8-89</u>

7.0 RESULTS

7.1 Acceptance Criteria

Verify that flow to each RHR heat exchanger is at least 2780 gpm under accident conditions.

7.2 Review Criteria

- 7.2.1 Review flow data to assure all flows seem consistent with the system lineups.
- 7.2.2 Evaluate pump head curves and pump current to show that the pump is operating as expected.
- 7.2.3 Verify that flow to any RHR heat exchanger is not likely to exceed 1.5 times the design flow, or about 4100 gpm, during accident or any other conditions.

COMPONENT COOLING SYSTEM FLOW TEST

WHITP 12.1
MAJOR
Revision 1
11-02-89

TABLE 6-1
COMPONENT COOLING DATA

DESCRIPTION	STEP NUMBER										
	6.1	6.5	6.8	6.11	6.14	6.15	6.17	6.19	6.21	6.25	6.30
Boric Acid & Dist. Cooler Flow FI-642	0	0	0	N/A	0	N/A	0	0	0	0	0
Total RCP Flow FI613	228	228	159	N/A	162	N/A	165	230	158	159	229
FI609	223	224	173	N/A	174	N/A	178	228	171	169	227
RHR Pump Flow FI640	27.6	27.6	19.2	N/A	19.5	N/A	19.5	27.6	19.5	19.0	27.6
Waste Gas Compressor K1A Flow (Unit 1 only) FI643	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Waste Gas Compressor K1B Flow (Unit 1 only) FI645	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Excess Letdown HXE Flow FI607	112	0	0	N/A	0	N/A	0	0	0	0	112
Waste Evap. Cond. Flow FI647 (Unit 1 only)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Seal Water Heat Exchanger Flow FI605	135	135	98	N/A	99	N/A	99	135	98	97	135
Non-Regenerative Heat Exchanger FI601	20	20	10	N/A	10	N/A	10	10	10	10	20
Containment Spray Pump HXE FI649	33	33	23.5	N/A	24	N/A	24	33	24	24	33.4
Safety Injection Pump HXE FI650	44	44	31.5	N/A	32	N/A	32	44	32	32	44.5
Sample Heat Exchanger FI603	93	93	65	N/A	65	N/A	66	91.8	64	62	93
Total CCW Flow FI619 (from PPCS)	1382	1166	3270	N/A	3840	N/A	3875	1195	3940	7320	1308
Residual Heat Exchanger Flow	N/A	N/A	2920.4	N/A	2843	N/A	2920.1	N/A	3002.1	6386.6	N/A
CCW Pump Discharge Pressure PSIG (FI 618)	139	140	99	N/A	99	N/A	101	141	100	106	140
CCW Pump Suction Temperature TI616	103	101	93	N/A	96	N/A	96	103	95	97	104
CCW Pump Current	185 amps	185	270	N/A	260	N/A	270	180	270	250	185
Valve B24A Position (0-90°)	40°	40°	40°	N/A	40°	N/A	40°	40°	40°	40°	40°
Valve B24B Position (0-90°)	40°	40°	40°	N/A	40°	N/A	40°	40°	40°	40°	40°

3.2, 11.6, 4

****PRESSURE TEST****

**Pump Reference
Values and Limits**

Pump#: 1P11A

IT-012

Date Established: 6/10/93
Entered By: leh

Reference Values

Reference Pressure: 103.40 psig Flow: 2602.00 gpm

Reference Vibration	Motor End	Pump End
Point C:	.166 ips	Point A: .143 ips
Point D:	.116 ips	Point B: .146 ips
Point E:	.301 ips	

Acceptable Range

Pressure: 96.16 psig to 105.47 psig

Vibration	Motor End	Pump End
Point C: ≤	.325 ips	Point A: ≤ .325 ips
Point D: ≤	.290 ips	Point B: ≤ .325 ips
Point E: ≤	.325 ips	

Alert Range

Low Pressure: 93.06 psig to 96.16 psig
High Pressure: 105.47 psig to 106.50 psig

Vibration	Motor End	Pump End
Point C: .325 ips to .700 ips		Point A: .325 ips to .700 ips
Point D: .290 ips to .696 ips		Point B: .325 ips to .700 ips
Point E: .325 ips to .700 ips		

Required Action Range

Low Pressure: 93.06 psig
High Pressure: 106.50 psig

Vibration	Motor End	Pump End
Point C: > .700 ips		Point A: > .700 ips
Point D: > .696 ips		Point B: > .700 ips
Point E: > .700 ips		

Comment: Reference values changed as a result of 06/10/93 evaluation.

Pump: 1P11A

Test: 012

Pressure Test

Vibrations (ips)

Test Date	Diff P	Vert		Horz		Axial	Vert		Horz		Int	Remarks
		Inbd	Outbd	Inbd	Outbd		Inbd	Outbd	Inbd	Outbd		
6/13/91	101	.130	.090	.300	.200	.130	BAT	ROUTINE SURVEILLANCE				
8/22/91	103	.160	.130	.150	1.050	.320	LEH	POST MAINTAINANCE OP				
9/15/91	100	.150	.130	.330	.150	.150	BAT	ROUTINE SURVEILLANCE				
12/16/91	102	.210	.140	.360	.250	.140	LEH	ROUTINE SURVEILLANCE				
3/02/92	101	.160	.140	.310	.150	.130	BAT	ROUTINE SURVEILLANCE				
6/09/92	100	.190	.170	.300	.170	.160	JH	ROUTINE SURVEILLANCE				
6/09/92	100	.190	.170	.300	.170	.160	JH	ROUTINE SURVEILLANCE				
6/09/92	100	.190	.170	.300	.170	.160	JH	ROUTINE SURVEILLANCE				
7/31/92	102	.310	.140	.370	.160	.150	JH	MWR 923363				
9/01/92	101	.157	.132	.342	.173	.150						
9/01/92	101	.160	.130	.340	.170	.150	LEH	ROUTINE SURVEILLANCE				
10/15/92	102	.233	.144	.321	.227	.137						
10/15/92	102	.230	.140	.320	.230	.140	BAT	INCREASED FREQUENCY				
12/01/92	100	.207	.154	.308	.146	.156						
12/01/92	100	.210	.150	.310	.150	.160	LEH	ROUTINE SURVEILLANCE				
3/01/93	103	.183	.127	.199	.141	.311						
3/23/93	116	.167	.115	.310	.185	.144						
6/10/93	103	.166	.116	.301	.143	.146						
7/12/93	103	.218	.170	.363	.140	.145						
9/01/93	103	.193	.134	.333	.155	.154						
12/23/93	103	.185	.139	.320	.181	.127						
2/28/94	103	.196	.145	.367	.159	.156						
6/01/94	103	.144	.121	.366	.152	.154						
9/02/94	103	.155	.124	.363	.128	.133	LEH	ROUTINE SURVEILLANCE				
12/09/94	103	.141	.118	.309	.139	.190	BAT	ROUTINE SURVEILLANCE				
2/17/95	103	.200	.114	.298	.199	.120	LEH	ROUTINE SURVEILLANCE				
3/02/95	103	.142	.085	.364	.147	.109	LEH	ROUTINE SURVEILLANCE				
6/01/95	104	.330	.126	.345	.191	.111	LRD	ROUTINE SURVEILLANCE				
7/16/95	104	.166	.142	.300	.164	.113	LRD	SPECIAL TEST, # 9507				
9/01/95	104	.150	.097	.273	.298	.113	BAT	ROUTINE SURVEILLANCE				
12/05/95	104	.213	.156	.276	.212	.124	BAT	ROUTINE SURVEILLANCE				
3/01/96	105	.180	.107	.346	.211	.127	LEH	ROUTINE SURVEILLANCE				
3/26/96	104	.220	.142	.296	.186	.129	LEH	INCREASED FREQ, 1P11				
6/01/96	104	.241	.152	.371	.184	.163	LRD	ROUTINE SURVEILLANCE				
9/03/96	104	.252	.146	.115	.199	.115	LEH	ROUTINE SURVEILLANCE				
11/29/96	104	.281	.133	.357	.187	.118	LEH	ROUTINE SURVEILLANCE				

****PRESSURE TEST****

**Pump Reference
Values and Limits**

Pump#: 1P11B

IT-012

Date Established: 6/10/93
Entered By: LEH

Reference Values

Reference Pressure: 107.20 psig Flow: 2583.00 gpm

Reference Vibration Motor End

Pump End

Point C: .142 ips
Point D: .149 ips
Point E: .251 ips

Point A: .143 ips
Point B: .114 ips

Acceptable Range

Pressure: 99.70 psig to 109.34 psig

Vibration

Motor End

Pump End

Point C: ≤ .325 ips
Point D: ≤ .325 ips
Point E: ≤ .325 ips

Point A: ≤ .325 ips
Point B: ≤ .285 ips

Alert Range

Low Pressure: 96.48 psig to 99.70 psig
High Pressure: 109.34 psig to 110.42 psig

Vibration

Motor End

Pump End

Point C: .325 ips to .700 ips
Point D: .325 ips to .700 ips
Point E: .325 ips to .700 ips

Point A: .325 ips to .700 ips
Point B: .285 ips to .684 ips

Required Action Range

Low Pressure: 96.48 psig
High Pressure: 110.42 psig

Vibration

Motor End

Pump End

Point C: > .700 ips
Point D: > .700 ips
Point E: > .700 ips

Point A: > .700 ips
Point B: > .684 ips

Comment: Reference values established due to post maintenance MWR
925782, 921603, 932609.

Pump: 1P11B

Test: 012

Pressure Test

Vibrations (ips)

Test Date	Diff P	Vert		Horz		Axial	Vert		Horz		Int	Remarks
		Inbd	Outbd	Inbd	Outbd		Inbd	Outbd	Inbd	Outbd		
6/13/91	106	.110	.100	.270	.130	.110	BAT	ROUTINE SURVEILLANCE				
7/23/91	107	.130	.110	.260	.150	.120	BAT	POST MAINT. AFTER OI				
9/15/91	105	.140	.110	.280	.150	.130	BAT	ROUTINE SURVEILLANCE				
12/16/91	107	.140	.120	.130	.150	.120	LEH	ROUTINE SURVEILLANCE				
1/06/92	106	.070	.100	.250	.150	.110	LEH	INCREASED FREQUENCY				
1/16/92	107	.080	.090	.250	.130	.110	LEH	POST MAINTENANCE 1P1				
3/03/92	106	.120	.100	.210	.150	.100	BAT	ROUTINE SURVEILLANCE				
6/09/92	106	.130	.200	.250	.130	.130	JH	ROUTINE SURVEILLANCE				
6/09/92	106	.130	.200	.250	.130	.130	JH	ROUTINE SURVEILLANCE				
6/09/92	106	.130	.200	.250	.130	.130	JH	ROUTINE SURVEILLANCE				
9/02/92	107	.142	.226	.276	.144	.160						
9/02/92	107	.140	.230	.280	.140	.160	LEH	ROUTINE SURVEILLANCE				
10/15/92	105	.208	.314	.234	.123	.236						
10/15/92	105	.210	.310	.230	.120	.240	BAT	INCREASED FREQUENCY				
12/01/92	106	.140	.265	.278	.132	.202						
12/01/92	106	.140	.270	.280	.130	.200	LEH	ROUTINE SURVEILLANCE				
1/15/93	107	.148	.260	.128	.191	.304						
3/02/93	107	.165	.247	.127	.164	.266						
3/05/93	107	.204	.261	.167	.138	.269						
3/23/93	107	.149	.266	.235	.130	.160						
5/31/93	107	.146	.217	.252	.128	.140						
6/10/93	107	.142	.149	.251	.143	.114						
9/01/93	107	.131	.202	.252	.133	.140						
12/23/93	107	.123	.218	.225	.133	.141						
12/30/93	107	.013	.184	.245	.130	.122						
3/01/94	107	.119	.197	.280	.135	.120						
6/01/94	105	.123	.264	.262	.137	.168						
6/03/94	105	.125	.270	.247	.145	.203						
9/02/94	106	.109	.150	.230	.134	.146	LEH	ROUTINE SURVEILLANCE				
12/09/94	106	.104	.285	.228	.129	.191	BAT	ROUTINE SURVEILLANCE				
3/03/95	106	.116	.305	.255	.130	.186	LEH	ROUTINE SURVEILLANCE				
6/01/95	107	.202	.249	.256	.146	.195	LRI	ROUTINE SURVEILLANCE				
9/01/95	107	.147	.243	.230	.134	.165	BAT	ROUTINE SURVEILLANCE				
12/05/95	107	.124	.224	.227	.128	.180	BAT	ROUTINE SURVEILLANCE				
3/01/96	107	.136	.271	.265	.125	.149	LEH	ROUTINE SURVEILLANCE				
3/26/96							LEH	INCREASED FREQ. 1P11				
6/01/96	107	.113	.289	.278	.117	.203	LRI	ROUTINE SURVEILLANCE				
9/03/96	105	.180	.259	.106	.167	.183	LEH	ROUTINE SURVEILLANCE				
11/29/96	107	.141	.252	.229	.143	.147	LEH	ROUTINE SURVEILLANCE				

****PRESSURE TEST****

**Pump Reference
Values and Limits**

Pump#: 2P11A

IT-013

Date Established: 3/16/96
Entered By: LEH

Reference Values

Reference Pressure: 105.80 psig Flow: 2628.00 gpm

Reference Vibration Motor End

Pump End

Point C: .102 ips
Point D: .065 ips
Point E: .190 ips

Point A: .100 ips
Point B: .105 ips

Acceptable Range

Pressure: 98.40 psig to 107.90 psig

Vibration

Motor End

Pump End

Point C: ≤ .254 ips
Point D: ≤ .164 ips
Point E: ≤ .325 ips

Point A: ≤ .250 ips
Point B: ≤ .262 ips

Alert Range

Low Pressure: 95.20 psig to 98.40 psig
High Pressure: 107.90 psig to 109.00 psig

Vibration

Motor End

Pump End

Point C: .254 ips to .610 ips
Point D: .164 ips to .392 ips
Point E: .325 ips to .700 ips

Point A: .250 ips to .599 ips
Point B: .262 ips to .629 ips

Required Action Range

Low Pressure: 95.20 psig
High Pressure: 109.00 psig

Vibration

Motor End

Pump End

Point C: > .610 ips
Point D: > .392 ips
Point E: > .700 ips

Point A: > .599 ips
Point B: > .629 ips

Comment:

Pump: 2P11A

Test: 013

Pressure Test

Vibrations (ips)

Test Date	Diff P	Vert		Horz		Vert		Horz		Remarks
		Inbd	Outbd	Inbd	Outbd	Axial	Inbd	Outbd	Int	
										TESTING "PUMPPRNT"
										ROUTINE SURVEILLANCE
8/15/91	107	140	110	120	080	160	LEH			INITIAL ROUTINE SURV
9/15/91	103	130	100	180	110	080	BAT			ROUTINE SURVEILLANCE
12/15/91	105	120	110	220	140	090	LEH			ROUTINE SURVEILLANCE
3/04/92	102	140	090	140	120	080	BAT			ROUTINE SURVEILLANCE
6/01/92	101	130	130	240	120	090	JH			ROUTINE SURVEILLANCE
6/01/92	101	130	130	240	120	090	JH			ROUTINE SURVEILLANCE
9/02/92	104	158	131	230	145	126				
9/02/92	104	160	130	230	140	130	LEH			ROUTINE SURVEILLANCE
9/03/92	103	140	140	230	140	210	LEH			OIL CHANGE
11/30/92	104	140	150	250	120	080	LEH			ROUTINE SURVEILLANCE
3/12/93	103	156	103	114	082	228				
6/11/93	105	148	104	238	117	128				
9/01/93	105	120	108	217	109	083				
12/03/93	105	127	117	260	116	094				
3/02/94	106	109	083	210	101	092				
6/03/94	105	117	094	243	115	088				
9/08/94	105	149	108	152	115	077	LEH			ROUTINE SURVEILLANCE
12/09/94	105	114	091	195	108	081	BAT			ROUTINE SURVEILLANCE
3/04/95	107	037	042	204	112	078	LEH			ROUTINE SURVEILLANCE
6/01/95	108	119	091	203	097	085	LAC			ROUTINE SURVEILLANCE
9/02/95	106	117	102	205	101	076	BAT			ROUTINE SURVEILLANCE
12/04/95	105	124	084	231	114	101	BAT			ROUTINE SURVEILLANCE
2/14/96	107	121	093	242	135	094	LEH			ROUTINE SURVEILLANCE
6/02/96	106	116	093	161	101	093	LAC			ROUTINE SURVEILLANCE
8/29/96	105	144	120	199	109	091	LEH			ROUTINE SURVEILLANCE
12/11/96	105	156	169	177	123	084	LEH			ROUTINE SURVEILLANCE

****PRESSURE TEST****

**Pump Reference
Values and Limits**

Pump#: 2P11B

IT-013

Date Established: 8/29/96
Entered By: LEH

Reference Values

Reference Pressure: 104.00 psig Flow: 2600.00 gpm

Reference Vibration	Motor End	Pump End
Point C:	.173 ips	Point A: .168 ips
Point D:	.217 ips	Point B: .152 ips
Point E:	.174 ips	

Acceptable Range

Pressure: 96.70 psig to 106.10 psig

Vibration	Motor End	Pump End
Point C: ≤	.325 ips	Point A: ≤ .325 ips
Point D: ≤	.325 ips	Point B: ≤ .325 ips
Point E: ≤	.325 ips	

Alert Range

Low Pressure: 93.60 psig to 96.70 psig
High Pressure: 106.10 psig to 107.10 psig

Vibration	Motor End	Pump End
Point C:	.325 ips to .700 ips	Point A: .325 ips to .700 ips
Point D:	.325 ips to .700 ips	Point B: .325 ips to .700 ips
Point E:	.325 ips to .700 ips	

Required Action Range

Low Pressure: 93.60 psig
High Pressure: 107.10 psig

Vibration	Motor End	Pump End
Point C: >	.700 ips	Point A: > .700 ips
Point D: >	.700 ips	Point B: > .700 ips
Point E: >	.700 ips	

Comment: New reference value for DP provided as result of PPE evaluation for 08/29/96. Vibration data retained from 02/14/96 data.

Pump: 2P11B

Test: 013

Pressure Test

Vibrations (ips)

Test Date	Diff P	Vert		Horz		Axial	Vert		Horz		Int	Remarks
		Inbd	Outbd	Inbd	Outbd		Inbd	Outbd	Inbd	Outbd		
8/14/91	107	190	160	170	150	180	LEH					INITIAL ROUTINE SURV
9/15/91	103	190	150	310	170	130	BAT					ROUTINE SURVEILLANCE
9/25/91	106	200	170	290	210	150	BAT					INCREASED FREQUENCY
12/15/91	102	210	160	280	180	160	LEH					ROUTINE SURVEILLANCE
3/05/92	104	170	140	250	160	140	LEH					ROUTINE SURVEILLANCE
6/01/92	101	170	130	290	170	150	JH					ROUTINE SURVEILLANCE
6/01/92	101	170	130	290	170	150	JH					ROUTINE SURVEILLANCE
9/02/92	102	178	135	262	182	134						
9/02/92	102	180	130	260	180	130	LEH					ROUTINE SURVEILLANCE
9/04/92	103	187	173	287	156	146						
9/04/92	103	190	170	290	160	150	LEH					ROUTINE SURVEILLANCE
11/30/92	102	180	180	280	170	150	LEH					ROUTINE SURVEILLANCE
3/03/93	104	194	237	329	275	161						
3/03/93	104	194	237	329	275	161						
4/14/93	104	192	136	334	171	143						
6/11/93	104	224	227	282	191	141						
7/09/93	103	197	360	280	206	229						
9/01/93	104	304	205	274	150	187						
12/03/93	103	264	173	261	157	176						
3/02/94	103	201	151	279	153	141						
6/03/94	104	200	156	283	159	141						
9/08/94	104	210	156	156	180	124	LEH					ROUTINE SURVEILLANCE
12/09/94	105	179	139	139	134	175	BAT					ROUTINE SURVEILLANCE
6/01/95	105	170	144	260	156	111	LRI					ROUTINE SURVEILLANCE
9/02/95	105	186	144	266	171	156	BAT					ROUTINE SURVEILLANCE
12/04/95	105	226	318	220	138	129	BAT					ROUTINE SURVEILLANCE
2/14/96	102	173	217	174	166	151	LEH					ROUTINE SURVEILLANCE
6/02/96	102	255	233	095	120	156	LRI					ROUTINE SURVEILLANCE
6/29/96	104	171	151	147	132	149	LEH					ROUTINE SURVEILLANCE
12/11/96	104	205	171	131	145	150	LEH					ROUTINE SURVEILLANCE

Important Cooling Pump
 IF APPROXIMATE PUMP HEAD IS KNOWN TO
 FOR ONE SELECTION OF DIMENSIONS CAPACITY OF PUMP
 EFFICIENCY GUARANTEES ARE BASED ON SHORTEST
 AND WHEN HANDLING CLEAR COLLECTED WATER
 AT TEMPERATURE OF NOT OVER 100° F. WITH NOT
 OVER 100 FEET SUCTION LIFT

CURVE NO. 46
 DATE 9-2-3

MITCHELL PAT. NO. 235,532 DIA. 15"
 DIFFUSOR PAT. NO.

IP-11A

□ → WTMP DATA
 △ → IST DATA

350
 275
 250
 150
 BRAKE HORSE POWER

TOTAL HEAD IN FEET

EFFICIENCY

TOTAL HEAD

THIS WILL OCCURLY CURVE NO. 46-17 IS
 USED FOR PURPOSE OF 1 (m) WITH (Set) in
 NO. 0867110 (Oil) - 11 (Set) 37-10650
 9/26/18

CHARACTERISTIC CURVE

NO. 48 TYPE 5E PUMP

17250 R.P.M.

PUMP NO. 08671310 ORDER NO. 17250 50

INGERSOLL-RAND COMPANY

CAMERON PUMP DIVISION

DATE 17-26-55 CURV

GALLONS PER MINUTE X 400

Impeller Cooling Pump

CURVE NO. 463
DATE 9-26-3

PUMPS ARE APPROXIMATELY 10% MORE EFFICIENT THAN
FOR ONE SECTION COOLING PUMP CAPACITY. PUMPS ARE
EFFICIENTLY GUARANTEED TO BE CAPABLE OF HANDLING
AND WHEN HANDLING HEAVY OILS, HIGHWAY OILS,
AT TEMPERATURES UP TO 100°F. OVER 100°F. AND 100%
OVER 100°F. SECTION 100°F.

IMPELLER PART NO. P-111B
DIFFUSOR PART NO.

IP-111B
E → WMP DATA
A → IST DATA

BRAKE HORSE POWER

TOTAL HEAD IN FEET

EFFICIENCY

TOTAL HEAD

THIS WILL VERIFY THAT CURVE 463 IS IN
TEST PERFORMANCE OF PUMP WITH SERIAL
NO. 0847311 ON I-E ORDER 31-30639.

9/17/68

GALLONS PER MINUTE X 400

CHARACTERISTIC CURVE

NO. 8 TYPE 5E PUMP
1780 R.P.M.

PUMP NO. 0367311 ORDER NO. 3730330

INGERSOLL RAND COMPANY

CAMERON PUMP DIVISION

DATE 9-26-68

CURV

Impingement Cooling Chart

DO NOT
FOR
PERFORMANCE
AND WHEN HANDLING
WITH TEMPERATURE
OVER 100°F. SUCTOR LET

BNP (BA GA 1.0)

2P-11A

□ -> WMTD DATA
△ -> IST DATA

INPELLER FATH MIN 85.5 F 3.8

DIFUSOR FATH MIN

300

200

100


50

GRAPHIC POWER

CURVE NO. 10011

DATE 12-31-

TOTAL HEAD IN FEET



THIS WILL SPECIFY THAT CURVE 46578 IS TEST
PERFORMANCE OF PUMP WITH SERIAL NO. 056328
ON INGERSOLL-RAND ORDER 37-31170

Walden S. S. S.

2/13/69

CALLS FOR 30 MINUTE X 1000

CHARACTERISTIC CURVE

NO. 5 TYPE 5F PUMP
1780 R.P.M.

PUMP NO. 056328 ORDER NO. 37-31170

INGERSOLL-RAND COMPANY

CAMERON PUMP DIVISION

DATE 12-31-68

CURVE 14578

6

Concentric Cooling Pump

FOR USE WITH AIR COOLING PUMPS. PUMP HEAD IN FEET
FOR ONE SET OF CONDENSER DATA CURVE. HEAD IN FEET
FOR TWO SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR THREE SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR FOUR SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR FIVE SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR SIX SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR SEVEN SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR EIGHT SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR NINE SETS OF CONDENSER DATA CURVE. HEAD IN FEET
FOR TEN SETS OF CONDENSER DATA CURVE. HEAD IN FEET

CURVE NO. 4657
DATE 12-21-

INFEEDER RATE NO. 3553A
DIP LUBRICATION AND

2P-11B
□ → WUMP DATA
△ → IST DATA

BHP (S.P. GA. = 1.0)

TOTAL HEAD IN FEET

EFFICIENCY

TOTAL HEAD

This will certify that curve 4657 is
test performance of pump with Serial
No. 056229 as Ingersoll-Rand order
37-11170.

9.2.10. 3/11/69
GALLONS PER MINUTE X1000

CHARACTERISTIC CURVE

NO. 8 TYPE SE PUMP
1780 R.P.M.

PUMP NO. 056229 ORDER NO. 37-31170
INGERSOLL-RAND COMPANY ITEM 1A
CAMERON PUMP DIVISION

DATE 12-21-68 CURVE 4657

NUCLEAR POWER BUSINESS UNIT
CALCULATION REVIEW AND APPROVALCalculation # 96-0284Number of Pages
7 + (attachment page)

Title of Calculation:

Uncertainty Associated with Instrumentation used in IT-12 & IT-13
for CCW pumps☒ Original Calculation☒ QA-Scope☐ Revised Calculation. Revision # _____☐ Superseding Calculation. Supersedes Calculation # _____

Modification #

Description:

Other References:

Prepared By:

Date:

12/23/96

This Calculation has been reviewed in accordance with NP 7.2.4. The review was accomplished by one or a combination of the following (as checked):

☐ A review of a representative sample of repetitive calculations.☒ A detailed review of the original calculation.☐ A review of the calculation against a similar calculation previously performed.☐ A review by an alternate, simplified, or approximate method of calculation.

Comments:

Reviewed By: _____

Date:

12/26/96

Approved By: _____

Date:

12/27/96

TITLE: Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION # : 96-0284
Prepared By: EJM
Date: 12/23/96
Page 1 of 8

A. Purpose

The purpose of this calculation is to determine the uncertainty associated with the instrumentation used in inservice test procedures IT-12 & 13, for the component cooling water pumps, (reference 2). The final uncertainty value must include a combination of the uncertainties (by a square root sum of the squares [SRSS] method) for all the instrumentation used in the test that will have an impact on the ability to measure the IST acceptance value during the test performance for comparison to the design basis acceptance value.

B. Method

Instrument uncertainties will be calculated for the instruments used in the component cooling water (CCW) pump Inservice Test procedures IT-12 and IT-13, (reference 2). These inservice tests determine the developed head across the CCW pumps (1&2P-11A&B) by adjusting the pump flow to approximately 2600 gpm within approximately ± 30 gpm by throttling valves 1CC-824A and 1CC-748A. Once the correct flow value is achieved, the suction pressure instrument is valved in and the suction and discharge pressures are measured and the total developed head across the pump is determined. This value is compared to the CCW pump acceptance criteria.

A change to the IST test will be made to open up these throttle valves further to establish a flowrate that is greater than the design basis required CCW flow, plus instrument uncertainties. Based on this calculation, and reference 1, this value is expected to fall between 3400 gpm and 4000 gpm. This calculation is supporting this additional flow criteria that is being added to the IST test. These uncertainties do not apply to the portion of the IST test that is only verifying that ASME Section XI criteria are being satisfied.

While the IST procedures recommend using the computer point for total CCW flow (FT619), this calculation evaluated the control room indication, FI-619. Due to the readability error of FI-619, the overall loop error should exceed that of the computer point (FT619), and thus this calculation would be conservative.

This calculation is written referencing Unit 1 train A instrumentation. The results are also applicable to Unit 1 B train, and Unit 2 trains A and B.

C. References

1. Component Cooling Water Pump operability determination, 10/3/1996.
2. PBNP Inservice Test, IT 12 and IT-13, "Component Cooling Water Pumps and Valves"; Unit 1, Revision 11, August 29, 1996; and Unit 2, Revision 12, August 29, 1996.
3. Foxboro Component Instruction Manual for E13DM Series Differential Pressure Transmitter, Section 10, June 1979.

TITLE: Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION #: 96-0284
Prepared By: EJM
Date: 12/23/96
Page 2 of 8

4. Ashcroft Pressure Gauge Ordering Manual, I&C library
5. PBNP Instrumentation and Control Procedures, ICP-06.15, "Auxiliary Coolant System (Non-Outage)", Rev 19, August 20, 1996.
6. PBNP Instrumentation and Control Procedures, 1ICP-06.068, "Component Cooling Water Flow Calibration", Rev 1, October 24, 1995.
7. DG-101 "Instrument Setpoint Methodology", Revision 1, September 12, 1995.
8. Perma-Cal direct drive test and process gauge, component manual, dated 2/94.
9. VECTRA Calc No. PBNP-IC-07, "Westinghouse 252 Indicator Drift Calculation", Rev 0, 6/9/1995
10. Duke Engineering & Services letter to WE, "SI Pump IST Flow Test Uncertainty Evaluation", September 25, 1996.
11. WE Calculation 96-0191, "Minimum Allowable IST Acceptance Criteria for SI Pump Performance", dated 9/25/1996.
12. Process Measurement and Analysis, Instrument Engineers' Handbook, Third Edition, Chilton Book Company.
13. Flowmeters, a basic guide and sourcebook for users, Alan T.J. Hayward, John Wiley & Sons, 1979.
14. Ingersoll-Rand Component Instruction Manual #76, Component Cooling Water Pumps, rev 12, dated 10/15/96.

D. Assumptions

- ✓ 1. The temperature effect on the instrumentation will be assumed to be negligible as the transmitters are calibrated and used in essentially the same temperature environment.
- ✓ 2. The CCW pump flowrate used in the IST test will be changed to a value that ensures the IST design basis criteria, plus instrument uncertainties, is satisfied. This value is expected to be between 3400 gpm and 4000 gpm. The method to convert an error from psi to gpm, as accepted by Duke Engineering (reference 10), requires determining the slope of the pump curve at the point of interest. The pump curve for the CCW pump (from reference 14) is attached. As can be seen from the curve, the slope of the pump curve is more negative at higher flowrates, and using the slope at the lower end of this band, 3400 gpm, will ensure a maximum gallon per minute change for a given head change. In addition, when using the transfer function for calculating the error of a square root converter, (see Eq. 1.) the lower the representative flowrate, the greater the resulting error. For this case a flowrate of 3400 gpm will also be used. This calculation will be accurate for all CCW IST test revisions in which the pump flowrate that is used to satisfy the design basis requirement is greater than 3400 gpm. This calculation does not apply to the IST criteria that ensures that ASME Section XI criteria are satisfied, and that CCW test criteria could be done at any flowrate desired by the IST engineer and system engineer.
- ✓ 3. The pressure indicators, 1&2 PI-692 A&B and 1&2 PI-617 A&B were verified to be at the same elevation, 54" above the 8' elevation of the PAB,

TITLE Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION #: 96-0284
Prepared By: EJM
Date: 12/23/96
Page 3 of 8

and there is no need to consider the effects of elevation differences between the instruments and pipe centerlines

- ✓4. The velocity head developed by the pump is ignored.
- ✓5. The delta pressure measurement for FI-619 is taken off a 90 degree elbow in the pipe. It is assumed that this device has an inaccuracy of $\pm 10\%$ based on references 12 & 13, which both state an accuracy of between $\pm 5.0\%$ and $\pm 10\%$ for this type of flow measuring device.
- ✓6. If manufacturer's data was not located, uncertainties associated with drift of an instrument have been assumed to be the smaller of either 0.5% of full scale, or the instrument calibration tolerance. This value (0.5%) is based on engineering judgment of the maximum expected drift between calibrations for the instrumentation involved. Alternatively, the calibration accuracy is used if smaller, because instrumentation found regularly out of calibration are typically either repaired or replaced.
- ✓7. The M&TE error is assumed to be the smaller of either 0.5% of the instrument range, or the calibration tolerance, for all IST instruments. This value (0.5%) is conservative based on the research performed for Calculation 96-0191, "Minimum Allowable IST Acceptance Criteria for SI Pump Performance" (reference 11). The calibration accuracy is used if smaller because it is the practice of I&C to use a calibration instrument which is at least as accurate as the instrument being calibrated.

E. Inputs

For this calculation, the total uncertainty associated with the instrumentation used to perform the IST test must be considered. Contributors to this total uncertainty include:

- Instrument (transmitter & indicator) accuracy
- Indicator readability
- Tolerance
- Drift

F. Instrument Uncertainty Determinations

1. Instrument uncertainties for 1-FI-619, HX-12A/B CC HX Outlet Flow Transmitter, Foxboro model N-E13DM, input range 0.0 to 94.33 in H₂O, output range 10.0 to 50.0 mA dc. The calibrated range is 0.0 to 94 in H₂O (reference 6)

- a. Instrument accuracy: $\pm 0.5\%$ of range (reference 3)

$$\text{Accuracy} = \frac{\pm 0.5\% * 94.33"}{(94.0" - 0.0")} = \pm 0.502\% \checkmark$$

TITLE: Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION # 96-0284
Prepared By: EJM
Date: 12/23/96
Page 4 of 8

- b. Calibration Setting Tolerance: The calibration setting tolerance is 0.2 mAdc. This represents $\pm 0.5\%$ of the range, or an error of $\pm 0.502\%$ ✓
(see a. above) (reference 6)
- c. Drift (transmitter stability); Assumed to be $\pm 0.5\%$ (Assumption 6) ✓
- d. M&TE (Instrumentation uncertainty due to calibration); M&TE tolerance must be ± 0.47 in H_2O , which represents $\pm 0.5\%$ of the calibrated input range (± 0.47 in H_2O / 94 in H_2O) (reference 6) ✓
- e. Flow Element: This flow measurement is done using a delta P measurement off an elbow flow element. It is assumed that this type of device is about 10% accurate (Assumption 5). This accuracy is assumed to be as a function of the flowrate. Since the flow value for the test is always less than 4000 gpm (Assumption 2), and the calibrated range is 1131.4 gpm to 7838.4 gpm, the assumed accuracy as a function of the calibrated range is:

$$U_{FEC19} = \pm 10\% \cdot \frac{4000 \text{ gpm}}{(7838.4 - 1131.4) \text{ gpm}} = \pm 5.96\% \quad \checkmark$$

$$U_{FT619} = \sqrt{(0.00502)^2 + (0.00502)^2 + (0.005)^2 + (0.005)^2 + (0.0596)^2} \quad \checkmark$$

$$U_{F1619} = \pm 0.0604 = \pm 6.04\% \quad \checkmark$$

2. Instrument Uncertainties for 1-FI-619, HC-12A/B CC HX return Flow Indicator, Westinghouse Model 252 indicator.

- a. Indicator readability: This is a log scale. Minor divisions at 200 gpm. Assuming the instrument can be read to 1/2 a division, the readability as a function of calibrated range would represent an error of:

$$U_{\text{readability}} = \pm \frac{100 \text{ gpm}}{(7838.4 - 1131.4) \text{ gpm}} = \pm 1.49\% \quad \checkmark$$

- b. Instrument accuracy: $\pm 1.028\%$ (reference 9) ✓
This error also includes M&TE error and drift, based on telecon on 12/17/1996 with Karen Depodesta, Duke Engineering & Services.

- c. Calibration Tolerance; 2% of 8000 gpm = 160 gpm. (reference 6)
Since the calibrated span is 1131.4 gpm to 7838.4 gpm:

$$\text{Calibration Tolerance} = \frac{160 \text{ gpm}}{(7838.4 - 1131.4) \text{ gpm}} = .0239 = \pm 2.39\% \quad \checkmark$$

TITLE: Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION # : 96-0284
Prepared By: EJM
Date: 12/23/96
Page 5 of 8

Since the bellows in the indicator effectively acts as the square root converter, it is necessary to treat this instrument as a square root converter. All the above errors with the exception of the indicator readability, are treated as input errors.

Input errors:

$$a = \sqrt{(U_{FT619})^2 + (U_{FI619})^2}$$

$$a = \sqrt{(0.0604)^2 + (0.01028)^2 + (0.0239)^2} \checkmark$$

$$a = \pm 0.0658 = \pm 6.58\% \checkmark$$

Using the transfer function from reference 7 for a square root converter:

$$\text{Eq. 1 } b = \sqrt{(a / 2B)^2 + e^2}$$

Where
b = Output error from non-linear device
a = Input error to non-linear device
B = Point of Interest (0 - 100% of span = 0 to 1)
e = Device Uncertainty from non-linear device

By reviewing Equation 1 it can be seen that the smaller the value of B, the point of interest the greater the error. Based on this, and assumption #2, a point of interest of 3400 gpm will be used.

$$R = \frac{\text{Point of interest}}{\text{Instrument range}} = \frac{3400 \text{ gpm}}{8000 \text{ gpm}} = .425 \checkmark$$

Evaluating Equation 1.

$$b = \sqrt{(.0658 / 2 \cdot 0.425)^2 + (0.0149)^2} \checkmark$$

$$b = 0.0788 = \pm 7.88\% \text{ of calibrated span } \checkmark$$

$$b = \pm 7.88\% \cdot (7838.4 \text{ gpm} - 1131.4 \text{ gpm}) = \pm 529 \text{ gpm } \checkmark$$

3. Instrument Uncertainties for 1-PI-692A, P-11A CCW Pump Suction Pressure Indicator, Perma-Cal model #101TTM03A21, range 0-60 psig. (reference 5)
 - a. Indicator readability; minor divisions at 0.2 psi. Assuming the meter can be read to half a division, the meter can be read to ± 0.1 psi. This represents 0.1 gpm/60 gpm or $\pm 0.17\%$ uncertainty. Indicator readability was determined by plant walkdown by Ed Mercier 12/21/96. \checkmark
 - b. Instrument accuracy, $\pm 0.25\%$ of full scale, (reference 8) \checkmark

TITLE: Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION #: 96-0284

Prepared By: EJM

Date: 12/23/96

Page 6 of 8

- c. Calibration Tolerance: The as-left tolerance for the instrument is ± 1.0 psi. This represents an uncertainty of 1psi/30psi, or $\pm 1.67\%$ (reference 5) ✓
- d. Drift: assumed to be $\pm 0.5\%$. (assumption 6) ✓
- e. M&TE (Instrumentation uncertainty due to calibration); assumed to be $\pm 0.5\%$, (assumption 7) ✓

Total Uncertainty associated with PI-692:

$$U_{692} = \pm \sqrt{(0.0017)^2 + (0.0025)^2 + (0.0167)^2 + (0.005)^2 + (0.005)^2} \quad \checkmark$$

$$U_{692} = \pm 0.0184 = \pm 1.84\% \quad \checkmark$$

$$U_{692} = \pm 1.84\% \cdot 60 \text{ psi} = \pm 1.10 \text{ psi} \quad \checkmark$$

- 4. Instrument Uncertainties for 1-PI-617A, 1P-11A CCW Pump Discharge Pressure Indicator, Ashcroft model #1379SS, range 0-200 psig (reference 5).
 - a. Indicator readability: Based on plant walkdown, the smallest division is 2 psi. Assuming the meter can be read to half a division, the indicator readability would be ± 1.0 psi, which represents an uncertainty of $1/200$ or $\pm 0.5\%$ ✓
 - b. Instrument accuracy, $\pm 0.5\%$ of full scale, (reference 4) ✓
 - c. Calibration Tolerance: The as left tolerance for the instrument is ± 1.0 psi, which represents an uncertainty of $\pm 0.5\%$ (reference 5) ✓
 - d. Drift; assumed to be $\pm 0.5\%$, (assumption 6) ✓
 - e. M&TE (Instrumentation uncertainty due to calibration); assumed to be $\pm 0.5\%$, (assumption 7) ✓

Total uncertainty associated with PI-617A:

$$U_{617} = \pm \sqrt{(0.005)^2 + (0.005)^2 + (0.005)^2 + (0.005)^2 + (0.005)^2} \quad \checkmark$$

$$U_{617} = \pm 0.0112 = \pm 1.12\% \quad \checkmark$$

$$U_{617} = \pm 1.12\% \cdot 200 \text{ psi} = \pm 2.24 \text{ psi} \quad \checkmark$$

G. Calculation

The uncertainties of the Inservice test instrumentation have been determined above, and will be combined using a systematic method established in reference 7 and reference 10. This best estimate or realistic approach combines uncertainties using the statistical square root sum of squares (SRSS) method. This uncertainty value will be added to the design basis CCW pump flow requirement and this will become the IST design basis limit, and will be used as an acceptance value for the CCW pumps.

- a. Uncertainty associated with FI-619 (see Section F.1 & F.2)

$$U_{619} = \pm 529 \text{ gpm} \quad \checkmark$$

TITLE Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION # : 96-0284
Prepared By: EJM
Date: 12/23/96
Page 7 of 8

b. Uncertainty associated with PI-692A (see Section F.3)

$$U_{692} = \pm 1.10 \text{ psi} \quad \checkmark$$

c. Uncertainty associated with PI-617A (see Section F.4)

$$U_{617} = \pm 2.24 \text{ psi} \quad \checkmark$$

The uncertainties associated with 1-PI-692A and 1-PI-617A, in psi, must be converted to an equivalent uncertainty in gpm in order to combine the pressure uncertainty with the uncertainty associated with the flow instrument. Therefore, the pump curve at the test point (3400 gpm) was used to approximate an associated change in gallons per minute due to an uncertainty in psi. Selecting this point to take the slope maximizes the error contribution of the pressure indicators. (assumption 2) A tangential line to the pump curve was drawn at the testing point from which a slope (ft/gpm) was obtained to convert the uncertainty in psi to an uncertainty in gpm. This method has been determined to be an acceptable approach and has been evaluated independently by Duke Engineering Services. (reference 10)

The two points taken off the tangential line to develop the slope were 275 feet at 1900 gpm, and 150 feet at 5950 gpm. The conversion factor used to convert ft to psi (2.336) assumes a water temperature of 125 °F which is the upper temperature for the CCW system from the draft CCW Design Basis Document.

$$m = \left| \frac{275 \text{ ft} - 150 \text{ ft}}{1900 \text{ gpm} - 5950 \text{ gpm}} \right| = 3.09\text{E} - 2 \text{ ft/gpm} \times \frac{\text{psi}}{2.336 \text{ ft}} = 1.32\text{E} - 2 \text{ psi/gpm} \quad \checkmark$$

$$U_{692} = \pm 1.10 \text{ psi} \times \frac{\text{gpm}}{1.32\text{E} - 2 \text{ psi}} = \pm 83 \text{ gpm} \quad \checkmark$$

$$U_{617} = \pm 2.24 \text{ psi} \times \frac{\text{gpm}}{1.32\text{E} - 2 \text{ psi}} = \pm 170 \text{ gpm} \quad \checkmark$$

Now that the units of the individual uncertainties are consistent, the total uncertainty associated with the instruments used to test the CCW pumps can be calculated via the SRSS method.

d. Combining the uncertainties from these three instruments gives the following for total uncertainty:

TITLE: Uncertainty Associated with
Instrumentation Used in
IT-12 & IT-13 for CCW Pumps

CALCULATION # . 96-0284

Prepared By: EJM

Date: 12/23/96

Page 8 of 8

$$U_{\text{total}} = \pm \sqrt{(U_{692})^2 + (U_{617})^2 - (U_{619})^2}$$

$$U_{\text{total}} = \pm \sqrt{(83 \text{ gpm})^2 + (170 \text{ gpm})^2 + (529 \text{ gpm})^2} \quad \checkmark$$

$$U_{\text{total}} = \pm 562 \text{ gpm} \quad \checkmark$$

H. Results

The total instrument uncertainty, expressed in gpm, associated with the inservice test procedure for the component cooling water pumps is ± 562 gpm.

CIX-007259

CURVE NO. 46.

DATE _____

3

1
 2
 3
 4
 5
 6
 7
 8
 9
 10
 11
 12
 13
 14
 15
 16
 17
 18
 19
 20
 21
 22
 23
 24
 25
 26
 27
 28
 29
 30
 31
 32
 33
 34
 35
 36
 37
 38
 39
 40
 41
 42
 43
 44
 45
 46
 47
 48
 49
 50
 51
 52
 53
 54
 55
 56
 57
 58
 59
 60
 61
 62
 63
 64
 65
 66
 67
 68
 69
 70
 71
 72
 73
 74
 75
 76
 77
 78
 79
 80
 81
 82
 83
 84
 85
 86
 87
 88
 89
 90
 91
 92
 93
 94
 95
 96
 97
 98
 99
 100
 101
 102
 103
 104
 105
 106
 107
 108
 109
 110
 111
 112
 113
 114
 115
 116
 117
 118
 119
 120
 121
 122
 123
 124
 125
 126
 127
 128
 129
 130
 131
 132
 133
 134
 135
 136
 137
 138
 139
 140
 141
 142
 143
 144
 145
 146
 147
 148
 149
 150
 151
 152
 153
 154
 155
 156
 157
 158
 159
 160
 161
 162
 163
 164
 165
 166
 167
 168
 169
 170
 171
 172
 173
 174
 175
 176
 177
 178
 179
 180
 181
 182
 183
 184
 185
 186
 187
 188
 189
 190
 191
 192
 193
 194
 195
 196
 197
 198
 199
 200
 201
 202
 203
 204
 205
 206
 207
 208
 209
 210
 211
 212
 213
 214
 215
 216
 217
 218
 219
 220
 221
 222
 223
 224
 225
 226
 227
 228
 229
 230
 231
 232
 233
 234
 235
 236
 237
 238
 239
 240
 241
 242
 243
 244
 245
 246
 247
 248
 249
 250
 251
 252
 253
 254
 255
 256
 257
 258
 259
 260
 261
 262
 263
 264
 265
 266
 267
 268
 269
 270
 271
 272
 273
 274
 275
 276
 277
 278
 279
 280
 281
 282
 283
 284
 285
 286
 287
 288
 289
 290
 291
 292
 293
 294
 295
 296
 297
 298
 299
 300
 301
 302
 303
 304
 305
 306
 307
 308
 309
 310
 311
 312
 313
 314
 315
 316
 317
 318
 319
 320
 321
 322
 323
 324
 325
 326
 327
 328
 329
 330
 331
 332
 333
 334
 335
 336
 337
 338
 339
 340
 341
 342
 343
 344
 345
 346
 347
 348
 349
 350
 351
 352
 353
 354
 355
 356
 357
 358
 359
 360
 361
 362
 363
 364
 365
 366
 367
 368
 369
 370
 371
 372
 373
 374
 375
 376
 377
 378
 379
 380
 381
 382
 383
 384
 385
 386
 387
 388
 389
 390
 391
 392
 393
 394
 395
 396
 397
 398
 399
 400
 401
 402
 403
 404
 405
 406
 407
 408
 409
 410
 411
 412
 413
 414
 415
 416
 417
 418
 419
 420
 421
 422
 423
 424
 425
 426
 427
 428
 429
 430
 431
 432
 433
 434
 435
 436
 437
 438
 439
 440
 441
 442
 443
 444
 445
 446
 447
 448
 449
 450
 451
 452
 453
 454
 455
 456
 457
 458
 459
 460
 461
 462
 463
 464
 465
 466
 467
 468
 469
 470
 471
 472
 473
 474
 475
 476
 477
 478
 479
 480
 481
 482
 483
 484
 485
 486
 487
 488
 489
 490
 491
 492
 493
 494
 495
 496
 497
 498
 499
 500
 501
 502
 503
 504
 505
 506
 507
 508
 509
 510
 511
 512
 513
 514
 515
 516
 517
 518
 519
 520
 521
 522
 523
 524
 525

○
P
A
E
S
J
F
D

2

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

五

无

23

87

TOTAL HEAD IN FEET

REFERENCES

不刊之論

SC22 WED

CHARACTERISTIC CURVE

NO. 8 TYPE

附錄

二、三

PUMP NO. 284 ZRVO ORDER NO.

INGERSOLL RAND COMPANY

ARMED AND DANGEROUS

3-VC-1134H-24

July

CALLONS PAPER MILLS

5/26/88

卷之四