

BALTIMORE GAS AND ELECTRIC COMPANY
CALVERT CLIFFS NUCLEAR POWER PLANT
UNIT 1

PRIMARY REACTOR CONTAINMENT
INTEGRATED LEAKAGE RATE TEST REPORT

MAY 1985

PREPARED BY
BECHTEL POWER CORPORATION
SAN FRANCISCO, CA

8508200214 850805
PDR ADOCK 05000317
P PDR

CONTENTS

<u>Section</u>	<u>Page</u>
INTRODUCTION	1
TEST SYNOPSIS	1
TEST DATA SUMMARY	3
ANALYSIS AND INTERPRETATION	8
REFERENCES	10

APPENDICES

- A. Description of Bechtel ILRT Computer Program
- B. Pressurization and Stabilization Summary Data
- C. ILRT Trend Report
- D. ILRT Summary Data, Mass Point, and Total Time
- E. Plots; Airmass, Temperature, Pressure, Vapor Pressure, and Leakage Rate
- F. Verification Flow Summary and Data
- G. ISG Calculations
- H. Local Leakage Rate Test Evaluation
- I. Malfunctioning Sensor Plots

EXECUTIVE SUMMARY

A Primary Containment Integrated Leakage Rate Test (ILRT) was successfully completed at the Calvert Cliffs Nuclear Power Plant, Unit 1, on May 20, 1985. The test met the requirements set forth in 10CFR50, Appendix J.

Listed below is the summary of the test results for both the mass point and total time data analysis techniques. The actual measured leakage (L_{am}) and the 95 percent upper confidence limit (UCL), in units of weight percent per day, are compared to the acceptance criteria.

<u>Mass Point</u>	<u>Test Result</u>	<u>Acceptance Criteria</u>
ILRT Lam	0.032	0.150
ILRT UCL	0.035	0.150
Verification Test Lam	0.201	$0.155 < Lam < 0.255$
<u>Total Time</u>		
ILRT Lam	0.025	0.150
ILRT UCL	0.069	0.150
Verification Test Lam	0.166	$0.148 < Lam < 0.248$

The total local leakage rate measured for the eight penetrations not in the post-LOCA lineup during the ILRT was 0.002%/day.

The chronological summary of events, summary of plant technical data, and discussion of test results are included in portions of this report.

I. INTRODUCTION

This report presents data, analysis, and conclusions pertaining to the Calvert Cliffs Nuclear Power Plant Unit 1 Integrated Leakage Rate Test (ILRT) performed in May 1985. The Integrated Leakage Rate Test (Type A) is performed periodically to demonstrate that the combined leakage through the reactor containment and those systems penetrating the containment does not exceed the allowable leakage rate specified in the Plant Technical Specifications.

The successful periodic Type A and supplemental verification tests were performed according to the requirements of the Calvert Cliffs Nuclear Power Plant, Unit 1, Technical Specifications and 10CFR50, Appendix J. The Calvert Cliffs Type A test method is the Absolute Method described in ANSI N45.4-1972, "Leakage Rate Testing of Containment Structures for Nuclear Reactors" and ANSI/ANS 56.8-1981, "Containment System Leakage Testing Requirements." The leakage rate was calculated using formulas from the above ANSI Standards and BN-TOP-1, Rev 1, "Testing Criteria for Integrated Leakage Rate Testing of Primary Containment Structures for Nuclear Power Plants." Type A and verification test durations were according to the criteria of BN-TOP-1.

A 95% upper confidence level was calculated for leakage rate data as required by Reference 6. This is to ensure a 95% probability that the calculated leakage rate value is within the acceptance limits. All calculations were done with Bechtel's ILRT computer program described in Appendix A.

The temperature and pressure history and the containment air mass variations were plotted by the computer program and are contained in Appendix E.

II. TEST SYNOPSIS

Valve line-ups were conducted on all systems to establish post-accident conditions except for shutdown cooling, steam generator manways and manholes and three penetrations necessary to conduct the ILRT. The inspection of the containment's accessible interior and exterior surfaces was conducted prior to pressurization. No evidence of structural deterioration was noted which would have affected containment integrity or leak tightness.

Containment pressurization commenced at 1:00 pm, May 18, 1985. At 3:30 pm, pressurization was stopped to investigate an observed 100 inch water level decrease (approximately 3000 gal.) in the pressurizer. At 5:25 pm the pressurizer was refilled and pressurization restarted. At 7:45 pm the sumps were drained due to a high sump water level reading.

Test pressure of 50.5 psig was reached at 2:44 am, May 19, 1985. The pressurization line was vented and the containment coolers and fans were stopped in stages between 3:00 am and 6:40 am. Containment pressure continued to increase due to increasing containment temperature. In order to satisfy procedural requirements on the test pressure, the upper limit on the test pressure was raised from 50.5 psig to 52.0 psig. The temperature stabilization criteria were satisfied during the four hours from 9:30 am to 1:30 pm.

Collection of data to determine the integrated leakage rate commenced at 1:30 pm, May 19, 1985 and was completed at 11:30 pm. The verification flow test was initiated at 0:30 am, May 20, 1985. The verification flow test was completed satisfactorily and depressurization of the containment commenced at 7:40 am, May 20, 1985. After the containment was completely depressurized at 10:30 pm, May 20, 1985, a containment entry was made. Determination was made that no measurable water level changes requiring corrections to the measured leakage rate had occurred during the test. Summary of test phases were as follow:

<u>Test Phase</u>	<u>Time</u>	<u>Duration hr.</u>	<u>Date</u>
Pressurization	1300 - 0244	14.73	May 18-19
Stabilization	0245 - 1315	10.5	May 19
ILRT	1330 - 2330	10.0	May 19
Verification Initiation	2345 - 0015	0.5	May 19-20
Verification Stabilization	0030 - 0130	1.0	May 20
Verification Test	0130 - 0630	5.0	May 20

During the test two temperature sensors were malfunctioning. Temperature sensor 13, located in #11 steam generator cavity indicated a decreasing temperature starting at 9:30 am on May 19. Since all other temperature sensors indicated an increase in temperature, sensor 13 was judged to be malfunctioning and its volume fraction assigned to temperature sensor 6, located in #12 steam generator cavity. Temperature sensor 14 consistently indicated temperatures approximately 6 to 7°F lower than adjacent sensors which was inconsistent with the temperature survey. Sensor 14 was judged to be malfunctioning and its volume fraction assigned to temperature sensor 12, located at the same elevation. The reassigned volume fractions were used to calculate the containment dry air mass during the entire test. Plots of temperature sensors 13 and 14 are in Appendix I.

III. TEST DATA SUMMARY

A. Plant Information

Owner: Baltimore Gas and Electric Company
Plant: Calvert Cliffs Nuclear Power Plant Unit 1
Location: Lusby, Maryland
Containment Type: Post-tensioned concrete
Data Test Completed: May 20, 1985
Docket No.: 50317

B. Technical Data

1. Containment Net Free Air Volume 2,000,000 cu. ft.
2. Design Pressure 50 psig
3. Design Temperature 276°F
4. Calculated Peak Accident pressure Pa 50 psig
5. Containment ILRT Average Temperature Limits 60-120°F

C. Type A Test Result

1. Test Method Absolute
2. Leakage Rate Data Analysis Techniques Total Time per BN-TOP-1 and Mass Point per ANSI/ANS 56.8-1981
3. Test Pressure 50.0 psig + 2.0*
- 0.0
4. Maximum Allowable Leakage Rate, La, per Technical Specification 0.2%/day
5. 75% of La 0.15%/day

D. Type A Test Results

Integrated Leakage Rate	From Regression Line, %/day (Lam)	At Upper 95% Confidence Limit
a. Mass Point Analysis	0.032	0.035
b. Total Time Analysis	0.025	0.069

* The upper bound on test pressure was increased from 50.5 to 52.0 psig to allow for increasing pressure due to increasing containment temperature.

E. Verification Test

1. Imposed flow rate (Li)	10.75 scfm (0.173%/day)
2. Verification Test Results	<u>Leakage Rate, %/day</u>
a. Mass Point Analysis	0.201
b. Total Time Analysis	0.166
3. Verification Test Limits	<u>Test Limit, %/day</u>
a. Mass Point Analysis	
(1) Upper Limit (Li + Lam + 0.25 La)	0.255
(2) Lower Limit (Li + Lam - 0.25 La)	0.155
b. Total Time Analysis	
(1) Upper Limit	0.248
(2) Lower Limit	0.148

F. Report Printouts

The Report Printouts of the Type A and Verification Test calculations are provided for the Mass Point and Total Time Analysis (Appendices C through F). Stabilization data is also provided (Appendix B).

G. Local Leakage Rate Test Results - Type B and C Tests

1. LLRT Results - The Type B and C leakage tests were conducted prior to the Type A test. The total as left LLRT measurement for Unit 1 was 28,354.03 sccm. This value converts to 0.016%/day which is less than the technical specification limit of .12%/day. An evaluation of "as left" compared to "as found" data is contained in Appendix H.

2. During the ILRT the following penetrations were not in the post accident position. The following is the local leakage rate measurement for these penetrations.

<u>Penetration</u>	<u>System</u>	<u>As Left, SCCM</u>
7A	ILRT Instrumentation	20.4
7B	ILRT Instrumentation	494
41	Shutdown Cooling Return	2376
50	ILRT Pressurization	362
11	SG Manway 11-1	59.7
11	SG Manhole 11-2	192
12	SG Manway 12-1	98.2
12	SG Manhole 12-2	62.8
Total:		3655.1 sccm
% / day:		.002% / day

3. Periodic Type B and Type C Test Results Since Last ILRT

<u>Outage Date</u>	<u>LLRT</u>	<u>Acceptance Criteria</u>
10/3/83	29,886.94	.6 La = 207,700 sccm

4. 10CFR50, Appendix J, paragraph V.B.3 requires that leakage test results from Type A, B, and C tests that failed to meet the acceptance criteria of III.A.5(b), III.B.3 and III.C.3, respectively, shall be reported in a separate accompanying summary report that includes an analysis and interpretation of the test data, the least-squares fit analysis of the test data, the instrumentation error analysis, and the structural condition of the containment or components, if any, which contributed to the failure in meeting the acceptance criteria. Since the tests meet the acceptance criteria no further analysis is submitted. Instruments used during local leakage rate testing are calibrated as follows: $\pm 1\%$ full scale for flowmeters, and $\pm 0.1\%$ full scale for temperature and pressure gauges. Field checks of flowmeters are performed prior to each test to check calibration.

H. Integrated Leakage Rate Measurement System

The following instrument system was used:

<u>Description</u>	<u>Data</u>
1. <u>Absolute Pressure</u>	
2 Precision Pressure Gages	Range: 0-100 psia
Mensor Model 10100	Accuracy: 0.02% F.S.
	Sensitivity: 0.001 psia
	Repeatability: 0.001 psia
	Calibration Date: 2/26/85

Description	Data
2. <u>Drybulb Temperature</u>	
18 Temperature Sensors Volumetrics 100 ohm Platinum RTD, part no. VSTD-347	Range: 32-120°F Accuracy: 0.20°F Sensitivity: 0.01°F Repeatability: 0.01°F Calibration Date: 2/23/85
3. <u>Dewpoint Temperature</u>	
6 Dewpoint Sensors EG&G Model 660 Chilled Mirror Hygrometers	Range: 40-100°F Accuracy: 0.54°F Sensitivity: 0.10° F Repeatability: 0.1°F Calibration Date: 2/25/85
4. <u>Flowmeters</u>	
2 Mass Flowmeters (1) TSI Model 2013 (2) Model 2014	Range: 0-10 scfm 0-20 scfm Accuracy: 1% F.S. Sensitivity: 1% F.S. Repeatability: 0.1 scfm Calibration Date: 3/5/85
5. Overall Instrumentation Selection Guide (ISG) Value (from ANSI/ANS 56.8-1981, Appendix G) based on ILRT instrumentation and ten hour minimum test duration = 0.0067%/day. (Calculations Appendix G).	
6. Drybulb and Dewpoint Temperature Sensor Volume Fractions - Table 1.	

I. Information Retained at Plant

The following information is available for review at the Facility:

1. Listing of all containment penetrations, including the total number of like penetrations, penetration size and function.
2. Systems lineup (at time of test).
3. A continuous, sequential log of events during the test.
4. Documentation of instrumentation calibration and standards.
5. The working copy of test procedure that would include signature sign-off of procedural steps.
6. The procedure and all data from local leakage rate testing of penetrations and valves.

7. The Quality Assurance audit plan that was used to monitor ILRT.
8. A listing of all test exceptions including changes in containment system boundaries instituted by licensee to conclude successful testing.
9. Description of method of leak rate verification of instrument measuring system (superimposed leakage), with calibration information on flowmeters along with calculations that were used to measure the verification leakage rate.

IV. ANALYSIS AND INTERPRETATION

The Integrated Leakage Rate Test results at the upper 95% confidence level, are $\text{Lam} = 0.035\%/ \text{day}$ (Mass Point analysis) and $0.069\%/ \text{day}$ (Total Time analysis). The local leakage rate for penetrations not in post-LOCA lineup is $0.002\%/ \text{day}$. The sums of the ILRT upper 95% confidence level and LLRT leakage rates, $\text{Lam} = 0.037\%/ \text{day}$ (Mass Point analysis) and $0.071\%/ \text{day}$ (Total Time analysis) satisfy the acceptance criterion. The acceptance criterion is $\text{Lam} < 0.75 \text{ La} = 0.150\%/ \text{day}$, at $\text{Pa} = 50 \text{ psig}$ (-0 psi , $+2.0 \text{ psi}$).

TABLE 1

DRYBULB AND DEWPOINT TEMPERATURE SENSOR LOCATIONS

TE No.	Tag No.	Elevation (ft)	Azimuths (degrees)	Distance From Center	Volume Fractions Original	Volume Fractions Reassigned	Reference Drawing
1	O-TE-5500	175	0	0	.081	.081	E-292
2	O-TE-5501	160	180	33	.081	.081	E-292
3	O-TE-5502	145	0	33	.081	.081	E-292
4	O-TE-5503	130	90	48	.073	.073	E-292
5	O-TE-5508	115	0	0	.073	.073	E-292
6	O-TE-5511	50	230	50	.021	.043	E-290
7	O-TE-5513	104	180	32	.073	.073	E-275-2
8	O-TE-5504	104	0	30	.073	.073	E-292
9	O-TE-5505	75	20	48	.058	.058	E-292
10	O-TE-5506	65	0	0	.042	.042	E-292
11	O-TE-5517	16	180	45	.044	.044	E-298
12	O-TE-5507	50	140	44	.044	.088	E-295-1
*13	O-TE-5509	50	85	40	.022	.000	E-295-1
*14	O-TE-5510	50	320	50	.044	.000	E-295-2
15	O-TE-5512	75	220	44	.058	.058	E-295-2
16	O-TE-5514	16	80	50	.044	.044	E-289
17	O-TE-5515	16	0	48	.044	.044	E-289
18	O-TE-5516	16	270	25	.044	.044	E-289

DEWCELLS

AE No.	Tag No.	Elevation (ft)	Azimuths (degrees)	Distance From Center	Volume Fractions Original	Volume Fractions Reassigned	Reference Drawing
1	O-AE-5518	154	0	33	.231	.231	E-292
2	O-AE-5519	119	180	33	.231	.231	E-292
3	O-AE-5520	75	350	48	.231	.231	E-292
4	O-AE-5521	50	320	40	.131	.131	E-292-2
5	O-AE-5522	16	0	30	.088	.088	E-289
6	O-AE-5523	16	180	45	.088	.088	E-289

* Malfunctioning sensors - not used for leakage rate calculations.

V. REFERENCES

1. Calvert Cliffs, Unit 1, Plant Technical Specifications.
2. Calvert Cliffs Procedure STP M-662-1, Integrated Leakage Rate Test, Unit 1 Containment.
3. 10CFR50, Appendix J, "Reactor Containment Leakage Testing for Water Cooled Power Reactors."
4. ANSI N45.4-1972, "Leakage Rate Testing of Containment Structures for Nuclear Reactors."
5. ANSI/ANS 56.8-1981, "Containment System Leakage Testing Requirements."
6. Bechtel Topical Report BN-TOP-1, "Testing Criteria for Integrated Leakage Rate Testing of Primary Containment Structures for Nuclear Power Plants." Rev. 1, February 1972.

APPENDIX A

DESCRIPTION OF BECHTEL ILRT COMPUTER PROGRAM

APPENDIX A

DESCRIPTION OF BECHTEL ILRT COMPUTER PROGRAM

A. Program and Report Description

1. The Bechtel ILRT computer program is used to determine the integrated leakage rate of a nuclear primary containment structure. The program is used to compute leakage rate based on input values of time, free air volume, containment atmosphere total pressure, drybulb temperature, and dewpoint temperature (water vapor pressure). Leakage rate is computed using the Absolute Method as defined in ANSI/ANS 56.8-1981, "Containment System Leakage Testing Requirements" and BN-TOP-1, Rev 1, "Testing Criteria for Integrated Leakage Rate Testing of Primary Containment Structures for Nuclear Power Plants". The program is designed to allow the user to evaluate containment leakage rate test results at the jobsite during containment leakage testing. Current leakage rate values may be obtained at any time during the testing period using one of two computational methods, yielding three different report printouts.
2. In the first printout, the Total Time Report, leakage rate is computed from initial values of free air volume, containment atmosphere drybulb temperature and partial pressure of dry air, the latest values of the same parameters, and elapsed time. These individually computed leakage rates are statistically averaged using linear regression by the method of least squares. The Total Time Method is the computational technique upon which the short duration test criteria of BN-TOP-1, Rev 1, "Testing Criteria for Integrated Leakage Rate Testing of Primary Containment Structures for Nuclear Power Plant," are based.
3. The second printout is the Mass Point Report and is based on the Mass Point Analysis Technique described in ANSI/ANS 56.8-1981, "Containment System Leakage Testing Requirements." The mass of dry air in the containment is computed at each data point (time) using the Equation of State, from current values of containment atmosphere drybulb temperature and partial pressure of dry air. Contained mass is "plotted" versus time and a regression line is fit to the data using the method of least squares. Leakage rate is determined from the statistically derived slope and intercept of the regression line.
4. The third printout, the Trend Report, is a summary of leakage rate values based on Total time and Mass Point computations presented as a function of number of data points and elapsed time (test duration). The Trend Report provides all leakage rate values required for comparison to the acceptance criteria of BN-TOP-1 for conduct of a short duration test.
5. The program is written in a high level language and is designed for use on a micro-computer with direct data input from the data acquisition system. Brief descriptions of program use, formulae

used for leakage rate computations, and program logic are provided in the following paragraphs.

B. Explanation of Program

1. The Bechtel ILRT computer program is written, for use by experienced ILRT personnel, to determine containment integrated leakage rates based on the Absolute Method described in ANSI/ANS 56.8-1981 and BN-TOP-1.
2. Information loaded into the program prior to or at the start of the test:
 - a. Number of containment atmosphere drybulb temperature sensors, dewpoint temperature (water vapor pressure) sensors and pressure gages to be used in leakage rate computations for the specific test
 - b. Volume fractions assigned to each of the above sensors
 - c. Calibration data for above sensors
 - d. Test title
 - e. Test pressure
 - g. Maximum allowable leakage rate at test pressure
3. Data received from the data acquisition system during the test, and used to compute leakage rates:
 - a. Time and date
 - b. Containment atmosphere drybulb temperatures
 - c. Containment atmosphere pressure(s)
 - d. Containment atmosphere dewpoint temperatures
 - e. Containment free air volume.
4. After all data at a given time are received, a Summary of Measured Data report (refer to "Program Logic," Paragraph D, "Data" option command) is printed.
5. If drybulb and dewpoint temperature sensors should fail during the test, the data from the sensor(s) are not used. The volume fractions for the remaining sensors are recomputed and reloaded into the program for use in ensuing leakage rate computations.

C. Leakage Rate Formulae

1. Computation using the Total Time Method:

a. Measured leakage rate, from data:

$$P_1 V_1 = W_1 R T_1 \quad (1)$$

$$P_i V_i = W_i R T_i \quad (2)$$

$$L_i = \frac{2400 (W_1 - W_i)}{\Delta t_i W_1} \quad (3)$$

Solving for W_1 and W_i and substituting equations (1) and (2) into (3) yields:

$$L_i = \frac{2400}{\Delta t_i} \left(1 - \frac{T_1 P_i V_i}{T_i P_1 V_1} \right) \quad (4)$$

where,

W_1, W_i = Weight of contained mass of dry air at times t_1 and t_i respectively, lbm.

T_1, T_i = Containment atmosphere drybulb temperature at times t_1 and t_i respectively, °R.

P_1, P_i = Partial pressure of the dry air component of the containment atmosphere at times t_1 and t_i respectively, psia.

V_1, V_i = Containment free air volume at times t_1 and t_i respectively, (constant or variable during the test), ft³.

t_1, t_i = Time at 1st and ith data points respectively, hours.

Δt_i = Elapsed time from t_1 to t_i , hours.

R = Specific gas constant for air = 53.35 ft.lbf/lbm.°R.

L_i = Measured leakage rate computed during time interval t_1 to t_i , wt.%/day.

In order to reduce truncation error, the computer program uses the following equivalent formulation:

$$L_i = \frac{-2400}{\Delta t_i} \frac{\Delta W_i}{W_1}$$

where,

$$\frac{\Delta W_i}{W_1} = \frac{W_i - W_1}{W_1}$$

$$= \frac{\frac{\Delta P_i}{P_1} + \frac{\Delta V_i}{V_1} + \frac{\Delta P_i \Delta V_i}{P_1 V_1} - \frac{\Delta T_i}{T_1}}{1 + \frac{\Delta T_i}{T_1}}$$

$$\Delta P_i = P_i - P_1$$

$$\Delta V_i = V_i - V_1$$

$$\Delta T_i = T_i - T_1$$

b. Calculated leakage rate from regression analysis,

$$\bar{L} = a + b \Delta t_N \quad (5)$$

where:

\bar{L} = Calculated leakage rate, wt.%/day, as determined from the regression line.

$$a = (\Sigma L_i - b \Sigma \Delta t_i) / N \quad (6)$$

$$b = \frac{N(\Sigma L_i \Delta t_i) - (\Sigma L_i)(\Sigma \Delta t_i)}{N(\Sigma \Delta t_i^2) - (\Sigma \Delta t_i)^2} \quad (7)$$

N = Number of data points

$$\Sigma = \sum_{i=1}^N$$

c. Calculated leakage rate at the 95% confidence level.

$$\bar{L}_{95} = a + b \Delta t_N + S_{\bar{L}} \quad (8)$$

where:

\bar{L}_{95} = Calculated leakage rate at the 95% confidence level, wt.%/day, at elapsed time Δt_N .

For $\Delta t_N < 24$

$$\frac{S}{\bar{L}} = t_{0.025; N-2} [(\sum L_i^2 - a \sum L_i - b \sum L_i \Delta t_i) / (N-2)]^{1/2} \times [1 + \frac{1}{N} + (\Delta t_N - \overline{\Delta t})^2 / (\sum \Delta t_i^2 - (\sum \Delta t_i)^2 / N)]^{1/2} \quad (9a)$$

$$\text{where, } t_{0.025; N-2} = 1.95996 + \frac{2.37226}{N-2} + \frac{2.82250}{(N-2)^2};$$

For $\Delta t_N \geq 24$

$$\frac{S}{\bar{L}} = t_{0.025; N-2} [(\sum L_i^2 - a \sum L_i - b \sum L_i \Delta t_i) / (N-2)]^{1/2} \times [\frac{1}{N} + (\Delta t_N - \overline{\Delta t})^2 / (\sum \Delta t_i^2 - (\sum \Delta t_i)^2 / N)]^{1/2} \quad (9b)$$

$$\text{where, } t_{0.025; N-2} = \frac{1.6449(N-2)^2 + 3.5283(N-2) + 0.85602}{(N-2)^2 + 1.2209(N-2) - 1.5162}$$

$$\overline{\Delta t} = \frac{\sum \Delta t_i}{N}$$

2. Computation using the Mass Point Method

a. Contained mass of dry air from data:

$$W_i = 144 \frac{P_i V_i}{RT_i} \quad (10)$$

where:

All symbols as previously defined.

b. Calculated leakage rate from regression analysis, $W = a + b \Delta t$

$$\bar{L} = -2400 \frac{b}{a} \quad (11)$$

where:

\bar{L} = Calculated leakage rate, wt.%/day, as determined from the regression line.

$$a = (\sum W_i - b \sum \Delta t_i) / N \quad (12)$$

$$b = \frac{N(\sum W_i \Delta t_i) - (\sum W_i)(\sum \Delta t_i)}{N(\sum \Delta t_i^2) - (\sum \Delta t_i)^2} \quad (13)$$

Δt_i = Total elapsed time at time of i^{th} data point, hours

N = Number of data points

W_i = Contained mass of dry air at i^{th} data point, lbm, as computed from equation (10).

$$\sum = \sum_{i=1}^N$$

In order to reduce truncation error, the computer program uses the following equivalent formulation:

$$a = W_1 \left[1 + \left(\sum \frac{\Delta W_i}{W_1} - \frac{b}{W_1} \sum \Delta t_i \right) / N \right]$$

$$b = W_1 \left[\frac{N \left(\sum \frac{\Delta W_i}{W_1} \Delta t_i \right) - \sum \frac{\Delta W_i}{W_1} \sum \Delta t_i}{N(\sum \Delta t_i^2) - (\sum \Delta t_i)^2} \right]$$

where, $\frac{\Delta W_i}{W_1}$ is as previously defined.

c. Calculated leakage rate at the 95% confidence level.

$$\bar{L}_{95} = \frac{-2400}{a} (b - S_b) \quad (14)$$

where:

\bar{L}_{95} = Calculated leakage rate at the 95% confidence level, wt.%/day.

$$s_b = t_{0.025; N-2} \frac{SN^{1/2}}{[N \sum \Delta t_i^2 - (\sum \Delta t_i)^2]^{1/2}} \quad (15)$$

$$\text{where, } t_{0.025; N-2} = \frac{1.6449(N-2)^2 + 3.5283(N-2) + 0.85602}{(N-2)^2 + 1.2209(N-2) - 1.5162}$$

$$\begin{aligned} S &= \left\{ \frac{\sum [W_i - (a + b \Delta t_i)]^2}{N-2} \right\}^{1/2} \\ &= W_1 \left\{ \frac{1}{N-2} \left[\sum (\Delta W_i / W_1)^2 - [\sum (\Delta W_i / W_1)]^2 / N - \right. \right. \\ &\quad \left. \left. \frac{[\sum (\Delta W_i / W_1) \Delta t_i - \sum (\Delta W_i / W_1)(\sum \Delta t_i) / N]^2}{\sum (\Delta t_i^2) - (\sum \Delta t_i)^2 / N} \right] \right\}^{1/2} \end{aligned}$$

D. Program Logic

1. The Bechtel ILRT computer program logic flow is controlled by a set of user options. The user options and a brief description of their associated function are presented below.

<u>OPTION COMMAND</u>	<u>FUNCTION</u>
	After starting the program execution, the user either enters the name of the file containing previously entered data or initializes a new data file.
DATA	Enables user to enter raw data. When the system requests values of time, volume, temperature, pressure and vapor pressure, the user enters the appropriate data. After completing the data entry, a summary is printed out. The user then verifies that the data were entered correctly. If errors are detected, the user will then be given the opportunity to correct the errors. After the user verifies that the data were entered correctly, a Corrected Data Summary Report of time, data, average temperature, partial pressure of dry air, and water vapor pressure is printed.
TREND	A Trend Report is printed.
TOTAL	A Total Time Report is printed.
MASS	A Mass Point Report is printed.
TERM	Enables user to sign-off temporarily or permanently. All data is saved on a file for restarting.
CORR	Enables user to correct previously entered data.
LIST	A Summary Data Report is printed.
READ	Enable the computer to receive the next set of data from the data acquisition system directly.
PLOT	Enables user to plot summary data, individual sensor data or air mass versus time.
DELETE	Enables user to delete a data point.
INSERT	Enables user to reinstate a previously deleted data point.
VOLFRA	Enable user to change volume fractions.

OPTION
COMMAND

FUNCTION

TIME	Enable the user to specify the time interval for a report or plot.
VERF	Enable the user to input imposed leakage rate and calculated ILRT leakage rates at start of verification test.

E. COMPUTER REPORT AND DATA PRINTOUT

MASS POINT REPORT

The Mass Point Report presents leakage rate data (wt%/day) as determined by the Mass Point Method. The "Calculated Leakage Rate" is the value determined from the regression analysis. The "Containment Air Mass" values are the masses of dry air in the containment (lbm). These air masses, determined from the Equation of State, are used in the regression analysis.

TOTAL TIME REPORT

The Total Time Report presents data leakage rate (wt%/day) as determined by the Total Time Method. The "Calculated Leakage Rate" is the value determined from the regression analysis. The "Measured Leakage Rates" are the leakage rate values determined using Total Time calculations. These values of leakage rate are used in the regression analysis.

TREND REPORT

The Trend Report presents leakage rates as determined by the Mass Point and Total Time methods in percent of the initial contained mass of dry air per day (wt%/day), versus elapsed time (hours) and number of data points.

SUMMARY DATA REPORT

The Summary Data report presents the actual data used to calculate leakage rates by the various methods described in the "Computer Program" section of this report. The six column headings are TIME, DATE, TEMP, PRESSURE, VPRS, and VOLUME and contain data defined as follows:

1. TIME: Time in 24-hour notations (hours and minutes).
2. DATE: Calendar date (month and day).
3. TEMP: Containment weighted-average drybulb temperature in absolute units, degrees Rankine ($^{\circ}\text{R}$).

4. PRESSURE: Partial pressure of the dry air component of the containment atmosphere in absolute units (psia).
5. VPRS: Partial pressure of water vapor of the containment atmosphere in absolute units (psia).
6. VOLUME: Containment free air volume (cu. ft.).

F. SUMMARY OF MEASURED DATA AND SUMMARY OF CORRECTED DATA

The Summary of Measured Data presents the individual containment atmosphere drybulb temperatures, dewpoint temperatures, absolute total pressure and free air volume measured at the time and date.

1. TEMP 1 through TEMP N are the drybulb temperatures, where N = No. of RTD's. The values in the right-hand column are temperatures ($^{\circ}\text{F}$), multiplied by 100, as read from the data acquisition system (DAS). The values in the left-hand column are the corrected temperatures expressed in absolute units ($^{\circ}\text{R}$).
2. PRES 1 through PRES N are the total pressures, absolute, where N = No. of pressure sensors. The right-hand value, in parentheses, is a number in counts as read from the DAS. This count value is converted to a value in psia by the computer via the instrument's calibration table, counts versus psia. The left-hand column is the absolute total pressure, psia.
3. VPRS 1 through VPRS N are the dewpoint temperatures (water vapor pressures), where N = No. of dewpoint sensors. The values in the right-hand column are temperatures ($^{\circ}\text{F}$), multiplied by 100 as read from the DAS. The values in the left-hand column are the water vapor pressures (psia) from the steam tables for saturated steam corresponding to the dewpoint (saturation) temperatures in the center column.

The Summary of Corrected Data presents corrected temperature and pressure values and calculated air mass determined as follows:

1. TEMPERATURE ($^{\circ}\text{R}$) is the volume weighted average containment atmosphere drybulb temperature derived from TEMP 1 through TEMP N.
2. CORRECTED PRESSURE (psia) is the partial pressure of the dry air component of the containment atmosphere, absolute. The volume weighted average containment atmosphere water vapor pressure is subtracted from the volume weighted average total pressure, yielding the partial pressure of the dry air.
3. VAPOR PRESSURE (psia) is the volume weighted average containment atmosphere water vapor pressure, absolute derived from VPRS 1 through VPRS N.

4. VOLUME (cu. ft.) is the containment free air volume.
5. CONTAINMENT AIR MASS (lbm) is the calculated mass of dry air in the containment. The mass of dry air is calculated using the containment free air volume and the above TEMPERATURE and CORRECTED PRESSURE of the dry air.

APPENDIX B

PRESSURIZATION AND STABILIZATION SUMMARY DATA

PRESSURIZATION

CALVERT CLIFFS - UNIT 1 ILRT
SUMMARY DATAALMAX = .200
VRATET = .000VOLUME = 2000000.
VRATEM = .000

TIME	DATE	TEMP	PRESSURE	VPRS	VOLUME
1300	518	533.975	14.1159	.2823	2000000.
1315	518	536.428	15.0083	.2863	2000000.
1330	518	537.315	15.7861	.2866	2000000.
1345	518	538.152	16.8280	.2874	2000000.
1400	518	538.642	17.9541	.2889	2000000.
1415	518	538.776	19.0683	.2885	2000000.
1430	518	539.014	20.2592	.2875	2000000.
1445	518	539.026	21.4598	.2871	2000000.
1500	518	539.000	22.6594	.2854	2000000.
1515	518	538.953	23.8577	.2859	2000000.
1530	518	538.489	24.8620	.2856	2000000.
1545	518	536.103	24.7467	.2835	2000000.
1600	518	535.353	24.6993	.2868	2000000.
1615	518	534.915	24.6719	.2893	2000000.
1630	518	534.541	24.6528	.2916	2000000.
1645	518	534.320	24.6403	.2928	2000000.
1700	518	534.116	24.6325	.2932	2000000.
1715	518	533.918	24.6250	.2943	2000000.
1730	518	534.576	24.9483	.2972	2000000.
1745	518	536.017	25.9970	.2981	2000000.
1800	518	536.232	26.8289	.2992	2000000.
1815	518	536.317	27.5040	.2996	2000000.
1830	518	536.980	28.5827	.3004	2000000.
1845	518	537.378	29.7501	.3014	2000000.
1900	518	537.542	30.9243	.3021	2000000.
1915	518	537.607	32.0990	.3014	2000000.
1930	518	537.648	33.2755	.3022	2000000.
1945	518	537.575	34.4033	.3031	2000000.
2000	518	537.507	35.5741	.3041	2000000.
2015	518	537.348	36.7148	.3041	2000000.
2030	518	537.174	37.8148	.3045	2000000.
2045	518	537.243	39.0155	.3056	2000000.
2100	518	537.273	40.1853	.3059	2000000.
2115	518	537.555	41.3867	.3074	2000000.
2130	518	537.586	42.5785	.3076	2000000.
2145	518	537.323	43.6967	.3085	2000000.
2200	518	537.063	44.7936	.3098	2000000.
2215	518	536.956	45.9585	.3102	2000000.
2230	518	536.860	47.1453	.3104	2000000.
2245	518	536.790	48.2920	.3117	2000000.
2300	518	536.698	49.3890	.3146	2000000.
2315	518	536.645	50.4994	.3146	2000000.
2330	518	536.515	51.6043	.3149	2000000.
2345	518	536.479	52.7082	.3166	2000000.
0	519	536.421	53.8200	.3164	2000000.
15	519	536.354	54.9303	.3173	2000000.
30	519	536.261	56.0341	.3171	2000000.
45	519	536.212	57.1350	.3178	2000000.
100	519	536.125	58.2352	.3196	2000000.
115	519	536.047	59.3282	.3213	2000000.
130	519	535.938	60.4231	.3221	2000000.
145	519	535.839	61.5146	.3234	2000000.
200	519	535.743	62.6034	.3239	2000000.
215	519	535.610	59.8726	.3255	2000000.
230	519	535.347	64.6239	.3250	2000000.

STABILIZATION

CALVERT CLIFFS - UNIT 1 ILRT SUMMARY DATA

ALMAX = .200
VRATET = .198

VOLUME = 2000000.
VRATEM = .205

TIME	DATE	TEMP	PRESSURE	VPRS	VOLUME
245	519	534.619	64.7862	.3243	2000000.
300	519	533.894	64.6880	.3245	2000000.
315	519	535.073	64.8181	.3269	2000000.
330	519	533.953	64.6446	.3295	2000000.
345	519	533.341	64.5506	.3333	2000000.
400	519	532.998	64.4927	.3350	2000000.
415	519	532.471	64.4533	.3344	2000000.
430	519	532.805	64.4839	.3330	2000000.
445	519	532.885	64.4957	.3335	2000000.
500	519	532.936	64.5014	.3327	2000000.
515	519	532.960	64.5044	.3321	2000000.
530	519	533.511	64.5678	.3328	2000000.
545	519	533.752	64.5933	.3329	2000000.
600	519	533.827	64.6087	.3329	2000000.
615	519	533.924	64.6157	.3323	2000000.
630	519	533.954	64.6186	.3318	2000000.
700	519	535.029	64.7479	.3331	2000000.
715	519	535.460	64.7963	.3344	2000000.
730	519	535.768	64.8316	.3356	2000000.
745	519	536.020	64.8601	.3366	2000000.
800	519	536.248	64.8848	.3376	2000000.
815	519	536.438	64.9049	.3386	2000000.
830	519	536.621	64.9232	.3400	2000000.
845	519	536.760	64.9401	.3408	2000000.
900	519	536.885	64.9554	.3417	2000000.
915	519	537.004	64.9689	.3425	2000000.
930	519	537.089	64.9822	.3435	2000000.
945	519	537.179	64.9937	.3443	2000000.
1000	519	537.273	65.0040	.3459	2000000.
1015	519	537.353	65.0133	.3464	2000000.
1030	519	537.449	65.0249	.3467	2000000.
1045	519	537.531	65.0347	.3472	2000000.
1100	519	537.589	65.0446	.3472	2000000.
1115	519	537.674	65.0534	.3477	2000000.
1130	519	537.732	65.0623	.3476	2000000.
1145	519	537.807	65.0701	.3477	2000000.
1200	519	537.853	65.0777	.3479	2000000.
1215	519	537.915	65.0848	.3482	2000000.
1230	519	537.964	65.0916	.3484	2000000.
1245	519	538.013	65.0975	.3483	2000000.
1300	519	538.057	65.1044	.3489	2000000.
1315	519	538.126	65.1091	.3491	2000000.
1330	519	538.167	65.1157	.3494	2000000.

STABILIZATION

CALVERT CLIFFS - UNIT 1 ILRT TEMPERATURE STABILIZATION

FROM A STARTING TIME AND DATE OF: 930 519 1985

TIME (HOURS)	TEMP (°R)	AVE ΔT (4HRS)	ANSI AVE ΔT (1HR)	DIFF	BN-TOP-1 AVE ΔT (2HRS)
.00	537.09				
.25	537.18				
.50	537.27				
.75	537.35				
1.00	537.45				
1.25	537.53				
1.50	537.59				
1.75	537.67				
2.00	537.73				.322*
2.25	537.81				.314*
2.50	537.85				.290*
2.75	537.91				.281*
3.00	537.96				.258*
3.25	538.01				.241*
3.50	538.06				.234*
3.75	538.13				.226*
4.00	538.17	.269	.203	.07*	.109*

* INDICATES TEMPERATURE STABILIZATION HAS BEEN SATISFIED

APPENDIX C

ILRT TREND REPORT

ILRT

CALVERT CLIFFS - UNIT 1 ILRT
TREND REPORT

TIME AND DATE AT START OF TEST: 1330 519 1985

NO. PTS	END TIME	TOTAL TIME ANALYSIS			MASS POINT ANALYSIS	
		MEAS.	CALCULATED	UCL	CALCULATED	UCL
4	1415	.046	.062	.435	.055	.175
5	1430	.096	.076	.264	.080	.144
6	1445	.004	.028	.174	.023	.102
7	1500	.055	.031	.156	.034	.088
8	1515	.043	.027	.134	.033	.072
9	1530	.035	.023	.116	.029	.059
10	1545	.035	.020	.105	.027	.051
11	1600	.018	.012	.089	.019	.040
12	1615	.029	.011	.084	.019	.036
13	1630	.017	.007	.075	.014	.029
14	1645	.036	.009	.077	.018	.032
15	1700	.028	.008	.074	.019	.030
16	1715	.028	.008	.073	.019	.029
17	1730	.034	.010	.074	.022	.031
18	1745	.044	.014	.078	.026	.036
19	1800	.036	.015	.078	.028	.037
20	1815	.045	.018	.081	.032	.040
21	1830	.036	.019	.080	.032	.040
22	1845	.049	.022	.083	.036	.044
23	1900	.034	.022	.082	.035	.042
24	1915	.041	.023	.082	.036	.043
25	1930	.031	.023	.080	.035	.041
26	1945	.037	.023	.080	.035	.041
27	2000	.041	.025	.080	.036	.042
28	2015	.038	.025	.080	.037	.042
29	2030	.033	.025	.078	.036	.041
30	2045	.028	.024	.076	.034	.039
31	2100	.028	.024	.075	.033	.038
32	2115	.036	.024	.074	.033	.038
33	2130	.033	.024	.073	.033	.037
34	2145	.030	.024	.072	.032	.036
35	2200	.043	.025	.073	.034	.038
36	2215	.030	.025	.072	.033	.037
37	2230	.040	.025	.072	.034	.038
38	2245	.032	.025	.071	.033	.037
39	2300	.028	.025	.070	.033	.036
40	2315	.032	.025	.069	.032	.036
41	2330	.032	.025	.069	.032	.035

APPENDIX D

ILRT SUMMARY DATA, MASS POINT, AND TOTAL TIME

ILRT

CALVERT CLIFFS - UNIT 1 ILRT
SUMMARY DATA

ALMAX = .200
VRATET = .198

VOLUME = 2000000.
VRATEM = .205

TIME	DATE	TEMP	PRESSURE	VPRS	VOLUME
1330	519	538.167	65.1157	.3494	2000000.
1345	519	538.220	65.1214	.3491	2000000.
1400	519	538.270	65.1265	.3494	2000000.
1415	519	538.310	65.1321	.3498	2000000.
1430	519	538.363	65.1369	.3499	2000000.
1445	519	538.386	65.1421	.3501	2000000.
1500	519	538.440	65.1465	.3501	2000000.
1515	519	538.477	65.1512	.3504	2000000.
1530	519	538.514	65.1558	.3507	2000000.
1545	519	538.550	65.1600	.3509	2000000.
1600	519	538.580	65.1644	.3509	2000000.
1615	519	538.619	65.1682	.3510	2000000.
1630	519	538.640	65.1715	.3512	2000000.
1645	519	538.685	65.1753	.3514	2000000.
1700	519	538.710	65.1788	.3513	2000000.
1715	519	538.734	65.1815	.3516	2000000.
1730	519	538.771	65.1850	.3515	2000000.
1745	519	538.796	65.1868	.3522	2000000.
1800	519	538.813	65.1895	.3524	2000000.
1815	519	538.855	65.1931	.3523	2000000.
1830	519	538.864	65.1952	.3526	2000000.
1845	519	538.902	65.1976	.3531	2000000.
1900	519	538.915	65.2012	.3526	2000000.
1915	519	538.943	65.2032	.3530	2000000.
1930	519	538.960	65.2066	.3536	2000000.
1945	519	538.990	65.2090	.3531	2000000.
2000	519	539.016	65.2112	.3529	2000000.
2015	519	539.038	65.2141	.3535	2000000.
2030	519	539.049	65.2162	.3532	2000000.
2045	519	539.068	65.2193	.3532	2000000.
2100	519	539.087	65.2213	.3536	2000000.
2115	519	539.117	65.2230	.3539	2000000.
2130	519	539.135	65.2257	.3541	2000000.
2145	519	539.152	65.2282	.3541	2000000.
2200	519	539.194	65.2299	.3543	2000000.
2215	519	539.190	65.2323	.3544	2000000.
2230	519	539.229	65.2344	.3547	2000000.
2245	519	539.238	65.2373	.3549	2000000.
2300	519	539.254	65.2400	.3546	2000000.
2315	519	539.279	65.2418	.3548	2000000.
2330	519	539.298	65.2439	.3551	2000000.

ILRT

CALVERT CLIFFS - UNIT 1 ILRT
LEAKAGE RATE (WEIGHT PERCENT/DAY)
MASS POINT ANALYSIS

TIME AND DATE AT START OF TEST: 1330 519 1985
TEST DURATION: 10.00 HOURS

TIME	TEMP (R)	PRESSURE (PSIA)	CTMT. AIR MASS (LBM)	MASS LOSS (LBM)	AVERAGE MASS LOSS (LBM/HR)
1330	538.167	65.1157	653172.		
1345	538.220	65.1214	653164.	7.5	29.9
1400	538.270	65.1265	653155.	9.6	34.1
1415	538.310	65.1321	653162.	-7.6	12.5
1430	538.363	65.1369	653145.	16.7	26.1
1445	538.386	65.1421	653170.	-24.9	1.0
1500	538.440	65.1465	653149.	21.3	15.1
1515	538.477	65.1512	653151.	-2.2	11.6
1530	538.514	65.1558	653153.	-1.3	9.5
1545	538.550	65.1600	653150.	2.2	9.4
1600	538.580	65.1644	653159.	-8.8	5.0
1615	538.619	65.1682	653150.	8.9	7.8
1630	538.640	65.1715	653158.	-7.7	4.6
1645	538.685	65.1753	653140.	17.7	9.7
1700	538.710	65.1788	653145.	-5.2	7.5
1715	538.734	65.1815	653143.	2.0	7.5
1730	538.771	65.1850	653134.	9.1	9.3
1745	538.796	65.1868	653121.	13.3	11.9
1800	538.813	65.1895	653127.	-6.3	9.9
1815	538.855	65.1931	653113.	14.1	12.3
1830	538.864	65.1952	653123.	-9.9	9.7
1845	538.902	65.1976	653102.	21.2	13.3
1900	538.915	65.2012	653121.	-19.6	9.1
1915	538.943	65.2032	653107.	14.2	11.2
1930	538.960	65.2066	653121.	-13.8	8.4
1945	538.990	65.2090	653108.	12.8	10.1
2000	539.016	65.2112	653099.	9.6	11.2
2015	539.038	65.2141	653101.	-2.5	10.4
2030	539.049	65.2162	653110.	-8.4	8.9
2045	539.068	65.2193	653117.	-7.5	7.5
2100	539.087	65.2213	653114.	2.8	7.7
2115	539.117	65.2230	653095.	19.2	9.9
2130	539.135	65.2257	653100.	-5.2	8.9
2145	539.152	65.2282	653105.	-4.9	8.1
2200	539.194	65.2299	653071.	34.0	11.8
2215	539.190	65.2323	653099.	-28.1	8.3
2230	539.229	65.2344	653074.	24.7	10.8
2245	539.238	65.2373	653092.	-17.0	8.7
2300	539.254	65.2400	653099.	-7.6	7.6
2315	539.279	65.2418	653087.	11.8	8.6
2330	539.298	65.2439	653085.	2.3	8.7

FREE AIR VOLUME USED (CU. FT.)
REGRESSION LINE

INTERCEPT (LBM)
SLOPE (LBM/HR)

MAXIMUM ALLOWABLE LEAKAGE RATE
75% OF MAXIMUM ALLOWABLE LEAKAGE RATE
THE UPPER 95% CONFIDENCE LIMIT
THE CALCULATED LEAKAGE RATE

=2000000.

= 653168.
= -8.7
= .200
= .150
= .035
= .032

ILRT

CALVERT CLIFFS - UNIT 1 ILRT
LEAKAGE RATE (WEIGHT PERCENT/DAY)
TOTAL TIME ANALYSIS

TIME AND DATE AT START OF TEST: 1330 519 1985
TEST DURATION: 10.00 HOURS


TIME	TEMP (R)	PRESSURE (PSIA)	MEASURED LEAKAGE RATE
1330	538.167	65.1157	
1345	538.220	65.1214	.110
1400	538.270	65.1265	.125
1415	538.310	65.1321	.046
1430	538.363	65.1369	.096
1445	538.386	65.1421	.004
1500	538.440	65.1465	.055
1515	538.477	65.1512	.043
1530	538.514	65.1558	.035
1545	538.550	65.1600	.035
1600	538.580	65.1644	.018
1615	538.619	65.1682	.029
1630	538.640	65.1715	.017
1645	538.685	65.1753	.036
1700	538.710	65.1788	.028
1715	538.734	65.1815	.028
1730	538.771	65.1850	.034
1745	538.796	65.1868	.044
1800	538.813	65.1895	.036
1815	538.855	65.1931	.045
1830	538.864	65.1952	.036
1845	538.902	65.1976	.049
1900	538.915	65.2012	.034
1915	538.943	65.2032	.041
1930	538.960	65.2066	.031
1945	538.990	65.2090	.037
2000	539.016	65.2112	.041
2015	539.038	65.2141	.038
2030	539.049	65.2162	.033
2045	539.068	65.2193	.028
2100	539.087	65.2213	.028
2115	539.117	65.2230	.036
2130	539.135	65.2257	.033
2145	539.152	65.2282	.030
2200	539.194	65.2299	.043
2215	539.190	65.2323	.030
2230	539.229	65.2344	.040
2245	539.238	65.2373	.032
2300	539.254	65.2400	.028
2315	539.279	65.2418	.032
2330	539.298	65.2439	.032

MEAN OF THE MEASURED LEAKAGE RATES	=	.040
MAXIMUM ALLOWABLE LEAKAGE RATE	=	.200
75% OF MAXIMUM ALLOWABLE LEAKAGE RATE	=	.150
THE UPPER 95% CONFIDENCE LIMIT	=	.069
THE CALCULATED LEAKAGE RATE	=	.025


APPENDIX E

PLOTS; AIRMASS, TEMPERATURE, PRESSURE,
VAPOR PRESSURE, AND LEAKAGE RATE


CALVERT CLIFFS - UNIT 1 ILRT AIRMASS LBM X 1000




TEMPERATURE DEGREES F




**CALVERT CLIFFS - UNIT 1 ILRT
PRESSURE PSIA (DRY AIR)**




VAPOR PRESSURE PSIA





CALVERT CLIFFS - UNIT 1 ILRT AIRMASS LBM X 1000 AND REGRESSION LINE




AIRMASS LBM X 1000 VERIFICATION TEST




**CALVERT CLIFFS - UNIT 1 ILRT
MASS POINT LEAKAGE RATE AND UCL %/DAY****TOTAL TIME LEAKAGE RATE AND UCL %/DAY**

VERIFICATION

CALVERT CLIFFS - UNIT 1 ILRT
MASS POINT LEAKAGE RATE - %/DAY
VERIFICATION TEST



TOTAL TIME LEAKAGE RATE - %/DAY
VERIFICATION TEST



APPENDIX F

VERIFICATION FLOW SUMMARY AND DATA

VERIFICATION

CALVERT CLIFFS - UNIT 1 ILRT SUMMARY DATA

ALMAX = .200
VRATET = .198

VOLUME = 2000000.
VRATEM = .205

TIME	DATE	TEMP	PRESSURE	VPRS	VOLUME
2345	519	539.304	65.2458	.3557	2000000.
0	520	539.320	65.2495	.3554	2000000.
15	520	539.353	65.2519	.3550	2000000.
30	520	539.373	65.2535	.3558	2000000.
45	520	539.387	65.2548	.3556	2000000.
100	520	539.401	65.2558	.3556	2000000.
115	520	539.438	65.2558	.3560	2000000.
130	520	539.435	65.2578	.3555	2000000.
145	520	539.477	65.2582	.3561	2000000.
200	520	539.480	65.2585	.3568	2000000.
215	520	539.502	65.2592	.3565	2000000.
230	520	539.535	65.2609	.3563	2000000.
245	520	539.543	65.2610	.3567	2000000.
300	520	539.570	65.2621	.3566	2000000.
315	520	539.574	65.2627	.3565	2000000.
330	520	539.595	65.2639	.3568	2000000.
345	520	539.616	65.2643	.3569	2000000.
400	520	539.637	65.2653	.3568	2000000.
415	520	539.657	65.2662	.3570	2000000.
430	520	539.677	65.2670	.3572	2000000.
445	520	539.686	65.2666	.3576	2000000.
500	520	539.701	65.2669	.3577	2000000.
515	520	539.712	65.2684	.3573	2000000.
530	520	539.739	65.2692	.3579	2000000.
545	520	539.750	65.2701	.3579	2000000.
600	520	539.765	65.2707	.3579	2000000.
615	520	539.775	65.2714	.3577	2000000.
630	520	539.782	65.2716	.3579	2000000.

VERIFICATION

CALVERT CLIFFS - UNIT 1 ILRT LEAKAGE RATE (WEIGHT PERCENT/DAY) MASS POINT ANALYSIS

TIME AND DATE AT START OF TEST: 130 520 1985
TEST DURATION: 5.00 HOURS

TIME	TEMP (R)	PRESSURE (PSIA)	CTMT. AIR MASS (LBM)	MASS LOSS (LBM)	AVERAGE MASS LOSS (LBM/HR)
130	539.435	65.2578	653059.		
145	539.477	65.2582	653012.	46.7	186.8
200	539.480	65.2585	653010.	1.6	96.7
215	539.502	65.2592	652991.	18.9	89.6
230	539.535	65.2609	652969.	22.5	89.7
245	539.543	65.2610	652960.	8.9	78.9
300	539.570	65.2621	652938.	21.9	80.3
315	539.574	65.2627	652939.	-.9	68.4
330	539.595	65.2639	652926.	13.1	66.3
345	539.616	65.2643	652904.	21.7	68.6
400	539.637	65.2653	652889.	15.1	67.8
415	539.657	65.2662	652874.	15.4	67.2
430	539.677	65.2670	652858.	15.9	66.9
445	539.686	65.2666	652843.	15.2	66.5
500	539.701	65.2669	652828.	14.8	65.9
515	539.712	65.2684	652828.	-.5	61.4
530	539.739	65.2692	652805.	23.6	63.5
545	539.750	65.2701	652801.	4.0	60.7
600	539.765	65.2707	652788.	12.7	60.1
615	539.775	65.2714	652783.	5.2	58.0
630	539.782	65.2716	652776.	6.8	56.5

FREE AIR VOLUME USED (CU. FT.)

=2000000.

REGRESSION LINE

INTERCEPT (LBM)

= 653031.

SLOPE (LBM/HR)

= -54.8

VERIFICATION TEST LEAKAGE RATE UPPER LIMIT

= .255

VERIFICATION TEST LEAKAGE RATE LOWER LIMIT

= .155

THE CALCULATED LEAKAGE RATE

= .201

VERIFICATION

CALVERT CLIFFS - UNIT 1 ILRT LEAKAGE RATE (WEIGHT PERCENT/DAY) TOTAL TIME ANALYSIS

TIME AND DATE AT START OF TEST: 130 520 1985
TEST DURATION: 5.00 HOURS

TIME	TEMP (R)	PRESSURE (PSIA)	MEASURED LEAKAGE RATE
130	539.435	65.2578	
145	539.477	65.2582	.687
200	539.480	65.2585	.355
215	539.502	65.2592	.329
230	539.535	65.2609	.330
245	539.543	65.2610	.290
300	539.570	65.2621	.295
315	539.574	65.2627	.251
330	539.595	65.2639	.244
345	539.616	65.2643	.252
400	539.637	65.2653	.249
415	539.657	65.2662	.247
430	539.677	65.2670	.246
445	539.686	65.2666	.244
500	539.701	65.2669	.242
515	539.712	65.2684	.226
530	539.739	65.2692	.233
545	539.750	65.2701	.223
600	539.765	65.2707	.221
615	539.775	65.2714	.213
630	539.782	65.2716	.208

MEAN OF THE MEASURED LEAKAGE RATES	=	.279
VERIFICATION TEST LEAKAGE RATE UPPER LIMIT	=	.248
VERIFICATION TEST LEAKAGE RATE LOWER LIMIT	=	.148
THE CALCULATED LEAKAGE RATE	=	.166

APPENDIX G
ISG CALCULATIONS

ISG CALCULATION
(ANSI/ANS 56.8 - 1981)

CALIBRATION DATA

	# OF SENSORS	SENSITIVITY(E)	REPEATABILITY(r)
TEMPERATURE(T)	16	0.0100 deg. F	0.0100 deg. F
PRESSURE(P)	2	0.0010 psia	0.0010 psia
VAPOR PRESS(Pv)	6	0.1000 deg. F	0.1000 deg. F

Length of Test(t) 10.0 hrs

Test Pressure(P) 50.8 psig ==> 65.5 psia

From Steam Table 0.0120 psi/deg. F (at 69 deg. F)

La 0.2000 wt%/day

INSTRUMENT MEASUREMENT ERRORS

$$eT = [(ET)^2 + (rT)^2]^{1/2} / [\# \text{ of sensors}]^{1/2}$$

eT = 0.0035 deg. F

$$eP = [(EP)^2 + (rP)^2]^{1/2} / [\# \text{ of sensors}]^{1/2}$$

eP = 0.0010 psia

$$ePv = [(EPv)^2 + (rPv)^2]^{1/2} / [\# \text{ of sensors}]^{1/2}$$

ePv = 0.0007 psia

INSTRUMENT SELECTION GUIDE

$$ISG = 2400/t [2(eP/P)^2 + 2(ePv/P)^2 + 2(eT/T)^2]^{1/2}$$

ISG = 0.0067 wt%/day

25% of La 0.0500 wt%/day

APPENDIX H

LOCAL LEAKAGE RATE TEST EVALUATION

APPENDIX H

LOCAL LEAKAGE RATE TESTING EVALUATION

During refueling outages, local leakage rate testing (LLRT) is commenced at the beginning of the outage and completed in approximately six to eight weeks. The ILRT, if scheduled for that outage, is conducted after the completion of the LLRT.

During the LLRT, repairs and adjustments are made to some systems which may change that penetration's leak rate. The term "As Found" indicates the leak rate before repairs and adjustments and the term "As Left" is the leak rate after repairs and adjustments. An evaluation of the difference between "As Found" and "As Left" can give only some indication of what the ILRT results would be if conducted prior to repairs and adjustments.

Table 1 is a comparison of the "As Found" and "As Left" data for those penetrations which had repairs and adjustments performed during the LLRT. Units of measured leak rate are standard cubic centimeters per minute (sccm).

APPENDIX H



LOCAL LEAKAGE RATE TEST RESULTS REPAIRS AND ADJUSTMENTS

<u>PENETRATION</u>	<u>"AS FOUND"</u>	<u>"AS LEFT"</u>
1A	65	48.5
1B	903	199
1D	6.0	24.6
2A	2510	1950
2B	3912.2	106.10
7A	25.2	20.4
7B	670	494
8	86.3	510
13	486.15	486.16
14	416.77	2500.6
19A	1292	206
20A	3270	1711
20B	390	365
23	826	807
24	15.6	7.9
42	2420	36.5
47A	97.1	182.3
47B	13.5	19.2
47C	224	18.8
47D	44.1	6.0
49A	48.1	3.1
49B	19.2	16.7
49C	21.1	15.6
50	40.2	362
53 ZEB1	192	2.0
ZEB2	43.5	9.9
54 ZWB1	107.4	6.0
62	1810	22.4
64	4900	125.9
67	73.6	18.2
68	3698.94	7397.87
69	7397.9	925.7
	<u>36024.86</u>	<u>18632.43</u>

TOTAL SYSTEM - "AS FOUND" 45,105.26
 - "AS LEFT" 28,354.03

APPENDIX I

MALFUNCTIONING SENSOR PLOTS

**CALVERT CLIFFS - UNIT 1 ILRT
TEMPERATURE SENSOR 13 DEGREES F****TEMPERATURE SENSOR 14 DEGREES F**



CHARLES CENTER • P. O. BOX 1475 • BALTIMORE, MARYLAND 21203

ARTHUR E. LUNDVALL, JR.
VICE PRESIDENT
SUPPLY

August 5, 1985

U.S. Nuclear Regulatory Commission
Office of Nuclear Reactor Regulation
Washington, D.C. 20555

ATTENTION: Mr. Edward J. Butcher, Jr., Acting Chief
Operating Reactors Branch #3

SUBJECT: Calvert Cliffs Nuclear Power Plant
Unit Nos. 1; Docket No. 50-317
Reactor Containment Building
Integrated Leakage Rate Test Report

REFERENCE: (1) 10 CFR 50, Appendix J

Gentlemen:

A successful periodic Reactor Containment Building Integrated Leak Rate Test, in accordance with Reference (1), was performed on May 20, 1985, on Unit No. 1. Twelve copies of this test report are herewith forwarded for your review, as required by Section V of Reference (1).

Very truly yours,

AEL/OPB/bat

Enclosures (12)

cc: D.A. Brune, Esquire
G.F. Trowbridge, Esquire
T. Foley, NRC
D.H. Jaffe, NRC