

ALABAMA POWER COMPANY
JOSEPH M. FARLEY NUCLEAR PLANT
UNIT NUMBER 1, CYCLE 7
STARTUP TEST REPORT

PREPARED BY PLANT REACTOR ENGINEERING GROUP

APPROVED:

8509030095 850826
PDR ADOCK 05000348
P PDR

C. D. Newitt Technical Superintendent

J. H. [Signature] Plant Manager

DISK: CYCLES

TABLE OF CONTENTS

| | <u>PAGE</u> |
|---|-------------|
| 1.0 Introduction | 1 |
| 2.0 Unit 1 Cycle 7 Core Refueling | 2 |
| 3.0 Control Rod Drop Time Measurement | 7 |
| 4.0 Initial Criticality | 9 |
| 5.0 All-Rods-Out-Isothermal Temperature Coefficient, Boron Endpoint and Flux Distribution | 10 |
| 6.0 Control and Shutdown Bank Worth Measurements | 12 |
| 7.0 Power Ascension Procedure | 14 |
| 8.0 Incore-Excore Detector Calibration | 16 |
| 9.0 Reactor Coolant System Flow Measurement | 18 |

1.0 INTRODUCTION

The Joseph M. Farley Unit 1 Cycle 7 Startup Test Report addresses the tests performed as required by plant procedures following core refueling. The report provides a brief synopsis of each test and gives a comparison of measured parameters with design predictions, Technical Specifications, or values assumed in the FSAR safety analysis.

Unit 1 of the Joseph M. Farley Nuclear Plant is a Westinghouse three loop pressurized water reactor rated at 2652 MWth. The Cycle 7 core loading consists of 157 17 x 17 fuel assemblies.

The Unit began commercial operations on December 1, 1977 and completed cycle 6 on April 6, 1985 with an average core burnup of 12,238.4 MWD/MTU.

2.0 UNIT 1, CYCLE 7 CORE REFUELING

REFERENCES

1. Westinghouse Refueling Procedure FP-ALA-R6
2. Westinghouse WCAP 10795 (The Nuclear Design and Core Management of the Joseph M. Farley Unit 1 Power Plant Cycle 7)
3. Westinghouse Letter 85AP*-G-0505, dated April 19, 1985

2.1 Cycle 6 Fuel Inspection

Each fuel assembly was visually inspected with binoculars during the core unload. No damage or significant defects were found during the fuel inspection. However, a white deposit was noted on Rod L1 between grids 5 and 7 on face 4 of assembly H63 (which was not present on the adjacent rods). Westinghouse confirmed that this was a common type of discoloration, and recommended re-use of assembly H63 with no restrictions.

Cycle 7 Core Refueling

The Cycle 6 core unload commenced on April 14, 1985 and was completed with all fuel assemblies in the Spent Fuel Pool on April 16th. The Cycle-7 core reload began on April 18th and was completed on April 20th. During the reload, grid no.6 on face 3 of assembly H11 was found to be bent. (The grid was bent outward and the tab at that location was folded behind.) After a detailed safety evaluation was performed on assembly H11 by Westinghouse and APCo, the assembly was determined to be acceptable for re-use with the bent tab and was reloaded.

On 8-8-85 the discovery was made that fuel assembly ZD3, which was required by core design to be in core location H4, was in fact located in the spent fuel pool. Upon further investigation it was determined that fuel assembly CO3 was in the core location which should have been occupied by fuel assembly ZD3. An evaluation was performed and the determination was made that continued operation was justified.

The as-loaded Cycle-7 core is shown in Figures 2.1 - 2.4. The following table shows the number of assemblies in each Cycle-7 fuel region.

| <u>Region</u> | 3 | 4A | 7 | 8A | 8B | 9A | 9B |
|-------------------------------|---|----|---|----|----|----|----|
| <u>No. of Fuel Assemblies</u> | 1 | 1 | 2 | 44 | 33 | 52 | 24 |

Fuel assembly inserts consist of 48 full length control rods, 2 secondary sources, 52 burnable poison inserts and 55 thimble plug inserts. The nominal design lifetime of the Unit 1 Cycle 7 core is 17,400 MWD/MTU.

FIGURE 2.1


ALA Cycle 7 Loading Pattern

| R | P | N | M | L | K | J | H | G | F | E | D | C | B | A | |
|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|----|
| | | | | | | H14 M7 | J55 F | H36 D7 | | | | | | | 1 |
| | | | | H38 F7 | J03 F | J60 F | H72 J14 | J62 F | J21 F | H10 K7 | | | | | 2 |
| | | | H01 E6 | J24 F | J71 F | H48 L13 | H54 G2 | H58 E13 | J72 F | J38 F | H24 L6 | | | | 3 |
| | | H05 F11 | J40 F | J02 F | H77 N11 | J54 F | C03 E11 | J75 F | H70 C11 | J49 F | J10 F | H04 K11 | | | 4 |
| | H15 J6 | J33 F | J34 F | H45 P7 | J29 F | H43 B10 | J31 F | H17 P10 | J20 F | H66 B7 | J23 F | J01 F | H18 G6 | | 5 |
| | J37 F | J56 F | H75 E12 | J18 F | H26 H5 | J12 F | H31 M4 | J45 F | H28 E8 | J43 F | H50 L12 | J66 F | J36 F | | 6 |
| H33 J4 | J67 F | H64 M11 | J52 F | H20 K14 | J35 F | H68 F3 | H03 H1 | H67 K3 | J32 F | H11 F14 | J42 F | H61 D11 | J63 F | H02 G4 | 7 |
| J64 F | H71 N10 | H56 C6 | G28 R7 | J11 F | H41 D4 | H29 R8 | H52 H8 | H25 A8 | H12 M12 | J47 F | G34 A9 | H53 N6 | H65 C10 | J59 F | 8 |
| H06 J12 | J61 F | H63 M5 | J09 F | H16 K2 | J22 F | H69 F13 | H32 H15 | H55 K13 | J41 F | H19 F2 | J27 F | H59 D5 | J53 F | H13 G12 | 9 |
| | J44 F | J70 F | H49 E4 | J46 F | H44 L8 | J51 F | H21 D12 | J04 F | H42 H11 | J50 F | H76 L4 | J58 F | J05 F | | 10 |
| | H22 J10 | J16 F | J08 F | H51 P9 | J17 F | H30 B6 | J26 F | H23 P6 | J25 F | H73 B9 | J13 F | J39 F | H37 G10 | | 11 |
| | | H27 F5 | J30 F | J48 F | H62 N5 | J57 F | ZD4 E8 | J74 F | H60 C5 | J28 F | J14 F | H08 K5 | | | 12 |
| | | | H39 E10 | J19 F | J73 F | H57 L3 | H74 G14 | H46 E3 | J69 F | J07 F | H34 L10 | | | | 13 |
| | | | | H40 F9 | J06 F | J76 F | H47 J2 | J68 F | J15 F | H09 K9 | | | | | 14 |
| | | | | | | H35 M9 | J65 F | H07 D9 | | | | | | | 15 |

In each core location the assembly identification is given at the top and the previous cycle core location is given below (except for assemblies C-03 and ZD-4, for which the Cycle 4/5 locations are given).


| | | | | | | | |
|----------------------------|-------|-------|-------|-------|-------|------|------|
| Assembly letter designator | C | ZD | G | H | H | J | J |
| Fuel enrichment region | 3 | 4a | 7 | 8A | 8B | 9a | 9b |
| From core cycle | 4 | 5 | 6 | 6 | 6 | Feed | Feed |
| w/o U-235 (original): | 3.102 | 3.108 | 3.002 | 2.999 | 3.443 | 3.6 | 3.9 |

P P N M L K J H G F E D C B A

Number of Clusters


1388888888

FIGURE 2.3
BURNABLE ABSORBER AND SOURCE ASSEMBLY LOCATIONS




SS Secondary Source
672 Fresh Standard BA's


FIGURE 2.4
BURNABLE ABSORBER CONFIGURATIONS



12 Fresh BA
Configuration



16 Fresh BA
Configuration



4 Fresh BA
Configuration

3.0 CONTROL ROD DROP TIME MEASUREMENT (FNP-1-STP-112)

PURPOSE

The purpose of this test was to measure the drop time of all full length control rods under hot-full flow conditions in the reactor coolant system to ensure compliance with Technical Specification requirements.

SUMMARY OF RESULTS


For the Hot-full flow condition ($T_{avg} > 541^{\circ}\text{F}$ and all reactor coolant pumps operating) Technical Specification 3.1.3.4 requires that the rod drop time from the fully withdrawn position shall be < 2.2 seconds from the beginning of stationary gripper coil voltage decay until dashpot entry. All full length rod drop times were measured to be less than 2.2 seconds. The longest drop time recorded was 1.79 seconds for rod B-6. The rod drop time results for both dashpot entry and dashpot bottom are presented in Figure 3.1. Mean drop times are summarized below:

| <u>TEST</u> <u>CONDITIONS</u> | <u>MEAN TIME TO</u> <u>DASHPOT ENTRY</u> | <u>MEAN TIME TO</u> <u>DASHPOT BOTTOM</u> |
|----------------------------------|---|--|
| Hot-full Flow | 1.62 sec | 2.17 sec |

To confirm normal rod mechanism operation prior to conducting the rod drops, a Control Rod Drive Test (FNP-0-IMP-230.3) was performed. In the test, the stepping waveforms of the stationary, lift and moveable gripper coils were examined, and the functioning of the Digital Rod position indicator and the bank overlap unit were checked. Rod stepping speed measurements were also conducted. All results were satisfactory.

←
NORTH

UNIT 1 CYCLE 7



DRIVE LINE "DROP TIME" TABULATION

TEMPERATURE - 547°F

PRESSURE - 2235°F

% FLOW - 100

X.XX
X.XX

BREAKER "OPENING" TO DASHPOT ENTRY - IN SECONDS
BREAKER "OPENING" TO DASHPOT BOTTOM - IN SECONDS

DATE - 5-19-85

FIGURE 3.1

4.0 INITIAL CRITICALITY (FNP-1-ETP-3601)

PURPOSE

The purpose of this procedure was to achieve initial reactor criticality under carefully controlled conditions, establish the upper flux limit for the conduct of zero power physics tests, and operationally verify the calibration of the reactivity computer.

SUMMARY OF RESULTS

Initial Reactor Criticality for Cycle 7 was achieved during dilution mixing at 0627 hours on May 26, 1985. The reactor was allowed to stabilize at the following critical conditions: RCS pressure- 2230 psig, RCS temperature 547.5°F, intermediate range power 1×10^{-8} amp, RCS boron concentration 2060 ppm, and Control Bank D position- 198 steps. Following stabilization, the point of adding nuclear heat was determined and a checkout of the reactivity computer using both positive and negative flux periods was successfully accomplished. In addition, source and intermediate range neutron channel overlap data were taken during the flux increase preceding and immediately following initial criticality to demonstrate that adequate overlap existed.

5.0 ALL-RODS-OUT ISOTHERMAL TEMPERATURE COEFFICIENT, BORON
ENDPOINT AND FLUX DISTRIBUTION (FNP-1-ETP-3601 AND
FNP-1-ETP-3605)

PURPOSE

The objectives of these measurements were to:
(1) determine the hot, zero power isothermal and moderator temperature coefficients for the all-rods-out (ARO) configuration; (2) measure the ARO boron endpoint concentration; and (3) determine the flux distribution in the reactor core.

SUMMARY OF RESULTS

The measured ARO, hot zero power temperature coefficients and the ARO boron endpoint concentration are shown in Table 5.1. The isothermal temperature coefficient was measured to be +2.2 pcm/°F which meets the design acceptance criteria. This gives a calculated moderator temperature coefficient of +4.5 pcm/°F which is within the Technical Specification limit of +5.0 pcm/°F. Thus, no rod withdrawal limits are needed to ensure the +5.0 pcm/°F limit is met. The design acceptance criterion for the ARO critical boron concentration was also satisfactorily met.

Core flux distribution was determined by the performance of a flux map at 33% power (see section 7.0 for results).

TABLE 5.1

ARO, HZP ISOTHERMAL AND MODERATOR TEMPERATURE COEFFICIENT

| Rod Configuration | Boron Concentration | Measured α_T | Calculated α_{mod} | α_T Design Acceptance Criterion |
|-------------------|------------------------|------------------------|------------------------------|---|
| | ppm | pcm/°F | pcm/°F | pcm/°F |
| All Rods Out | 2060.5 | +2.2 | +4.5 | +1.70 \pm 3 |

α_T - Isothermal temperature coefficient, includes -2.3 pcm/°F doppler coefficient

α_{mod} - Moderator only temperature coefficient

ARO, HZP BORON ENDPOINT CONCENTRATION

| Rod Configuration | Measured C_B (ppm) | Design - predicted C_B (ppm) |
|-------------------|----------------------|--------------------------------|
| All Rods Out | 2066.4 | 2072 \pm 207.2 |

6.0 CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS
(FNP-1-ETP-3601)

PURPOSE

The objective of the bank worth measurements was to determine the integral reactivity worth of each control and shutdown bank for comparison with the values predicted by design.

SUMMARY OF RESULTS

The rod worth measurements were performed using the bank interchange method in which: (1) the worth of the bank having the highest design worth (designated as the "Reference Bank") is carefully measured using the standard dilution method; and (2) the worths of the remaining control and shutdown banks are derived from the change in reference bank reactivity needed to offset full insertion of the bank being measured.

The control and shutdown bank worth measurement results are given in Table 6.1. The measured worths satisfied the review criteria both for the banks measured individually and for the combined worth of all banks.

TABLE 6.1

SUMMARY OF CONTROL AND SHUTDOWN BANK WORTH MEASUREMENTS

| <u>Bank</u> | <u>Predicted Bank Worth & Review Criteria (pcm)</u> | <u>Measured Bank Worth (pcm)</u> | <u>Percent Difference</u> |
|--------------------|---|--|-------------------------------|
| Control A | 496 \pm 74 | 501.9 | +1.2 |
| Control B (Ref.) | 1240 \pm 124 | 1225.5* | -1.2 |
| Control C | 1035 \pm 155 | 1006.2 | -2.8 |
| Control D | 1107 \pm 166 | 1078.4 | -2.6 |
| Shutdown A | 835 \pm 125 | 828.0 | -0.8 |
| Shutdown B | 1205 \pm 181 | 1137.8 | -5.6 |
| All Banks Combined | 5918 \pm 592 | 5777.8 | -2.4 |

*Measured by dilution method

7.0 POWER ASCENSION PROCEDURE (FNP-1-ETP-3605)

PURPOSE

The purpose of this procedure was to provide controlling instructions for:

1. Ramp rate and control rod movement limitations
2. Incore movable detector system final alignment
3. Flux map at less than 50% power
4. Adhering to the delta flux band during ascension to 75% power
5. Incore/Excore calibration at 75% power.

SUMMARY OF RESULTS

Westinghouse fuel warranty provisions recommend that the power ramp rate be limited to 3% of full power per hour between 20% and 100% power until full power is achieved for 72 cumulative hours out of any seven-day operation period. This ramp rate was followed throughout the ascension to 100% power except for one hour when the power was increased by 3.3%.

Alignment of the incore movable detector system normal, calibrate and emergency paths was accomplished during power ascension (at power levels above 5%) prior to performing the flux map at 33% power.

Full flux maps were taken at 33%, and 78% power. As summarized in Table 7.1, all results were within Technical Specification Limits.

An incore/excore calibration check was performed at 33% power and all channels were found to be out of calibration. Therefore, a correction to the incore-excore calibration data was performed per Appendix B of FNP-1-STP-121 and revised currents were issued for calculating AFD (STP-7.1) and QPTR (STP-7.0). At approximately 75% power, a complete incore-excore recalibration was performed as described in Section 8.0.

TABLE 7.1
SUMMARY OF POWER ASCENSION FLUX MAP DATA

| <u>Parameters</u> | <u>Map 156</u> | <u>Map 157</u> |
|-------------------|----------------|----------------|
| Date | 5/30/85 | 6/2/85 |
| Time | 0950 | 0100 |
| Avg. % Power | 33% | 78% |
| Max $F\Delta H$ | 1.4553 | 1.4471 |
| Max. Power Tilt* | 1.0080 | 1.0056 |
| Avg. Core % A. O. | +5.471 | +2.706 |

*Calculated power tilts based on assembly $F\Delta H_N$ from all assemblies.

8.0 INCORE-EXCORE DETECTOR CALIBRATION (FNP-1-STP-121)

PURPOSE

The objective of this procedure was to determine the relationship between power range upper and lower excore detector currents and incore axial offset for the purpose of calibrating the delta flux penalty to the overtemperature ΔT protection system, and for calibrating the control board and plant computer axial flux difference (AFD) channels.

SUMMARY OF RESULTS

A preliminary correction to the excore AFD channel calibration was performed at 33% power to insure that an AFD target band could be defined for ascension to 78% power. Flux maps for incore-excore recalibration were run at approximately 78% power at average core percent axial offsets of +2.706, -7.717, -13.518 and +8.376 as determined from the INCORE code printouts.

The measured detector currents were normalized to 100% power, and a least squares fit was performed to obtain the linear equation for each top and bottom detector current versus core axial offset.

Using these equations, detector current data were generated and utilized to recalibrate the AFD channels and the delta flux penalty to the overtemperature ΔT setpoint. (See Table 8.1)

TABLE 8.1

DETECTOR CURRENT VERSUS AXIAL OFFSET EQUATIONS
OBTAINED FROM INCORE-EXCORE CALIBRATION TEST

CHANNEL N41:

$$\begin{aligned} \text{I-Top} &= 0.9891*AO + 192.8114 \mu a \\ \text{I-Bottom} &= -1.2469*AO + 191.4415 \mu a \end{aligned}$$

CHANNEL 42:

$$\begin{aligned} \text{I-Top} &= 1.0681*AO + 188.3704 \mu a \\ \text{I-Bottom} &= -1.3229*AO + 186.2551 \mu a \end{aligned}$$

CHANNEL N43:

$$\begin{aligned} \text{I-Top} &= 0.9945*AO + 188.3289 \mu a \\ \text{I-Bottom} &= -1.3461*AO + 200.6703 \mu a \end{aligned}$$

CHANNEL N44:

$$\begin{aligned} \text{I-Top} &= 1.0361*AO + 181.7421 \mu a \\ \text{I-Bottom} &= -1.2834*AO + 187.0081 \mu a \end{aligned}$$

NOTE: Asterisk (*) denotes multiplication in the above equations.

9.0 REACTOR COOLANT SYSTEM FLOW MEASUREMENT (FNP-1-STP-115.1)

PURPOSE

The purpose of this procedure was to measure the flow rate in each reactor coolant loop in order to confirm that the total core flow met the minimum flow requirement given in the Unit 1 Technical Specifications.

SUMMARY OF RESULTS

To comply with the Unit 1 Technical Specifications, the total reactor coolant system flow rate measured at normal operating temperature and pressure must equal or exceed 265,500 gpm for three loop operation. From the average of six calorimetric heat balance measurements, the total core flow was determined to be 283,881.0 gpm, which meets the above criterion.