



Portland General Electric Company

Bart D. Withers Vice President

March 17, 1986

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Director of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Washington DC 20555

Dear Sir:

Revised Response to 10 CFR 50.62(d)

In a letter dated October 11, 1985, Portland General Electric Company (PGE) submitted an AMSAC implementation schedule to the NRC in response to Section 50.62(d) of the ATWS rule. The purpose of this letter is to advise the NRC that PGE is proceeding with a revised implementation schedule, as described and justified below.

In the subject letter referenced above, PGE proposed to implement AMSAC by December 31, 1987. This schedule was based on receiving an NRC Safety Evaluation Report (SER) on the AMSAC Generic Design Package (WCAP-10858) in November 1985, followed by an estimated 18 and 24 months lead time necessary to complete implementation. The subject letter predicated the schedule on receiving an NRC approval of WCAP-10858 by the end of 1985, and noted that any significant delay of NRC approval beyond that time would impact the schedule. This is because, as explained in the letter, PGE needs to evaluate the impact of the SER on each of the designs described in WCAP-10858 in order to determine which logic is best suited for Trojan. Detailed design cannot commence at least until after the SER impact has been evaluated and a final design logic selected.

As of the date of this letter, approval of WCAP-10858 is yet to be received from the NRC. This represents at least a 5-month delay in the AMSAC schedule, and therefore, pushes implementation into mid-1988. Therefore, PGE is revising its AMSAC schedule such that final implementation will be

8603210056 860317
PDR ADOCK 05000344
P PDR

Adol
1/0

Portland General Electric Company


Director of Nuclear Reactor Regulation

March 17, 1986

Page 2

completed by the end of the 1988 refueling outage, or within 24 months after issuance of the SER, whichever is later. This schedule assures that any additional delays in SER issuance will not require further schedule changes.

Sincerely,

A handwritten signature in dark ink, appearing to read "B. Withers", with a long horizontal flourish extending to the right.

Bart D. Withers
Vice President
Nuclear

c: Mr. Lynn Frank, Director
State of Oregon
Department of Energy

Mr. John B. Martin
Regional Administrator, Region V
U.S. Nuclear Regulatory Commission