



Portland General Electric Company

David W. Cockfield Vice President, Nuclear

March 18, 1988

Trojan Nuclear Plant
Docket 50-344
License NPF-1

U.S. Nuclear Regulatory Commission
ATTN: Document Control Desk
Washington DC 20555

Dear Sir:

Trojan Nuclear Plant 1988 Refueling and Maintenance Outage

The 1988 refueling and maintenance outage is scheduled to begin April 13, 1988 and last 49 days. The scheduled date for returning to power operation is May 31, 1988. In order to complete post-maintenance and physics testing to support the return to power, May 21, 1988 has been scheduled as the work completion date. Extensive preplanning has taken place to ensure this schedule can be achieved. A list of the major activities scheduled for the outage is provided as Attachment 1, with key dates included where appropriate. A critical path schedule and refueling work schedule are provided as Attachment 2.

Sincerely,

Attachment

c: Mr. John B. Martin
Regional Administrator, Region V
U.S. Nuclear Regulatory Commission

Mr. William Dixon
State of Oregon
Department of Energy

Mr. R. C. Barr
NRC Resident Inspector
Trojan Nuclear Plant

8803300244 880318
PDR ADOCK 05000344
P PDR

Acc'd
11

MAJOR 1988 REFUELING AND MAINTENANCE OUTAGE ACTIVITIES

Refueling (April 23-May 9):

- Full core off-load to support fuel pellet retrieval.

Fuel Pellet Retrieval (April 27-May 4):

- Remove reactor vessel lower internals.
- Vacuum reactor vessel.
- Vacuum fuel transfer path.

Reactor Coolant Pump Motor Oil Cooler Inspections (Start April 18).

Steam Generators:

- Sludge lancing (April 18-23).
- Eddy-current examination of steam generator tubes (May 12-21).
- J-tube inspection (Start April 22).
- Replacement of two J-tubes per steam generator (Start April 22).
- Secondary side manway inspections (Start April 22).

Inservice Inspection (Start April 18):

- 463 Class 1 inspections to be performed.

"B" Reactor Coolant Loop Hot Leg Elbow Ultrasonic Examination
(April 23-May 1).

Snubber Inspections (Start April 15).

Condenser Tube Inspection:

- "C" condenser.
- Tube cleaning, if needed.

Containment Local Leak Rate Testing (Start April 13):

- 74 tests.

Moisture Separator Reheater and Heater Drain System Inspection.

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Document Control Desk
March 18, 1988
Attachment 1
Page 2 of 2

Motor-Operated Valve Maintenance.

Routine Valve Repairs and Repacking.

Routine Pump Inspections.

Significant Plant Modifications:

- Remote shutdown panel installation.
- Pipe supports.
- Replacement of steam generator blowdown system.
- Control room habitability modifications.
- Feedwater piping replacements.
- Replacement of both station batteries.
- Replacement of Barton pressure transmitters.


[illegible]

[illegible]

[illegible]

Trojan Nuclear Plant
Docket 50-344
License NPP-1

Document Control Desk
March 18, 1988
Attachment 2
Page 4 of 27



UN DATE 03DEC87 0949HRS

TROJAN 1988 REFUELING OUTAGE
WORKING SCHEDULE

PGE - TROJAN

PROJECT START 12APR88

ORIGINAL COMPL. 4JUN88

PROJECT 88OUTAGE

JDE 1 REFUELING MILESTONES SORT BREAKS E START NODES PAGE 1

JDE=O/FE	DESCRIPTION	DUR	START	FINISH
ACTIVITY			SCH'D	SCH'D

START 1988 OUTAGE 12900	0	EVENT	12APR88 0:00	
----------------------------	---	-------	-----------------	--

UNIT OFF LINE 12901	0	EVENT	13APR88 0:00	
------------------------	---	-------	-----------------	--

START LLPT ACTIVITIES 12910	0	EVENT	13APR88 7:00	
--------------------------------	---	-------	-----------------	--

ALARA:

1. ALARA SCOPE REQUIRED

COMMENTS:

1. THE NEXT ILRT MUST BE COMPLETED PRIOR
TO APRIL 30, 1990.

COMMENCE S/G SLUDGE LANCE PREP WORK 12911	0	EVENT	13APR88 15:00	
--	---	-------	------------------	--

COMMENCE COOLDOWN 12902	0	EVENT	13APR88 22:00	
----------------------------	---	-------	------------------	--

START MECHANICAL SNUBBER SURVEILLANCE INSPECT 63800	0	EVENT	15APR88 9:00	
--	---	-------	-----------------	--

COMMENCE FORCED OXIDATION (80 HRS) 12903	0	EVENT	15APR88 17:00	
---	---	-------	------------------	--

OPEN CONTAINMENT - EQUIPMENT HATCH/AIR LOCK 12909	0	EVENT	16APR88 7:00	
--	---	-------	-----------------	--

CONTAINMENT OPEN FOR WORK 12904	0	EVENT	18APR88 7:00	
------------------------------------	---	-------	-----------------	--

START PREP WORK FOR RCP MOTOR INSPECTION 12915	0	EVENT	18APR88 7:00	
---	---	-------	-----------------	--

START S/G & B-P HYDRAULIC SNUBBER INSPECTIONS 63700	0	EVENT	18APR88 7:00	
--	---	-------	-----------------	--

ALARA:

1. ALARA SCOPE REQUIRED

COMMENTS:

1 REFUELING MILESTONES		SORT		BREAKS		E START MODES		PAGE 2	
DE=O/FE	DESCRIPTION	DUR	START	SCH'D	REP'D	FINISH	SCH'D	REP'D	
ACTIVITY									
1. IN 1986, B S/G SNUBBER RESERVOIR WAS FOUND EMPTY. ENGINEERING EVALUATED; IMMEDIATE ACTION TAKEN TO DECLARE B RCS LOOP IN-OPERABLE									
DRAIN RCS TO CENTERLINE (18 HRS) 12905		0	EVENT			19APR88 1:00			
SLUDGE LANCE A, D, B, C S/G'S 12916		0	EVENT			19APR88 11:00			
ENTER MODE 6 12917		0	EVENT			20APR88 18:00			
CONSTRAINTS:									
1. ENTER MODE 6 AT BEGINNING OF THE 2ND PASS, STEP 19 FHP 5-2.									
2. MUST COMPLETE GOI-11.									
3. NEED TO BORATE TO REFUELING CONCENTRATION PRIOR TO ENTERING MODE 6.									
4. REQUIRES RCS TO BE BORATED TO 2000 PPM.									
ESTAB MODIFIED CONTAINMENT INTEG - MODE 6 12906		0	EVENT			21APR88 17:00			
LIFT REACTOR HEAD 12907		0	EVENT			22APR88 7:00			
COMMENCE A TRAIN OUTAGE 12912		0	EVENT			22APR88 11:00			
COMMENCE RCS B LOOP ELBOW EXAM 12942		0	EVENT			23APR88 7:00			
COMMENCE CORE UNLOAD (4 DAYS) 12908		0	EVENT			23APR88 18:00			
SECURE CONTMT PURGE EXH DURING FUEL MOVEMENT 12922		0	EVENT			24APR88 23:00			
COMPLETED S/G SLUDGE LANCE 12944		0	EVENT			24APR88 23:00			
COMPLETED S/G SLUDGE LANCE ACTIVITIES 12914		0	EVENT			26APR88 18:00			
RESTORE A TRAIN 12945		0	EVENT			27APR88 4:00			

DE 1 REFUELING MILESTONES		SORT		BREAKS		E START MODES		PAGE 3	
DE=O/FE	DESCRIPTION	DUR	SCH'D	START	REP'D	FINISH	REP'D		
ACTIVITY									
COMMENCE FUEL PELLET RETRIEVAL 12940		0		EVENT		27APR88 17:30			
COMPLETED A TRAIN OUTAGE 12946		0		EVENT		28APR88 6:00			
COMPLETE RCS B LOOP ELBOW EXAM 12943		0		EVENT		1MAY88 12:00			
COMMENCE B TRAIN OUTAGE 12913		0		EVENT		2MAY88 7:00			
RELOAD CORE 12939		0		EVENT		4MAY88 17:30			
COMPLETE FUEL PELLET RETRIEVAL 12941		0		EVENT		4MAY88 17:30			
RESTORE B TRAIN 12947		0		EVENT		7MAY88 1:00			
START PREP WORK FOR EDDY CURRENT TESTING 12935		0		EVENT		7MAY88 7:00			
COMPLETED B TRAIN OUTAGE 12948		0		EVENT		8MAY88 3:00			
SET RX HEAD - DRAIN RCS TO CENTERLINE 12918		0		EVENT		12MAY88 1:00			
DECON REACTOR CAVITY (78 HRS) 12919		0		EVENT		12MAY88 14:00			
SFP VITAL 2 AREA 30 DAYS AFTER S/D 12934		0		EVENT		13MAY88 2:00			
COMMENCE EDDY CURRENT TESTING (9 DAYS TOTAL) 12936		0		EVENT		13MAY88 11:00			
CONTAINMENT CLEANUP 12964		0		EVENT		16MAY88 7:00			
TENSION REACTOR HEAD 12921		0		EVENT		17MAY88 7:00			
EDDY CURRENT TESTING COMPLETE 12937		0		EVENT		17MAY88 23:00			

E 1 REFUELING MILESTONES		SORT		BREAKS		E START NODES		PAGE 4	
E=O/FE	DESCRIPTION	DUR	SCH'D	START	REP'D	FINISH	REP'D		
ACTIVITY									
RESTORE VALVE LINEUPS FOR FILL & VENT 12965		Ø		EVENT		2ØMAY88 2Ø:ØØ			
COMPLETED EDDY CURRENT TESTING ACTIVITIES 12938		Ø		EVENT		21MAY88 3:ØØ			
CONTAINMENT CLOSEOUT 12924		Ø		EVENT		21MAY88 15:ØØ			
WORK COMPLETION DATE TO SUPPORT S/U 12969		Ø		EVENT		21MAY88 15:ØØ			
FILL & VENT, PREPARATIONS TO ENTER MODE 4 12925		Ø		EVENT		21MAY88 2Ø:ØØ			
COMMENCE COLD ROD DROPS 12926		Ø		EVENT		23MAY88 7:ØØ			
READY FOR STARTUP 12933		Ø		EVENT		23MAY88 7:ØØ			
POT 12-2 12966		Ø		EVENT		24MAY88 7:ØØ			
COMMENCE HEAT UP 12927		Ø		EVENT		27MAY88 21:ØØ			
ENTER MODE 4 12928		Ø		EVENT		27MAY88 23:ØØ			
ENTER MODE 3 12929		Ø		EVENT		28MAY88 4:ØØ			
COMMENCE HOT ROD DROPS 1293Ø		Ø		EVENT		28MAY88 13:ØØ			
LOW POWER PHYSICS TESTING (36 HRS) 12931		Ø		EVENT		29MAY88 Ø:ØØ			
COMMENCE POWER ESCALATION 12932		Ø		EVENT		31MAY88 Ø:ØØ			
END OF 1988 REFUELING OUTAGE 12999		Ø		EVENT		31MAY88 Ø:ØØ			
1 REFUELING MILESTONES				EVENT		31MAY88 Ø:ØØ			

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Document Control Desk
March 18, 1988
Attachment 2
Page 8 of 27

N DATE 03DEC87 0950HRS

TROJAN 1988 REFUELING OUTAGE WORKING SCHEDULE

PGE - TROJAN

PROJECT START 12APR88

ORIGINAL COMPL. 4JUN88

OBJECT 88OUTAGE

DE 1 UNIT S/D AND COOLDOWN

SORT BREAKS E START MODES

PAGE 1

DE=O/FE DESCRIPTION

DUR

START
SCH'D REP'D

FINISH
SCH'D REP'D

S/D REACTOR
12005

2

13APR88
0:00

13APR88
2:00

COOLDOWN RCS TO MAINTAIN S/G PRESS @ 1000 PSIG
12008

9

13APR88
5:00

13APR88
14:00

CONSTRAINTS:

1. MUST MAINTAIN CONSTANT TEMPERATURE DURING LIFT TEST.

COMMENTS:

1. INSTALL S/G TEMPERATURE MONITOR IN C-440 (INSIDE CONTAINMENT) - I&C ACTION.
2. NEED S/G @ 1000 FOR S/G SAFETY TESTING.
3. MP-7-1 (1000 +/- 100)

MAINTAIN PRIMARY PRESSURE (1800-2100 PSIG)
12006

8

13APR88
14:00

13APR88
22:00

COMMENTS:

1. NEED PRESS BETWEEN 1800-2100 FOR PRZR SAFETY TESTING.
2. RUN AS MANY RCP'S AS POSSIBLE TO MAXIMIZE S/G BLOWDOWN.

COOLDOWN RCS TO 325 DEG F +/- 20 DEG F
12010

8

13APR88
22:00

14APR88
6:00

CONSTRAINTS:

1. S/G SAFETY TESTING.
2. PICT 22-2 (HOT TESTING).
3. DEGAS - VERIFY THE LINE IS PURGED AND OPERABLE. (1984, DEGAS WAS DELAYED DUE TO PLUGGED LINE.)
4. VERIFY ADEQUATE WASTE GAS CAPACITY IS MAINTAINED.
5. BE AWARE THAT FILLING THE HUTS WILL REQUIRE WASTE GAS STORAGE.
6. HAVE RAD CON & CHEMISTRY START WORKING ON DISCHARGE PERMIT FOR CONTAINMENT PURGE.

COMMENTS:

1. OVERPRESSURE MITIGATION SYSTEM PICT'S.
2. PERFORM POT 2-4-DI @ RCS PRESSURE

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Document Control Desk
March 18, 1988
Attachment 2
Page 9 of 27

E 1 UNIT S/D AND COOLDOWN
E=O/FE DESCRIPTION SORT BREAKS E START NODES
ACTIVITY DUR START FINISH
SCH'D REP'D SCH'D REP'D
BETWEEN 500 & 1000 PSIG.

COOLDOWN RCS TO 140 DEG F
12012 15 14APR88 18:00 15APR88 9:00

CONSTRAINTS:

1. CHEMISTRY - SULPHATE HIDEOUT.
2. RCS THERMAL EXPANSION READINGS - TPT-175.
3. ADDITION OF WET LAYUP CHEMICALS.

TAKE RCS SOLID
12015 8 15APR88 9:00 15APR88 17:00

CONSTRAINTS:

1. H2 MUST BE <4 CC/KG.
2. I&C NEEDS TO HOOK UP RECORDER PRIOR TO GOING SOLID.
3. REQUIRED POT'S COMPLETED PRIOR TO GOING SOLID.

COMMENTS:

1. SUPPORT REQUIRED:
A. I&C HOOK UP INSTRUMENTATION.

FORCED OXIDATION OF THE RCS, TEMP <120 DEG F
12013 80 15APR88 17:00 19APR88 1:00

CONSTRAINTS:

1. START WITH THE B RCP, AFTER 6 HRS SHIFT TO THE A RCP, AFTER 6 HRS SHIFT TO THE C RCP, AFTER 6 HRS SHIFT TO THE D RCP AND LEAVE IN OPERATION UNTIL THE END OF FORCED OXIDATION.

COMMENTS:

1. IN 1984, USED 7 GALLONS OF H2O2.
2. IN 1986, COBALT 58 PEAK WAS 1.3 MICRO CURIES/CC.
3. SHIFT S/U TRANSFORMER TAPS (VR-5) AFTER C RCP IS RUNNING & BEFORE STARTING D RCP, AFTER D RCP IS RUNNING SHIFT TAPS (VR-4).
4. 1987 - COBALT 58 PEAK WAS .7 MICROCURIES PER CC.

1 UNIT S/D AND COOLDOWN
13APR88 0:00 19APR88 1:00

TROJAN 1988 REFUELING OUTAGE
WORKING SCHEDULE

PGE - TROJAN
PROJECT START 12APR88
ORIGINAL COMPL. 4JUN88

4 DATE 03DEC87 0950HRS

JECT 88OUTAGE

DE 2 REMOVE REACTOR HEAD SORT BREAKS E START MODES
DE=O/FE DESCRIPTION DUR START FINISH
ACTIVITY SCH'D REP'D SCH'D REP'D
PAGE 1

SETUP HANDRAILS 20 15APR88 16APR88
12039 7:00 4:00

COMMENTS:

1. AROUND CAVITY.
2. ON UPPER CAVITY FLOOR.
3. AROUND HEAD.
4. MANIP FESTON BOOM EXTENSION.
5. SCAFFOLD FOR CRDM DUCTING LAYDOWN.
6. INTERFERENCE PROBLEMS IN 1987 WITH B RCP MOTOR INSPECTION ACCESS.

DISCONNECT T/C CONOSEALS 5 19APR88 19APR88
12068 14:30 19:30

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. PUT POLY SLEEVING AROUND CONOSEAL THIMBLE PRIOR TO INSTALLING PROTECTIVE SLEEVE.

REMOVE HEAD INSULATION 4 19APR88 20APR88
12069 19:30 0:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. REQUIRES I&C SUPPORT TO DISCONNECT VIBRATION MONITOR.
2. UNTIE TEMP HEAD SHIELDING.

DETENSION RX HEAD 10 20APR88 20APR88
12076 7:00 17:30

CONSTRAINTS:

1. ENTER MODE 6 AT BEGINNING OF THE 2ND PASS, STEP 19 FHP 5-2.
2. MUST COMPLETE GOI-11.
3. NEED TO BORATE TO REFUELING CONCENTRATION PRIOR TO ENTERING MODE 6.
4. REQUIRES RCS TO BE BORATED TO 2000 PPM.

IE	2 REMOVE	REACTOR HEAD	SORT	BREAKS	E START	NODES	PAGE	2
DESCRIPTION	DUR	START	FINISH					
ACTIVITY		SCH'D	REP'D	SCH'D	REP'D			

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. CAUTION OPERATORS ON WHICH HOIST TO USE TO LIFT EITHER THE STUDS OR TENSIONERS.
2. NOTE RAD CON REQUIREMENTS DUE TO POTENTIAL RADIATION LEVELS.
3. ENSURE PROPER INDOCTRINATION ON THE USE AND HAZARDS DURING THIS EVOLUTION. (PERSONNEL INJURY IN 1984.)

REMOVE RX HEAD STUDS
12081

10 20APR88
17:30

21APR88
4:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. IN 1987 THIS EVOLUTION EXPOSED A FUEL PELLET LODGED BETWEEN THE RX VESSEL FLANGES AND CAUSED APPROX. A TWO WEEK DELAY.
2. IN 1987 STUD HOISTS AND STUD TENSIONER HOISTS REMOVED FOR DECON, SENT TO QUADREX.

CLEAN STUD HOLES & INSERT PLUGS
12080

4 21APR88
7:00

21APR88
11:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. ONLY GUIDE STUD HOLES WERE CLEANED, NEOLUBE AND INSERTS INSTALLED.
2. IN 1987, ONE STUD PLUG LEAKED AND FLOATED TO SURFACE.

SET GUIDE STUDS
12084

5 21APR88
11:00

21APR88
16:30

COMMENTS:

1. IN 1986, DIFFICULTY WAS EXPERIENCED IN SETTING TWO STUDS, #28 & #44. THE STUDS WERE TAKEN TO THE MACHINE SHOP TO BE MACHINED DOWN. STUD #28 WAS FOUND TO BE UNDERSIZED. STUD #44 WAS MACHINED AND INSTALLED AND A DEVIATION WAS WRITTEN TO LIFT THE HEAD WITH TWO STUDS.
2. IN 1987, MINOR DIFFICULTY IN SETTING GUIDE STUDS - NEEDED TO JAR TOP OF STUD.

ODE 2 REMOVE REACTOR HEAD SORT BREAKS E START NODES PAGE 3
ODE=O/FE DESCRIPTION DUR START FINISH
ACTIVITY SCH'D REP'D SCH'D REP'D

INSTALL BOOT SEAL
12058

4

21APR88
16:30

21APR88
20:30

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. IN 1987, HAD TO RTV BOOT SEAL TO PREVENT
POSSIBLE IRRADIATION PROBLEM TO BOOT SEAL.

FOLD RAILS
12086

2

21APR88
20:30

21APR88
22:30

COMMENTS:

1. RAILS MUST BE MOVED TO ALLOW HEAD TO BE
PLACED IN HEAD STAND.

SET UP DILLON LOAD CELL
12089

3

21APR88
23:00

22APR88
2:00

COMMENTS:

1. NEED TO WARM UP IN ADVANCE.

SET HEAD LIFT RIG
12088

2

22APR88
2:00

22APR88
4:00

COMMENTS:

1. HEAD AREA IS CLEAR.

LIFT HEAD (FLOOD CAVITY)
12090

10

22APR88
7:00

22APR88
17:30

CONSTRAINTS:

1. SECURE REFUELING POOL SUPPLY FANS AND POLAR
COOLERS PRIOR TO LIFTING HEAD TO REDUCE
BLOWING CONTAMINATION OUT OF REFUELING
CAVITY.

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. CRANE OPERATOR NEEDS TO BE RESPIRATOR
QUALIFIED.
2. I-131, SHARP INCREASE AT THE 93' & ABOVE
WHEN FILLING THE CAVITY.
3. FLOODING CAVITY, LEAKS AT THE INCORE SEAL
TABLE, NEED TO ENSURE PERSONNEL ARE AWARE
OF & EXPECT LEAKS; KNOW HOW TO FIX THEM &

DE*O/FE DESCRIPTION DUR START FINISH
ACTIVITY SCH'D REP'D SCH'D REP'D

- WHAT THE ACCEPTABLE LEAK RATE IS.
4. FOUR HOURS BEFORE LIFTING THE HEAD, THE VALVE LINEUP SHOULD BE COMPLETE.
 5. INSPECT INNER O-RING TO DETERMINE IF A LEAKAGE PROBLEM EXISTS.
 6. IN 1986 HAD A BALANCING ERROR PROBLEM.
 7. IN 1986 THE HEAD WAS PREVENTED FROM ENTERING THE STAND FOR TWO REASONS:
 - A. THE WEST STUD HOIST INTERFERED WITH THE VENTILATION DUCT WORK. IT WAS NECESSARY TO ROTATE THE HOIST TO THE MOST SOUTHERN POSITION.
 - B. THE EQUIPMENT RAILS WERE NOT STORED FAR ENOUGH FROM THE PATH OF THE VESSEL HEAD AND IT BECAME NECESSARY TO RAISE THE HEAD HIGHER THAN 2'8" TO CLEAR RAILS (APPROX 3').
 8. HOLD HEAD AT 3' LEVEL UNTIL CAVITY FLOODING STARTS.
 9. DUE TO HIGH CONTAMINATION PROBLEMS IN 1987, A TENT WAS BUILT AROUND THE HEAD IN THE STAND. THE HEAD WAS DECONNED WITH VACUUM AND WIPE DOWN. A SPECIAL RP PROCEDURE WAS USED.
 10. 1987 - STUD HOISTS AND STUD TENSIONER HOIST HAD TO BE REINSTALLED. MINOR PROBLEMS WITH ONE AFTER INSTALLATION.

UNLATCH CRDM'S
12091

10 22APR88
17:30

23APR88
4:00

ALARA:
1. ALARA SCOPE REQUIRED.

- COMMENTS:
1. TOOL NEEDS TO BE OPERATIONALLY CHECKED PRIOR TO THIS POINT TO PREVENT DELAYS.
 2. IN 1987 DELAYED DUE TO SOURCE RANGE PICT & N-31 INTERFERENCE PROBLEMS (SPIKING).
 3. IN 1987 LOST 4 HOURS DUE TO I&C SWAPPING N-CHANNEL TO SPARE SOURCE RANGE DETECTOR.

SET UPPER INTERNALS LIFT RIG
12092

6 23APR88
7:00

23APR88
13:30

- COMMENTS:
1. LIFT RIG WILL PROBABLY BE REQUIRED TO BE FLOATED.

IDE	2 REMOVE	REACTOR HEAD	SORT	BREAKS	E START	NODES	PAGE 5	
DE-O/FE	DESCRIPTION		DUR	START	FINISH			
ACTIVITY				SCH'D	REP'D	SCH'D	REP'D	
PULL UPPER INTERNALS			4	23APR88		23APR88		
12093				13:30		17:30		
ALARA:								
1. ALARA SCOPE REQUIRED.								
2 REMOVE	REACTOR HEAD			15APR88		23APR88		
				7:00		17:30		

Trojan Nuclear Plant
 Doc# 150-344
 License NPF-1

TROJAN 1988 REFUELING OUTAGE

PGE - TROJAN

WORKING SCHEDULE

DATE #3DEC87 @950HRS

PROJECT START 12APR88

JECT 88OUTAGE

ORIGINAL COMPI. 4JUN88

3 UNLOAD CORE		SORT		BREAKS		E START		NODES		PAGE		I	
O/F/E		DESCRIPTION		DUR		START		FINISH					
ACTIVITY						SCH'D		REP'D		SCH'D		REP'D	
FUEL UNLOAD 12095		80		23APR88 17:30				27APR88 17:30					
CONSTRAINTS:													
1. DURING FUEL MOVEMENT, CNTMT PURGE EXHAUST MUST BE SECURED IF S/D <285 HOURS.													
ALARA:													
1. ALARA SCOPE REQUIRED.													
COMMENTS:													
1. IN 1984, HAD TO PUT BOTH SFP COOLING PUMPS AND BOTH SFP HX IN SERVICE TO MAINTAIN SFP TEMP <120 DEG F DUE TO LENGTH OF TIME FROM S/D TO FUEL MOVEMENT (13 DAYS).													
3 UNLOAD CORE				23APR88 17:30				27APR88 17:30					

Trojan Nuclear Plant
Docket 50-344
License NPF-1

IN DATE 03DEC87 0950HRS
OBJECT 88OUTAGE

TROJAN 1988 REFUELING OUTAGE
WORKING SCHEDULE

PGE - TROJAN
PROJECT START 12APR88
ORIGINAL COMPL. 4JUN88

4 PELLET RETRIEVAL		SORT BREAKS		E START MODES		PAGE 1	
DE=O/FE	DESCRIPTION	DUR	START SCH'D	REP'D	FINISH SCH'D	REP'D	
FUEL PELLET RETRIEVAL 12021		140	27APR88 17:30		4MAY88 17:30		

CONSTRAINTS:

1. POTENTIAL JOBS THAT WILL DELAY DRAINING THE RCS TO CENTERLINE ARE:
 - A. ADDITION OF AN RCP SEAL INSPECTION. PRESENTLY ONLY "B & D" RCP'S ARE TO BE INSPECTED, WITH THE POSSIBILITY OF ADDING "A" RCP.

COMMENTS:

1. THIS EVOLUTION WILL ENTAIL VACUUMING OF THE CORE BARREL, BOTTOM OF THE REACTOR VESSEL, DISLodge/REMOVAL OF FUEL PELLETS (LOWER CORE BARREL) AND REMOVAL/RE-INSTALLATION OF THE CORE BARREL.

4 PELLET RETRIEVAL		27APR88		4MAY88	
		17:30		17:30	

DATE 03DEC87 0950HRS

TROJAN 1988 REFUELING OUTAGE
WORKING SCHEDULE

PGE - TROJAN
PROJECT START 12APR88
ORIGINAL COMPL. 4JUN88

DE 5 RELOAD CORE

SORT BREAKS E START MODES

PAGE 1

DE-O/FE ACTIVITY	DESCRIPTION	DUR	START SCH'D	START REP'D	FINISH SCH'D	FINISH REP'D
---------------------	-------------	-----	----------------	----------------	-----------------	-----------------

RELOAD FUEL
12097

80 4MAY88
17:30

8MAY88
17:30

TV MAP OF NEWLY LOADED FUEL
12101

4 8MAY88
17:30

8MAY88
21:30

INSTALL UPPER INTERNALS
12102

3 8MAY88
21:30

9MAY88
1:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. 1987 - HAD TO WAIT FOR QA SIGNOFF.

LATCH AND DRAG TEST RCCA'S
12103

8 9MAY88
7:00

9MAY88
15:30

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. PERFORM VALVE LINEUP FOR LOWERING CAVITY
WATER LEVEL.

5 RELOAD CORE

4MAY88
17:30

9MAY88
15:30

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Document Control Desk
March 18, 1988
Attachment 2
Page 18 of 27

TROJAN 1988 REFUELING OUTAGE
 WORKING SCHEDULE

PGE - TROJAN

N DATE 03DEC87 0950HRS

OJECT 88OUTAGE

PROJECT START 12APR88

ORIGINAL COMPL. 4JUN88

DE	6 INSTALL	REACTOR HEAD	SORT	BREAKS	E START	MODES	PAGE 1	
DE=O/FE	DESCRIPTION		DUR	START		FINISH		
ACTIVITY				SCH'D	REP'D	SCH'D	REP'D	
VACUUM RX FLANGE & FUEL PATH 12159			48	9MAY88 16:00		11MAY88 16:00		
DRAIN REFUELING CAVITY 12107			12	11MAY88 16:30		12MAY88 8:00		

CONSTRAINTS:

1. PRIOR TO DRAIN DOWN, NEED HOSES STAGED TO BLOW OUT SFP CAVITY PURIF RETURN LINE & CAVITY SKIMMER LINES TO SUPPORT LLRT TEST.

COMMENTS:

1. DRAIN RCS TO CENTERLINE IN PREPARATION FOR S/G EDDY CURRENT ACTIVITIES.
2. WASH DOWN WALLS AS LEVEL IS LOWERED.
3. MONITOR SFP DOOR FOR LEAKAGE AS LEVEL IS LOWERED.
4. REDUCE SFP/CAVITY TO MINIMUM PRIOR TO CLOSING DOOR.
5. DIVERT LETDOWN TO RWST WHILE PUMPING DOWN UPPER CAVITY & DRAINING TO CENTERLINE.
6. DRAIN LOWER CAVITY.
7. IF ACTIVITY IS HIGH, PUMP LOWER CAVITY TO HUTS VIA RHR & DEMINS THEN TRANSFER HUT TO RWST.
8. DRAIN TRANSFER CANAL.
9. LINE UP SFP PURIF TO DRAIN LOWER CAVITY, NEED LEVEL ~1' BELOW UPPER CAVITY FLOOR TO SET REACTOR HEAD.
10. DRAIN CAVITY TO RX VESSEL FLANGE - 4 HRS.
11. DRAIN RX VESSEL FROM FLANGE TO CL - _ HRS.

REMOVE & STORE HEAD LIFT RIG
12108

4	12MAY88 8:00	12MAY88 12:00
---	-----------------	------------------

COMMENTS:

1. REMOVE SPARE O-RINGS PRIOR TO STORING LIFT RIG.

INSTALL RX HEAD TENT
12109

2	12MAY88 12:00	12MAY88 14:00
---	------------------	------------------

ALARA:

1. ALARA SCOPE REQUIRED.

Trojan Nuclear Plant
 Docket 50-344
 License KPF-1

Document Control Desk
 March 18, 1988
 Attachment 2
 Page 19 of 27

IDE	6 INSTALL	REACTOR HEAD	SHORT	BREAKS	E START	NODES	PAGE	2
DE-O/FE	DESCRIPTION	DUR	START	FINISH				
ACTIVITY			SCH'D	REP'D	SCH'D	REP'D		

CAVITY DECON
12118

78

12MAY88
14:00

15MAY88
20:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. WHEN DECONNING LOWER CAVITY, DECON UPPER INTERNALS LIFT RIG AND VACUUM.
2. MAKE SURE DIESEL FUEL IS AVAILABLE FOR HNS PUMP.
3. NOTIFY SECURITY BEFORE OPENING TOOL PASS.
4. MANIPULATOR CRANE OPERATOR IS REQUIRED INTERMITTENTLY BY THE CAVITY DECON CREW.

REMOVE RX HEAD TENT
12118

2

15MAY88
20:00

15MAY88
22:00

REMOVE GUIDE STUDS
12117

2

15MAY88
22:00

16MAY88
0:00

REMOVE STUD HOLE PLUGS
12119

5

16MAY88
0:00

16MAY88
5:00

COMMENTS:

1. IN 1987 PRECAUTIONARY DELAYS DUE TO RADCON MEASURES TO REDUCE PERSONNEL EXPOSURES & CONTAMINATION DURING REMOVAL & SURVEYS OF PLUGS. IT WAS FOUND THAT SOME PLUGS HAD EXTREME CONTAMINATION AND DOSE RATES.

CLEAN AND LUBE STUD HOLES
12120

5

16MAY88
7:00

16MAY88
12:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. IN 1986, PUMPS DID NOT WORK, WATER IN HOLES REMOVED WITH RAGS THIS TIME; ALSO INCLUDES QC INSPECTION.

STAGE RX HEAD STUDS
12113

4

16MAY88
12:30

16MAY88
16:30

SET RX HEAD STUDS
12121

8

16MAY88
16:30

17MAY88
1:00

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Document Control Desk
March 18, 1988
Attachment 2
Page 20 of 27

DE	6 INSTALL REACTOR HEAD	SORT	BREAKS	E START	NODES	PAGE 3
DE-O/FE	DESCRIPTION	DUR	SCH'D	START	FINISH	
ACTIVITY				REP'D	SCH'D	REP'D

RUN IN RX HEAD STUDS
12123

5

16MAY88
18:30

17MAY88
8:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. PRIOR TO TENSIONING, INSPECT FLANGE AREA FOR ANY OBSTRUCTIONS.
2. ACCOUNT FOR ALL METAL PLATES USED FOR HOLDING STUDS.

LOWER STUD TENSIONERS TO FLANGE AREA
12122

4

17MAY88
8:00

17MAY88
4:00

TENSION RX HEAD STUDS
12125

20

17MAY88
7:00

18MAY88
4:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. ENTER MODE 5 WHEN FIRST PASS IS COMPLETED.
2. DIAL INDICATORS MUST BE ZEROED PROPERLY.
3. IN 1984, HAD PROBLEMS WITH #16 TENSIONER, WAS NOT SQUARE ON FLANGE.
4. IN 1985, #3 TENSIONER HYDRAULIC FITTING WAS LOOSE CAUSING PARTIAL TENSIONING.
5. IN 1986, 1 STUD TENSIONER FAILED, FIRST ON RELIEF & THEN TENSIONER FAILURE.

INSTALL RX HEAD INSULATION
12128

3

18MAY88
7:00

18MAY88
10:00

ALARA:

1. ALARA SCOPE REQUIRED.

COMMENTS:

1. CONTACT I&C PRIOR TO INSTALLING MIRROR INSULATION.
2. INSTRUMENTATION CONNECTION REQUIRED BY I&C.
3. TIE-UP TEMPORARY HEAD SHIELDING.

INSTALL INSTRUMENT CONOSEALS
12130

6

18MAY88
10:00

18MAY88
16:30

ALARA:

1. ALARA SCOPE REQUIRED.

Trojan Nuclear Plant
Docket 50-344
License NPF-1

Document Control Desk
March 18, 1988
Attachment 2
Page 21 of 27

E	6 INSTALL REACTOR HEAD	SORT	BREAKS	E START	NODES	PAGE 4	
E-O/FE	DESCRIPTION	DUR	START	FINISH			
ACTIVITY			SCH'D	REP'D	SCH'D	REP'D	
COMMENTS:							
1. TRAIN REFUELING CREW ON CONOSEALS.							
2. IN 1986, IT WAS NECESSARY TO REMOVE SHROUDING TO GET #4 & #6 CLAMPS INSTALLED.							
REMOVE TEMPORARY LEAD SHIELDING 12133	4	18MAY88 16:30	18MAY88 20:30				
ALARA:							
1. ALARA SCOPE REQUIRED.							
COMMENTS:							
1. FOLD TEMP SHIELDING TO REDUCE EXPOSURE DURING CONOSEAL & NEUTRON BASKET INSTALLATION.							
REMOVE SANDBOX & NIS COVERS 12132	6	18MAY88 20:30	19MAY88 3:00				
ALARA:							
1. ALARA SCOPE REQUIRED.							
INSTALL NEUTRON SHIELDING BASKETS 12131	10	19MAY88 7:00	19MAY88 17:30				
COMMENTS:							
1. IN 1987, DID NOT HAVE SUFFICIENT WATER BAGS IN WAREHOUSE - HAD TO PATCH, LONG LEAD TIME							
INSTALL CRDM VENT DUCTING 12137	12	19MAY88 15:30	20MAY88 4:00				
ALARA:							
1. ALARA SCOPE REQUIRED.							
COMMENTS:							
1. IN 1986, HEAD HOIST FAILED TO OPERATE, LOST 6 HOURS.							
CONNECT CRDM CABLES 12140	10	20MAY88 7:00	20MAY88 17:30				
CONNECT T/C CABLES 12141	7	20MAY88 17:30	21MAY88 1:00				
CLOSE OUT CAVITY 12145	7	21MAY88 7:00	21MAY88 14:30				
REMOVE HANDRAILING 12139	4	21MAY88 14:30	21MAY88 18:30				

DE 6 INSTALL REACTOR HEAD		SORT BREAKS		E START NODES		PAGE 5	
DE-O/F/E ACTIVITY	DESCRIPTION	DUR	START		FINISH		
			SCH'D	REP'D	SCH'D	REP'D	
SET OUTER MISSILE SHIELDING 12142		4	21MAY88 18:30		21MAY88 22:30		
SET CENTER MISSILE SHIELD 12143		4	21MAY88 23:00		22MAY88 3:00		
CONNECT CRDM VENT MOTORS 12144		5	22MAY88 7:00		22MAY88 12:00		
COMMENTS:							
1. NEED TO CHECK MOTOR ROTATION.							
6 INSTALL	REACTOR HEAD		9MAY88 16:00		22MAY88 12:00		

1 DATE 03DEC87 0950HRS
 TROJAN 1988 REFUELING OUTAGE
 WORKING SCHEDULE

PGE - TROJAN
 PROJECT START 12APR88
 ORIGINAL COMPL. 4JUN88

E 7 RCS RECOVERY		SORT BREAKS		E START NODES		PAGE 1	
E=O/FE ACTIVITY	DESCRIPTION	DUR	START		FINISH		
			SCH'D	REP'D	SCH'D	REP'D	
RESTORE VALVE LINEUPS FOR FILL & VENT 12147		24	20MAY88 20:00		21MAY88 20:00		
FILL & VENT RCS 12148		24	21MAY88 20:00		22MAY88 20:00		

CONSTRAINTS:

1. REACTOR HEAD VENT INSTALLED & STANDPIPE ISOLATED.
2. AREAS AROUND RCP'S MUST BE CLEANED.
3. IT TAKES 27,610 GALLONS TO FILL FROM CENTERLINE TO 80% IN PRESSURIZER.
4. MUST HAVE 4 BOLTS ON ALL S/G MANWAYS PRIOR TO STARTING FILL.
5. MUST HAVE ALL BOLTS TORQUED ON ALL PRIMARY MANWAYS PRIOR TO GOING SOLID.
6. SEAL INJECTION & SEAL RETURN MUST BE ESTABLISHED PRIOR TO FILL & VENT OF RCS.
7. CHECKOUT THE S/G T/C INSTRUMENTATION.
8. OI-3-1 APPENDIX A&B L/U'S COMPLETED.
9. NOTIFY RAD CON AND MAINT TO LOOK FOR LEAKS WHEN SOLID.

COMMENTS:

1. PROBLEMS IN 1986:
 - A. WHEN PRESSURIZING RCS 8064A. (A PRZR SAFETY LOOP SEAL DRAIN VLV) WAS FOUND TO HAVE A LEAKING DIAPHRAGM. (LOST 10 HOURS)
 - B. D RCP - #3 SEAL WAS NOT SEATED, BUMP STARTED & #3 SEAL LEAKOFF WENT TO 0. D RCP - UPPER OIL RESERVOIR PIPING, FOUND A CRACK IN PIPE NEAR LIFT PUMP RELIEF VALVE.
 - C. LETDOWN MANUAL ISOL VALVE 8085 - HAD TO BACKSEAT & REPACK.

DRAW BUBBLE 12150	10	22MAY88 20:00	23MAY88 6:00
----------------------	----	------------------	-----------------

CONSTRAINTS:

1. BEFORE DRAWING BUBBLE - NEED TO INCREASE RCS TEMPERATURE TO ENSURE DELTA T LIMIT ACROSS PRZR SPRAY NOZZLE OF 320 DEG F IS

ODE 7 RCS RECOVERY SORT BREAKS E START MODES PAGE 2
 ODE-O/FE DESCRIPTION DUR START FINISH
 ACTIVITY SCH'D REP'D SCH'D REP'D
 NOT EXCEEDED.

COLD ROD DROPS
12151

10 23MAY88
7:00

23MAY88
17:30

CONSTRAINTS:

1. VERIFY PRIOR TO THE SCHEDULED START TIME:
 - A. M/G SETS AVAILABLE
 - B. RPT ENERGIZED
 - C. CRDM VENTILATION
 - D. CHILLERS IN SERVICE AND FILLED
 - E. PICT 10-1
 - F. PICT 16-2
 - G. PICT 11-2
 - H. PICT 11-3

POT 12-2
12152

24 24MAY88
7:00

25MAY88
7:00

HEATUP TO 340 DEG F FOR TPT-175
12293

7 27MAY88
21:00

28MAY88
4:00

HEATUP TO 557 DEG F FOR TPT-175
12296

8 28MAY88
4:00

28MAY88
12:00

POT 1-1 (RCS INTEGRITY TEST)
12160

12 28MAY88
12:00

29MAY88
0:00

7 RCS RECOVERY

20MAY88
20:00

29MAY88
0:00

TROJAN 1988 REFUELING OUTAGE
WORKING SCHEDULE

PGE - TROJAN

PROJECT START 12APR88
ORIGINAL COMPL. 4JUN88

DATE 03DEC87 0950HRS

ECT 88OUTAGE (

Trojan Nuclear Plant
Bucket 50-344
License NPF-1

8 LOW POWER PHYSICS TEST		SORT BREAKS E START NODES		PAGE 1	
DATE	DESCRIPTION	DUR	START	FINISH	
ACTIVITY			SCH'D	SCH'D	REP'D
OW POWER PHYSICS TESTING 12164		36	29MAY88 8:00	30MAY88 12:00	
CONSTRAINTS:					
1. PHYSICS TESTING NUCLEAR DESIGN DATA.					
2. POT 1-1 COMPLETE.					
3. HOT ROD DROPS COMPLETE.					
COMMENTS:					
1. IT TAKES APPROX 1 SHIFT TO REDUCE & REVIEW DATA.					
2. PERFORM OVERSPEED TEST & COUPLE BOTH MFP'S DURING 3X FLUX MAP.					
3. NEED 6,000 GALS OF BORIC ACID AVAILABLE IF ROD WORTHS ARE LOW THIS IS <36 HRS.					
8 LOW POWER PHYSICS TEST			29MAY88 8:00	30MAY88 12:00	

TROJAN 1988 REFUELING OUTAGE
WORKING SCHEDULE

PGE - TROJAN

DATE 03DEC87 0950HRS

PROJECT START 12APR88

ORIGINAL COMPL. 4JUN88

JECT 88OUTAGE

PAGE 1

9 TURBINE TEST / POWER		ESCALATION	SORT	BREAKS	E START	NODES		
GO/FE	DESCRIPTION	DUR	START		FINISH			
ACTIVITY			SCH'D	REP'D	SCH'D	REP'D		
SECURE EMERG BRG OIL PP FOR POT 12187		2	30MAY88 12:00		30MAY88 14:00			
POT 1B-4 MN TURB ANNUAL OPERATING TEST 12200		10	30MAY88 14:00		31MAY88 0:00			
END OF 1988 REFUELING OUTAGE 12999		0	EVENT		31MAY88 0:00			
POWER ESCALATION 12167		96	31MAY88 0:00		4JUN88 0:00			

CONSTRAINTS:

1. GOI PREREQUISITES MUST BE COMPLETE.

COMMENTS:

1. THE MARGIN BETWEEN P-10 & IR TRIP SETPOINT IS REDUCED DUE TO HIS RECALIBRATION FOR LOW LEAKAGE LOADING PATTERN.
2. CLOSELY MONITOR IR HI TRIP SETPOINT DURING INITIAL S/U.

9 TURBINE TEST / POWER	ESCALATION	30MAY88 12:00	4JUN88 0:00
------------------------	------------	------------------	----------------