

STP.961

LOSS OF OFFSITE POWER

<u>SECTION</u>	<u>SUBSECTION</u>	<u>TITLE</u>	<u>PAGE NUMBER</u>
1.0		TEST OBJECTIVES	1
2.0		SPECIAL TEST EQUIPMENT	3
3.0		PREREQUISITES	4
4.0		INITIAL CONDITIONS	12
5.0		LIMITS AND PRECAUTIONS	15
6.0		PROCEDURE	17
	6.1	SUBTRAIN A SFAS/LOOP	19
	6.2	SUBTRAIN A LOOP-SFAS	31
	6.3	SUBTRAIN A2 SFAS/LOOP	40
	6.4	SUBTRAIN A2 LOOP-SFAS	51
	6.5	SUBTRAIN B SFAS/LOOP	64
	6.6	SUBTRAIN B LOOP-SFAS	74
	6.7	SUBTRAIN B2 SFAS/LOOP	83
	6.8	SUBTRAIN B2 LOOP-SFAS	94
	6.9	TRAIN "A" LOOP-SFAS	107
	6.10	TRAIN "B" LOOP-SFAS	118
	6.11	TRAIN "A" and "B" LOOP-SFAS	128
	6.12	TRAIN "A" SFAS/LOOP	140
	6.13	Subsection Deleted	156

QUALITY APPROVED

Michael Wilton 1-20-88
Name Date

Rev. 1
STP.961-1

WORKING COPY

ONLY IF RED

STP.961

LOSS OF OFFSITE POWER

<u>SECTION</u>	<u>SUBSECTION</u>	<u>TITLE</u>	<u>PAGE NUMBER</u>
	6.14	TRAIN "B" SFAS/LOOP	157
	6.15	Subsection Deleted	172
	6.16	DIESEL GENERATOR "A" HOT RESTART LOOP-SFAS	173
	6.17	DIESEL GENERATOR "A2" HOT RESTART LOOP-SFAS	181
	6.18	DIESEL GENERATOR "B" HOT RESTART LOOP-SFAS	189
	6.19	DIESEL GENERATOR "B2" HOT RESTART LOOP-SFAS	197
	6.20	RESTORATION	205
7.0		ACCEPTANCE CRITERIA	207
8.0		REFERENCES	212
9.0		ENCLOSURES	221
	9.1	TEST PROCEDURE AUTHORIZATION FORM	222
	9.2	SIGNATURE/INITIALS SHEET	223
	9.3	RANCHO SECO TEST LOG	224
	9.4	INSTRUMENT CALIBRATION LIST	225
	9.5	TEST CONNECTIONS	227
	9.6	HIGH PRESSURE INJECTION SYSTEM ABNORMAL LINE-UP	231
	9.7	Enclosure and Pages Deleted	235
	9.8	REACTOR BUILDING SPRAY SYSTEM ABNORMAL LINE-UP	236
	9.9	AUXILIARY FEEDWATER SYSTEM ABNORMAL LINE-UP	237
	9.10	Enclosure and Pages Deleted	238
	9.11	LINE-UP FOR SECTIONS 6.9-6.19	240

Rev. 1
STP.961-11

WORKING COPY
ONLY IF RED

STP.961

LOSS OF OFFSITE POWER

<u>SECTION</u>	<u>SUBSECTION</u>	<u>TITLE</u>	<u>PAGE NUMBER</u>
	9.12	Enclosure and Pages Deleted	241
	9.13	MOTOR STARTING GUIDELINES	242
	9.14	Enclosure and Pages Deleted	244
	9.15	COMMUNICATIONS LOCATIONS	245
	9.16	SEQUENCING INTERVALS	246
	9.17	SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP	250
	9.18	SECTIONS 6.9 AND 6.12 FINAL PRETEST LINEUP	264
	9.19	SECTIONS 6.9 AND 6.12 RESTORATION	267
	9.20	SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP	275
	9.21	SECTIONS 6.10 AND 6.14 FINAL PRETEST LINEUP	289
	9.22	SECTIONS 6.10 AND 6.14 RESTORATION	292
	9.23	AFW PUMP P-319 MOTOR TEMPERATURES	300

LOSS OF OFFSITE POWER

1.0 TEST OBJECTIVES

To demonstrate that onsite electrical distribution systems, following major modifications (ECNs A-3660Z and A-3748), will adequately support the necessary systems during a simulated emergency. This also will include periodic testing of the emergency power systems. Since there is approximately 10 years difference between the Bruce-GM and the TDI diesel generators, the codes and regulations that pertain to the TDI diesel generators may or may not pertain to the Bruce-GM diesel generators.

- 1.1 Demonstrate independence among the safety related diesel generators GEA, GEB, GEA2, and GEB2 including their associated 4.16KV buses 4A, 4A2, 4B and 4B2.
- 1.1 .1 Demonstrate that each diesel generator in each subtrain successfully starts, accelerates to design voltage and frequency in 10 seconds or less, closes its associated output breaker and; sequences all emergency load breakers on the bus (emergency load breakers are in TEST position) upon simulated Safety Features Actuation System (SFAS) signal followed by a Loss of Offsite Power (LOOP).
- 1.1 .2 Demonstrate that all automatic and manual diesel generator trips are bypassed, for GEA and GEB except engine overspeed, ground fault and generator differential upon simulated SFAS signal.
- 1.1 .3 Demonstrate that all automatic diesel generator trips are bypassed, for GEA2 and GEB2 except engine overspeed, low lube oil pressure, generator differential and manual emergency shutdown pushbuttons upon simulated SFAS signal.
- 1.1 .4 Demonstrate that each diesel generator in each subtrain successfully starts, accelerates to design voltage and frequency in 10 seconds or less, closes its associated output breaker and sequences all emergency load breakers on the bus (emergency load breakers are in TEST position) upon simulated SFAS signal in conjunction with a LOOP.
- 1.2 Demonstrate independence among the redundant safety related trains "A" (A & A2) and "B" (B & B2).
- 1.2 .1 Demonstrate that both diesel generators in each train successfully start, accelerate to design voltage and frequency in 10 seconds or less, close their associated output breakers and sequence all emergency loads on the bus upon simulated SFAS signal in conjunction with a LOOP.

VERIFIED TO BE LATEST RE-
VISION PRIOR TO USE

VER BY _____

DATE _____

Rev. 1
STP.961-1

WORKING COPY

ONLY IF RED

TEST OBJECTIVES (Continued)

- 1.3 Demonstrate that on a simulated LOOP and subsequent interruption of emergency power from the diesel generator, the loads are shed from the associated nuclear service bus in accordance with design requirements and that the subsequent reloading of the emergency power source is through the load sequencing circuitry.
- 1.4 Demonstrate that all four diesel generators simultaneously start upon receipt of a simulated SFAS signal in conjunction with a LOOP, accelerate to design voltage and frequency in 10 seconds or less. (Emergency load breakers are in the TEST position)
- 1.5 Demonstrate that both diesel generators in a train, upon a simulated SFAS signal, successfully start and accelerate to design voltage and frequency in 10 seconds or less. That all emergency loads are sequenced on to the bus. That upon a LOOP all loads are stripped, the diesel generator breaker closed and then all emergency loads are resequenced on to the bus. (Emergency loads start and, where required, are lined up to establish recirculation or mini flowpaths in their respective systems).

All emergency loads are then transferred to the offsite power grid before the respective diesel generator is shutdown.

Simulation of the LOOP will require the manual opening of the switchyard CBs associated with the train under TEST, this is necessary to prevent possible damage to the respective diesel generator. Manual opening of the associated nuclear service bus normal supply breakers would cause the diesel generator breaker to close immediately, bypassing the sequencer.

That both diesel generators maintain design voltage, speed and frequency upon rejection of the single largest load. The single largest load rejection will be simulated using the following loads:

A D/G	HPI Pump P-238A and DHR Pump P-261A tripped simultaneously
A2 D/G	AFW Pump P-319
B D/G	HPI Pump P-238B and DHR Pump P-261B tripped simultaneously
B2 D/G	AFW Pump P-318

- 1.6 Demonstrate that within 5 minutes of shutting down from a simulated 24-hr loaded run (simulated by running D/G until Lube oil and Jacket Water temperatures stabilize at operating temperatures), GEA, GEA2, GEB, and GEB2 auto start on a simulated accident signal and loads are sequenced through the load sequencer.

TEST OBJECTIVES (Continued)

- 1.7 Demonstrate that the auto-connected loads to each diesel generator do not exceed the 2000-hour rating of 2750 KW for GEA and GEB, and 3300 KW for GEA2 and GEB2.

2.0 SPECIAL TEST EQUIPMENT

2.1 Calibration Required:

- 2.1 .1 Voltage Transducer capable of measuring 0 - 120 VAC input with a 0 - 1 mA DC output, with an accuracy of at least $\pm 0.2\%$ of full scale, 10 each.
- 2.1 .2 Current Transducer capable of measuring 0 - 4 Ampere input with a 0 - 1mA DC output, with an accuracy of at least $\pm 0.2\%$ of full scale, 24 each.
- 2.1 .3 Preamplifier capable of measuring 0 - 1000 mV with an accuracy of $\pm 1.0\%$ of full scale, 32 each.
- 2.1 .4 Frequency Transducer capable of measuring 0 - 63 HZ with an accuracy of $\pm 0.2\%$ of full scale, 2 each.
- 2.1 .5 Kilowatt Transducer capable of measuring 0 - 3500 KW with an accuracy of $\pm 0.2\%$ of full scale, 18 each.
- 2.1 .6 Plug-in Zero Bias Amplifier, for the Linearcorder, Model - AZ3101 with an accuracy of $\pm 0.5\%$ of full scale, as required.
- 2.1 .7 Plug-in $\pm 1000\%$ Zero Bias Amplifier, for the Linearcorder, Model - AZ3101 with an accuracy of $\pm 0.5\%$ of full scale, as required.
- 2.1 .8 Linearcorder Mark VII Model - WR3101 8 each, or equivalent.
- 2.1 .9 IBM PC XT W/640K RAM, 8087 Math-Coprocessor Quadram card w/clock, S/N - 098694 Keithly DAS Series 500 w/software S/N - 204181.
- 2.1 .10 IBM PC XT W/640K RAM, 8087 Math-Coprocessor AST Omega Plus II card w/clock, S/N - 0530122 Keithly DAS Series 500 w/software S/N - 204183.

3.0 PREREQUISITES

Initials/ Date

3.1 Verify that the diesel generator room(s) for the diesel generator(s) under test have been cleared of scaffolding, unnecessary tools and the floors are clean and free of debris:

3.1 .1 GEA Diesel Generator Room

_____/____

3.1 .2 GEB Diesel Generator Room

_____/____

3.1 .3 GEA2 Diesel Generator Room

_____/____

3.1 .4 GEB2 Diesel Generator Room

_____/____

NOTE: The System Engineer initials below shall be those of the responsible system engineer for the system, ECN or TEST, or their Supervisor.

NOTE: The signoff of an ECN is to indicate that, for the purposes of this TEST, components are functional to the extent necessary to support Safety Features Actuation System or Loss of Offsite Power signals. For each ECN that is not work complete, a test log entry shall be made to document the status of the ECN.

Initials/ Date Initials/ Date

System Engineer Test Director

3.2 ECN R-1060 GEB Panel Wiring.

_____/____ ____/____

3.3 ECN A-3660Z, Class IE Distribution Upgrades.

_____/____ ____/____

3.3.1 ECN A-3881-A, Move 486 contacts to Annunciator Window 92(93).

_____/____ ____/____

3.4 ECN A-3748, Installation of the TDI Diesel Generators.

_____/____ ____/____

3.5 ECN A-4353, Replacement of SFV-70001 and SFV-70003.

_____/____ ____/____

3.6 ECN A-4687, 125 VDC Circuit Breakers.

_____/____ ____/____

3.7 ECN A-5198, TDI Motor Control Centers Tie In.

_____/____ ____/____

3.8 ECN A-5415AA, Installation of Power Controls to HV-20581/2.

_____/____ ____/____

Rev. 1
STP.961-4

WORKING COPY
ONLY IF RED

PREREQUISITES (Continued)

	<u>Initials/ Date</u>	<u>Initials/ Date</u>
	<u>System Engineer</u>	<u>Test Director</u>
3.9 ECN A-5415AE, Modification of Control Logic for HV-20565.	____/____	____/____
3.10 ECN A-5415AH, HISSE Console Extension.	____/____	____/____
3.11 ECN A-5415E, EFIC Intercabinet Power, etc.	____/____	____/____
3.12 ECN A-5415F, SFAS Field Change.	____/____	____/____
3.13 ECN A-5415H, Mux Cabinet Modifications.	____/____	____/____
3.14 ECN A-5415J, Installation of New AFW Valves.	____/____	____/____
3.15 ECN A-5415K, Internal EFIC Upgrade Modifications.	____/____	____/____
3.16 ECN A-5415L, Cabling from EFIC to 480 VAC Switchgear Room.	____/____	____/____
3.17 ECN A-5415M, P-319 Recabling.	____/____	____/____
3.18 ECN A-5415N, P-318 Recabling.	____/____	____/____
3.19 ECN A-5415S, Installation of 480 Volt SWGR.	____/____	____/____
3.20 ECN A-5415T, AFW Test Valve Control.	____/____	____/____
3.21 ECN A-5415V, HV-31826/7 Control Logic.	____/____	____/____
3.22 ECN A-5415Y, Replace MS Failure Logic.	____/____	____/____
3.23 ECN A-5564, Restoration of Buses 4A2 and 4B2.	____/____	____/____
3.24 ECN A-0415A, Time Delay Relays.	____/____	____/____
3.25 ECN R-0415B, Synch. Check Relays.	____/____	____/____
3.26 ECN R-608, Replacement of Auxiliary Batteries A, B, C, and D.	____/____	____/____

PREREQUISITES (Continued)

	<u>Initials/ Date</u>	<u>Initials/ Date</u>
	<u>System Engineer</u>	<u>Test Director</u>
3.27 ECN R-0770A, Upgrade of Turbocharger and Spring Drive Gear.	____/____	____/____
3.28 ECN R-0770B, Replacement of Diesel Stub Shaft Assembly.	____/____	____/____
3.29 ECN R-0890, Bruce/GM Shroud and Heater.	____/____	____/____
3.30 ECN R-0914, IEB 85-03 and IEN 86-209.	____/____	____/____
3.31 ECN R-0955, Inverter Reliability Upgrade.	____/____	____/____
3.32 ECN R-0968, Add Safety Related MOVs.	____/____	____/____
3.33 ECN R-0976, Extension of IEB 8503.	____/____	____/____
3.34 ECN R-1000, Bruce/GM Relays.	____/____	____/____
3.35 ECN R-1045, Undervoltage Relays.	____/____	____/____
3.36 ECN R-1108, Bruce/GM Tach Relay Replacement.	____/____	____/____
3.37 ECN R-1128A, Bus 3A2 Supply Breaker Isolation Control Switch.	____/____	____/____
3.38 ECN R-1128B, Bus 3A2 Isolation Control Switch.	____/____	____/____
3.39 ECN R-1128C, Bus 4A2 Isolation Control Switch.	____/____	____/____
3.40 ECN R-1128D, Bus 4A2 Load Shedding Isolation Control Switch.	____/____	____/____
3.41 ECN R-1128E, Bus 4A Load Shedding Isolation Control Switch.	____/____	____/____
3.42 ECN R-1150, GEA Panel Wiring.	____/____	____/____
3.42.1 ECN R-1898, Diesel Generator B Electrical Drawings/Configuration Update.	____/____	____/____
3.43 ECN R-1214, Diesel Generator Control Panels (H2DGA2 & H2DGB2) Forced Ventilation Cooling.	____/____	____/____

PREREQUISITES (Continued)

Initials/ Date	Initials/ Date
System Engineer	Test Director

3.44 ECN R-1399, Bus 4A2 and 4B2 4KV
Breaker Alignment.

_____ / _____	_____ / _____
---------------	---------------

3.45 ECN R-1760, HPI/Makeup Lube Oil
Pressure Switch.

_____ / _____	_____ / _____
---------------	---------------

3.46 ECN R-1991, TDI Turbocharger
Supports.

_____ / _____	_____ / _____
---------------	---------------

3.46 .1 ECN R-1778, Replace Starting Air
System Relief Valves.

_____ / _____	_____ / _____
---------------	---------------

3.46 .2 ECN R-2079, Diesel Generator GEA2
(GEB2) Trouble Alarm.

_____ / _____	_____ / _____
---------------	---------------

3.46 .3 ECN R-2380, Increase of Diesel Air
Start Failure Time Delay (TD-3)

_____ / _____	_____ / _____
---------------	---------------

3.46 .4 ECN-R2561 Fuse Coordination/
Replacement.

_____ / _____	_____ / _____
---------------	---------------

NOTE:

For the purposes of this test, the below listed Special Test Procedures are complete and results approved. If not, the System Engineer shall review the applicable STP and determine if there are any aspects that may adversely affect the satisfactory performance of this test. A test log entry shall be made to address the status of any STP that has not been completed and results approved.

3.47 STP.195A, New D/G G-100A/GEA2 Engine
Integrated System Phase I Testing.

_____ / _____	_____ / _____
---------------	---------------

3.48 STP.195B, New D/G G-100B/GEB2 Engine
Integrated System Phase I Testing.

_____ / _____	_____ / _____
---------------	---------------

3.49 STP.666, EFIC Cold Functional Test.

_____ / _____	_____ / _____
---------------	---------------

3.50 STP.787A, SFAS Analog Channel A
Module Removal Interlock Verification.

_____ / _____	_____ / _____
---------------	---------------

3.51 STP.787B, SFAS Analog Channel B
Module Removal Interlock Verification.

_____ / _____	_____ / _____
---------------	---------------

3.52 STP.787C, SFAS Analog Channel C
Module Removal Interlock Verification.

_____ / _____	_____ / _____
---------------	---------------

PREREQUISITES (Continued)

<u>Initials/ Date</u>	<u>Initials/ Date</u>
<u>System Engineer</u>	<u>Test Director</u>

3.53 STP.787D, SFAS Digital Channel A
Module Removal Interlock Verification.

_____ / _____	_____ / _____
---------------	---------------

3.54 STP.787E, SFAS Digital Channel B
Module Removal Interlock Verification.

_____ / _____	_____ / _____
---------------	---------------

3.55 STP.959, Load Testing "B" Battery.

_____ / _____	_____ / _____
---------------	---------------

3.56 STP.964A, 120 Volt Vital AC Power,
Channel A.

_____ / _____	_____ / _____
---------------	---------------

3.57 STP.964B, 120 Volt Vital AC Power,
Channel B.

_____ / _____	_____ / _____
---------------	---------------

3.58 STP.964C, 120 Volt Vital AC Power,
Channel C.

_____ / _____	_____ / _____
---------------	---------------

3.59 STP.964D, 120 Volt Vital AC Power,
Channel D.

_____ / _____	_____ / _____
---------------	---------------

3.60 STP.975A, 120 Volt Regulating
Transformer Functional.

_____ / _____	_____ / _____
---------------	---------------

3.61 STP.975B, 120 Volt Regulating
Transformer Functional.

_____ / _____	_____ / _____
---------------	---------------

3.62 STP.975C, 120 Volt Regulating
Transformer Functional.

_____ / _____	_____ / _____
---------------	---------------

3.63 STP.975D, 120 Volt Regulating
Transformer Functional.

_____ / _____	_____ / _____
---------------	---------------

3.64 STP.977, 4160 Volt AC Bus 4A
Isolation Control Switch.

_____ / _____	_____ / _____
---------------	---------------

3.65 STP.978, 4160 Volt AC Bus 4A2
Isolation Control Switch.

_____ / _____	_____ / _____
---------------	---------------

3.66 STP.979, 4160 Volt AC Bus 3A2
Isolation Control Switch.

_____ / _____	_____ / _____
---------------	---------------

3.67 STP.980, 4160 Volt AC Bus 4A Load
Shedding Isolation Control Switch.

_____ / _____	_____ / _____
---------------	---------------

3.68 STP.981, 4160 Volt AC Bus 4A2 Load
Shedding Isolation Control Switch.

_____ / _____	_____ / _____
---------------	---------------

3.69 STP.1001A, EDG (G-886A) Post
Modification Test.

_____ / _____	_____ / _____
---------------	---------------

Rev. 1
STP.961-8WORKING COPY
ONLY IF RED

PREREQUISITES (Continued)

	<u>Initials/ Date</u>	<u>Initials/ Date</u>
	<u>System Engineer</u>	<u>Test Director</u>
3.70 STP.1007, Makeup Pump Performance Test.	_____/____	_____/____
3.71 STP.1009A, New Diesel Generator G-100A/GEA2 Engine Integrated System Phase 2 Testing.	_____/____	_____/____
3.72 STP.1009B, New Diesel Generator G-100B/GEA2 Engine Integrated System Phase 2 Testing.	_____/____	_____/____
3.73 STP.1012, EDG (G-886B) Post Modification Test.	_____/____	_____/____
3.74 STP.1062A, GEA Load Limiting Setup.	_____/____	_____/____
3.74 .1 STP.970, Diesel Generator (G-886A) Synch. Check Relay Functional Test.	_____/____	_____/____
3.75 STP.1062B, GEB Load Limiting Setup.	_____/____	_____/____
3.75 .1 STP.985, Diesel Generator (G-886B) Synch. Check Relay Functional Test.	_____/____	_____/____
3.76 STP.1130A, EGS/DFO Systems Functional Test.	_____/____	_____/____
3.77 STP.1130B, EGS/DFO Systems Functional Test.	_____/____	_____/____
3.78 STP.1134A, G-100A/GEA2 Post Mod and Integrated Systems Phase II Retest.	_____/____	_____/____
3.79 STP.1134B, G-100B/GEA2 Post Mod and Integrated Systems Phase II Retest.	_____/____	_____/____

NOTE:

The below listed Surveillance Procedures shall be completed through engineering review prior to the performance of this test.

If not, a test log entry shall be made to address the status of any SP that has not been completed through engineering review including an explanation of why the test is not affected by the SP status. The SP must be through the Shift Supervisor review.

WORKING COPY
ONLY RED

PREREQUISITES (Continued)

Initials/ Date Initials/ Date
System Engineer Test Director

- 3.80 SP.0041A, SFAS Digital Channel A Refueling Test.
- 3.81 SP.0041B, SFAS Digital Channel B Refueling Test.
- 3.82 SP.0042A, Refueling Interval SFAS Digital Channel 2A.
- 3.83 SP.0042B, Refueling Interval SFAS Digital Channel 2B.
- 3.84 SP.0043A, Refueling Interval Reactor Building Spray System Loop A SFAS Surveillance Test.
- 3.85 SP.0043B, Refueling Interval Reactor Building Spray System Loop B SFAS Surveillance Test.
- 3.86 SP.314A, Monthly Surveillance Check of Undervoltage Relays for Bus 4A.
- 3.87 SP.314B, Monthly Surveillance Check of Undervoltage Relays for Bus 4B.
- 3.88 SP.315A, Refueling Interval Calibration of Undervoltage Relays for Bus 4A.
- 3.89 SP.315B, Refueling Interval Calibration of Undervoltage Relays for Bus 4B.
- 3.90 SP.321A, Monthly Surveillance Check of Undervoltage Relays for Bus 4A2.
- 3.91 SP.321B, Monthly Surveillance Check of Undervoltage Relays for Bus 4B2.
- 3.92 SP.322A, Refueling Interval Calibration of Undervoltage Relays for Bus 4A2.
- 3.93 SP.322B, Refueling Interval Calibration of Undervoltage Relays for Bus 4B2.

_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____
_____ / _____	_____ / _____

PREREQUISITES (Continued)

Initials/ Date

3.94 SP.206.03A (SP.056A), Diesel
Generator GEA.

_____/_____/____/____

3.95 SP.206.03B (SP.056B), Diesel
Generator GEB.

_____/_____/____/____

3.96 Computer and Linearcorder test connections have been installed and calibrated as required. QC to verify all connections have been independently verified. A list of parameters required is given on Enclosure 9.5. Actual field test connections for the parameters listed on Enclosure 9.5 were performed and documented as stated on the work request numbers identified below. These work requests and connection drawings will be attached as part of the test package documentation upon completion of restoration which will be verified by QC in the work requests. Record Work Request numbers.

Q.C.
INSPECT

QC verify
by WR
review
MRW 1/20/88

3.97 The computer group is set up to monitor the incore temperatures at 15 minute intervals when both Decay Heat Systems are De-energized.

_____/_____/____/____

3.98 The System Dispatcher has been officially notified of the LOOP test at least 24 hours in advance of testing. The System Dispatcher will be notified again when actual testing is about to commence.

_____/_____/____/____

3.99 The Quality Control Supervisor has been notified 24 hours prior to starting test.

_____/_____/____/____

Name

Time/Date

Q.C.
INSPECT

3.100 Instrument calibration data has been recorded on Enclosure 9.4 and is within a current calibration period.

_____/_____/____/____

3.101 Notify Security Computer Group & MIMS (Canberra) Computer Group.

_____/_____/____/____

3.102 The Shift Supervisor has granted permission to perform this test by signing Enclosure 9.1, Test Procedure Authorization Form.

_____/_____/____/____

WORKING COPY
ONLY

4.0 INITIAL CONDITIONS

Initials/ Date

4.1 Plant is in Cold Shutdown.

_____/____

4.2 RCS is OPEN to atmosphere, if not, verify Step 4.2.1 below in accordance with (IAW) Tech Specs 3.2. (OTSG "B" upper manway removed.) N/A step not used.

_____/____

4.2 .1 LTOP is in service IAW Operating Procedure B.4, "Plant Shutdown and Cooldown."

_____/____

4.3 NRW "A" in SFAS standby IAW A.25, Section 4.5. The Train "A" NRW pump may be left running as required to support DHR pump operation.

_____/____

4.4 NRW "B" in SFAS standby IAW A.25, Section 4.6. The Train "B" NRW pump may be left running as required to support DHR pump operation.

_____/____

4.5 NSCH "A" in SFAS standby IAW A.24, Section 4.2. The Train "A" NSCH pump may be left running as required to support DHR pump operation.

_____/____

4.6 NSCH "B" in SFAS standby IAW A.24, Section 4.5. The Train "B" NSCH pump may be left running as required to support DHR pump operation.

_____/____

4.7 Reactor Building Emergency Cooling units A-500 A/B are available for automatic operation IAW A.14.A, Section 4.1.

_____/____

4.8 Reactor Building Emergency Cooling units A-500 C/D are available for automatic operation IAW A.14.A, Section 4.1.

_____/____

4.9 Reactor Building Emergency Upper Dome air circulators A-532 A/C are available for automatic operation IAW A.14A, Section 4.2.

_____/____

4.10 Reactor Building Emergency Upper Dome air circulators A-532 B/D are available for automatic operation IAW A.14A, Section 4.2.

_____/____

4.11 Step Deleted

INITIAL CONDITIONS (Continued)

Initials/ Date

4.12 Step Deleted

4.13 Place in service or verify in service, the SFAS analog and digital system is in standby operation IAW A.70, Sections 4.1 and 4.2.

NOTE: Systems of Steps 4.14, 4.15 and 4.16 are only aligned per the respective enclosures when system flows are established.

4.14 Makeup and High Pressure Injection Pumps are lined up in accordance with Enclosure 9.6.

4.15 Reactor Building Spray System A(B) is in STANDBY condition IAW A.7, Steps 4.1.5 through 4.1.6.4 and 4.2.5 through 4.2.6.4.

4.15 .1 Verify valve lineup per Enclosure 9.8 for Reactor Building Spray System is complete.

4.16 The AFW and EFIC systems A(B) are in STANDBY condition IAW A.51, Sections 4.2 (4.3).

4.17 The Control Room/TSC Essential HVAC System A(B) is in standby condition IAW A.14C, Section 4.2.1 (4.2.2).

4.18 The NSEB Essential HVAC System A(B) is in STANDBY condition IAW A.14D, Section 4.2.1 (4.2.2).

4.19 The following field cables are lifted for SF valves to allow Reactor Building Purge to remain in service during this STP:

Q.C.
H.P.

4.19 .1 SFV-53605, Cabinet H4SDA3 wire X1 at location 9-5-7

4.19 .2 SFV-53504, Cabinet H4SDA3 wire X1 at location 9-5-5

Q.C.
H.P.

4.19 .3 SFV-53603, Cabinet H4SDA3 wire X1 at location 9-5-9

Q.C.
H.P.

4.19 .4 SFV-53604, Cabinet H4SDB1 wire P11 at location 1-5-5

INITIAL CONDITIONS (Continued)

Initials/ Date

Q.C.
H.P.

4.19 .5 SFV-53503, Cabinet H4SDB1 wire P11 at location 1-5-3

_____/____

Q.C.
H.P.

4.19 .6 SFV-53610, Cabinet H4SDB1 wire P11 at location 1-5-23

_____/____

4.20 The following field cables lifted to allow Reactor Building Radiation monitor to remain in service during this STP:

Q.C.
H.P.

4.20 .1 SFV-53612, Cabinet H4SDB1 wire P11 at location 1-6-5

_____/____

Q.C.
H.P.

4.20 .2 SFV-53613, Cabinet H4SDA2 wire P11 at location 9-6-7

_____/____

Q.C.
H.P.

4.20 .3 SFV-53615, Cabinet H4SDA3 wire X1 at location 9-6-5

_____/____

Q.C.
H.P.

4.20 .4 SFV-53616, Cabinet H4SDB1 wire X1 at location 1-6-3

_____/____

4.21 Verify the Main Transformers X98A and X98B are on Backfeed and providing power to the Unit Aux Transformer IAW EM.173.

_____/____

4.22 Verify 125 VDC panel SOF is lined up to battery charger H4BF.

_____/____

5.0 LIMITS AND PRECAUTIONS

- 5.1 Do not synchronize more than one diesel generator to the grid at the same time.
- 5.2 Do not attempt to synchronize a diesel generator to the grid if there is a lightning storm in the immediate area or if Rancho Seco is in a position where it is likely that offsite power will be lost.
- 5.3 If offsite power is lost when a diesel generator is synchronized to the grid, immediately open the normal supply to the associated nuclear service bus.
- 5.4 Large pump motors should be restarted in accordance with the motor starting guidelines outlined in Enclosure 9.13.
- 5.5 The Bruce-GM Diesel Generators GEA/GEB shall NOT be restarted if the unit has been shutdown for more than 15 minutes after a loaded operation. Due to lubrication restrictions, the engine cannot be restarted until 3 hours have elapsed.
- 5.6 Before each and every diesel generator start, prepare the engine for prelubrication. For the Bruce-GM diesel generators, check to assure the soak-back and the bypass motor driven lube oil pumps are in operation. For the TDI diesel generators, check to assure the turbocharger drip full flow bypass valve is open.
- 5.7 Whenever a DC bus or distribution panel is de-energized, an operator will be assigned to monitor battery voltages.
- 5.8 The verifiable lineup and operability of systems in support of this test is the responsibility of the Control Room operations personnel. The sign off, by the assigned Operations Supervisor, of system/component operability or lineup will be based on a positive response to that query from Control Room operating personnel, i.e., (Verify Train "A" (GEA and GEA2) diesel generators are operable and lined up in their normal standby status.). It is therefore implied that the supportive systems are lined up per the appropriate Operating Procedure.
- 5.9 Whenever a DC bus is being powered solely from its respective 125 VDC batteries the bus voltage should be monitored to ensure that the voltage does not drain to a critical level. For the purposes of this test, that level will be 115 VDC.
- 5.10 Makeup tank maximum allowable water level is 100 inches. Maximum level allowable with Cold Overpressure Protection selected is 86 inches.
- 5.11 AFW Pump P-319 motor starting criteria per Process Standard AP.152 must be adhered to except during Section 6.12, Enclosure 9.23. (EAR SY-87-156) provides specific guidelines for AFW Pump P-319 motor starting for Section 6.12.

LIMITS AND PRECAUTIONS (Continued)

- 5.12 In accordance with Technical Specification 3.1.2-2, do not exceed cooldown rate of 10°F per hour.
- 5.13 Prior to running the AFW Pumps P-318 or P-319, ensure sufficient room available in the condenser hotwell for pump discharge.
- 5.14 When performing system lineups out of the sequence given in this procedure or in parallel, ensure all potential flow paths are reviewed.

6.0 PROCEDURE

NOTE: Throughout this Section the word "simultaneously" is used to mean at the same time. Individual reaction times will vary and this is acceptable because the exact timing of the events will be recorded by the computers and the linear recorders.

NOTE: If the computer or linear recorder fails to start on any countdown, the test will be placed on hold per AP.82 until the problem is resolved, and a test log entry shall be made.

NOTE: During the performance of this test, it may be necessary to add lube oil to the diesel generator. If necessary, oil is to be added by Operations in accordance with the appropriate operating procedure. (GEA & GEB - A.31) (GEA2 & GEB2 - A.31B)

NOTE: The word verify is used throughout this procedure as a direction to take the necessary action to ensure a stated condition exists (i.e., verify CLOSED, verify OPEN).

NOTE: Strip Charts are generated from data acquisition points during the performance of this test procedure. Enter the following timing data on each chart when it is removed from the recorder. The strip chart speed will be 25 millimeters/second for the first 15 seconds and 10 millimeters/second for the remainder of each diesel engine run.

- 1) Date of test
- 2) Test step number
- 3) Time at start of test
- 4) Time at end of test
- 5) Chart speed
- 6) Trace identification
- 7) Trace calibration
- 8) Signature of Test Director
- 9) Recorder CTE #
- 10) Timing MARK setting

NOTE: Throughout this procedure the following terms are defined as:

- 1) LOOP-SFAS = Signals occur simultaneously
- 2) LOOP/SFAS = LOOP signals followed by SFAS signals
- 3) SFAS/LOOP = SFAS signals followed by LOOP signals

NOTE: A Signature/Initials Sheet (Enclosure 9.2) and a Rancho Seco Test Log (Enclosure 9.3) shall be maintained during the conduct of this test by the Test Director.

PROCEDURE (Continued)

- NOTE: For all breaker sequencing steps in the procedure, see Enclosure 9.16 for acceptable values.
- NOTE: The information retrieved from the data acquisition equipment for the various test sequences is recorded and stored in the computer memory during testing. The data cannot be made available until after the test section is complete. As a result, the steps requiring verification by the data acquisition equipment may be performed out of sequence.
- NOTE: The Linear recorders and data acquisition computers will be started per a given step. The stopping of this equipment is to be determined by the sequence of events at the specific time and place as determined by the Test Director. The chart speed of the linear recorders and the scan rate of the computer will be established and verified per Enclosure 9.4.
- NOTE: Linear recorders A-1, A2-1, B-1, and B2-1 will be used as the primary data for diesel parameters. The A-2, A2-2, B-2, and B2-2 are for backup. If these are used for data, a test log entry will be made.
- NOTE: Data from the strip charts will be analyzed as follows. If the acceptance criteria states that a parameter must be within a specified range in a certain amount of time, the time shall be recorded when the parameter enters the range.
- NOTE: Data recorders on the data acquisition computers must be time referenced to the initiating event. The computers are started approximately 3 seconds prior to the test, which the computer records as time zero. If the initiating event was D/G breaker trip, all subsequent timing for that data must be referenced to the D/G breaker trip signal.
- NOTE: Test Subsection sequencing will be determined by the Test Director and the assigned Operations Supervisor based upon plant status during testing.
- NOTE: If system/equipment status required by a procedural step can be determined to be correct through a review of Operations up-to-date system status file, THEN the procedural step may be signed off by the assigned Operations Supervisor based on that record. Documentation will be required in the Test Log.
- NOTE: Sections 6.1, 6.2, 6.5, and 6.6 have been successfully completed in Rev. 0 and therefore will not be revised or reperformed in STP.961, Rev. 1.

PROCEDURE (Continued)

NOTE: If an out-of-tolerance timing sequence occurs, the discrepancy may be corrected by recalibration of the related timing device under Work Request, and the details noted in the test log.

NOTE: When directed by this test to rack a breaker to the test position, the DC control power shall be energized, after reaching test position, unless this test specifically directs otherwise.

NOTE: After each LOOP actuation, the Undervoltage relay targets can be reset as required. Resetting these targets does not affect the test.

Initials/ Date

6.1 Subtrain A SFAS/LOOP (Selected BKR's in TEST position)

6.1 .1 Prerequisites

6.1 .1.1 A pretest briefing has been held with all test participants. This briefing will include Sections 6.1 and 6.2.

6.1 .1.2 Line up the Makeup Pump P-236 and its auxiliaries to their alternate power sources in accordance with (IAW) Operating Procedure A.15.

6.1 .1.3 Rack out the following Circuit Breakers:

6.1 .1.3.1 52-3A21, TIE BREAKER TO LOAD CENTER
S3A203

6.1 .1.3.2 52-3B21, TIE BREAKER TO LOAD CENTER
S3B203

6.1 .1.3.3 52-3A203, TIE TO BUS S3A

6.1 .1.3.4 52-3B203, TIE TO BUS S3B

6.1 .1.3.5 52-4C01, STARTUP TRANS NO. 2 X94

6.1 .1.3.6 52-4D01, STARTUP TRANS NO. 2 X94

6.1 .1.3.7 52-4E06, STARTUP XFMR NO. 2

6.1 .1.3.8 52-4E13, STARTUP XFMR NO. 2

6.1 .1.3.9 52-6A04, STARTUP XFMR NO. 1-X976

PROCEDURE (Continued)

Initials/ Date

6.1	.1.3.10	52-6B04, STARTUP XFMR NO. 1-X976	_____/____
6.1	.1.3.11	52-4A10, STARTUP NO. 2 TRANSFORMER X94	_____/____
6.1	.1.4	Close or verify closed the following Circuit Breakers:	
6.1	.1.4.1	52-4A01, NUCLEAR SERVICES SUPPLY TRANS	_____/____
6.1	.1.4.2	52-4A09, STATION SERVICES SUPPLY TRANS X43A	_____/____
6.1	.1.4.3	52-3A05, STATION SERVICE TFMR X43A	_____/____
6.1	.1.4.4	52-3A22, MCC SUPPLY BREAKER	_____/____
6.1	.1.5	Verify GEA is in standby IAW Operating Procedure A.31.	_____/____
6.1	.1.6	Verify Train "A" Nuclear Service bus 4A and its associated motor control centers are in their normal lineup IAW Operating Procedures A.59 and A.58.	_____/____
6.1	.1.7	Verify Train "B" Nuclear Services buses (4B and 4B2) and their associated motor control centers are in their normal lineup IAW Operating Procedures A.58 and A.59.	_____/____
6.1	.1.8	Verify Train "B" diesel generators (GEB and GEB2) are not providing power to their respective buses.	_____/____
6.1	.1.9	OPEN the following 125 VDC circuit breakers:	
6.1	.1.9.1	72-A207 4160 SWITCHGEAR O/U VOLTAGE RELAYS	_____/____
6.1	.1.9.2	72-A202 DIESEL GENERATOR A2 ENGINE CONTROL PANEL	_____/____
6.1	.1.9.3	72-A204 DIESEL GENERATOR A2 ENGINE CONTROL PANEL	_____/____
6.1	.1.9.4	72-A206 DSL GEN CONT PNL H2DGA2 FIELD FLASHING	_____/____
6.1	.1.9.5	72-A208 DIESEL GENERATOR CONTROL PANEL H2DGA2	_____/____

PROCEDURE (Continued)

Initials/ Date

NOTE: Completion of Step 6.i.1.10 results in 125 VDC buses SOA2 and SOC2 and 120 VAC buses S1GA-1 and S1J being powered from their respective batteries.

6.1 .1.10	De-energize bus 3A2 IAW Operating Procedure A.59.	____/____
6.1 .1.11	De-energize bus 4A2 IAW Operating Procedure A.58.	____/____
6.1 .1.12	OPEN the following 125 VDC circuit breakers:	
6.1 .1.12.1	72-A205 4160 SWITCHGEAR 4A2 CONTROL	____/____
6.1 .1.12.2	72-A211 480V LOAD CENTER 3A2 CONTROL	____/____
6.1 .1.12.3	72-A12 BATTERY CHARGER H4BAC	____/____
6.1 .1.12.4	72-A220 BATTERY CHARGER H4BA2C2	____/____
6.1 . . 3	Place the following circuit breakers in the TEST (OPEN) position:	
6.1 .1.13.1	52-3A09 REACTOR BLDG SPRAY PUMP P-291A	____/____
6.1 .1.13.2	52-3A10 RB EMERG COOLING UNIT A-500A	____/____
6.1 .1.13.3	52-3A14 RB EMERG COOLING UNIT A-500C	____/____
6.1 .1.13.4	52-4A02 REACTOR MAKEUP PUMP P-236 ALT	____/____
6.1 .1.13.5	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	____/____
6.1 .1.13.6	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	____/____
6.1 .1.13.7	52-4A04 HP INJECTION PUMP P-238A	____/____
6.1 .1.14	Verify Nuclear Service Raw Water Pump P-472A is in standby IAW Operating Procedure A.25.	____/____
6.1 .1.15	Verify/place "B" DHR system in operation for core cooling IAW Operating Procedure A.8, except as modified by Enclosure 9.7.	____/____

PROCEDURE (Continued)

Initials/ Date _____

6.1 .1.16 Verify continuous communications have been established between the Control Room, diesel generator Control Rooms for GEA and GEA2, the 4.16 KV, 480 VAC, DC buses under test, and the data acquisition computer location, in accordance with Enclosure 9.15. _____/_____

6.1 .1.17 Inform plant personnel of the impending SFAS/LOOP actuation to subtrain A over the plant public address (PA) system. _____/_____

6.1 .2 Subtrain A SFAS/LOOP with Subtrain A2 De-energized (Selected BKR's in TEST position)

CAUTION: THE BRUCE-GM DIESEL GENERATORS GEA/GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS, THE ENGINE CANNOT BE RESTARTED UNTIL THREE (3) HOURS HAVE ELAPSED.

NOTE: The following steps will cause bus 4A to become momentarily de-energized and it will cause the diesel generator GEA to start. Buses 3A2 and 4A2 and their associated motor control centers and selected DC power sources will be de-energized for an extended period of time.

NOTE: The Linearcoder and data acquisition computers will be started per a given step, the stopping of this equipment is to be determined by the sequence of events at the specific time and place as determined by the Test Director. A test log entry will be made to indicate this action. The chart speed of the Linearcoder and the scan rate of computer will be established and verified per Enclosure 9.4.

NOTE: Before each and every diesel generator start, prepare the engine for prelubrication. For the Bruce-GM diesel generators, check to assure the soak-back and the bypass motor driven lube oil pumps are in operation. For the TDI diesel generators, check to assure the turbocharger drip full flow bypass valve is open per Enclosure 9.14.

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | |
|------------|---|------------|
| 6.1 .2.1 | Initiate a countdown from 10 to ZERO over the plant PA system. | _____/____ |
| 6.1 .2.2 | At the count of 3, start the Linearcoder A-1 and A-2 and the data acquisition computers. | _____/____ |
| 6.1 .2.3 | At the count of ZERO, at panel HIRC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A and 4A. | _____/____ |
| 6.1 .2.4 | Verify the following after the SFAS actuation from the data acquisition equipment: | |
| 6.1 .2.4.1 | GEA STARTS, accelerates to 900 RPM <10 sec. | _____/____ |
| 6.1 .2.4.2 | GEA voltage _____ 4160 \pm 416 VAC <10 sec. | _____/____ |
| 6.1 .2.4.3 | GEA frequency _____ 60 \pm 1.2 HZ <10 sec. | _____/____ |
| 6.1 .2.4.4 | GEA output breaker (52-4A08) DOES NOT close. | _____/____ |
| 6.1 .2.4.5 | The absence of voltage and current on Buses 3A2 and 4A2 continuously. | _____/____ |
| 6.1 .2.5 | Verify the following loads are energized after Diesel Generator started: | |
| 6.1 .2.5.1 | 52-3A13 DIESEL GEN RM VENT EXH FAN A-544A | _____/____ |
| 6.1 .2.5.2 | 52-3A17 DIESEL GEN RM VENT SUP FAN A-544B | _____/____ |
| 6.1 .2.5.3 | 52-4A07 NS RAW WATER PUMP P-472A | _____/____ |
| 6.1 .2.6 | Verify the following loads DID NOT trip: | |
| 6.1 .2.6.1 | 52-4A01 NUCLEAR SERVICES SUPPLY TRANS X74 | _____/____ |
| 6.1 .2.6.2 | 52-4A09 STATION SERVICES TRANSFORMER X43A | _____/____ |
| 6.1 .2.6.3 | 52-3A05 STATION SERVICE TRFMR X43A | _____/____ |

PROCEDURE (Continued)

Initials/ Date

NOTE.

The information retrieved from the data acquisition equipment in Steps 6.1.2.7 - 6.1.2.9 for the various sequencing actions will be obtained when test conditions stabilize, therefore, the input to these steps can be entered at a later time at the discretion of the Test Director and will be common throughout the procedure.

6.1 .2.7	Verify the sequencing of load breakers in the TEST position, from the data acquisition computer as follows:		
6.1 .2.7.1	RB EMERG AC, A-500A (52-3A10)	_____SEC	_____/____
6.1 .2.7.2	RB EMERG AC, A-500C (52-3A14)	_____SEC	_____/____
6.1 .2.7.3	NSCW PUMP, P-482A (52-3A18)	_____SEC	_____/____
6.1 .2.7.4	HPI PUMP, P-238A (52-4A04)	_____SEC	_____/____
6.1 .2.7.5	DHR PUMP, P-261A (52-4A05)	_____SEC	_____/____
6.1 .2.7.6	RX M/U PUMP P-236 (52-4A02)	_____SEC	_____/____
6.1 .2.8	Verify the sequencing, from the data acquisition computer, of the RBS PUMP P-291A (52-3A09) load breaker in the TEST position after approximately 5 minutes.		_____/____
6.1 .2.9	Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows:		
6.1 .2.9.1	52-3A13 (DIESEL GEN RM VENT EXH FAN A-544A)	_____SEC	_____/____
6.1 .2.9.2	52-3A17 (DIESEL GEN RM VENT EXH FAN A-544B)	_____SEC	_____/____
6.1 .2.9.3	52-4A07 NS RAW WATER PUMP P-472A	_____SEC	_____/____

PROCEDURE (Continued)

Initials/ Date

6.1 .2.10 Record the following information from the computer data acquisition equipment after at least 5 minutes:

GEA

6.1 .2.10.1 Voltage _____ VAC (3744-4576) _____/_____

6.1 .2.10.2 Frequency _____ HZ (58.8-61.2) _____/_____

6.1 .2.11 At cubicle 4A08, OPEN Test Switch 1 in the 486-1 lockout relay for DG OUTPUT CKT BKR 52-4A08. (This prevents auto closure of the DG output breaker.)

6.1 .2.12 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____

NOTE: The next step will de-energize Bus 4A.

6.1 .2.13 At the count of ZERO, at cubicle 4A01, OPEN the normal supply breaker (52-4A01) to bus 4A (LOOP). _____/_____

CAUTION: PERFORM NEXT THREE (3) STEPS AS RAPIDLY AS POSSIBLE AS DIESEL GENERATOR HAS NO COOLING WATER.

6.1 .2.14 Verify the (LOOP) loadshed of Bus 4A as follows:

6.1 .2.14.1 52-3A09 REACTOR BUILDING SPRAY PUMP P-291A _____/_____

6.1 .2.14.2 52-3A10 RB EMERG COOLING UNIT A-500A _____/_____

6.1 .2.14.3 52-3A13 DIESEL GEN RM VENT EXH FAN A-544A _____/_____

6.1 .2.14.4 52-3A14 RB EMERG COOLING UNIT A-500C _____/_____

6.1 .2.14.5 52-3A17 DIESEL GEN RM VENT SUP FAN A-544B _____/_____

6.1 .2.14.6 52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A _____/_____

6.1 .2.14.7 52-4A02 REACTOR MAKEUP PUMP P-236 ALT _____/_____

6.1 .2.14.8 52-4A04 HP INJECTION PUMP P-238A _____/_____

6.1 .2.14.9 52-4A05 DECAY HEAT REMOVAL PUMP P-261A _____/_____

PROCEDURE (Continued)

Initials/ Date

6.1	.2.14.10	52-4A07 NS RAW WATER PUMP P-472A		/	
6.1	.2.14.11	52-4A09 STATION SERVICE TFMR X43A		/	
6.1	.2.15	At cubicle 4A08, CLOSE (opened in Step 6.1.2.11) test switch 1-2 in the 486-1 lockout relay for DG CKT BKR 52-4A08 (This allows closure of the DG output breaker.) and verify the following:		/	
6.1	.2.15.1	GEA output breaker (52-4A08) closes.		/	
6.1	.2.15.2	The absence of voltage and current on Buses 3A2 and 4A2.		/	
<u>NOTE:</u>		The timing data retrieved from the data acquisition equipment in Steps 6.1.2.16 - 6.1.2.17 for the various sequencing actions will be obtained when test conditions stabilize, therefore, the input to these steps can be entered at a later time at the discretion of the Test Director.			
6.1	.2.16	Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows:			
6.1	.2.16.1	52-3A13 DIESEL GEN RM VENT EXH FAN A-544A	_____ SEC	/	_____
6.1	.2.16.2	52-3A17 DIESEL GEN RM VENT EXH FAN A-544B	_____ SEC	/	_____
6.1	.2.16.3	52-4A07 NS RAW WATER PUMP P-472A	_____ SEC	/	_____
6.1	.2.16.4	52-4A09 STATION SERVICES TRANSFORMER X43A	_____ SEC	/	_____
6.1	.2.17	Verify the sequencing of load breakers in the TEST position, from the data acquisition computer as follows:			
6.1	.2.17.1	52-3A09 REACTOR BLDG SPRAY PUMP P-291A	_____ SEC	/	_____
6.1	.2.17.2	52-3A10 RB EMERG COOLING UNIT A-500A	_____ SEC	/	_____
6.1	.2.17.3	52-3A14 RB EMERG COOLING UNIT A-500C	_____ SEC	/	_____

Rev. 1
STP.961-26

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.1	.2.17.4	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	_____SEC	_____/____
6.1	.2.17.5	52-4A02 REACTOR MAKEUP PUMP P-236 ALT	_____SEC	_____/____
6.1	.2.17.6	52-4A04 HP INJECTION PUMP P-238A	_____SEC	_____/____
6.1	.2.17.7	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	_____SEC	_____/____
6.1	.2.18	Record the following information from the data acquisition equipment after at least 5 minutes: <u>GEA</u>		
6.1	.2.18.1	Voltage _____ VAC (3744-4576)		_____/____
6.1	.2.18.2	Frequency _____ HZ (58.8-61.2)		_____/____
6.1	.2.19	Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A and 4A at Control Room panel H1RC.		_____/____
6.1	.2.20	The following steps will reset the load sequencing circuit and EFIC logic.		_____/____
6.1	.2.20.1	At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton.		_____/____
6.1	.2.20.2	At EFIC panel H1SSE, depress AFW reset BLPB on EFIC Channel "A" INITIATE/TEST MATRIX.		_____/____
6.1	.2.20.3	At EFIC panel H1SSE, depress EFIC "A" Control INITIATED BLPB.		_____/____
6.1	.2.21	At Control Room panel H2ES, depress TRIP BLPB, OPEN GEA output circuit breaker 52-4A08.		_____/____
6.1	.2.22	Verify that buses 3A and 4A de-energize.		_____/____
6.1	.2.23	Verify that the GEA output breaker 52-4A08 recloses.		_____/____

PROCEDURE (Continued)

Initials/ Date

NOTE: The timing data retrieved from the data acquisition equipment in Step 6.1.2.24 for the various sequencing actions will be obtained when test conditions stabilize, therefore, the input to these steps can be entered at a later time at the discretion of the Test Director.

- | | | | | |
|-----|---------|---|-----------|------------|
| 6.1 | .2.24 | Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows: | | |
| 6.1 | .2.24.1 | 52-3A13 (DIESEL GEN RM VENT EXH FAN A-544A) | _____ SEC | _____/____ |
| 6.1 | .2.24.2 | 52-3A17 (DIESEL GEN RM VENT EXH FAN A-544B) | _____ SEC | _____/____ |
| 6.1 | .2.24.3 | 52-4A07 NS RAW WATER PUMP P-472A | _____ SEC | _____/____ |
| 6.1 | .2.24.4 | 52-4A09 STATION SERVICES TRANSFORMER X43A | _____ SEC | _____/____ |
| 6.1 | .2.25 | Record the following information from the data acquisition equipment after at least 5 minute: | | |
| | | <u>GEA</u> | | |
| 6.1 | .2.25.1 | Voltage _____ VAC (3744-4576) | | _____/____ |
| 6.1 | .2.25.2 | Frequency _____ HZ (58.8-61.2) | | _____/____ |

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

- | | | | | |
|-----|-------|---|--|------------|
| 6.1 | .2.26 | Synchronize GEA to the grid across bus 4A normal supply circuit breaker 52-4A01 IAW Operating Procedure A.31. | | _____/____ |
| 6.1 | .2.27 | Shutdown GEA IAW Operating Procedure A.31. | | _____/____ |
| 6.1 | .2.28 | If Subtrain A LOOP-SFAS (Subsection 6.2) will be tested immediately and the Shift Supervisor concurs; GO TO Step 6.2.1.14 and N/A Steps 6.1.2.29 through 6.2.1.13, otherwise, N/A this step and continue. | | |

PROCEDURE (Continued)

Initials/ Date

NOTE: Equipment started during SFAS initiation may now be stopped to eliminate unnecessary running of emergency equipment. This includes RB upper dome circulators, RB Emergency Coolers, D/G supply and exhaust fans and NSRW pump.

- | | | | |
|-----|---------|---|------------|
| 6.1 | .2.29 | Place the following circuit breakers in the CONNECTED position or as directed by the Shift Supervisor: (make a test log entry for those not connected). | |
| 6.1 | .2.29.1 | 52-3A09 REACTOR BLDG SPRAY PUMP P-291A | _____/____ |
| 6.1 | .2.29.2 | 52-3A10 RB EMERG COOLING UNIT A-500A | _____/____ |
| 6.1 | .2.29.3 | 52-3A14 RB EMERG COOLING UNIT A-500C | _____/____ |
| 6.1 | .2.29.4 | 52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A | _____/____ |
| 6.1 | .2.29.5 | 52-4A02 REACTOR MAKEUP PUMP P-236 ALT | _____/____ |
| 6.1 | .2.29.6 | 52-4A04 HP INJECTION PUMP P-238A | _____/____ |
| 6.1 | .2.29.7 | 52-4A05 DECAY HEAT REMOVAL PUMP P-261A | _____/____ |
| 6.1 | .2.30 | CLOSE the following 125 VDC circuit breakers: | |
| 6.1 | .2.30.1 | 72-A205 4160 SWITCHGEAR 4A2 CONTROL | _____/____ |
| 6.1 | .2.30.2 | 72-A211 480V LOAD CENTER 3A2 CONTROL | _____/____ |
| 6.1 | .2.30.3 | 72-A12 BATTERY CHARGER H4BAC | _____/____ |
| 6.1 | .2.31 | Energize bus 4A2 IAW Operating Procedure A.58. | _____/____ |
| 6.1 | .2.32 | Energize bus 3A2 IAW Operating Procedure A.59. | _____/____ |
| 6.1 | .2.33 | CLOSE the following 125 VDC circuit breakers: | |
| 6.1 | .2.33.1 | 72-A202 DIESEL GENERATOR A2 ENGINE CONTROL PANEL | _____/____ |
| 6.1 | .2.33.2 | 72-A204 DIESEL GENERATOR A2 ENGINE CONTROL PANEL | _____/____ |
| 6.1 | .2.33.3 | 72-A206 DSL GEN CONT PNL H2DGA2 FIELD FLASHING | _____/____ |

PROCEDURE (Continued)

Initials/ Date

6.1 .2.33.4 72-A208 DIESEL GENERATOR CONTROL PANEL
H2DGA2

_____/____

6.1 .2.33.5 72-A207 4160 SWITCHGEAR O/U VOLTAGE
RELAYS

_____/____

6.1 .2.34 Notify the Shift Supervisor that subtrain
A SFAS/LOOP test is complete.

_____/____

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.2 Subtrain A LOOP-SFAS (Selected BKR's in TEST position)

6.2 .1 Prerequisites

6.2 .1.1 A pretest briefing has been held with all test participants. _____/_____

6.2 .1.2 Line up the Makeup Pump P-236 and its auxiliaries to their alternate power source IAW Operating Procedure A.15. _____/_____

6.2 .1.3 Verify the following CKT BKR's are RACKED OUT:

6.2 .1.3.1 52-3A21, TIE BREAKER TO LOAD CENTER S3A203 _____/_____

6.2 .1.3.2 52-3B21, TIE BREAKER TO LOAD CENTER S3B203 _____/_____

6.2 .1.3.3 52-3A203, TIE TO BUS S3A _____/_____

6.2 .1.3.4 52-3B203, TIE TO BUS S3B _____/_____

6.2 .1.3.5 52-4C01, STARTUP TRANS NO. 2 X94 _____/_____

6.2 .1.3.6 52-4D01, STARTUP TRANS NO. 2 X94 _____/_____

6.2 .1.3.7 52-4E06, STARTUP XFMR NO. 2 _____/_____

6.2 .1.3.8 52-4E13, STARTUP XFMR NO. 2 _____/_____

6.2 .1.3.9 52-6A04, STARTUP XFMR NO. 1-X976 _____/_____

6.2 .1.3.10 52-6B04, STARTUP XFMR NO. 1-X976 _____/_____

6.2 .1.3.11 52-4A10, STARTUP NO. 2 TRANSFORMER X94 _____/_____

6.2 .1.4 Verify the following CKT BKR's are CLOSED:

6.2 .1.4.1 52-4A01, NUCLEAR SERVICES SUPPLY TRANS _____/_____

6.2 .1.4.2 52-4A09, STATION SERVICES SUPPLY TRANS X43A _____/_____

6.2 .1.4.3 52-3A05, STATION SERVICE XFMR X43A _____/_____

6.2 .1.4.4 52-3A22, MCC SUPPLY BREAKER _____/_____

6.2 .1.5 Verify GEA is in standby IAW Operating Procedure A.31. _____/_____

WORKING COPY

PROCEDURE (Continued)

Initials/ Date

- | | | |
|---|---|------------|
| 6.2 .1.6 | Verify Train "A" Nuclear Service bus 4A and its associated motor control centers are in their normal lineup IAW Operating Procedures A.59 and A.58. | _____/____ |
| 6.2 .1.7 | Verify Train "B" Nuclear Services buses (4B and 4B2) are in their normal lineup IAW Operating Procedures A.58 and A.59. | _____/____ |
| 6.2 .1.8 | Verify/place "B" DHR system in operation for core cooling IAW Operating Procedure A.8, except as modified by Enclosure 9.7. | _____/____ |
| 6.2 .1.9 | Verify Train "B" diesel generators (GEB and GEB2) are not providing power to their respective buses. | _____/____ |
| 6.2 .1.10 | OPEN the following 125 VDC circuit breakers: | |
| 6.2 .1.10.1 | 72-A207 4160 SWITCHGEAR O/U VOLTAGE RELAYS | _____/____ |
| 6.2 .1.10.2 | 72-A202 DIESEL GENERATOR A2 ENGINE CONTROL PANEL | _____/____ |
| 6.2 .1.10.3 | 72-A204 DIESEL GENERATOR A2 ENGINE CONTROL PANEL | _____/____ |
| 6.2 .1.10.4 | 72-A206 DSL GEN CONT PNL H2DGA2 FIELD FLASHING | _____/____ |
| 6.2 .1.10.5 | 72-A208 DIESEL GENERATOR CONTROL PANEL H2DGA2 | _____/____ |
|
NOTE: Completion of Step 6.2.1.11 results in 125 VDC buses SOA2 and SOC2 and 120 VAC buses S1GA-1 and S1J being powered from their respective batteries. | | |
| 6.2 .1.11 | De-energize bus 3A2 IAW Operating Procedure A.59. | _____/____ |
| 6.2 .1.12 | De-energize bus 4A2 IAW Operating Procedure A.58. | _____/____ |
| 6.2 .1.13 | OPEN the following 125 VDC circuit breakers: | |

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|---------|---|------------|
| 6.2 | .1.13.1 | 72-A205 4160 SWITCHGEAR 4A2 CONTROL | _____/____ |
| 6.2 | .1.13.2 | 72-A211 480V LOAD CENTER 3A2 CONTROL | _____/____ |
| 6.2 | .1.13.3 | CKT BKR 72-A12 BAT CHARGER H4BAC | _____/____ |
| 6.2 | .1.14 | Place the following circuit breakers in the TEST (OPEN) position: | |
| 6.2 | .1.14.1 | 52-3A09 REACTOR BLDG SPRAY PUMP P-291A | _____/____ |
| 6.2 | .1.14.2 | 52-3A10 RB EMERG COOLING UNIT A-500A | _____/____ |
| 6.2 | .1.14.3 | 52-3A14 RB EMERG COOLING UNIT A-500C | _____/____ |
| 6.2 | .1.14.4 | 52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A | _____/____ |
| 6.2 | .1.14.5 | 52-4A02 REACTOR MAKEUP PUMP P-236 ALT | _____/____ |
| 6.2 | .1.14.6 | 52-4A04 HP INJECTION PUMP P-238A | _____/____ |
| 6.2 | .1.14.7 | 52-4A05 DECAY HEAT REMOVAL PUMP P-261A | _____/____ |
| 6.2 | .1.15 | Verify Nuclear Service Raw Water Pump P-472A is in standby IAW Operating Procedure A.25. | _____/____ |
| 6.2 | .1.16 | Verify continuous communications have been established between the Control Room, diesel generator Control Rooms for GEA and GEA2, the 4.16 KV, 480 VAC, DC buses under test, and the data acquisition computer location, in accordance with Enclosure 9.15. | _____/____ |
| 6.2 | .1.17 | Inform plant personnel of the impending LOOP-SFAS actuation to subtrain A over the plant public address (PA) system. | _____/____ |
| 6.2 | .2 | Subtrain A LOOP-SFAS with Subtrain A2 De-energized (Selected BKR in TEST position) | |

CAUTION:

THE BRUCE-GM DIESEL GENERATORS GEA/GE2 SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS, THE ENGINE CANNOT BE RESTARTED UNTIL THREE (3) HOURS HAVE ELAPSED.

NOTE: The following steps will cause bus 4A to become momentarily de-energized and it will cause the diesel generator GEA to start. Buses 3A2 and 4A2 and their associated motor control centers and selected DC power sources will be de-energized for an extended period of time.

NOTE: The Linearcorder and data acquisition computers will be started per a given step, the stopping of this equipment is to be determined by the sequence of events at the specific time and place as determined by the Test Director. A test log entry will be made to indicate this action. The chart speed of the Linearcorder and the scan rate of computer will be established and verified per Enclosure 9.4.

NOTE: Before each and every diesel generator start, prepare the engine for prelubrication. For the Bruce-GM diesel generators, check to assure the soak-back and the bypass motor driven lube oil pumps are in operation. For the TDI diesel generators, check to assure the turbocharger drip full flow bypass valve is open per Enclosure 9.14.

6.2 .2.1 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____

6.2 .2.2 At the count of 3, start the Linearcorder A-1 and A-2 and the data acquisition computers. _____/_____

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breaker, do not initiate the SFAS actuation until the TRIP BLPB indicates that breaker 52-4A01 is open.

6.2 .2.3 At the count of ZERO, simultaneously OPEN the normal supply breaker to bus 4A (52-4A01) at panel H2ES and at panel HIRC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A and 4A. _____/_____

6.2 .2.4 Verify that buses 3A and 4A de-energize. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.2 .2.5	Verify the following after the LOOP-SFAS actuation from the data acquisition equipment:		
6.2 .2.5.1	GEA STARTS, accelerates to 900 RPM <10 sec.	_____	/ _____
6.2 .2.5.2	GEA output breaker (52-4A08) CLOSES.	_____	/ _____
6.2 .2.5.3	GEA voltage _____ 4160 \pm 416 VAC <10 sec.	_____	/ _____
6.2 .2.5.4	GEA frequency _____ 60 \pm 1.2 HZ <10 sec.	_____	/ _____
6.2 .2.5.5	The absence of voltage and current on Buses 3A2 and 4A2.	_____	/ _____
NOTE: The timing data retrieved from the data acquisition equipment in steps for the various sequencing actions will be obtained when test conditions stabilize, therefore, the input to these steps can be entered at a later date at the discretion of the Test Director.			
6.2 .2.6	Verify the sequencing of load breakers in the TEST position, from the data acquisition computer as follows:		
6.2 .2.6.1	52-3A10 RB EMERG COOLING UNIT, A-500A	_____ SEC	_____ / _____
6.2 .2.6.2	52-3A14 RB EMERG COOLING UNIT, A-500C	_____ SEC	_____ / _____
6.2 .2.6.3	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	_____ SEC	_____ / _____
6.2 .2.6.4	52-4A04 HP INJECTION PUMP P-238A	_____ SEC	_____ / _____
6.2 .2.6.5	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	_____ SEC	_____ / _____
6.2 .2.6.6	X43A1 SPLY BKR (52-4A09)	_____ SEC	_____ / _____
6.2 .2.6.7	M/U PUMP P-236, ALT FD (52-4A02)	_____ SEC	_____ / _____

PROCEDURE (Continued)

Initials/ Date

- 6.2 .2.7 Verify the sequencing of loads from the data acquisition computer, to the respective buses as follows:
- 6.2 .2.7.1 52-3A13 DIESEL GEN RM VENT EXH FAN A-544A _____SEC _____/_____
- 6.2 .2.7.2 52-3A17 DIESEL GEN RM VENT EXH FAN A-544B _____SEC _____/_____
- 6.2 .2.7.3 52-4A07 NS RAW WATER PUMP P-472B _____SEC _____/_____
- 6.2 .2.8 Verify the sequencing, from the data acquisition computer, of the RBS PUMP P-29A (52-3A09) load breaker after approximately 5 minutes. _____/_____
- 6.2 .2.9 Record the following information from the computer data acquisition equipment after at least 5 minutes:
- GEA
- 6.2 .2.9.1 Voltage _____ VAC (3744-4576) _____/_____
- 6.2 .2.9.2 Frequency _____ HZ (58.8-61.2) _____/_____
- 6.2 .2.10 Simulate a Diesel Generator NEGATIVE PHASE SEQUENCE by manually operating relay 446 in cubicle 4A11 and verify that circuit breaker 52-4A08 (GEA output) DOES NOT trip. (Dwg. E-204, Sh-1) _____/_____
- 6.2 .2.11 Simulate a Diesel Generator LOSS OF FIELD by manually operating relay 440 in cubicle 4A11 and verify that circuit breaker 52-4A08 (GEA output) DOES NOT trip. (Dwg. E-204, Sh-1) _____/_____
- 6.2 .2.12 Simulate a Diesel Generator REVERSE POWER by manually operating relay 432 in cubicle 4A11 and verify that circuit breaker 52-4A08 (GEA output) DOES NOT trip. (Dwg. E-204, Sh-1) _____/_____

WORKING COPY

PROCEDURE (Continued)

Initials/ Date

- 6.2 .2.13 At panel H2DEA, simulate a CRANKCASE HIGH PRESS HI by momentarily jumpering relay K4, contact 1-3. (Dwg. E-204, Sh-66) _____/_____
- 6.2 .2.13.1 Verify that diesel generator GEA DOES NOT trip and continues to operate. _____/_____
- 6.2 .2.14 At panel H7J272, simulate a JACKET WATER HIGH TEMP by momentarily jumpering TISHH-88651 between TB3-8 and TB8-14. (Dwg. E-204, Sh-65) _____/_____
- 6.2 .2.14.1 Verify that diesel generator GEA DOES NOT trip and continues to operate. _____/_____
- 6.2 .2.15 At panel H7J272, simulate a LUBE OIL LOW PRESSURE by momentarily jumpering lube oil pressure switch PSL-88657 between TB5-36 and TB5-27. (Dwg. E-204, Sh-65) _____/_____
- 6.2 .2.15.1 Verify that diesel generator GEA DOES NOT trip and continues to operate. _____/_____
- 6.2 .2.16 At panel H7J272, simulate an EMERGENCY STOP by depressing the local EMERGENCY STOP pushbutton S4. (Dwg. E-204, Sh-65) _____/_____
- 6.2 .2.16.1 Verify that diesel generator GEA DOES NOT trip and continues to operate. _____/_____
- 6.2 .2.17 Outside of the GEA diesel generator room, simulate an EMERGENCY STOP by depressing the remote EMERGENCY STOP pushbutton located on the wall adjacent to the room entrance. (Dwg. E-204, Sh-65) _____/_____
- 6.2 .2.17.1 Verify that diesel generator GEA DOES NOT trip and continues to operate. _____/_____
- 6.2 .2.18 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A and 4A at Control Room panel HIRC. _____/_____
- 6.2 .2.19 The following steps will reset the load sequencing circuit and EFIC logic:
- 6.2 .2.19.1 At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton. _____/_____

Rev. 1
STP.961-37

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- 6.2 .2.19.2 At EFIC panel H1SSE, depress AFW reset BLPB on EFIC Channel "A" INITIATE/TEST MATRIX. _____/_____
- 6.2 .2.19.3 At EFIC panel H1SSE, depress EFIC "A" Control INITIATED BLPB. _____/_____
- 6.2 .2.20 Place the following circuit breakers in the TEST (OPEN) position:
- 6.2 .2.20.1 52-3A09 REACTOR BUILDING SPRAY PUMP P-291A _____/_____
- 6.2 .2.20.2 52-3A10 RB EMERG COOLING UNIT A-500A _____/_____
- 6.2 .2.20.3 52-3A14 RB EMERG COOLING UNIT A-500C _____/_____
- 6.2 .2.20.4 52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A _____/_____
- 6.2 .2.20.5 52-4A02 REACTOR MAKEUP PUMP P-236 ALT _____/_____
- 6.2 .2.20.6 52-4A04 HP INJECTION . 4P P-238A _____/_____
- 6.2 .2.20.7 52-4A05 DECAY HEAT REMOVAL PUMP P-261A _____/_____

CAUTION:

IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

- 6.2 .2.21 Synchronize GEA to the grid across bus 4A normal supply circuit breaker 52-4A01 IAW Operating Procedure A.31. _____/_____
- 6.2 .2.22 Shutdown GEA IAW Operating Procedure A.31. _____/_____

NOTE:

Equipment started during SFAS initiation may now be stopped to eliminate unnecessary running of emergency equipment. This includes RB upper dome circulators, RB Emergency Coolers, D/G supply and exhaust fans and NSRW pump.

- 6.2 .2.23 Place the following circuit breakers in the CONNECTED position or as directed by the Shift Supervisor: (make a test log entry for those not connected).
- 6.2 .2.23.1 52-3A09 REACTOR BLDG SPRAY PUMP P-291A _____/_____
- 6.2 .2.23.2 52-3A10 RB EMERG COOLING UNIT A-500A _____/_____

WORKING COPY

ONLY IF NEEDED

PROCEDURE (Continued)

Initials/ Date

6.2	.2.23.3	52-3A14 RB EMERG COOLING UNIT A-500C	____/____
6.2	.2.23.4	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	____/____
6.2	.2.23.5	52-4A04 HP INJECTION PUMP P-238A	____/____
6.2	.2.23.6	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	____/____
6.2	.2.24	Return Makeup Pump P-236 and its auxiliaries to their normal standby status IAW Operating Procedure A.15, or as directed by the Shift Supervisor.	____/____
6.2	.2.25	CLOSE the following 125 VDC circuit breakers:	
6.2	.2.25.1	72-A205 4160 SWITCHGEAR 4A2 CONTROL	____/____
6.2	.2.25.2	72-A211 480V LOAD CENTER 3A2 CONTROL	____/____
6.2	.2.25.3	72-A12 BATTERY CHARGER H4BAC	____/____
6.2	.2.26	Energize bus 4A2 IAW Operating Procedure A.58.	____/____
6.2	.2.27	Energize bus 3A2 IAW Operating Procedure A.59.	____/____
6.2	.2.28	CLOSE the following 125 VDC circuit breakers:	
6.2	.2.28.2	72-A202 DIESEL GENERATOR A2 ENGINE CONTROL PANEL)	____/____
6.2	.2.28.2	72-A204 DIESEL GENERATOR A2 ENGINE CONTROL PANEL	____/____
6.2	.2.28.3	72-A206 DSL GEN CONT PNL H2DGA2 FIELD FLASHING	____/____
6.2	.2.28.4	72-A208 (DIESEL GENERATOR CONTROL PANEL H2DGA2	____/____
6.2	.2.28.5	72-A207 4160 SWITCHGEAR O/U VOLTAGE RELAYS	____/____
6.2	.2.29	Notify the Shift Supervisor that Subtrain A LOOP-SFAS test is complete.	____/____

PROCEDURE (Continued)

Initials/ Date

6.3 Subtrain A2 SFAS/LOOP (Selected BKR in TEST position)

6.3 .1 Prerequisite Lineups

6.3 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. (Formal briefing to occur later.)

_____/____

6.3 .1.2 Run the data acquisition program "INIT" on the "A" computer and verify all channels are functioning properly.

_____/____

6.3 .1.3 Verify the following CKT BKR are RACKED OUT:

6.3 .1.3.1 52-3A21, TIE BREAKER TO LOAD CENTER S3A2

_____/____

6.3 .1.3.2 52-3B21, TIE BREAKER TO LOAD CENTER S3B2

_____/____

6.3 .1.3.3 52-3A203, TIE TO BUS S3A

_____/____

6.3 .1.3.4 52-3B203, TIE TO BUS S3B

_____/____

6.3 .1.3.5 52-4C01, STARTUP TRANS NO. 2 X94

_____/____

6.3 .1.3.6 52-4D01, STARTUP TRANS NO. 2 X94

_____/____

6.3 .1.3.7 52-4E06, STARTUP XFMR NO. 2

_____/____

6.3 .1.3.8 52-4E13, STARTUP XFMR NO. 2

_____/____

6.3 .1.3.9 52-6A04, STARTUP XFMR NO. 1-X976

_____/____

6.3 .1.3.10 52-6B04, STARTUP XFMR NO. 1-X976

_____/____

6.3 .1.4 Verify the following CKT BKR are connected and CLOSED:

6.3 .1.4.1 52-4A207 NSS XFMR X74

_____/____

6.3 .1.4.2 52-4A204 480 VOLT LOAD CENTER S3A2

_____/____

6.3 .1.4.3 52-3A202, MAIN BREAKER

_____/____

6.3 .1.4.4 52-3A206 MCC S2A2

_____/____

PROCEDURE (Continued)

Initials/ Date

6.3	.1.4.5	52-3A211 MCC S2A3	____/____
6.3	.1.4.6	52-3A215 MCC S2A4	____/____
6.3	.1.4.7	52-3A210 ESS CONDENSING UNIT U-545A CR/TSC	____/____
6.3	.1.4.8	52-3A217 NSEB ESSENTIAL CONDENSING UNIT U-503A	____/____
6.3	.1.5	Verify 52-4A203 START-UP XFMR NO. 2 is in the TEST position and OPEN.	____/____
6.3	.1.6	Verify 52-4A202 DIESEL GENERATOR GEA2 is in the CONNECTED position and OPEN.	____/____
6.3	.1.7	Verify 52-4A205 AUX FEEDWATER PP P-319 is in the TEST position and CLOSED.	____/____
6.3	.1.8	Verify GEA2 is in standby IAW Operating Procedure A.31B, Section 4.0.	____/____
6.3	.1.9	Step Deleted.	____/____
6.3	.1.10	Verify Train "B" Nuclear Services buses (4B and 4B2) and their associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.5 and 4.7 and A.59, Sections 4.1, 4.2 and 4.4.	____/____
<u>NOTE:</u>		Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°F.	
6.3	.1.11	Shutdown the operating DHR Loop(s) IAW Operating Procedure A.8, Section 6.1 and/or 6.2.	____/____
6.3	.1.12	Verify Train "B" diesel generators (GEB and GEB2) are not providing power to their respective buses.	____/____
6.3	.1.13	Step Deleted	

PROCEDURE (Continued)

Initials/ Date

NOTE:

The following steps will align the 120 VAC and 125 VDC panel power supplies so that de-energizing MCC 2A1 will have a minimum impact. Once MCC 2A1 is de-energized, 125 VDC Panel SOC will be powered solely from the "C" Battery.

6.3 .1.14 Line up 125 VDC Panel SOA to Battery Charger H4BAC IAW Operating Procedure A.61, Section 4.6.1. _____/_____

6.3 .1.15 Line up 125 VDC Panel SOA2 to Battery Charger H4BA2 IAW Operating Procedure A.61, Section 4.4.7. _____/_____

6.3 .1.16 Line up 125 VDC Panel SOC2 to Battery Charger H4BC2 IAW Operating Procedure A.61, Section 4.4.9. _____/_____

6.3 .1.17 Line up 120 VAC Panels S1A and S1A2-1 to be supplied by Inverter S1A2 IAW Operating Procedure A.62, Section 4.2. _____/_____

6.3 .1.18 Line up 120 VAC Panels S1C and S1C2-1 to be supplied by Inverter S1C2 IAW Operating Procedure A.62, Section 4.6. _____/_____

6.3 .1.19 Verify backup source for Battery Charger H4BEF breaker 52-2B134 is ON. _____/_____

6.3 .1.20 Line up 125 VDC Panel SOE to Battery Charger H4BEF IAW Operating Procedure A.61, Section 4.6.3. _____/_____

6.3 .1.21 A pretest briefing using the Test Briefing checklist has been held with all test participants and properly documented per AP.82. Briefing to include Section 6.4 of this procedure if it is to follow immediately. _____/_____

CAUTION:

IF BATTERY VOLTAGE SHOULD DROP BELOW 115 VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

6.3 .1.22 Verify Operations has assigned an operator to monitor Battery C voltage during the performance of this test. _____/_____

PROCEDURE (Continued)

Initials/ Date

NOTE: Buses 3A and 4A and their associated motor control centers will be de-energized for an extended period of time.

6.3 .1.23 De-energize Bus 3A and associated MCC IAW Operating Procedure A.59, Sections 6.1 and 6.2. _____/_____

6.3 .1.24 De-energize bus 4A IAW Operating Procedure A.58, Section 6.1. _____/_____

6.3 .1.25 OPEN the following 125 VDC circuit breakers:

6.3 .1.25.1 72-A08 4160 SWGR BUS 4A _____/_____

6.3 .1.25.2 72-A05 480V SWGR BUS 3A _____/_____

6.3 .1.26 Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15, per direction of the Shift Supervisor. _____/_____

6.3 .1.27 Inform plant personnel of the impending SFAS/LOOP actuation to subtrain A2 over the plant public address (PA) system. _____/_____

6.3 .2 Subtrain A2 SFAS/LOOP with Subtrain A De-energized

NOTE: The following steps will cause bus 4A2 to become momentarily de-energized and it will cause the diesel generator GEA2 to start.

6.3 .2.1 Verify recorders A2-1 and A2-2 are initialized and annotated. _____/_____

6.3 .2.2 Verify computer "A" software loaded and ready to start. _____/_____

6.3 .2.3 One to two minutes prior to SFAS actuation countdown per Step 6.3.2.4, START the GEA2 turbocharger bearing prelubrication by opening EGS-837. _____/_____

6.3 .2.4 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.3	.2.5	At the count of 9, open TS-1 19/20 at 52-4A207 to block the 5 sec. delay trip of 52-4A203 S/U XFMR #2.	_____/____
6.3	.2.6	At the count of 7, at Control Panel H2EW, CLOSE 52-4A203 START UP XFMR #2 TO BUS 4A2.	_____/____
6.3	.2.7	At the count of 5, at Control Panel H2EW, OPEN 52-4A204 XFMR X43A2 FEED.	_____/____
6.3	.2.8	At the count of 3, start the recorders A2-1 and A2-2 and the data acquisition equipment.	_____/____
6.3	.2.9	At the count of ZERO, at Panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A, and 4A.	_____/____
6.3	.2.10	After the SFAS actuation, CLOSE GEA2 turbocharger prelube oil supply valve EGS-837.	_____/____
6.3	.2.11	After the SFAS actuation, verify 52-4A203 BUS 4A2 ALT FEED <u>DID NOT TRIP</u> .	_____/____
6.3	.2.12	After the SFAS actuation, verify the following from the data acquisition equipment:	
6.3	.2.12.1	GEA2 starts, accelerates to 450 RPM ≤ 10 sec.	_____/____
6.3	.2.12.2	GEA2 voltage reaches 4160 ± 416 VAC ≤ 10 sec.	_____/____
6.3	.2.12.3	GEA2 frequency reaches 60 ± 1.2 HZ ≤ 10 Sec.	_____/____
6.3	.2.12.4	52-4A202 GEA2 OUTPUT DID NOT CLOSE.	_____/____
6.3	.2.12.5	Absence of voltage and current on Busses 3A and 4A.	_____/____
6.3	.2.12.6	52-3A202 did not trip.	_____/____
6.3	.2.12.7	52-3A206 (MCC 2A2 tripped open).	_____/____
6.3	.2.12.8	52-3A210 (U-545A tripped open).	_____/____
6.3	.2.12.9	52-3A215 (MCC 2A4 tripped open).	_____/____

PROCEDURE (Continued)

Initials/ Date

6.3	.2.12.10	52-3A217 U-503A tripped open.	_____ / _____
6.3	.2.12.11	52-4A204 FDR TO BUS 3A2 CLOSED.	_____ / _____
6.3	.2.12.12	52-4A205 AFW P-319 tripped open.	_____ / _____
6.3	.2.12.13	52-4A207 NORM FEED TO BUS 4A2 did not trip.	_____ / _____

6.3 .2.13 Verify the sequencing of loads, from the data acquisition computer to their respective busses as follows:

REQUIRED - ACTUAL

6.3	.2.13.1	52-3A215 (MCC 2A4)	23.4-28.6	_____ SEC	_____ / _____
6.3	.2.13.2	52-3A217 (U-503A)	27.9-34.1	_____ SEC	_____ / _____
6.3	.2.13.3	52-4A205 (AFW P-319)	27.9-34.1	_____ SEC	_____ / _____
6.3	.2.13.4	52-3A210 (U-545A)	45.9-56.1	_____ SEC	_____ / _____

6.3 .2.14 Verify that the following breakers CANNOT be tripped from the Control Room:

6.3	.2.14.1	52-3A202 BUS 3A2 SUPPLY FROM 4A2	_____ / _____
6.3	.2.14.2	52-4A203 BUS 4A2 SUPPLY FROM S/U #2	_____ / _____
6.3	.2.14.3	52-4A204 BUS 4A2 SUPPLY TO BUS 3A2	_____ / _____
6.3	.2.14.4	52-4A207 BUS 4A2 SUPPLY FROM S/U #1	_____ / _____

6.3 .2.15 Record the following information from linear recorders after at least 5 minutes from SFAS initiation:

GEA2 Recorder # _____

6.3	.2.15.1	Voltage _____ VAC (3744-4576)	_____ / _____
6.3	.2.15.2	Frequency _____ HZ (58.8-61.2)	_____ / _____

PROCEDURE (Continued)

Initials/ Date

6.3 .2.16 At cubicle 4A207, OPEN Test Switch #3 contacts 3/4. (This prevents auto closure of DG output circuit breaker.)

_____/____

6.3 .2.16.1 Close breaker 52-3A206 (MCC 2A2).

_____/____

6.3 .2.17 Verify computer "A" software loaded and ready to start.

_____/____

CAUTION: OPENING 52-4A207 WILL DE-ENERGIZE DIESEL AUXILIARIES. THEREFORE, STEPS 6.3.2.21 THROUGH 6.3.2.23 NEED TO BE COMPLETED AS RAPIDLY AS POSSIBLE.

6.3 .2.18 Initiate a countdown from 10 to ZERO over the plant PA system.

_____/____

6.3 .2.19 At the count of 3, start recorders A2-1 and A2-2 and the data acquisition computer.

_____/____

6.3 .2.20 At the count of ZERO, at cubicle 4A207, OPEN the normal supply breaker (52-4A207) to bus 42.

_____/____

6.3 .2.21 Verify 52-4A203 BUS 4A2 ALT SUPPLY trips open.

_____/____

6.3 .2.22 Verify the following from the data acquisition equipment:

6.3 .2.22.1 52-3A202 BUS 3A2 FDR FROM BUS 4A2 tripped open.

_____/____

6.3 .2.22.2 52-3A206 MCC 2A2 tripped open.

_____/____

6.3 .2.22.3 52-3A210 U-545A tripped open.

_____/____

6.3 .2.22.4 52-3A215 MCC 2A4 tripped open.

_____/____

6.3 .2.22.5 52-3A217 U-503A tripped open.

_____/____

6.3 .2.22.6 52-4A202 GEA2 CUTPUT did not close.

_____/____

6.3 .2.22.7 52-4A204 BUS 4A2 FDR TO BUS 3A2 did not trip.

_____/____

6.3 .2.22.8 52-4A205 AFW PUMP P-319 tripped open.

_____/____

PROCEDURE (Continued)

Initials/ Date

- 6.3 .2.23 At cubicle 4A207, CLOSE Test Switch #3 contacts 3/4 (this allows closure of DG output circuit breaker) and verify the following from data acquisition equipment: _____/_____
- 6.3 .2.23.1 52-4A202 GEA2 output breaker closes. _____/_____
- 6.3 .2.23.2 The absence of voltage and current on Buses 3A and 4A. _____/_____
- 6.3 .2.24 Verify the sequencing of loads to their respective buses as follows:
- | | | REQUIRED | ACTUAL | | |
|-----|---------|--------------------------------------|-----------|-----------|-------------|
| 6.3 | .2.24.1 | 52-3A202 480 VAC
FDR BKR BUS 3A2) | 4.5- 5.5 | _____ SEC | _____/_____ |
| 6.3 | .2.24.2 | 52-3A215 MCC 2A4 | 22.5-27.5 | _____ SEC | _____/_____ |
| 6.3 | .2.24.3 | 52-3A217 U-503A | 27.0-33.0 | _____ SEC | _____/_____ |
| 6.3 | .2.24.4 | 52-4A205 AUX
FEEDWATER PP P-319 | 27.0-23.0 | _____ SEC | _____/_____ |
| 6.3 | .2.24.5 | 52-3A210 U-545A | 45.0-55.0 | _____ SEC | _____/_____ |
- 6.3 .2.25 Record the following information from the recorder after at least 5 minutes from GEA2 output breaker closure:
- GEA2 Recorder # _____
- 6.3 .2.25.1 Voltage _____ VAC (3744-4576) _____/_____
- 6.3 .2.25.2 Frequency _____ HZ (58.8-61.2) _____/_____
- 6.3 .2.26 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A and 4A at Control Room panel HIR. _____/_____
- 6.3 .2.27 Reset U/V relay targets on Busses 3A2 and 4A2. _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.3 .2.28 The following steps will reset the load sequencing circuit, TDI diesel generator, and EFIC logic:
- 6.3 .2.28.1 At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton. _____/_____
- 6.3 .2.28.2 At EFIC panel H1SSE, depress AFW RESET BLPB on EFIC Channel "A" INITIATE/TEST MATRIX. _____/_____
- 6.3 .2.28.3 At EFIC panel H1SSE, depress EFIC "A" CONTROL INITIATED BLPB. _____/_____
- 6.3 .2.29 At local Panel H2DEA2, depress the LOCA RESET pushbutton and verify the Shutdown System Active red light energizes. _____/_____
- 6.3 .2.30 Verify computer "A" software loaded and ready to start. _____/_____
- 6.3 .2.31 Initiate a countdown from 10 to ZERO over the Panic PA system. _____/_____
- 6.3 .2.32 At the count of 3, start recorders A2-1 and A2-2 and the data acquisition computer. _____/_____
- 6.3 .2.33 At the count of ZERO, at Control Room Panel H2EW, depress TRIP BLPB, OPEN GEA2 output circuit breaker 52-4A202, and verify the following from the data acquisition equipment: _____/_____
- 6.3 .2.33.1 52-4A202 DG A2 OUTPUT BREAKER trips.. _____/_____
- 6.3 .2.33.2 Busses 3A2 and 4A2 de-energize. _____/_____
- 6.3 .2.33.3 52-3A202 480 VAC FDR BKR BUS 3A2 trips. _____/_____
- 6.3 .2.33.4 52-3A215 MCC S2A4 trips. _____/_____
- 6.3 .2.33.5 52-4A205 AUX FEEDWATER P-319 trips. _____/_____
- 6.3 .2.33.6 52-3A217 U-503A trips. _____/_____
- 6.3 .2.33.7 52-3A210 U-545A trips. _____/_____
- 6.3 .2.33.8 52-4A202 DG A2 OUTPUT BREAKER recloses after 4.1-5.1 sec. Actual _____ sec. _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.3 .2.34 Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows:

			REQUIRED	ACTUAL	
6.3	.2.34.1	52-3A202 480 VAC FDR BKR BUS 3A2	4.5- 5.5	_____ SEC	_____/_____
6.3	.2.34.2	52-3A215 MCC S2A4	22.5-27.5	_____ SEC	_____/_____
6.3	.2.34.3	52-3A217 U-503A	27.0-33.0	_____ SEC	_____/_____
6.3	.2.34.4	52-3A210 U-545A	45.0-55.0	_____ SEC	_____/_____

- 6.3 .2.35 Record the following information from the recorders after at least 5 minutes from GEA2 output breaker reclosure:

GEA2 Recorder # _____

- 6.3 .2.35.1 Voltage _____ VAC (3744-4576) _____/_____
 6.3 .2.35.2 Frequency _____ HZ (58.8-61.2) _____/_____

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

- 6.3 .2.36 Synchronize and shutdown GEA2 per Operating Procedure A.31B, Section 5.5 through 5.7. _____/_____

6.3 .3 RESTORATION

- 6.3 .3.1 At S4A207, close TS-1 contacts 19/20. _____/_____

- 6.3 .3.2 If subtrain A2 LOOP-SFAS (Subsection 6.4) will be tested immediately and the Shift Supervisor concurs; GO TO Section 6.4 and N/A the remainder of this section; otherwise, N/A this step and continue. _____/_____

- 6.3 .3.3 Place the following circuit breakers in the CONNECTED position or as directed by the Shift Supervisor.

- 6.3 .3.3.1 52-4A205 AUX FEEDWATER PP P-319 _____/_____

- 6.3 .3.3.2 52-4A203 BUS 4A2 ALT FDR _____/_____

Rev. 1
STP.961-49

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | |
|------------|---|------------|
| 6.3 .3.4 | CLOSE the following 125 VDC circuit breakers: | |
| 6.3 .3.4.1 | 72-A05 480V SWGR BUS 3A | _____/____ |
| 6.3 .3.4.2 | 72-A08 4160V SWGR BUS 4A | _____/____ |
| 6.3 .3.5 | Energize bus 4A per Operating Procedure A.58, Section 4.1. | _____/____ |
| 6.3 .3.6 | Energize bus 3A and MCC 2A1 per Operating Procedure A.59, Sections 4.1 and 4.2. | _____/____ |
| 6.3 .3.6.1 | Close breaker 52-3A206 MCC 2A2. | _____/____ |
| 6.3 .3.7 | Close the following 125 VDC circuit breakers: | |
| 6.3 .3.7.1 | 72-A04 DIESEL ENG GEA CONTROL CAB. | _____/____ |
| 6.3 .3.7.2 | 72-A07 DIESEL ENG GEA CONTROL CAB. | _____/____ |
| 6.3 .3.8 | Line up 125 VDC Panel SOA, IAW Operating Procedure A.61, Section 4.4.1. | _____/____ |
| 6.3 .9 | Notify the Shift Supervisor that the Subtrain "A2" SFAS/LOOP test is complete. | _____/____ |

NOTE:

DHR A may be placed in service, if required by the Shift Supervisor, IAW Operating Procedure A.8, Section 4.7.

PROCEDURE (Continued)

Initials/ Date

6.4 Subtrain A2 LOOP-SFAS (Selected BKR in TEST position)

6.4 .1 Prerequisite Lineups

6.4 .1.1 If this section is to be performed immediately after Section 6.3, and the restoration of Section 6.3.3 was not performed, then skip Section 6.4.1 except for the following steps: 6.4.1.4 through 6.4.1.9. Skipped steps shall be marked N/A. Otherwise N/A this step.

_____/____

6.4 .1.2 A preliminary briefing has been held with the Shift Supervisor and prerequisite lineups can commence. (Formal briefing to occur later.)

_____/____

6.4 .1.3 Run the data acquisition program "INIT" on the "A" computer and verify all channels are functioning properly.

_____/____

6.4 .1.4 Verify the following CKT BKR are RACKED OUT:

6.4 .1.4.1 52-3B21 TIE BREAKER TO LOAD CENTER S3B2

_____/____

6.4 .1.4.2 52-3A203 TIE TO BUS S3A

_____/____

6.4 .1.4.3 52-3B203 TIE TO BUS S3B

_____/____

6.4 .1.4.4 52-4C01 STARTUP TRANS NO. 2 X94

_____/____

6.4 .1.4.5 52-4D01 STARTUP TRANS NO. 2 X94

_____/____

6.4 .1.4.6 52-4E06 STARTUP XFMR NO. 2

_____/____

6.4 .1.4.7 52-4E13 STARTUP XFMR NO. 2

_____/____

6.4 .1.4.8 52-6A04 STARTUP XFMR NO. 1-X976

_____/____

6.4 .1.4.9 52-6B04 STARTUP XFMR NO. 1-X976

_____/____

6.4 .1.4.10 52-3A21 TIE BREAKER TO LOAD CENTER S3A2

_____/____

6.4 .1.5 Verify the following CKT BKR are connected and CLOSED:

6.4 .1.5.1 52-4A207 NSS XFMR X74

_____/____

6.4 .1.5.2 52-4A204 480 VOLT LOAD CENTER S3A2

_____/____

Rev. 1
STP.961-51

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.4	.1.5.3	52-3A202 MAIN BREAKER	____/____
6.4	.1.5.4	52-3A206 MCC-2A2	____/____
6.4	.1.5.5	52-3A211 MCC-2A3	____/____
6.4	.1.5.6	52-3A215 MCC-2A4	____/____
6.4	.1.5.7	52-3A210 ESS CU U-545A CR/TSC	____/____
6.4	.1.5.8	52-3A217 NSEB ESS CU U-503A	____/____
6.4	.1.6	Step Deleted	
6.4	.1.7	Verify 52-4A202 Diesel Generator GEA2 is in the CONNECTED position and OPEN.	____/____
6.4	.1.8	Verify 52-4A205 P-319 is in the TEST position and CLOSED.	____/____
6.4	.1.9	Verify GEA2 is in standby IAW Operating Procedure A.31B, Section 4.0.	____/____
6.4	.1.10	Step Deleted	
6.4	.1.11	Verify Train "B" Nuclear Services busses (4B and 4B2) and their associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.5 and 4.7, and A.59, Sections 4.1, 4.2, and 4.4.	____/____
<u>NOTE:</u>		Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°F.	
6.4	.1.12	Shutdown the operating DHR Loop(s) IAW Operating Procedure A.8, Section 6.1 or 6.2.	____/____
6.4	.1.13	Verify Train "B" diesel generators (GEB and GEB2) are not providing power to their respective buses.	____/____
6.4	.1.14	Step Deleted	
6.4	.1.14.1	Step Deleted	
6.4	.1.14.2	Step Deleted	
6.4	.1.14.3	Step Deleted	

Rev. 1
STP.961-52

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

NOTE: The following steps will align the 120 VAC and 125 VDC panel power supplies so that de-energizing MCC 2A1 will have a minimum impact. Once MCC 2A1 is de-energized, 125 VDC Panel SOC will be powered solely from the "C" Battery.

- | | | |
|-----------|--|------------|
| 6.4 .1.15 | Line up 125 VDC Panel SOA to Battery Charger H4BAC, IAW Operating Procedure A.61, Section 4.6.1. | _____/____ |
| 6.4 .1.16 | Line up 125 VDC Panel SOA2 to Battery Charger H4BA2, IAW Operating Procedure A.61, Section 4.4.7. | _____/____ |
| 6.4 .1.17 | Line up 125 VDC Panel SOC2 to Battery Charger H4BC2, IAW Operating Procedure A.61, Section 4.4.9. | _____/____ |
| 6.4 .1.18 | Line up 120 VAC Panels S1A and S1A2-1 to be supplied by Inverter S1A2, IAW Operating Procedure A.62, Section 4.2. | _____/____ |
| 6.4 .1.19 | Line up 120 VAC Panels S1C and S1C2-1 to be supplied by Inverter S1C2, IAW Operating Procedure A.62, Section 4.6. | _____/____ |
| 6.4 .1.20 | Verify backup source for Battery Charger H4BEF breaker 52-2B134 is ON. | _____/____ |
| 6.4 .1.21 | Line up 125 VDC Panel SOE to Battery Charger H4BEF IAW Operating Procedure A.61, Section 4.6.3. | _____/____ |
| 6.4 .1.22 | A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. | _____/____ |

CAUTION: IF BATTERY VOLTAGE SHOULD DROP BELOW 115 VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

- | | | |
|-----------|--|------------|
| 6.4 .1.23 | Verify Operations has assigned an operator to monitor Battery C voltage during the performance of this test. | _____/____ |
|-----------|--|------------|

NOTE: Buses 3A and 4A and their associated motor control centers will be de-energized for an extended period of time.

PROCEDURE (Continued)

Initials/ Date

- 6.4 .1.24 De-energize bus 3A and associated MCCs IAW Operating Procedure A.59, Section 6.1 and 6.2. _____/_____
- 6.4 .1.25 De-energize bus 4A IAW Operating Procedure A.58, Section 6.1. _____/_____
- 6.4 .1.26 OPEN the following 125 VDC circuit breakers:
- 6.4 .1.26.1 72-A08 4160 SWGR BUS 4A _____/_____
- 6.4 .1.26.2 72-A05 480V SWGR BUS 3A _____/_____
- 6.4 .1.27 Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15 per direction of Shift Supervisor. _____/_____

6.4 .2 Subtrain A2 LOOP-SFAS with Subtrain A De-energized

NOTE: The following steps will cause bus 4A2 to become momentarily de-energized and it will cause the diesel generator GEA2 to start.

- 6.4 .2.1 Verify recorders A2-1 and A2-2 are initialized and annotated. _____/_____
- 6.4 .2.1.1 Inform plant personnel of the impending LOOP-SFAS actuation to subtrain A2 over the plant public address (PA) system. _____/_____
- 6.4 .2.2 Verify computer "A" software loaded and ready to start. _____/_____
- 6.4 .2.3 One to two minutes prior to SFAS actuation countdown per Step 6.4.2.4, START the GEA2 turbocharger bearing prelubrication by opening EGS-837. _____/_____

NOTE: Step 6.4.2.1G must be performed within 30 seconds of SFAS Initiation to verify the Block Close function.

- 6.4 .2.4 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____
- 6.4 .2.5 Step Deleted
- 6.4 .2.6 Step Deleted

PROCEDURE (Continued)

Initials/ Date

6.4 .2.7 Step Deleted

6.4 .2.8 At the count of 3, start linear corders A2-1 and A2-2 and the data acquisition computer.

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breaker, do not initiate the SFAS actuation until the TRIP BLPB indicates that 52-4A207 is OPEN.

6.4 .2.9 At the count of ZERO, OPEN the normal supply breaker to bus 4A2 (52-4A207) at panel H2EW and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A and 4A. Verify the following from the data acquisition equipment:

6.4 .2.9.1 Buses 3A2 and 4A2 de-energize.

6.4 .2.9.2 52-4A205 AFW PUMP P-319 tripped open.

6.4 .2.9.3 Diesel Generator GEA2 STARTS, accelerates to 450 RPM in ≤ 10 sec.

6.4 .2.9.4 GEA2 output breaker 52-4A202 CLOSES.

6.4 .2.9.5 GEA2 voltage reaches 4160 ± 416 VAC in ≤ 10 sec.

6.4 .2.9.6 GEA2 frequency reaches 60 ± 1.2 HZ in ≤ 10 sec

6.4 .2.9.7 The absence of voltage and current on Buses 3A and 4A.

6.4 .2.10 52-4A205 CANNOT be closed from the Control Room Panel H1SSE.

6.4 .2.11 After LOOP-SFAS actuation, close GEA2 turbocharger prelube oil supply valve EGS-837.

6.4 .2.12 Step Renumbered

6.4 .2.13 Step Renumbered

6.4 .2.14 Step Renumbered

Rev. 1
STP.961-55

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- 6.4 .2.15 Step Renumbered
- 6.4 .2.16 Step Renumbered
- 6.4 .2.17 Step Renumbered
- 6.4 .2.18 Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows:

		REQUIRED	ACTUAL	
6.4 .2.18.1	52-3A202 480 VAC FDR BKR BUS 3A2	4.5- 5.5	_____ SEC	_____/____
6.4 .2.18.2	52-3A215 MCC 2A4 CKT BKR	22.5-27.5	_____ SEC	_____/____
6.4 .2.18.3	52-4A205 AFW PUMP P-319 CKT BKR	27.0-33.0	_____ SEC	_____/____
6.4 .2.18.4	52-3A217 U-503A	27.0-33.0	_____ SEC	_____/____
6.4 .2.18.5	52-3A210 U-545A	45.0-55.0	_____ SEC	_____/____

- 6.4 .2.19 Record the following information from the recorders after at least 5 minutes following SFAS initiation:

GEA2 Recorder # _____

- 6.4 .2.19.1 Voltage _____ VAC (3744-4576) _____/_____
- 6.4 .2.19.2 Frequency _____ HZ (58.8-61.2) _____/_____

NOTE:

The pneumatic lines that are vented in the following steps are located at local panel H2DEA2.

- 6.4 .2.20 At local panel H2DEA2, simulate a HIGH TEMP LUBE OIL trip signal by loosening the compression fitting to vent pneumatic line E-18. _____/_____
- 6.4 .2.20.1 Verify Ann. Pos. 5-1 is ON. _____/_____
- 6.4 .2.20.2 Verify that Diesel Generator GEA2 DID NOT trip. _____/_____

PROCEDURE (Continued)

Initials/ Date

NOTE:

All swagelock fittings to be tightened in accordance with I-1155, Sheet 8. QC to witness all retightening.

QC
H.P.

6.4 .2.21

Tighten compression fitting for pneumatic line E-18.

_____/____

MRW
1/24/93
mech QC

6.4 .2.22

Reset window 5-1 alarm on the local panel H2DEA2.

_____/____

6.4 .2.23

At Local Panel H2DEA2, simulate a HIGH TEMP BEARING trip signal by loosening the compression fitting to vent pneumatic line E-19.

_____/____

6.4 .2.23.1

Verify Ann. Pos. 8-1 is ON.

_____/____

6.4 .2.23.2

Verify that Diesel Generator GEA2 DID NOT trip.

_____/____

QC
H.P.

6.4 .2.24

Tighten compression fitting at pneumatic line E-19.

_____/____

MRW
1/24/93
mech QC

6.4 .2.25

Reset window 8-1 alarm on the local panel H2DEA2.

_____/____

6.4 .2.26

At Local Panel H2DEA2, simulate a HIGH VIBRATION trip signal by loosening the compression fitting to vent pneumatic line E-23.

_____/____

6.4 .2.26.1

Verify Ann. Pos. 9-1 is ON.

_____/____

6.4 .2.26.2

Verify that Diesel Generator GEA2 DID NOT trip.

_____/____

QC
H.P.

6.4 .2.27

Tighten compression fitting for pneumatic line E-23.

_____/____

MRW
1/26/93

mech QC

6.4 .2.28

Reset window 9-1 alarm on the local panel H2DEA2.

_____/____

6.4 .2.29

At Local Panel H2DEA2, simulate a LOW PRESS TURBO OIL trip signal by loosening the compression fitting to vent pneumatic line E-92.

_____/____

6.4 .2.29.1

Verify Ann. Pos. 4-2 is ON.

_____/____

6.4 .2.29.2

Verify that Diesel Generator GEA2 DID NOT trip.

Rev. 1
STP.961-57

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.4 .2.30 Tighten compression fitting for pneumatic line E-92.

_____/____

6.4 .2.31 Reset window 4-2 alarm on the local panel H2DEA2.

_____/____

6.4 .2.32 At Local Panel H2DEA2, simulate a HIGH TURBO VIBRATION trip signal by loosening the compression fitting to vent pneumatic line E-21.

_____/____

6.4 .2.32.1 Verify Ann. Pos. 9-2 is ON.

_____/____

6.4 .2.32.2 Verify that Diesel Generator GEA2 DID NOT trip.

_____/____

6.4 .2.33 Tighten compression fitting for pneumatic line E-21.

_____/____

6.4 .2.34 Reset window 9-2 alarm on the local panel H2DEA2.

_____/____

6.4 .2.35 At Local Panel H2DEA2, simulate a HIGH TEMP JACKET WATER trip signal by loosening the compression fitting to vent pneumatic line E-16.

_____/____

6.4 .2.35.1 Verify Ann. Pos. 13-1 is ON.

_____/____

6.4 .2.35.2 Verify that Diesel Generator GEA2 DID NOT trip.

_____/____

6.4 .2.36 Tighten compression fitting for pneumatic line E-16.

_____/____

6.4 .2.37 Reset window 13-1 alarm on the local panel H2DEA2.

_____/____

6.4 .2.38 At Local Panel H2DEA2, simulate a LOW PRESS JACKET WATER trip signal by loosening the compression fitting to vent pneumatic line E-14.

_____/____

6.4 .2.38.1 Verify Ann. Pos. 15-1 is ON.

_____/____

6.4 .2.38.2 Verify that Diesel Generator GEA2 DID NOT trip.

_____/____

6.4 .2.39 Tighten compression fitting for pneumatic line E-14.

_____/____

WORKING COPY

ONLY IF NEEDED

PROCEDURE (Continued)

Initials/ Date

6.4 .2.40 Reset window 15-1 alarms on the local panel H2DEA2.

_____/____

6.4 .2.41 At Local Panel H2DEA2, simulate a HIGH PRESS CRANKCASE trip signal by loosening the compression fitting to vent pneumatic line E-68.

_____/____

6.4 .2.41.1 Verify Ann. Pos. 29-2 is ON.

_____/____

6.4 .2.41.2 Verify that Diesel Generator GEA2 DID NOT trip.

_____/____

6.4 .2.42 Tighten compression fitting for pneumatic line E-68.

_____/____

6.4 .2.43 Reset window 29-2 alarm on the local panel H2DEA2.

_____/____

6.4 .2.44 Simulate a REVERSE POWER trip by manually operating relay 432 at panel H2DGA2.

_____/____

6.4 .2.44.1 Verify Ann. Pos. 23-1 is ON.

_____/____

6.4 .2.44.2 Verify that Diesel Generator GEA2 DID NOT TRIP.

_____/____

6.4 .2.45 Depress the Relay Reset pushbutton on the Local Panel H2DGA2.

_____/____

6.4 .2.46 Reset the 486D Lockout Relay on the Local Panel H2DGA2.

_____/____

6.4 .2.47 Reset alarms on the local panel H2DEA2.

_____/____

NOTE: The REVERSE POWER trip circuitry is in parallel with numerous trip relays. These relays trip a common lockout relay 486D; therefore, the remaining relay trips need not be verified.

6.4 .2.48 Step Deleted

6.4 .2.49 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A and 4A at Control Room panel HIRC.

_____/____

6.4 .2.50 The following steps will reset the load sequencing circuit, TDI diesel generator, and EFIC logic:

6.4 .2.50.1 At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2A pushbutton.

WORKING COPY
ONLY IF RED

MRW
1/20/98

Q.C.
H.P.
mech QC

PROCEDURE (Continued)

Initials/ Date

6.4 .2.50.2 At EFIC panel HISSE, depress AFW RESET
BLPB on EFIC CHANNEL "A" INITIATE/TEST
MATRIX.

_____/____

6.4 .2.50.3 At EFIC panel HISSE, depress EFIC "A"
CONTROL INITIATED BLPB.

_____/____

6.4 .2.50.4 At local panel H2DEA2, depress the LOCA
RESET pushbutton and verify the Shutdown
System Active red light is On.

_____/____

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL
GENERATOR IS SYNCHRONIZED TO THE GRID,
IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE
ASSOCIATED NUCLEAR SERVICE BUS.

6.4 .2.51 Synchronize and shutdown GEA2 per Operating
Procedure A.31B, Section 5.5 through 5.7.

_____/____

6.4 .3 RESTORATION

6.4 .3.1 Trip the following circuit breaker and
then place in the CONNECTED position or
as directed by the Shift Supervisor:

6.4 .3.1.1 52-4A205 AUX FEEDWATER PP P-319

_____/____

6.4 .3.2 CLOSE the following 125 VDC circuit breakers:

6.4 .3.2.1 72-A05 480V SWGR BUS 3A

_____/____

6.4 .3.2.2 72-A08 4160V SWGR BUS 4A

_____/____

6.4 .3.3 Step Deleted

6.4 .3.4 Energize Bus 4A per Operating Procedure
A.58, Section 4.1.

_____/____

6.4 .3.5 Energize Bus 3A and MCC 2A1 per Operating
Procedure A.59, Sections 4.1 and 4.2.

_____/____

PROCEDURE (Continued)

Initials/ Date

- 6.4 .3.6 Line up 125 VDC Panel SOA, IAW Operating Procedure A.61, Section 4.4.1. _____/_____
- 6.4 .3.7 Run the data acquisition program "INIT" on the "A" computer and verify all channels are functioning properly. _____/_____
- 6.4 .3.8 Notify the Shift Supervisor that the Subtrain A2 LOOP-SFAS test Sections 6.3 and 6.4 are complete. _____/_____

NOTE: DHR A maybe placed in service, if required by the Shift Supervisor, IAW Operating Procedure A.8, Sections 4.7.

Q.C. INSPECT

→ 6.4 .4 Acceptance Criteria Review

QC to review after data taken all of section 6.4.4 maw 1/20/98

- 6.4 .4.1 Review the data recorded during Section 6.3 and verify the following:
- 6.4 .4.1.1 At Step 6.3.2.12.2, GEA2 reached 3744 VAC in ≤ 10 seconds. Record time at which envelope was entered:
_____ SEC
Data from Recorder # _____/_____
- 6.4 .4.1.2 At Step 6.3.2.12.3, GEA2 reached 58.8 HZ in ≤ 10 seconds. Record time at which envelope was entered:
_____ SEC
Data from Recorder # _____/_____
- 6.4 .4.1.3 At Step 6.3.2.23.1, GEA2 output breaker 52-4A202 closed. (From computer digital data.) _____/_____

Rev. 1
STP.961-61

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | |
|------------|--|------------|
| 6.4 .4.1.4 | At Step 6.3.2.13 and 6.3.2.24, the loads sequenced on in the required time frame. (From computer digital data.) | _____/____ |
| 6.4 .4.1.5 | At Step 6.3.2.15, 6.3.2.35, and 6.3.2.25, GEA2 operated with these loads for at least 5 minutes. Voltage and frequency were within the limits specified. | _____/____ |
| 6.4 .4.1.6 | During the performance of Steps 6.3.2.12.5 and 6.3.2.23.2 absence of voltage and current at de-energized Subtrain A Busses 3A and 4A. (From computer analog data.) | _____/____ |
| 6.4 .4.1.7 | At Step 6.3.2.33 and 6.3.2.34, busses 3A2 and 4A2 de-energized, loads shed as required, and the loads listed reloaded per the bus sequencer. (From computer digital data.) | _____/____ |
| 6.4 .4.2 | Review the data recorded during Section 6.4 and verify the following: | _____ |
| 6.4 .4.2.1 | At Step 6.4.2.9.5, GEA2 reached 3744 VAC in ≤ 10 seconds. Record time at which envelope was entered:

_____ SEC
Data from Recorder # _____ | _____/____ |
| 6.4 .4.2.2 | At Step 6.4.2.9.6, GEA2 reached 58.8 HZ in ≤ 10 seconds. Record time at which envelope was entered:

_____ SEC
Data from Recorder # _____ | _____/____ |
| 6.4 .4.2.3 | At Steps 6.4.2.9.4 and 6.4.2.18, GEA2 output breaker closed, and the loads sequenced on in the required time frame. | _____/____ |
| 6.4 .4.2.4 | At Step 6.4.2.19, GEA2 operated with the loads for at least 5 minutes. Voltage and frequency were within the limits specified. | _____/____ |

PROCEDURE (Continued)

Initials/ Date

6.4 .4.2.5 During the performance of Step 6.4.2.9.7,
the absence of voltage and current at
de-energized Subtrain A Busses 3A and 4A.
(From computer analog data.) _____/_____

6.4 .4.2.6 At Steps 6.4.2.20.2, 6.4.2.23.2, 6.4.2.26.2,
6.4.2.29.2, 6.4.2.32.2, 6.4.2.35.2, 6.4.2.38.2,
6.4.2.41.2, and 6.4.2.44.1, GEA2 did not
trip on simulated faults. _____/_____

WORKING COPY
ONLY IF RED

6.5 Subtrain B SFAS/LOOP (Selected BKR in TEST Position)

6.5 .1 Prerequisites

6.5 .1.1 A pretest briefing has been held with all test participants. This briefing will include sections 6.5 and 6.6. _____/_____

6.5 .1.2 Line-up a Make-up Pump P-236 and its auxiliaries to their normal SFAS line-up IAW operating procedure A.15. _____/_____

6.5 .1.3 Verify the following CKT BKR are RACKED OUT:

6.5 .1.3.1 52-3A21 TIE BREAKER TO LOAD CENTER S3A203 _____/_____

6.5 .1.3.2 52-3B21 TIE BREAKER TO LOAD CENTER S3B203 _____/_____

6.5 .1.3.3 52-3A203 TIE to BUS S3A _____/_____

6.5 .1.3.4 52-3B203 TIE BTO BUS S3B _____/_____

6.5 .1.3.5 52-4C01 STARTUP TRANS NO. 2 X94 _____/_____

6.5 .1.3.6 52-4D01 STARTUP TRANS NO 2 X94 _____/_____

6.5 .1.3.7 52-4E06 STARTUP XFMR NO. 2 _____/_____

6.5 .1.3.8 52-4E13 STARTUP XFMR NO. 2 _____/_____

6.5 .1.3.9 52-6A04 STARTUP XFMR NO. 1-X976 _____/_____

6.5 .1.3.10 52-6B04 STARTUP XFMR NO. 1-X976 _____/_____

6.5 .1.3.11 52-4B04 4B ALT SPLY BKR _____/_____

6.5 .1.4 Verify the following CKT BKR are CLOSED:

6.5 1.4.1 52-4B01 4B NORM SPLY BKR _____/_____

6.5 1.4.2 52-4B05 X43B2 SPLY BKR _____/_____

6.5 1.4.3 52-3B05 3B NORM SPLY BKR _____/_____

6.5 1.4.4 52-3B22 MCC-2B1 _____/_____

6.5 .1.5 Verify GEB is in standby per Operating Procedure A.31. _____/_____

6.5 .1.6 Verify Train "A" Nuclear Service Buses (4A and 4A2) and their associated motor control centers are in their normal line-up IAW operating procedures A.58 and A.59. _____/_____

PROCEDURE (Continued)

Initials/ Date

- | | | |
|---|--|-----------|
| 6.5 .1.7 | Verify Train B Nuclear Service bus 4B and its associated motor control centers are in their normal line-up IAW Operating Procedures A.58 and A.59. | ____/____ |
| 6.5 .1.8 | Verify/place "A" DHR system in operation for core cooling IAW Operating Procedure A-8, except as modified by Enclosure 9.7. | ____/____ |
| 6.5 .1.9 | Verify Train "A" (GEA and GEA2) diesel generators are not providing power to their respective busses. | ____/____ |
| 6.5 .1.10 | OPEN the following 125 VDC circuit breakers: | |
| 6.5 1.10.1 | 72-B207 4160 SWITCHGEAR O/U VOLTAGE RELAYS | ____/____ |
| 6.5 1.10.2 | 72-B202 DIESEL GENERATOR B2 ENGINE CONTROL PANEL | ____/____ |
| 6.5 1.10.3 | 72-B204 DIESEL GENERATOR B2 ENGINE CONTROL PANEL) | ____/____ |
| 6.5 1. .4 | 72-B206 D/G CONT PANEL H2DGB2 FIELD FLASH | ____/____ |
| 6.5 1.10.5 | 72-B208 DIESEL GENERATOR B2 ENGINE CONTROL PANEL | ____/____ |
|
<u>NOTE:</u> Completion of Step 6.5.1.11 Results in 125 VDC busses SOB2 and SOD2 and 120 VAC busses SIGB-1 and SIN-1 being powered from their respective batteries. | | |
| 6.5 .1.11 | De-energize bus 3B2 per Operating Procedure A.59. | ____/____ |
| 6.5 .1.12 | De-energize 4B2 per Operating Procedure A.58. | ____/____ |
| 6.5 .1.13 | OPEN the following 125 VDC circuit breakers: | |
| 6.5 .1.13.1 | 72-B205 4160V SWITCHGEAR 4B2 CONTROL | ____/____ |
| 6.5 .1.13.2 | 72-B211 480V LOAD CENTER 3B2 CONTROL | ____/____ |
| 6.5 .1.13.3 | 72-B12 BATTERY CHARGER H4BB0 | ____/____ |
| 6.5 .1.13.4 | 72-B220 STANDBY CHARGER H4BB2D2 | ____/____ |

PROCEDURE (Continued)

Initials/ Date

6.5 .1.14 Place the following circuit breakers in the TEST (OPEN) Position:

6.5 .1.14.1 52-3B09 REACTOR BLDG SPRAY PUMP P-291-B

_____/____

6.5 .1.14.2 52-3B10 RB EMERG COOLING UNIT A-500B

_____/____

6.5 .1.14.3 52-3B14 RB EMERG COOLING UNIT A-500D

_____/____

6.5 .1.14.4 52-3B18 NSCW PUMP P-482B

_____/____

6.5 .1.14.5 52-4B07 HP INJECTION PUMP P-238B

_____/____

6.5 .1.14.6 52-4B08 REACTOR MAKE-UP PUMP P-236 NORM

_____/____

6.5 .1.14.7 52-4B09 REACTOR BLDG SPRAY PUMP P-291B

_____/____

6.5 .1.15 Verify Nuclear Raw Water Pump P-472B is in standby IAW Operating Procedure A.25.

_____/____

6.5 .1.16 Verify continuous communications have been established between the Control Room, diesel generator Control Rooms for GEB and GEB2, the data acquisition computer location in accordance with Enclosure 9.15.

_____/____

6.5 .1.17 Inform plant personnel of the impending SFAS/LOOP actuation to subtrain B over the plant public address (PA) system.

_____/____

6.5 .2 Subtrain B SFAS/LOOP with Subtrain B2 de-energized

NOTE:

The following steps will cause bus 4B to become momentarily de-energized and it will cause the diesel generator GEB to start. Buses 3B2 and 4B2 and their associated motor control centers and for an extended period of time.

NOTE:

The Linearcorder and data acquisition computers will be started per a given step, the stopping of this equipment is to be determined by the sequence of events at the specific time and place as determined by the Test Director. The chart speed of the Linearcorder and the scan rate of computer will be established and verified per Enclosure 9.4.

PROCEDURE (Continued)

Initials/ Date

CAUTION: THE BRUCE-GM DIESEL GENERATORS GEA/GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

NOTE: Before each and every diesel generator start, prepared the engine for prelubrication. For the Bruce-GM diesel generators check to assure the soak-back and bypass motor driven lube oil pumps are in operation. For the TDI diesel generators check to assure the turbocharger drip full flow bypass valve is open per Enclosure 9.4.

- | | | | |
|-----|--------|---|---------------|
| 6.5 | .2.1 | Initiate a countdown from 10 to ZERO over the plant PA system. | _____ / _____ |
| 6.5 | .2.2 | At the count of 3 start the Linearcorder B-1 and B-2 and the data acquisition computers. | _____ / _____ |
| 6.5 | .2.3 | At the count of ZERO, at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL Pushbuttons 1B, 2B, 3B and 4B. | _____ / _____ |
| 6.5 | .2.4 | Verify the following after the SFAS actuation: | |
| 6.5 | .2.4.1 | GEB STARTS, accelerates to 900 RPM < 10 sec. | _____ / _____ |
| 6.5 | .2.4.2 | GEB voltage _____ 4160 \pm 416 VAC < 10 sec. | _____ / _____ |
| 6.5 | .2.4.3 | GEB frequency _____ 60 \pm 1.2 HZ < 10 sec. | _____ / _____ |
| 6.5 | .2.4.4 | GEB output breaker (52-4B11) DOES NOT close. | _____ / _____ |
| 6.5 | .2.4.5 | The absence of voltage and current on Buses 3B2 and 4B2. | _____ / _____ |
| 6.5 | .2.5 | Verify the following loads are energized after Diesel Generator started: | |
| 6.5 | .2.5.1 | 52-3B06 DG RM EXH FAN, A-544C | _____ / _____ |
| 6.5 | .2.5.2 | 52-3B17 DIESEL GEN RM VENT SUP FAN A-544D | _____ / _____ |
| 6.5 | .2.5.3 | 52-4B06 NS RAW WATER PUMP, P-472B | _____ / _____ |

PROCEDURE (Continued)

Initials/ Date

6.5	.2.6	Verify that busses 3B and 4B remain energized.		_____ / _____
6.5	.2.7	Verify the following loads DID NOT trip:		
6.5	.2.7.1	Normal supply to bus 4B (52-4B01).		_____ / _____
6.5	.2.7.2	4160 VAC feeder breaker to XFMR 4391 (52-4B05).		_____ / _____
6.5	.2.7.3	Bus 3B feeder breaker (52-3B05)		_____ / _____
	<u>NOTE:</u>	The timing data retrieved from the data acquisition equipment in steps 6.5.2.7 - 6.5.2.9 for the various sequencing actions will be obtained when test conditions stabilize, therefore the input to these steps can be entered at a later time at the discretion of the Test Director.		
6.5	.2.8	Verify the sequencing of load breakers in the test position, from the data acquisition computer as follows:		
6.5	2.8.1	RB EMERG AC, A-500B 52-3B10	_____ SEC	_____ / _____
6.5	2.8.2	RB EMERG AC, A-500D 52-3B14	_____ SEC	_____ / _____
6.5	2.8.3	NSCW PUMP, P-482B 52-3B18	_____ SEC	_____ / _____
6.5	2.8.4	HPI PUMP, P-238B 52-4B07	_____ SEC	_____ / _____
6.5	2.8.5	DHR PUMP, P-261B 52-4B09	_____ SEC	_____ / _____
6.5	2.8.6	M/U PUMP, P-236 52-4B08	_____ SEC	_____ / _____
6.5	.2.9	Verify the sequencing, from the data acquisition computer, of the RBS PUMP P-291B (52-3B09) load breaker in the TEST position after at least 3 minutes.		_____ / _____
6.5	.2.10	Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows:		
6.5	.2.10.1	DG RM EXH FAN, A-544C (52-3B06)	_____ SEC	_____ / _____
6.5	.2.10.2	52-3B17 DIESEL GEN RM VENT SUP FAN A-544D	_____ SEC	_____ / _____
6.5	.2.10.3	NSRW PUMP, P-472B (52-4B06)	_____ SEC	_____ / _____

Rev. 1
STP.961-68

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- 6.5 .2.11 Record the following information from the computer data acquisition equipment after at least 5 minutes:

GEB

- 6.5 .2.11.1 Voltage _____ VAC (3744-4576) _____/_____
6.5 .2.11.2 Frequency _____ HZ (58.8-61.2) _____/_____
6.5 .2.12 At cubicle 4B11 OPEN Test Switch #1 in the 486-1 lockout relay for DG OUTPUT CKT BKR 52-4B11. (This prevents autoclosure of the DG output breaker) _____/_____
6.5 .2.13 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____
6.5 .2.14 At the count of ZERO, at cubicle 4B01, OPEN the normal supply breaker (52-4B01) to bus 4B (LOOP). _____/_____

CAUTION:

PERFORM NEXT THREE (3) STEPS AS RAPIDLY AS POSSIBLE AS DIESEL GENERATOR HAS NO COOLING WATER.

- 6.5 .2.15 Verify the (LOOP) loadshed of busses 3B and 4B as follows from the data acquisition equipment:
- 6.5 .2.15.1 52-3B06 DIESEL GEN RM VENT EXH FAN A-544C _____/_____
6.5 .2.15.2 52-3B09 REACTOR BLDG SPRAY PUMP P-291B _____/_____
6.5 .2.15.3 52-3B10 RB EMERG COOLING UNIT A-500B _____/_____
6.5 .2.15.4 52-3B14 RB EMERG COOLING UNIT A-500D _____/_____
6.5 .2.15.5 52-3B17 DIESEL GEN RM VENT SUP FAN A-544D _____/_____
6.5 .2.15.6 52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B _____/_____
6.5 .2.15.7 52-4B06 NS RAW WATER PUMP P-472B _____/_____
6.5 .2.15.8 52-4B07 HP INJECTION PUMP P-238B _____/_____
6.5 .2.15.9 52-4B08 REACTOR MAKE-UP PUMP P-236 NORM _____/_____
6.5 .2.15.10 52-3B09 REACTOR BLDG SPRAY PUMP P-291B _____/_____
6.5 .2.15.11 52-4B05 STATION SERVICE TRANSFORMER X43B2 _____/_____

Rev. 1
STP.961-69

WORKING COPY
ONLY IN RED

PROCEDURE (Continued)

Initials/ Date

6.5 .2.16 At cubicle 4B11 CLOSE Test Switch #1 in the 486-1 lockout relay for DG OUTPUT CKT BKR 52-4B11, (this will close the DG output breaker) and verify the following: _____/_____

6.5 .2.16.1 Verify that DG output breaker 52-4B11 CLOSES . _____/_____

6.5 .2.16.2 Verify the absence of voltage and current on Buses 3B2 and 4B2. _____/_____

NOTE:

The timing data retrieved from the data acquisition equipment for the various sequencing actions will be obtained when test conditions stabilize, therefore the input to these steps can be entered at the discretion of the Test Director.

6.5 .2.17 Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows: _____/_____

6.5 .2.17.1 DG RM EXH FAN, A-544C (52-3805) _____ SEC _____/_____

6.5 .2.17.2 52-3B17 DIESEL GEN RM VENT SUP FAN A-544D _____ SEC _____/_____

6.5 .2.17.3 NSRW PUMP, P-472B (52-4B06) _____ SEC _____/_____

6.5 .2.17.4 X43B2 SPLY BKR (52-4B05) _____ SEC _____/_____

6.5 .2.18 Verify the sequencing of load breakers in the TEST position, from the data acquisition computer as follows:

6.5 .2.18.1 RBS PUMP, P-291B (52-3B09) _____ SEC _____/_____

6.5 .2.18.2 RB EMERG AC, A-500B (52-3B10) _____ SEC _____/_____

6.5 .2.18.3 RB EMERG AC, A-500D (52-3B14) _____ SEC _____/_____

6.5 .2.18.4 NSCW PUMP, P-482B (52-3B18) _____ SEC _____/_____

6.5 .2.18.5 HPI PUMP, P-238B (52-4B07) _____ SEC _____/_____

6.5 .2.18.6 M/U PUMP, P-236 (52-4B08) _____ SEC _____/_____

6.5 .2.18.7 DHR PUMP, P-261B (52-4B09) _____ SEC _____/_____

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.5 .2.19 Record the following information from the computer data acquisition equipment after at least 5 minutes:

6.5 .2.19.1 Voltage _____ VAC (3744-4576) _____/_____

6.5 .2.19.2 Frequency _____ HZ (58.8-61.1) _____/_____

6.5 .2.20 Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel HIRC. _____/_____

6.5 .2.21 The following steps will reset the load sequencing circuit and EFIC logic:

6.5 .2.21.1 At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton. _____/_____

6.5 .2.21.2 At EFIC panel H2SSE depress AFW reset BLPB on EFIC Channel "B" INITIATE/TEST MATRIX. _____/_____

6.5 .2.21.3 At EFIC panel H2SSE depress EFIC "B" Control INITIATED BLPB. _____/_____

6.5 .2.22 At Control Room panel H2ES, depress TRIP BLPB, OPEN GEB output circuit breaker 52-4B11. _____/_____

6.5 .2.22.1 Verify that busses 3B and 4B de-energize. _____/_____

6.5 .2.23 Verify that the GEB output breaker 52-4B11 closes in at least 5 seconds. _____/_____

NOTE: The timing data retrieved from the data acquisition equipment for in step 6.5.2.24 the various sequencing actions will be obtained when test conditions stabilize, therefore the input to these steps can be entered at a later time at the discretion of the Test Director.

6.5 .2.24 * Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows:

6.5 .2.24.1 DG RM EXH FAN, A-544C (52-3B06) _____ SEC _____/_____

6.5 .2.24.2 52-3B17 DIESEL GEN RM VENT SUP FAN A-544D _____ SEC _____/_____

Rev. 1
STP.961-71

WORKING COPY
ONLY IN RED

PROCEDURE (Continued)

Initials/ Date

6.5 .2.24.3 NSRW PUMP, P-472B (52-4B06) _____ SEC _____/_____

6.5 .2.24.4 X43B2 SPLY BKR (52-4B05) _____ SEC _____/_____

6.5 .2.25 Record the following information from the computer data acquisition equipment after at least 5 minutes:

GEB

6.5 .2.25.1 Voltage _____ VAC (3744-4576) _____/_____

6.5 .2.25.2 Frequency _____ HZ (58.8-61.2) _____/_____

6.5 .2.26 Synchronize GEB to the grid across bus 4B normal supply circuit breaker 52-4B01 per Operating Procedure A.31. _____/_____

CAUTION:

IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.5 .2.27 Shutdown GEB per Operating Procedure A.31. _____/_____

NOTE:

Equipment started during SFAS initiation may now be stopped to eliminate unnecessary running of emergency equipment. This includes RB upper dome air circulators, RB Emergency coolers, D/G supply and exhaust fans and NSRW pump.

6.5 .2.28 If Subtrain B LOOP-SFAS (subsection 6.6) will be tested immediately and the Shift Supervisor concurs; GO TO step 6.6.1.13 and N/A steps 6.5.2.29 through 6.6.1.12; otherwise N/A this step and continue. _____/_____

6.5 .2.29 Place the following circuit breakers in the CONNECTED position or as directed by the Shift Supervisor:

6.5 .2.29.1 52-3B09 REACTOR BLDG SPRAY PUMP P-291B _____/_____

6.5 .2.29.2 52-3B10 RB EMERG COOLING UNIT A-500B _____/_____

6.5 .2.29.3 52-3B14 RB EMERG COOLING UNIT A-500D _____/_____

PROCEDURE (Continued)

Initials/ Date

6.5	.2.29.4	52-3B18 NUCLEAR SERVICE CLG WTR PF P-482B	____/____
6.5	.2.29.5	52-4B08 REACTOR MAKE-UP PUMP P-236 NORM	____/____
6.5	.2.29.6	52-4B07 HP INJECTION PUMP P-238B	____/____
6.5	.2.29.7	52-4B09 DECAY HEAT REMOVAL PUMP P-261B	____/____
6.5	.2.30	CLOSE the following 125 VDC circuit breakers:	
6.5	.2.30.1	CKT BKR 72-8205 (BUS 4B2)	____/____
6.5	.2.30.2	CKT BKR 72-8211 (BUS 3B2)	____/____
6.5	.2.30.3	CKT BKR 72-812 (BAT CHG H448BD)	____/____
6.5	.2.30.4	CKT BKR 72-8220 (BAT CHGR H48B2D2)	____/____
6.5	.2.31	Energize bus 4B2 per Operating Procedure A.58.	____/____
6.5	.2.32	Energize bus 3B2 per Operating Procedure A.59.	____/____
6.5	.2.33	CLOSE the following 125 VDC circuit breakers:	
6.5	.2.33.1	72-B202 DIESEL GENERATOR B2 ENGINE CONTROL PANEL	____/____
6.5	.2.33.2	CKT BKR 72-8204 DG ENG CONT PNL H2DEB2	____/____
6.5	.2.33.3	CKT BKR 72-8206 DG FIELD FLASH H2DGB2	____/____
6.5	.2.33.4	CKT BKR 72-8208 DG GEN CONT PNL H2DGB2	____/____
6.5	.2.33.5	CKT BKR 72-8207 BUS 4B2 SEQUENCER	____/____
6.5	.2.34	Notify the Shift Supervisor that the Suptrain B SFAS/LOOP test is complete.	____/____

Rev. 1
STP.961-73

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.6 Subtrain B LOOP-SFAS (Selected BKR in TEST position)

_____/____

6.5 .1 Prerequisites

6.6 .1.1 A pretest briefing has been held with all test participants.

_____/____

6.5 .1.2 Line-up the Make-up Pump P-236 and its auxiliaries to their normal SFAS line-up IAW operating procedure A.15.

_____/____

6.6 .1.3 Verify the following CKT BKR are RACKED OUT:

6.6 .1.3.1 52-3A21, TIE BREAKER TO LOAD CENTER S3A203

_____/____

6.6 .1.3.2 52-3B21, TIE BREAKER TO LOAD CENTER S3B203

_____/____

6.6 .1.3.3 52-3A203, TIE TO BUS S3A

_____/____

6.6 .1.3.4 52-3B203, TIE TO BUS S3B

_____/____

6.6 .1.3.5 52-4C01, STARTUP TRANS NO. 2 X94

_____/____

6.6 .1.3.6 52-4D01, STARTUP TRANS NO. 2 X94

_____/____

6.6 .1.3.7 52-4E06, STARTUP XFMR NO. 2

_____/____

6.6 .1.3.8 52-4E13, STARTUP XFMR NO. 2

_____/____

6.6 .1.3.9 52-6A04, STARTUP XFMR NO. 1-X976

_____/____

6.6 .1.3.10 52-6B04, STARTUP XFMR No. 1-X976

_____/____

6.6 .1.4 Verify the following CKT BKR are CLOSED:

6.6 .1.4.1 52-4B01 STARTUP NO. 2 TRANSFORMER X94

_____/____

6.6 .1.4.2 52-4B05 STARTUP SERVICE TRANSFORMER X43B2

_____/____

6.6 .1.4.3 52-3B05 STATION SERVICE TRANSFORMER X43B2

_____/____

6.6 .1.4.4 52-3B02 MCC 2B1

_____/____

PROCEDURE (Continued)

Initials/ Date

6.6 .1.4.5	Verify GEB is in standby per Operating Procedure A.31.	_____/____
6.6 .1.6	Verify Train "A" Nuclear Service Buses (4A and 4A2) and their associated motor control centers are in their normal line-up IAW operating procedures A.058 and A.59.	_____/____
6.6 .1.7	Verify/place "A" DHR system in operation for core cooling IAW Operating Procedure A.8 except as modified by Enclosure 9.7.	_____/____
6.6 .1.8	Verify Train B Nuclear Service bus 4B and its associated motor control centers are in their normal line-up IAW Operating Procedures A.58 and A.59.	_____/____
6.6 .1.9	Verify Train "A" (GEA and GEA2) diesel generators are not providing power to their respective busses.	_____/____
6.6 .1.10	OPEN the following 125 VDC circuit breakers:	_____/____
6.6 .1.10.1	72-B207 4160 SWITCHGEAR O/U VOLTAGE RELAYS	_____/____
6.6 .1.10.2	72-B202 DIESEL GENERATOR B2 ENGINE CONTROL PANEL	_____/____
6.6 .1.10.3	72-B204 DIESEL GENERATOR B2 ENGINE CONTROL PANEL	_____/____
6.6 .1.10.4	72-B206 D/G CONT PANEL H2DGB2 FIELD FLASH	_____/____
6.6 .1.10.5	72-B208 DIESEL GENERATOR B2 CONTROL PANEL	_____/____
<u>NOTE:</u> Completion of step 6.6.1.11 results in 125 VDC busses SOB2 and SOD2 and 120 VAC busses S1GB-1 and S1N-1 being powered from their respective batteries.		
6.6 .1.11	De-energize bus 382 per Operating Procedure A.59.	_____/____
6.6 .1.12	De-energize bus 482 per Operating Procedure A.58.	_____/____
6.6 .1.13	OPEN the following 125 VDC circuit breakers:	_____/____
6.6 .1.13.1	72-B205 4160V SWITCHGEAR 482 CONTROL	_____/____

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|---------|---|---------------|
| 6.6 | .1.13.2 | 72-B211 480V LOAD CENTER 3B2 CONTROL | _____ / _____ |
| 6.6 | .1.13.3 | 72-B12 BATTERY CHARGER H4BBD | _____ / _____ |
| 6.6 | .1.13.4 | 72-B220 STANDBY CHARGER H4BB2D2 | _____ / _____ |
| 6.6 | .1.14 | Place the following circuit breaker in the TEST (OPEN) position: | |
| 6.6 | .1.14.1 | 52-3B09 REACTOR BLDG SPRAY PUMP P-291B | _____ / _____ |
| 6.6 | .1.14.2 | 52-3B10 RB EMERG COOLING UNIT A-500B | _____ / _____ |
| 6.6 | .1.14.3 | 52-3B14 RB EMERG COOLING UNIT A-500D | _____ / _____ |
| 6.6 | .1.14.4 | 52-3B18 NUCLEAR SERVICE CLG WTR PP-482B | _____ / _____ |
| 6.6 | .1.14.5 | 52-4B07 HP INJECTION PUMP P-238B | _____ / _____ |
| 6.6 | .1.14.6 | 52-4B08 REACTOR MAKE-UP PUMP P-236 NORM | _____ / _____ |
| 6.6 | .1.14.7 | 52-4B09 DECAY HEAT REMOVAL PUMP P-261B | _____ / _____ |
| 6.6 | .1.15 | Verify Nuclear Raw Water Pump P-472B is in standby IAW Operating Procedure A.25. | _____ / _____ |
| 6.6 | .1.16 | Verify continuous communications have been established between the Control Room, diesel generator Control Rooms for GEB and GEB2, the 4.16 KV, 480 VAC, DC busses under test, and the data acquisition computer location in accordance with Enclosure 9.15. | _____ / _____ |
| 6.6 | .1.17 | Inform plant personnel of the impending SFAS/LOOP actuation to subtrain B over the plant public address (PA) system. | _____ / _____ |
| 6.6 | .2 | Subtrain B LOOP-SFAS with Subtrain B2 de-energized. | |

NOTE:

The following steps will cause bus 4B to become momentarily de-energized and it will cause the diesel generator GEB to start. Buses 3B2 and 4B2 and their associated motor control centers and selected DC power sources will be de-energized for an extended period of time.

NOTE: The Linearcorder and data acquisition computers will be started per a given step, the stopping of this equipment is to be determined by the sequence of events at the specific time and place as determined by the Test Director. The chart speed of the Linearcorder and the scan rate of computer will be established and verified per Enclosure 9.4.

CAUTION: THE BRUCE-GM DIESEL GENERATORS GEA/GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

NOTE: Before each and every diesel generator start, prepare the engine for prelubrication. For the Bruce-GM diesel generators check to assure the turbocharger drip full flow bypass valve is open per Enclosure 9.14.

6.6 .2.1 Initiate a count down 10 to ZERO over the plant PA system. _____/_____

6.6 .2.2 At the count of 3 start the Linearcorder B-1 and B-2 and the data acquisition computers. _____/_____

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breaker do not initiate the SFAS actuation until the TRIP BLPB indicates that breaker 52-4B01 is open.

6.6 .2.3 At the count of ZERO, simultaneously OPEN the normal supply breaker to bus 4B (52-4B01) at panel H2ES and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B, and 4B. _____/_____

6.6 .2.4 Verify that busses 3B and 4B de-energize. _____/_____

6.6 .2.4.1 Verify normal supply to bus 4B (52-4B01) OPEN. _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.6 .2.5 Verify the following after the LOOP-SFAS actuation from the data acquisition equipment:
- 6.6 .2.5.1 GEB STARTS, accelerates to 900 RPM <10 sec. _____/_____
- 6.6 .2.5.2 GEB output breaker (52-4B11) CLOSES. _____/_____
- 6.6 .2.5.3 GEB voltage _____ 4160 \pm 416 VAC <10 sec. _____/_____
- 6.6 .2.5.4 GEB frequency _____ 60 \pm 1.2 HZ <10 sec. _____/_____
- 6.6 .2.5.5 The absence of voltage and current on Buses 3B2 and 4B2. _____/_____

NOTE:

The timing data retrieved from the data acquisition equipment for in step 6.6.2.6 - 6.6.2.7 the various sequencing actions will be obtained when test conditions stabilize, therefore the input to these steps can be entered at a later time at the discretion of the Test Director.

- 6.6 .2.6 Verify the sequencing of load breakers in the TEST position, from the data acquisition computer as follows:
- 6.6 .2.6.1 X43B2 SPLY BKR (52-4B05) _____ SEC _____/_____
- 6.6 .2.6.2 RB EMERG AC, A-500B (52-3B10) _____ SEC _____/_____
- 6.6 .2.6.3 RB EMERG AC, A-500D (52-3B14) _____ SEC _____/_____
- 6.6 .2.6.4 NSCW PUMP, P-482B (52-3B18) _____ SEC _____/_____
- 6.6 .2.6.5 HPI PUMP, P-238B (52-4B07) _____ SEC _____/_____
- 6.6 .2.6.6 DHR PUMP, P-261B (52-4B09) _____ SEC _____/_____
- 6.6 .2.6.7 M/U PUMP, P-236 (52-4B08) _____ SEC _____/_____
- 6.6 .2.6.8 RBS PUMP, P-291B (52-3B09) _____ SEC _____/_____
- 6.6 .2.7 Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows:

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.6	.2.7.1	52-3B06 (DG RM EXH FAN, A-544C)	_____ SEC	_____/____
6.6	.2.7.2	52-3B17 DIESEL GEN RM VENT SUP FAN A-544D	_____ SEC	_____/____
6.6	.2.7.3	52-4B06 (NSRW PUMP, P-472B)	_____ SEC	_____/____
6.6	.2.8	Verify the sequencing, from the data acquisition computer, of the RBS PUMP P-291B (52-3B09) load breaker in the TEST position after approximately 5 minutes.		_____/____
6.6	.2.9	Record the following information from the computer data acquisition equipment after at least 5 minutes:		
		<u>GEB</u>		
6.6	.2.9.1	Voltage _____ VAC (3744-4576)		_____/____
6.6	.2.9.2	Frequency _____ HZ (58.8-61.2)		_____/____
6.6	.2.10	Simulate a Diesel Generator <u>NEGATIVE PHASE</u> SEQUENCE by manually operating relay 446 in cubicle 4B12 and verify that circuit breaker 52-4B11 (GEB output) DOES NOT trip. (Dwg. E-204, Sh-2)		_____/____
6.6	.2.11	Simulate a Diesel Generator LOSS OF FIELD by manually operating relay 440 in cubicle 4B12 and verify that circuit breaker 52-4B11 GEB output DOES NOT trip. (Dwg. E-204, Sh-2)		_____/____
6.6	.2.12	Simulate a Diesel Generator REVERSE POWER by manually operating relay 432 in cubicle 4B12 and verify that circuit breaker 52-4B11 (GEB output) DOES NOT trip. (Dwg. E-204, Sh-2)		_____/____
6.6	.2.13	At panel H2DEB, simulate a CRANKCASE HIGH PRESS HI by momentarily jumpering relay K4, contact 1-3. (Dwg. E-204, Sh-70)		_____/____
6.6	.2.13.1	Verify that diesel generator GEB DOES NOT trip and continues to operate.		_____/____
6.6	.2.14	At panel H7J273, simulate a JACKET WATER HIGH TEMP by momentarily jumpering TSHH-88652 between TB5-36 and TB8-14. (Dwg. E-204, Sh-69)		_____/____

Rev. 1
STP.961-79WORKING COPY
CHIEF RED

PROCEDURE (Continued)

Initials/ Date

- 6.6 .2.14.1 Verify that diesel generator GEB DOES NOT trip and continues to operate. _____/_____
- 6.6 .2.15 At panel H7J273, simulate a LUBE OIL LOW PRESSURE by momentarily jumpering lube oil pressure switch PSL-88658 between TB5-36 and TB5-27. (Dwg. E-204, Sh-69) _____/_____
- 6.6 .2.15.1 Verify that diesel generator GEB DOES NOT trip and continues to operate. _____/_____
- 6.6 .2.16 At panel H7J273, simulate an EMERGENCY STOP by depressing the local EMERGENCY STOP pushbutton S4. (Dwg. E-204, Sh-69) _____/_____
- 6.6 .2.16.1 Verify that diesel generator GEB does not trip and continues to operate. _____/_____
- 6.6 .2.17 Outside of the GEB diesel generator room, simulate an EMERGENCY STOP by depressing the remote EMERGENCY pushbutton located on the wall adjacent to the room entrance. (Dwg. E-204, Sh-69) _____/_____
- 6.6 .2.17.1 Verify that diesel generator GEB DOES NOT trip and continues to operate. _____/_____
- 6.6 .2.18 Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel H1RC. _____/_____
- 6.6 .2.19 The following steps will reset the load sequencing circuit and EFIC logic:
- 6.6 .2.19.1 At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton. _____/_____
- 6.6 .2.19.2 At EFIC panel H1SSE depress AFW reset BLPB on EFIC Channel "B" INITIATE/TEST MATRIX. _____/_____
- 6.6 .2.19.3 At EFIC panel H1SSE depress EFIC "B" Control INITIATED BLPB. _____/_____
- 6.6 .2.20 Place the following circuit breakers in the TEST (OPEN) position:
- 6.6 .2.20.1 52-3B09 REACTOR BLDG SPRAY PUMP P-291B _____/_____
- 6.6 .2.20.2 52-3B10 RB EMERG COOLING UNIT A-500B _____/_____

Rev. 1
STP.961-80

WORKING COPY
ONLY IN RED

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|---------|---|---------------|
| 6.6 | .2.20.3 | 52-3B14 RB EMERG COOLING UNIT A-500D | _____ / _____ |
| 6.6 | .2.20.4 | 52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B | _____ / _____ |
| 6.6 | .2.20.5 | 52-4B07 HP INJECTION PUMP P-238B | _____ / _____ |
| 6.6 | .2.20.6 | 52-4B08 REACTOR MAKE-UP PUMP P-236 NORM | _____ / _____ |
| 6.6 | .2.20.7 | 52-4B09 DECAY HEAT REMOVAL PUMP P-261B | _____ / _____ |
| 6.6 | .2.21 | Synchronize GEB to the grid across bus 4B normal supply circuit breaker 52-4B01 per Operating Procedure A.31. | _____ / _____ |

CAUTION:

IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

- | | | | |
|-----|-------|--|---------------|
| 6.6 | .2.22 | Shutdown GEB per Operating Procedure A.31. | _____ / _____ |
|-----|-------|--|---------------|

NOTE:

Equipment started during SFAS initiation may ~~now be stopped to eliminate unnecessary~~ running of emergency equipment. This includes RB upper dome air circulators, RB Emergency Coolers, D/G supply AND EXHAUST FANS AND NSRW pump.

- | | | | |
|-----|-------|--|--|
| 6.6 | .2.23 | Place the following circuit breakers in the CONNECTED position or as directed by the Shift Supervisor: | |
|-----|-------|--|--|

- | | | | |
|-----|---------|---|---------------|
| 6.6 | .2.23.1 | 52-3B09 REACTOR BLDG SPRAY PUMP P-291B | _____ / _____ |
| 6.6 | .2.23.2 | 52-3B10 RB EMERG COOLING UNIT A-500B | _____ / _____ |
| 6.6 | .2.23.3 | 52-3B14 RB EMERG COOLING UNIT A-500D | _____ / _____ |
| 6.6 | .2.23.4 | 52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B | _____ / _____ |
| 6.6 | .2.23.5 | 52-4B08 REACTOR MAKE-UP PUMP P-236 NORM | _____ / _____ |
| 6.6 | .2.23.6 | 52-4B07 HP INJECTION PUMP P-238B | _____ / _____ |
| 6.6 | .2.23.7 | 52-4B09 DECAY HEAT REMOVAL PUMP P-261B | _____ / _____ |
| 6.6 | .2.24 | CLOSE the following 125 VDC circuit breakers: | |
| 6.6 | .2.24.1 | 72-B205 4160V SWITCHGEAR 4B2 CONTROL | _____ / _____ |
| 6.6 | .2.24.2 | 72-B211 480V LOAD CENTER 3B2 CONTROL | _____ / _____ |

Rev. 1
STP.961-81

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.6	.2.24.3	72-B12 BATTERY CHARGER H4BBD	____/____
6.6	.2.24.4	72-B220 STANDBY CHARGER	____/____
6.6	.2.25	Energize bus 4B2 per Operating Procedure A.58.	____/____
6.6	.2.26	Energize bus 3B2 per Operating Procedure A.59.	____/____
6.6	.2.27	CLOSE the following 125 VDC circuit breakers:	
6.6	.2.27.1	72-B202 DIESEL GENERATOR B2 ENGINE CONTROL PANEL	____/____
6.6	.2.27.2	72-B204 DIESEL GENERATOR B2 ENGINE CONTROL PANEL	____/____
6.6	.2.27.3	72-B206 D/G CONT PANEL H2DGB2 FIELD FLASH	____/____
6.6	.2.27.4	72-B208 DIESEL GENERATOR B2 CONTROL PANEL	____/____
6.6	.2.27.5	72-B207 4160 SWITCHGEAR /U VOLTAGE RELAYS	____/____
6.6	.2.28	Notify the Shift Supervisor that the subtrain B LOOP-SFAS the test is complete.	____/____

Rev. 1
STP.961-82

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.7 Subtrain B2 SFAS/LOOP (Selected BKR's in TEST position)

6.7 .1 Prerequisites Lineups

6.7 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. Formal briefing to occur later.

_____/____

6.7 .1.2 Run the data acquisition program "INIT" on the "B" computer and verify all channels are functioning properly.

_____/____

6.7 .1.3 Verify the following CKT BKR's are RACKED OUT:

6.7 .1.3.1 52-3A21 TIE BREAKER TO LOAD CENTER S3A2

_____/____

6.7 .1.3.2 52-3B21 TIE BREAKER TO LOAD CENTER S3B2

_____/____

6.7 .1.3.3 52-3A203 TIE TO BUS S3A

_____/____

6.7 .1.3.4 52-3B203 TIE TO BUS S3B

_____/____

6.7 .1.3.5 52-4C01 STARTUP TRANS NO. 2 X94

_____/____

6.7 .1.3.6 52-4D01 STARTUP TRANS NO. 2 X94

_____/____

6.7 .1.3.7 52-4E06 STARTUP XFMR NO. 2

_____/____

6.7 .1.3.8 52-4E13 STARTUP XFMR NO. 2

_____/____

6.7 .1.3.9 52-6A04 STARTUP XFMR NO. 1-X976

_____/____

6.7 .1.3.10 52-6B04 STARTUP XFMR NO. 1-X976

_____/____

6.7 .1.4 Verify the following CKT BKR's are connected and CLOSED:

6.7 .1.4.1 52-4B203 START-UP XFRM No. 2

_____/____

6.7 .1.4.2 52-4B204 480 VOLT LOAD CENTER S3B2

_____/____

6.7 .1.4.3 52-3B202 MAIN BREAKER

_____/____

6.7 .1.4.4 52-3B206 MCC S2B2

_____/____

6.7 .1.4.5 52-3B211 MCC S2B3

_____/____

6.7 .1.4.6 52-3B215 MCC S2B4

_____/____

Rev. 1
STP.961-83

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|--------|--|------------|
| 6.7 | .1.4.7 | 52-3B210 ESS C.U. U-545B CR/TSC | _____/____ |
| 6.7 | .1.4.8 | 52-3B217 NSEB ESS C.U. U-503B | _____/____ |
| 6.7 | .1.5 | Verify 52-4B207 NSS XFMR X74 is in the TEST position and OPEN. | _____/____ |
| 6.7 | .1.6 | Verify 52-4B202 Diesel Generator GEB-2 is in the CONNECTED position and OPEN. | _____/____ |
| 6.7 | .1.7 | Verify 52-4B205 Auxiliary Feed Water Pump P-318 is in the TEST position and CLOSED. | _____/____ |
| 6.7 | .1.8 | Verify GEB2 is in STANDBY per Operating Procedure A.31B, Section 4.0. | _____/____ |
| 6.7 | .1.9 | Verify Train "A" Nuclear Service Busses (4A and 4A2) and their associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.1 and 4.3, and A.59, Sections 4.1, 4.2, and 4.4. | _____/____ |
| 6.7 | .1.10 | Step Deleted | |
| 6.7 | .1.11 | Verify Train "A" (GEA & GEA2) diesel generators are not powering their respective busses. | _____/____ |

NOTE:

Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°F.

- | | | | |
|-----|-------|--|------------|
| 6.7 | .1.12 | Shutdown operating DHR Loop(s) IAW Operating Procedure A.8, Sections 6.1 and/or 6.2. | _____/____ |
| 6.7 | .1.13 | Step Deleted | |

NOTE:

The following steps will align the 120 VAC and 125 VDC panel supplies so that de-energizing MCC 2B1 will have a minimum impact. Once MCC 2B1 is de-energized, 125 VDC Panel SOD will be powered solely from the "D" Battery.

PROCEDURE (Continued)

Initials/ Date

- 6.7 .1.14 Line up 125 VDC Panel SOB to Battery
Charger H48BD IAW Operating Procedure A.61,
Section 4.6.2. _____/_____
- 6.7 .1.15 Line up 125 VDC Panel SOB2 to Battery
Charger H48B2 IAW Operating Procedure A.61,
Section 4.4.8. _____/_____
- 6.7 .1.16 Line up 125 VDC Panel SOD2 to Battery
Charger H48D2 IAW Operating Procedure A.61,
Section 4.4.10. _____/_____
- 6.7 .1.17 Line up 120 VAC Panels S1B and S1B2-1 to be
supplied by Inverter S1B2 IAW Operating
Procedure A.62, Section 4.4. _____/_____
- 6.7 .1.18 Line up 120 VAC Panels S1D and S1D2-1 to
be supplied by Inverter S1D2 IAW Operating
Procedure A.62, Section 4.8. _____/_____
- 6.7 .1.19 Verify normal source for Battery Charger
H4BEF Breaker 52-2A130 is ON. _____/_____
- 6.7 .1.20 A pre-test briefing using the Test Briefing
Checklist has been held with all test
participants and properly documented per
AP.82. Briefing to include Section 6.8 if
it is to follow immediately. _____/_____

CAUTION:

IF BATTERY VOLTAGE SHOULD DROP BELOW
115 VDC, THE SHIFT SUPERVISOR AND TEST
DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

- 6.7 .1.21 Verify operations has assigned an operator
to monitor Battery "D" voltage during the
performance of this test. _____/_____

NOTE:

Busses 3B and 4B and their associated motor
control centers will be de-energized for an
extended period of time.

- 6.7 .1.22 De-energize Bus 3B and associated MCC per
Operating Procedure A.59, Sections 6.1
and 6.2. _____/_____
- 6.7 .1.23 De-energize Bus 4B per Operating Procedure
A.58, Section 6.3. _____/_____
- 6.7 .1.24 OPEN the following 125 VDC circuit breakers:

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|--------------|---|------------|
| 6.7 | .1.24.1 | 72-B08 4160V SWGR BUS 4B | _____/____ |
| 6.7 | .1.24.2 | 72-B05 480V SWGR BUS 3B | _____/____ |
| 6.7 | .1.25 | Verify continuous communications has been established between the Control Room and applicable locations on Enclosure 9.15, per direction of the Shift Supervisor. | _____/____ |
| 6.7 | .1.26 | Inform plant personnel of the impending SFAS/LOOP actuation to Subtrain B2 over the plant public address (PA) system. | _____/____ |
| 6.7 | .2 | Subtrain B2 SFAS/LOOP with Subtrain B de-energized. | |
| | <u>NOTE:</u> | The following steps will cause Bus 4B2 to become momentarily de-energized and it will cause diesel generator GEB2 to start. | |
| 6.7 | .2.1 | Verify recorders B2-1 and B2-2 are initialized and annotated. | _____/____ |
| 6.7 | .2.2 | Verify computer "B" software loaded and ready to start. | _____/____ |
| 6.7 | .2.3 | One to two minutes prior to SFAS actuation countdown per Step 6.7.2.4, START the GEB2 turbocharger bearing prelubrication by opening EGS-838. | _____/____ |
| 6.7 | .2.4 | Initiate a countdown from 10 to ZERO over the plant PA system. | _____/____ |
| 6.7 | .2.5 | At the count of 9, open TS-3, 5/6 at 52-4B203 to block the 5 sec. delay trip of 52-4B207 (S/U XFMR #1). | _____/____ |
| 6.7 | .2.6 | At the count of 7, CLOSE 52-4B207. | _____/____ |
| 6.7 | .2.7 | At the count of 5, at control panel H2EW OPEN 52-4B204. | _____/____ |
| 6.7 | .2.8 | At the count of 3, start the Linear recorders B2-1 and B2-2 and the data acquisition computer. | _____/____ |

PROCEDURE (Continued)

Initials/ Date

- | | | |
|--------------|--|------------|
| 6.7 .2.9 | At the count of ZERO, at panel HIRC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B, and 4B. | _____/____ |
| 6.7 .2.10 | After the SFAS actuation, verify 52-4B207 BUS 4B2 ALT FEED did not trip. | _____/____ |
| 6.7 .2.11 | After the SFAS actuation, CLOSE GEB2 turbocharger prelube oil supply valve EGS-838. | _____/____ |
| 6.7 .2.12 | Verify the following after the SFAS actuation from the data acquisition equipment: | |
| 6.7 .2.12.1 | Diesel Generator GEB2 STARTS, accelerates to 450 RPM in ≤ 10 sec. | _____/____ |
| 6.7 .2.12.2 | GEB2 voltage reaches 4160 ± 416 VAC in ≤ 10 sec. | _____/____ |
| 6.7 .2.12.3 | GEB2 frequency reaches 59.2 ± 0.2 HZ in ≤ 10 sec. | _____/____ |
| 6.7 .2.12.4 | GEB2 output breaker (52-4B202) DID NOT CLOSE. | _____/____ |
| 6.7 .2.12.5 | The absence of voltage and current on Busses 3B and 4B. | _____/____ |
| 6.7 .2.12.6 | 52-3B202 BUS 3B SPLY did not trip. | _____/____ |
| 6.7 .2.12.7 | 52-3B206 MCC 2B2 tripped open. | _____/____ |
| 6.7 .2.12.8 | 52-3B210 U-545B tripped open. | _____/____ |
| 6.7 .2.12.9 | 52-3B215 MCC 2B4 tripped open. | _____/____ |
| 6.7 .2.12.10 | 52-3B217 U-503B tripped open. | _____/____ |
| 6.7 .2.12.11 | 52-4B203 BUS 4B2 NORM FEED did not trip. | _____/____ |
| 6.7 .2.12.12 | 52-4B207 BUS 4B2 ALT FEED did not trip. | _____/____ |
| 6.7 .2.12.13 | 52-4B204 BUS 3B2 SPLY CLOSED. | _____/____ |
| 6.7 .2.12.14 | 52-4B205 AFW PUMP P-318 tripped OPEN. | _____/____ |

PROCEDURE (Continued)

Initials/ Date

6.7 .2.13 Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows:

			REQUIRED	ACTUAL	
6.7	.2.13.1	52-3B215 MCC S2B4	23.4-28.6	_____ SEC	_____/____
6.7	.2.13.2	52-3B217 U-503B SUPPLY BKR)	27.9-34.1	_____ SEC	_____/____
6.7	.2.13.3	52-3B210 U-545B SPLY BKR	45.9-56.1	_____ SEC	_____/____

6.7 .2.14 Verify that the following breakers CANNOT be tripped from the Control Room:

6.7	.2.14.1	52-3B202 BUS 3B2 SPLY	_____/____
6.7	.2.14.2	52-4B203 BUS 4B2 NORM FEED	_____/____
6.7	.2.14.3	52-4B204 BUS 3B2 SPLY	_____/____
6.7	.2.14.4	52-4B207 BUS 4B2 ALT FEED	_____/____

6.7 .2.15 Record the following information from the recorder after at least 5 minutes from SFAS initiation:

GEB2 Recorder # _____

6.7	.2.15.1	Voltage _____ VAC (3744-4576)	_____/____
6.7	.2.15.2	Frequency _____ HZ (58.8-61.2)	_____/____
6.7	.2.16	At cubicle 52-4B203, OPEN Test Switch 3 contacts 3/4. (This prevents auto closure of DG output circuit breaker.)	_____/____

CAUTION: OPENING 52-4B203 WILL DE-ENERGIZE DIESEL AUXILIARIES. THEREFORE, STEPS 6.7.2.21 THROUGH 6.7.2.23 NEED TO BE COMPLETED AS RAPIDLY AS POSSIBLE.

6.7	.2.16.1	Close breaker 52-3B206 (MCC 2B2).	_____/____
6.7	.2.17	Verify Computer "B" software loaded and ready to start.	_____/____

Rev. 1
STP.961-88

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|---------|---|---------------|
| 6.7 | .2.18 | Initiate a countdown from 10 to ZERO over the Plant PA system. | _____ / _____ |
| 6.7 | .2.19 | At the count of 3, start recorders B2-1 and B2-2 and the data acquisition computer. | _____ / _____ |
| 6.7 | .2.20 | At the count of ZERO, at cubicle 52-4B203, OPEN the normal supply breaker (52-4B203) to Bus 4B2. | _____ / _____ |
| 6.7 | .2.21 | Verify 52-4B207 BUS 4B2 ALT SUPPLY trips open after a brief time delay. | _____ / _____ |
| 6.7 | .2.22 | Verify the following from the data acquisition equipment: | |
| 6.7 | .2.22.1 | 52-3B202 BUS 3B2 SUPPLY tripped open. | _____ / _____ |
| 6.7 | .2.22.2 | 52-3B206 MCC 2B2 tripped open. | _____ / _____ |
| 6.7 | .2.22.3 | 52-3B210 U-545B tripped open. | _____ / _____ |
| 6.7 | .2.22.4 | 52-3B215 MCC 2B4 tripped open. | _____ / _____ |
| 6.7 | .2.22.5 | 52-3B217 U-503B tripped open. | _____ / _____ |
| 6.7 | .2.22.6 | 52-4B202 GEB2 OUTPUT did not close. | _____ / _____ |
| 6.7 | .2.22.7 | 52-4B204 BUS 3B2 SPLY did not trip. | _____ / _____ |
| 6.7 | .2.23 | At cubicle 52-4B203, CLOSE Test Switch #3 contacts 3/4 (this allows closure of DG output circuit breaker) and verify the following: | _____ / _____ |
| 6.7 | .2.23.1 | 52-4B202 GEB2 output breaker closes. | _____ / _____ |
| 6.7 | .2.23.2 | The absence of voltage and current on Busses 3B and 4B. | _____ / _____ |
| 6.7 | .2.24 | Verify the sequencing of loads to their respective busses as follows: | _____ / _____ |

REQUIRED ACTUAL

- | | | | | | |
|-----|---------|-------------------------|-----------|-----------|---------------|
| 6.7 | .2.24.1 | 52-3B202 BUS 3B2 SUPPLY | 4.5- 5.5 | _____ SEC | _____ / _____ |
| 6.7 | .2.24.2 | 52-3B215 MCC 2B4 | 22.5-27.5 | _____ SEC | _____ / _____ |
| 6.7 | .2.24.3 | 52-3B217 U-503B | 27.0-33.0 | _____ SEC | _____ / _____ |

Rev. 1
STP.961-89

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date _____

- | | | | | | |
|-----|---------|---|-----------|-----------------|---------------|
| 6.7 | .2.24.4 | 52-3B210 U-545B | 45.0-55.0 | SEC | _____ / _____ |
| 6.7 | .2.25 | Record the following information from the recorders after at least 5 minutes from GEB2 output breaker closure: | | | |
| | | <u>GEB2 Recorder #</u> _____ | | | |
| 6.7 | .2.25.1 | Voltage | _____ | VAC (3744-4576) | _____ / _____ |
| 6.7 | .2.25.2 | Frequency | _____ | HZ (58.8-61.2) | _____ / _____ |
| 6.7 | .2.26 | Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel H1RC. | | | |
| 6.7 | .2.27 | Reset U/V relay targets on Busses 4B2 and 3B2. | | | |
| 6.7 | .2.28 | The following steps will reset the load sequencing circuit and EFIC logic: | | | |
| 6.7 | .2.28.1 | At Control Room panel H2SFB, depress the NS Bus 32 and B UNLOADING RESET B2/B pushbutton. | | | |
| 6.7 | .2.28.2 | At EFIC panel H1SSE, depress AFW RESET BLPB on EFIC Channel "B" INITIATE/TEST MATRIX. | | | |
| 5.7 | .2.28.3 | At EFIC panel H1SSE, depress EFIC "B" CONTROL INITIATED BLPB. | | | |
| 6.7 | .2.29 | At local panel H2DEB2, depress the LOCA RESET pushbutton and verify the SHUTDOWN SYSTEM ACTIVE Red light energizes. | | | |
| 6.7 | .2.30 | Verify computer "B" software loaded and ready to start. | | | |
| 6.7 | .2.31 | Initiate a countdown from 10 to ZERO over the Plant PA system. | | | |
| 6.7 | .2.32 | At the count of 3, start recorders B2-1 and B2-2 and the data acquisition computer. | | | |

PROCEDURE (Continued)

Initials/ Date

6.7 .2.33 At the count of ZERO, at Control Room panel H2EW, depress the TRIP BLPB to OPEN GEB2 Output Circuit Breaker 52-4B202, and verify the following from data acquisition equipment:

_____/____

6.7 .2.33.1 52-4B202 DG B2 output breaker trips.

_____/____

6.7 .2.33.2 Busses 3B2 and 4B2 de-energize.

_____/____

6.7 .2.34 The following breakers opened:

6.7 .2.34.1 52-3B202 480 VAC FDR BKR BUS 3B2

_____/____

6.7 .2.34.2 52-3B215 MCC S2B4

_____/____

6.7 .2.34.3 52-3B217 U-503B

_____/____

6.7 .2.34.4 52-3B210 U-545B

_____/____

6.7 .2.35 52-4B202 DG B2 output breaker recloses after 4.1-5.1 sec. Actual _____ sec.

_____/____

6.7 .2.36 Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows:

REQUIRED ACTUAL

6.7 .2.36.1 52-3B202 BUS 3B2
SUPPLY

4.5- 5.5 _____ SEC _____/_____

6.7 .2.36.2 52-3B215 MCC 2B4

22.5-27.5 _____ SEC _____/_____

6.7 .2.36.3 52-3B217 U-503B

27.0-33.0 _____ SEC _____/_____

6.7 .2.36.4 52-3B210 U-545B

45.0-55.0 _____ SEC _____/_____

6.7 .2.37 Record the following information from the recorders after at least 5 minutes from GEB2 output breaker reclosure:

GEB2 Recorder # _____

6.7 .2.37.1 Voltage _____ VAC (3744-4576)

_____/____

6.7 .2.37.2 Frequency _____ HZ (58.8-61.2)

_____/____

PROCEDURE (Continued)

Initials/ Date

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.7 .2.38 Synchronize and shutdown GEB2 IAW Operating Procedure A.31B, Sections 5.5 through 5.7. _____/_____

6.7 .3 RESTORATION

6.7 .3.1 At 52-4B203, CLOSE TS-3 contacts 5/6. _____/_____

6.7 .3.2 If subtrain B2 SFAS/LOOP (subsection 6.8) will be tested immediately and the Shift Supervisor concurs; GO TO Section 6.8 and N/A the remainder of this section; otherwise N/A this step and continue. _____/_____

6.7 .3.3 Trip and then Place 52-4B205 AFW Pump P-318 in the connected position or as directed by the Shift Supervisor. _____/_____

6.7 .3.4 Trip and then Place 52-4B207 Bus 4B2 ALT SPLY in the connected position or as directed by the Shift Supervisor. _____/_____

6.7 .3.5 CLOSE the following 125 VDC circuit breakers:

6.7 .3.5.1 72-B08 4160 SWGR BUS 4B _____/_____

6.7 .3.5.2 72-B05 480V SWGR BUS 3E _____/_____

6.7 .3.6 Energize bus 4B per Operating Procedure A.58, Section 4.5. _____/_____

6.7 .3.7 Energize bus 3B and MCC 2B1 per Operating Procedure A.59, Sections 4.1 and 4.2. _____/_____

6.7 .3.7.1 Close breaker 52-3B206 MCC 2B2. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.7 .3.8 Restore 125 VDC Panel SOB to normal IAW
Operating Procedure A.61, Section 4.3.

_____/____

6.7 .3.9 Notify the Shift Supervisor that the
Subtrain B2 SFAS/LOOP test is complete.

_____/____

NOTE:

DHR B may be placed in service, if required
by the Shift Supervisor, IAW Operating
Procedure A.8, Sections 4.8 otherwise N/A
this step.

Rev. 1
STP.961-93

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.8 Subtrain B2 LOOP-SFAS (Selected BKR's in TEST position)

6.8 .1 Prerequisites Lineups

6.8 .1.1 If this section is to be performed immediately after Section 6.7, and the restoration of Section 6.7.3 was not performed, then skip Section 6.8.1 (N/A this step) except for the following steps: 6.8.1.5 through 6.8.1.9. Skipped steps shall be marked N/A.

_____/____

6.8 .1.2 A preliminary briefing has been held with the Shift Supervisor and prerequisite lineups can commence. (Formal briefing to occur later.)

_____/____

6.8 .1.3 Run the data acquisition program "INIT" on the "B" computer and verify all channels are functioning properly.

_____/____

6.8 .1.4 Verify the following CKT BKR's are RACKED OUT:

6.8 .1.4.1 52-3A21 TIE BREAKER TO LOAD CENTER S3A2

_____/____

6.8 .1.4.2 52-3B21 TIE BREAKER TO LOAD CENTER S3B2

_____/____

6.8 .1.4.3 52-3A203 TIE TO BUS S3A

_____/____

6.8 .1.4.4 52-3B203 TIE TO BUS S3B

_____/____

6.8 .1.4.5 52-4C01 STARTUP TRANS NO. 2 X94

_____/____

6.8 .1.4.6 52-4D01 STARTUP TRANS NO. 2 X94

_____/____

6.8 .1.4.7 52-4E06 STARTUP XFMR NO. 2

_____/____

6.8 .1.4.8 52-4E13 STARTUP XFMR NO. 2

_____/____

6.8 .1.4.9 52-6A04 STARTUP XFMR NO. 1-X976

_____/____

6.8 .1.4.10 52-6B04 STARTUP XFMR NO. 1-X976

_____/____

Rev. 1
STP.961-94

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.8 .1.5 Verify the following CKT BKR's are connected and CLOSED:

6.8 .1.5.1 52-4B203 START-UP XFMP NO.2

_____/____

6.8 .1.5.2 52-4B204 480 VOLT LOAD CENTER S3B2

_____/____

6.8 .1.5.3 52-3B202 MAIN BREAKER

_____/____

6.8 .1.5.4 52-3B206 MCC 2B2

_____/____

6.8 .1.5.5 52-3B211 MCC 2B3

_____/____

6.8 .1.5.6 52-3B215 MCC 2B4

_____/____

6.8 .1.5.7 52-3B210 ESS C.U. U-545B R/TSC

_____/____

6.8 .1.5.8 52-3B217 NSEB ESS C.U. U-503B

_____/____

6.8 .1.6 Step Deleted

6.8 .1.7 Verify 52-4B202 Diesel Generator GEB2 is in the CONNECTED position and OPEN.

_____/____

6.8 .1.8 Verify 52-3205 Auxiliary Feed Water Pump P-318 is in to the TEST position and CLOSED.

_____/____

6.8 .1.9 Verify GEB2 is in STANDBY per Operating Procedure A.31B, Section 4.0.

_____/____

6.8 .1.10 Verify Train "A" Nuclear Service Busses (4A and 4A2) and their associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.1 and 4.3, and A.59, Sections 4.1, 4.2, and 4.4.

_____/____

6.8 .1.11 Step Deleted

6.8 .1.12 Verify Train "A" (GEA & GEA2) diesel generators are not providing power to their respective busses.

_____/____

Rev. 1
STP.961-95

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

NOTE: Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°.

6.8 .1.13 Shutdown the operating DHR Loop(s) IAW Operating Procedure A.8, Section 6.1 and/or 6.2.

6.8 .1.14 Step Deleted

NOTE: The following steps will align the 120 VAC and 125 VDC panel power supplies so that de-energizing MCC 2B1 will have a minimum impact. Once MCC 2B1 is de-energized, 125 VDC Panel SOD will be powered solely from the "D" Battery.

6.8 .1.15 Line up 125 VDC Panel SOB to Battery Charger H4B8D, IAW Operating Procedure A.61, Section 4.6.2.

6.8 .1.16 Line up 125 VDC Panel SOB2 to Battery Charger H4B82, IAW Operating Procedure A.61, Section 4.4.8.

6.8 .1.17 Line up 125 VDC Panel SOD2 to Battery Charger H4BD2, IAW Operating Procedure A.61, Section 4.4.10.

6.8 .1.18 Line up 120 VAC Panels S1B and S1B2-1 to be supplied by Inverter S1B2, IAW Operating Procedure A.62, Section 4.4.

6.8 .1.19 Line up 120 VAC Panels S1D and S1D2-1 to be supplied by Inverter S1D2, IAW Operating Procedure A.62, Section 4.8.

6.8 .1.20 Verify normal source for Battery Charger H4BEF breaker 52-2A130 is ON.

6.8 .1.21 A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82.

CAUTION: IF BATTERY VOLTAGE SHOULD DROP BELOW 115 VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

6.8 .1.22 Verify Operations has assigned an operator to monitor Battery "D" voltage during the performance of this test.

PROCEDURE (Continued)

Initials/ Date

NOTE: Buses 3B and 4B and their associated motor control centers will be de-energized for an extended period of time.

- 6.8 .1.23 De-energize bus 3B and associated MCC per Operating Procedure A.59, Sections 6.1 and 6.2. _____/_____
- 6.8 .1.24 De-energize bus 4B per Operating Procedure A.58, Section 6.3. _____/_____
- 6.8 .1.25 OPEN the following 125 VDC circuit breakers:
- 6.8 .1.25.1 72-B08 BUS 4B _____/_____
- 6.8 .1.25.2 72-B05 480V SWGR BUS 3B _____/_____
- 6.8 .1.26 Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15 per direction of Shift Supervisor. _____/_____

6.8 .2 Subtrain B2 LOOP-SFAS with Subtrain B de-energized

NOTE: The following steps will cause bus 4B2 to become momentarily de-energized and it will cause the diesel generator GEB2 to start.

- 6.8 .2.1 Verify recorders B2-1 and B2-2 are initialized and annotated. _____/_____
- 6.8 .2.1.1 Inform plant personnel of the impending LOOP-SFAS actuation to subtrain B2 over the plant public address (PA) system. _____/_____
- 6.8 .2.2 Verify computer "B" software is loaded and ready to start. _____/_____
- 6.8 .2.3 One to two minutes prior to SFAS actuation countdown per Step 6.8.2.4, START the GEB2 turbocharger bearing prelubrication by opening EGS-838. _____/_____

NOTE: Step 6.8.2.9.10.1 must be performed within 30 seconds of SFAS initiation to verify the Block Close function.

PROCEDURE (Continued)

Initials/ Date

- 6.8 .2.4 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____
- 6.8 .2.5 Step Deleted
- 6.8 .2.6 Step Deleted
- 6.8 .2.7 Step Deleted
- 6.8 .2.8 At the count of 3 start the Linearcorder B2-1 and B2-2 the data acquisition computer. _____/_____

NOTE:

To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breaker, do not initiate the SFAS actuation until the TRIP BLPB indicates that breaker 52-4B203 is OPEN.

- 6.8 .2.9 At the count of ZERO, OPEN the normal supply breaker to bus 4B2 (52-4B203) at panel H2EW and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B, and 4B. Verify the following from the data acquisition equipment: _____/_____
- 6.8 .2.9.1 Buses 3B2 and 4B2 de-energize. _____/_____
- 6.8 .2.9.2 52-4B205 AFW PUMP P-318 tripped open. _____/_____
- 6.8 .2.9.3 Step Deleted
- 6.8 .2.9.4 Diesel Generator GEB2 STARTS, accelerates to 450 RPM in ≤ 10 sec. _____/_____
- 6.8 .2.9.5 GEB2 output breaker (52-4B202) CLOSES. _____/_____
- 6.8 .2.9.6 GEB2 voltage reaches 4160 ± 416 VAC in ≤ 10 sec. _____/_____
- 6.8 .2.9.7 GEB2 frequency reaches 60 ± 1.2 HZ in ≤ 10 sec. _____/_____
- 6.8 .2.9.8 The absence of voltage and current on Busses 3B and 4B. _____/_____
- 6.8 .2.10 After the SFAS actuation, CLOSE GEB2 turbocharger prelube oil supply valve EGS-838. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.8 .2.10.1 52-48205 CANNOT be closed from the Control Room panel H1SSE.

6.8 .2.11 Verify the sequencing of loads, from the data acquisition computer, to their respective busses as follows:

REQUIRED ACTUAL

6.8 .2.11.1 52-3B202 480 VAC FDR BKR, BUS 3B2 4.5- 5.5 _____ SEC _____ / _____

6.8 .2.11.2 52-3B215 MCC S2B4 22.5-27.5 _____ SEC _____ / _____

6.8 .2.11.3 52-3B217 U-503B 27.0-33.0 _____ SEC _____ / _____

6.8 .2.11.4 52-3B210 U-545B 45.0-55.0 _____ SEC _____ / _____

6.8 .2.12 Record the following information from the recorder after at least 5 minutes following SFAS initiation:

GEB2 Recorder # _____

6.8 .2.12.1 Voltage _____ VAC (3744-4576) _____ / _____

6.8 .2.12.2 Frequency _____ HZ (58.8-61.2) _____ / _____

NOTE: The pneumatic lines that are vented in the following steps are located at local panel H2DEB2.

6.8 .2.13 At Local Panel H2DEB2, simulate a HIGH TEMP LUBE OIL trip signal by loosening the compression fitting to vent pneumatic line E-18.

6.8 .2.13.1 Verify Ann. Pos. 5-1 is ON. _____ / _____

6.8 .2.13.2 Verify that Diesel Generator GEB2 DID NOT trip. _____ / _____

NOTE: All swaglock fittings to be tightened in accordance with I-1155, Sheet 8. QC to witness all retightening.

6.8 .2.14 Tighten compression fitting for pneumatic line E-18. _____ / _____

6.8 .2.15 Reset window 5-1 alarm on the local panel H2DEB2.

Rev. 1
STP.961-99

WORKING COPY

ONLY IF RED

QC.
H.P.

not QC

PROCEDURE (Continued)

Initials/ Date

6.8 .2.16 At Local Panel H2DEB2, simulate a HIGH TEMP BEARING trip signal by loosening the compression fitting to vent pneumatic line E-19.

_____/____

6.8 .2.16.1 Verify Ann. Pos. 8-1 is ON.

_____/____

6.8 .2.16.2 Verify that Diesel Generator GEB2 DID NOT trip.

_____/____

6.8 .2.16 Tighten compression fitting for pneumatic line E-19.

_____/____

6.8 .2.17 Reset window 8-1 alarm on the local panel H2DEB2.

_____/____

6.8 .2.18 At local Panel H2DEB2, simulate a HIGH VIBRATION trip signal by loosening the compression fitting to vent pneumatic line E-23.

_____/____

6.8 .2.18.1 Verify Ann. Pos. 9-1 is ON.

_____/____

6.8 .2.18.2 Verify that Diesel Generator GEB2 did not trip.

_____/____

6.8 .2.19 Tighten compression fitting for pneumatic line E-23.

_____/____

6.8 .2.20 Reset window 9-1 alarm on the local panel H2DEB2.

_____/____

6.8 .2.21 At local Panel H2DEB2, simulate a LOW PRESS TURBO OIL trip signal by loosening the compression fitting to vent pneumatic line E-92.

_____/____

6.8 .2.21.1 Verify Ann. Pos. 4-2 is ON.

_____/____

6.8 .2.21.2 Verify that Diesel Generator GEB2 DID NOT trip.

_____/____

6.8 .2.22 Tighten compression fitting for pneumatic line E-92.

_____/____

6.8 .2.23 Reset window 4-2 alarm on the local panel H2DEB2.

_____/____

6.8 .2.24 At local Panel H2DEB2, simulate a HIGH TURBO VIBRATION trip signal by loosening the compression fitting to vent pneumatic line E-21 in panel H2DEB2.

Rev. 1

STP.961-100

WORKING COPY

ONLY IF RED

MRW
1/20/88

Q.C.
H.P.

mech QC

MRW
1/20/88

Q.C.
H.P.

mech QC

MRW
1/20/88

Q.C.
H.P.

mech QC

PROCEDURE (Continued)

Initials/ Date

6.8 .2.24.1 Verify Ann. Pos. 9- s ON.

_____/____

6.8 .2.24.2 Verify that Diesel Generator GEB2 DID NOT trip.

_____/____

MRW
1/20/88

QC
H.P.

6.8 .2.25 Tighten compression fitting for pneumatic line E-21.

_____/____

mech QC

6.8 .2.26 Reset window 9-2 alarm on the local panel H2DEB2.

_____/____

6.8 .2.27 At local Panel H2DEB2, simulate a HIGH TEMP JACKET WATER trip signal by loosening the compression fitting to vent pneumatic line E-16.

_____/____

6.8 .2.27.1 Verify Ann. Pos. 13-1 is ON.

_____/____

6.8 .2.27.2 Verify that Diesel Generator GEB2 DID NOT trip.

_____/____

MRW
1/20/88

QC
H.P.

6.8 .2.28 Tighten compression fitting for pneumatic line E-16.

_____/____

mech QC

6.8 .2.29 Reset window 13-1 alarm on the local panel H2DEB2.

_____/____

6.8 .2.30 At local Panel H2DEB2, simulate a LOW PRESS JACKET WATER trip signal by loosening the compression fitting to vent pneumatic line E-14.

_____/____

6.8 .2.30.1 Verify Ann. Pos. 15-1 is ON.

_____/____

6.8 .2.30.2 Verify that Diesel Generator GEB2 DID NOT trip.

_____/____

MRW
1/20/88

QC
H.P.

6.8 .2.31 Tighten compression fitting for pneumatic line E-14.

_____/____

mech QC

6.8 .2.32 Reset window 15-1 alarm on the local panel H2DEB2.

_____/____

6.8 .2.33 At local Panel H2DEB2, simulate a HIGH PRESSURE CRANKCASE trip signal by loosening the compression fitting to vent pneumatic line E-68.

_____/____

PROCEDURE (Continued)

Initials/ Date

- 6.8 .2.33.1 Verify Ann. Pos. 29-2 is ON. _____/_____
- 6.8 .2.33.2 Verify that Diesel Generator GEB2 DID NOT trip. _____/_____
- 6.8 .2.34 Tighten compression fitting for pneumatic line E-68. _____/_____
- 6.8 .2.35 Reset window 29-2 alarm on the local panel H2DEB2. _____/_____
- 6.8 .2.36 Simulate a REVERSE POWER trip by manually operating relay 432 at panel H2DGB2. _____/_____
- 6.8 .2.36.1 Verify Ann. Pos. 23-1 is ON. _____/_____
- 6.8 .2.36.2 Verify that Diesel Generator GEB2 DID NOT TRIP. _____/_____
- 6.8 .2.37 Depress the Relay Reset pushbutton on Local Panel H2DGB2. _____/_____
- 6.8 .2.38 Reset the 486D Lockout relay on the Local Panel H2DGB2. _____/_____
- 6.8 .2.39 Reset alarms on the local panel H2DEB2. _____/_____
- NOTE: The REVERSE POWER trip circuitry is in parallel with numerous trip relays. These relays trip a common lock out relay 486D; therefore, the remaining relay trips need not be verified.
- 6.8 .2.40 Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B and 4B at Control Room Panel HIRC. _____/_____

MRW
1/20/88

QC
H.P.

mech QC

PROCEDURE (Continued)

Initials/ Date

6.8 .2.41 The following steps will reset the load sequencing circuit, TDI diesel generator and EFIC logic:

6.8 .2.41.1 At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton. _____/_____

6.8 .2.41.2 At EFIC panel H1SSE depress AFW RESET BLPB on EFIC CHANNEL "B" INITIATE/TEST MATRIX. _____/_____

6.8 .2.41.3 At EFIC panel H1SSE depress EFIC "B" CONTROL INITIATED BLPB. _____/_____

6.8 .2.41.4 At local panel H2DEB2, depress LOCA RESET pushbutton and verify the Shutdown System Active red light is ON. _____/_____

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.8 .2.42 Synchronize and shutdown GEB2 per Operating Procedure A.31B, Sections 5.5. through 5.7. _____/_____

6.8 .3 RESTORATION

6.8 .3.1 Place the following circuit breakers in the connected position or as directed by the Shift Supervisor.

6.8 .3.1.1 52-4B205 AFW Pump P-318 _____/_____

6.8 .3.1.2 52-4B207 BUS 4B2 ALT FDR _____/_____

6.8 .3.2 CLOSE the following 125 VDC circuit breakers:

6.8 .3.2.1 72-B05 480V SWGR BUS 3B _____/_____

6.8 .3.2.2 72-B08 480V SWGR BUS 4B _____/_____

PROCEDURE (Continued)

Initials/ Date

6.8 .3.2 Energize bus 4B per Operating Procedure A.58, Section 4.5.

_____/____

6.8 .3.3 Energize bus 3B and MCC 2B1 per Operating Procedure A.59, Section 4.1 and Section 4.2.

_____/____

6.8 .3.4 Restore 125VDC Panel SOB, IAW Operating Procedure A.61, Section 4.3

_____/____

6.8 .3.5 Run the data acquisition program "INIT" on the "B" computer and verify all channels are functioning properly.

_____/____

6.8 .3.6 Notify the Shift Supervisor that Subtrain B2 LOOP-SFAS test, Section 6.7 and 6.8 are complete.

_____/____

NOTE: DHR B may be placed in service, if required by the Shift Supervisor, IAW Operating Procedure A.8, Section 4.8.

QC
INSPECT

→ 6.8 .4. ~~Acceptance Criteria Review~~

6.8 .4.1 Review the data recorded during Section 6.7 and verify the following:

6.8 .4.1.1 At Step 6.7.2.12.2, GEB2 reached 3744 VAC in ≤ 10 seconds. Record time at which envelope was entered: _____ sec.
Data from recorder # _____.

_____/____

6.8 .4.1.2 At Step 6.7.2.12.3, GEB2 reached 58.8 HZ in ≤ 10 seconds. Record time at which envelope was entered: _____ sec.
Data from recorder # _____.

_____/____

QC to
review
after
data taken
all of
section
6.8.4
MRA
1/20/88

PROCEDURE (Continued)

Initials/ Date

- 6.8 .4.1.3 At Step 6.7.2.23.1, GEB2 Output Breaker 52-4B202 closed. (From computer digital data). _____/_____
- 6.8 .4.1.4 At Step 6.7.2.13 and 6.7.2.24, the loads sequenced on (from computer digital data) in the required time frame. _____/_____
- 6.8 .4.1.5 At Step 6.7.2.15, 6.7.2.25 and 6.7.2.37 GEB2 operated with these loads for at least 5 minutes and voltage and frequency were within the limits specified. _____/_____
- 6.8 .4.1.6 During the performance of Steps 6.7.2.12.5 and 6.7.2.23.2 the absence of voltage and current at de-energized subtrain B busses 3B and 4B. (From computer analog data) _____/_____
- 6.8 .4.1.7 At Steps 6.7.2.33.2 and 6.7.2.34 busses 3B2 and 4B2 de-energized, loads shed as required, and the loads listed reloaded per the bus sequence. (From computer digital data) _____/_____
- 6.8 .4.2 Review the data recorded during Section 6.8 and verify the following:
- 6.8 .4.2.1 At Step 6.8.2.9.6, GEB2 reached 3744 VAC in ≤ 10 seconds. Record time at which envelope was entered: _____ sec.
Data from recorder # _____.
- 6.8 .4.2.2 At Step 6.8.2.9.7, GEB2 reached 58.8 HZ in ≤ 10 seconds. Record time at which envelope was entered: _____ sec.
Data from recorder # _____.
- 6.8 .4.2.3 At Step 6.8.2.9.5 and 6.8.2.11, GEB2 Output Breaker closed, and the loads sequenced on in the required time frame. _____/_____
- 6.8 .4.2.4 At Step 6.8.2.12, GEB2 operated with these loads for at least 5 minutes. Voltage and frequency were within the limits specified. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.8 .4.2.5 During the performance of Step 6.8.2.9.8
the absence of voltage and current at
de-energized subtrain B busses 3B and 4B.
(From computer analog data)

_____/____

6.8 .4.2.6 At Steps 6.8.2.13.2, 6.8.2.16.2, 6.8.2.18.2,
6.8.2.21.2, 6.8.2.24.2, 6.8.2.27.2,
6.8.2.30.2, 6.8.2.33.2, and 6.8.2.36.1,
GEB2 did not trip on simulated faults.

_____/____

6.9 Train "A" Independence Verification LOOP-SFAS

NOTE: During this test section, the following pumps will start automatically and run per the flowpaths described below:

Makeup Pump P-236 - minimum flow thru the seal return line, E-240A and B, thru Make-up Tank V-235, and back to pump suction.

DHR Pump P-261A - minimum flow thru DH Removal Cooler E-260A, thru the minimum flow line and back to pump suction.

RBS Pump P-291A - approximately 1500 gpm thru CBS-045 and CBS-047 (open 3 turns) to BWST. Suction from BWST, thru SFV-25003 to pump suction.

AFW Pump P-319 - minimum flow suction from CST. Discharge thru minimum flow line to the condenser.

6.9 .1 Prerequisites

6.9 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. (Formal briefing to occur later.) _____/_____

NOTE:: During this section of the test both DHR loops will be out of service and incore T.C.s are to be trended. The temperature should not exceed 150°F.

6.9 .1.2 Run the data acquisition program "INIT" on the A and B computers and verify all channels are functioning properly. _____/_____

6.9 .1.3 Have operations complete the initial pretest lineup on Enclosure 9.17. This step can be marked N/A if Section 6.12 immediately preceded this section and the restoration section for 6.12 was not performed. _____/_____

PROCEDURE (Continued)

Initials/ Date

NOTE: The pretest lineup for Sections 6.9 and 6.12 are identical.

- | | | | |
|-----|------|---|---------------|
| 6.9 | .1.4 | CR/TSC Essential Condensing Unit U-545A and its associated support equipment are lined up in STANDBY IAW A.14C, Section 4.2.1. | _____ / _____ |
| 6.9 | .1.5 | NSEB Essential Condensing Unit U-503A and its associated support equipment are lined up in STANDBY IAW A.14D, Section 4.2.1. | _____ / _____ |
| 6.9 | .1.6 | Train "A" Nuclear Raw Water System is in SFAS STANDBY IAW A.25, Section 4.5. | _____ / _____ |
| 6.9 | .1.7 | Train "A" Nuclear Service Cooling Water is in SFAS STANDBY IAW A.24, Section 4.2. | _____ / _____ |
| 6.9 | .1.8 | Reactor Building Emergency Cooling Units A-500A/C and Reactor Building Emergency Upper Dome air circulators A-532A/B are available for automatic operation IAW A.14A, Sections 4.1 and 4.2. | _____ / _____ |

NOTE: Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°F.

- | | | | |
|-----|---------|--|---------------|
| 6.9 | .1.9 | Lineup Makeup and Purification System IAW A.15, Steps 4.2.1 to 4.2.10 and 4.3.4 except as modified by Enclosure 9.6. | _____ / _____ |
| 6.9 | .1.9.1 | Lineup Makeup Pump P-236 and its auxiliaries electrically to replace HPI Pump P-238A IAW Operating Procedure A.15, Steps 7.12.3 through 7.12.8 and rack out breaker 52-4A04. | _____ / _____ |
| 6.9 | .1.10 | Verify DHR System lineup IAW A.8 Sections 4.7 and 4.8 except as modified by Enclosure 9.11. Do not start pumps. | _____ / _____ |
| 6.9 | .1.11 | At HIRC, place the Bailey Hand/Auto Station for the following valves in HAND, and verify the valves are CLOSED: | |
| 6.9 | .1.11.1 | LV-21503 Pressurizer Level | |
| 6.9 | .1.11.2 | FV-23606 RC Pump Seal Injection Flow | |

PROCEDURE (Continued)

Initials/ Date

- | | | |
|-----------|--|------------|
| 6.9 .1.12 | Place or verify in service the SFAS analog and digital system IAW A.70, Sections 4.1 and 4.2. | _____/____ |
| 6.9 .1.13 | Building Spray System A is in STANDBY condition IAW A.7, Section 4.1, Steps 4.1.5 to 4.1.6.4, except as modified by Enclosure 9.8. | _____/____ |
| 6.9 .1.14 | The AFW and EFIC systems are in STANDBY conditions IAW A.51, Sections 4.2 and 4.3 except as modified by Enclosure 9.9. | _____/____ |
| 6.9 .1.15 | Verify Train "A" Nuclear Service Busses (4A and 4A2) and their associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.1 and 4.3, and A.59, Sections 4.1, 4.2, and 4.4, except as modified by Enclosure 9.17. | _____/____ |
| 6.9 .1.16 | Verify GEA is in STANDBY IAW Operating Procedure A.31, Section 4.1. | _____/____ |
| 6.9 .1.17 | Verify GEA2 is in STANDBY IAW Operating Procedure A.31B, Section 4.0. | _____/____ |
| 6.9 .1.18 | A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. Briefing to include Sections 6.12 if it is to follow immediately. | _____/____ |
| 6.9 .1.19 | Verify continuous communications has been established between the Control Room, diesel generator Control Rooms for GEA and GEA2, the 4.16 KV, 480 VAC, DC busses under test, and the data acquisition computer location. | _____/____ |

NOTE:

Enclosure 9.18, Final Pretest Lineup, will de-energize buses 3B, 4B, 3B2, and 4B2. These buses will remain de-energized for an extended period of time. The following panels will be powered solely from their respective batteries and/or inverters therefore, the battery voltages will be monitored.

<u>PANEL</u>	<u>BATTERY</u>
125 VDC SON1	"N1"
120 VAC S1GB-1	"GB"
120 VAC S1N1-1	"N1"
125 VDC SOB	"B"
125 VDC SOD	"D"
125 VDC SOB2	"B2"
120 VAC S1B	"B2"
120 VAC S1B2-1	"B2"
125 VDC SOD2	"D2"
120 VAC S1D	"D2"
120 VAC S1D2-1	"D2"

CAUTION:

IF BATTERY VOLTAGE SHOULD DROP BELOW 115 VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

6.9 .1.20

Verify Operations has assigned an operator to monitor Batteries "GB", "N1", "B", "B2", "D", and "D2" voltages during the performance of this test.

_____ / _____

6.9 .1.21

Have operations complete the final pretest lineup on Enclosure 9.18. This step can be marked N/A if Section 6.12 immediately preceded this section and the restoration section for Section 6.12 was not performed.

_____ / _____

PROCEDURE (Continued)

Initials/ Date _____

6.9 .2 Train "A" LOOP-SFAS with Train "B" De-energized

NOTE: The following steps will cause busses 4A and 4A2 to become momentarily de-energized and it will cause the diesel generators GEA and GEA2 to start.

6.9 .2.1 Inform plant personnel of the impending LOOP-SFAS actuation to Train "A" over the plant public address (PA) system. _____/_____

6.9 .2.2 Verify recorders A-1, A-2, A2-1, and A2-2 are initialized and annotated. _____/_____

6.9 .2.3 Verify computer "A" and "B" software loaded and ready to start. _____/_____

6.9 .2.4 Step Deleted.

6.9 .2.5 Step Deleted.

6.9 .2.6 Step Deleted.

6.9 .2.7 One to two minutes prior to SFAS actuation countdown per Step 6.9.2.8, START the GEA2 turbocharger bearing prelubrication by opening EGS-837. _____/_____

6.9 .2.8 Initiate a countdown from 10 to ZERO over the plant PA. _____/_____

6.9 .2.9 At the count of 3, start the Linear recorders A-1, A-2, A2-1, A2-2 and the data acquisition computers. _____/_____

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breakers, do not initiate the SFAS actuation until the TRIP BLPB indicates that breaker 52-4A01 and 52-4A207 are OPEN, at panels H2ES and H2EW.

6.9 .2.10 At the count of ZERO, OPEN the normal supply breakers to busses 4A (52-4A01) and 4A2 (52-4A207) at panels H2ES and H2EW, and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A and 4A. _____/_____

PROCEDURE (Continued)

Initials/ Date

- | | | | |
|-----|----------|--|---------------|
| 6.9 | .2.11 | After the SFAS, CLOSE GEA2 turbocharger prelube oil supply valve EGS-837. | _____ / _____ |
| 6.9 | .2.12 | Verify the following after the SFAS actuation, from the data acquisition equipment: | |
| 6.9 | .2.12.1 | Busses 4A and 4A2 de-energize. | _____ / _____ |
| 6.9 | .2.12.2 | 52-4A01, Nuclear Services Supply Trans X74 OPEN. | _____ / _____ |
| 6.9 | .2.12.3 | 52-4A207, NSS XFMR X74 OPEN. | _____ / _____ |
| 6.9 | .2.12.4 | GEA STARTS, accelerates to 900 RPM \leq 10 sec. | _____ / _____ |
| 6.9 | .2.12.5 | GEA output breaker (52-4A08) CLOSES. | _____ / _____ |
| 6.9 | .2.12.6 | GEA voltage reaches 4160 \pm 416 VAC \leq 10 sec. | _____ / _____ |
| 6.9 | .2.12.7 | GEA frequency reaches 60 \pm 1.2 HZ \leq 10 sec. | _____ / _____ |
| 6.9 | .2.12.8 | Diesel Generator GEA2 STARTS, accelerates to 450 RPM \leq 10 sec. | _____ / _____ |
| 6.9 | .2.12.9 | GEA2 output breaker (52-4A202) CLOSES. | _____ / _____ |
| 6.9 | .2.12.10 | GEA2 voltage reaches 4160 \pm 416 VAC \leq 10 sec. | _____ / _____ |
| 6.9 | .2.12.11 | GEA2 frequency reaches 60 \pm 1.2 HZ \leq 10 sec. | _____ / _____ |
| 6.9 | .2.12.12 | The absence of voltage and current on Busses 3B, 3B2, 4B and 4B2. | _____ / _____ |
| 6.9 | .2.13 | Verify the sequencing of loads to their respective busses from the data acquisition computer as follows: | |

NOTE:

Required times listed below are after the respective D.G. Breaker closure, except as noted.

- | | | <u>REQUIRED</u> | <u>ACTUAL</u> | |
|-----|---------|--|---------------|-------------------|
| 6.9 | .2.13.1 | 52-4A09 4KV SUPPLY TO SS TRANSFORMER | 4.75- 5.25 | SEC _____ / _____ |
| 6.9 | .2.13.2 | 52-4A05 DECAY HEAT REMOVAL PUMP P-261A | 4.75- 5.25 | SEC _____ / _____ |

PROCEDURE (Continued)

Initials/ Date

			<u>REQUIRED</u>	<u>ACTUAL</u>		
6.9	.2.13.3	52-3A202 480V SUPPLY FROM SS TRANSFORMER	4.75- 5.5	_____	SEC	_____/_____
6.9	.2.13.4	52-4A02 RX M/U PUMP P-236	7.60- 8.40	_____	SEC	_____/_____
6.9	.2.13.5	52-3A10 RB EMERG COOLING UNIT A-500A	14.25-15.75	_____	SEC	_____/_____
6.9	.2.13.6	52-3A14 RB EMERG COOLING UNIT A-500C	14.25-15.75	_____	SEC	_____/_____
6.9	.2.13.7	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	14.25-15.75	_____	SEC	_____/_____
6.9	.2.13.8	52-3A215 MCC S2A4	22.50-27.50	_____	SEC	_____/_____
6.9	.2.13.9	52-4A07 NS RAW WATER P-472A	23.50-26.25	_____	SEC	_____/_____
6.9	.2.13.10	52-3A217 U-503A	27.00-33.00	_____	SEC	_____/_____
6.9	.2.13.11	52-4A205 AUX FW PP P-319	27.00-33.00	_____	SEC	_____/_____
6.9	.2.13.12	52-3A210 U-545A	45.00-55.00	_____	SEC	_____/_____
6.9	.2.13.13	52-3A13 DIESEL GEN RM VENT EXH FAN A-544A	38.00-42.00	_____	SEC	_____/_____
6.9	.2.13.14	52-3A17 DIESEL GEN RM VENT SUP FAN A-544A	38.00-42.00	_____	SEC	_____/_____
6.9	.2.13.15	52-3A09 REACTOR BLDG SPRAY PUMP P-291A	285.00-315.00*	_____	SEC	_____/_____
		(* - This time is after SFAS initiation)				
6.9	.2.14	Record the following information from the recorders after at least 5 minutes from LOOP-SFAS:				

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- GEA Recorder # _____
- 6.9 .2.14.1 Voltage _____ VAC (3744-4576) _____/_____
- 6.9 .2.14.2 Frequency _____ HZ (58.8-61.2) _____/_____
- 6.9 .2.14.3 Kilowatts _____ KW (\leq 2750KW) _____/_____
- GEA2 Recorder # _____
- 6.9 .2.14.4 Voltage _____ VAC (3744-4576) _____/_____
- 6.9 .2.14.5 Frequency _____ HZ (58.8-61.2) _____/_____
- 6.9 .2.14.6 Kilowatts _____ KW (\leq 3300KW) _____/_____
- 6.9 .2.15 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A, and 4A at Control Room panel H1RC. _____/_____
- 6.9 .2.16 The following steps will reset the load sequencing circuit and EFIC logic: ,
- 6.9 .2.16.1 At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton. _____/_____
- 6.9 .2.16.2 At EFIC panel H1SSE depress AFW RESET BLPB on EFIC Channel "A" INITIATE/TEST MATRIX. _____/_____
- 6.9 .2.16.3 At EFIC panel H1SSE depress EFIC "A" CONTROL INITIATED BLPB. _____/_____
- 6.9 .2.17 From the Control Room shutdown as required the following equipment as directed by the Shift Supervisor:
- 6.9 .2.17.1 52-3A09, REACTOR BUILDING SPRAY PUMP P-291A _____/_____
- 6.9 .2.17.2 52-3A10, RB EMERG COOLING UNIT A-500A _____/_____
- 6.9 .2.17.3 52-3A14 RB EMERG COOLING UNIT A-500C _____/_____
- 6.9 .2.17.4 52-4A02 MAKEUP PUMP P-236 _____/_____
- 6.9 .2.17.5 52-4A05 DECAY HEAT REMOVAL PUMP P-261A _____/_____
- 6.9 .2.17.6 52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.9 .2.17.7 52-4A205 AUX FEEDWATER PP P-319 _____/_____
 6.9 .2.17.8 52-2A104 RB UPPER DOME CIRC FAN A-532A _____/_____
 6.9 .2.17.9 52-2' J5 RB UPPER DOME CIRC FAN A-532B _____/_____
 6.9 .2.17.10 Review SFAS panel and position SFAS
 valves as directed by the Shift Supervisor. _____/_____

CAUTION: ENSURE THE NORMAL -DROOP SWITCH AT H2DGA
 IS IN THE DROOP POSITION PRIOR TO
 SYNCHRONIZING TO PREVENT DAMAGE TO THE
 DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL
 GENERATOR IS SYNCHRONIZED TO THE GRID,
 IMMEDIATELY OPEN THE NORMAL SUPPLY TO
 THE ASSOCIATED NUCLEAR SERVICE BUS.

- 6.9 .2.18 Synchronize and shutdown GEA IAW Operating
 Procedure A.31, Section 6.2. _____/_____

CAUTION: ENSURE THE LOCA RESET PUSHBUTTON IS
 DEPRESSED PRIOR TO SYNCHRONIZING, SUCH
 THAT THE GEA2 DIESEL GENERATOR WILL
 AUTOMATICALLY TRANSFER TO THE DROOP MODE
 OF OPERATION.

- 6.9 .2.18.1 At local panel H2DEA2, depress the LOCA
 reset pushbutton and verify the Shutdown
 System Active red light energized. _____/_____

- 6.9 .2.19 Synchronize and shutdown GEA2 IAW Operating
 Procedure A.31B, Section 5.5, 5.6, and 5.7. _____/_____

- 6.9 .2.20 Place HPI Pump P-238A in normal electrical
 lineup to replace Makeup Pump P-236 IAW
 Operating Procedure A.15, Steps 7.12.16,
 7.12.17 and 7.12.23 through 25. _____/_____

- 6.9 .2.21 If Section 6.12 will be tested
 immediately and the Shift Supervisor
 concurs, N/A Section 6.9.3 and proceed to
 Section 6.12.1. Section 6.9.4 does not
 need to be completed to continue. _____/_____

- 6.9 .2.22 Run the data acquisition program "INIT" on
 the "A" and "B" computers and verify all
 channels are functioning properly. _____/_____

WORKING COPY
 ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.9 .3 Restoration

6.9 .3.1 Complete Enclosure 9.19.

6.9 .3.2 Notify the Shift Supervisor that the Train "A" LOOP-SFAS test is complete.

NOTE:

DHR A may be placed in service, if required by the Shift Supervisor, IAW Operating Procedure A.8, Section 4.7. (Valves CBS-045, CBS-046 and CBS-047 MUST BE CLOSED first.)

Q.C.
INSPECT

→ 6.9 .4 Acceptance Criteria Review

6.9 .4.1 Review the data recorded during Section 6.9 and verify the following:

6.9 .4.1.1 At Step 6.9.2.12.6 and 6.9.2.12.7, GEA reached 3744 VAC and 58.8 HZ in ≤10 seconds. Record time at which envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

6.9 .4.1.2 At Step 6.9.2.12.10 and 6.9.2.12.11, GEA2 reached 3744 VAC and 58.8 HZ in ≤10 seconds. Record time at which envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

6.9 .4.1.3 At Step 6.9.2.12.5, verify GEA Output Breaker 52-4A08 closed.

6.9 .4.1.4 At Step 6.9.2.13, verify Bus 3A and 4A loads sequenced in the specified times.

6.9 .4.1.5 At Step 6.9.2.12.9, verify GEA2 Output Breaker 52-4A202 closed.

QC to
review
after
data taken
all of
section
6.9.4

MRW
1/10/88

PROCEDURE (Continued)

Initials/ Date

- | | | |
|-------------|--|------------|
| 6.9 .4.1.6 | At Step 6.9.2.13, verify Bus 3A2 and 4A2 loads sequenced in the specified times. | _____/____ |
| 6.9 .4.1.7 | During the performance of Step 6.9.2.12.12, the absence of voltage and current on Busses 4B, 4B2, 3B, and 3B2 (from computer analog data). | _____/____ |
| 6.9 .4.1.8 | At Step 6.9.2.14, GEA operated for 5 minutes with loads running, and voltage and frequency were within the limits specified. | _____/____ |
| 6.9 .4.1.9 | At Step 6.9.2.14, GEA2 operated for 5 minutes with loads running, and voltage and frequency were within the limits specified. | _____/____ |
| 6.9 .4.1.10 | At Step 6.9.2.14.3, GEA load did not exceed 2750 KW. | _____/____ |
| 6.9 .4.1.11 | At Step 6.9.2.14.6, DG GEA2 load did not exceed 3300 KW. | _____/____ |

PROCEDURE (Continued)

Initials/ Date _____

6.10 Train B Independence Verification LOOP-SFAS

6.10 .1 Prerequisites

NOTE: During this test section, the following pumps will start automatically and run per the flowpaths described below:

Makeup Pump P-236 - minimum flow thru the seal return line, E-240A and B, thru Make-up Tank V-235, and back to pump suction.

DHR Pump P-261B - minimum flow thru DH Removal Cooler E-260B, thru the minimum flow line and back to pump suction.

RBS Pump P-291B - approximately 1500 gpm thru CBS-046 and CBS-047 (open 3 turns) to BWST. Suction from BWST, thru SFV-25004 to pump suction.

NOTE: During this section of the test both DHR loops will be out of service and incore T.C.s are to be trended. The temperature should not exceed 150°F.

6.10 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. (Formal briefing to occur later.) _____/_____

6.10 .1.2 Run the data acquisition program "INIT" on the A and B computers and verify all channels are functioning properly. _____/_____

6.10 .1.3 Have operations complete the initial pretest lineup on Enclosure 9.20. This step can be marked N/A if Section 6.14 immediately preceded this section and the restoration section for 6.14 was NOT performed. _____/_____

NOTE: The pretest lineup for Sections 6.10 and 6.14 are identical.

6.10 .1.4 CR/TSC Essential Condensing Unit U-545B and its associated support equipment are lined up in STANDBY IAW A.14C, Section 4.2.2. _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.10 .1.5 NSEB Essential Condensing Unit U-503B and its associated support equipment are lined up in STANDBY IAW A.14D, Section 4.2.2. _____/_____
- 6.10 .1.6 Train "B" Nuclear Raw Water System is in SFAS STANDBY IAW A.25, Section 4.6. _____/_____
- 6.10 .1.7 Train "B" Nuclear Service Cooling Water is in SFAS STANDBY IAW A.24, Section 4.5. _____/_____
- 6.10 .1.8 Reactor Building Emergency Cooling Units A-500B/D and Emergency Upper Dome air circulators A-532C/D are available for automatic operation IAW A.14A, Sections 4.1 and 4.2. _____/_____
- 6.10 .1.9 Verify Makeup and Purification system valve lineup IAW Operating Procedure A.15, Steps 4.2.1 to 4.2.10 and 4.3.4, except as modified by Enclosure 9.6 _____/_____
- 6.10 .1.9.1 Line up Makeup P-236 and its auxiliaries to replace HPI Pump P-238B IAW Operating Procedure A.15, Steps 4.2.11 through 4.2.14, and 7.13.7. _____/_____
- 6.10 .1.9.2 At HIRC, place the Bailey Hand/Auto Station for the following valves in HAND, and verify the valves are CLOSED:
- 6.10 .1.9.2.1 LV-21503 Pressurizer Level _____/_____
- 6.10 .1.9.2.2 FV-23606 RC Pump Seal Injection Flow _____/_____
- 6.10 .1.10 Verify DHR System Lineup IAW A.8 Sections 4.7 and 4.8, except as modified by Enclosure 9.11. Do not start pumps. _____/_____
- 6.10 .1.11 Place or verify in service the SFAS analog and digital system IAW A.70, Sections 4.1 and 4.2. _____/_____
- 6.10 .1.12 Building Spray System B is in STANDBY condition IAW A.7, Section 4.2, Steps 4.2.5 to 4.2.6.4, except as modified by Enclosure 9.8. _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.10 .1.13 The AFW and EFIC B systems are in STANDBY conditions IAW A.51, Sections 4.2 and 4.3 except as modified by Enclosure 9.9. _____/_____
- 6.10 .1.14 Verify Train "B" Nuclear Service Busses (4B, 4B2,) and their associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.5 and 4.7, and A.59, Sections 4.1, 4.2, and 4.4 except as modified by Enclosure 9.20. _____/_____
- 6.10 .1.15 Verify GEB is in STANDBY IAW Operating Procedure A.31, Section 4.1. _____/_____
- 6.10 .1.16 Verify GEB2 is in STANDBY IAW Operating Procedure A.31B, Section 4.0. _____/_____
- 6.10 .1.17 A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. Briefing to include Section 6.14 if it is to follow immediately. _____/_____
- 6.10 .1.18 Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15, per directions of the Shift Supervisor. _____/_____

NOTE:

Enclosure 9.21, Final Pretest Lineup, will de-energize buses 3A, 4A, 3A2, and 4A2. These buses will remain de-energized for an extended period of time. The following panels will be powered solely from their respective batteries and/or inverters, therefore, the battery voltages will be monitored.

PANEL

BATTERY

120 VAC S1GA-1	"GA"
120 VAC S1J	"GA"
125 VDC SOA	"A"
125 VDC SOC	"C"
125 VDC SOA2	"A2"
120 VAC S1A	"A2"
120 VAC S1A2-1	"A2"
125 VDC SOC2	"C2"
120 VAC S1C	"C2"
120 VAC S1C2-1	"C2"

PROCEDURE (Continued)

Initials/ Date _____

CAUTION: IF BATTERY VOLTAGE SHOULD DROP BELOW 115 VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

6.10 .1.19 Verify Operations has assigned an operator to monitor Batteries "GA", "A", "A2", "C", and "C2" voltages during the performance of this test. _____/_____

6.10 .1.20 Have operations complete the final pretest lineup on Enclosure 9.21. This step can be marked N/A if Section 6.14 immediately preceded this section and the restoration section for Section 6.14 was NOT performed. _____/_____

6.10 .2 Train "B" LOOP-SFAS with Train "A" De-energized

NOTE: The following steps will cause busses 4B and 4B2 to become momentarily de-energized and it will cause the diesel generators GEB and GEB2 to start.

NOTE: Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°F.

6.10 .2.1 Inform plant personnel of the impending LOOP-SFAS actuation to Train "B" over the plant public address (PA) system. _____/_____

6.10 .2.2 Verify recorders B-1, B-2, B2-1, and B2-2 are initialized and annotated. _____/_____

6.10 .2.3 Verify computer "A" and "B" software loaded and ready to start. _____/_____

6.10 .2.4 Step Deleted.

6.10 .2.5 Step Deleted.

6.10 .2.6 Step Deleted.

6.10 .2.7 One to two minutes prior to SFAS actuation countdown per Step 6.10.2.8, START the GEB2 turbocharger bearing prelubrication by opening EGS-838. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.10 .2.8 Initiate a countdown from 10 to ZERO over the plant PA system.

_____/____

6.10 .2.9 At the count of 3, start the Linearcoder B-1, B-2, B2-1, B2-2 and the data acquisition computers.

_____/____

NOTE:

To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breakers, do not initiate the SFAS actuation until the TRIP BLPB indicates that breaker 52-4B01 and 52-4B203 are OPEN, at panels H2ES and H2EW.

6.10 .2.10 At the count of ZERO, OPEN the normal supply breakers to busses 4B (52-4B01) and 4B2 (52-4B203) at panels H2ES and H2EW, and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B and 4B.

_____/____

6.10 .2.11 After the SFAS, CLOSE GEB2 turbocharger prelube oil supply valve EGS-838.

_____/____

6.10 .2.12 Verify the following after the SFAS actuation, from the data acquisition equipment:

6.10 .2.12.1 Busses 4B and 4B2 de-energize.

_____/____

6.10 .2.12.2 52-4B01, Startup Transformer #2 OPEN.

_____/____

6.10 .2.12.3 52-4B203, Startup Transformer #2 OPEN.

_____/____

6.10 .2.12.4 GEB STARTS, accelerates to 900 RPM ≤ 10 sec.

_____/____

6.10 .2.12.5 GEB output breaker (52-4B11) CLOSES.

_____/____

6.10 .2.12.6 GEB voltage reaches 4160 ± 416 VAC ≤ 10 sec.

_____/____

6.10 .2.12.7 GEB frequency reaches 60 ± 1.2 HZ ≤ 10 sec.

_____/____

6.10 .2.12.8 Diesel Generator GEB2 STARTS, accelerates to 450 RPM ≤ 10 sec.

_____/____

6.10 .2.12.9 GEB2 output breaker (52-4B202) CLOSES.

_____/____

Rev. 1
STP.961-122

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- 6.10 .2.12.10 GEB2 voltage reaches 4160 \pm 416 VAC \leq 10 sec. _____/_____
 6.10 .2.12.11 GEB2 frequency reaches 60 \pm 1.2 HZ \leq 10 sec. _____/_____
 6.10 .2.12.12 The absence of voltage and current on Busses 3A, 3A2, 4A and 4A2. _____/_____
 6.10 .2.13 Verify the sequencing of loads to their respective busses from the data acquisition computer as follows:

NOTE: Required times listed below after the respective D.G. Breaker closure, except as noted.

		REQUIRED	ACTUAL	
6.10 .2.13.1	52-4B05 4KV SUPPLY TO SS XFMR X43B2	4.75- 5.25	_____ SEC	_____/_____
6.10 .2.13.2	52-4B09 (DECAY HEAT REMOVAL PUMP P-261B)	4.75- 5.25	_____ SEC	_____/_____
6.10 .2.13.3	52-3B202 480V SUPPLY FROM SS XFMR	4.5 - 5.5	_____ SEC	_____/_____
6.10 .2.13.4	52-4B08 (RX M/U PUMP P-236)	7.60- 8.40	_____ SEC	_____/_____
6.10 .2.13.5	52-3B10 (RB EMERG COOLING UNIT A-500B)	14.25-15.75	_____ SEC	_____/_____
6.10 .2.13.6	52-3B14 (RB EMERG COOLING UNIT A-500D)	14.25-15.75	_____ SEC	_____/_____
6.10 .2.13.7	52-3B18 (NUCLEAR SERVICE CLG WTR PP P-482B)	14.25-15.75	_____ SEC	_____/_____
6.10 .2.13.8	52-3B215 (MCC S2B4)	22.50-27.50	_____ SEC	_____/_____
6.10 .2.13.9	52-4B06 (NS RAW WATER P-472B)	23.50-26.25	_____ SEC	_____/_____
6.10 .2.13.10	52-3B217 (U-503B)	27.00-33.00	_____ SEC	_____/_____
6.10 .2.13.11	52-3B06 (DIESEL GEN RM VENT EXH FAN A-544C)	38.00-42.00	_____ SEC	_____/_____

Rev. 1
STP.961-123

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.10 .2.13.12	52-3B17 (DIESEL GEN RM VENT SUP FAN A-544D)	<u>REQUIRED</u> 38.00-42.00	<u>ACTUAL</u> _____ SEC	_____/____
6.10 .2.13.13	52-3B210 (U-545B)	45.00-55.00	_____ SEC	_____/____
6.10 .2.13.14	52-3B09 (REACTOR BLDG SPRAY PUMP P-291B)	285.0-315.0*	_____ SEC	_____/____
	*(This time is after SFAS initiation)			
6.10 .2.14	Record the following information from the recorders after at least 5 minutes from LOOP-SFAS initiation:			
	<u>GEB</u> Recorder # _____			
6.10 .2.14.1	Voltage _____	VAC (3744-4576)		_____/____
6.10 .2.14.2	Frequency _____	HZ (58.8-61.2)		_____/____
6.10 .2.14.3	Kilowatts _____	KW (\leq 2750KW)		_____/____
	<u>GEB2</u> Recorder # _____			
6.10 .2.14.4	Voltage _____	VAC (3744-4576)		_____/____
6.10 .2.14.5	Frequency _____	HZ (58.8-61.2)		_____/____
6.10 .2.14.6	Kilowatts _____	KW (\leq 3300KW)		_____/____
6.10 .2.15	Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel HIRC.			_____/____
6.10 .2.16	The following steps will reset the load sequencing circuit and EFIC logic:			
6.10 .2.16.1	At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton.			_____/____
6.10 .2.16.2	At EFIC panel H1SSE depress AFW RESET BLPB on EFIC Channel "B" INITIATE/TEST MATRIX.			_____/____
6.10 .2.16.3	At EFIC panel H1SSE depress EFIC "B" CONTROL INITIATED BLPB.			_____/____

PROCEDURE (Continued)

Initials/ Date

6.10 .2.17 From the Control Room shutdown the following equipment as directed by the Shift Supervisor:

6.10 .2.17.1 52-3B09 REACTOR BUILDING SPRAY PUMP P-291B

_____/____

6.10 .2.17.2 52-3B10 RB EMERG COOLING UNIT A-500B

_____/____

6.10 .2.17.3 52-3B14 RB EMERG COOLING UNIT A-500D

_____/____

6.10 .2.17.4 52-4B08 MAKEUP PUMP P-236

_____/____

6.10 .2.17.5 52-4B09 DECAY HEAT REMOVAL PUMP P-261B

_____/____

6.10 .2.17.6 52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B

_____/____

6.10 .2.17.7 52-2B104 RB UPPER DOME CIRC FAN, A-532C

_____/____

6.10 .2.17.8 52-2B105 RB UPPER DOME CIRC FAN, A-532D

_____/____

6.10 .2.17.9 Review SFAS Panel and reposition SFAS valves as directed by the Shift Supervisor.

_____/____

CAUTION: ENSURE THE NORMAL -DROOP SWITCH AT H2DGB IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.10 .2.18 Synchronize and shutdown GEB IAW Operating Procedure A.31, Section 6.2.

_____/____

CAUTION: ENSURE THE LOCA RESET PUSHBUTTON IS DEPRESSED PRIOR TO SYNCHRONIZING, SO THAT DIESEL GENERATOR GEB2 WILL AUTOMATICALLY TRANSFER TO THE DROOP MODE OF OPERATION.

6.10 .2.18.1 At local panel H2DEB2, depress the LOCA RESET pushbutton and verify the Shutdown System Active RED light energized.

_____/____

6.10 .2.19 Synchronize and shutdown GEB2 IAW Operating Procedure A.31B, Section 5.5 through 5.7.

_____/____

6.10 .2.20 Step Deleted

6.10 .2.20.1 Step Deleted

Rev. 1
STP.961-125

WORKING COPY
ONLY

PROCEDURE (Continued)

Initials/ Date

6.10 .2.20.2 Step Deleted

6.10 .2.21 If Section 6.14 will be tested immediately and the Shift Supervisor concurs, N/A Section 6.10.3 and proceed to Section 6.14.1. Section 6.10.4 does not need to be completed to continue.

6.10 .2.22 Run the data acquisition program "INIT" on the "A" and "B" computers and verify all channels are functioning properly.

NOTE: DHR B may be placed in service, as required by the Shift Supervisor, IAW Operating Procedure A.8, Section 4.8. (Valves CBS-045, CBS-046 and CBS-047 MUST BE CLOSED first.)

6.10 .3 Restoration

6.10 .3.1 Complete Enclosure 9.22.

6.10 .3.2 Notify the Shift Supervisor that the Train "B" LOOP-SFAS test is complete.

6.10 .4 Acceptance Criteria Review

6.10 .4.1 Review the data recorded during Section 6.10 and verify the following:

6.10 .4.1.1 At Step 6.10.2.12.6 and 6.10.2.12.7, GEB reached 3744 VAC and 58.8 HZ in ≤ 10 seconds. Record time at which envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

6.10 .4.1.2 At Step 6.10.2.12.10 and 6.10.2.12.11, GEB2 reached 3744 VAC and 58.8 HZ in ≤ 10 seconds. Record time at which envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

Rev. 1
STP.961-126

WORKING COPY
ONLY

QC INSPECT

QC to review after data taken all of section 6.10.4
MRW
1/20/98

PROCEDURE (Continued)

Initials/ Date

6.10 .4.1.3	At Step 6.10.2.12.5, verify GEB Output Breaker 52-4B11 closed.	_____/____
6.10 .4.1.4	At Step 6.10.2.13, verify Bus 3B and 4B loads sequenced in the specified times.	_____/____
6.10 .4.1.5	At Step 6.10.2.12.9, verify GEB2 Output Breaker 52-4B202 closed.	_____/____
6.10 .4.1.6	At Step 6.10.2.13, verify Bus 3B2 and 4B2 loads sequenced in the specified times.	_____/____
6.10 .4.1.7	During the performance of Step 6.10.2.12.12, the absence of voltage and current on Busses 4A, 4A2, 3A, and 3A2 (from computer analog data).	_____/____
6.10 .4.1.8	At Step 6.10.2.14, GEB operated for 5 minutes with loads running, and voltage and frequency were within the limits specified.	_____/____
6.10 .4.1.9	At Step 6.10.2.14, GEB2 operated for 5 minutes with loads running, and voltage and frequency were within the limits specified.	_____/____
6.10 .4.1.10	At Step 6.10.2.14.3 GEB load did not exceed 2750 KW.	_____/____
6.10 .4.1.11	At Step 6.10.2.14.6 GEB2 load did not exceed 3300 KW.	_____/____

PROCEDURE (Continued)

Initials/ Date

6.11 Train "A" and Train "B" LOOP-SFAS (Selected BKR
in TEST position).

6.11 .1 Prerequisites.

6.11 .1.1 A preliminary briefing has been conducted
with the Shift Supervisor and prerequisite
lineups can commence. Formal briefing to
occur later.

6.11 .1.2 Run the data acquisition program "INIT" in
the "A" and "B" computer and verify all
channels are functioning properly.

NOTE: During this test section of the test, both
DHR loops will be out of service and
incore TCs are to be trended. Temperature
should not exceed 150°F.

6.11 .1.2.1 Shutdown the operating DHR Loop(s) IAW
Operating Procedure A.8, Section 6.1
and/or 6.2.

6.11 .1.3 Verify the following CKT BKR are RACKED OUT:

6.11 .1.3.1 52-3A21, TIE BREAKER TO LOAD CENTER S3A2

6.11 .1.3.2 52-3B21, TIE BREAKER TO LOAD CENTER S3B2

6.11 .1.3.3 52-3A203, TIE TO BUS S3A

6.11 .1.3.4 52-3B203, TIE TO BUS S3B

6.11 .1.3.5 52-4C01, STARTUP TRANS NO. 2 X94

6.11 .1.3.6 52-4D01, STARTUP TRANS NO. 2 X94

6.11 .1.3.7 52-4E06, STARTUP XFMR NO. 2

6.11 .1.3.8 52-4E13, STARTUP XFMR NO. 2

6.11 .1.3.9 52-6A04, STARTUP XFMR NO. 1-X976

6.11 .1.3.10 52-6B04, STARTUP XFMR NO. 1-X976

6.11 .1.4 Verify the following CKT BKR are CLOSED:

6.11 .1.4.1 52-4A01, NUCLEAR SERVICES SUPPLY TRANS X74

6.11 .1.4.2 52-4A09, STATION SERVICE TRANSFORMER X43A

6.11 .1.4.3 52-3A05, STATION SERVICE XFMR X43A

Rev. 1
STP.961-128

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.11 .1.4.4	52-4A207, NSS XFMR X74	_____/____
6.11 .1.4.5	52-4A204, 480 VOLT LOAD CENTER S3A2	_____/____
6.11 .1.4.6	52-3A202, MAIN BREAKER	_____/____
6.11 .1.4.7	52-4B01, 4B NORM SPLY BKR	_____/____
6.11 .1.4.8	52-4B05, STATION SERVICE TRANSFORMER X43B2	_____/____
6.11 .1.4.9	52-3B05, STATION SERVICE TRANSFORMER X43B2	_____/____
6.11 .1.4.10	52-4B203, STARTUP XFMR NO. 2	_____/____
6.11 .1.4.11	52-4B204, 480V LOAD CENTER S3B2	_____/____
6.11 .1.4.12	52-3B202, MAIN BREAKER	_____/____
6.11 .1.4.13	52-3A22, MCC 2A1	_____/____
6.11 .1.4.14	52-3A206, MCC 2A2	_____/____
6.11 .1.4.15	52-3A211, MCC 2A3	_____/____
6.11 .1.4.16	52-3A215, MCC 2A4	_____/____
6.11 .1.4.17	52-3B22, MCC 2B1	_____/____
6.11 .1.4.18	52-3B206, MCC 2B2	_____/____
6.11 .1.4.19	52-3B211, MCC 2B3	_____/____
6.11 .1.4.20	52-3B215, MCC 2B4	_____/____
6.11 .1.5	Verify GEA is in STANDBY IAW Operating Procedure A.31, Section 4.1.	_____/____
6.11 .1.6	Verify GEA2 is in STANDBY per Operating Procedure A.31B, Section 4.0.	_____/____
6.11 .1.7	Verify GEB is in STANDBY per Operating Procedure A.31, Section 4.1.	_____/____
6.11 .1.8	Verify GEB2 is in STANDBY per Operating Procedure A.31B, Section 4.0.	_____/____
6.11 .1.9	Place the following circuit breakers in the TEST (OPEN) position:	
6.11 .1.9.1	52-3A09, REACTOR BLDG SPRAY PUMP P-291A	_____/____
6.11 .1.9.2	52-3A10, RB EMERG COOLING UNIT A-500A	_____/____

Rev. 1
STP.961-129

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.11 .1.9.3	52-3A14, RB EMERG COOLING UNIT A-500C	_____/____
6.11 .1.9.4	52-3A18, NUCLEAR SERVICE CLG WTR PP P-482A	_____/____
6.11 .1.9.5	52-4A04, HP INJECTION PUMP P-238A	_____/____
6.11 .1.9.6	52-4A05, DECAY HEAT REMOVAL PUMP P-261A	_____/____
6.11 .1.9.7	52-4A205, AUX FEEDWATER PP P-319	_____/____
6.11 .1.9.8	52-3B09, REACTOR BLDG SPRAY PUMP P-291B	_____/____
6.11 .1.9.9	52-3B10, RB EMERG COOLING UNIT A-500B	_____/____
6.11 .1.9.10	52-3B14, RB EMERG COOLING UNIT A-500D	_____/____
6.11 .1.9.11	52-3B18, NUCLEAR SERVICE CLG WTR PP P-482B	_____/____
6.11 .1.9.12	52-4B07, HP INJECTION PUMP P-238B	_____/____
6.11 .1.9.13	52-4B09, DECAY HEAT REMOVAL PUMP P-261B	_____/____
6.11 .1.9.14	52-3A210 U-545A feeder.	_____/____
6.11 .1.9.15	52-3A217 U-503A feeder.	_____/____
6.11 .1.9.16	52-3B210 U-545B feeder.	_____/____
6.11 .1.9.17	52-3B217 U-503B feeder.	_____/____
6.11 .1.9.18	52-4B08 RX M/U Pump P-236	_____/____
6.11 .1.10	Verify Nuclear Service Raw Water Pumps P-472A & B is in STANDBY IAW Operating Procedure A.25, Sections 4.5 and 4.6.	_____/____
6.11 .1.11	A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82.	_____/____
6.11 .1.12	Verify continuous communications has been established between the Control Room, diesel generator Control Rooms for GEA, GEB, GEB2, and GEA2, the 4.16 KV, 480 VAC, DC buses under test, and the data acquisition computer location per Enclosure 9.15.	_____/____
6.11 .1.13	Inform plant personnel of the impending LOOP-SFAS actuation to Train "A" and "B" over the plant public address (PA) system.	_____/____

Rev. 1

STP.961-130

WORKING COPY
ONLY IN RED

6.11 .2 Train "A" and Train "B" LOOP-SFAS (Selected BKR's in TEST position)

NOTE: The following steps will cause buses 3A, 4A, 3B, 4B, 3A2, 4A2, 3B2, and 4B2 to become momentarily de-energized and it will cause the diesel generators GEA, GEB, GEA2 and GEB2 to start.

NOTE: Incore temperatures are to be trended at 15 minute intervals whenever both Decay Heat Removal Systems are shutdown. Temperature should not exceed 150°F.

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breakers, do not initiate the SFAS actuation until the TRIP BLPB'S indicate that 52-4A207, 52-4B203, 4A01, and 4B01 are OPEN.

- 6.11 .2.1 Verify recorders A-1, A-2, A2-1, A2-2, B-1, B-2, B2-1 and B2-2 are initialized and annotated. _____/_____
- 6.11 .2.2 Verify computer "A" and "B" software loaded and ready to start. _____/_____
- 6.11 .2.3 One to two minutes prior to LOOP-SFAS actuation countdown per step 6.11.2.4, START the turbocharger bearing prelubrication by opening the following valves:
- 6.11 .2.3.1 GEA2 EGS-837 _____/_____
- 6.11 .2.3.2 GEB2 EGS-838 _____/_____
- 6.11 .2.4 Initiate a countdown from 10 to zero over the plant PA system. _____/_____
- 6.11 .2.5 At the count of 3, start the Linear recorders A-1, A-2, A2-1, A2-2, B-1, B-2, B2-1, and B2-2 and the data acquisition computers. _____/_____
- 6.11 .2.6 At the count of ZERO, perform the following substeps:
- 6.11 .2.6.1 OPEN circuit breaker 52-4A01 at panel H2ES. _____/_____
- 6.11 .2.6.2 OPEN circuit breaker 52-4A207 at panel H2EW.

PROCEDURE (Continued)

Initials/ Date

- | | | |
|---------------|--|------------|
| 6.11 .2.6.3 | OPEN circuit breaker 52-4B01 at panel H2ES. | _____/____ |
| 6.11 .2.6.4 | OPEN circuit breaker 52-4B203 at panel H2EW. | _____/____ |
| 6.11 .2.6.5 | At panel H1RC depress SFAS CHANNEL
Pushbuttons 1A, 2A, 3A, 4A, 1B, 2B, 3B, and
4B. | _____/____ |
| 6.11 .2.7 | Verify the following buses de-energize
using the data acquisition equipment: | |
| 6.11 .2.7.1 | Bus 3A | _____/____ |
| 6.11 .2.7.2 | Bus 3A2 | _____/____ |
| 6.11 .2.7.3 | Bus 3B | _____/____ |
| 6.11 .2.7.4 | Bus 3B2 | _____/____ |
| 6.11 .2.7.5 | Bus 4A | _____/____ |
| 6.11 .2.7.6 | Bus 4A2 | _____/____ |
| 6.11 .2.7.7 | Bus 4B | _____/____ |
| 6.11 .2.7.8 | Bus 4B2 | _____/____ |
| 6.11 .2.7.9 | After the LOOP-SFAS actuation, CLOSE
turbocharger prelube oil supply valves: | |
| 6.11 .2.7.9.1 | GEA2 EGS-837 | _____/____ |
| 6.11 .2.7.9.2 | GEB2 EGS-838 | _____/____ |
| 6.11 .2.8 | Verify, from data acquisition equipment,
the following after the LOOP-SFAS actuation: | |
| 6.11 .2.8.1 | GEA STARTS, accelerates to 900 RPM in
≤10 sec. | _____/____ |
| 6.11 .2.8.2 | GEA output breaker (52-4A08) CLOSES. | _____/____ |
| 6.11 .2.8.3 | GEA voltage reaches 4160 ±416 VAC in
≤10 sec. | _____/____ |
| 6.11 .2.8.4 | GEA frequency reaches 60 ±1.2 HZ in
≤10 sec. | _____/____ |
| 6.11 .2.8.5 | Diesel Generator GEA2 STARTS, accelerates
to 450 RPM in ≤10 sec. | |

PROCEDURE (Continued)

Initials/ Date

6.11 .2.8.6	GEA2 output breaker (52-4A202) CLOSES.	_____ / _____
6.11 .2.8.7	GEA2 voltage reaches 4150 \pm 416 VAC in \leq 10 sec.	_____ / _____
6.11 .2.8.8	GEA2 frequency reaches 60 \pm 1.2.HZ in \leq 10 sec.	_____ / _____
6.11 .2.8.9	GEB STARTS, accelerates to 900 RPM in \leq 10 sec.	_____ / _____
6.11 .2.8.10	GEB output breaker (52-4B11) CLOSES.	_____ / _____
6.11 .2.8.11	GEB voltage reaches 4160 \pm 416 VAC in \leq 10 sec.	_____ / _____
6.11 .2.8.12	GEB frequency reaches 60 \pm 1.2 HZ in \leq 10 sec.	_____ / _____
6.11 .2.8.13	Diesel Generator GEB2 STARTS, accelerates to 450 RPM in \leq 10 sec.	_____ / _____
6.11 .2.8.14	GEB2 output breaker (52-4B202) CLOSES.	_____ / _____
6.11 .2.8.15	GEB2 voltage reaches 4160 \pm 416 VAC in \leq 10 sec.	_____ / _____
6.11 .2.8.16	GEB2 frequency reaches 60 \pm 1.2 HZ in \leq 10 sec.	_____ / _____
6.11 .2.9	Verify the sequencing of load breakers from the data acquisition computer as follows:	

6.11 .2.9.1	52-3A202 (3A2 Main Feed)	Required	Actual
		4.5-5.5	_____ SEC _____ / _____
6.11 .2.9.2	52-3B202 (3B2 Main Feed)		
		4.5-5.5	_____ SEC _____ / _____
6.11 .2.9.3	52-4A05, DECAY HEAT REMOVAL PUMP P-261A (In Test)		
		4.75-5.25	_____ SEC _____ / _____
6.11 .2.9.4	52-4B09, DECAY HEAT REMOVAL PUMP P-261B (In Test)		
		4.75-5.25	_____ SEC _____ / _____

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

		Required	Actual
6.11 .2.9.5	52-4A09 4KV SUPPLY TO SS TRANSFORMER	4.75-5.25	____SEC____/____
6.11 .2.9.6	52-4B05 4KV SUPPLY TO SS XFMR X43B2	4.75-5.25	____SEC____/____
6.11 .2.9.7	52-4A04, HP INJECTION PUMP, P-238A (In Test)	7.6-8.4	____SEC____/____
6.11 .2.9.8	52-4B07, HP INJECTION PUMP P-238B (In Test)	7.6-8.4	____SEC____/____
6.11 .2.9.9	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A (In Test)	14.25-15.75	____SEC____/____
6.11 .2.9.10	52-3B18, NUCLEAR SERVICE CLG WTR PP P-482B (In Test)	14.25-15.75	____SEC____/____
6.11 .2.9.11	52-3A10, RB EMERG COOLING UNIT A-500A (In Test)	14.25-15.75	____SEC____/____
6.11 .2.9.12	52-3B10, RB EMERG COOLING UNIT A-500B (In Test)	14.25-15.75	____SEC____/____
6.11 .2.9.13	52-3A14, RB EMERG COOLING UNIT A-500C (In Test)	14.25-15.75	____SEC____/____
6.11 .2.9.14	52-3B14, RB EMERG COOLING UNIT A-500D (In Test)	14.25-15.75	____SEC____/____
6.11 .2.9.15	52-3A215, MCC S2A4	22.5-27.5	____SEC____/____
6.11 .2.9.16	52-3B215, MCC S2B4	22.5-27.5	____SEC____/____
6.11 .2.9.17	52-4A07, NSRW PUMP P-472A	23.75-26.25	____SEC____/____

Rev. 1
STP.961-134

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

		<u>Required</u>	<u>Actual</u>
6.11 .2.9.18	52-4B06 NSRW PUMP, P-472B	23.75-26.25	____ SEC ____ / ____
6.11 .2.9.19	52-4A205, AUX FEEDWATER PP P-319 (In Test)	27.0-33.0	____ SEC ____ / ____
6.11 .2.9.20	52-3A217 (U-503A Feeder) (In Test)	27.0-33.0	____ SEC ____ / ____
6.11 .2.9.21	52-3B217 (U-503B) (In Test)	27.0-33.0	____ SEC ____ / ____
6.11 .2.9.22	52-3A13, DIESEL GEN RM VENT EXH FAN A-544A	38.-42.	____ SEC ____ / ____
6.11 .2.9.23	52-3A17, DIESEL GEN RM VENT SUP FAN A-544B	38.-42.	____ SEC ____ / ____
6.11 .2.9.24	52-3B06 DG RM EXH FAN, A-544C	38.-42.	____ SEC ____ / ____
6.11 .2.9.25	52-3B17, DG RM VENT SUP FAN A-544D	38.-42.	____ SEC ____ / ____
6.11 .2.9.26	52-3A210 (U-545A Feed) (In Test)	45.0-55.0	____ SEC ____ / ____
6.11 .2.9.27	52-3B210 (U-545B Feed) (In Test)	45.0-55.0	____ SEC ____ / ____
6.11 .2.9.28	52-3A09, REACTOR BLDG SPRAY PUMP P-291A (In Test)	285-315.	____ SEC ____ / ____
6.11 .2.9.29	52-3B09, REACTOR BLDG SPRAY PUMP P-291B (In Test)	285-315	____ SEC ____ / ____

Rev. 1
STP.961-135WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.11 .2.10 Record the following information from the computer data acquisition equipment after at least 5 minutes from LOOP-SFAS initiate:

GEA

6.11 .2.10.1 Voltage _____ VAC (3744-4576) _____/_____

6.11 .2.10.2 Frequency _____ HZ (58.8-61.2) _____/_____

GEA2

6.11 .2.10.3 Voltage _____ VAC (3744-4576) _____/_____

6.11 .2.10.4 Frequency _____ HZ (58.8-61.2) _____/_____

GEB

6.11 .2.10.5 Voltage _____ VAC (3744-4576) _____/_____

6.11 .2.10.6 Frequency _____ HZ (58.8-61.2) _____/_____

GEB2

6.11 .2.10.7 Voltage _____ VAC (3744-4576) _____/_____

6.11 .2.10.8 Frequency _____ HZ (58.8-61.2) _____/_____

6.11 .2.11 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A, 4A, 1B, 2B, 3B, and 4B at Control Room panel H1RC. _____/_____

6.11 .2.12 The following steps will reset the load sequencing circuit and EFIC "A" logic:

6.11 .2.12.1 At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton. _____/_____

6.11 .2.12.2 At EFIC panel H1SSE depress AFW RESET BLPB on EFIC CHANNEL "A" INITIATE/TEST MATRIX. _____/_____

6.11 .2.12.3 At EFIC panel H1SSE depress EFIC "A" CONTROL INITIATED BLPB. _____/_____

6.11 .2.13 The following steps will reset the load sequencing circuit and EFIC "B" logic:

6.11 .2.13.1 At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton. _____/_____

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.11 .2.13.2 At EFIC panel H1SSE depress AFW RESET BLPB on EFIC CHANNEL "B" INITIATE/TEST MATRIX. _____/_____

6.11 .2.13.3 At EFIC panel H1SSE depress EFIC "B" CONTROL INITIATED BLPB. _____/_____

NOTE: Equipment started during SFAS initiation may now be stopped to eliminate unnecessary running of emergency equipment. This includes RB Upper Dome Air Circulators, and RB Emergency Coolers. SFAS valves may be positioned as directed by the Shift Supervisor.

CAUTION: ENSURE THE NORMAL-DROOP SWITCH AT H2DGA IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.11 .2.13.4 Synchronize and shutdown GEA IAW Operating Procedure A.31, Section 6.2. _____/_____

6.11 .2.13.5 At local panel H2DEA2, depress the LOCA RESET pushbutton and verify the Shutdown System Active RED light energized. _____/_____

6.11 .2.14 Synchronize and shutdown GEA2 IAW Operating Procedure A.31B, Sections 5.5 thru 5.7. _____/_____

CAUTION: ENSURE THE NORMAL-DROOP SWITCH AT H2DGB IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

6.11 .2.15 Synchronize and shutdown GEB IAW Operating Procedure A.31, Section 6.2. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.11 .2.16	At local panel H2DEB2, depress the LOCA reset pushbutton and verify the Shutdown System Active red light energized.	_____/____
6.11 .2.16.1	Synchronize and shutdown GEB2 IAW Operating Procedure A.31B, Section 5.5 through 5.7.	_____/____
6.11 .3	Restoration	
6.11 .3.1	Trip and then Place the following circuit breakers in the CONNECTED position or as directed by the Shift Supervisor:	
6.11 .3.1.1	52-3A09 REACTOR BUILDING SPRAY PUMP P-291A	_____/____
6.11 .3.1.2	52-3A10 RB EMERG COOLING UNIT A-500A	_____/____
6.11 .3.1.3	52-3A14 RB EMERG COOLING UNIT A-500C	_____/____
6.11 .3.1.4	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	_____/____
6.11 .3.1.5	52-4A04 HP INJECTION PUMP P-238A	_____/____
6.11 .3.1.6	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	_____/____
6.11 .3.1.7	52-4A205 AUX FEEDWATER PP P-319	_____/____
6.11 .3.1.8	52-3B09 REACTOR BLDG SPRAY PUMP P-291B	_____/____
6.11 .3.1.9	52-3B10 RB EMERG COOLING UNIT A-500B	_____/____
6.11 .3.1.10	52-3B14 RB EMERG COOLING UNIT A-500D	_____/____
6.11 .3.1.11	52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B	_____/____
6.11 .3.1.12	52-4B08 REACTOR MAKE-UP PUMP P-236 NORM	_____/____
6.11 .3.1.13	52-4B07 HP INJECTION PUMP P-238B	_____/____
6.11 .3.1.14	52-4B09 DECAY HEAT REMOVAL PUMP P-261B	_____/____
6.11 .3.1.15	52-3A210 U-545A FEEDER	_____/____
6.11 .3.1.16	52-3A217 U-503A FEEDER	_____/____
6.11 .3.1.17	52-3B210 U-545B FEEDER	_____/____
6.11 .3.1.18	52-3B217 U-503B FEEDER	_____/____

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date _____

6.11 .3.2 Notify the Shift Supervisor that the Train "A" and "B" LOOP-SFAS test is complete.

NOTE: DHR A or B may be placed in service, as required by the Shift Supervisor, IAW Operating Procedure A.8, Section 4.7 or 4.8 (Valves CBS-045, CBS-046, and CBS-047 MUST BE CLOSED FIRST).

Q.C. INSPECT

QC to review after data taken all of section 6.11.4

MRW 1/20/88

→ 6.11 .4 Acceptance Criteria Review
Review the data recorded during Section 6.11.2 and verify the following:

6.11 .4.1 At Step 6.11.2.8 GEA, GEA2, GEB, and GEB2 reached 3744 VAC and 58.8HZ in ≤ 10 seconds. Record time at which envelope was entered:

3744 VAC 58.8HZ RECORDER #

6.11 .4.1.1 GEA _____ Sec _____ Sec _____ / _____

6.11 .4.1.2 GEA2 _____ Sec _____ Sec _____ / _____

6.11 .4.1.3 GEB _____ Sec _____ Sec _____ / _____

6.11 .4.1.4 GEB2 _____ Sec _____ Sec _____ / _____

6.11 .4.2 At Step 6.11.2.8 GEA, GEA2, GEB, and GEB2 output breakers closed (GEA 52-4A08, GEA2 52-4A202, GEB-52-4B11, GEB2 52-4B202). _____ / _____

6.11 .4.3 At Step 6.11.2.7 and 6.11.2.8, GEA and GEB reached a nominal speed of 900 rpm in ≤ 10 seconds. _____ / _____

6.11 .4.4 At Step 6.11.2.7 and 6.11.2.8, GEA2 and GEB2 reached a nominal speed of 450 rpm in ≤ 10 seconds. _____ / _____

6.11 .4.5 At Step 6.11.2.9, all GEA, GEA2, GEB, and GEB2 loads sequenced in the specified time frame. _____ / _____

6.11 .4.6 At Step 6.11.2.10, GEA, GEA2, GEB, and GEB2 operated for at least 5 minutes with loads connected. (Most breakers in the test position) _____ / _____

WORKING COPY
ONLY IF RED

6.12 Train "A" Independence Verification SFAS/LOOP

NOTE: During this test section, the following pumps will start automatically and run per the flowpaths described below:

HPI Pump P-238A - minimum flow thru the seal return line, E-240A and B, thru Make-up Tank V-235, and back to pump suction.

DHR Pump P-261A - minimum flow thru DH Removal Cooler E-260A, thru the minimum flow line and back to pump suction.

RBS Pump P-291A - approximately 1500 gpm thru CBS-045 and CBS-047 (open 3 turns) to BWST. Suction from BWST, thru SFV-25003 to pump suction.

AFW Pump P-319 - minimum flow suction from CST. Discharge thru minimum flow line to condenser.

6.12 .1 Prerequisites

6.12 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. Formal briefing to occur later _____/_____

6.12 .1.2 Run the data acquisition program "INIT" on the A and B computers and verify all channels are functioning properly. _____/_____

NOTE: The pretest lineup for Sections 6.9 and 6.12 are identical.

6.12 .1.3 Have operations complete the initial pretest lineup on Enclosure 9.17. This step can be marked N/A if Section 6.9 immediately preceded this section and the restoration section for 6.9 was not performed. _____/_____

6.12 .1.4 Verify the System Dispatcher has been notified 24 hours in advance to inform him of the impending action to de-energize Startup Transformer #1 and #2.

PROCEDURE (Continued)

Initials/ Date

- | | | |
|---------------|---|------------|
| 6.12 .1.5 | Inform the System Dispatcher that OCBs 240 and 250 will be opened under loaded conditions at Step 6.12.2.19. | _____/____ |
| 6.12 .1.6 | Makeup and Purification system is aligned IAW A.15 Steps 4.2.1 through 4.2.9, except as modified by Enclosure 9.6. | _____/____ |
| 6.12 .1.6.1 | HPI Pump P-238A breaker 52-4A04 is racked in. | _____/____ |
| 6.12 .1.6.2 | At HIRC, place the Bailey Hand/Auto Station for the following valves in HAND, and verify the valves are CLOSED: | |
| 6.12 .1.6.2.1 | LV-21503 Pressurizer Level | _____/____ |
| 6.12 .1.6.2.2 | FV-23606 RC Pump Seal Injection Flow | _____/____ |
| 6.12 .1.7 | Train "A" Nuclear Raw Water System is in SFAS STANDBY IAW A.25, Section 4.5. | _____/____ |
| 6.12 .1.8 | Train "A" Nuclear Service Cooling Water is in SFAS STANDBY IAW A. 24, Section 4.2. | _____/____ |
| 6.12 .1.9 | Reactor Building Emergency Cooling units A-500 A/C and Reactor Building Emergency Upper Dome air circulators A-532 A/B are available for automatic operation IAW A.14A, Sections 4.1 and 4.2. | _____/____ |
| 6.12 .1.10 | CR/TSC Essential Condensing Unit U-545A and its associated support equipment are lined up in STANDBY IAW A.14C, Section 4.2.1. | _____/____ |
| 6.12 .1.11 | NSEB Essential Condensing Unit U-503A and its associated support equipment are lined up in STANDBY IAW A.14D, Section 4.2.1. | _____/____ |
| 6.12 .1.12 | Verify GEA is in STANDBY IAW operating procedure A.31, Section 4.1. | _____/____ |
| 6.12 .1.13 | Verify GEA2 is in STANDBY IAW operating procedure A.31B, Section 4.0. | _____/____ |

WORKING COPY

PROCEDURE (Continued)

Initials/ Date

- 6.12 .1.14 Verify Train "A" Nuclear Service busses (4A, 4A2) and their associated 480V Load Centers and Motor Control Centers are energized IAW operating procedures A.58, Sections 4.1 and 4.3 and A.59, Sections 4.1, 4.2, and 4.4, except as modified by Enclosure 9.17. _____/_____
- 6.12 .1.14.1 Rack breaker 52-4A10 (Bus 4A Stby Supply) to the TEST position and CLOSE it. _____/_____

NOTE: During this section of the test both DHR loops will be out of service and incore T.C.s are to be Trended. Temperature should not exceed 150°F.

- 6.12 .1.15 Verify DHR System Lineup IAW A.8, Sections 4.7 and 4.8, except as modified by Enclosure 9.11. Do not start pumps. _____/_____
- 6.12 .1.16 Place or verify in service the SFAS analog and digital system, IAW A.70 Sections 4.1 and 4.2. _____/_____
- 6.12 .1.17 Building Spray System A is in STANDBY condition IAW A.7 Section 4.1 Steps 4.1.5 to 4.1.6.4 except as modified by Enclosure 9.8. _____/_____
- 6.12 .1.18 The AFW and EFIC systems are in STANDBY condition IAW A.51 Sections 4.2 and 4.3 except as modified by Enclosure 9.9. _____/_____

NOTE: Engineering Action Request SY-87-156 allows AFW Pump P-319 to be started in excess of limitations of Process Standard AP.152 for this test section.

- 6.12 .1.19 A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. Briefing to include Sections 6.16, 6.17, and/or 6.9 if they are to follow immediately. _____/_____

NOTE: Enclosure 9.18 Final Pretest Lineup will de-energize busses 3B, 4B, 3B2, and 4B2. These busses will remain de-energized for an extended period of time. The following panels will be powered solely from their respective batteries, therefore the battery voltages will be monitored:

<u>Panel</u>	<u>Battery</u>
120VAC S1GB-1	"GB"
120VAC S1N1-1	"N1"
125VDC SOB	"B"
125VDC SOD	"D"
125VDC SOB2	"B2"
120VAC S1B	"B2"
120VAC S1B2-1	"B2"
125VDC SOD2	"D2"
120VAC S1D	"D2"
120VAC S1D2-1	"D2"

CAUTION: IF BATTERY VOLTAGE SHOULD DROP BELOW 115VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

- 6.12 .1.20 Verify operations has assigned an operator to monitor batteries "GB", "N1", "B", "B2", "D", and "D2" voltages during the performance of this test. _____/_____
- 6.12 .1.21 Have operations complete the final pretest lineup in Enclosure 9.18. This step can be marked N/A if Section 6.9 immediately preceded this section and the restoration section for Section 6.9 was not performed. _____/_____
- 6.12 .1.22 Verify continuous communications has been established between the Control Room and applicable locations on Enclosure 9.15, per directions of the Shift Supervisor. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.12 .2 Train "A" SFAS/LOOP (BKR's connected)

6.12 .2.1 Verify recorders A-1, A-2, A2-1, and A2-2 are initialized and annotated. _____/_____

6.12 .2.2 Verify computers "A" and "B" software loaded and ready to start. _____/_____

6.12 .2.3 Inform plant personnel of the impending SFAS/LOOP actuation to train "A" over the plant (PA) system. _____/_____

6.12 .2.4 One to two minutes prior to SFAS/LOOP actuation countdown per Step 6.12.2.5, START the GEA2 turbocharger bearing prelubrication by opening EGS-837. _____/_____

NOTE: The following steps will cause the diesel generators GEA and GEA2 to start.

CAUTION: WHEN AFW PUMP P-319 STARTS AUTOMATICALLY IN STEP 6.12.2.11.8, IT MUST NOT BE RUN FOR MORE THAN 11 MINUTES. RUNNING THE PUMP IN EXCESS OF THIS TIME WILL VIOLATE THE LIMITATIONS OF EAR SY-87-156.

CAUTION: THE BRUCE-GM DIESEL GENERATOR GEA SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

6.12 .2.5 Initiate a countdown from 10 to ZERO over the plant PA system. _____/_____

6.12 .2.5.1 At the count of 5 open 52-3A05, Bus 3A Supply Breaker. _____/_____

6.12 .2.6 At the count of 3 start the Linearcoder A-1, A-2, A2-1 and A2-2 and the data acquisition computers. _____/_____

6.12 .2.7 At the count of ZERO, at panel HIRC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A and 4A. _____/_____

Rev. 1
STP.961-144

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | |
|--------------|--|---------------|
| 6.12 .2.8 | After the SFAS actuation, close GEA2 turbocharger prelube oil supply valve EGS-837. | _____ / _____ |
| 6.12 .2.8.1 | At panel H4SDA5, visually verify CO2 interlock relays CO2AX and CO2AY are energized. | _____ / _____ |
| 6.12 .2.8.2 | Verify 52-4A10 Bus 4A STBY Supply Breaker did not trip. | _____ / _____ |
| 6.12 .2.9 | Verify the following after the SFAS actuation from the data acquisition computer: | |
| 6.12 .2.9.1 | GEA STARTS, accelerates to 900 RPM ≤ 10 sec. | _____ / _____ |
| 6.12 .2.9.2 | GEA Voltage reaches 4160 ± 416 VAC ≤ 10 sec. | _____ / _____ |
| 6.12 .2.9.3 | GEA frequency reaches 60 ± 1.2 HZ ≤ 10 sec. | _____ / _____ |
| 6.12 .2.9.4 | 52-4A08 GEA output breaker DOES NOT <u>CLOSE</u> . | _____ / _____ |
| 6.12 .2.9.5 | Diesel Generator GEA2 STARTS, accelerates to 450 RPM ≤ 10 sec. | _____ / _____ |
| 6.12 .2.9.6 | GEA2 voltage reaches 4160 ± 416 VAC ≤ 10 sec. | _____ / _____ |
| 6.12 .2.9.7 | GEA2 frequency reaches 60 ± 1.2 HZ ≤ 10 sec. | _____ / _____ |
| 6.12 .2.9.8 | 52-4A202 GEA2 output breaker DOES NOT <u>CLOSE</u> . | _____ / _____ |
| 6.12 .2.9.9 | Step Deleted | |
| 6.12 .2.9.10 | The absence of voltage and current on Buses 3B and 4B. | _____ / _____ |
| 6.12 .2.9.11 | The absence of voltage and current on Buses 3B2 and 4B2. | _____ / _____ |
| 6.12 .2.9.12 | Verify 52-3A05, Bus 3A Supply Breaker CLOSED. | _____ / _____ |
| 6.12 .2.10 | Verify the following loads, from the data acquisition computer, DID NOT TRIP: | |
| 6.12 .2.10.1 | Step Deleted | |
| 6.12 .2.10.2 | 52-4A01 NUCLEAR SERVICES SUPPLY TRANS X74. | _____ / _____ |
| 6.12 .2.10.3 | 52-4AC9 4160 VAC feed breaker | _____ / _____ |

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.12 .2.10.4	52-3A202 480 VAC feeder breaker to bus 3A2.	_____ / _____
6.12 .2.10.5	52-4A207 normal supply to bus 4A2.	_____ / _____
6.12 .2.10.6	52-4A204 4160 VAC feed breaker to XFMR X43A2.	_____ / _____

NOTE: The SFAS signal will cause breakers to trip prior to resequencing. This function has already been tested and will not be reverified in this section.

6.12 .2.11 Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows:

		<u>Required</u>	<u>Actual</u>	
6.12 .2.11.1	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	0	_____ SEC	_____ / _____
6.12 .2.11.2	52-4A04 HP INJECTION PUMP P-238A	2.85-3.15	_____ SEC	_____ / _____
6.12 .2.11.3	52-3A10 RB EMERG COOLING UNIT A-500A	15.2-16.8	_____ SEC	_____ / _____
6.12 .2.11.4	52-3A14 RB EMERG COOLING UNIT A-500C	15.2-16.8	_____ SEC	_____ / _____
6.12 .2.11.5	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	15.2-16.8	_____ SEC	_____ / _____
6.12 .2.11.6	52-3A215 (MCC S2A4)	23.4-28.6	_____ SEC	_____ / _____
6.12 .2.11.7	52-4A07 NS RAW WATER PUMP P-472A	24.7-27.3	_____ SEC	_____ / _____
6.12 .2.11.8	52-4A205 AFW PUMP P-319 Record Clock Time _____	27.9-34.1	_____ SEC	_____ / _____
6.12 .2.11.9	52-3A217 (U-503A)	27.9-34.1	_____ SEC	_____ / _____
6.12 .2.11.10	52-3A17 DIESEL GEN RM VENT SUP FAN A-544B	38.95-43.05	_____ SEC	_____ / _____

WORKING COPY

PROCEDURE (Continued)

Initials/ Date

		Required	Actual	
6.12 .2.11.11	52-3A13 DIESEL GEN RM VENT EXH FAN A-544A	38.95-43.05	_____ SEC	_____/____
6.12 .2.11.12	52-3A210 (U-545A)	45.9-56.1	_____ SEC	_____/____
6.12 .2.11.13	52-3A09 RBS PUMP P-291A	285.0-315.0	_____ SEC	_____/____
6.12 .2.12	Verify from Control Room indication that the following equipment is operating:			
6.12 .2.12.1	52-2A104 RB UPPER DOME CIRC FAN A-532A.			_____/____
6.12 .2.12.2	52-2A105 RB UPPER DOME CIRC FAN A-532B.			_____/____
6.12 .2.13	Verify that the following breakers can NOT be opened from the Control Room:			
6.12 .2.13.1	52-4A10 Bus 4A STBY SUPPLY			_____/____
6.12 .2.13.2	52-4A01 Bus 4A NORM SUPPLY.			_____/____
6.12 .2.13.3	52-4A09 SS XFMR 43A1			_____/____
6.12 .2.13.4	52-3A05 Bus 3A Supply Breaker			_____/____
6.12 .2.14	Record the following information from the recorders after at least 5 minutes from SFAS initiation:			
	<u>GEA</u>	Recorder #	_____	
6.12 .2.14.1	Voltage _____	VAC (3744-4576)		_____/____
6.12 .2.14.2	Frequency _____	HZ (58.8-61.2)		_____/____
6.12 .2.14.3	Kilowatts _____	KW (<2750 KW)		_____/____
	<u>GEA2</u>	Recorder #	_____	
6.12 .2.14.4	Voltage _____	VAC (3744-4576)		_____/____
6.12 .2.14.5	Frequency _____	HZ (58.8-61.2)		_____/____
6.12 .2.14.6	Kilowatts _____	KW (<3300 KW)		_____/____
6.12 .2.15	Contact the System Dispatcher to receive permission to OPEN OCBs 240 and 250.			

Rev. 1
STP.961-147

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

NOTE: The following steps will cause 4A and 4A2 and their associated 480V Load Centers and Motor Control Centers to be momentarily de-energized.

CAUTION: STEP 6.12.2.19, WHICH TRIPS AFW PUMP P-319, MUST BE COMPLETED WITHIN 11 MINUTES OF STEP 6.12.2.11.8 IN ORDER TO COMPLY WITH THE LIMITATIONS OF EAR-SY-87-156.

- | | | |
|--------------|--|---------------|
| 6.12 .2.16 | Verify computers "A" & "B" software loaded and ready to Start. | _____ / _____ |
| 6.12 .2.17 | Initiate a countdown from 10 to ZERO over the plant PA system. | _____ / _____ |
| 6.12 .2.18 | At the count of 3, start recorders A-1, A-2, A2-1, and A2-2 and the data acquisition computers. | _____ / _____ |
| 6.12 .2.19 | At the count of ZERO, at panel H2ES, OPEN OCBs 240 and 250. | _____ / _____ |
| | Record Clock Time _____ | |
| 6.12 .2.19.1 | After the LOOP, verify 52-4A10 (Bus 4A STBY SPLY) OPENS. | _____ / _____ |
| 6.12 .2.19.2 | Begin recording AFW Pump P-319 motor temperatures per Enclosure 9.23 after pump starts following Step 6.12.2.19. | _____ / _____ |
| 6.12 .2.20 | Verify the following from the data acquisition equipment: | |
| 6.12 .2.20.1 | 52-4A01 Nuclear Service Supply Trans OPENED. | _____ / _____ |
| 6.12 .2.20.2 | 52-4A207 NSS XFMR X74 OPENED. | _____ / _____ |
| 6.12 .2.20.3 | 52-4A08 GEA output breaker CLOSED. | _____ / _____ |
| 6.12 .2.20.4 | 52-4A202 GEA2 output breaker CLOSED. | _____ / _____ |
| 6.12 .2.20.5 | The absence of voltage and current on Buses 3B and 4B. | _____ / _____ |
| 6.12 .2.20.6 | The absence of voltage and current on Buses 3B2 and 4B2. | _____ / _____ |

Rev. 1
STP.961-148

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.12 .2.21 Verify the sequencing of loads to their respective buses as follows, from the data acquisition equipment:

		<u>Required</u>	<u>Actual</u>	
6.12 .2.21.1	52-3A202 480 VAC FDR BKR BUS 3A2	4.5-5.5	_____ SEC	_____/____
6.12 .2.21.2	52-4A05 DECAY HEAT REMOVAL PUMP P-216A	4.75-5.25	_____ SEC	_____/____
6.12 .2.21.3	52-4A09 4160 KV FEEDER TO BUS 3A	4.75-5.25	_____ SEC	_____/____
6.12 .2.21.4	52-4A04 HP INJECTION PUMP P-238A	7.6-8.4	_____ SEC	_____/____
6.12 .2.21.5	52-3A10 RB EMERG AC A-500A	14.25-15.75	_____ SEC	_____/____
6.12 .2.21.6	52-3A18 NSCH PUMP P-482A	14.25-15.75	_____ SEC	_____/____
6.12 .2.21.7	52-3A14 RB EM. CLG UNIT A-500C	14.25-15.75	_____ SEC	_____/____
6.12 .2.21.8	52-3A215 MCC 2A4	22.5-27.5	_____ SEC	_____/____
6.12 .2.21.9	52-3A09 RBS PUMP P-291A	23.75-26.25	_____ SEC	_____/____
6.12 .2.21.10	52-4A07 NRW PUMP P-472A	23.75-26.25	_____ SEC	_____/____
6.12 .2.21.11	52-3A217 U-503A	27.0-33.0	_____ SEC	_____/____
6.12 .2.21.12	52-4A205 AFW PUMP P-319	27.0-33.0	_____ SEC	_____/____
6.12 .2.21.13	52-3A17 DIESEL GEN RM VENT SUP FAN A-544B	38.0-42.0	_____ SEC	_____/____
6.12 .2.21.14	52-3A13 DIESEL GEN RM VENT EXH FAN A-544A	38.0-42.0	_____ SEC	_____/____
6.12 .2.21.15	52-3A210 U-545A	45.0-55.0	_____ SEC	_____/____

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.12 .2.22 Verify from Control Room indication that the following equipment is operating:

6.12 .2.22.1 52-2A104 RB UPPER DOME CIRC FAN, A-532A

6.12 .2.22.2 52-2A105 RB UPPER DOME CIRC FAN, A-532B.

6.12 .2.23 Record the following information from the recorders after at least 5 minutes:

GEA Recorder #

6.12 .2.23.1 Voltage VAC (3744-4576)

6.12 .2.23.2 Frequency HZ (58.8-61.2)

6.12 .2.23.3 Kilowatts KW (\leq 2750 KW)

GEA2 Recorder #

6.12 .2.23.4 Voltage VAC (3744-4576)

6.12 .2.23.5 Frequency HZ (58.8-61.2)

6.12 .2.23.6 Kilowatts KW (\leq 3300 KW)

6.12 .2.24 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A, and 4A at Control Room panel HIRC.

6.12 .2.25 At Control Room panel H2SFA, depress the NS BUS A2 & A UNLOADING RESET A2/A pushbutton to RESET the load sequencing circuit.

6.12 .2.26 At local panel H2DEA2, depress the LOCA Reset pushbutton and verify the Shutdown System Active Red light energizes.

6.12 .2.27 Verify computer "A" software loaded and ready to start.

6.12 .2.28 Initiate a countdown from 10 to zero over the Plant PA System.

6.12 .2.29 At the count of 3, start recorders A-1 and A-2 and the data acquisition computer.

PROCEDURE (Continued)

Initials/ Date _____

NOTE: The following step will simulate the largest single load rejection for the GEA diesel generator.

6.12 .2.30 At the count of ZERO, at Control Room panel H2SFA, OPEN the following circuit breakers simultaneously:

6.12 .2.30.1 52-4A04 HP INJECTION PUMP P-238A _____/_____

6.12 .2.30.2 52-4A05 DECAY HEAT REMOVAL PUMP P-261A _____/_____

6.12 .2.30.3 Verify, from the data acquisition equipment, the diesel engine GEA does not trip on overspeed.

Record speed peak: _____ rpm (≤ 1005 rpm) _____/_____

6.12 .2.30.4 Restart HPI Pump P-238A _____/_____

6.12 .2.30.5 Restart DHR Pump P-261A _____/_____

NOTE: The following steps will reset EFIC logic and load AFW pump P-319.

6.12 .2.31 At EFIC panel HISSE depress AFW RESET BLPB on EFIC CHANNEL "A" Initiate/Test Matrix. _____/_____

6.12 .2.31.1 At EFIC panel HISSE depress EFIC "A" CONTROL INITIATED BLPB, and verify AFW Pump P-319 running. _____/_____

6.12 .2.31.2 Prior to stopping AFW Pump P-319 in Step 6.12.2.35, verify the requirements of Enclosure 9.23 for Pump Start #2 have been satisfied. _____/_____

6.12 .2.32 Verify computer "A" software loaded and ready to start. _____/_____

NOTE: Proceed with Step 6.12.2.33 as soon as flow is established in Step 6.12.2.32.1.

6.12 .2.32.1 At FV-31855, take local manual control of FV-31855, and slowly open the valve, adjusting flow to 510-550 gpm. _____/_____

6.12 .2.33 Initiate a countdown from 10 to zero over the Plant PA System. _____/_____

Rev. 1
STP.961-151

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initial / Date

6.12 .2.34 At the count of 3, start recorder A2-1 and A2-2 and the data acquisition computer. _____/_____

NOTE: The following step will simulate the largest single load rejection for the GEA2 diesel generator.

6.12 .2.35 At the count of 0, at EFIC panel H1SSE, depress the STOP BLPB to stop AFW Pump P-319. _____/_____

6.12 .2.35.1 Verify, from the data acquisition equipment, that the diesel engine GEA2 does not trip on overspeed. _____/_____

Record speed peak: _____ rpm (≤ 501 rpm)

6.12 .2.35.2 Close flow test valve FV-31855. _____/_____

6.12 .2.35.3 Restart AFW Pump P-319. _____/_____

6.12 .2.36 Contact the System Dispatcher to receive permission to close OCBs 240 and 250. _____/_____

6.12 .2.37 At panel H2ES, CLOSE OCB's 240 and 250. _____/_____

CAUTION: ENSURE THE NORMAL-DROOP SWITCH AT H2DGA IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.12 .2.38 Synchronize and shutdown GEA IAW Operating Procedure A.31, Section 6.2. _____/_____

6.12 .2.38.1 From the Control Room Shutdown the following equipment as directed by the Shift Supervisor:

6.12 .2.38.1.1 52-3A09 RBS PUMP P-291A _____/_____

6.12 .2.38.1.2 52-3A10 RB EMERG AC A-500A _____/_____

6.12 .2.38.1.3 52-3A14 RB EMERG AC A-500C _____/_____

6.12 .2.38.1.4 52-4A05 DECAY HEAT REMOVAL PUMP P-261A _____/_____

6.12 .2.38.1.5 52-3A18 NSCW PUMP P-482A _____/_____

Rev. 1
STP.961-152

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.12 .2.38.1.6 52-2A104 RB UPPER DOME CIRC FAN, A-532A

_____/____

6.12 .2.38.1.7 52-2A105 RB UPPER DOME CIRC FAN, A-532B

_____/____

6.12 .2.38.1.8 52-4A04 HP Injection Pump P-238A

_____/____

6.12 .2.38.1.9 Review SFAS Panels and position SFAS valves as directed by the Shift Supervisor.

_____/____

6.12 .2.39 Synchronize and shutdown GEA2 IAW Operating Procedure A.31B, Sections 5.5 through 5.7.

_____/____

6.12 .2.39.1 From the Control Room, shutdown AFW Pump P-319 as directed by the Shift Supervisor.

_____/____

6.12 .2.40 Run the data acquisition program "INIT" on the "A" and "B" computers and verify all channels are functioning properly.

_____/____

6.12 .2.41 IF Section 6.9 will be tested immediately and the Shift Supervisor concurs; N/A Section 6.12.3 and proceed to Section 6.9.1 otherwise N/A this step and continue.

_____/____

6.12 .3 Restoration

NOTE:

DHR System A may be placed in service IAW Operating Procedure A.8, Section 4.7 (valves CBS-045, CBS-046 and CBS-047 MUST BE CLOSED FIRST).

6.12 .3.1 Complete Enclosure 9.19.

_____/____

6.12 .3.1.1 Verify FV-31855 returned to AUTO status.

_____/____

6.12 .3.2 Notify the Shift Supervisor that the Train "A" SFAS/LOOP test is complete.

_____/____

QC INSPECT

→ 6.12 .4 Acceptance Criteria Review

Review the data recorded during Section 6.12.2 and verify the following:

6.12 .4.1 At Step 6.12.2.9.2 and .3, GEA reached 3744VAC and 58.8HZ in ≤10 seconds: Record time at which envelope was entered:

Sec (HZ)
Sec (VAC)

Data from Recorder # _____

_____/____

QC to review after data taken all of section 6.12.4 m AW 1/20/83

Rev. 1
STP.961-153

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.12 .4.2 At step, 6.12.2.9.6 and .7, GEA2 reached 3744VAC and 58.8HZ in ≤ 10 seconds. Record time at which envelope was entered:

_____ Sec (HZ)
_____ Sec (VAC)
Data from Recorder # _____

6.12 .4.3 At step, 6.12.2.20 and 21, GEA output breaker closed and load breakers were loaded per the sequencer in the specified times.

6.12 .4.4 At step, 6.12.2.20 and 21, GEA2 output breaker closed and load breakers were loaded per the sequencer in the specified times.

6.12 .4.5 At step, 6.12.2.23 GEA and GEA2 operated for 5 minutes while loaded with sequenced loads and the voltage and frequency were within the specified limits.

6.12 .4.6 At step, 6.12.2.30.3 upon tripping of a simulated largest load (HPI Pump P-238A and DHR Pump P261A), GEA speed did not exceed 1005 rpm.

6.12 .4.7 At step, 6.12.2.38 GEA was synchronized to offsite power with sequenced loads operating.

6.12 .4.8 At step, 6.12.2.35.1 upon tripping of a simulated largest load (AFW Pump P-319), GEA2 speed did not exceed 501 rpm.

6.12 .4.9 At step, 6.12.2.39 GEA2 was synchronized to offsite power with sequenced loads operating.

6.12 .4.10 At steps 6.12.2.14.3 and 6.12.2.23.3 DG GEA loads do not exceed 2750KW.

6.12 .4.11 At steps 6.12.2.14.6 and 6.12.2.23.6 DG GEA2 loads do not exceed 3300KW.

6.12 .4.12 During steps 6.12.2.9.10, and .11, and 6.12.2.20.5 and .6, the absence of voltage and current on busses 3B, 3B2, 4B, and 4B2.

Rev. 1
STP.961-154

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- 6.12 .4.13 At no time during the loading sequence did GEA or GEA2 frequency and voltage decrease to less than 95% (57Hz) of nominal (60Hz) and 75% (3120V) of nominal (4160V) respectively. _____/_____
- 6.12 .4.14 GEA frequency and voltage was restored to within $\pm 2\%$ (58.8-61.2Hz) of nominal (60Hz) and $\pm 10\%$ (3744-4576V) of nominal (4160V), within 40% of each load sequence time interval. _____/_____
- 6.12 .4.15 GEA2 frequency and voltage was restored to within $\pm 2\%$ (58.8-61.2Hz) of nominal (60Hz) and $\pm 10\%$ (3744-4576V) of nominal (4160V), within 60% of each load sequence time interval. _____/_____

PROCEDURE (Continued)

6.13 Subsection Deleted

WORKING COPY

ONLY IF RED

Rev. 1
STP.961-155

6.14 Train "B" Independence Verification SFAS/LOOP

6.14 .1 Prerequisites

NOTE: During this test section, the following pumps will start automatically and run per the flowpaths described below:

HPI Pump P-238B - Minimum flow through the seal return line, E-240 A and B, through Make-Up Tank V-235, and back to pump suction.

DHR Pump P-261B - Minimum flow through DH Removal Cooler E-260B, through the minimum flow line and back to pump suction.

RBS Pump P-291B - Approximately 1500 gpm through CBS-046 and CBS-047 (open 3 turns), to BWST. Suction from BWST, through SFV-25004 to pump suction.

AFW Pump P-318 - Minimum flow suction from CST. Discharge through minimum flow line to the condenser. This pump will be manually started and loaded.

6.14 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. Formal briefing to occur later. _____/_____

6.14 .1.2 Run the data acquisition program "INIT" on the A and B computers and verify all channels are functioning properly. _____/_____

NOTE: The pretest lineup for Sections 6.10 and 6.14 are identical.

6.14 .1.3 Have operations complete the initial pretest lineup on Enclosure 9.20. This step can be marked N/A if Section 6.10 immediately preceded this section and the restoration section for 5.10 was NOT performed. _____/_____

6.14 .1.4 Verify the System Dispatcher has been notified 24 hours in advance to inform him of the impending action to de-energize Startup Transformer #1 and #2. _____/_____

WORKING COPY

PROCEDURE (Continued)

Initials/ Date

- | | | |
|---------------|---|------------|
| 6.14 .1.4.1 | Inform the System Dispatcher that OCBs 200 and 210 will be opened under loaded conditions at Step 6.14.2.19. | _____/____ |
| 6.14 .1.5 | Makeup and Purification System is aligned IAW A.15 Steps 4.2.1 through 4.2.13, except as modified by Enclosure 9.6. | _____/____ |
| 6.14 .1.5.1 | At HIRC, place the Bailey Hand/Auto Station for the following valves in HAND, and verify the valves are CLOSED: | |
| 6.14 .1.5.1.1 | LV-21503 Pressurizer Level | _____/____ |
| 6.14 .1.5.1.2 | FV-23606 RC Pump Seal Injection Flow | _____/____ |
| 6.14 .1.5.3 | Rack in HPI Pump P-238B breaker 52-4B07. | _____/____ |
| 6.14 .1.6 | Train "B" Nuclear Raw Water System is in SFAS STANDBY IAW A.25, Section 4.6. | _____/____ |
| 6.14 .1.7 | Train "B" Nuclear Service Cooling Water is in SFAS STANDBY IAW A.24, Section 4.5. | _____/____ |
| 6.14 .1.8 | Reactor Building Emergency Cooling units A-500 B/D and Reactor Building Emergency Upper Dome air circulators A-532 C/D are available for automatic operation IAW A.14A, Sections 4.1 and 4.2. | _____/____ |
| 6.14 .1.9 | CR/TSC Essential Condensing Unit U-545B and its associated support equipment are lined up in STANDBY IAW A.14C, Section 4.2.2. | _____/____ |
| 6.14 .1.10 | NSEB Essential Condensing Unit U-503B and its associated support equipment are lined up in STANDBY IAW A.14D, Section 4.2.2. | _____/____ |
| 6.14 .1.11 | Verify GEB is in STANDBY IAW operating procedure A.31, Section 4.1. | _____/____ |
| 6.14 .1.12 | Verify GEB2 is in STANDBY IAW operating procedure A.31B, Section 4.0. | _____/____ |

WORKING COPY

Rev. 1
STP.961-158

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.14 .1.13 Verify Train "B" Nuclear Service busses 4B and 4B2, and their associated 480V Load Centers and Motor Control Centers are energized IAW operating procedures A.58, Sections 4.5 and 4.7 and A.59, Sections 4.1, 4.2, and 4.4, except as modified by Enclosure 9.20.

_____/____

6.14 .1.13.1 Rack breaker 52-4B04 bus 4B Alt Supply to the TEST position and CLOSE it.

_____/____

NOTE:

During this section of the test both DHR loops will be out of service and incore T.C.s are to be Trended. Temperature should not exceed 150°F.

6.14 .1.14 Verify DHR System Lineup IAW A.8, Sections 4.7 and 4.8, except as modified by Enclosure 9.11. Do not start pumps.

_____/____

6.14 .1.15 Place or verify in service the SFAS analog and digital system, IAW A.70, Sections 4.1 and 4.2

_____/____

6.14 .1.16 Building Spray System B is in STANDBY condition IAW A.7, Step 4.2.5 to 4.2.6.4 except as modified by Enclosure 9.8.

_____/____

6.14 .1.17 The AFW and EFIC systems are in STANDBY condition IAW A.51, Sections 4.2 and 4.3 except as modified by Enclosure 9.9.

_____/____

6.14 .1.18 A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. Briefing to include Section 6.15 and/or 6.10 if they are to follow immediately.

_____/____

WORKING COPY

NOTE: Enclosure 9.21 Final Pretest Lineup will de-energize busses 3A, 4A, 3A2, and 4A2. These busses will remain de-energized for an extended period of time. The following panels will be powered solely from their respective batteries, therefore the battery voltages will be monitored:

<u>Panel</u>	<u>Battery</u>
120VAC SIGA-1	"GA"
120VAC SIJ	"GA"
125VDC SOA	"A"
125VDC SOC	"C"
125VDC SOA2	"A2"
120VAC S1A	"A2"
120VAC S1A2-1	"A2"
125VDC SOC2	"C2"
120VAC S1C	"C2"
120VAC S1C2-1	"C2"

CAUTION: IF BATTERY VOLTAGE SHOULD DROP BELOW 115VDC, THE SHIFT SUPERVISOR AND TEST DIRECTOR SHALL BE NOTIFIED IMMEDIATELY.

- 6.14 .1.19 Verify operations has assigned an operator to monitor batteries "GA", "A", "A2", "C", and "C2" voltages during the performance of this test. _____/_____
- 6.14 .1.20 Have operations complete the Final Pretest Lineup on Enclosure 9.21. This step can be marked N/A if Section 6.10 immediately preceded this section and the restoration section for Section 6.10 was NOT performed. _____/_____
- 6.14 .1.21 Verify continuous communications has been established between the Control Room and applicable locations on Enclosure 9.15, per directions of the Shift Supervisor. _____/_____
- 6.14 .2 Train "B" SFAS/LOOP (BKR's connected)
- 6.14 .2.1 Verify recorders B-1, B-2, B2-1, and B2-2 are initialized and annotated.

PROCEDURE (Continued)

Initials/ Date

6.14 .2.2 Verify computers "A" and "B" software loaded and ready to start.

_____/____

6.14 .2.3 Inform plant personnel of the impending SFAS/LOOP actuation to train "B" over the plant (PA) system.

_____/____

6.14 .2.4 One to two minutes prior to SFAS/LOOP actuation countdown per Step 6.14.2.5, START the GEB2 turbocharger bearing prelubrication by opening EGS-838.

_____/____

NOTE: The following steps will cause buses 4B and 4B2 to become momentarily de-energized and it will cause the diesel generators GEB and GEB2 to start.

CAUTION: THE BRUCE-GM DIESEL GENERATOR GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

6.14 .2.5 Initiate a countdown from 10 to ZERO over the plant PA system.

_____/____

6.14 .2.5.1 At the count of 5, OPEN 52-3B05 (Bus 3B Supply BKR)

_____/____

6.14 .2.6 At the count of 3 start the Linear recorders B-1, B-2, B2-1 and B2-2 and the data acquisition computers.

_____/____

6.14 .2.7 At the count of ZERO, at panel HIRC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B and 4B.

_____/____

6.14 .2.8 After the SFAS actuation, close GEB2 turbocharger prelube oil supply valve EGS-838.

_____/____

6.14 .2.8.1 At H4SDB0, visually verify CO2 interlock relays CO2BX and CO2BY are energized.

_____/____

6.14 .2.8.2 Verify 52-4B04 Bus 4B STBY Supply Breaker did not trip.

_____/____

Rev. 1
STP.961-161

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.14 .2.9	Verify the following after the SFAS actuation from the data acquisition computer:	
6.14 .2.9.1	GEB STARTS, accelerates to 900 RPM ≤ 10 sec.	_____/____
6.14 .2.9.2	GEB Voltage reaches 4160 ± 416 VAC ≤ 10 sec.	_____/____
6.14 .2.9.3	GEB frequency reaches 60 ± 1.2 HZ ≤ 10 sec.	_____/____
6.14 .2.9.4	52-4B11 GEB output breaker DOES NOT close.	_____/____
6.14 .2.9.5	Diesel Generator GEB2 STARTS, accelerates to 450 RPM ≤ 10 sec.	_____/____
6.14 .2.9.6	GEB2 voltage reaches 4160 ± 416 VAC ≤ 10 sec.	_____/____
6.14 .2.9.7	GEB2 frequency reaches 60 ± 1.2 HZ ≤ 10 sec.	_____/____
6.14 .2.9.8	52-4B202 GEB2 output breaker DOES NOT close.	_____/____
6.14 .2.9.9	Step Deleted	
6.14 .2.9.10	The absence of voltage and current on Buses 3A and 4A.	_____/____
6.14 .2.9.11	The absence of voltage and current on Buses 3A2 and 4A2.	_____/____
6.14 .2.9.12	Verify 52-3B05 Bus 3B Supply Breaker CLOSED.	_____/____
6.14 .2.10	Verify the following loads, from the data acquisition computer, DID NOT TRIP:	
6.14 .2.10.1	STEP DELETED	_____/____
6.14 .2.10.2	52-4B01 Bus 4B NORMAL SUPPLY.	_____/____
6.14 .2.10.3	52-4B05 4160 VAC feeder breaker to XFMR X43B2.	_____/____
6.14 .2.10.4	52-3B202 480 VAC feeder breaker to bus 3B2.	_____/____
6.14 .2.10.5	52-4B203 normal supply to bus 4B2.	_____/____
6.14 .2.10.6	52-4B204 4160 VAC feeder breaker to XFMR X43B2A.	_____/____

PROCEDURE (Continued)

Initials/ Date

NOTE:

The SFAS signal will cause breakers to trip prior to resequencing. This function has already been tested and will not be reverified in this section.

6.14 .2.11 Verify the sequencing of loads, from the data acquisition computer, to their respective buses as follows:

		<u>Required</u>	<u>Actual</u>
6.14 .2.11.1	52-4809 DECAY HEAT REMOVAL PUMP P-261B	0	_____ SEC _____/_____
6.14 .2.11.2	52-4807 HP INJECTION PUMP P-238B	2.85-3.15	_____ SEC _____/_____
6.14 .2.11.3	52-3B10 RB EMERG COOLING UNIT A-500B	15.2-16.8	_____ SEC _____/_____
6.14 .2.11.4	52-3B14 RB EMERG COOLING UNIT A-500D	15.2-16.8	_____ SEC _____/_____
6.14 .2.11.5	52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B	15.2-16.8	_____ SEC _____/_____
6.14 .2.11.6	52-3B215 MCC S2B4	23.4-28.6	_____ SEC _____/_____
6.14 .2.11.7	52-4806 NS RAW WATER PUMP P-472B	24.7-27.3	_____ SEC _____/_____
6.14 .2.11.8	52-3B217 U-503B	27.9-34.1	_____ SEC _____/_____
6.14 .2.11.9	52-3B17 DIESEL GEN RM VENT SUP FAN A-544D	38.95-43.05	_____ SEC _____/_____
6.14 .2.11.10	52-3B06 DIESEL GEN RM VENT EXH FAN A-544C	38.95-43.05	_____ SEC _____/_____
6.14 .2.11.11	52-3B210 U-545B	45.9-56.1	_____ SEC _____/_____
6.14 .2.11.12	52-3B09 RBS Pump P-291B	285-315	_____ SEC _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.14 .2.12 Verify from Control Room indication that the following equipment is operating:
- 6.14 .2.12.1 52-2B104 RB UPPER DOME CIRC FAN, A-532C. _____/_____
- 6.14 .2.12.2 52-2B105 RB UPPER DOME CIRC FAN, A-532D. _____/_____
- 6.14 .2.13 Verify that the following breakers CANNOT be opened from the Control Room:
- 6.14 .2.13.1 52-4B04, Bus 4B Stby Supply _____/_____
- 6.14 .2.13.2 52-4B01, Bus 4B Norm Supply _____/_____
- 6.14 .2.13.3 52-4B05, SS XFMR X43B1 _____/_____
- 6.14 .2.13.4 52-3B05, Bus 3B Supply Breaker _____/_____
- 6.14 .2.14 Record the following information from the recorders after at least 5 minutes from SFAS actuation:

GEB Recorder # _____

- 6.14 .2.14.1 Voltage _____ VAC (3744-4576) _____/_____
- 6.14 .2.14.2 Frequency _____ HZ (58.8-61.2) _____/_____
- 6.14 .2.14.3 Kilowatts _____ KW (≤ 2750 KW) _____/_____

GEB2 Recorder # _____

- 6.14 .2.14.4 Voltage _____ VAC (3744-4576) _____/_____
- 6.14 .2.14.5 Frequency _____ HZ (58.8-61.2) _____/_____
- 6.14 .2.14.6 Kilowatts _____ KW (≤ 3300 KW) _____/_____

- 6.14 .2.15 Contact the System Dispatcher to receive permission to OPEN OCBs 200 and 210. _____/_____

NOTE:

The following steps will cause 4B and 4B2 and their associated 480V Load Centers and Motor Control Centers to be momentarily de-energized.

- 6.14 .2.16 Verify computers "A" and "B" software loaded and ready to Start _____/_____
- 6.14 .2.17 Initiate a countdown from 10 to ZERO over the plant PA system.

Rev. 1
STP.961-164

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- 6.14 .2.18 At the count of 3, start recorders B-1, B-2, B2-1, and B2-2 and the data acquisition computers. _____/_____
- 6.14 .2.19 At the count of ZERO, at panel H2ES, OPEN OCBs 200 and 210. _____/_____
- 6.14 .2.19.1 After the LOOP, verify 52-4B04 (Bus 4B STANDBY SUPPLY) OPEN. _____/_____
- 6.14 .2.20 Verify the following from the data acquisition equipment:
- 6.14 .2.20.1 52-4B01 4B NORM SPLY BKR OPENED. _____/_____
- 6.14 .2.20.2 52-4B203 STARTUP XFMR NO.2 OPENED. _____/_____
- 6.14 .2.20.3 52-4B11 GEB output breaker CLOSED. _____/_____
- 6.14 .2.20.4 52-4B202 GEB2 output breaker CLOSED. _____/_____
- 6.14 .2.20.5 The absence of voltage and current on buses 3A and 4A. _____/_____
- 6.14 .2.20.6 The absence of voltage and current on Buses 3A2 and 4A2. _____/_____
- 6.14 .2.21 Verify the sequencing of loads to their respective buses as follows, from the data acquisition equipment:

		<u>Required</u>	<u>Actual</u>		
6.14 .2.21.1	52-3B202 480 VAC FDR BKR BUS 3B2	4.5-5.5	_____ SEC	_____	_____
6.14 .2.21.2	52-4B09 DECAY HEAT REMOVAL PUMP P-261B	4.75-5.25	_____ SEC	_____	_____
6.14 .2.21.3	52-4B05 4160V FEEDER TO BUS 3B	4.75-5.25	_____ SEC	_____	_____
6.14 .2.21.4	52-4B07 HP INJECTION PUMP P-238B	7.6-8.4	_____ SEC	_____	_____
6.14 .2.21.5	52-3B10 RB EMERG AC A-500B	14.25-15.75	_____ SEC	_____	_____
6.14 .2.21.6	52-3B18 NSCH PUMP P482B	14.25-15.75	_____ SEC	_____	_____

Rev. 1
STP.961-165

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

		Required	Actual		
6.14 .2.21.7	52-3B14 RB EM. CLG UNIT A-500D	14.25-15.75	_____ SEC	_____ / _____	
6.14 .2.21.8	52-3B215 MCC 2B4	22.5-27.5	_____ SEC	_____ / _____	
6.14 .2.21.9	52-3B09 RBS PUMP P-291B	23.75-26.25	_____ SEC	_____ / _____	
6.14 .2.21.10	52-4B06 NRW PUMP P-472B	23.75-26.25	_____ SEC	_____ / _____	
6.14 .2.21.11	52-3B217 U-503B	27.0-33.0	_____ SEC	_____ / _____	
6.14 .2.21.12	52-3B17 DIESEL GEN RM VENT SUP FAN A-544D	38.0-42.0	_____ SEC	_____ / _____	
6.14 .2.21.13	52-3B06 DIESEL GEN RM VENT EXH FAN A-544C	38.0-42.0	_____ SEC	_____ / _____	
6.14 .2.21.14	52-3B210 U-545B	45.0-55.0	_____ SEC	_____ / _____	
6.14 .2.22	Verify from Control Room indication that the following equipment is operating:				
6.14 .2.22.1	52-2B104 RB UPPER DOME CIRC FAN, A-532C			_____ / _____	
6.14 .2.22.2	52-2B105 RB UPPER DOME CIRC FAN, A-532D			_____ / _____	
6.14 .2.23	Record the following information from the recorders after at least 5 minutes from LOOP initiation:				
	<u>GEB</u>	Recorder # _____			
6.14 .2.23.1	Voltage _____	VAC (3744-4576)		_____ / _____	
6.14 .2.23.2	Frequency _____	HZ (58.8-61.2)		_____ / _____	
6.14 .2.23.3	Kilowatts _____	KW (≤ 2750 KW)		_____ / _____	
	<u>GEB2</u>	Recorder # _____			
6.14 .2.23.4	Voltage _____	VAC (3744-4576)		_____ / _____	
6.14 .2.23.5	Frequency _____	HZ (58.8-61.2)		_____ / _____	
6.14 .2.23.6	Kilowatts _____	KW (≤ 3300 KW)		_____ / _____	

Rev. 1
STP.961-166

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.14 .2.24 Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel H1RC.

_____/____

6.14 .2.25 At Control Room panel H2SFB, depress the NS BUS B2 & B UNLOADING RESET B2/B pushbutton to RESET the load sequencing circuit.

_____/____

6.14 .2.26 At local panel H2DEB2, depress the LOCA Reset pushbutton and verify the Shutdown System Active Red light energizes.

_____/____

6.14 .2.27 Verify computer "B" software loaded and ready to start.

_____/____

6.14 .2.28 Initiate a countdown from 10 to zero over the Plant PA System.

_____/____

6.14 .2.29 At the count of 3, start recorders B-1 and B-2 and the data acquisition computer.

_____/____

NOTE:

The following step will simulate the largest single load rejection for the GEB diesel generator.

6.14 .2.30 At the count of ZERO, at Control Room panel H2SFB, OPEN the following circuit breakers simultaneously:

6.14 .2.30.1 52-4B07 (HP INJECTION PUMP P-238B)

_____/____

6.14 .2.30.2 52-4B09 (DECAY HEAT REMOVAL PUMP P-261B)

_____/____

6.14 .2.30.3 Verify from the data acquisition equipment that diesel engine GEB does NOT trip on overspeed.

_____/____

Record speed peak: _____ rpm (≤ 1005 rpm)

6.14 .2.30.4 Restart HPI Pump P-238B

_____/____

6.14 .2.30.5 Restart DHR Pump P-261B

_____/____

6.14 .2.31 Verify computer "B" software loaded and ready to start.

_____/____

PROCEDURE (Continued)

Initials/ Date

NOTE: The following steps will reset EFIC logic and permit AFW pump P-318 to be started.

6.14 .2.32 At EFIC panel HISSE depress AFW RESET BLPB on EFIC CHANNEL "B" INITIATE/TEST MATRIX.

_____/____

6.14 .2.32.1 At EFIC panel HISSE depress EFIC "B" CONTROL INITIATED BLPB.

_____/____

NOTE: Steps 6.14.2.32.2 thru 6.14.2.35 must be completed within 2 minutes to allow AFW Pump P-318 restart following coastdown.

6.14 .2.32.2 START AFW Pump P-318.

_____/____

6.14 .2.32.3 At EFIC panel HISSE, using the BLPB, JOG OPEN FV-31855 until desired flow is achieved (510-550 gpm).

_____/____

6.14 .2.33 Initiate a countdown from 10 to zero over the Plant PA System

_____/____

6.14 .2.34 At the count of 3, start recorder B2-1 and B2-2 and the data acquisition computer.

_____/____

NOTE: The following step will simulate the largest single load rejection for the GEB2 diesel generator.

6.14 .2.35 At the count of 0, at EFIC panel HISSE, STOP AFW Pump P-318.

_____/____

6.14 .2.35.1 Verify from the data acquisition equipment that diesel engine GEB2 does NOT trip on overspeed.

_____/____

Record speed peak: _____ rpm (≤ 501 rpm)

6.14 .2.35.2 Close flow test valve FV-31855.

_____/____

6.14 .2.35.3 Restart AFW Pump P-318.

_____/____

6.14 .2.36 Contact the System Dispatcher to receive permission to close OCBs 200 and 210.

_____/____

6.14 .2.37 At panel H2ES, CLOSE OCBs 200 and 210.

_____/____

PROCEDURE (Continued)

Initials/ Date

CAUTION: ENSURE THE NORMAL-DROOP SWITCH AT H2DGB IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

- | | | |
|----------------|---|---------------|
| 6.14 .2.38 | Synchronize and shutdown GEB IAW Operating Procedure A.31, Section 6.2. | _____ / _____ |
| 6.14 .2.38.1 | From the Control Room, shutdown the following equipment as directed by the Shift Supervisor: | |
| 6.14 .2.38.1.1 | 52-3B09 (RBS PUMP P-291B) | _____ / _____ |
| 6.14 .2.38.1.2 | 52-3B10 (RB EMERG AC A-500B) | _____ / _____ |
| 6.14 .2.38.1.3 | 52-3B14 (RB EMERG AC A-500D) | _____ / _____ |
| 6.14 .2.38.1.4 | 52-4B07 HP INJECTION PUMP P-238B | _____ / _____ |
| 6.14 .2.38.1.5 | 52-4B09 DECAY HEAT REMOVAL PUMP P-261B | _____ / _____ |
| 6.14 .2.38.1.6 | 52-3B18 (NSCW PUMP P482B) | _____ / _____ |
| 6.14 .2.38.1.7 | 52-2B104 (RB UPPER DOME CIRC FAN, A-532C) | _____ / _____ |
| 6.14 .2.38.1.8 | 52-2B105 (RB UPPER DOME CIRC FAN, A-532D) | _____ / _____ |
| 6.14 .2.38.1.9 | Review SFAS Panels and position valves as directed by the Shift Supervisor. | _____ / _____ |
| 6.14 .2.39 | Synchronize and shutdown GEB2 IAW Operating Procedure A.31B, Sections 5.5 through 5.7. | _____ / _____ |
| 6.14 .2.39.1 | From the Control Room shutdown AFW Pump P-318 as directed by the Shift Supervisor. | _____ / _____ |
| 6.14 .2.40 | Run the data acquisition program "INIT" on the "A" and "B" computers and verify all channels are functioning properly. | _____ / _____ |
| 6.14 .2.41 | IF Section 6.10 will be tested immediately and the Shift Supervisor concurs; N/A Section 6.14.3 and proceed to Section 6.10.1 otherwise N/A this step and continue. | _____ / _____ |

PROCEDURE (Continued)

Initials/ Date _____

NOTE: DHR System B may be placed in service
IAW Operating Procedure A.8, Section 4.8
(valves CBS-045, CBS-046 and CBS-047
MUST BE CLOSED FIRST).

6.14 .3 Restoration

6.14 .3.1 Complete enclosure 9.22. _____/_____

6.14 .3.2 Notify the Shift Supervisor that the
Train "B" SFAS/LOOP test is complete. _____/_____

Q.C.
INSPECT

→ 6.14 .4 Acceptance Criteria Review

Review the data recorded during section 6.14.2
and verify the following:

6.14 .4.1 At step 6.14.2.9.2 and .3, GEB reached
3744 VAC and 58.8 HZ in ≤ 10 seconds.
Record time at which envelope was entered:
_____ Sec (HZ)
_____ Sec (VAC)

Data from Recorder # _____/_____

6.14 .4.2 At step, 6.14.2.9.6 and .7, GEB2 reached
3744 VAC and 58.8 HZ in ≤ 10 seconds.
Record time at which envelope was entered:
_____ Sec (HZ)
_____ Sec (VAC)

Data from Recorder # _____/_____

6.14 .4.3 At step, 6.14.2.20 and 6.14.2.21, GEB output
breaker closed and load breakers were
loaded per the sequencer in the specified
times. _____/_____

6.14 .4.4 At step, 6.14.2.20 and 6.14.2.21 GEB2 output
breaker closed and load breakers were
loaded per the sequencer in the specified
times. _____/_____

6.14 .4.5 At step, 6.14.2.23 GEB and GEB2 operated,
for 5 minutes while loaded with sequenced
loads and the voltage and frequency were
within the specified limits. _____/_____

6.14 .4.6 At step, 6.14.2.30.3 upon tripping of a
simulated largest load (HPI Pump P-238B and
DHR Pump P261B, GEB speed did not exceed
1005 rpm. _____/_____

QC to
review
after
data taken
all of
section
6.14.4
MRW
1/20/88

PROCEDURE (Continued)

Initials/ Date

- | | | |
|------------|---|---------------|
| 6.14 .4.7 | At step, 6.14.2.38 GEB was synchronized to offsite power with sequenced loads operating. | _____ / _____ |
| 6.14 .4.8 | At step, 6.14.2.35.1 upon tripping of a simulated largest load (AFW Pump P-318), GEB2 speed did not exceed 501 rpm. | _____ / _____ |
| 6.14 .4.9 | At step, 6.14.2.39 GEB2 was synchronized to offsite power with sequenced loads operating. | _____ / _____ |
| 6.14 .4.10 | At steps 6.14.2.14.3 and 6.14.2.23.3 DG GEB loads do not exceed 2750 KW. | _____ / _____ |
| 6.14 .4.11 | At steps 6.14.2.14.6 and 6.14.2.23.6 DG GEB2 loads do not exceed 3300 KW. | _____ / _____ |
| 6.14 .4.12 | During steps 6.14.2.9.10, .11, and 6.14.2.20.5, and .6 the absence of voltage and current on buses 3A, 3A2, 4A and 4A2. | _____ / _____ |
| 6.14 .4.13 | At no time during the loading sequence did GEB or GEB2 frequency and voltage decrease to less than 95% (57Hz) of nominal (60Hz) and 75% (3120V) of nominal (4160V) respectively. | _____ / _____ |
| 6.14 .4.14 | GEB frequency and voltage was restored to within $\pm 2\%$ (58.8-61.2Hz) of nominal (60Hz) and $\pm 10\%$ (3744-4576V) of nominal (4160V), within 40% of each load sequence time interval. | _____ / _____ |
| 6.14 .4.15 | GEB2 frequency and voltage was restored to within $\pm 2\%$ (58.8-61.2Hz) of nominal (60Hz) and $\pm 10\%$ (3744-4576V) of nominal (4160V), within 60% of each load sequence time interval. | _____ / _____ |

WORKING COPY

PROCEDURE (Continued)

6.15 Subsection Deleted

Rev. 1
STP.961-172

WORKING COPY
ONLY IF RED

6.16 Diesel Generator "A" Hot Restart - LOOP-SFAS

NOTE: During this test section, the following pumps will start automatically and run per flowpaths described below:

HPI Pump P-238A - Minimum flow thru the seal return line, E-240A and B, thru Make-up Tank V-235, and back to pump suction.

DHR Pump P-261A - Minimum flow thru DH Removal Cooler E-260A, thru the minimum flow line and back to pump suction.

RBS Pump P-291A - Approximately 1500 gpm thru CBS-045 and CBS-047 (open 3 turns), to BWST. Suction from BWST, thru SFV-25003 to pump suction.

6.16 .1 Prerequisites

6.16 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. (Formal briefing to occur later.)

6.16 .1.2 Run the data acquisition program "INIT" on the A computer and verify all channels are functioning properly.

6.16 .1.3 Train "A" Nuclear Raw Water System is in SFAS STANDBY IAW A.25, Section 4.5.

6.16 .1.4 Train "A" Nuclear Service Cooling Water is in SFAS STANDBY IAW A.24, Section 4.2.

6.16 .1.5 Reactor Building Emergency Cooling Units A-500A/C and Reactor Building Emergency Upper Dome air circulators A-532A/B are available for automatic operation IAW A.14A, Section 4.1 and 4.2.

NOTE:: During this section of the test both DHR loops will be out of service and incore T.C.s are to be trended. The temperature should not exceed 150°F.

6.16 .1.6 Lineup Makeup and Purification System IAW A.15 Steps 4.2.1 through 4.2.9, except as modified by Enclosure 9.6.

PROCEDURE (Continued)

Initials/ Date

- | | | |
|-------------|--|---------------|
| 6.16 .1.6.1 | HPI Pump P-238A breaker 52-4A04 is racked in | _____ / _____ |
| 6.16 .1.7 | At HIRC, place the Bailey Hand/Auto Station for the following valves in HAND, and verify the valves are CLOSED: | |
| 6.16 .1.7.1 | LV-21503 Pressurizer Level | _____ / _____ |
| 6.16 .1.7.2 | FV-23606 RC Pump Seal Injection Flow. | _____ / _____ |
| 6.16 .1.8 | Verify DHR System Lineup IAW A.8 Section 4.7 and 4.8 except as modified by Enclosure 9.11. Do not start pumps. | _____ / _____ |
| 6.16 .1.9 | Place or verify in service the SFAS analog and digital system IAW A.70, Sections 4.1 and 4.2. | _____ / _____ |
| 6.16 .1.10 | Reactor Building Spray Loop A is in STANDBY condition IAW A.7, Section 4.1, Steps 4.1.5 through 4.1.6.4, except as modified by Enclosure 9.8. | _____ / _____ |
| 6.16 .1.11 | The AFW and EFIC systems are in STANDBY conditions IAW A.51, Sections 4.2 and 4.3 except as modified by Enclosure 9.9. | _____ / _____ |
| 6.16 .1.12 | A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. | _____ / _____ |
| 6.16 .1.13 | Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15, per directions of the Shift Supervisor. | _____ / _____ |
| 6.16 .1.14 | Verify Subtrain "A" NS Busses 3A and 4A and their associated Motor Control Centers are energized IAW Operating Procedure A.58 Section 4.1 and A.59, Section 4.1 and 4.2. | _____ / _____ |

CAUTION: THE BRUCE-GM DIESEL GENERATOR GEA SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

6.16 .1.15 Start and synchronize Diesel Generator GEA IAW Operating Procedure A.31, Section 4.2 establish load at 2650-2750 KW.

Time Loaded _____/_____

6.16 .2 Diesel Generator "A" Hot Restart LOOP-SFAS

NOTE: The following steps will cause bus 4A to become momentarily de-energized and it will cause the diesel generator GEA to start.

6.16 .2.1 Inform plant personnel of the impending LOOP-SFAS actuation to SubTrain "A" over the plant public address (PA) system. _____/_____

6.16 .2.2 Verify recorders A-1 and A-2 are initialized and annotated. _____/_____

6.16 .2.3 Verify computer "A" software loaded and ready to start. _____/_____

NOTE: The step listed below will isolate the bus 4A2 sequencer so that when the LOOP-SFAS is initiated, only the 4A bus will see it. The start of GEA2 is blocked. The undervoltage function of the 4A2 sequencer will NOT function.

6.16 .2.4 At 125VDC panel SOA2, open breaker 72-A207 4.16 KV SWGR 4A2 SEQ and UV Relays. _____/_____

6.16 .2.5.1 Verify the diesel generator GEA has been operated for at least one hour at 2650-2750 KW. _____/_____

6.16 .2.5.2 Verify diesel generator GEA Lube Oil and Jacket Water temperatures have stabilized. (NOTE: Stable shall be defined as 2 readings taken 10 minutes apart that differ by no more than 2°F. A Test Log Entry shall be made to record the temperatures).

PROCEDURE (Continued)

Initials/ Date

6.16 .2.5.3 Shutdown Diesel Generator GEA IAW Operating Procedure A.31, Section 6.1.
(NOTE: Shutdown time shall be defined as when the diesel generator shaft stops following the normal cooldown cycle.)

Clock Time Shutdown

NOTE: Step 6.16.2.6 MUST BE STARTED within 5 minutes of shutting down GEA.

CAUTION: THE BRUCE-GM DIESEL GENERATORS GEA/GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

6.16 .2.6 Initiate a countdown from 10 to ZERO over the plant PA system within 5 minutes of Diesel Generator GEA shutdown.
Clock Time

6.16 .7 At the count of 3, start the Linear recorders A-1 and A-2 and the data acquisition computer.

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breakers, do not initiate the SFAS actuation until the TRIP BLPB at panel H2ES indicates that breaker 52-4A01 is OPEN.

6.16 .2.8 At the count of ZERO, OPEN the normal supply breaker to bus 4A (52-4A01) at panel H2ES, and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A and 4A.

6.16 .2.9 Verify the following after the SFAS actuation, from the data acquisition equipment:

6.16 .2.9.1 Bus 4A de-energizes.

6.16 .2.9.2 52-4A01, NSS XFMR X74 OPEN.

6.16 .2.9.3 GEA STARTS, accelerates to 900 RPM ≤ 10 sec.

6.16 .2.9.4 GEA output breaker 52-4A08 CLOSES.

Rev. 1
STP.961-176

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.16 .2.9.5 GEA voltage reaches 4160 \pm 416 VAC \leq 10 sec. _____/_____

6.16 .2.9.6 GEA frequency reaches 60 \pm 1.2 HZ \leq 10 sec. _____/_____

6.16 .2.10 Verify the sequencing of loads to their respective busses from the data acquisition computer as follows:

NOTE: Required times given are after BKR 52-4A08 closure.

NOTE: Breakers will shed automatically on undervoltage and/or SFAS signal. This has been tested previously and will not be reverified.

		REQUIRED	ACTUAL	
6.16 .2.10.1	52-4A09 4KV SUPPLY TO SS TRANS	4.75-5.25	_____ SEC	_____/_____
6.16 .2.10.2	52-4A05 DECAY HEAT REMOVAL PUMP P-261A	4.75- 5.25	_____ SEC	_____/_____
6.16 .2.10.3	52-4A04 HPI PUMP P-238A	7.60- 8.40	_____ SEC	_____/_____
6.16 .2.10.4	52-3A10 RB EMERG COOLING UNIT A-500A	14.25-15.75	_____ SEC	_____/_____
6.16 .2.10.5	52-3A14 RB EMERG COOLING UNIT A-500C	14.25-15.75	_____ SEC	_____/_____
6.16 .2.10.6	52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A	14.25-15.75	_____ SEC	_____/_____
6.16 .2.10.7	52-4A07 NS RAW WATER P-472A	23.50-26.25	_____ SEC	_____/_____
6.16 .2.10.8	52-3A13 DIESEL GEN RM VENT EXH FAN A-544A	38.00-42.00	_____ SEC	_____/_____
6.16 .2.10.9	52-3A17 DIESEL GEN RM VENT SUP FAN A-544A	38.00-42.00	_____ SEC	_____/_____
6.16 .2.10.10	52-3A09 REACTOR BLDG SPRAY PUMP P-291A	285.00-315.00	_____ SEC	_____/_____

Rev. 1
STP.961-177

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.16 .2.11 Record the following information from the recorders after at least 5 minutes from LOOP-SFAS initiation:

GEA Recorder # _____

6.16 .2.11.1 Voltage _____ VAC (3744-4576) _____/_____

6.16 .2.11.2 Frequency _____ HZ (58.8-61.2) _____/_____

6.16 .2.11.3 Kilowatts _____ KW (\leq 2750 KW) _____/_____

6.16 .2.12 Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A, and 4A at Control Room panel H1RC.

_____/_____

6.16 .2.13 The following steps will reset the load sequencing circuit and EFIC logic:

6.16 .2.13.1 At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton.

_____/_____

6.16 .2.13.2 At EFIC panel H1SSE depress AFW RESET BLPB on EFIC CHANNEL "A" INITIATE/TEST MATRIX.

_____/_____

6.16 .2.13.3 At EFIC panel H1SSE depress EFIC "A" CONTROL INITIATED BLPB.

_____/_____

6.16 .2.14 From the Control Room, shutdown the following equipment as directed by the Shift Supervisor:

6.16 .2.14.1 52-3A09 REACTOR BUILDING SPRAY PUMP P-291A _____/_____

6.16 .2.14.2 52-3A10 RB EMERG COOLING UNIT A-500A _____/_____

6.16 .2.14.3 52-3A14 RB EMERG COOLING UNIT A-500C _____/_____

6.16 .2.14.4 52-4A04 HP INJECTION PUMP P-238A _____/_____

6.16 .2.14.5 52-4A05 DECAY HEAT REMOVAL PUMP P-261A _____/_____

6.16 .2.14.6 52-3A18 NUCLEAR SERVICE CLG WTR PP P-482A _____/_____

6.16 .2.14.7 52-2A104 RB UPPER DOME CIRC FAN A-532A _____/_____

6.16 .2.14.8 52-2A105 RB UPPER DOME CIRC FAN A-532B _____/_____

6.16 .2.14.9 Review SFAS Panels and position valves as directed by the Shift Supervisor

Rev. 1

STP.961-178

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

CAUTION: ENSURE THE NORMAL -DROOP SWITCH AT H2DGA IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.16 .2.15 Synchronize and shutdown GEA IAW Operating Procedure A.31, Section 6.2. _____/_____

6.16 .2.16 Run the data acquisition program "INIT" on the "A" computer and verify all channels are functioning properly. _____/_____

6.16 .3 Restoration

6.16 .3.1 Restore the Bus 4A2 sequencer to service by closing the circuit breaker 72-A207 4.16 KV SWGR 4A2 SEQ AND V Relays. _____/_____

6.16 .3.2 Restore the DHR system to normal IAW A.8 Section 4.7 (4.8) or as directed by the Shift Supervisor (Valves CBS-045, CBS-046, and CBS-047 MUST BE CLOSED first.) _____/_____

6.16 .3.3 Restore the HPI Systems A&B to normal IAW A.13 Section 4.2, or as directed by the Shift Supervisor. _____/_____

6.16 .3.4 Restore the RBS System IAW A.7 Section 4.1, or as directed by the Shift Supervisor. _____/_____

6.16 .3.5 Restore the AFW and EFIC Systems IAW A.51, Sections 4.1 and 4.2 or as directed by the Shift Supervisor. _____/_____

6.16 .3.6 Notify the Shift Supervisor that the SubTrain "A" LOOP-SFAS test is complete. _____/_____

QC INSPECT

→ 6.16 .4 Acceptance Criteria Review

6.16 .4.1 Review the data recorded during Section 6.16 and verify the following:

QC to review after data taken all of section 6.16.4 M RW 1/20/88

Rev. 1
STP.961-179

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.16 .4.1.1 At Step 6.16.2.9.5 and 6.16.2.9.6,
GEA reached 3744 VAC and 58.8 HZ in
≤10 seconds. Record time at which
envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

6.16 .4.1.2 At Step 6.16.2.9.4, verify GEA Output
Breaker 52-4A08 closed.

6.16 .4.1.3 At Step 6.16.2.10, verify Bus 3A and 4A
loads sequenced in the required times.

6.16 .4.1.4 At Step 6.16.2.11, GEA operated for
5 minutes with loads running, and voltage
and frequency were within the limits
specified.

6.16 .4.1.5 At Step 6.16.2.11.3, GEA load did not
exceed 2750 KW.

6.16 .4.1.6 Step 6.16.2.6 was started within 5 minutes
of step 6.16.2.5.3.

Rev. 1
STP.961-180

WORKING COPY
ONLY IF RED

6.17 Diesel Generator "A2" Hot Restart

NOTE: During this test section, the following pump will start automatically and run per flowpath described below.

AFW Pump P-319 - Minimum flow suction from CST. Discharge thru minimum flow line to the condenser.

6.17 .1 Prerequisites

- 6.17 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. Formal briefing to occur later. _____/_____
- 6.17 .1.2 Run the data acquisition program "INIT" on the A computer and verify all channels are functioning properly. _____/_____
- 6.17 .1.3 CR/TSC Essential Condensing Unit U-545A and its associated support equipment are lined up in STANDBY IAW A.14C, Section 4.2.1. _____/_____
- 6.17 .1.4 NSEB Essential Condensing Unit U-503A and its associated support equipment are lined up in STANDBY IAW A.14D, Section 4.2.1. _____/_____
- 6.17 .1.5 Place or verify in service the SFAS analog and digital system IAW A.70, Sections 4.1 and 4.2. _____/_____
- 6.17 .1.6 The AFW and EFIC systems are in STANDBY conditions IAW A.51, Sections 4.2 and 4.3 except as modified by Enclosure 9.9. _____/_____
- 6.17 .1.7 Verify SubTrain "A2" Nuclear Service Bus 4A2 and its associated 480V load center and motor control centers are energized IAW Operating Procedures A.58, Section 4.3, and A.59, Sections 4.1, 4.2, and 4.4. _____/_____
- 6.17 .1.8 A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. _____/_____

PROCEDURE (Continued)

Initials/ Date

6.17 .1.9 Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15, per directions of the Shift Supervisor.

_____/____

6.17 .1.10 Start and synchronize Diesel Generator GEA2 IAW Operating Procedure A.31B, Sections 5.2 and 5.3. Establish load at 3200-3300 KW.

Time Loaded

_____/____

6.17 .2 Diesel Generator "A2" Hot Restart LOOP-SFAS

NOTE: The following steps will cause bus 4A2 to become momentarily de-energized and it will cause the diesel generator GEA2 to start.

6.17 .2.1 Inform plant personnel of the impending LOOP-SFAS actuation to SubTrain "A2" over the plant public address (PA) system.

_____/____

6.17 .2.2 Verify recorders A2-1 and A2-2 are initialized and annotated.

_____/____

6.17 .2.3 Verify computer "A" software loaded and ready to start.

_____/____

NOTE: The step listed below will isolate the bus 4A sequencer so that when the LOOP-SFAS is initiated, only the 4A2 bus will see it. The start of GEA is blocked. The under voltage function of the 4A sequencer will NOT function.

6.17 .2.4 At S4A00, open circuit breaker labeled "DC CONTROL POWER TO NS BUS UNLOADING".

_____/____

6.17 .2.4.1 Open the following test switches to isolate the SFAS auto-start signal to the equipment:

	Equipment	Breaker	Relay	Test Sw.	Test Sw. Location
6.17 .2.4.1.1	M/U Pump P236	52-4A02	4AL1	TS-13	S4A00 _____/_____
6.17 .2.4.1.2	HPI Pump P238A	52-4A04	4AL1	TS-15	S4A00 _____/_____

Rev. 1
STP.961-182

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

	Equipment	Breaker	Relay	Test Sw.	Test Sw. Location	
6.17 .2.4.1.3	DHR Pump P261A	52-4A05	4AL1	TS-17	S4A00	_____/____
6.17 .2.4.1.4	NSRW Pump P472A	52-4A07	4AL3	TS-19	S4A00	_____/____
6.17 .2.4.1.5	RBS Pump P291A	52-3A09	4AL3	TS-17	S4A00	_____/____
6.17 .2.4.1.6	RB Cooler A500A	52-3A10	4AL2	TS-13	S4A00	_____/____
6.17 .2.4.1.7	DG Fan A544A	52-3A13	4AL4	TS-2	S4A00	_____/____
6.17 .2.4.1.8	RB Cooler A500C	52-3A14	4AL2	TS-15	S4A00	_____/____
6.17 .2.4.1.9	DG Fan A544B	52-3A17	4AL4	TS-15	S4A00	_____/____
6.17 .2.4.1.10	NSCW Pump P482A	52-3A18	4AL2	TS-17	S4A00	_____/____
6.17 .2.5	Verify the diesel generator GEA2 has been operated for at least one hour at 3200-3300 KW.					_____/____
6.17 .2.5.1	Verify diesel generator GEA2 Lube Oil and Jacket Water temperatures have stabilized. (Stable shall be defined as 2 readings taken 10 minutes apart differ by no more than 2°F. A Test Log Entry shall be made to record the temperature.)					_____/____
6.17 .2.5.2	Shutdown Diesel Generator GEA2 IAW Operating Procedure A.31B, Section 5.6 and 5.7. (Shutdown time shall be defined as when the diesel generator shaft stops following the normal cooldown cycle.)					_____/____
	Clock Time Shutdown					
6.17 .2.6	One to two minutes prior to SFAS actuation countdown per Step 6.17.2.7, START the GEA2 turbocharger bearing prelubrication by opening valve EGS-837.					_____/____
<u>NOTE:</u>		Step 6.17.2.9 MUST BE STARTED within 5 minutes of shutting down GEA2.				
6.17 .2.7	Initiate a countdown from 10 to ZERO over the plant PA system within 5 minutes of Diesel Generator GEA2 shutdown.					_____/____

Clock Time _____

Rev. 1
STP.961-183

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.17 .2.8 At the count of 3, start the Linearcoder A2-1 and A2-2 and the data acquisition computer.

NOTE:

To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breakers, do not initiate the SFAS actuation until the TRIP BLPB at panel H2EW indicates that breaker 52-4A207 is OPEN,.

6.17 .2.9 At the count of ZERO, OPEN the normal supply breaker to buss 4A2 (52-4A207) at panel H2EW, and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1A, 2A, 3A, and 4A.

6.17 .2.10 After the SFAS initiation, CLOSE GEA2 turbocharger prelube oil supply valve EGS-837.

6.17 .2.11 Verify the following after the SFAS actuation, from the data acquisition equipment:

6.17 .2.11.1 Bus 4A2 de-energizes.

6.17 .2.11.2 52-4A207, NSS XFMR X74 OPEN.

6.17 .2.11.3 Diesel Generator GEA2 STARTS, accelerates to 450 RPM ≤ 10 sec.

6.17 .2.11.4 GEA2 output breaker 52-4A202 CLOSES.

6.17 .2.11.5 GEA2 voltage reaches 4160 ± 416 VAC ≤ 10 sec.

6.17 .2.11.6 GEA2 frequency reaches 60 ± 1.2 HZ ≤ 10 sec.

6.17 .2.12 Verify the sequencing of loads to their respective busses from the data acquisition computer as follows:

PROCEDURE (Continued)

Initials/ Date _____

NOTE: Required times are after D.G. breaker closure.

NOTE: Breakers will shed automatically on undervoltage and/or SFAS signal. This has been tested previously and will not be reverified.

		<u>REQUIRED</u>	<u>ACTUAL</u>
6.17 .2.12.1	52-3A202 LC S3A2	4.5-5.5	____ SEC ____/____
6.17 .2.12.2	52-3A215 MCC S2A4	22.50-27.50	____ SEC ____/____
6.17 .2.12.3	52-3A217 U-503A	27.00-33.00	____ SEC ____/____
6.17 .2.12.4	52-4A205 Aux Feedwater PP P-319	27.00-33.00	____ SEC ____/____
6.17 .2.12.5	52-3A210 U-545A	45.00-55.00	____ SEC ____/____
6.17 .2.13	Record the following information from the recorders after at least 5 minutes:		
	GEA2 Recorder # _____		
6.17 .2.13.1	Voltage _____ VAC (3744-4576)		____/____
6.17 .2.13.2	Frequency _____ HZ (58.8-61.2)		____/____
6.17 .2.13.3	Kilowatts _____ KW (≤ 3300 KW)		____/____
6.17 .2.14	Depress the SFAS CHANNEL RESET pushbuttons 1A, 2A, 3A, and 4A at Control Room panel H1RC.		____/____
6.17 .2.15	The following steps will reset the load sequencing circuit and EFIC logic:		
6.17 .2.15.1	At Control Room panel H2SFA, depress the NS Bus A2 and A UNLOADING RESET A2/A pushbutton.		____/____
6.17 .2.15.2	At EFIC panel H1SSE depress AFW RESET BLPB on EFIC CHANNEL "A" INITIATE/TEST MATRIX.		____/____
6.17 .2.15.3	At EFIC panel H1SSE depress EFIC "A" CONTROL INITIATED BLPB.		____/____

PROCEDURE (Continued)

Initials/ Date

- 6.17 .2.16 From the Control Room shutdown the following equipment as directed by the Shift Supervisor:
- 6.17 .2.16.1 52-4A205 AUX FEEDWATER PP P-319
- 6.17 .2.16.1.1 Review SFAS Panels and position valves as directed by the Shift Supervisor.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

CAUTION: ENSURE THE LOCA RESET PUSHBUTTON IS DEPRESSED PRIOR TO SYNCHRONIZING, SUCH THAT THE DIESEL GENERATOR WILL AUTOMATICALLY TRANSFER TO THE DROOP MODE OF OPERATION.

- 6.17.2.16.2 At local panel H2DEA2, depress the LOCA reset pushbutton and verify the Shutdown System Active red light energized.
- 6.17 .2.17 Synchronize and shutdown GEA2 IAW Operating Procedure A.31B, Sections 5.5, 5.6, and 5.7.
- 6.17 .2.18 Run the data acquisition program "INIT" on the "A" computer and verify all channels are functioning properly.


6.17 .3 Restoration

- 6.17 .3.1 Restore the Bus 4A sequencer to service by closing the circuit breaker labeled "DC CONTROL POWER TO NS BUS UNLOADING" in S4A00.
- 6.17 .3.2 Close the following test switches to restore the SFAS auto-start signal to the equipment:

Equipment	Breaker	Relay	Test Sw.	Test Sw. Location
6.17 .3.2.1 M/U Pump P236	52-4A02	4AL1	TS-13	S4A00
6.17 .3.2.2 HPI Pump P238A	52-4A04	4AL1	TS-15	S4A00
6.17 .3.2.3 DHR Pump P261A	52-4A05	4AL1	TS-17	S4A00

Rev. 1
STP.961-186

WORKING COPY
ONLY IF RED



PROCEDURE (Continued)

Initials/ Date

QC
HP

6.17 .3.2.4

Equipment	Breaker	Relay	Test Sw.	Test Sw. Location
NSRW Pump P472A	52-4A07	4AL3	TS-19	S4A00

6.17 .3.2.5

RBS Pump P291A	52-3A09	4AL3	TS-17	S4A00
----------------	---------	------	-------	-------

QC
HP

6.17 .3.2.6

RB Cooler A500A	52-3A10	4AL2	TS-13	S4A00
-----------------	---------	------	-------	-------

6.17 .3.2.7

DG Fan A544A	52-3A13	4AL4	TS-2	S4A00
--------------	---------	------	------	-------

QC
HP

6.17 .3.2.8

RB Cooler A500C	52-3A14	4AL2	TS-15	S4A00
-----------------	---------	------	-------	-------

6.17 .3.2.9

DG Fan A544B	52-3A17	4AL4	TS-15	S4A00
--------------	---------	------	-------	-------

QC
HP

6.17 .3.2.10

NSCW Pump P482A	52-3A18	4AL2	TS-17	S4A00
-----------------	---------	------	-------	-------

6.17 .3.3

Restore the DHR System to normal IAW A.8 Section 4.7 or as directed by the Shift Supervisor (Valves CBS-045, CBS-046, and CBS-047 MUST BE CLOSED first.)

6.17 .3.4

Step Deleted

6.17 .3.5

Step Deleted

6.17 .3.6

Restore the AFW and EFIC Systems IAW A.51, Sections 4.1 and 4.2, or as directed by the Shift Supervisor.

6.17 .3.7

Close or verify closed the breaker located on the front panel of transformer X31A3.

6.17 .3.8

Close or verify closed 52-2A310 (X31A3).

6.17 .3.9

Close or verify closed the breaker located on the front panel of transformer X31A4.

6.17 .3.10

Close or verify closed 52-2A418 transformer X31A4.

6.17 .3.11

Notify the Shift Supervisor that the SubTrain "A2" LOOP-SFAS test is complete.

QC
INSPECT

6.17 .4 Acceptance Criteria Review

6.17 .4.1

Review the data recorded during Section 6.17.2 and verify the following:

QC to review after data taken all of section 6.17.4 MRW 1/20/98

Rev. 1
STP.961-187

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date _____

6.17 .4.1.1 At Step 6.17.2.11.5 and 6.17.2.11.6,
GEA2 reached 3744 VAC and 58.8 HZ in
≤10 seconds. Record time at which
envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

_____/_____

6.17 .4.1.2 At Step 6.17.2.11.4, verify GEA2 Output
Breaker 52-4A202 closed.

_____/_____

6.17 .4.1.3 At Step 6.17.2.12, verify Bus 3A2 and 4A2
loads sequenced in the required times.

_____/_____

6.17 .4.1.4 At Step 6.17.2.13, GEA2 operated for
5 minutes with loads running, and voltage
and frequency were within the limits
specified.

_____/_____

6.17 .4.1.5 At step 6.17.2.13.3 GEA2 load did not
exceed 3300 KW.

_____/_____

6.17 .4.1.6 Step 6.17.2.7 was started within 5 minutes
of step 6.17.2.5.

_____/_____

6.18 Diesel Generator "B" Hot Restart

6.18 .1 Prerequisites

NOTE: During this test section, the following pumps will start automatically and run per flowpaths described below:

HPI Pump P-238B - Minimum flow thru the seal return line, E-240A and B, thru Make-up Tank V-235, and back to pump suction.

DHR Pump P-261B - Minimum flow thru DH Removal Cooler E-260B, thru the minimum flow line and back to pump suction.

RBS Pump P-291B - Approximately 1500 gpm thru CBS-046 and CBS-047 (open 3 turns), to BWST. Suction from BWST, thru SFV-25004 to pump suction.

6.18 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. Formal briefing to occur later. _____/_____

6.18 .1.2 Run the data acquisition program "INIT" on the B computer and verify all channels are functioning properly. _____/_____

6.18 .1.3 Train "B" Nuclear Raw Water System is in SFAS STANDBY IAW A.25, Section 4.6. _____/_____

6.18 .1.4 Train "B" Nuclear Service Cooling Water is in SFAS STANDBY IAW A.24, Section 4.5. _____/_____

6.18 .1.5 Reactor Building Emergency Cooling Units A-500B/D and Reactor Building Emergency Upper Dome air circulators A-532C/D are available for automatic operation IAW A.14A, Section 4.1 and 4.2. _____/_____

NOTE:: During this section of the test both DHR loops will be out of service and incore T.C.s are to be trended. The temperature should not exceed 150°F.

6.18 .1.6 Lineup Makeup and Purification System IAW A.15 Steps 4.2.1 through 4.2.13, except as modified by Enclosure 9.6.

PROCEDURE (Continued)

Initials/ Date

- | | | |
|-------------|---|------------|
| 6.18 .1.6.1 | HPI Pump P-238B breaker 52-4B07 is racked in. | _____/____ |
| 6.18 .1.7 | At HIRC, place the Bailey Hand/Auto Station for the following valves in HAND, and verify the valves are CLOSED: | |
| 6.18 .1.7.1 | LV-21503 Pressurizer Level | _____/____ |
| 6.18 .1.7.2 | FV-23606 RC Pump Seal Injection Flow. | _____/____ |
| 6.18 .1.8 | Verify DHR System Lineup IAW A.8 Section 4.7 and 4.8 except as modified by Enclosure 9.11. Do not start pumps. | _____/____ |
| 6.18 .1.9 | Place or verify in service the SFAS analog and digital system IAW A.70, Sections 4.1 and 4.2. | _____/____ |
| 6.18 .1.10 | Reactor Building Spray Loop B is in STANDBY condition IAW A.7, Steps 4.2.5 through 4.2.6.4 except as modified by Enclosure 9.8. | _____/____ |
| 6.18 .1.11 | Step Deleted | |
| 6.18 .1.12 | Verify Train "B" Nuclear Service Busses (4B and 3B) and their associated 480V motor control centers are energized IAW Operating Procedures A.58, Sections 4.5 and A.59, Sections 4.1 and 4.2. | _____/____ |
| 6.18 .1.13 | A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82. | _____/____ |
| 6.18 .1.14 | Verify continuous communications have been established between the Control Room and applicable locations on Enclosure 9.15 per directions of the Shift Supervisor. | _____/____ |

CAUTION: THE BRUCE GM DIESEL GENERATORS GEA/GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

- 6.18 .1.15 Start and synchronize Diesel Generator GEB IAW Operating Procedure A.31, Section 4.2. Establish load at 2650-2750 KW.

Clock Time Loaded _____/_____

- 6.18 .2 Diesel Generator "B" Hot Restart

NOTE: The following steps will cause bus 4B to become momentarily de-energized and it will cause the diesel generator GEB to start.

NOTE: Incore temperatures are to be trended at 15 minute intervals whenever both decay heat removal systems are shutdown. The temperature should not exceed 150°F.

- 6.18 .2.1 Inform plant personnel of the impending LOOP-SFAS actuation to SubTrain "B" over the plant public address (PA) system. _____/_____

- 6.18 .2.2 Verify recorders B-1 and B-2 are initialized and annotated. _____/_____

- 6.18 .2.3 Verify computer "B" software loaded and ready to start. _____/_____

NOTE: The step listed below will isolate the bus 4B2 sequencer so that when the LOOP-SFAS is initiated, only the 4B bus will see it. The start of GEB2 is blocked. The undervoltage function of the 4B2 sequencer will NOT function.

- 6.18 .2.4 At 125VDC panel S0B2, open breaker 72-B207 4.16 KV SWGR 4B2 SEQ and UV Relays. _____/_____

- 6.18 .2.5 Verify the diesel generator GEB has been operated for at least one hour at 2650-2750 KW. _____/_____

PROCEDURE (Continued)

Initials/ Date _____

6.18 .2.5.1 Verify diesel generator GEB Jacket Water and Lube Oil temperatures have stabilized. (Stable shall be defined as 2 readings taken 10 minutes apart differ by no more than 2°F. A Test Log Entry shall be made to record the temperature.) _____/_____

6.18 .2.5.2 Shutdown Diesel Generator GEB IAW Operating Procedure A.31, Section 6.1. (Shutdown time shall be defined as when the diesel generator shaft stops following the normal cooldown cycle.) _____/_____

Clock Time Shutdown

NOTE: Step 6.18.2.6 MUST BE STARTED within 5 minutes of shutting down GEB.

CAUTION: THE BRUCE-GM DIESEL GENERATORS GEA/GEB SHALL NOT BE RESTARTED IF THE UNIT HAS BEEN SHUTDOWN FOR MORE THAN 15 MINUTES AFTER A LOADED OPERATION. DUE TO LUBRICATION RESTRICTIONS THE ENGINE CANNOT BE RESTARTED UNTIL 3 HOURS HAVE ELAPSED.

6.18 .2.6 Initiate a countdown from 10 to ZERO over the plant PA system within 5 minutes of Diesel Generator GEB shutdown. _____/_____

Clock Time _____

6.18 .2.7 At the count of 3, start the Linear recorders B-1 and B-2 and the data acquisition computer. _____/_____

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breakers, do not initiate the SFAS actuation until the TRIP BLPB at panel H2ES indicates that breaker 52-4B01 is OPEN.

6.18 .2.8 At the count of ZERO, OPEN the normal supply breaker to bus 4B (52-4B01) at panel H2ES, and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B and 4B. _____/_____

PROCEDURE (Continued)

Initials/ Date

- 6.18 .2.9 Verify the following after the SFAS actuation, from the data acquisition equipment:
- 6.18 .2.9.1 Bus 4B de-energizes. _____/_____
- 6.18 .2.9.2 52-4B01, Startup Transformer #2 OPEN. _____/_____
- 6.18 .2.9.3 GEB STARTS, accelerates to 900 RPM ≤ 10 sec. _____/_____
- 6.18 .2.9.4 GEB output breaker 52-4B11 CLOSES. _____/_____
- 6.18 .2.9.5 GEB voltage reaches 4160 ± 416 VAC ≤ 10 sec. _____/_____
- 6.18 .2.9.6 GEB frequency reaches 60 ± 1.2 HZ ≤ 10 sec. _____/_____
- 6.18 .2.10 Verify the sequencing of loads to their respective busses from the data acquisition computer as follows:

NOTE: Required times are after Diesel Generator Breaker closure.

NOTE: Breakers will shed automatically on undervoltage and/or SFAS signal. This has been tested previously and will not be reverified.

		<u>REQUIRED</u>	<u>ACTUAL</u>	
6.18 .2.10.1	52-4B05 L.C. XFMR SUPPLY BKR	4.75- 5.25	_____ SEC	_____/_____
6.18 .2.10.2	52-4B09 DECAY HEAT REMOVAL PUMP P-261B	4.75- 5.25	_____ SEC	_____/_____
6.18 .2.10.3	52-4B07 HPI PUMP P-238B	7.60- 8.40	_____ SEC	_____/_____
6.18 .2.10.4	52-3B10 RB EMERG COOLING UNIT A-500B	14.25-15.75	_____ SEC	_____/_____
6.18 .2.10.5	52-3B14 RB EMERG COOLING UNIT A-500D	14.25-15.75	_____ SEC	_____/_____
6.18 .2.10.6	52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B	14.25-15.75	_____ SEC	_____/_____
6.18 .2.10.7	52-4B06 NS RAW WATER P-472B	23.50-26.25	_____ SEC	_____/_____

PROCEDURE (Continued)

Initials/ Date

		REQUIRED	ACTUAL	
6.18 .2.10.8	52-3B06 DIESEL GEN RM VENT EXH FAN A-544C	38.00-42.00	_____ SEC	_____/____
6.18 .2.10.9	52-3B17 DIESEL GEN RM VENT SUP FAN A-544D	38.00-42.00	_____ SEC	_____/____
6.18 .2.10.10	52-3B09 REACTOR BLDG SPRAY PUMP P-291B	285.0-315.0	_____ SEC	_____/____
6.18 .2.11	Record the following information from the recorders after at least 5 minutes:			
	GEB Recorder # _____			
6.18 .2.11.1	Voltage _____ VAC (3744-4576)			_____/____
6.18 .2.11.2	Frequency _____ HZ (57.8-61.2)			_____/____
6.18 .2.11.3	Kilowatts _____ KW (\leq 2750)			_____/____
6.18 .2.12	Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel H1RC.			_____/____
6.18 .2.13	The following steps will reset the load sequencing circuit and EFIC logic:			
6.18 .2.13.1	At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton.			_____/____
6.18 .2.13.2	At EFIC panel H1SSE depress AFW RESET BLPB on EFIC CHANNEL "B" INITIATE/TEST MATRIX.			_____/____
6.18 .2.13.3	At EFIC panel H1SSE depress EFIC "B" CONTROL INITIATED BLPB.			_____/____
6.18 .2.14	From the Control Room, shutdown the following equipment as directed by the Shift Supervisor:			
6.18 .2.14.1	52-3B09 REACTOR BUILDING SPRAY PUMP P-291B			_____/____
6.18 .2.14.2	52-3B10 RB EMERG COOLING UNIT A-500B			_____/____
6.18 .2.14.3	52-3B14 RB EMERG COOLING UNIT A-500D			_____/____

Rev. 1
STP.961-194

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | |
|--------------|--|---------------|
| 6.18 .2.14.4 | 52-4B07 HP INJECTION PUMP P-238B | _____ / _____ |
| 6.18 .2.14.5 | 52-4B09 DECAY HEAT REMOVAL PUMP P-261B | _____ / _____ |
| 6.18 .2.14.6 | 52-3B18 NUCLEAR SERVICE CLG WTR PP P-482B | _____ / _____ |
| 6.18 .2.14.7 | 52-2B104 RB UPPER DOME CIRC FAN, A-532C | _____ / _____ |
| 6.18 .2.14.8 | 52-2B105 RB UPPER DOME CIRC FAN, A-532D | _____ / _____ |
| 6.18 .2.14.9 | Review SFAS Panels and position SFAS valves as directed by the Shift Supervisor. | _____ / _____ |

CAUTION: ENSURE THE NORMAL DROOP SWITCH AT H2DGB IS IN THE DROOP POSITION PRIOR TO SYNCHRONIZING TO PREVENT DAMAGE TO THE DIESEL GENERATOR.

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

- | | | |
|------------|--|---------------|
| 6.18 .2.15 | Synchronize and shutdown GEB IAW Operating Procedure A.31, Section 6.2. | _____ / _____ |
| 6.18 .2.16 | Run the data acquisition program "INIT" on the "B" computer and verify all channels are functioning properly. | _____ / _____ |
| 6.18 .3 | Restoration | |
| 6.18 .3.1 | Restore the Bus 4B2 sequencer to service by closing circuit breaker 72-B207 4.16 KV SWGR 4B2 SEQ AND UV Relays. | _____ / _____ |
| 6.18 .3.2 | Restore the DHR System to normal IAW A.8 Section 4.7 (4.8) or as directed by the Shift Supervisor (Valves CBS-045, CBS-046, and CBS-047 MUST BE CLOSED FIRST.) | _____ / _____ |
| 6.18 .3.3 | Restore the HPI Systems A&B to normal IAW A.15 Section 4.2, or as directed by the Shift Supervisor. | _____ / _____ |
| 6.18 .3.4 | Restore the RBS System IAW A.7 Section 4.1, or as directed by the Shift Supervisor. | _____ / _____ |

WORKING COPY

PROCEDURE (Continued)

Initials/ Date

6.18 .3.5 Step Deleted

6.18 .3.6 Notify the Shift Supervisor that the SubTrain "B" LOOP-SFAS test is complete.

_____/____

QC
INSPECT

— 6.18 .4 Acceptance Criteria Review

6.18 .4.1 Review the data recorded during Section 6.18.2 and verify the following:

QC to
review
after
data taken
all of
section
6.18.4

6.18 .4.1.1 At Step 6.18.2.9.5 and 6.18.2.9.6, GEB reached 3744 VAC and 58.8 HZ in ≤10 seconds. Record time at which envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

_____/____

6.18 .4.1.2 At Step 6.18.2.9.4, verify GEB Output Breaker 52-4B11 CLOSED.

_____/____

6.18 .4.1.3 At Step 6.18.2.10, verify Bus 3B and 4B loads sequenced in the specified times.

_____/____

6.18 .4.1.4 At Step 6.18.2.11, GEB operated for 5 minutes with loads running, and voltage and frequency were within the limits specified.

_____/____

6.18 .4.1.5 At step 6.18.2.11.3 GEB load did not exceed 2750 KW.

_____/____

6.18 .4.1.6 Step 6.18.2.6 was started within 5 minutes of Step 6.18.2.5.2.

_____/____

MAW
1/20/58

PROCEDURE (Continued)

Initials/ Date

6.19 Diesel Generator "B2" Hot Restart

6.19 .1 Prerequisites

6.19 .1.1 A preliminary briefing has been conducted with the Shift Supervisor and prerequisite lineups can commence. Formal briefing to occur later.

_____/____

6.19 .1.2 Run the data acquisition program "INIT" on the B computer and verify all channels are functioning properly.

_____/____

6.19 .1.3 CR/TSC Essential Condensing Unit U-545B and its associated support equipment are lined up in STANDBY IAW A.14C, Section 4.2.2.

_____/____

6.19 .1.4 NSEB Essential Condensing Unit U-503B and its associated support equipment are lined up in STANDBY IAW A.14D, Section 4.2.2.

_____/____

6.19 .1.5 Place or verify in service the SFAS analog and digital system IAW A.70, Sections 4.1 and 4.2.

_____/____

6.19 .1.6 The AFW and EFIC systems are in STANDBY conditions IAW A.51, Sections 4.2 and 4.3 except as modified by Enclosure 9.9.

_____/____

6.19 .1.7 Verify Train "B" Nuclear Service Bus 4B2 and its associated 480V load centers and motor control centers are energized IAW Operating Procedures A.58, Sections 4.7 and A.59, Sections 4.1, 4.2, and 4.4.

_____/____

6.19 .1.8 A pretest briefing using the Test Briefing Checklist has been held with all test participants and properly documented per AP.82.

_____/____

PROCEDURE (Continued)

Initials/ Date

6.19 .1.9 Verify continuous communications has been established between the Control Room, diesel generator Control Room for GEB2, the 4.16 KV, 480 VAC, and the data acquisition computer location.

_____/____

6.19 .1.10 Start and synchronize Diesel Generator GEB2 IAW Operating Procedure A.31B, Sections 5.2 and 5.3. Establish load 3200-3300 KW.

Clock Time Loaded

_____/____

6.19 .2 Diesel Generator "B2" Hot Restart

NOTE: The following steps will cause bus 4B2 to become momentarily de-energized and it will cause the diesel generator GEB2 to start.

6.19 .2.1 Inform plant personnel of the impending LOOP-SFAS actuation to Train "B" over the plant public address (PA) system.

_____/____

6.19 .2.2 Verify recorders B2-1 and B2-2 are initialized and annotated.

_____/____

6.19 .2.3 Verify computer "B" software is loaded and ready to start.

_____/____

NOTE: The step listed below will isolate the bus 4B sequencer so that when the LOOP-SFAS is initiated, only the 4B2 bus will see it. The start of GEB is blocked. The undervoltage function of the 4B sequencer will NOT function.

6.19 .2.4 At S4B00, open the circuit breaker labeled "DC CONTROL POWER TO NS BUS UNLOADING".

_____/____

6.19 .2.4.1 Open the following test switches to isolate the SFAS auto-start signal to the equipment:

PROCEDURE (Continued)

Initials/ Date

	<u>Equipment</u>	<u>Breaker</u>	<u>Relay</u>	<u>Test Sw.</u>	<u>Test Sw. Location</u>	
6.19 .2.4.1.1	M/U Pump P236	52-4B08	4BL1	TS-13	S4B03	_____/____
6.19 .2.4.1.2	HPI Pump P238B	52-4B07	4BL1	TS-15	S4B03	_____/____
6.19 .2.4.1.3	DHR Pump P261B	52-4B09	4BL1	TS-17	S4B03	_____/____
6.19 .2.4.1.4	NSRW Pump P472B	52-4B06	4BL3	TS-19	S4B03	_____/____
6.19 .2.4.1.5	RBS Pump P291B	52-3B09	4BL3	TS-17	S4B03	_____/____
6.19 .2.4.1.6	RB Cooler A500B	52-3B10	4BL2	TS-13	S4B03	_____/____
6.19 .2.4.1.7	DG Fan A544C	52-3B06	4BL4	TS-1 17/18	S4B03	_____/____
6.19 .2.4.1.8	RB Cooler A500D	52-3B14	4BL2	TS-15	S4B03	_____/____
6.19 .2.4.1.9	DG Fan A544D	52-3B17	4BL4	TS-1- 13/14	S4B03	_____/____
6.19 .2.4.1.10	NSCW Pump P482B	52-3B18	4BL2	TS-17	S4B03	_____/____
6.19.2.5	Verify the diesel generator GEB2 has been operated for at least one hour at 3200-3300 KW.					_____/____
6.19 .2.5.1	Verify the diesel generator GEB2 Lube Oil and Jacket Water temperatures have stabilized. (Stable shall be defined as 2 readings taken 10 minutes apart differ by no more than 2°F. A Test Log Entry shall be made to record the temperature.)					_____/____
6.19 .2.5.2	Shutdown Diesel Generator GEB2 IAW Operating Procedure A.31B, Sections 5.6 and 5.7. (Shutdown time shall be defined as when the diesel generator shaft stops following the normal cooldown cycle.)					_____/____
	<u>Clock Time Shutdown</u>					_____/____
6.19 .2.6	One to two minutes prior to SFAS actuation countdown per Step 6.19.2.7, START the GEB2 turbocharger bearing prelubrication by opening valve EGS-838.					_____/____

Rev. 1
STP.961-199

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date _____

NOTE: Step 6.19.2.7 must be started within 5 minutes of shutting down GEB2.

6.19 .2.7 Initiate a countdown from 10 to ZERO over the plant PA system within 5 minutes of Diesel Generator GEB2 shutdown.

Clock Time _____

6.19 .2.8 At the count of 3, start the Linear corders B2-1 and B2-2 and the data acquisition computer.

NOTE: To prevent an unloading sequence relay race that might possibly block the manual trip of the normal supply breaker, do not initiate the SFAS actuation until the TRIP BLPB at panel H2EW indicates that breaker 52-4B203 is OPEN.

6.19 .2.9 At the count of ZERO, OPEN the normal supply breakers to bus 4B2 (52-4B203) at panel H2EW, and at panel H1RC, initiate an SFAS actuation by depressing the SFAS CHANNEL pushbuttons 1B, 2B, 3B and 4B.

6.19 .2.10 After the SFAS initiation, CLOSE GEB2 turbocharger prelube oil supply valve EGS-838.

6.19 .2.11 Verify the following after the SFAS actuation, from the data acquisition equipment:

6.19 .2.11.1 Bus 4B2 de-energizes.

6.19 .2.11.2 52-4B203, Startup Transformer #2 OPEN.

6.19 .2.11.3 Diesel Generator GEB2 STARTS, accelerates to 450 RPM ≤ 10 sec.

6.19 .2.11.4 GEB2 output breaker 52-4B202 CLOSES.

6.19 .2.11.5 GEB2 voltage reaches 4160 ± 416 VAC ≤ 10 sec.

6.19 .2.11.6 GEB2 frequency reaches 60 ± 1.2 HZ ≤ 10 sec.

PROCEDURE (Continued)

Initials/ Date _____

6.19 .2.12 Verify the sequencing of loads to their respective busses from the data acquisition computer as follows:

NOTE: Required times are after D.G. breaker closure.

NOTE: Breakers will shed automatically on undervoltage and/or SFAS signal. This has been tested previously and will not be reverified.

		<u>REQUIRED</u>	<u>ACTUAL</u>	
6.19 .2.12.1	52-3B202 LC S3B2	4.5 - 5.5	_____ SEC	_____/____
6.19 .2.12.2	52-3B215 MCC S2B4	22.50-27.50	_____ SEC	_____/____
6.19 .2.12.3	52-3B217 U-503B	27.00-33.00	_____ SEC	_____/____
6.19 .2.12.4	52-3B210 U-545B	45.00-55.00	_____ SEC	_____/____
6.19 .2.13	Record the following information from the recorders after at least 5 minutes:			
	<u>GEB2 Recorder #</u> _____			
6.19 .2.13.1	Voltage _____ VAC (3744-4576)			_____/____
6.19 .2.13.2	Frequency _____ HZ (58.8-61.2)			_____/____
6.19 .2.13.3	Kilowatts _____ KW (\leq 3300KW)			_____/____
6.19 .2.14	Depress the SFAS CHANNEL RESET pushbuttons 1B, 2B, 3B, and 4B at Control Room panel HIRC.			_____/____
6.19 .2.14.1	Review SFAS Panels and position SFAS valves as directed by the Shift Supervisor.			_____/____
6.19 .2.15	The following steps will reset the load sequencing circuit and EFIC logic:			
6.19 .2.15.1	At Control Room panel H2SFB, depress the NS Bus B2 and B UNLOADING RESET B2/B pushbutton.			_____/____

PROCEDURE (Continued)

Initials/ Date

6.19 .2.15.2 At EFIC panel HISSE depress AFW RESET BLPB on EFIC CHANNEL "B" INITIATE/TEST MATRIX.

_____/____

6.19 .2.15.3 At EFIC panel HISSE depress EFIC "B" CONTROL INITIATED BLPB.

_____/____

CAUTION: IF OFFSITE POWER IS LOST WHEN A DIESEL GENERATOR IS SYNCHRONIZED TO THE GRID, IMMEDIATELY OPEN THE NORMAL SUPPLY TO THE ASSOCIATED NUCLEAR SERVICE BUS.

6.19 .2.15.4 At local panel H2DEB2, depress the LOCA reset pushbutton and verify the Shutdown System Active red light energized.

_____/____

CAUTION: ENSURE THE LOCA RESET PUSHBUTTON IS DEPRESSED PRIOR TO SYNCHRONIZING, SO THAT THE DIESEL GENERATOR WILL AUTOMATICALLY TRANSFER TO THE DROOP MODE OF OPERATION.

6.19 .2.16 Synchronize and shutdown GEB2 IAW Operating Procedure A.31B, Sections 5.5 through 5.7.

_____/____

6.19 .2.17 Run the data acquisition program "INIT" on the "B" computer and verify all channels are functioning properly.

_____/____

6.19 .3 Restoration

6.19 .3.1 Restore the bus 4B sequencer to service by closing the circuit breaker labeled "DC CONTROL POWER TO NS BUS UNLOADING" in S4B00.

_____/____

6.19 .3.2 Close the following test switches to restore the SFAS auto-start signal to the equipment:


Equipment	Breaker	Relay	Test Sw.	Test Sw. Location
6.19 .3.2.1 M/U Pump P236	52-4B08	4BL1	TS-13	S4B03
6.19 .3.2.2 HPI Pump P238B	52-4B07	4BL1	TS-15	S4B03
6.19 .3.2.3 DHR Pump P261B	52-4B09	4BL1	TS-17	S4B03
6.19 .3.2.4 NSRW Pump P472B	52-4B06	4BL3	TS-19	S4B03

_____/____

_____/____

_____/____

_____/____



PROCEDURE (Continued)

Initials/ Date

		Equipment	Breaker	Relay	Test Sw.	Test Sw. Location	
QC H.P.	6.19 .3.2.5	RBS Pump P291B	52-3B09	4BL3	TS-17	S4B03	/
QC H.P.	6.19 .3.2.6	RB Cooler A500B	52-3B10	4BL2	TS-13	S4B03	/
QC H.P.	6.19 .3.2.7	DG Fan A544C	52-3B06	4BL4	TS-1 17/18	S4B03	/
QC H.P.	6.19 .3.2.8	RB Cooler A500D	52-3B14	4BL2	TS-15	S4B03	/
QC H.P.	6.19 .3.2.9	DG Fan A544D	52-3B17	4BL4	TS-1- 13/14	S4B03	/
QC H.P.	6.19 .3.2.10	NSCW Pump P482B	52-3B18	4BL2	TS-17	S4B03	/
	6.19 .3.3	Restore the DHR System to normal IAW A.8 Section 4.8 or as directed by the Shift Supervisor (Valves CBS-045, CBS-046, and CBS-047 MUST BE CLOSED first.)					/
	6.19 .3.4	Step Deleted					
	6.19 .3.5	Step Deleted					
	6.19 .3.6	Restore the AFW and EFIC Systems IAW A.51, Sections 4.1 and 4.2, or as directed by the Shift Supervisor.					/
	6.19 .3.7	Close or verify closed the breaker located on the front panel of transformer X31B3.					/
	6.19 .3.8	Close or verify closed 52-2B310 voltage regulating transformer X31B3.					/
	6.19 .3.9	Close or verify closed the breaker located on the front panel of transformer X31B4.					/
	6.19 .3.10	Close or verify closed 52-2B418 Voltage Regulating transformer X31B4.					/
	6.19 .3.11	Notify the Shift Supervisor that the Subtrain "B2" LOOP-SFAS test is complete.					/

QC INSPECT - 6.19 .4 Acceptance Criteria Review

QC to review after data taken all of section 6.19.4
6.19 .4.1 Review the data recorded during Section 6.19 and verify the following:

Rev. 1
STP.961-203

WORKING COPY
ONLY IF RED

QC to review after data taken all of section 6.19.4
MAR 1/20/88

PROCEDURE (Continued)

Initials/ Date

6.19 .4.1.1 At Step 6.19.2.11.5 and 6.19.2.11.6,
GEB2 reached 3744 VAC and 58.8 HZ in
≤10 seconds. Record time at which
envelope was entered:

_____ SEC (HZ)

_____ SEC (VAC)

Data from Recorder # _____

6.19 .4.1.2 At Step 6.19.2.11.4, verify GEB2 Output
Breaker 52-4B202 closed.

6.19 .4.1.3 At Step 6.19.2.12, verify Bus 3B2 and 4B2
loads sequenced in the required times.

6.19 .4.1.4 At Step 6.19.2.13, GEB2 operated for
5 minutes with loads running, and voltage
and frequency were within the limits
specified.

6.19 .4.1.5 At Step 6.19.2.13.3, 3B2 load does not
exceed 3300 KW.

6.19 .4.1.6 Step 6.19.2.7 was started within 5 minutes
of step 6.19.2.5.2.

Rev. 1
STP.961-204

WORKING COPY
ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

6.20 RESTORATION

6.20 .1 Reactor Building Purge System

6.20 .1.1 Terminate the following field cables:

Q.C.
INSPECT

6.20 .1.1.1 SFV-53605, Cabinet H4SDA3 wire X1 at location 9-5-7

Q.C.
INSPECT

6.20 .1.1.2 SFV-53504, Cabinet H4SDA3 wire X1 at location 9-5-5

Q.C.
INSPECT

6.20 .1.1.3 SFV-53603, Cabinet H4SDA3 wire X1 at location 9-5-9

Q.C.
INSPECT

6.20 .1.1.4 SFV-53604, Cabinet H4SDB1 wire P11 at location 1-5-5

Q.C.
INSPECT

6.20 .1.1.5 SFV-53503, Cabinet H4SDB1 wire P11 at location 1-5-3

Q.C.
INSPECT

6.20 .1.1.6 SFV-53610, Cabinet H4SDB1 wire P11 at location 1-5-23

6.20 .2 Reactor Building Radiation Monitoring System

6.20 .2.1 Terminate the following field cables:

Q.C.
INSPECT

6.20 .2.1.1 SFV-53612, Cabinet H4SDB1 wire P11 at location 1-6-5

Q.C.
INSPECT

6.20 .2.1.2 SFV-53613, Cabinet H4SDA2 wire P11 at location 9-6-7

Q.C.
INSPECT

6.20 .2.1.3 SFV-53615, Cabinet H4SDA3 wire X1 at location 9-6-5

Q.C.
INSPECT

6.20 .2.1.4 SFV-53616, Cabinet H4SDB1 wire X1 at location 1-6-3

6.20 .3 Rack the following breakers to the connected position position, or as directed by the Shift Supervisor.

6.20 .3.1 52-3A21, (TIE BREAKER TO LOAD CENTER S3A2)

6.20 .3.2 52-3B21, (TIE BREAKER TO LOAD CENTER S3B2)

6.20 .3.3 52-3A203, (TIE TO BUS S3A)

Rev. 1
STP.961-205

WORKING COPY

ONLY IF RED

PROCEDURE (Continued)

Initials/ Date

- | | | |
|------------|---|------------|
| 6.20 .3.4 | 52-3B203, (TIE TO BUS S3A) | _____/____ |
| 6.20 .3.5 | 52-4C01, (STARTUP TRANS NO. 2 X94) | _____/____ |
| 6.20 .3.6 | 52-4D01, (STARTUP TRANS NO. 2 X94) | _____/____ |
| 6.20 .3.7 | 52-4E06, (STARTUP XFMR NO. 2) | _____/____ |
| 6.20 .3.8 | 52-4E13, (STARTUP XFMR NO. 2) | _____/____ |
| 6.20 .3.9 | 52-6A04, (STARTUP XMR NO. 1-X976) | _____/____ |
| 6.20 .3.10 | 52-6B04, (STARTUP XFMR NO. 1-X976) | _____/____ |
| 6.20 .4 | Restore the DHR System to normal IAW A.8 Sections 4.7 and 4.8 or as directed by the Shift Supervisor. | _____/____ |
| 6.20 .5 | Restore the HPI System A and B to normal IAW A.15 Section 4.2, or as directed by the Shift Supervisor. | _____/____ |
| 6.20 .6 | Restore the RBS System IAW A.7 Steps 4.1.5 through 4.1.6.4 and 4.2.5 through 4.2.6.4 or as directed by the Shift Supervisor | _____/____ |
| 6.20 .7 | Restore the AFW and EFIC systems IAW A.51, Sections 4.1 and 4.2, or as directed by the Shift Supervisor. | _____/____ |
| 6.20 .8 | Verify all temporary wiring, transducers, and terminal boards have been disconnected and removed. | _____/____ |
| 6.20 .9 | Notify the Shift Supervisor that restoration for STP.961 is complete. | _____/____ |
| 6.20 .10 | Release all plant equipment affected by this test to Operations. | _____/____ |
| 6.20 .11 | Attach a copy of test connection wiring diagrams to test results. | _____/____ |
| 6.20 .12 | Verify that all timing data has been entered into the procedure steps from the data acquisition computer. | _____/____ |
| 6.20 .13 | Ensure that all test participants have signed and initialed Enclosure 9.2. | _____/____ |

Q.C.
INSPECT

Rev. 1
STP.961-206

WORKING COPY
ONLY IF RED

- 6.20 .14 Notify Shift Supervisor that the LOOP test is complete.

7.0 ACCEPTANCE CRITERIA

NOTE: The below listed references form the basis for the acceptance criteria in this section.

Safety Guide 9, 1971
Regulatory Guide 1.9, 1979
Regulatory Guide 1.108, 1977
Technical Specification Proposed Amendment 147, Rev. 2, Sup. 2

- 7.1 Demonstrate diesel generator capability to reject a load equivalent to or greater than the HPI pump for A and B and the AFW pump for A2 and B2 while maintaining engine speed less than or equal to 75% of the difference between nominal speed and the overspeed trip setpoint, or 15% above nominal whichever is less. (Technical Specification 4.6.3-C.2, Regulatory Guide 1.108, C.2.a.4, R.G. 1.9, C.4, S.G. 9, C.4)

For A and B D/G, speed \leq 1005 rpm.

For A2 and B2 D/G, speed \leq 501 rpm.

- 7.1 .1 Diesel Generator GEA. For this test HPI Pump P-238A and DHR Pump P-261A \approx 111 be used to simulate the largest load. (Step 6.12.4.6)
- 7.1 .2 Diesel Generator GEA2. AFW Pump P-319 is used to simulate the largest load. (Step 6.12.4.8)
- 7.1 .3 Diesel Generator GEB. For this test, HPI Pump P-238B and DHR Pump P-261B. (Step 6.14.4.6)
- 7.1 .4 Diesel Generator GEB2, AFW Pump P-318 is used to simulate the largest load. (Step 6.14.4.8)
- 7.2 Simulating a loss of offsite power in conjunction with a safety features actuation signal, and: (Technical Specification 4.6.3-C.4) (Enclosure 9.16)
- 7.2 .1 Verifying de-energization of the nuclear service buses and operation of the load shedding circuitry: (Technical Specification 4.6.3-C.4.a)
- 7.2 .1.1 Buses 3A and 4A (Step 6.11.4.3)

ACCEPTANCE CRITERIA (Continued)

- 7.2 .1.2 Buses 3A2 and 4A2 (Step 6.11.4.3)
- 7.2 .1.3 Buses 3B and 4B (Step 6.11.4.3)
- 7.2 .1.4 Buses 3B2 and 4B2 (Step 6.11.4.3)
- 7.2 .2 Verifying the diesel starts on the auto-start signal, energizes the nuclear service buses with permanently connected loads, loads through the load sequencer and operates for greater than or equal to 5 minutes while its generator is loaded with the emergency loads. After energization, the steady state voltage and frequency of the emergency buses shall be maintained at 4160 (± 416) volts and 60 (± 1.2) Hz during this test. (Technical Specification 4.6.3-C.4.b) (Regulatory Guide 1.108, C.2.a.2 and 4) (Regulatory Guide 1.9, C.4, S.G. 9. C.4)
- 7.2 .2.1 D/G GEA and buses 3A and 4A. (Step 6.11.4)
- 7.2 .2.2 D/G GEA2 and buses 3A2 and 4A2. (Step 6.11.4)
- 7.2 .2.3 D/G GEB and buses 3B and 4B. (Step 6.11.4)
- 7.2 .2.4 D/G GEB2 and buses 3B2 and 4B2. (Step 6.11.4)
- 7.2 .3 Verifying for the A and B diesel generators that all automatic diesel generator system trips, except engine overspeed, ground fault and generator differential, are automatically bypassed with an SFAS. (Technical Specification 4.6.3-C.4.c)
- 7.2 .3.1 D/G GEA (Step 6.2.2.10 thru 6.2.2.17.1)
- 7.2 .3.2 D/G GEB (Step 6.6.2.10 thru 6.6.2.17.1)
- 7.2 .4 Verifying for the A2 and B2 diesel generators that all automatic diesel generator trips, except engine overspeed, low lube oil pressure and generator differential, are automatically bypassed with an SFAS. (Technical Specification 4.6.3-C.4.c, R.G. 1.9 C.7)
- 7.2 .4.1 D/G GEA2 (Step 6.4.4.2.6)
- 7.2 .4.2 D/G GEB2 (Step 6.8.4.2 5)
- 7.3 Simulating a loss of offsite power and verifying that on interruption of the emergency power sources the loads are shed from the nuclear services buses in accordance with design requirements and that subsequent loading of the emergency power sources is through the automatic load sequencing circuitry. The diesel generator will be operated for at least 5 minutes in this condition. (Technical Specification 4.6.3-C.5) (Enclosure 9.16)

ACCEPTANCE CRITERIA (Continued)

- 7.3 .1 D/G GEA and buses 3A and 4A (Step 6.1.2.24, 6.1.2.25)
- 7.3 .2 D/G GEA2 and buses 3A2 and 4A2 (Step 6.4.4.1.5, 6.4.4.1.7)
- 7.3 .3 D/G GEB and buses 3B and 4B (Step 6.5.2.24, 6.5.2.25)
- 7.3 .4 D/G GEB2 and buses 3B2 and 4B2 (Step 6.8.4.1.5, 6.8.4.1.7)
- 7.4 Following a 24-hour loaded run (simulated by running loaded for 1 hour or until temperatures stabilize), verifying that with 5 minutes of shutting down, the diesels start on the auto-start signal, energizes the nuclear service buses with permanently connected loads, loads through the load sequencer and operates for greater than or equal to 5 minutes while its generator is loaded with the emergency loads. After energization, the steady state voltage and frequency of the emergency buses shall be maintained at 4160 (± 416) volts and 60 (± 1.2) Hz during this test. (Technical Specification 4.6.3-C.6)
- 7.4 .1 GEA and buses 3A and 4A (Step 6.16.4)
- 7.4 .2 GEA2 and buses 3A2 and 4A2 (Step 6.17.4)
- 7.4 .3 GEB and buses 3B and 4B (Step 6.18.4)
- 7.4 .4 GEB2 and buses 3B2 and 4B2 (Step 6.19.4)
- 7.5 At least once per 10 years or after any modifications which could affect interdependence, by starting all four diesel generators simultaneously and verifying that they accelerate to a nominal 900 rpm for A and B and a nominal 450 rpm for A2 and B2 within 10 seconds after the start signal. The generator voltage and frequency shall be 4160 (± 416) volts and 60 (± 1.2) Hz within 10.0 seconds after the start signal. (Technical Specification 4.6.3-D, R.G. 1.108, C.2.b)
- 7.5 .1 GEA (Step 6.11.4)
- 7.5 .2 GEA2 (Step 6.11.4)
- 7.5 .3 GEB (Step 6.11.4)
- 7.5 .4 GEB2 (Step 6.11.4)
- 7.6 Verifying that the auto-connected loads to each diesel generator do not exceed the 2000-hour rating of 2750 KW for A and B and 3300 KW for A2 and B2. (Technical Specification 4.6.3-C.7, S.G. 9.C.2, R.G. 1.9 C.2)
- 7.6 .1 GEA (Steps 6.9.4.1.10, 6.12.4.10)
- 7.6 .2 GEA2 (Steps 6.9.4.1.11, 6.12.4.11)

ACCEPTANCE CRITERIA (Continued)

- 7.6 .3 GEB (Steps 6.10.4.1.10, 6.14.4.10)
- 7.6 .4 GEB2 (Steps 6.10.4.1.11, 6.14.4.11)
- 7.7 Demonstrate the capability to test each diesel generator unit independently of redundant units. (Regulatory Guide 1.108, C.1.b.1)
 - 7.7 .1 GEA (Step 6.1/6.2)
 - 7.7 .2 GEA2 (Step 6.4.4)
 - 7.7 .3 GEB (Step 6.5/6.6)
 - 7.7 .4 GEB2 (Step 6.8.4)
- 7.8 During pre-operational testing, or periodic power systems tests, verify that the diesel generators can automatically start and assume their emergency loads in the specified time sequence and attain the required voltage and frequency within acceptable limits and time for the following. The diesel generators will be operated for at least 5 minutes in the below listed conditions. (Regulatory Guide 1.108, C.2.a.1, 2) (Enclosure 9.16) (Regulatory Guide 1.9, C, 4)
 - 7.8 .1 SFAS followed by LOOP.
 - 7.8 .1.1 GEA and buses 3A and 4A (Step 6.1, 6.12.4)
 - 7.8 .1.2 GEA2 and buses 3A2 and 4A2 (Step 6.4.4.1, 6.12.4)
 - 7.8 .1.3 GEB and buses 3B and 4B (Step 6.5, 6.14.4)
 - 7.8 .1.4 GEB2 and buses 3B2 and 4B2 (Step 6.8.4.1, 6.14.4)
 - 7.8 .2 LOOP with simultaneous SFAS.
 - 7.8 .2.1 GEA and buses 3A and 4A (Steps 6.2, 6.16.4)
 - 7.8 .2.2 GEA2 and buses 3A2 and 4A2 (Steps 6.4.4, 6.17.4)
 - 7.8 .2.3 GEB and buses 3B and 4B (Steps 6.6, 6.18.4)
 - 7.8 .2.4 GEB2 and buses 3B2 and 4B2 (Steps 6.8.4, 6.19.4)
- 7.9 Demonstrate the ability to synchronize the diesel generator unit with offsite power while the unit is connected to the emergency loads, transfer this load to offsite power, isolate the diesel generator unit and restore it to standby status. (Regulatory Guide 1.108, C.2.a.6)

ACCEPTANCE CRITERIA (Continued)

- 7.9 .1 GEA and Buses 4A (Step 6.12.4.7)
- 7.9 .2 GEA2 and Buses 4A2 (Step 6.12.4.9)
- 7.9 .3 GEB and Buses 4B (Step 6.14.4.7)
- 7.9 .4 GEB2 and Buses 4B2 (Step 6.14.4.9)
- 7.10 Demonstrate the independence of each subtrain and train by isolating, to the extent practical, the A-C and D-C sources to a subtrain or train, simulating a LOOP and SFAS signal to the energized train or subtrain, and verifying the diesel generator attains 4160 (± 416)V and 60 (± 1.2) Hz in ≤ 10 seconds and loads the bus per the design sequence. The absence of voltage on the de-energized train or subtrain during this test is verified. The diesel generator will be operated for at least 5 minutes in this condition. (Enclosure 9.16)
- 7.10 .1 GEA and GEA2 independence (Steps 6.1, 6.2, 6.4.4)
- 7.10 .2 GEB and GEB2 independence (Steps 6.5, 6.6, 6.8.4)
- 7.10 .3 GEA and GEA2 independence from GEB and GEB2 (Steps 6.9.4, 6.10.4, 6.12.4, & 6.14.4)
- 7.11 At no time during the loading sequence did the diesel generator frequency and voltage decrease to less than 95% (57 Hz) of nominal (60 Hz) and 75% (3120V) of nominal (4160V) respectively. (Regulatory Guide 1.9, C.4)
- 7.11 .1 GEA (Step 6.12.4.13)
- 7.11 .2 GEA2 (Step 6.12.4.13)
- 7.11 .3 GEB (Step 6.14.4.13)
- 7.11 .4 GEB2 (Step 6.14.4.13)
- 7.12 The diesel generator frequency and voltage was restored to within $\pm 2\%$ (58.8-61.2 Hz) of nominal (60 Hz) and $\pm 10\%$ (3744-4576V) of nominal (4160V), within 60% of each load sequence time interval. (Regulatory Guide 1.9, C.4)
- 7.12 .1 GEA2 (Step 6.12.4.15)
- 7.12 .2 GEB2 (Step 6.14.4.15)
- 7.13 The diesel generator frequency and voltage was restored to within $\pm 2\%$ (58.8-61.2 Hz) of nominal (60 Hz) and $\pm 10\%$ (3744-4576V) of nominal (4160V), within 40% of each load sequence time interval. (Safety Guide 1.9 C.4)

ACCEPTANCE CRITERIA (Continued)

7.13 .1 GEA (Step 6.12.4.14)

7.13 .2 GEB (Step 6.14.4.14)

8.0 REFERENCES

8.1 PIPING & INSTRUMENTATION DIAGRAMS

- 8.1 .1 M-583 Sh. 1, Emergency Diesel Generator (GM), Rev. 14
- 8.1 .2 M-585 Sh. 1, Diesel Generator System Train "A", (A3748) Rev. 0
- 8.1 .3 M-585 Sh. 2, Diesel Generator System Train "A", (A3748) Rev. 0
- 8.1 .4 M-585 Sh. 3, Diesel Generator System Train "B", (A3748) Rev. 0
- 8.1 .5 M-585 Sh. 4, Diesel Generator System Train "B", (A3748) Rev. 0
- 8.1 .6 M-504 Aux. Bldg. C/TSC RMS HVAC Systems, Rev. 14
- 8.1 .7 M-521 Make-up and Purification System, Rev. 19
- 8.1 .8 M-521 Sh. 1, Make-up and Purification System, Rev. 15
- 8.1 .9 M-521 Sh. 2, Make-up and Purification System, Rev. 16
- 8.1 .10 M-521 Sh. 3, Make-up and Purification System, Rev. 8
- 8.1 .11 M-522 Sh. 1, Decay Heat Removal System, Rev. 35
- 8.1 .12 M-524 Reactor Building Spray System, Rev. 11
- 8.1 .13 M-532 Sh. 1, Steam Generator System, Rev. 11
- 8.1 .14 M-532 Sh. 2, Steam Generator System, Rev. 7
- 8.1 .15 M-532 Sh. 3, Steam Generator System, Rev. 8
- 8.1 .16 M-533 Sh. 3, Feedwater Heater System, Rev. 11
- 8.1 .17 M-536 Condenser System, Rev. 28
- 8.1 .18 M-544 Nuclear Service Raw Water, Rev. 21
- 8.1 .19 M-545 Nuclear Service Cooling System, Rev. 18
- 8.1 .20 M-551 Reactor Building HVAC System, Rev. 29

REFERENCES (Continued)

- 8.1 .21 M-552 Sh. 1, HVAC System, Rev. 21
- 8.1 .22 M-553 Sh. 1, Nuclear Service Elect. Bldg. HVAC, System, Rev. 13
- 3.1 .23 M-553 Sh. 2, Nuclear Service Elect. Bldg. HVAC, System, Rev. 12
- 8.2 SINGLE LINE DIAGRAMS
- 8.2 .1 E-100 Sh. 1, One Line Diagram, Drawing Index, Rev. 3
- 8.2 .2 E-100 Sh. 2, One Line Diagram, Drawing Index, Rev. 0
- 8.2 .3 E-101 Main One Line Diagram, Rev. 13
- 8.2 .4 E-103 One Line Diagram, 6900 Volt System, Rev. 12
- 8.2 .5 E-104 Sh. 1, 4160 Volt System, (4C) Rev. 10
- 8.2 .6 E-104 Sh. 2, 4160 Volt System, (4A) Rev. 11
- 8.2 .7 E-104 Sh. 3, 4160 Volt System, (4B) Rev. 13
- 8.2 .8 E-104 Sh. 4, 4160 Volt System, (4D) Rev. 6
- 8.2 .9 E-104 Sh. 5, 4160 Volt System, (4E) Rev. 8
- 8.2 .10 E-104 Sh. 6, 4160 Volt System, (4A2) Rev. 4
- 8.2 .11 E-104 Sh. 7, 4160 Volt System, (4B2) Rev. 5
- 8.2 .12 E-105 Sh. 1, 480 Volt System (Bus 3A), Rev. 7
- 8.2 .13 E-105 Sh. 2, 480 Volt System (Bus 3B), Rev. 7
- 8.2 .14 E-105 Sh. 8, 480 Volt System (MCC 2A1), Rev. 26
- 8.2 .15 E-105 Sh. 8A, 480 Volt System (MCC 2A1), Rev. 12
- 8.2 .16 E-105 Sh. 9, 480 Volt System (MCC 2B1), Rev. 24
- 8.2 .17 E-105 Sh. 9A, 480 Volt System (MCC 2B1), Rev. 11
- 8.2 .18 E-105 Sh. 25, 480 Volt System (MCC 2A2), Rev. 3
- 8.2 .19 E-105 Sh. 26, 480 Volt System (MCC 2B2 & 2B2B), Rev. 5
- 8.2 .20 E-105 Sh. 27, 480 Volt System (MCC 2A3), Rev. 8
- 8.2 .21 E-105 Sh. 28, 480 Volt System (MCC 2B3), Rev. 6

Rev. 1
STP.961-213

WORKING COPY
ONLY IN RED

REFERENCES (Continued)

- 8.2 .22 E-105 Sh. 31, 480 Volt System (MCC 2A4) (A3748), Rev. 0
- 8.2 .23 E-105 Sh. 32, 480 Volt System (MCC 2B4) (A3748), Rev. 0
- 8.2 .24 E-105 Sh. 33, 480 Volt System (MCC 2D7) (A3748), Rev. 0
- 8.2 .25 E-105 Sh. 34, 480 Volt System (MCC 2C8) (A3748), Rev. 0
- 8.2 .26 E-105 Sh. 36, 480 Volt Load Center 3A2 (A3748), Rev. 1
- 8.2 .27 E-105 Sh. 37, 480 Volt Load Center 3B2 (A3748), Rev. 1
- 8.2 .28 E-107 125 VDC System, Rev. 26
- 8.2 .29 E-107 Sh. 2, 125 VDC System Panels (A3748), Rev. 5
- 8.2 .30 E-107 Sh. 4, 125VDC System, Rev. 1
- 8.2 .31 E-108 Sh. 1, 120 VAC System, Rev. 22
- 8.2 .32 E-108 Sh. 2, 120 VAC System, Rev. 23
- 8.2 .33 E-108 Sh. 8 120 VAC System Panel H3RPA1, Rev. 1
- 8.2 .34 E-108 Sh. 9 120 VAC System Panel H3RPB1, Rev. 2
- 8.2 .35 E-108 Sh. 11, 125 VDC and 120 VAC Dist., Rev. 7
- 8.3 Elementary Diagrams
- 8.3 .1 E-203 Sh. 2, Make-up Pump P-236 Normal Feed, Rev. 15
- 8.3 .2 E-203 Sh. 2A, Make-up Pump P-236 Alternate Feed, Rev. 3
- 8.3 .3 E-203 Sh. 3, Decay Heat Removal Pump P-261A, B, Rev. 11
- 8.3 .4 E-203 Sh. 4, High Pressure Injection Pump P-238A, Rev. 17
- 8.3 .5 E-203 Sh. 4A, High pressure Injection Pump P-238B, Rev. 1
- 8.3 .6 E-203 Sh. 5, Reactor Bldg. Spray Pump P-291A, Rev. 16
- 8.3 .7 E-203 Sh. 5A, Reactor Bldg. Spray Pump P-291B, Rev. 5
- 8.3 .8 E-203 Sh. 6, RB Emerg. Clg. Units A-500A, B, C & D, Rev. 13
- 8.3 .9 E-203 Sh. 12, RB Upper Dome Emerg. Air Circ. A-532A, B, C & D, Rev. 9

Rev. 1
STP.961-214

WORKING COPY
ONLY RED

REFERENCES (Continued)

- 8.3 .10 E-203 Sh. 42, Nuclear Service Raw Water Pumps P-472A & B, Rev. 13
- 8.3 .11 E-203 Sh. 43, Nuclear Service Cooling Water Pumps P-482A & B, Rev. 12
- 8.3 .12 E-204 Sh. 1, Diesel Generator GEA Output Breaker, Rev. 22
- 8.3 .13 E-204 Sh. 2, Diesel Generator GEB Output Breaker, Rev. 16
- 8.3 .14 E-204 Sh. 8, Diesel Generator Room "A" Vent. Exh Fan A-544A, Rev. 16
- 8.3 .15 E-204 Sh. 8A, Diesel Generator Room "A" Vent. Exh Fan A-544B, Rev. 3
- 8.3 .16 E-204 Sh. 8B, Diesel Generator Room "B" Vent. Exh Fan A-544C, Rev. 2
- 8.3 .17 E-204 Sh. 8C, Diesel Generator Room "B" Vent. Exh Fan A-544D, Rev. 3
- 8.3 .18 E-204 Sh. 11A, GEA Fuel Oil Pump P-888A, Rev. 1
- 8.3 .19 E-204 Sh. 11B, GEA Fuel Oil Pump P-888B, Rev. 0
- 8.3 .20 E-204 Sh. 11C, GEB Fuel Oil Pump P-888C, Rev. 0
- 8.3 .21 E-204 Sh. 11D, GEB Fuel Oil Pump P-888D, Rev. 0
- 8.3 .22 E-204 Sh. 19, GEA2 Breaker Control (A3748), Rev. 0
- 8.3 .23 E-204 Sh. 19A, GEA2 Metering and Relaying (A3748), Rev. 0
- 8.3 .24 E-204 Sh. 19B, GEA2 Generator Control (A3748), Rev. 0
- 8.3 .25 E-204 Sh. 20, GEB2 Breaker Control (A3748), Rev. 0
- 8.3 .26 E-204 Sh. 20A, GEB2 Metering and Relaying (A3748), Rev. 0
- 8.3 .27 E-204 Sh. 20B, GEB2 Generator Control (A3748), Rev. 0
- 8.3 .28 E-204 Sh. 65, Diesel Engine "A" Control (R1108), Rev. 0
- 8.3 .29 E-204 Sh. 65, Diesel Engine "A" Control (R1150), Rev. 1
- 8.3 .30 E-204 Sh. 66, Diesel Engine "A" Alarm, Rev. 2
- 8.3 .31 E-204 Sh. 66A Diesel Engine "A", Rev. 1

REFERENCES (Continued)

- 8.3 .32 E-204 Sh. 67, Diesel Generator "A", Rev. 1
- 8.3 .33 E-204 Sh. 68, Diesel Generator "A", Rev. 1
- 8.3 .34 E-204 Sh. 69, Diesel Engine "B" Control (R1108), Rev. 0
- 8.3 .35 E-204 Sh. 69, Diesel Engine "B" Control (R1898), Rev. 1
- 8.3 .36 E-204 Sh. 70, Diesel Engine "B" Alarm, Rev. 2
- 8.3 .37 E-204 Sh. 70A, Diesel Engine "B", Rev. 1
- 8.3 .38 E-204 Sh. 71, Diesel Generator "B", Rev. 1
- 8.3 .39 E-204 Sh. 72, Diesel Generator "B", Rev. 2
- 8.3 .40 E-205 Sh. 43, Aux Feedwater Pump P-319 (A5415M), Rev. 0
- 8.3 .41 E-205 Sh. 44, Aux Feedwater Pump P-318 (A5415V), Rev. 0
- 8.3 .42 E-206 Sh. 57, CR/TSC HVAC AH A-545A (A3660Z), Rev. 1
- 8.3 .43 E-206 Sh. 58, CR/TSC HVAC AH A-545B (A3660Z), Rev. 1
- 8.3 .44 E-206 Sh. 63, Ess. Condensing Unit U-545A (A3660Z), Rev. 1
- 8.3 .45 E-206 Sh. 134, Ess. Condensing Unit U-503A (A3660Z), Rev. 0
- 8.3 .46 E-206 Sh. 135, Ess. Condensing Unit U-503B (A3660Z), Rev. 0
- 8.3 .47 E-206 Sh. 147, CR/TSC HVAC U-545B (A3660Z), Rev. 1
- 8.3 .48 E-208 Sh. 8, 4160 Volt Nuclear Service S/U #2 Norm. Sply., Rev. 15
- 8.3 .49 E-208 Sh. 8A, 4160 Volt Nuclear Service S/U #2 Stdbby. Sply., Rev. 5
- 8.3 .50 E-208 Sh. 9, 4160 Volt Nuclear Service S/U #1 Norm. Sply., Rev. 15
- 8.3 .51 E-208 Sh. 9A, 4160 Volt Nuclear Service S/U #1 Stdbby. Sply.,
Rev. 15
- 8.3 .52 E-208 Sh. 10, Station Service Trans. X43A1, Rev. 16
- 8.3 .53 E-208 Sh. 10A, Station Service Trans. X43B2, Rev. 3
- 8.3 .54 E-208 Sh. 13A, 480 Volt Swgr. 3A Bus Supply, Rev. 4
- 8.3 .55 E-208 Sh. 13B, 480 Volt Swgr. 3B Bus Supply, Rev. 3

REFERENCES (Continued)

- 8.3 .56 E-208 Sh. 15A, 480 Volt Feeder to NS MCC-2A1, Rev. 0
- 8.3 .57 E-208 Sh. 15B, 480 Volt Feeder to NS MCC-2B1, Rev. 0
- 8.3 .58 E-208 Sh. 20A, NS Bus Unloading "A", Rev. 5
- 8.3 .59 E-208 Sh. 20B, NS Bus Unloading "B", Rev. 6
- 8.3 .60 E-208 Sh. 20C, Diesel A & B CO2 Blocking System, Rev. 1
- 8.3 .61 E-208 Sh. 20D, 4 KV Bus 4A Potential, Rev. 3
- 8.3 .62 E-208 Sh. 20E, 4 KV Bus 4B Potential, Rev. 3
- 8.3 .63 E-208 Sh. 42, 480 Volt Load Center Supply BKR 52-3A202, Rev. 4
- 8.3 .64 E-208 Sh. 43, 480 Volt Load Center Supply BKR 52-3B202, Rev. 2
- 8.3 .65 E-208 Sh. 48, 52-3A211 FDR to MCC 2A3, Rev. 2
- 8.3 .66 E-208 Sh. 49, 480 Volt Load Center to MCC 2B3, Rev. 2
- 8.3 .67 E-208 Sh. 50, 4 KV Feeder BKR 52-4A204 to SS XFMR X43A2, Rev. 5
- 8.3 .68 E-208 Sh. 51, 52-4B204 Feeder BKR to SS XFMR X43B2A, Rev. 3
- 8.3 .69 E-208 Sh. 52, 4 KV Standby supply BKR 52-4A203 from S/U XFMR #2, Rev. 4
- 8.3 .70 E-208 Sh. 53, 4 KV Normal Sply. BKR 52-4A207 from S/U XFMR #1, Rev. 4
- 8.3 .71 E-208 Sh. 56, Swgr. 4A2 Bus PT (meter/relay), Rev. 4
- 8.3 .72 E-208 Sh. 56A, Nuclear Service Bus Loading "A2", Rev. 0
- 8.3 .73 E-208 Sh. 57, Swgr. 4B2 Bus PT (meter/relay), Rev. 4
- 8.3 .74 E-208 Sh. 57A, Nuclear Service Bus Loading "B2", Rev. 2
- 8.3 .75 E-208 Sh. 66, 480 Volt MCC 2A2 Feeder BKR 52-3A206 (A3660Z), Rev. 3
- 8.3 .76 E-208 Sh. 67, 480 Volt MCC 2B2 Feeder BKR 52-3B206 (A3660Z), Rev. 2
- 8.3 .77 E-208 Sh. 68, 480 Volt MCC 2A4 Feeder BKR 52-3A215 (A3660Z), Rev. A
- 8.3 .78 E-208 Sh. 69, 480 Volt MCC 2B4 Feeder BKR 52-3B215 (A3660Z), Rev. A
- 8.3 .79 M.17.02.1-511, Sh. 4, GEA2 Engine Controls (A3748), Rev. G

Rev. 1
STP.961-217

WORKING COPY
ONLY IF RED

REFERENCES (Continued)

- 8.3 .80 M.17.02.1-511, Sh. 6, GEA2 Engine Controls (A3748), Rev. G
- 8.3 .81 M.17.02.1-512, Sh. 4, GEB2 Engine Controls (A3748), Rev. G
- 8.3 .82 M.17.02.1-512, Sh. 6, GEB2 Engine Controls (A3748), Rev. G
- 8.3 .83 E-203 Sh. 66, H2 Purge Discharge to RB Outside Isolation Valve, SFV-53612, Rev. 3
- 8.3 .84 E-203 Sh. 66C, H2 Purge Intake From RB Outside Isolation Valve, SFV-53613, Rev. 2
- 8.3 .85 E-203 Sh. 66h, H2 Purge Inside RB Isolation Valve SFV-53615, Rev. 1
- 8.3 .86 E-203 Sh. 66i, H2 Purge Inside RB Isolation Valve SFV-53616, Rev. 2
- 8.3 .87 E-203 Sh. 90a, RB Purge Isolation MOV SFV-53605, Rev. 2
- 8.3 .88 E-203 Sh. 90, Reactor Building Purge Isolation MOV SFV-53504, Rev. 6
- 8.3 .89 E-203 Sh. 48b, SFA Close Inside MOV SFV-60001 & SFV-53603, Rev. 2
- 8.3 .90 E-203 Sh. 64b, RB Purge Outlet Valve Outside SFV-53604, Rev. 5
- 8.3 .91 E-203 Sh. 64c, RB Purge Inlet Valve Outside SFV-53502, Rev. 7
- 8.3 .92 E-203 Sh. 64d, RB Purge Equalizing Valve SFV-53610, Rev. 3
- 8.3 .93 E-208 Sh. 29, Elementary Diagram Electrical Auxiliaries
- 8.3 .94 E-203 Sh. 33, Elementary Diagram Electrical Auxiliaries
- 8.3 .95 E-208 Sh. 54 Elementary Diagram Electrical Auxiliaries
- 8.3 .96 E-208 Sh. 90, Elementary Diagram Electrical Auxiliaries
- 8.3 .97 E-208 Sh. 44, Elementary Diagram Electrical Auxiliaries
- 8.3 .98 M-17.02.1-512 Sh. 5, A3748 Engine Control Schematic
- 8.3 .99 E-208 Sh. D, DCN 4A ECN-A-3660Z, Rev. 0
- 8.3 .100 E6.02.1A-130.2, Connection Diagram
- 8.4 OPERATING PROCEDURES
- 8.4 .1 A.14A Rev 1/A.14 B Rev 1/A.14C Rev 0/A.14D Rev 1/A.14E Rev 0, Heating Ventilating and Air Conditioning Sys., Rev. 25

Rev. 1
STP.961-218

WORKING COPY

ONLY IF RED

REFERENCES (Continued)

- 8.4 .2 A.15, Make-up, Purification and Letdown System, Rev. 33
- 8.4 .3 A.24, Nuclear Service Cooling Water System, Rev. 14
- 8.4 .4 A.25, Nuclear Service Raw Water System, Rev. 18
- 8.4 .5 A.31, Diesel Generator System, Rev. 28
- 8.4 .6 A.31B, TDI Diesel Generator System, Rev. 1
- 8.4 .7 A.47, Condensate and Feedwater System, Rev. 23
- 8.4 .8 A.51, Feedwater System Auxiliary, Rev. 33
- 8.4 .9 A.54, 220 KV Electrical System, Rev. 9
- 8.4 .10 A.55, 22 KV Electrical System, Rev. 6
- 8.4 .11 A.56, 12.4 KV Electrical System, Rev. 5
- 8.4 .12 A.57, 6.9 KV Electrical System, Rev. 8
- 8.4 .13 A.58, 4.16 KV Electrical System, Rev. 10
- 8.4 .14 A.59, 480 Volt Electrical System, Rev. 23
- 8.4 .15 A.60, 208/120 Volt AC System, Rev. 26
- 8.4 .16 A.61, 125 VDC Electrical System, Rev. 9
- 8.4 .17 A.62, 120 VAC Vital Electrical System, Rev. 11
- 8.4 .18 A.63, 120 VAC Non-Vital Electrical System, Rev. 7
- 8.4 .19 A.7, Reactor Building Spray System, Rev. 17
- 8.4 .20 A.70, Safety Features Actuation System, Rev. 14
- 8.4 .21 A.8, Decay Heat System, Rev. 33
- 8.5 MISCELLANEOUS
- 8.5 .1 SP.206.03A(B), Emergency Diesel Generator A(B) Synchronization
- 8.5 .2 Technical Specifications, Sections 3.2, 4.6.3.C, 4.6.3.D, 4.6.3.E, Proposed Amendment #147, Rev. 2, Sup 2.
- 8.5 .3 Safety Guide 1.9, 1971

REFERENCES (Continued)

(MISCELLANEOUS)

- 8.5 .4 Regulatory Guide 1.9, Selection, Design and Qualification of Diesel Generator Units Used as Standby (Onsite) Electrical Power Systems at Nuclear Power Plants
- 8.5 .5 Regulatory Guide 1.108, Periodic Testing of Diesel Generator Units Used as Onsite Electric Power Systems at Nuclear Power Plants
- 8.5 .6 E-334 Sh. 4, Wiring Diagram Penetration Canister
- 8.5 .7 E-335 Sh. 5, Wiring Diagram Penetration Canister
- 8.5 .8 E-303 Sh. 2, Wiring Diagram 480V Switchgear S3B
- 8.5 .9 E7.02.1 Sh. 141, Schematic & Connection Diagram S2B3
- 8.5 .10 E7.02.1 Sh. 139, Schematic & Connection Diagram S2A3
- 8.5 .11 E7.02.1 Sh. 347, Schematic & Connection Diagram S2A4
- 8.5 .12 E7.02.1 Sh. 459, Schematic & Connection Diagram S2B4
- 8.5 .13 I-1155 Sh. 8, Instrument Installation Detail Instrumentation Tube Fitting Installation Procedure
- 8.5 .14 EM.173, Backfeed of the Main and Auxiliary Transformers
- 8.5 .15 Regulating Guide 1.41 Preoperational Testing of Redundant Onsite Electric Power Systems to Verify Proper Load Group Assignments.

9.0 ENCLOSURES

- 9.1 Test Procedure Authorization Form
- 9.2 Signature/Initials Sheet
- 9.3 Rancho Seco Test Log
- 9.4 Instrument Calibration List
- 9.5 Loss of Offsite Power Point Summary Sorted By Loop#
- 9.6 High Pressure Injection System Abnormal Lineup
- 9.7 Enclosure Deleted
- 9.8 Reactor Building Spray System Abnormal Lineup
- 9.9 Auxiliary Feedwater System Abnormal Lineup
- 9.10 Enclosure Deleted
- 9.11 Lineup For Sections 6.9 - 6.19
- 9.12 Enclosure Deleted
- 9.13 Motor Starting Guidelines
- 9.14 Enclosure Deleted
- 9.15 Communications Locations
- 9.16 Sequencing Intervals
- 9.17 Sections 6.9 and 6.12 Initial Pretest Lineup
- 9.18 Sections 6.9 and 6.12 Final Pretest Lineup
- 9.19 Sections 6.9 and 6.12 Restoration
- 9.20 Sections 6.10 and 6.14 Initial Pretest Lineup
- 9.21 Sections 6.10 and 6.14 Final Pretest Lineup
- 9.22 Sections 6.10 and 6.14 Restoration
- 9.23 AFW Pump P-319 Motor Temperatures

ENCLOSURE 9.1

TEST PROCEDURE AUTHORIZATION FORM

TEST PROCEDURE NUMBER: STP.961

REVISION: _____

TITLE: LOSS OF OFFSITE POWER TEST

PRETEST REVIEW COMPLETE _____ /
TEST DIRECTOR DATE

RELEASED FOR PERFORMANCE _____ /
SRTP DIRECTOR DATE

AUTHORIZATION TO CONDUCT TEST _____ /
SRTP ASST DIRECTOR DATE

OPERATIONS SHIFT SUPERVISOR DATE

*TEST PERFORMANCE COMPLETE _____ /
TEST DIRECTOR DATE

*READY FOR RESULTS REVIEW _____ /
SRTP ASST DIRECTOR DATE

*INDICATES TESTING COMPLETE AND ACCEPTANCE CRITERIA HAS BEEN SATISFIED.

ENCLOSURE 9.2

SIGNATURE/INITIALS SHEET

[illegible]

Rev. 1
STP.961-223

ENCLOSURE 9:2 P 58 OF 1
WORKING COPY
ONLY IN RED

RANCHO SECO TEST LOG

Page _____ of _____

REMARKS

This image shows a single sheet of white paper with horizontal ruling lines. The lines are evenly spaced and run across the width of the page. There is no handwriting or other markings on the paper.

ENCLOSURE 9.3

Rev. 1
STP.961-224

WORKING COPY
ONLY IN RED

ENCLOSURE 9.4

INSTRUMENT CALIBRATION LIST

If additional test equipment was used, fill out 2.3.

2.1 Computer (2)

Instrument _____ CTE No. _____

Instrument _____ CTE No. _____

DESCRIPTION OF SCAN RATE:

The computer scan rates are as follows:

ANALOG:

1. Diesel generator frequency, voltage, amps and kilowatts at .1 second intervals for 1 minute.
2. All analog channels at .5 second intervals for 10 minutes.

DIGITAL:

1. All digitals at .05 second intervals for 1 minute.
2. All digitals at .5 second intervals for 10 minutes.

NOTE:

The strip chart speed will be 25 millimeters/second during diesel starts and subsequent transients and 25 millimeters/minute for the remainder of each diesel engine run.

2.2 Linearcorder (8)

(A-1) Instrument _____
INST. SERIAL NO. _____
CHART SPEED _____
CTE NO. _____

(B-1) Instrument _____
INST. SERIAL NO. _____
CHART SPEED _____
CTE NO. _____

(A-2) Instrument _____
INST. SERIAL NO. _____
CHART SPEED _____
CTE NO. _____

(B-2) Instrument _____
INST. SERIAL NO. _____
CHART SPEED _____
CTE NO. _____

(A2-1) Instrument _____
INST. SERIAL NO. _____
CHART SPEED _____
CTE NO. _____

(B2-1) Instrument _____
INST. SERIAL NO. _____
CHART SPEED _____
CTE NO. _____

Rev. 1
STP.961-225

ENCLOSURE 9.4 PAGE 1 OF 2

WORKING COPY

ONLY IF RED

ENCLOSURE 9.4 (Continued)
INSTRUMENT CALIBRATION LIST

2.2 Linearcorder (8) (Continued)

(A2-2) Instrument _____	(B2-2) Instrument _____
INST. SERIAL NO. _____	INST. SERIAL NO. _____
CHART SPEED _____	CHART SPEED _____
CTE NO. _____	CTE NO. _____

LOOP CALIBRATIONS PER WR# _____

2.3 Additional Test Equipment for STP.961

Initials/ Date

_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____
_____ CAL DUE DATE _____	CTE NO. _____	_____/____

ENCLOSURE 9.5

LOSS OF OFFSITE POWER TEST POINT SUMMARY
SORTED BY LOOP #

LOOP #	SLOT CHAN	DESCRIPTION OF LOOP	COMPUTER	COMPUTER	A/	D	FROM	LOAD	SUB	TEMPORARY	
			INPUT RANGE	ENGINEERING UNITS						TRANSDUCER ID #	INFO LOCATION
1	A10	DG A2 FREQUENCY	0-1VDC	55-65HZ	A		R161	DGA2	A2	N/A	
2	A11	DG A2 VOLTAGE	0-.97VDC	0-5250VAC	A		R161	DGA2	A2	N/A	
3	A12	DG A2 KILOWATTS	0-.98VDC	0-5600KW	A		R161	DGA2	A2	N/A	
4	A13	DG A2 CURRENT	0-.98VDC	0-800A	A		R161	DGA2	A2	N/A	
5	A14	DG A FREQUENCY	0-1VDC	55-65HZ	A		Local	DGA	A	FXD	TBNS352A
6	A15	DG A VOLTAGE	0-1VDC	0-5000HZ	A		AU118	DGA	A	VXD	TBNS352A
7	A16	DG A KW	0-1VDC	0-4800KW	A		CR	DGA	A	KWXd	H3E
8	A17	DG A AMPS	0-1VDC	0-600HZ	A		AU118	DGA	A	AXD	TBAU118
9	A30	BUS 4A2 AMPS, NORM FEED	0-1VDC	0-800HZ	A		NS159	4A2	A2	N/A	
10	A50	BUS 4A2 KW, NORM FEED	0-10VDC	0-5600KW	A		NS159	4A2	A2	KWXd	TBNS159
11	A59	BUS 4A2 NORM FEED VOLTS	0-1VDC	0-5250VAC	A		NS159	4A2	A2	N/A	
12	A32	BUS 3A2 AMPS	0-1VDC	0-300A	A		NS159	3A2	A2	N/A	
13	A51	BUS 3A2 KW	0-10VDC	0-2100KW	A		NS159	3A2	A2	KWXd	TBNS159
14	A34	AFW PUMP P319 AMPS	0-1VDC	0-200A	A		NS159	4A2	A2	N/A	
15	A52	AFW PUMP P319 KW	0-10VDC	0-1400KW	A		NS159	4A2	A2	KWXd	TBNS159
16	A314	BUS 3A2 VOLTS	0-1VDC	0-600VAC	A		NS159	3A2	A2	VXD	TBNS159
17	A36	MCC 2A3 CURRENT	1mv/AMP	0-1000A	A		NS159	2A3	A2	CL	
18	A37	MCC 2A3 VOLTAGE	0-1VDC	0-520VAC	A		NS159	2A3	A2	VXD	TBNS159
19	A38	MCC 2A4 CURRENT	1mv/AMP	0-1000A	A		NS159	2A4	A2	CL	
20	A39	MCC 2A4 VOLTAGE	0-1VDC	0-520VAC	A		R161	2A4	A2	VXD	DGA2
21	A310	BUS 4A NORM SUPPLY AMPS	0-1VDC	0-600A	A		AU118	4A	A	AXD	TBAU118
22	A53	BUS 4A NORM SUPPLY KW	0-10VDC	0-4800KW	A		AU118	4A	A	KWXd	TBAU118
23	A510	BUS 4A NORM FEED VOLTS	0-4.1VDC	0-6000VAC	A		AU118	4A	A	N/A	
24	A312	BUS 3A NORM SUPPLY AMPS	0-1VDC	0-200A	A		AU118	3A	A	AXD	TBAU118
25	A54	BUS 3A NORM SUPPLY KW	0-10VDC	0-1600KW	A		AU118	3A	A	KWXd	TBAU118
26	A313	MU PUMP P236 AMPS	0-1VDC	0-200A	A		AU118	4A	A	AXD	TBAU118
27	A55	MU PUMP P236 KW	0-10VDC	0-1600KW	A		AU118	4A	A	KWXd	TBAU118
28	A41	HPI PUMP P238A AMPS	0-1VDC	0-200A	A		AU118	4A	A	AXD	TBAU118
29	A56	HPI PUMP P238A KW	0-10VDC	0-1600KW	A		AU118	4A	A	KWXd	TBAU118
30	A43	DH PUMP P261A AMPS	0-1VDC	0-100A	A		AU118	4A	A	AXD	TBAU118
31	A57	DH PUMP P261A KW	0-10VDC	0-800A	A		AU118	4A	A	KWXd	TBAU118
32	A45	NSRW PUMP P472A AMPS	0-1VDC	0-100A	A		AU118	4A	A	AXD	TBAU118
33	A58	NSRW PUMP P472A KW	0-10VDC	0-800A	A		AU118	4A	A	KWXd	TBAU118
34	A47	BUS 3A VOLTS	0-1VDC	0-520VAC	A		AU215	3A	A	VXD	TBAU215
35	A48	RBS PUMP P291A AMPS	0-1VDC	0-600A	A		AU215	3A	A	AXD	TBAU215
36	A49	NSCW PUMP P482A AMPS	0-1VDC	0-400A	A		AU215	3A	A	AXD	TBAU215
37	A410	D/G EXH FAN 544B AMPS	1mv/AMP	0-1000A	A		AU215	3A	A	CL	
38	A411	RB ECU-500C AMPS	1mv/AMP	0-1000A	A		AU215	3A	A	CL	
39	A412	D/G EXH FAN 544A AMPS	1mv/AMP	0-1000A	A		AU215	3A	A	CL	
40	A413	RB ECU-500A AMPS	1mv/AMP	0-1000A	A		AU215	3A	A	CL	
41	A414	MCC 2A1 CURRENTS	1mv/AMP	0-1000A	A		AU215	2A1	A	CL	
42	A415	MCC 2A1 VOLTAGE	0-1VDC	0-513.5VAC	A		AU215	2A1	A	VXD	TBAU215

ENCLOSURE 9.5

PAGE 1 OF 4

Rev. 1
STP.961-227WORKING COPY
ONLY IF RED

ENCLOSURE 9.5 (Continued)
LOSS OF OFFSITE POWER TEST POINT SUMMARY
SORTED BY LOOP #

LOOP #	SLOT CHAN	DESCRIPTION OF LOOP	COMPUTER INPUT RANGE	COMPUTER ENGINEERING UNITS	A/D	FROM	LOAD GRP	SUB TRN	TEMPORARY TRANSDUCER INFO ID #	LOCATION
43	A31	COND U 503A AMPS	1mv/AMP	0-1000A	A	NS159	3A2	A2	CL	
44	A33	COND U 545A AMPS	1mv/AMP	0-1000A	A	NS159	3A2	A2	CL	
101	B10	D/G B2 FREQUENCY	0-1VDC	55-65HZ	A	R162	DGB2	B2	N/A	
102	B11	D/G B2 VOLTAGE	0-.98VDC	0-5250VAC	A	R162	DGB2	B2	N/A	
103	B12	D/G B2 KILOWATTS	0-1VDC	0-5600KW	A	R162	DGB2	B2	N/A	
104	B13	D/G B2 CURRENT	0-1VDC	0-800A	A	R162	DGB2	B2	N/A	
105	B14	D/G B FREQUENCY	0-1VDC	55-65HZ	A	LOCAL	DGB	B	FXD	TBNS352B
106	B15	D/G B VOLTAGE	0-1VDC	0-6000VAC	A	AU114	DGB	B	VXD	TBNS352B
107	B16	D/G B KILOWATTS	0-1VDC	0-4800KW	A	CR	DGB	B	KWXD	H3E
108	B17	D/G B CURRENT	0-1VDC	0-600A	A	AU114	DGB	B	AXD	TBAU114
109	B30	BUS 4B2 NORM FEED AMPS	0-1VDC	0-800A	A	NS158	4B2	B2	N/A	
110	B50	BUS 4B2 NORM FEED KW	0-10VDC	0-5600KW	A	NS158	4B2	B2	KWXD	TBNS158
111	B510	BUS 4B2 NORM FEED VOLTS	0-4.06VDC	0-5250VAC	A	NS158	4B2	B2	N/A	
112	B32	BUS 3B2 AMPS	0-1VDC	0-300A	A	NS158	3B2	B2	N/A	
113	B51	BUS 3B2 KW	0-10VDC	0-2100KW	A	NS158	3B2	B2	KWXD	TBNS158
114	B34	AFW PUMP P318 AMPS	0-1VDC	0-200A	A	NS158	4B2	B2	N/A	
115	B52	AFW PUMP P318 KW	0-10VDC	0-1400KW	A	NS158	4B2	B2	KWXD	TBNS158
116	B59	BUS 3B2 VOLTS	0-5VDC	0-600VAC	A	NS158	3B2	B2	VXD	TBNS158
117	B36	MCC 2B3 AMPS	1mv/AMP	0-1000A	A	NS158	2B3	B2	CL	
118	B37	MCC 2B3 VOLTS	0-1VDC	0-520VAC	A	NS158	2B3	B2	VXD	TBNS158
119	B38	MCC 2B4 AMPS	1mv/AMP	0-1000A	A	NS158	2B4	B2	CL	
120	B39	MCC 2B4 VOLTS	0-1VDC	0-520VAC	A	R162	2B4	B2	VXD	DGB2
121	B310	BUS 4B NORM FEED AMPS	0-1VDC	0-600A	A	AU114	4B	B	AXD	TBAU114
122	B53	BUS 4B NORM FEED KW	0-10VDC	0-4800KW	A	AU114	4B	B	KWXD	TBAU114
123	B514	BUS 4B NORM FEED VOLTS	0-4.09VDC	0-6000VAC	A	AU114	4B	B	N/A	
124	B312	BUS 3B AMPS	0-1VDC	0-200A	A	AU114	3B	B	AXD	TBAU114
125	B54	BUS 3B KW	0-10VDC	0-1600KW	A	AU114	3B	B	KWXD	TBAU114
126	B313	MU PUMP P236 AMPS	0-1VDC	0-200A	A	AU114	4B	B	AXD	TBAU114
127	B55	MU PUMP P236 KW	0-10VDC	0-1600KW	A	AU114	4B	B	KWXD	TBAU114
128	B41	HPI PUMP P238B AMPS	0-1VDC	0-200A	A	AU114	4B	B	AXD	TBAU114
129	B56	HPI PUMP P238B KW	0-10VDC	0-1600KW	A	AU114	4B	B	KWXD	TBAU114
130	B43	DH PUMP P261B AMPS	0-1VDC	0-100A	A	AU114	4B	B	AXD	TBAU114
131	B57	DH PUMP P261B KW	0-10VDC	0-800KW	A	AU114	4B	B	KWXD	TBAU114
132	B45	NSRW PUMP P472B AMPS	0-1VDC	0-100A	A	AU114	4B	B	AXD	TBAU114
133	B58	NSRW PUMP P472B KW	0-10VDC	0-800KW	A	AU114	4B	B	KWXD	TBAU114
134	B47	BUS 3B VOLTS	0-1VDC	0-520VAC	A	AU211	3B	B	VXD	TBAU211
135	B48	RBS PUMP P291B AMPS	0-1VDC	0-600A	A	AU211	3B	B	AXD	TBAU211
136	B49	NSCW PUMP P482B AMPS	0-1VDC	0-400A	A	AU211	3B	B	AXD	TBAU211
137	B410	D/G A VENT EXH FAN 544D AMPS	1mv/AMP	0-1000A	A	AU211	3B	B	CL	
138	B411	RB ECU A500 B AMPS	1mv/AMP	0-1000A	A	AU211	3B	B	CL	
139	B412	D/G A VENT EXH FAN 544C AMPS	1mv/AMP	0-1000A	A	AU211	3B	B	CL	
140	B413	RB ECU A 500 D AMPS	1mv/AMP	0-1000A	A	AU211	3B	B	CL	
141	B414	MCC 2B1 AMPS	1mv/AMP	0-1000A	A	AU211	2B1	B	CL	

ENCLOSURE 9.5 PAGE 2 OF 4

Rev. 1
STP.961-228

WORKING COPY
ORIGINAL RED

ENCLOSURE 9.5 (Continued)
LOSS OF OFFSITE POWER TEST POINT SUMMARY
SORTED BY LOOP #

LOOP SLOT		DESCRIPTION OF LOOP	COMPUTER	COMPUTER	A/ D	FROM	LOAD GRP	SUB TRN	TEMPORARY	
#	CHAN		INPUT RANGE	ENGINEERING UNITS					TRANSDUCER INFO ID #	LOCATION
142	B415	MCC 2B1 VOLTS	0-1VDC	0-514VAC	A	AU211	2B1	B	VXD	TBAU211
143	B31	COND U 503 B AMPS	1mv/AMP	0-1000A	A	NS158	3B2	B2	CL	
144	B33	COND U 545B AMPS	1mv/AMP	0-1000A	A	NS158	3B2	B2	CL	
251	A70	BKR 4A202 POSITION	0-125VDC		D	NS159	4A2	A2		
252	A71	BKR 4A204 POSITION	0-125VDC		D	NS159	4A2	A2		
253	A72	BKR 4A205 POSITION	0-125VDC		D	NS159	4A2	A2		
254	A73	BKR 4A207 POSITION	0-125VDC		D	NS159	4A2	A2		
255	A74	BKR 4A01 POSITION	0-125VDC		D	AU118	4A	A		
256	A75	BKR 4A02 POSITION	0-125VDC		D	AU118	4A	A		
257	A76	BKR 4A04 POSITION	0-125VDC		D	AU118	4A	A		
258	A77	BKR 4A05 POSITION	0-125VDC		D	AU118	4A	A		
259	A78	BKR 4A07 POSITION	0-125VDC		D	AU118	4A	A		
260	A79	BKR 4A08 POSITION	0-125VDC		D	AU118	4A	A		
261	A710	BKR 4A09 POSITION	0-125VDC		D	AU118	4A	A		
262	A711	BKR 3A202 POSITION	DRY(A)		D	NS159	3A2	A2		
263	A712	BKR 3A206 POSITION	DRY(A)		D	NS159	3A2	A2		
264	A713	BKR 3A210 POSITION	DRY(B)		D	NS159	3A2	A2		
265	A714	BKR 3A211 POSITION	DRY(A)		D	NS159	3A2	A2		
266	A715	BKR 3A215 POSITION	DRY(A)		D	NS159	3A2	A2		
267	A80	BKR 3A217 POSITION	DRY(B)		D	NS159	3A2	A2		
268	A81	BKR 3A05 POSITION	0-125VDC		D	AU215	3A	A		
269	A82	BKR 3A09 POSITION	0-125VDC		D	AU215	3A	A		
270	A83	BKR 3A10 POSITION	0-125VDC		D	AU215	3A	A		
271	A84	BKR 3A13 POSITION	0-125VDC		D	AU215	3A	A		
272	A85	BKR 3A14 POSITION	0-125VDC		D	AU215	3A	A		
273	A86	BKR 3A17 POSITION	0-125VDC		D	AU215	3A	A		
274	A87	BKR 3A18 POSITION	0-125VDC		D	AU215	3A	A		
275	A88	BKR 3A22 POSITION	0-125VDC		D	AU215	3A3	A		
276	A89	BKR 2A104 POSITION	DRY(A)		D	AU215	2A1	A		
277	A810	BKR 2A105 POSITION	DRY(A)		D	AU215	2A1	A		
278	A811	D/G A2 START SIGNAL	0-125VDC		D	R161	DGA2	A2		
279	A812	D/G A START SIGNAL	0-125VDC		D	H2DEA	DGA2	A2		
280	A35	D/G A2 SPEED	0-.2VDC	0-600RPM	A	R161	DGA2	A2	N/A	
281	A311	DG A SPEED (COMP DISC)	0-.768VDC	0-1200RPM	A	H2DEA	DGA	A	N/A	
284	A815	4A10 BREAKER POSITION	0-125VDC		D	AU118	4A	A		
285	A90	4A203 BREAKER POSITION	0-125VDC		D	NS159	4A2	A2		
286	B91	BKR OCS200 POSITION	DRY(A)		D	H3PRA	4B	B		
287	B92	BKR OCS210 POSITION	DRY(A)		D	H3PRA	4B	B		
351	B70	BKR 4B202 POSITION	0-125VDC		D	NS158	4B2	B2		
352	B71	BKR 4B203 POSITION	0-125VDC		D	NS158	4B2	B2		
353	B72	BKR 4B204 POSITION	0-125VDC		D	NS158	4B2	B2		
354	B73	BKR 4B205 POSITION	0-125VDC		D	NS158	4B2	B2		
355	B74	BKR 4B01 POSITION	0-125VDC		D	AU114	4B	B		

WORKING COPY

ENCLOSURE 9.5 (Continued)
LOSS OF OFFSITE POWER TEST POINT SUMMARY
SORTED BY LOOP #

LOOP #	SLOT CHAN	DESCRIPTION OF LOOP	COMPUTER	COMPUTER	A/	FROM	LOAD GRP	SUB TRN	TEMPORARY	
			INPUT RANGE	ENGINEERING UNITS					TRANSducer INFO	LOCATION
356	B75	BKR 4805 POSITION	0-125VDC		D	AU114	48	B		
357	B76	BKR 4806 POSITION	0-125VDC		D	AU114	48	B		
358	B77	BKR 4807 POSITION	0-125VDC		D	AU114	48	B		
359	B78	BKR 4808 POSITION	0-125VDC		D	AU114	48	B		
360	B79	BKR 4809 POSITION	0-125VDC		D	AU114	48	B		
361	B710	BKR 4811 POSITION	0-125VDC		D	AU114	48	B		
362	B711	BKR 38202 POSITION	DRY(A)		D	NS158	382	B2		
363	B712	BKR 38206 POSITION	DRY(A)		D	NS158	382	B2		
364	B713	BKR 38210 POSITION	DRY(B)		D	NS158	382	B2		
365	B714	BKR 38211 POSITION	DRY(A)		D	NS158	382	B2		
366	B715	BKR 38215 POSITION	DRY(A)		D	NS158	382	B2		
367	B80	BKR 38217 POSITION	DRY(B)		D	NS150	382	B2		
368	B81	BKR 3805 POSITION	0-125VDC		D	AU211	38	B		
369	B82	BKR 3806 POSITION	0-125VDC		D	AU211	38	B		
370	B83	BKR 3809 POSITION	0-125VDC		D	AU211	38	B		
371	B84	BKR 3810 POSITION	0-125VDC		D	AU211	38	B		
372	B85	BKR 3814 POSITION	0-125VDC		D	AU211	38	B		
373	B86	BKR 3817 POSITION	0-125VDC		D	AU211	38	B		
374	B87	BKR 3818 POSITION	0-125VDC		D	AU211	38	B		
375	B88	BKR 3822 POSITION	0-125VDC		D	AU211	38	B		
376	B89	BKR 28104 POSITION	DRY(A)		D	AU211	281	B		
377	B810	BKR 28105 POSITION	DRY(A)		D	AU211	281	B		
378	B811	D/G B2 START SIGNAL	0-125VDC		D	R162	DGB2	B2		
379	B812	D/G B START SIGNAL	0-125VDC		D	H2DEB	DGB	B		
380	B35	D/G B2 SPEED	.2-1VDC	0-600RPM	A	R162	DGB2	B2	N/A	
381	B311	D/G B SPEED (COMP DISC)	0-.768VDC	0-1200RPM	A	H2DEB	DGB	B	N/A	
384	B815	4804 BREAKER POSITION	0-125VDC		D	AU114	48	B		
385	B90	48207 BREAKER POSITION	0-125VDC		D	NS158	482	B2		
386	A91	BKR OCB240 POSITION	DRY(A)		D	H3PRA	4A	A		
387	A92	BKR OCB250 POSITION	DRY(A)		D	H3PRA	4A	A		
388	B94	BKR 48205 PERM.	0-125VDC		D	NS158	482	B2		

TOTAL NUMBER OF LOOPS IS 158

ENCLOSURE 9.6

HIGH PRESSURE INJECTION SYSTEM ABNORMAL LINEUP

NOTE: An asterisk (*) indicates an item is not positioned per the normal lineup in A.15.

<u>VALVE</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS</u>
FV-23004B	Flow Control Valve to Makeup Tank	CLOSED	
SIM-062	Fill Line for RC System Isolation Valve	CLOSED	
SIM-580	RC Fill Line Vent	CLOSED	
HV-23004	Three Way Valve Supply to Flash Tank V-604	NORMAL	
PLS-044	Supply to Makeup Tank Stop-Check Valve	OPEN	
PLS-082	Makeup Tank O2 Analyzer Isolation Valve	CLOSED	
TE-23503	Makeup Tank Temperature Indicating Element	IN SERVICE	
PLS-525	Makeup Tank Level Transmitter LT-23502A/B Upper Isolation	OPEN	
PLS-526	Makeup Tank Level Transmitter LT-23502A/B Lower Isolation	OPEN	
LT-23502A	Makeup Tank Level Transmitter	IN SERVICE	
LT-23502B	Makeup Tank Level Transmitter	IN SERVICE	
LR-23502	Makeup Tank Level Recorder	IN SERVICE	
LSL-23502	Makeup Tank Low Level Alarm Indicator HIRC	IN SERVICE	
LSH-23502	Makeup Tank High Level Alarm Indicator HIRC	IN SERVICE	
LSLL-23502	Makeup Tank Low Level Alarm Interlock	IN SERVICE	
PT-23501	Makeup Tank Pressure Transmitter	IN SERVICE	
PI-23502	Makeup Tank Pressure Indicator HIRC	IN SERVICE	
PSL-23501	Makeup Tank Low Pressure Alarm H2PS	IN SERVICE	
PSH-23501	Makeup Tank High Pressure Alarm H2PS	IN SERVICE	
PLS-086	RC System Drain Tank Isolation Valve	CLOSED	
PLS-087	Reactor Coolant Sample Sink Isolation Valve	CLOSED	
HV-23506	Hydrogen to M/U Tank	CLOSED	
HV-23507	Nitrogen to M/U Tank	CLOSED	
NGS-023	Nitrogen Supply Manual Isolation Valve	OPEN	
* NGS-057	Nitrogen Spool Piece Isolation Upstream	OPEN	
* NGS-058	Nitrogen Spool Piece Isolation Downstream	OPEN	
"	Spool Piece	INSTALLED	
SFV-23508	Makeup Tank Outlet	OPEN	
* 52-2A172	M/U Tank Isolation Valve Norm Breaker	OFF	
* 52-2B166	M/U Tank Isolation Valve Alternate Breaker	OFF	
SIM-577	Drain Isolation Valve Downstream of SFV-23508	CLOSED	
* SIM-035	FI-23605 Outlet Isolation Valve	CLOSED	

ENCLOSURE 9.6

PAGE 1 OF 4

Rev. 1
STP.961-231

WORKING COPY

CONTROLLED

ENCLOSURE 9.6 (Continued)
HIGH PRESSURE INJECTION SYSTEM ABNORMAL LINEUP

<u>VALVE</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS</u>
* SIM-056	Suction Header Isolation Valve	OPEN	_____
SIM-565	SIM-056 Bypass Valve	LOCKED	_____
		CLOSED	_____
* SIM-057	Suction Header Isolation Valve	OPEN	_____
SIM-564	SIM-057 Bypass Valve	LOCKED	_____
		CLOSED	_____
PLS-567	Drain Isolation Valve Between SIM-056 and SIM-057	CLOSED	_____
* SIM-042	Supply From Borated Water Storage Tank T-250 Isolation Valve	CLOSED	_____
PLS-578	SIM-042 Bypass Valve	CLOSED	_____
PLS-580	Drain Isolation Valve Downstream of SIM-042	CLOSED	_____
SIM-054	Suction Header Isolation Valve	LOCKED OPEN	_____
SIM-569	SIM-054 Bypass Valve	LOCKED	_____
		CLOSED	_____
SIM-055	Suction Header Isolation Valve	LOCKED OPEN	_____
SIM-568	SIM-055 Bypass Valve	LOCKED	_____
		CLOSED	_____
SIM-493	Drain Isolation Valve Between SIM-054 and SIM-055	CLOSED	_____
* SIM-051	Supply From Borated Water Storage Tank T-250 Isolation Valve	CLOSED	_____
* PLS-049	Supply To Decay Pumps P-261A and B	CLOSED	_____
* HV-26007	LP Supply to HP Suction A	CLOSED	_____
* 52-2A139	DH Supply to HP Inj Pump A HV-26007	OFF	_____
* HV-26008	LP Supply to HP Suction B	CLOSED	_____
* 52-2B148	DH Supply to HP Inj Pump B HV-26008	OFF	_____
*	Makeup Tank Level Established Between 60 and 80 inches with N2 Overpressure of 20 to 35 psig.		_____
SIM-072	P-238A Vent Isolation Valve	CLOSED	_____
SIM-074	P-238A Discharge Header Drain Isolation Valve Closed	CLOSED	_____
SIM-086	P-238A Recirculation Isolation Valve	LOCKED OPEN	_____
SIM-081	P-238A Recirculation Stop-Check Valve	LOCKED OPEN	_____
SIM-053	P-238A Suction Isolation Valve	LOCKED OPEN	_____
SIM-571	SIM-053 Bypass Valve	CLOSED	_____
PI-23847	P-238A Suction Pressure Indicator	IN SERVICE	_____
SIM-059	P-238A Discharge Isolation Valve	OPEN	_____
PI-23803	P-238A Discharge Pressure Indicator	IN SERVICE	_____
SIM-096	P-238A Vent Valve	CLOSED	_____

ENCLOSURE 9.6 (Continued)
HIGH PRESSURE INJECTION SYSTEM ABNORMAL LINEUP

VALVE	DESCRIPTION	POSITION	INITIALS
SIM-089	P-238A Suction Header Drain Valve	CLOSED	
LOS-054	P-238A Lube Oil Drain Isolation Valve	CLOSED	
* 52-2A102	HP Injection PP P-238A Lo Pump Breaker	ON	
* 52-2A102	HIRC Isolation Switch	NORMAL	
* 52-2A116	Emergency Pump Room Air Cooler A-529A Breaker	ON	
SIM-070	P-236 Vent Isolation Valve	CLOSED	
SIM-071	P-236 Discharge Header Drain Isolation Valve	CLOSED	
SIM-080	P-236 Recirculation Isolation Valve	LOCKED OPEN	
SIM-079	P-236 Recirculation Stop-Check Valve	LOCKED OPEN	
SIM-001	P-236 Suction Isolation Valve	LOCKED OPEN	
SIM-566	SIM-001 Bypass Valve	CLOSED	
PI-23641	Makeup Pump Suction Pressure Indicator	IN SERVICE	
SIM-003	P-236 Discharge Isolation Valve	OPEN	
PI-23601	Makeup Pump Discharge Pressure Indicator	IN SERVICE	
SIM-097	Makeup Pump Vent Valve	CLOSED	
SIM-092	Suction Header Drain Valve	CLOSED	
LOS-055	P-236 Lube Oil Drain Isolation Valve	CLOSED	
SIM-073	P-2388 Vent Isolation Valve	CLOSED	
SIM-075	P-2388 Discharge Header Drain Isolation Valve Closed	CLOSED	
SIM-077	P-2388 Recirculation Isolation Valve	LOCKED OPEN	
SIM-078	P-2388 Recirculation Stop-Check Valve	LOCKED OPEN	
SIM-044	P-2388 Suction Isolation Valve	LOCKED OPEN	
PLS-563	SIM-044 Bypass Valve	CLOSED	
PI-23848	P-2388 Suction Header Pressure Indicator	IN SERVICE	
SIM-046	P-2388 Discharge Isolation Valve	OPEN	
PI-23804	P-2388 Discharge Header Pressure Indicator	IN SERVICE	
SIM-098	P-2388 Vent Valve	CLOSED	
SIM-095	P-2388 Suction Header Drain Valve	CLOSED	
LOS-056	P-2388 Lube Oil Drain Isolation Valve	CLOSED	
* 52-2B102	HPI Pump P-2388 Lo Pump Breaker	ON	
* 52-2B119	Emergency Pump Air Cooler A-529C Breaker	ON	
PLS-530	Vent Isolation Valve Between SFV-24004 and SFV-24013	CLOSED	
* SFV-24013	RCP Bleedoff Isol-Outside	CLOSED	
SFV-23646	HPI Pump Recirc To Coolers	OPEN	
* 52-2B141	M/U Pump Recirc SFV-23646	OFF	
SFV-23645	HPI Pump Recirc to Coolers	OPEN	
* 52-2A121	Makeup Pump Recirc Isolation SFV-23645	OFF	
PLS-547	Drain Isolation Between SFV-23645 and SFV-23646	CLOSED	

ENCLOSURE 9.6 (Continued)
HIGH PRESSURE INJECTION SYSTEM ABNORMAL LINEUP

<u>VALVE</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS</u>
PLS-022	E-240A Vent Isolation Valve	CLOSED	_____
PLS-169	E-240A Vent Isolation Valve	CLOSED	_____
PLS-053	E-240A Drain Isolation Valve	CLOSED	_____
PLS-170	E-240A Drain Isolation Valve	CLOSED	_____
PLS-005	E-240A Inlet Isolation Valve	OPEN	_____
PLS-007	E-240A Inlet Isolation Valve	OPEN	_____
PLS-023	E-240B Vent Isolation Valve	CLOSED	_____
PLS-025	E-240B Vent Isolation Valve	CLOSED	_____
PLS-054	E-240B Drain Isolation Valve	CLOSED	_____
PLS-171	E-240B Drain Isolation Valve	CLOSED	_____
PLS-006	E-240B Inlet Isolation Valve	OPEN	_____
PLS-008	E-240B Inlet Isolation Valve	OPEN	_____
TSH-24001	Seal Return H1 Temperature Alarm, H2PS	IN SERVICE	_____

1000000 COPY

ENCLOSURE 9.7

DELETED

Rev. 1
STP.961-235

ENCLOSURE 9.7 PAGE 1 OF 1
WORKING COPY
ONLY IF RED

ENCLOSURE 9.8

REACTOR BUILDING SPRAY SYSTEM ABNORMAL LINEUP

CAUTION: IF THE RCS IS PRESSURIZED, THE LINEUP OF ENCLOSURE 9.11 MUST BE COMPLETED PRIOR TO PERFORMING THIS LINEUP.

	<u>VALVE</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
1)	CBS-009	("A" LOOP RBS INJECTION)	CLOSED	_____/____
2)	CBS-011	("A" WEEP LINE)	OPEN	_____/____
3)	CBS-045	("A" LOOP TEST LINE TO BWST)	OPEN	_____/____
4)	CBS-047	(TEST LINE TO BWST T-250)	OPEN (3 TURNS)	_____/____
5)	CBS-026	(V-290B SPRAY ADD LOOP "A")	CLOSED	_____/____
6)	CBS-025	(V-290A SPRAY ADD LOOP "B")	CLOSED	_____/____
7)	CBS-010	("B" LOOP RBS INJECTION)	CLOSED	_____/____
8)	CBS-012	("B" WEEP LINE)	OPEN	_____/____
9)	CBS-046	("B" LOOP TEST LINE TO BWST)	OPEN	_____/____
10)	CBS-020	(V-290B SPRAY ADD LOOP "B")	CLOSED	_____/____
11)	CBS-019	(V-290A SPRAY ADD LOOP "A")	CLOSED	_____/____

ENCLOSURE 9.9

AUXILIARY FEEDWATER SYSTEM ABNORMAL LINEUP

	<u>VALVE</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
1)	FWS-063	(AUX FEED TO "A" STM GEN)	CLOSED	_____/____
2)	FWS-064	(AUX FEED TO "B" STM GEN)	CLOSED	_____/____
3)	FWS-055	(PUMP FLOW TEST VALVE)	OPEN	_____/____
4)	FWS-022	(FW CLEANUP RECIRC TO COND)	CLOSED	_____/____
5)	FWS-541	(FWS-022 WARMING VALVE)	CLOSED	_____/____
6)	FWS-544	(VENT)	CLOSED	_____/____
7)	MCM-091	(FW CLEANUP/RECIRC TO LP COND)	OPEN	_____/____
8)	MCM-092	(FW CLEANUP/RECIRC TO LP COND)	OPEN	_____/____
9)	MCM-093	(FW CLEANUP/RECIRC TO HP COND)	OPEN	_____/____
10)	MCM-094	(FW CLEANUP/RECIRC TO HP COND)	OPEN	_____/____
11)	FWS-021	(FW CLEANUP RECIRC TO COND)	CLOSED	_____/____
12)	FWS-542	(FWS-021 WARMING VALVE)	CLOSED	_____/____
13)	FWS-545	(VENT)	CLOSED	_____/____
14)	FWS-710	(AFW TEST LINE VENT)	CLOSED	_____/____
15)	FWS-136	(DRAIN)	CLOSED	_____/____
16)	FWS-135	(VENT)	CLOSED	_____/____
17)	FWS-492	(FWS-055 BYPASS)	CLOSED	_____/____
18)	FV-31855	(AFW FLOW TEST CONTROL VALVE)	CLOSED	_____/____

ENCLOSURE 9.9 PAGE 1 OF 1

Rev. 1
STP.961-237WORKING COPY
ONLY IF RED

ENCLOSURE 9.10

DELETED

Rev. 1
STP.961-238

WORKING COPY
COPY RED

ENCLOSURE 9.10

DELETED

Rev. 1
STP.961-239

WORKING COPY
ONLY IF RED

ENCLOSURE 9.11

LINEUP FOR SECTIONS 6.9 - 6.19, EXCLUDING 6.13 and 6.15

<u>VALVE</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
1) HV-20005	DH PUMP A SUC FR RCS CK BKR 52-2A134	CLOSED OPEN	____/____ ____/____
2) HV-20006	DH PUMP B SUC FR RCS CK BKR 52-2B144	CLOSED OPEN	____/____ ____/____
3) SFV-26005	LP INJECTION LOOP A CK BKR 52-2A138	CLOSED OPEN	____/____ ____/____
4) SFV-26006	LP INJECTION LOOP B CK BKR 52-2B147	CLOSED OPEN	____/____ ____/____
5) SFV-25003	HPI/LPI/RBS SUCT FROM BWST CK BKR 52-2A137	OPEN CLOSED	____/____ ____/____
6) SFV-25004	HPI/LPI/RBS SUCT FROM BWST CK BKR 52-2B146	OPEN CLOSED	____/____ ____/____

Rev. 1
STP.961-240

ENCLOSURE 9.11 PAGE 1 OF 1

WORKING COPY

ONLY IF RED

ENCLOSURE 9.12

DELETED

ENCLOSURE 9.12 PAGE 1 OF 1

Rev. 1
STP.961-241

WORKING COPY

ONLY IF RED

ENCLOSURE 9.13
MOTOR STARTING GUIDELINES

MOTORS RATED ABOVE 100 HP

<u>Number</u>	<u>Nomenclature</u>	<u>HP Rating</u>
P-472A,B	Nuclear Service Raw Water Pumps	420
P-482A,B	Nuclear Service Cooling Water	250
P-236	Makeup Pump	700
P-238A,B	High Pressure Injection Pumps	700
P-261A,B	Decay Heat Removal Pumps	350
P-291A,B	Reactor Building Spray Pumps	300

ENCLOSURE 9.13 (Continued)
MOTOR STARTING GUIDELINES

<u>Pump Number</u>	<u>System</u>	<u>Successive Starts with Motor Cold</u>	<u>Successive Starts with Motor Hot</u>	<u>Interval with Motor Running Before Another Start</u>	<u>Interval with Motor Not Running Before Another Start</u>
P-236	RX M/U	2	1	5 min.	15 min.
P-238	HPI	2	1	5 min.	15 min.
P-261	DHR	2	1	5 min.	15 min.
P-291	RBS	2	1	5 min.	15 min.
P-472	NSRW	3	2	5 min.	15 min.
P-482	NCCW	3	2	5 min.	15 min.
*P-318	AFW	2	2	4 hrs.	5 hrs.

- * No more than five (5) starts are allowed in any twenty-four (24) hour period.
If the motor starts from ambient temperature and runs for not more than two (2) minutes, the motor may be restarted once following motor coastdown to rest.

1. For motors not listed above, the following criteria should be used.

Motors 100 HP and Above

1. Two consecutive starts may be attempted when motor is at ambient temperature.
 2. One start may be attempted when motor is at rated temperature.
 3. A twenty minute interval, with motor running, must elapse before attempting another start.
 4. A forty minute interval, with motor not running, must elapse before attempting another start.
2. For P-319 start limitations, see Enclosure 9.23 (EAR SY-87-156).

ENCLOSURE 9.14

DELETED

Rev. 1
STP.961-244

ENCLOSURE 9.14 PAGE 1 OF 1

WORKING COPY

ONLY IN RED

ENCLOSURE 9.15
COMMUNICATIONS LOCATIONS

	<u>Location</u>	<u>Equipment</u>
1)	Aux Bldg EL 0'-0"	Bus 4A
2)	Aux Bldg EL 20'-0"	Bus 3A Bus 2A1
3)	Control Room	
4)	NSEB EL 1'-6"	Bus 3A2 Bus 4A2 Bus 2A3
5)	Diesel Cont. Rm A EL 0'-5"	D/G 2A Bus 2A4
6)	Aux Bldg EL 0'-0"	Bus 4B
7)	Aux Bldg EL 20'-0"	Bus 2B1 Bus 3B
3)	D/G A Rm EL 0'-0" Aux Bldg	D/G "A"
9)	D/G B Rm EL 0'-0" Aux Bldg	D/G "B"
10)	NSEB EL 1'-6"	Bus 2B3 Bus 3B2 Bus 4B2
11)	Diesel Cont. Rm "B" EL 0'-0"	Bus 2B4 D/G B2
12)	NSEB EL 40'-0"	Data Acquisition Computer Rm NS 352

ENCLOSURE 9.16
SEQUENCING INTERVALS

<u>LOAD</u>	<u>BREAKER NUMBER</u>	<u>DESCRIPTION</u>		<u>TIMING SEQUENCE</u>	<u>EVENT</u>
(SUBTRAIN A)					
P-261A	4A05	DHR PUMP	5	(4.75-5.25)	A
X43A1	4A09	MCC-2A1 SUPPLY	5	(4.75-5.25)	B
			0		C
P-236	4A02	M/U PUMP	8	(7.6-8.4)	A
			8	(7.6-8.4)	B
			3	(2.85-3.15)	C
P-238A	4A04	HPI PUMP	8	(7.6-8.4)	A
			8	(7.6-8.4)	B
			3	(2.85-3.15)	C
A-500A	3A10	RB EMERG AC	15	(14.25-15.75)	A
A-500C	3A14	RB EMERG AC	15	(14.25-15.75)	B
			16	(15.2-16.8)	C
P-482A	3A18	NSCW PUMP	15	(14.25-15.75)	A
			15	(14.25-15.75)	B
			16	(15.2-16.8)	C
P-482A	4A07	NSRW PUMP	25	(23.75-26.25)	A
			25	(23.75-26.25)	B
			26	(24.70-27.30)	C
A-544A	3A13	DG RM EX FAN	40	(38.0-42.0)	A
A-544B	3A17	DG RM SP FAN	40	(38.0-42.0)	B
			41	(38.95-43.05)	C
P-291A	3A09	RB SPRAY PUMP	300	(285.-315.)	A
			25	(23.75-26.25)	B
			300	(285.-315.)	C

A = LOOP-SFAS	0 SEC. = D/G BKR CLOSURE
B = SFAS/LOOP	0 SEC. = D/G START SIGNAL
C = SFAS	0 SEC. = D/G START SIGNAL

TIMING RELAY TOLERANCES

BUS 4A AND 4B	±5%
BUS 4A2 AND 4B2	±10%

REF. DWG. E-208, SH. D, REV. 0, DCN 4A (ECN A-3660Z)
REF. TECH MANUAL E6.02.1A-130-2 MEMO INSERT DATED 03/18/87 FROM AMECKE

ENCLOSURE 9.16 (Continued)
SEQUENCING INTERVALS

<u>LOAD</u>	<u>BREAKER NUMBER</u>	<u>DESCRIPTION</u>		<u>TIMING SEQUENCE</u>	<u>EVENT</u>
(SUBTRAIN B)					
P-261B	4B09	DHR PUMP	5	(4.75-5.25)	A
X43A1	4B05	MCC-2B1 SUPPLY	5	(4.75-5.25)	B
			0		C
P-236	4B08	M/U PUMP	8	(7.6-8.4)	A
			8	(7.6-8.4)	B
			3	(2.85-3.15)	C
P-238B	4B07	HPI PUMP	8	(7.6-8.4)	A
			8	(7.6-8.4)	B
			3	(2.85-3.15)	C
A-500B	3B10	RB EMERG AC	15	(14.25-15.75)	A
A-500D	3B14	RB EMERG AC	15	(14.25-15.75)	B
			16	(15.2-16.8)	C
P-482B	3B18	NSCW PUMP	15	(14.25-15.75)	A
			15	(14.25-15.75)	B
			16	(15.2-16.8)	C
P-472B	4B06	NSRW PUMP	25	(23.75-26.25)	A
			25	(23.75-26.25)	B
			26	(24.70-27.30)	C
A-544C	3B06	DG RM EX FAN	40	(38.0-42.0)	A
A-544D	3B17	DG RM SP FAN	40	(38.0-42.0)	B
			41	(38.95-43.05)	C
P-291B	3B09	RB SPRAY PUMP	300	(285.-315.)	A
			25	(23.75-26.25)	B
			300	(285-315)	C

A = LOOP-SFAS	0 SEC. = D/G BKR CLOSURE
B = SFAS/LOOP	0 SEC. = D/G BKR CLOSURE
C = SFAS	0 SEC. = D/G START SIGNAL

TIMING RELAY TOLERANCES

BUS 4A AND 4B	±5%
BUS 4A2 AND 4B2	±10%

REF. DWG. E-208, SH. D, REV. 0, DCN 4A (ECN A-3660Z)
REF. TECH MANUAL E6.02.1A-130-2 MEMO INSERT DATED 03/18/87 FROM AMECKE

Rev. 1
STP.961-247

ENCLOSURE 9.16 PAGE 2 OF 4

WORKING COPY

ONLY IF RED

ENCLOSURE 9.16 (Continued)
SEQUENCING INTERVALS

<u>LOAD</u>	<u>BREAKER NUMBER</u>	<u>DESCRIPTION</u>		<u>TIMING SEQUENCE</u>	<u>EVENT</u>
(SUBTRAIN A2)					
S2A4	3A215	MCC 2A4	25	(22.5-27.5)	A
			25	(22.5-27.5)	B
			26	(23.4-28.6)	C
P-319	4A205	AFW PUMP	30	(27.0-33.0)	A
			30	(27.0-33.0)	B
			31	(27.9-34.1)	C
U-503A	3A217	NSEB HVAC	30	(27.0-33.0)	A
			30	(27.0-33.0)	B
			31	(27.9-34.1)	C
U-545A	3A210	CR/TS HVAC	50	(45.0-55.0)	A
			50	(45.0-55.0)	B
			51	(45.9-56.1)	C
S3A2	3A202	BUS 3A2 (MCC-2A3)	5	(4.5-5.5)	A
			5	(4.5-5.5)	B
			0		C

A = LOOP-SFAS	0 SEC. = D/G BKR CLOSURE
B = SFAS/LOOP	0 SEC. = D/G BKR CLOSURE
C = SFAS	0 SEC. = D/G START SIGNAL

TIMING RELAY TOLERANCES

BUS 4A AND 4B	±5%
BUS 4A2 AND 4B2	±10%

REF. DWG. E-208, SH. D, REV. 0, DCN 4A (ECN A-3660Z)
REF. TECH MANUAL E6.02.1A-130-2 MEMO INSERT DATED 03/18/87 FROM AMECKE

Rev. 1
STP.961-248

ENCLOSURE 9.16 PAGE 3 OF 4

WORKING COPY
ONLY IN RED

ENCLOSURE 9.16 (Continued)
SEQUENCING INTERVALS

<u>LOAD</u>	<u>BREAKER NUMBER</u>	<u>DESCRIPTION</u>		<u>TIMING SEQUENCE</u>	<u>EVENT</u>
(SUBTRAIN B2)					
S2B4	3B215	MCC 2B4	25	(22.5-27.5)	A
			25	(22.5-27.5)	B
			26	(23.4-28.6)	C
U-503B	3B217	NSEB HVAC	30	(27.0-33.0)	A
			30	(27.0-33.0)	B
			31	(27.9-34.1)	C
U-545B	3B210	CR/TS HVAC	50	(45.0-55.0)	A
			50	(45.0-55.0)	B
			51	(45.9-56.1)	C
S3B2	3B202	BUS 3B2 (MCC-2B3)	5	(4.5-5.5)	A
			5	(4.5-5.5)	B
			0		C

A = LOOP-SFAS	0 SEC. = D/G BKR CLOSURE
B = SFAS/LOOP	0 SEC. = D/G BKR CLOSURE
C = SFAS	0 SEC. = D/G START SIGNAL

TIMING RELAY TOLERANCES

BUS 4A AND 4B	±5%
BUS 4A2 AND 4B2	±10%

REF. DWG. E-208, SH. D, REV. 0, DCN 4A (ECN A-3660Z)
REF. TECH MANUAL E6.02.1A-130-2 MEMO INSERT DATED 03/18/87 FROM AMECKE

Rev. 1
STP.961-249

ENCLOSURE 9.16 PAGE 4 OF 4

END

WORKING COPY

CONTINUED

ENCLOSURE 9.17

SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

NOTE Operations will perform and sign for all equipment line-ups

NOTE: Duplicate this enclosure as necessary for Sections 6.9 and 6.12.

CAUTION: THIS ENCLOSURE MUST BE PERFORMED IN THE ORDER SHOWN.

SECTION _____ INITIAL PRETEST LINEUP

1.0 Align the 480 VAC System breakers as follows:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
1.1 52-3A21	TIE BREAKER TO LOAD CENTER S3B2	RACKED OUT	_____/____
1.2 52-3A22	MCC-2B1 SPLY BKR	CLOSED	_____/____
1.3 52-3A203	TIE TO BUS S3B	RACKED OUT	_____/____
1.4 52-3A05	STATION SERVICE XFMR X43A1	CLOSED	_____/____
1.5 52-3A202	MAIN BREAKER TO BUS 3B2	CLOSED	_____/____
1.6 52-3A206	MCC 2B2 SPLY BKR	CLOSED	_____/____
1.7 52-3A211	MCC 2B3 SPLY BKR	CLOSED	_____/____
1.8 52-3A215	MCC 2B4 SPLY BKR	CLOSED	_____/____

Rev. 1
STP.961-250

ENCLOSURE 9.17 PAGE 8 OF 14

WORKING COPY

ONLY IN RED

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

2.0 Align the 4 KV and 6.9 KV System breakers as follows:

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
2.1 52-4C01	S/U XFMR NO. 2 X94	RACKED OUT	_____/____
2.2 52-4D01	S/U XFMR NO. 2 X94	RACKED OUT	_____/____
2.3 52-4E06	S/U XRMR NO. 2	RACKED OUT	_____/____
2.4 52-4E13	S/U XFMR NO. 2	RACKED OUT	_____/____
2.5 52-6A04	S/U XFMR NO. 1-X976	RACKED OUT	_____/____
2.6 52-6B04	S/U XFMR NO. 1-X976	RACKED OUT	_____/____
2.7 52-4A01	NUCLEAR SERVICES SUPPLY TRANS	CLOSED	_____/____
2.8 52-4A09	STATION SERVICE SUPPLY TRANS X43A	CLOSED	_____/____
2.9 52-4A203	NSS XFMR X74	CLOSED	_____/____
2.10 52-4A204	480V LOAD CENTER S3A2	CLOSED	_____/____

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

	<u>INITIALS/DATE</u>
3.0 Close/verify closed the following air start valves to diesel generator GEB:	
3.1 EGS-546	_____/____
3.2 EGS-550	_____/____
4.0 Close/verify closed the following air start valves to diesel generator GEB2:	
4.1 EGS-578	_____/____
4.2 EGS-634	_____/____
5.0 Verify the Main Transformers X98A and X98B are on Backfeed and providing power to the Unit Aux Transformer IAW EM.173.	_____/____

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

6.0 Align the following 125 VDC Bus SOB Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
6.1 72-B01	SFB SOLENOIDS	CLOSED	_____/____
6.2 72-B02	RCP FAILURE	OPEN	_____/____
6.3 72-B03	SPARE	OPEN	_____/____
6.4 72-B04	DIESEL ENGINE GEB CONTROL CABINET	CLOSED	_____/____
6.5 72-B05	480V SWGR BUS 3B	CLOSED	_____/____
6.6 72-B06	ROD CONTROL AC BKR B	OPEN	_____/____
6.7 72-B07	DIESEL GEN GEB CONTROL CAB	CLOSED	_____/____
6.8 72-B08	4160V SWGR BUS 4B	CLOSED	_____/____
6.9 72-B09	DIESEL GEN GEB EMERG AIR COMP	OPEN	_____/____
6.10 72-B10	SPARE	OPEN	_____/____
6.11 72-B11	BATT CHGR H4BB	CLOSED	_____/____
6.12 72-B12	BATTERY CHARGER H4BBD	OPEN	_____/____
6.13 72-B13	BATTERY BB	CLOSED	_____/____
6.14 72-B15	SPARE	OPEN	_____/____

Rev. 1
STP.961-253

ENCLOSURE 9.20 PAGE 4 OF 14

WORKING COPY

ONLY USED

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

7.0 Align the following 125 VDC Bus SOB2 Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
7.1 72-B201	SPARE	CLOSED	_____/____
7.2 72-B202	DIESEL GENERATOR B2 ENGINE CONTROL PANEL	OPEN	_____/____
7.3 72-B203	STEAM TO AUX FP TURBINE MOV HV-30801	OPEN	_____/____
7.4 72-B204	DIESEL GENERATOR B2 ENGINE CONTROL PANEL	OPEN	_____/____
7.5 72-B205	4160V SWITCHGEAR 4B2 CONTROL	CLOSED	_____/____
7.6 72-B206	D/G CONT PANEL H2DGB2 FIELD FLASH	OPEN	_____/____
7.7 72-B207	4.16KV SWGR S4B2 SEQ. & UNDER VOLTAGE RELAYS	CLOSED	_____/____
7.8 72-B208	DIESEL GENERATOR CONTROL B2 PANEL	OPEN	_____/____
7.9 72-B209	SPARE	OPEN	_____/____
7.10 72-B210	SPARE	OPEN	_____/____
7.11 72-B211	480V LOAD CENTER 3B2 CONTROL	CLOSED	_____/____
7.12 72-B212	INVERTER S1B2	CLOSED	_____/____
7.13 72-B213	SPARE	OPEN	_____/____
7.14 72-B214	SPARE	OPEN	_____/____
7.15 72-B215	SPARE	OPEN	_____/____
7.16 72-B216	SPARE	OPEN	_____/____
7.17 72-B217	AFW VALVE CONTROLLER FY-20531	OPEN	_____/____
7.18 72-B218	AFW VALVE CONTROLLER FY-20532	OPEN	_____/____
7.19 72-B219	BATTERY CHARGER H4BB2	CLOSED	_____/____
7.20 72-B220	BATTERY CHARGER H4BB2D2	OPEN	_____/____
7.21 72-B221	BATTERY B2	CLOSED	_____/____

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

8.0 Align the following 125 VDC Bus SOD Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
8.1 72-D01	CONTROL ROOM LTG	CLOSED	_____/____
8.2 72-D02	RCP FAILURE	OPEN	_____/____
8.3 72-D03	SFV-23810	OPEN	_____/____
8.4 72-D04	SU TRANS. NO. 2 PROTECTION	CLOSED	_____/____
8.5 72-D05	SFV-23812	OPEN	_____/____
8.6 72-D06	SPARE	OPEN	_____/____
8.7 72-D07	TURBINE TRIP	OPEN	_____/____
8.8 72-D08	SPARE	OPEN	_____/____
8.9 72-D09	ROD CONTROL DC BKRS	OPEN	_____/____
8.10 72-D10	SPARE	OPEN	_____/____
8.11 72-D11	BATTERY CHARGER H4BBD	OPEN	_____/____
8.12 72-D12	BATTERY CHARGER H4BD	CLOSED	_____/____
8.13 72-D13	BATTERY BD	CLOSED	_____/____
8.14 72-D15	SPARE	OPEN	_____/____

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

9.0 Align the following 125 VDC Bus SOD2 Circuit Breakers:

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
9.1 72-D201	SPARE	OPEN	_____/____
9.2 72-D202	SPARE	OPEN	_____/____
9.3 72-D203	SPARE	OPEN	_____/____
9.4 72-D204	SPARE	OPEN	_____/____
9.5 72-D205	SPARE	OPEN	_____/____
9.6 72-D206	SPARE	OPEN	_____/____
9.7 72-D207	SPARE	OPEN	_____/____
9.8 72-D208	AUX. FW ISOLATION VALVE HV-20582	OPEN	_____/____
9.9 72-D209	SPARE	OPEN	_____/____
9.10 72-D210	SPARE	OPEN	_____/____
9.11 72-D211	AUX. FW ISOLATION VALVE HV-20577	OPEN	_____/____
9.12 72-D212	INVERTER S102	CLOSED	_____/____
9.13 72-D213	SPARE	OPEN	_____/____
9.14 72-D214	SPARE	OPEN	_____/____
9.15 72-D215	SPARE	OPEN	_____/____
9.16 72-D216	SPARE	OPEN	_____/____
9.20 72-D217	SPARE	OPEN	_____/____
9.18 72-D218	SPARE	OPEN	_____/____
9.19 72-D219	BATTERY CHARGER H4BD2	CLOSED	_____/____
9.20 72-D220	BATTERY CHARGER H4BB2D2	OPEN	_____/____
9.21 72-D221	BATTERY D2	CLOSED	_____/____

Rev. 1
STP.961-256

ENCLOSURE 9.17 PAGE 7 OF 14

WORKING COPY

ONLY IF RED

ENCLOSURE 9.17 (Continued)
 SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

10.0 Align the following 120 VAC Bus SIB Circuit Breakers:

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
10.1 52-B01	PWR FDRS GND PROT SHUNT TRIP 2B1 AND 2B108	CLOSED	_____/____
10.2 52-B02	SF CONT. PANEL B INSTRUMENTS	CLOSED	_____/____
10.3 52-B03	1E POWER TO H4SCB SIGNAL CONVERSION CABINET	CLOSED	_____/____
10.4 52-B04	BATT RM FAN EF-A-2	CLOSED	_____/____
10.5 52-B05	BATT RM FAN EF-A-7	CLOSED	_____/____
10.6 52-B06	EMERG AIR COND DAMPERS	OPEN	_____/____
10.7 52-B07	MUX CABINET H4CDARS	CLOSED	_____/____
10.8 52-B08	CONTROL ROD DRIVE TURBINE TRIP	OPEN	_____/____
10.9 52-B09	SF ACTUATION CH. B ANALOG	CLOSED	_____/____
10.10 52-B10	RPS CHANNEL B	CLOSED	_____/____
10.11 52-B11	SF ACTUATION CH. B DIGITAL	CLOSED	_____/____
10.12 52-B12	RCP UNDER POWER PROTECTION CHANNEL B	OPEN	_____/____
10.13 N/A	120 VAC MAIN	CLOSED	_____/____

Rev. 1
 STP.961-257

ENCLOSURE 9.17 PAGE 8 OF 14
 WORKING COPY
 ONLY IF RED

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

11.0 Align the following 120 VAC Bus S1B2-1 Circuit Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
11.1 52-B2101	H3RPB1 RCS AND PZR HIGH POINT VENTS	OPEN	_____/____
11.2 52-B2102	CR/TSC ESS CONDENSING UNIT U-545A	CLOSED	_____/____
11.3 52-B2103	H4CDAR9 MUX/ISO CAB NSEB	CLOSED	_____/____
11.4 52-B2104	AUX RELAY PANEL H3RPB1 ESS. NSEB HVAC EQUIP.	CLOSED	_____/____
11.5 52-B2105	EFIC "B" PANEL H4FWB	CLOSED	_____/____
11.6 52-B2106	AUX RELAY PNL H3RPB1 FOR CR/TSC HVAC EQUIP	CLOSED	_____/____
11.7 52-B2107	CAB H4CDAL H4SPDS AND H2SP	OPEN	_____/____
11.8 52-B2108	H3TSB T-SAT CALCULATOR MOD CHANNEL B UY-21032	OPEN	_____/____
11.9 52-B2109	RAD. MONITOR CTMT AREA HIGH RAD R-15050 AND CR/TSC HVAC-R15702	CLOSED	_____/____
11.10 52-B2110	TIE "B1" PNL H4EIBI	CLOSED	_____/____
11.11 52-B2111	AFW SOL VALVES FY-31855B & D	CLOSED	_____/____
11.12 52-B2112	SPARE	OPEN	_____/____
11.13 52-B2113	H1SS CONSOLE INSTR.	CLOSED	_____/____
11.14 52-B2114	CR/TSC ESS HVAC FT-54702 POWER SUPPLY	CLOSED	_____/____
11.15 52-B2115	SPARE	OPEN	_____/____
11.16 52-B2116	H4S1B SIG. ISO CAB 1E SIDE	CLOSED	_____/____
11.17 52-B2117	SPARE	OPEN	_____/____
11.18 52-B2118	CONT WATER & EMERG SUMP LEVEL MONITORS H4WB	CLOSED	_____/____

ENCLOSURE 9.17 (Continued)
 SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
11.19 52-B2119	SPARE	OPEN	_____/____
11.20 52-B2120	SPARE	OPEN	_____/____
11.21 52-B2121	SPARE	OPEN	_____/____
11.22 52-B2122	SPARE	OPEN	_____/____
11.23 52-B2123	SPARE	OPEN	_____/____
11.24 52-B2124	SPARE	OPEN	_____/____
11.25 52-B2125	NSEB ESS COND UNIT U-503B CONT CKTS.	CLOSED	_____/____
11.26 52-B2126	NSEB HVAC EQUIP FSH-50114	CLOSED	_____/____
11.27 52-B2127	FROM TRANSFER SWITCH H8T82	CLOSED	_____/____

WORKING COPY

ONLY IF RED

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

12.0 Align the following 120 VAC Bus SID Circuit Breakers:

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
12.1 52-D01	SPARE	OPEN	_____/____
12.2 52-D02	PWR. REC. RCP. VIB. PNL	CLOSED	_____/____
12.3 52-D03	SPARE	OPEN	_____/____
12.4 52-D04	BATT RM D FAN EF-A-1	CLOSED	_____/____
12.5 52-D05	SPARE	OPEN	_____/____
12.6 52-D06	SPARE	OPEN	_____/____
12.7 52-D07	SPARE	OPEN	_____/____
12.8 52-L 3	CRD SYSTEM LOGIC	OPEN	_____/____
12.9 52-L 3	SPARE	OPEN	_____/____
12.10 52-D10	RPS CHANNEL D	CLOSED	_____/____
12.11 52-D11	SPARE	OPEN	_____/____
12.12 52-D12	RCP UNDER POWER PROT CH. D	OPEN	_____/____
12.13 N/A	120 VAC MAIN	CLOSED	_____/____

Rev. 1
STP.961-260

ENCLOSURE 9.17 PAGE 11 OF 14

ONLY IF RED

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

13.0 Align the following 120 VAC Bus SID2-1 Circuit Breakers:

	<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
13.1	52-D2101	AUXILIARY FEEDWATER SYSTEM POWER SUPPLY	OPEN	_____/____
13.2	52-D2102	ANTICIPATORY REACTOR TRIP	OPEN	_____/____
13.3	52-D2103	EFIC "D" H4FWD	CLOSED	_____/____
13.4	52-D2104	SPARE	OPEN	_____/____
13.5	52-D2105	SPARE	OPEN	_____/____
13.6	52-D2106	SPARE	OPEN	_____/____
13.7	52-D2107	SPARE	OPEN	_____/____
13.8	52-D2108	SPARE	OPEN	_____/____
13.9	52-D2109	SPARE	OPEN	_____/____
13.10	52-D2110	SPARE	OPEN	_____/____
13.11	52-D2111	SPARE	OPEN	_____/____
13.12	52-D2112	SPARE	OPEN	_____/____
13.13	52-D2113	SPARE	OPEN	_____/____
13.14	52-D2114	SPARE	OPEN	_____/____
13.15	52-D2115	SPARE	OPEN	_____/____
13.16	52-D2116	SPARE	OPEN	_____/____
13.17	52-D2117	SPARE	OPEN	_____/____
13.18	52-D2118	SPARE	OPEN	_____/____
13.19	52-D2119	SPARE	OPEN	_____/____
13.20	52-D2120	SPARE	OPEN	_____/____

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

	<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
13.21	52-D2123	SPARE	OPEN	_____/____
13.22	52-D2124	ATWS RPS SYSTEM	OPEN	_____/____
13.23	52-D2127	FROM TRANSFER SWITCH H8TD2	CLOSED	_____/____

WORKING COPY

ONLY IF RED

ENCLOSURE 9.17 (Continued)
SECTIONS 6.9 AND 6.12 INITIAL PRETEST LINEUP

14.0 Line-up the following 125VDC/120VAC panels IAW the operating procedure referenced:

	<u>PANEL</u>	<u>OPERATING PROCEDURE</u>	<u>INITIALS / DATE</u>
14.1	SOA	A.61, Section 4.4	_____/____
14.2	SOA2	A.61, Section 4.4	_____/____
14.3	SOC2	A.61, Section 4.4	_____/____
14.4	SOC	A.61, Section 4.4	_____/____
14.5	S1A	A.62, Section 4.8	_____/____
14.6	S1A2-1	A.62, Section 4.8	_____/____
14.7	S1C	A.62, Section 4.8	_____/____
14.8	S1C2	A.62, Section 4.8	_____/____

ENCLOSURE 9.18

SECTIONS 6.9 AND 6.12 FINAL PRETEST LINEUP

- NOTE: Operations will perform and sign for all equipment line-ups.
- NOTE: Duplicate this enclosure as necessary for Sections 6.9 and 6.12.
- NOTE: This enclosure must be performed in the sequence listed.

SECTION _____ FINAL PRETEST LINEUP

INITIALS/ DATE

1. Verify that the normal source for Battery Charger H4BEF, MCC S2A1 Breaker 52-2A130 is ON. _____/_____
2. Verify 120 VAC Buses S1B and S1B2-1 are energized from 125 VDC Bus SOB2 via Inverter S1B2 IAW Operating Procedure A.62, Section 4.4. _____/_____
3. Verify 120 VAC Buses S1D and S1D2-1 are energized from 125 VDC Bus SOD2 via Inverter S1D2 IAW Operating Procedure A.62, Section 4.8. _____/_____

NOTE: Deenergizing MCC S2B1 will cause power to be lost to the following equipment:

SF-A-3, West (Grade Level) Nuclear Service
Battery Room Supply Fan

SF-A-5, West Mezzanine Battery Room Supply Fan

- 3.1 Notify Security to post continuous Fire Watches at the following locations:
 - 3.1.1 - Battery Room BB Door (Zone 39) _____/_____
 - 3.1.2 - Mezzanine West Battery Room Door (Zone 11) _____/_____
- 3.2 Disable the associated CARDOX Zone Fire Protection Systems:
 - 3.2.1 - Zone 39 (for the BB and BD Battery Rooms) _____/_____
 - 3.2.2 - Zone 11 (for the West Mezzanine Battery Room) _____/_____
- 3.3 OPEN the affected Battery Room doors to prevent Hydrogen gas buildup in the rooms. _____/_____
- 3.4 Contact the NOFPC to establish further compensatory actions, as required. _____/_____

ENCLOSURE 9.18 (Continued)
SECTIONS 6.9 AND 6.12 FINAL PRETEST LINEUP

INITIALS/ DATE

4. De-energize 480 VAC MCC S2B1 IAW Operating Procedure A.59, Section 6.1. _____/_____
5. Open circuit breaker 52-B01 (Ground Protection Shunt Trip) at 120 VAC Panel S1B. _____/_____
6. De-energize 480 VAC MCC S2B2 IAW Operating Procedure A.59, Section 6.1. _____/_____

NOTE: Deenergizing MCC S2B3 will cause power to be lost to the following equipment:

EF-554B, Battery BB2 Room Exhaust Fan.

EF-554D, Battery BD2 Room Exhaust Fan.

EF-554F, Battery BGB Room Exhaust Fan.

- 6.1 Notify Security to post continuous Fire Watches at the affected Battery Rooms. _____/_____

- 6.2 Disable the CARDOX Fire Protection System for the affected Zones:

6.2.1 - Zone 75 (BB2 and BD2 Battery Rooms) _____/_____

6.2.2 - Zone 79 (BGB Battery Room) _____/_____

- 6.3 OPEN the affected Battery Room doors to prevent Hydrogen buildup in the rooms. _____/_____

- 6.4 Contact the NOFPC to establish further compensatory actions, as required. _____/_____

7. De-energize 480 VAC MCC 2B3 IAW Operating Procedure A.59, Section 6.1. _____/_____

8. De-energize 480 VAC MCC 2B4 IAW Operating Procedure A.59, Section 6.1. _____/_____

9. De-energize 480 VAC LC 3B IAW Operating Procedure A.59, Section 6.2. _____/_____

10. De-energize 480 VAC LC 3B2 IAW Operating Procedure A.59, Section 6.2. _____/_____

Rev. 1
STP.961-265

ENCLOSURE 9.18 PAGE 2 OF 3

WORKING COPY

ONLY IF RED

ENCLOSURE 9.18 (Continued)
SECTIONS 6.9 AND 6.12 FINAL PRETEST LINEUP

INITIALS/ DATE

11. De-energize 4 KV Bus 4B IAW Operating Procedure A.58, Section 6.3.

_____/____

12. De-energize 4 KV Bus 4B2 IAW Operating Procedure A.58, Section 6.4.

_____/____

13. Open the following circuit breakers:

PANEL	BREAKER #	DESCRIPTION
-------	-----------	-------------

SOB	72-B05	480V SWGR BUS 3B
-----	--------	------------------

_____/____

SOB	72-B08	4160V SWGR BUS 4B
-----	--------	-------------------

_____/____

SOB2	72-B205	4160V SWITCHGEAR 4B2 CONTROL
------	---------	------------------------------

_____/____

SOB2	72-B207	4.16KV SWGR & 4B2 SEQ & UNDER VOLTAGE REL
------	---------	---

_____/____

SOB2	72-B211	480V LOAD CENTER 3B2 CONTROL
------	---------	------------------------------

_____/____

14. De-energize Startup Transformer #2 IAW Operating Procedure A.54, Section 7.2 and Enclosure 8.5 except actions 11, 12 and 13.

_____/____

15. Open 125 VDC circuit breaker 72-D04 (S/U Transformer #2 Protection) at Panel SOB

_____/____

ENCLOSURE 9.19

SECTIONS 6.9 AND 6.12 RESTORATION

- NOTE: Operations will perform and sign for all equipment line-ups.
- NOTE: Duplicate this Enclosure as necessary for Sections 6.9 and 6.12.
- NOTE: The Shift Supervisor shall determine what order this restoration will be done in.

<u>STEP #</u>	<u>DESCRIPTION</u>
1-2	Re-energizes S/U XFMR #2
3-5	Re-energizes Buses 3B, 4B, 3B2, and 4B2
8-12	Re-energizes MCCs 2B1, 2B2, 2B3, and 2B4
13-18	Re-energizes Battery Chargers to the "GB", "N1", "B", "D", "B2", and "D2" Batteries.
19-21	Restores GEB and GEB2
22-29	Restores 120 VAC and 125 VDC panel line-ups to normal.
30-33	Restores HPI, AFW, RBS and DHS to normal.

- NOTE: Prior to beginning this Enclosure, the Shift Supervisor shall review the line-ups in this section to ensure that the line-ups will return the systems to their required status to support plant conditions.

ENCLOSURE 9.19 (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

SECTION	RESTORATION	INITIALS/ DATE
1.	Close 125 VDC circuit breaker 72-D04 (S/U XFMR #2 Protection) at Panel S0D.	_____/____
2.	Energize Startup Transformer #2 IAW Operating Procedure A.54, Section 7.5, Enclosure 8.8 for Startup 2 only and Enclosure 8.7 except Actions 5,6,7 and 8	_____/____
3.	CLOSE/verify closed the following 125 VDC circuit breakers:	
3.1	72-B05 480V SWGR BUS 3B	_____/____
3.2	72-B08 4160V SWGR BUS 4B	_____/____
3.3	Step Deleted	
3.4	72-B205 4160V SWITCHGEAR 4B2 CONTROL	_____/____
3.5	72-B211 480V LOAD CENTER 3B2 CONTROL	_____/____
4.	Energize Bus 4B IAW Operating Procedure A.58, Section 4.5.	_____/____
5.	Energize Bus 4B2 IAW Operating Procedure A.58, Section 4.7.	_____/____
6.	Energize Bus 3B IAW Operating Procedure A.59, Section 4.1.	_____/____
7.	Energize Bus 3B2 IAW Operating Procedure A.59, Section 4.1.	_____/____
8.	Energize 480 VAC Motor Control Center 2B1 IAW Operating Procedure A.59, Section 4.2.	_____/____
9.	CLOSE Circuit Breaker 52-B01 (GROUND PROTECTION SHUNT TRIP) at 120 VAC Distribution Panel S1B.	_____/____
10.	Energize 480 VAC Motor Control Center 2B2 IAW Operating Procedure A.59, Section 4.4.	_____/____
11.	Energize 480 VAC Motor Control Center 2B3 IAW Operating Procedure A.59, Section 4.2.	_____/____
12.	Energize 480 VAC Motor Control Center 2B4 IAW Operating Procedure A.59, Section 4.2.	_____/____

ENCLOSURE 9.19 (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

INITIALS/ DATE

13. Place in service/verify in service BATTERY CHARGER
H4BB to feed Panel SOB IAW Operating Procedure A.63,
Section 4.4.2. DO NOT close in all loads on SOB.
_____ / _____
14. Place in service/verify in service BATTERY CHARGER
H4BD to feed Panel SOD IAW Operating Procedure A.61,
Section 4.4.6. DO NOT close in all loads on SOD.
_____ / _____
15. Place in service/verify in service BATTERY CHARGER
H4BGB to feed Inverter S1GB IAW Operating Procedure
A.63, Section 4.3. DO NOT close in all loads on
S1GB-1.
_____ / _____
16. Place in service/verify in service BATTERY CHARGER
H4BN1 to feed panel SON1 IAW Operating Procedure
A.61, Section 4.4.13.
_____ / _____
17. Place in service/verify in service BATTERY CHARGER
H4BB2 to feed Panel SOB2 IAW Operating Procedure
A.61, Section 4.4.8. DO NOT close in all loads
on SOB2.
_____ / _____
18. Place in service/verify in service BATTERY CHARGER
H4BD2 to feed Panel SOD2 IAW Operating Procedure
A.61, Section 4.4.10. DO NOT close in all loads
on SOD2.
_____ / _____

WORKING COPY

ONLY IF RED

ENCLOSURE 9.19 (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

NOTE: The Compensatory Measures, taken on Enclosure 9.18, for the loss of Battery Room Fans may now be suspended.

INITIALS/ DATE

- | | | |
|------|--|------------|
| 19. | Close the following 125 VDC breakers: | |
| 19.1 | 72-B04 DIESEL ENGINE GEB CONTROL CABINET | _____/____ |
| 19.2 | 72-B07 DIESEL GEN GEB CONTROL CAB | _____/____ |
| 19.3 | 72-B202 DIESEL GENERATOR B2 ENGINE CONTROL PANEL | _____/____ |
| 19.4 | 72-B204 DIESEL GENERATOR B2 ENGINE CONTROL PANEL | _____/____ |
| 19.5 | 72-B206 D/G CONT PANEL H2DGB2 FIELD FLASH | _____/____ |
| 19.6 | 72-B208 DIESEL GENERATOR CONTROL B2 PANEL | _____/____ |
| 19.7 | DC CKT BKR IN CUBICLE S4B03 "BUS 4B SEQUENCER" | _____/____ |
| 19.8 | 72-B207 4160 SWGR S4B2 SEQ. & UNDER VOLTAGE RELAYS | _____/____ |
| 20. | Open the following air start valves to Diesel Generator GEB: | |
| 20.1 | EGS-546 | _____/____ |
| 20.2 | EGS-550 | _____/____ |
| 21. | Open the following air start valves to Diesel Generator GEB2: | |
| 21.1 | EGS-578 | _____/____ |
| 21.2 | EGS-534 | _____/____ |
| 22. | Close/verify closed the following circuit breakers at Panel SOB: | |
| 22.1 | 72-B01 SFB SOLENOIDS | _____/____ |
| 22.2 | 72-B02 RCP FAILURE | _____/____ |
| 22.3 | 72-B04 DIESEL ENGINE GEB CONTROL CABINET | _____/____ |
| 22.4 | 72-B05 480V SWGR BUS 3B | _____/____ |
| 22.5 | 72-B06 ROD CONTROL AC BKR B | _____/____ |

Rev. 1
STP.961-270

ENCLOSURE 9.19 PAGE 4 OF 8

WORKING COPY

ONLY IF RED

ENCLOSURE 9.19 (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

INITIALS/ DATE

- | | | |
|-------|--|---------------|
| 22.6 | 72-B07 DIESEL GEN GEB CONTROL CAB | _____ / _____ |
| 22.7 | 72-B08 4160V SWGR BUS 4B | _____ / _____ |
| 22.8 | 72-B09 DIESEL GEN GEB EMERG AIR COMP | _____ / _____ |
| 22.9 | 72-B11 BATT CHGR H4BB | _____ / _____ |
| 22.10 | 72-B13 BB BATTERY | _____ / _____ |
| 23. | Close/verify closed the following circuit breakers
at Panel SOB2: | |
| 23.1 | 72-B202 DIESEL GENERATOR B2 ENGINE CONTROL PANEL | _____ / _____ |
| 23.2 | 72-B203 STEAM TO AUX FP TURBINE MOV HV-30801 | _____ / _____ |
| 23.3 | 72-B204 DIESEL GENERATOR B2 ENGINE CONTROL PANEL | _____ / _____ |
| 23.4 | 72-B205 4160 SWITCHGEAR 4B2 CONTROL | _____ / _____ |
| 23.5 | 72-B206 DIESEL GENERATOR CONT PANEL H2DGB2 FIELD FLASH | _____ / _____ |
| 23.6 | 72-B207 4.16KV SWGR S4B2 SEQ & UNDER VOLTAGE
RELAYS 4B2 | _____ / _____ |
| 23.7 | 72-B208 DIESEL GENERATOR CONTROL B2 PANEL | _____ / _____ |
| 23.8 | 72-B211 480V LOAD CENTER 3B2 CONTROLS | _____ / _____ |
| 23.9 | 72-B212 INVERTER S1B2 | _____ / _____ |
| 23.10 | 72-B201 AFW VALVE FY-20531 CONTROLLER | _____ / _____ |
| 23.11 | 72-B218 AFW VALVE FY-20532 CONTROLLER | _____ / _____ |
| 23.12 | 72-B215 BATTERY CHARGER H4BB2 | _____ / _____ |
| 23.13 | 72-B221 B2 BATTERY | _____ / _____ |
| 24. | Close/verify closed the following circuit breakers
at Panel SOD: | |
| 24.1 | 72-D01 CONTROL ROOM LTG | _____ / _____ |
| 24.2 | 72-D02 RCP FAILURE | _____ / _____ |
| 24.3 | 72-D03 SFV-23810 | _____ / _____ |

ENCLOSURE 9.19 (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

INITIALS/ DATE

24.4	72-D04 SU TRANS. NO.2 PROTECTION	_____ / _____
24.5	72-D05 SFV-23812	_____ / _____
24.6	72-D07 TURBINE TRIP	_____ / _____
24.7	72-D09 ROD CONTROL DC BKRS	_____ / _____
24.8	72-D12 BATTERY CHARGER H4BD	_____ / _____
24.9	72-D13 BD BATTERY	_____ / _____
25.	Close/verify closed the following circuit breakers at Panel S0D2:	
25.1	72-D208 AUX. FW. ISOLATION VALVE HV-20582	_____ / _____
25.2	72-D211 AUX. FW. ISOLATION VALVE HV-20577	_____ / _____
25.3	72-D212 INVERTER S1D2	_____ / _____
25.4	72-D219 BATTERY CHARGER H4BD2	_____ / _____
25.5	72-D221 D2 BATTERY	_____ / _____
26.	Close/verify closed the following circuit breakers at Panel S1B:	
26.1	52-B01 PWR FDRS GND PROT SHUNT TRIP 2B1 AND 2B108	_____ / _____
26.2	52-B02 SF CONT. PANEL B INST	_____ / _____
26.3	52-B03 1E POWER TO H4SCB SIGNAL CONVERSION CABINET	_____ / _____
26.4	52-B04 BATT RM FAN EF-A-2	_____ / _____
26.5	52-B05 BATT RM FAN EF-A-7	_____ / _____
26.6	52-B06 EMERG AIR COND DAMPERS	_____ / _____
26.7	52-B07 MUX CABINET H4CDARS	_____ / _____
26.8	52-B08 CONTROL ROD DRIVE TURBINE TRIP	_____ / _____
26.9	52-B09 SF ACTUATION CH B ANALOG	_____ / _____

ENCLOSURE 9.19 (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

INITIALS/ DATE

26.10 52-B10 RPS CHANNEL B	_____ / _____
26.11 52-B11 SF ACTUATION CH B DIGITAL	_____ / _____
26.12 52-B12 RCP UNDER POWER PROTECTION CHANNEL B	_____ / _____
26.13 N/A 120 VAC MAIN	_____ / _____
27. Close/verify closed the following circuit breakers at Panel SIA2-1:	
27.1 52-B2101 H3RPB1 RCS and PZR HIGH POINT VENTS	_____ / _____
27.2 52-B2102 CR/TSC ESS CONDENSING UNIT U-545B	_____ / _____
27.3 52-B2103 H4CDAR9 MUX/ISO CAB NSEB	_____ / _____
27.3.1 52-B2104 AUX RELAY PANEL H3RPB1 ESS NSEB HVAC EQUIP.	_____ / _____
27.4 52-B2105 EFIC "B" PANEL H4FWB	_____ / _____
27.5 52-B2106 AUX RELAY PANEL H3RPB1 FOR CR/TSC HVAC EQUIP	_____ / _____
27.6 52-B2107 CAB H4CDA1, H4SPDS AND H2SP	_____ / _____
27.7 52-B2108 H3TSB T-SAT CALCULATOR MOD CHANNEL B UY-21032	_____ / _____
27.8 52-B2109 RAD. MONITOR CTMT AREA HR R-15050 AND CR/TSC HVAC-R15702	_____ / _____
27.9 52-B2110 TIE "B1" PNL H4EIB1	_____ / _____
27.10 52-B2111 AFW SOL VALVES FY-31855B & D	_____ / _____
27.11 52-B2113 H1SS CONSOLE INSTR	_____ / _____
27.12 52-B2114 CR/TSC ESS HVAC FT-54702 POKER SUPPLY	_____ / _____
27.13 52-B2116 H4S1B SIG ISO CAB 1E SIDE	_____ / _____
27.14 52-B2118 CONT WATER AND EMERG SUMP LEVEL MONITORS H4WB	_____ / _____
27.15 52-B2125 NSEB COND UNIT U-503B CONT CKTS	_____ / _____
27.16 52-B2126 NSEB HVAC EQUIP FSH-50104	_____ / _____

ENCLOSURE 9.19' (Continued)
SECTIONS 6.9 AND 6.12 RESTORATION

INITIALS/ DATE

- 27.17 52-B2127 FROM TRANSFER SWITCH H8TB2 _____/_____
28. Close/verify closed the following circuit breakers
at Panel SID:
- 28.1 52-D02 SEISMIC RECORDER _____/_____
- 28.2 52-D04 BATT RM D FAN EF-A-1 _____/_____
- 28.3 52-D05 CKD SYSTEM LOGIC _____/_____
- 28.4 52-D10 RPS CHAN D _____/_____
- 28.5 52-D12 RCP UNDER POWER PROT CH D _____/_____
- 28.6 N/A 120 VAC MAIN _____/_____
29. Close/verify closed the following circuit breakers
at Panel SID2-1:
- 29.1 52-D2127 FROM TRANSFER SWITCH H8TD2 _____/_____
30. Restore the DHR System to normal IAW A.8 Sections 4.7
or 4.8 or as directed by the Shift Supervisor
(Valves CBS-045, CBS-046 and CBS-047, MUST BE CLOSED
FIRST). _____/_____
31. Restore the HPI Systems A & B to normal IAW A.15
Section 4.2, or as directed by the Shift Supervisor. _____/_____
32. Restore the RBS System IAW A.7 steps 4.1.5 through
4.1.6.4 and steps 4.2.5 through 4.2.6.4 or
as directed by the Shift Supervisor. _____/_____
33. Restore the AFW and EFIC systems IAW A.51, Sections 4.1
and 4.2, or as directed by the Shift Supervisor. _____/_____
34. Place the 52-4A10 (Bus 4A STBY SPLY) breaker in the
CONNECT and OPEN position or as the Shift Supervisor
directs. _____/_____

ENCLOSURE 9.20

SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

NOTE: Operations will perform and sign for all equipment Line-ups.

NOTE: Duplicate this Enclosure as necessary for Sections 6.10 and 6.14.

CAUTION: THIS ENCLOSURE MUST BE PERFORMED IN THE ORDER SHOWN.

SECTION _____ INITIAL PRETEST LINEUP

1.0 Align the 480 VAC System Breakers as follows:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
1.1 52-3B21	TIE BREAKER TO LOAD CENTER S3B2	RACKED OUT	_____/____
1.2 52-3B22	MCC-2B1 SPLY BKR	CLOSED	_____/____
1.3 52-3B203	TIE TO BUS S3B	RACKED OUT	_____/____
1.4 52-3B05	STATION SERVICE XFMR X43B2	CLOSED	_____/____
1.5 52-3B202	MAIN BREAKER TO BUS 3B2	CLOSED	_____/____
1.6 52-3B206	MCC 2B2 SPLY BKR	CLOSED	_____/____
1.7 52-3B211	MCC 2B3 SPLY BKR	CLOSED	_____/____
1.8 52-3B215	MCC 2B4 SPLY BKR	CLOSED	_____/____

ENCLOSURE 9.20 (Continued)
 SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

2.0 Align the 4 KV and 6.9 KV System Breakers as follows:

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
2.1 52-4C01	S/U XFMR NO. 2 X94	RACKED OUT	_____/____
2.2 52-4D01	S/U XFMR NO. 2 X94	RACKED OUT	_____/____
2.3 52-4E06	S/U XRMR NO. 2	RACKED OUT	_____/____
2.4 52-4E13	S/U XFMR NO. 2	RACKED OUT	_____/____
2.5 52-6A04	S/U XFMR NO. 1-X976	RACKED OUT	_____/____
2.6 52-6B04	S/U XFMR NO. 1-X976	RACKED OUT	_____/____
2.7 52-4B01	BUS 4B NORMAL SUPPLY	CLOSED	_____/____
2.8 52-4B05	TRANSFORMER X43B2	CLOSED	_____/____
2.9 52-4B203	STARTUP XMFR NO. 2	CLOSED	_____/____
2.10 52-4B204	480V LOAD CENTER S3B2	CLOSED	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

INITIALS/ DATE

3.0 Close/verify closed the following air start valves to diesel generator GEA:

3.1 EGS-547

_____/____

3.2 EGS-551

_____/____

4.0 Close/verify closed the following air start valves to diesel generator GEA2:

4.1 EGS-579

_____/____

4.2 EGS-635

_____/____

5.0 Verify the Main Transformers X98A and X98B are on Backfeed and providing power to the Unit Aux Transformer IAW EM.173.

_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

6.0 Align the following 125 VDC Bus SOA Breakers:

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
6.1 72-A01	SFA SOLENOIDS	CLOSED	_____/____
6.2 72-A02	RCP FAILURE	OPEN	_____/____
6.3 72-A03	SPARE	OPEN	_____/____
6.4 72-A04	DIESEL ENGINE GEA CONTROL CAB	CLOSED	_____/____
6.5 72-A05	480V SWGR BUS 3A	CLOSED	_____/____
6.6 72-A06	ROD CONTROL AC BRKR A	OPEN	_____/____
6.7 72-A07	DIESEL GEN GEA CONTROL CAB	CLOSED	_____/____
6.8 72-A08	4160V SWGR BUS 4A	CLOSED	_____/____
6.9 72-A09	DIESEL GEN GEA EMERG AIR COMP	OPEN	_____/____
6.10 72-A10	SPARE	OPEN	_____/____
6.11 72-A11	BATTERY CHARGER H4BA	CLOSED	_____/____
6.12 72-A12	BATTERY CHARGER H4BAC	OPEN	_____/____
6.13 72-A13	BATTERY BA	CLOSED	_____/____
6.14 72-A15	SPARE	OPEN	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

7.0 Align the following 125 VDC Bus SOA2 Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
7.1 72-A201	MFW CONTROL AND STARTUP SOL. VALVE H4EIAI	CLOSED	_____/____
7.2 72-A202	DIESEL GENERATOR A2 ENGINE CONTROL PANEL	OPEN	_____/____
7.3 72-A203	SPARE	OPEN	_____/____
7.4 72-A204	DIESEL GENERATOR A2 ENGINE CONTROL PANEL	OPEN	_____/____
7.5 72-A205	4160 SWITCHGEAR 4A2 CONTROL	CLOSED	_____/____
7.6 72-A206	DSL GEN CONT PANEL H2DGA2 FIELD FLASHING	OPEN	_____/____
7.7 72-A207	4.16KV SWG 4A2 SEQ & UNDER VOLTAGE RELAYS	CLOSED	_____/____
7.8 72-A208	DIESEL GENERATOR A2 CONTROL PANEL H2DGA2	OPEN	_____/____
7.9 72-A209	SPARE	OPEN	_____/____
7.10 72-A210	SPARE	OPEN	_____/____
7.11 72-A211	480V LOAD CENTER 3A2 CONTROL	CLOSED	_____/____
7.12 72-A212	INVERTER S1A2	CLOSED	_____/____
7.13 72-A213	SPARE	OPEN	_____/____
7.14 72-A214	SPARE	OPEN	_____/____
7.15 72-A215	SPARE	OPEN	_____/____
7.16 72-A216	SPARE	OPEN	_____/____
7.17 72-A217	SPARE	OPEN	_____/____
7.18 72-A218	SPARE	OPEN	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

7.0 Align the following 125 VDC Bus SOA2 Breakers: (Continued)

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
7.19 72-A219	BATTERY CHARGER H4BA2	CLOSED	_____/____
7.20 72-A220	BATTERY CHARGER H4BA2C2	OPEN	_____/____
7.21 72-A221	BATTERY A2	CLOSED	_____/____

8.0 Align the following 125 VDC Bus SOC Breakers:

8.1 72-C01	CONTROL ROOM LTG	CLOSED	_____/____
8.2 72-C02	RCP FAILURE	OPEN	_____/____
8.3 72-C03	SFV-23604	OPEN	_____/____
8.4 72-C04	SU XFMR NO. 1 PROTECTION	CLOSED	_____/____
8.5 72-C05	SFV-23809	OPEN	_____/____
8.6 72-C06	SPARE	OPEN	_____/____
8.7 72-C07	SPARE	OPEN	_____/____
8.8 72-C08	SFV-23811	OPEN	_____/____
8.9 72-C09	ROD CONTROL DC BKRS	OPEN	_____/____
8.10 72-C10	SPARE	OPEN	_____/____
8.11 72-C11	BATTERY CHARGER H4BAC	OPEN	_____/____
8.12 72-C12	BATTERY CHARGER H4BC	CLOSED	_____/____
8.13 72-C13	BATTERY BC	CLOSED	_____/____
8.14 72-C15	SPARE	OPEN	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

9.0 Align the following 125 VDC Bus SOC2 Circuit Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
9.1 72-C201	SPARE	OPEN	_____/____
9.2 72-C202	SPARE	OPEN	_____/____
9.3 72-C203	SPARE	OPEN	_____/____
9.4 72-C204	SPARE	OPEN	_____/____
9.5 72-C205	SPARE	OPEN	_____/____
9.6 72-C206	SPARE	OPEN	_____/____
9.7 72-C207	SPARE	OPEN	_____/____
9.8 72-C208	AUX. FW. ISOLATION VALVE HV20581	OPEN	_____/____
9.9 72-C209	SPARE	OPEN	_____/____
9.10 72-C210	SPARE	OPEN	_____/____
9.11 72-C211	AUX. FW. ISOLATION VALVE HV20578	OPEN	_____/____
9.12 72-C212	INVERTER S1C2	CLOSED	_____/____
9.13 72-C213	SPARE	OPEN	_____/____
9.14 72-C214	SPARE	OPEN	_____/____
9.15 72-C215	SPARE	OPEN	_____/____
9.16 72-C216	SPARE	OPEN	_____/____
9.17 72-C217	SPARE	OPEN	_____/____
9.18 72-C218	SPARE	OPEN	_____/____
9.19 72-C219	BATTERY CHARGER H4BC2	CLOSED	_____/____
9.20 72-C220	BATTERY CHARGER H4BA2C2	OPEN	_____/____
9.21 72-C221	BATTERY C2	CLOSED	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

10.0 Align the following 120 VAC Bus S1A Circuit Breakers:

	<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
10.1	52-A01	PWR FDRS GND PROT SHUNT TRIP 2A1	CLOSED	_____/____
10.2	52-A02	SAFETY FEATURES PANEL "A" INST	CLOSED	_____/____
10.3	52-A03	IE POWER TO H4SCA SIGNAL CONV CAB	CLOSED	_____/____
10.4	52-A04	BATT RM FAN EF-A-4	CLOSED	_____/____
10.5	52-A05	MUX-CAB H4CDAR3	CLOSED	_____/____
10.6	52-A06	SPARE	OPEN	_____/____
10.7	52-A07	H4CDCAL, H4SPDS, H2SP	CLOSED	_____/____
10.8	52-A08	CONTROL ROD DRIVE TURBINE TRIP	OPEN	_____/____
10.9	52-A09	SF ACTUATION CH. A ANALOG	CLOSED	_____/____
10.10	52-A10	RPS CH. A	CLOSED	_____/____
10.11	52-A11	SF ACTUATION CH. A DIGITAL	CLOSED	_____/____
10.12	52-A12	RCP UNDER POWER PROTECTION CHANNEL A	OPEN	_____/____
10.13	N/A	120 VAC MAIN	ON	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

11.0 Align the following 120 VAC Bus S1A2-1 Circuit Breakers:

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
11.1 52-A2101	H3RPA1 RCS HIGH POINT VENTS	OPEN	_____/____
11.2 52-A2102	CR/TSC ESS CONDENSING UNIT U-545A	CLOSED	_____/____
11.3 52-A2103	H4CDAR7 MIX/ISO CAB NSEB	CLOSED	_____/____
11.4 52-A2104	AUX. RELAY PNL. H3RPA1 ESS. NSEB HVAC	CLOSED	_____/____
11.5 52-A2105	EFIC "A" H4FWA	CLOSED	_____/____
11.6 52-A2106	AUX RELAY PNL H3RPA1 FOR CR/TSC HVAC CONTROLS	CLOSED	_____/____
11.7 52-A2107	CAB H4CDAL, H4SPDS, H2SP	OPEN	_____/____
11.8 52-A2108	H4TSA T-SAT CALCULATOR MOD CHANNEL A UY-21031	OPEN	_____/____
11.9 52-A2109	RAD MONITOR CTMT AREA HIGH RAD R-15049 AND CR/TSC HVAC-R15701	CLOSED	_____/____
11.10 52-A2110	TIE "A1" PNL H4EIA1	CLOSED	_____/____
11.11 52-A2111	AFW SOL VALVES FY-31855A & C	CLOSED	_____/____
11.12 52-A2112	TIE "A1" PNL H4EIA1 FOR ISO. RELAY AT H7IHV20565	CLOSED	_____/____
11.13 52-A2113	H1SS CONSOLE INSTR	CLOSED	_____/____
11.14 52-A2114	CR/TSC ESS HVAC FT-54701 POWER SUPPLY	CLOSED	_____/____
11.15 52-A2115	SPARE	OPEN	_____/____
11.16 52-A2116	H4S1A SIG ISO CAB 1E SIDE	CLOSED	_____/____
11.17 52-A2117	SPARE	OPEN	_____/____
11.18 52-A2118	CONT WATER & EMERG SUMP LEVEL MONITORS H4WA	CLOSED	_____/____

Rev. 1
STP.961-283

ENCLOSURE 9.20 PAGE 14

ONLY IF RED

ENCLOSURE 9.20 (Continued)
 SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
11.19 52-A2119	SPARE	OPEN	_____/____
11.20 52-A2120	SPARE	OPEN	_____/____
11.21 52-A2121	SPARE	OPEN	_____/____
11.22 52-A2122	SPARE	OPEN	_____/____
11.23 52-A2123	SPARE	OPEN	_____/____
11.24 52-A2124	SPARE	OPEN	_____/____
11.25 52-A2125	NSEB ESS CONDENSING UNIT U-503A CONTROLS	CLOSED	_____/____
11.26 52-A2126	NSEB HVAC EQUIP FSH-50105	CLOSED	_____/____
11.27 52-A2127	FROM TRANSFORMER SWITCH H8TA2	CLOSED	_____/____

ENCLOSURE 9.20 (Continued)
 SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

12.0 Align the following 120 VAC Bus SIC Circuit Breakers:

	<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
12.1	52-C01	H2SD SHDN PNL PWR	CLOSED	_____/____
12.2	52-C02	SPARE	OPEN	_____/____
12.3	52-C03	SPARE	OPEN	_____/____
12.4	52-C04	BATT RM C FAN EF-A-3	CLOSED	_____/____
12.5	52-C05	CRD SYSTEM LOGIC #3	OPEN	_____/____
12.6	52-C06	SPARE	OPEN	_____/____
12.7	52-C07	SPARE	OPEN	_____/____
12.8	52-C08	SPARE	OPEN	_____/____
12.9	52-C09	SF ACTUATION CH. C ANALOG	CLOSED	_____/____
12.10	52-C10	RPS CHAN C	CLOSED	_____/____
12.11	52-C11	SPARE	OPEN	_____/____
12.12	52-C12	RCP UNDER POWER PROT CH. C	OPEN	_____/____
12.13	N/A	120 VAC MAIN	CLOSED	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

13.0 Align the following 120 VAC Bus SIC2-1 Circuit Breakers:

	<u>BREAKER NO.</u>	<u>DESCRIPTION</u>	<u>POSITION</u>	<u>INITIALS/ DATE</u>
13.1	52-C2101	AFW SYS POWER SUPPLY	OPEN	_____/____
13.2	52-C2102	ANTICIPATORY REACTOR TRIP	OPEN	_____/____
13.3	52-C2103	EFIC "C" PNL H4FWC	CLOSED	_____/____
13.4	52-C2104	SPARE	OPEN	_____/____
13.5	52-C2105	SPARE	OPEN	_____/____
13.6	52-C2106	SPARE	OPEN	_____/____
13.7	52-C2107	SPARE	OPEN	_____/____
13.8	52-C2108	SPARE	OPEN	_____/____
13.9	52-C2109	SPARE	OPEN	_____/____
13.10	52-C2110	SPARE	OPEN	_____/____
13.11	52-C2111	SPARE	OPEN	_____/____
13.12	52-C2112	SPARE	OPEN	_____/____
13.13	52-C2113	SPARE	OPEN	_____/____
13.14	52-C2114	SPARE	OPEN	_____/____
13.15	52-C2115	SPARE	OPEN	_____/____
13.16	52-C2116	SPARE	OPEN	_____/____
13.17	52-C2117	SPARE	OPEN	_____/____
13.18	52-C2118	SPARE	OPEN	_____/____
13.19	52-C2119	SPARE	OPEN	_____/____
13.20	52-C2120	SPARE	OPEN	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

BREAKER NO.	DESCRIPTION	POSITION	INITIALS/ DATE
13.21 52-C2123	SPARE	OPEN	_____/____
13.22 52-C2124	ATWS RPS SYSTEM	OPEN	_____/____
13.23 52-C2127	FROM TRANSFER SWITCH H8TC2	CLOSED	_____/____

ENCLOSURE 9.20 (Continued)
SECTIONS 6.10 AND 6.14 INITIAL PRETEST LINEUP

14. Line-up the following 125VDC-120VAC panels IAW the operating procedure referenced:

	<u>PANEL</u>	<u>OPERATING PROCEDURE</u>	<u>INITIALS/ DATE</u>
14.1	S0B	A.61, Section 4.3	_____/____.
14.2	S0B2	A.61, Section 4.3	_____/____.
14.3	S0D2	A.61, Section 4.3	_____/____.
14.4	S0D	A.61, Section 4.3	_____/____.
14.5	S1B	A.62, Section 4.1	_____/____.
14.6	S1B2-1	A.62, Section 4.1	_____/____.
14.7	S1D	A.62, Section 4.8	_____/____.
14.8	S1D2-1	A.62, Section 4.8	_____/____.

ENCLOSURE 9.21

SECTIONS 6.10 AND 6.14 FINAL PRETEST LINEUP

NOTE: Operations will perform and sign for all equipment Line-ups.

NOTE: Duplicate this Enclosure as necessary for Sections 6.10 and 6.14.

NOTE: This enclosure must be performed in the sequence listed.

SECTION _____	FINAL PRETEST LINEUP	INITIALS/ DATE _____
1.	Lineup Battery Charger H4BEF to supply 125 VDC Bus Panel SOE IAW Operating Procedure A.61, Section 4.6.3.	_____/____
2.	Verify 120 VAC Buses S1A and S1A2-1 are energized from 125 VDC Bus SOA2 via Inverter S1A2 IAW Operating Procedure A.62, Section 4.1 and 4.2.	_____/____
3.	Line up 120 VAC Buses S1C and S1C2-1 are energized from 125 VDC Bus SOC2 via Inverter S1C2 IAW Operating Procedure A.62, Section 4.8.	_____/____
<u>NOTE:</u>	Deenergizing MCC S2A1 will cause power to be lost to SF-A-4, West (Grade Level) Nuclear Service Battery Room Supply Fan.	
3.1	Notify Security to post continuous Security/Fire Watch at battery BA Room Door.	_____/____
3.2	Disable the CARDOX Zone 36 Fire Protection System (for the BA and BC Battery Rooms).	_____/____
3.3	OPEN the BA And BC Battery Room doors to prevent Hydrogen gas buildup in the rooms.	_____/____
3.4	Contact the NOFPC and establish further compensatory measures, as required.	_____/____
4.	De-energize 480 VAC MCC 2A1 IAW Operating Procedure A.59, Section 6.1.	_____/____
5.	Open circuit breaker 52-A01 (Ground Protection Shunt Trip) at 120 VAC Panel S1A.	_____/____

ENCLOSURE 9.21 (Continued)
SECTIONS 6.10 AND 6.14 FINAL PRETEST LINEUP

6. De-energize 480 VAC MCC 2A2 IAW Operating Procedure
A.59, Section 6.1. _____/_____

NOTE: Deenergizing MCC S2A3 will cause power to
be lost to the following equipment:

EF-554A, Battery BA2 Room Exhaust Fan

EF-554C, Battery BC2 Room Exhaust Fan

EF-554E, Battery BGA Room Exhaust Fan

- 6.1 Notify Security to post continuous Firewatches at
the affected Battery Rooms. _____/_____
- 6.2 Disable the CARDOX Fire Protection System for the
affected Zones: _____/_____
- 6.2.1 Zone 76 (BA2 and BC2 Battery Rooms) _____/_____
- 6.2.2 Zone 80 (BGA Battery Room) _____/_____
- 6.3 OPEN the affected Battery Room doors to prevent
Hydrogen Gas buildup in the rooms. _____/_____
- 6.4 Contact the NOFPC and establish further compensatory
measures, as required. _____/_____
7. De-energize 480 VAC MCC 2A3 IAW Operating Procedure
A.59, Section 6.1. _____/_____
8. De-energize 480 VAC MCC 2A4 IAW Operating Procedure
A.59, Section 6.1. _____/_____
9. De-energize 480 VAC LC 3A IAW Operating Procedure
A.59, Section 6.2. _____/_____
10. De-energize 480 VAC LC 3A2 IAW Operating Procedure
A.59, Section 6.2. _____/_____
11. De-energize 4 KV Bus 4A IAW Operating Procedure A.58,
Section 6.1. _____/_____
12. De-energize 4 KV Bus 4A2 IAW Operating Procedure A.58,
Section 6.2. _____/_____

ENCLOSURE 9.21 (Continued)
SECTIONS 6.10 AND 6.14 FINAL PRETEST LINEUP

13. Open the following circuit breakers:

<u>PANEL</u>	<u>BREAKER #</u>	<u>DESCRIPTION</u>	<u>INITIALS/ DATE</u>
SOA	72-A05	480V SWGR BUS 3A	_____/____
SOA	72-A08	4160V SWGR BUS 4A	_____/____
SOA2	72-A205	4160 SWITCHGEAR 4A2 CONTROL	_____/____
SOA2	72-A207	4.16KV SWGR 4A2 SEQ & UNDER VOLTAGE RELAYS	_____/____
SOA2	72-A211	480V LOAD CENTER 3A2 CONTROL	_____/____

14. De-energize the 12.4 Kv Electrical System IAW Procedure A.56 Section 6.1.

_____/____

15. De-energize Startup Transformer #1 IAW Operating Procedure A.54, Section 7.1 and Enclosure 8.4 except for Actions 10, 11, and 12.

_____/____

16. Open 125 VDC circuit breaker 72-C04 (S/U Transformer #1 Protection) at Panel SOC.

_____/____

ENCLOSURE 9.22

SECTIONS 6.10 AND 6.14 RESTORATION

NOTE: Operations will perform and sign for all equipment Line-ups.

NOTE: Duplicate this Enclosure as necessary for Sections 6.10 and 6.14.

NOTE: The Shift Supervisor shall determine what order this restoration will be done in.

STEP # DESCRIPTION

1-2	Re-energizes S/II XFMR #1
3-5	Re-energizes Buses 3A, 4A, 3A2, and 4A2
8-12	Re-energizes MCCs 2A1, 2A2, 2A3, and 2A4
13-18	Re-energizes Battery Chargers to the "GA", "A", "C", "A2", and "C2" Batteries.
19-21	Restores GEA and GEA2
22-29	Restores 120 VAC and 125 VDC panel lineups to normal.
30-33	Restores HPI, AFW; RBS and DHS to normal.

NOTE: Prior to beginning this Enclosure, the Shift Supervisor shall review the line-ups in this section to ensure that they will return the systems to their required status to support plant conditions.

WORKING COPY

ONLY IF RED

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

INITIALS/ DATE

SECTION _____ RESTORATION

1. Close 125 VAC circuit breaker 72-C04 (S/U XFMR #1 Protection) at Panel SOC. _____/_____
2. Energize Startup Transformer #1 IAW Operating Procedure A.54, Section 7.4 Enclosure 8.8 for Startup 1 only and Enclosure 8.6, Actions 1,2, and 7 thru 9. _____/_____
- 2.1 Energize the 12.4 Kv Electrical System IAW Operating Procedure A.56, Section 4.1 _____/_____
3. CLOSE/verify closed the following 125 VDC circuit breakers:
 - 3.1 72-A05 (480V SWGR BUS 3A) _____/_____
 - 3.2 72-A08 (4150V SWGR BUS 4A) _____/_____
 - 3.3 72-A205 (4160 SWITCHGEAR 4A2 CONTROL) _____/_____
 - 3.4 72-A211 (480V LOAD CENTER 3A2 CONTROL) _____/_____
4. Energize Bus 4A IAW Operating Procedure A.58, Section 4.1. _____/_____
5. Energize Bus 4A2 IAW Operating Procedure A.58, Section 4.3. _____/_____
6. Energize Bus 3A IAW Operating Procedure A.59, Section 4.1. _____/_____
7. Energize Bus 3A2 IAW Operating Procedure A.59, Section 4.1. _____/_____
8. Energize 480 VAC Motor Control Center 2A1 IAW Operating Procedure A.59, Section 4.2. _____/_____
9. CLOSE Circuit Breaker 52-A01 (GROUND PROTECTION SHUNT TRIP) at 120 VAC Distribution Panel 51A. _____/_____
10. Energize 480 VAC Motor Control Center 2A2 IAW Operating Procedure A.59, Section 4.4. _____/_____
11. Energize 480 VAC Motor Control Center 2A3 IAW Operating Procedure A.59, Section 4.2. _____/_____
12. Energize 480 VAC Motor Control Center 2A4 IAW Operating Procedure A.59, Section 4.2. _____/_____

Rev. 1
STP.961-293

ENCLOSURE 9.22 2 OF 8
WORKING COPY

ONLY IF RED

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

INITIALS/ DATE

13. Place in service/verify in service BATTERY CHARGER H4BA to feed Panel SOA IAW Operating Procedure A.61, Section 4.4.1. DO NOT close in all loads on SOA, they are restored in the following steps. _____/_____
14. Place in service/verify in service BATTERY CHARGER H4BC to feed Panel SOC IAW Operating Procedure A.61, Section 4.4.3. DO NOT close in all loads on SOC, they are restored in the following steps. _____/_____
15. Place in service/verify in service BATTERY CHARGER H4BGA to feed Inverter SIGA IAW Operating Procedure A.63, Section 4.2. DO NOT close in all loads on SIGA-1 they are restored in the following steps. _____/_____
16. Step (deleted)
17. Place in service/verify in service BATTERY CHARGER H4BA2 to feed Panel SOA2 IAW Operating Procedure A.61, Section 4.4.7. DO NOT close in all loads on SOA2, they are restored in the following steps. _____/_____
18. Place in service/verify in service BATTERY CHARGER H4BC2 to feed Panel SOC2 IAW Operating Procedure A.61, Section 4.4.9. DO NOT close in all loads on SOC2, they are restored in the following steps. _____/_____

ENCLOSURE 9.22 PAGE 3 OF 8

Rev. 1
STP.961-294

WORKING COPY

ONLY IF RED

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

NOTE: The compensatory measures taken in Enclosure 9.21, for loss of Battery Room fans may now be suspended.

INITIALS/ DATE

19. Close the following 125 VDC breakers:

19.1 72-A04 DIESEL ENGINE GEA CONTROL CAB

_____/____

19.2 72-A07 DIESEL GEN GEA CONTROL CAB

_____/____

19.3 72-A202 DIESEL GENERATOR A2 ENGINE CONTROL PANEL

_____/____

19.4 72-A204 DIESEL GENERATOR A2 ENGINE CONTROL PANEL

_____/____

19.5 72-6206 DSL GEN CONT PANEL H2DGA2 FIELD FLASHING

_____/____

19.6 72-A208 DIESEL GENERATOR A2 CONTROL PANEL H2DGA2

_____/____

19.7 DC CKT BKR IN CUBICLE S4A03 "BUS 4A SEQUENCER"

_____/____

19.8 72-A207 4160 SWGR S4A2 SEQ. & UNDER VOLTAGE RELAYS

_____/____

20. Open the following air start valves to Diesel Generator GEA:

20.1 EGS-547

_____/____

20.2 EGS-551

_____/____

21. Open the following air start valves to Diesel Generator GEA2:

21.1 EGS-579

_____/____

21.2 EGS-635

_____/____

22. Close/verify closed the following circuit breakers at Panel SOA:

22.1 72-A01 SFA SOLENOIDS

_____/____

22.2 72-A02 RCP FAILURE

_____/____

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

INITIALS/ DATE

22.3	72-A04 DIESEL ENGINE GEA CONTROL CAB	____/____
22.4	72-A05 480V SWGR BUS 3A	____/____
22.5	72-A06 ROD CONTROL AC BRKR A	____/____
22.6	72-A07 DIESEL GEN GEA CONTROL CAB	____/____
22.7	72-A08 4160V SWGR BUS 4A	____/____
22.8	72-A09 DIESEL GEN GEA EMERG AIR COMP	____/____
22.9	72-A11 BATTERY CHARGER H4BA	____/____
22.10	72-A13 BATTERY "BA"	____/____
23.	Close/verify closed the following circuit breakers at Panel SOA2:	
23.1	72-A202 DIESEL GENERATOR A2 ENGINE CONTROL PANEL	____/____
23.2	72-A204 DIESEL GENERATOR A2 ENGINE CONTROL PANEL	____/____
23.3	72-A205 4160 SWITCHGEAR 4A2 CONTROL	____/____
23.4	72-A206 DSL GEN CONT PANEL H2DGA2 FIELD FLASHING	____/____
23.5	72-A207 4.16KV SWGR 4A2 SEQ. & UNDER VOLTAGE RELAYS	____/____
23.6	72-A208 DIESEL GENERATOR A2 CONTROL PANEL H2DGA2	____/____
23.7	72-A211 480V LOAD CENTER 3A2 CONTROL	____/____
23.8	72-A212 INVERTER S1A2	____/____
23.9	72-A201 MFW CONTROL AND STARTUP SOL. VALVE H4E1A1	____/____
23.11	72-A219 BATTERY CHARGER H4BA2	____/____
23.12	72-A221 A2 BATTERY	____/____
24.	Close/verify closed the following circuit breakers at Panel SOC:	
24.1	72-C01 CONTROL ROOM LTG	____/____
24.2	72-C02 RCP FAILURE	____/____

Rev. 1
STP.961-296

ENCLOSURE 9.22 PAGE 5 OF 8

WORKING COPY

ONLY IF RED

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

INITIALS/ DATE

24.3	72-C03 SFV-23604	_____/____
24.4	72-C04 S/U XFMR NO. 1 PROTECTION	_____/____
24.5	72-C05 SFV-23809	_____/____
24.6	72-C09 ROD CONTROL DC BKRS	_____/____
24.7	72-C12 BATTERY CHARGER H4BC	_____/____
24.8	72-C13 BATTERY BC	_____/____
24.9	72-C08 SFV-23811	_____/____
25.	Close/verify closed the following circuit breakers at Panel SOC2:	
25.1	72-C208 AUX. FW. ISOLATION VALVE HV-20581	_____/____
25.2	72-C211 AUX. FW ISOLATION VALVE HV-20578	_____/____
25.3	72-C212 INVERTER SIC2	_____/____
25.4	72-C219 BATTERY CHARGER H4BC2	_____/____
25.5	72-C221 BATTERY C2	_____/____
26.	Close/verify closed the following circuit breakers at Panel S1A:	
26.1	52-A01 PWR FDRS GND PROT SHUNT TRIP 2A1	_____/____
26.2	52-A02 SAFETY FEATURES PANEL "A" INST	_____/____
26.3	52-A03 1E POWER TO H4SCA SIGNAL CONV CAB	_____/____
26.4	52-A04 BATT RM FAN EF-A-4	_____/____
26.5	52-A05 MUX-CAB H4CDAR3	_____/____
26.6	52-A07 H4CDCAL, H4SFDS, H2SP	_____/____
26.7	52-A08 CONTROL ROD DRIVE TURBINE TRIP	_____/____

WORKING COPY

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

INITIALS/ DATE

26.8	52-A09 SF ACTUATION CH A ANALOG	_____ / _____
26.9	52-A10 RPS CHAN A	_____ / _____
26.10	52-A11 SF ACTUATION CH A DIGITAL	_____ / _____
26.11	52-A12 RCP UNDER POWER PROTECTION CHANNEL A	_____ / _____
26.12	N/A 120 VAC MAIN	_____ / _____
27.	Close/verify closed the following circuit breakers at Panel S1A2-1:	
27.1	52-A2101 H3RPA1 RCS HIGH POINT VENTS	_____ / _____
27.2	52-A2102 CR/TSC ESS CONDENSING UNIT U-545A	_____ / _____
27.3	52-A2103 H4CDAR7 MUX/ISO CAB NSEB	_____ / _____
27.4	52-A2105 EFIC "A" H4FWA	_____ / _____
27.5	52-A2106 AUX RELAY PNL H3RPA1 FOR CR/TSC HVAC CONTROLS	_____ / _____
27.6	52-A2104 AUX. RELAY PNL H3RA1 ESS NSEB HVAC	
27.7	52-A2107 CAB H4CDAL, H4SPDS and H2SP	_____ / _____
27.8	52-A2108 H4TSA T-SAT CALCULATOR CHANNEL A UY-21031	_____ / _____
27.9	52-A2109 RAD MONITOR CTMT AREA HIGH RAD R-15049 AND CR/TSC HVAC-R15701	_____ / _____
27.10	52-A2110 TIE "A1" PNL H4EIA1	_____ / _____
27.11	52-A2111 AFW SOL VALVES FY-31855A & C	_____ / _____
27.12	52-A2112 TIE "A1" PNL H4EIA1 FOR ISOL RELAY AT H7IHV20565	_____ / _____
27.13	52-A2113 HISS CONSOLE INSTR	_____ / _____
27.14	52-A2114 CR/TSC ESS HVAC FT-54701 POWER SUPPLY	_____ / _____
27.15	52-A2116 H4S1A SIGNAL ISO CAB 1E SIDE	_____ / _____

ENCLOSURE 9.22 (Continued)
SECTIONS 6.10 AND 6.14 RESTORATION

INITIALS/ DATE

- 27.16 52-A2118 CONTAINMENT WATER AND EMERG SUMP LEVEL
MONITORS H4WA _____/_____
27.17 52-A2125 NSEB ESS CONDENSING UNIT U-503A CONTROLS _____/_____
27.18 52-A2126 NSEB HVAC EQUIP. FSH-50105 _____/_____
27.19 52-A2127 FROM TRANSFER SWITCH H8TA2 _____/_____
28. Close/verify closed the following circuit breakers
at Panel SIC:
28.1 52-C01 (H2SD SHTDN PNL PWR) _____/_____
28.2 52-C04 (BATT RM C FAN EF-A-3) _____/_____
28.3 52-C05 (CRD SYSTEM LOGIC #3) _____/_____
28.4 52-C09 (SF ACTUATION CH. C ANALOG) _____/_____
28.5 52-C10 (RPS CHAN C) _____/_____
28.6 52-C12 (RCP UNDER POWER PROT CH C) _____/_____
28.7 N/A (120 VAC MAIN) _____/_____
29. Close/verify closed the following circuit breakers
at Panel SIC2-1:
29.1 52-C2103 (EFIC "C" PNL H4FWC) _____/_____
29.2 52-C2127 (FROM TRANSFER SWITCH H8TC2) _____/_____
30. Restore the DHR System to normal IAW A.8 Sections 4.7
or 4.8 or as directed by the Shift Supervisor (Valves
CBS-045, CBS-046 and CBS-047 MUST BE CLOSED first). _____/_____
31. Restore the HPI System A&B to normal IAW A.15 Section
4.2, or as directed by the Shift Supervisor. _____/_____
32. Restore the RBS System IAW A.7 steps 4.1.5 through
4.1.6.4 and steps 4.2.5 through 4.2.6.4 or as directed
by the Shift Supervisor. _____/_____
33. Restore the AFW and EFIC systems IAW A.51, Sections 4.1
and 4.2, or as directed by the Shift Supervisor. _____/_____
34. Place the 52-4804 (Bus 4B STBY SPLY) breaker in the
CONNECT and OPEN position or as directed by the Shift
Supervisor. _____/_____

ENCLOSURE 9.23

AFW PUMP P-319 MOTOR TEMPERATURES

For pump start #2 (Step 6.12.2.21.12) in order to satisfy the requirements of EAR-SY-87-156, the following conditions must be satisfied:

1. Motor temperatures will be taken and recorded every ten (10) minutes and recorded on this Enclosure.
2. The motor shall be run for a minimum of fifty (50) minutes. Even after fifty (50) minutes, the motor shall not be stopped and restarted until the outlet air temperature rises not more than 1°C every ten (10) minutes for the previous twenty (20) minutes.

Ambient Air Temperature will be measured in close proximity to the motor using CTE equipment. The motor vent outlet air temperature will be measured using the local motor air temperature indicator, which does not have an instrument number.

ENCLOSURE 9.23 (Continued)
AFW PUMP P-319 MOTOR TEMPERATURES

[illegible]

Verify motor has been run for >50 minutes and motor vent temperatures have stabilized as required ($\leq 1^{\circ}\text{C}$ rise per 10 minutes).