

Docket No.: 52-025

**APR 18 2022**ND-22-0282  
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 3  
ITAAC Closure Notification on Completion of ITAAC 2.6.01.04d [Index Number 587]


Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.6.01.04d [Index Number 587]. This ITAAC confirms that each diesel generator provides power to the load with a generator terminal voltage of  $480 \pm 10\%$  volts and a frequency of  $60 \pm 5\%$  Hz. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Jamie M. Coleman  
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3  
Completion of ITAAC 2.6.01.04d [Index Number 587]

JMC/RLB/sfr

**To:**

**Southern Nuclear Operating Company/ Georgia Power Company**

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. J. B. Williams

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

**cc:**

**Nuclear Regulatory Commission**

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coover

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Mr. T. Fanelli

Ms. K. McCurry

Mr. J. Parent

Mr. B. Griman

Mr. V. Hall

**Oglethorpe Power Corporation**

Mr. R. B. Brinkman  
Mr. E. Rasmussen

**Municipal Electric Authority of Georgia**

Mr. J. E. Fuller  
Mr. S. M. Jackson

**Dalton Utilities**

Mr. T. Bundros

**Westinghouse Electric Company, LLC**

Dr. L. Oriani  
Mr. D. C. Durham  
Mr. M. M. Corletti  
Mr. Z. S. Harper  
Ms. S. L. Zwack

**Other**

Mr. S. W. Kline, *Bechtel Power Corporation*  
Ms. L. Matis, *Tetra Tech NUS, Inc.*  
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*  
Mr. S. Roetger, *Georgia Public Service Commission*  
Mr. R. L. Trokey, *Georgia Public Service Commission*  
Mr. K. C. Greene, *Troutman Sanders*  
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company  
ND-22-0282  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3  
Completion of ITAAC 2.6.01.04d [Index Number 587]**

## **ITAAC Statement**

### **Design Commitment**

4.d) Each ancillary diesel generator unit is sized to supply power to long-term safety-related post-accident monitoring loads and control room lighting and ventilation through a regulating transformer; and for one PCS recirculation pump.

### **Inspections/Tests/Analyses**

Each ancillary diesel generator will be operated with fuel supplied from the ancillary diesel generator fuel tank and with a load of 35 kW or greater and a power factor between 0.9 and 1.0 for a time period required to reach engine temperature equilibrium plus 2.5 hours.

### **Acceptance Criteria**

Each diesel generator provides power to the load with a generator terminal voltage of  $480 \pm 10\%$  volts and a frequency of  $60 \pm 5\%$  Hz.

## **ITAAC Determination Basis**

Testing was performed as documented in ITAAC Technical Report SV3-ECS-ITR-800587 (Reference 1) to confirm that each ancillary diesel generator unit is sized to supply power to long-term safety-related post-accident monitoring loads and control room lighting and ventilation through a regulating transformer; and for one PCS recirculation pump.

Each ancillary diesel generator was operated with fuel supplied from the ancillary diesel generator fuel tank and with a 76 kW load applied, at a power factor of 1.0, using a load bank. The engine temperature was monitored to determine when the operating temperature reached equilibrium. Upon reaching equilibrium, the generator was operated for greater than 2.5-hours under 76 kW load while monitoring the generator terminal voltage, frequency, and power factor.

The results of each generator load test confirmed the diesel generator provides power to the load with a generator terminal voltage of  $480 \pm 10\%$  volts and a frequency of  $60 \pm 5\%$  Hz. Reference 1 is available for NRC inspection as part of the Unit 3 ITAAC Completion Package (Reference 2).

## **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there were no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.6.01.04d (Reference 2) and is available for NRC review.

## **ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.6.01.04d was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

**References (available for NRC inspection)**

1. SV3-ECS-ITR-800587, Rev 0, Unit 3 Test Results for ECS Diesel Generator-Voltage and Frequency: ITAAC 2.6.01.04d, Revision 0
2. 2.6.01.04d-U3-CP-Rev 0, ITAAC Completion Package