

Docket No.: 52-025

APR 22 2022U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001ND-22-0305
10 CFR 52.99(c)(1)

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC Item 2.4.02.02b [Index Number 498]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.4.02.02b [Index Number 498]. This ITAAC confirms the main turbine-generator trips after receiving a signal from the Protection and Safety Monitoring System (PMS). The closure process for this ITAAC is based on guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli A. Roberts at 706-848-6991.

Respectfully submitted,

Jamie M. Coleman
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.4.02.02b [Index Number 498]

JMC/TJC/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. H. Nieh
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. J.B. Williams
Mr. A. S. Parton
Ms. K. A. Roberts
Ms. J.M. Coleman
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. K. J. Drudy
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Covert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman
Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Ms. S.L. Zwack

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-22-0305 Enclosure
Page 1 of 3

**Southern Nuclear Operating Company
ND-22-0305
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.4.02.02b [Index Number 498]**

ITAAC Statement

Design Commitment

2.b) The main turbine-generator trips after receiving a signal from the PMS.

Inspections, Tests, Analyses

Testing will be performed using real or simulated signals into the PMS.

Acceptance Criteria

The main turbine-generator trips after receiving a signal from the PMS.

ITAAC Determination Basis

Testing was performed in accordance with Unit 3 preoperational test procedure listed in Reference 1 to confirm the main turbine-generator trips after receiving a signal from the Protection and Safety Monitoring System (PMS).

Testing documented in Reference 1 first closed the eight Reactor Trip Circuit Breakers (RTCBs) at their associated Reactor Trip Switchgear Cabinets. Reference 1 then confirmed that the Plant Control System (PLS) Turbine Control and Protection System (TCPS) Load Control display indicated the main turbine is not in a tripped status and the main turbine Main Stop, Intercept, and Reheat Stop valves were not closed; the Pilot Solenoid Valve and Trip Valve spool positions all indicated armed on the TCPS Trip Solenoid Testing display; and the main turbine control valves were not closed as indicated on the TCPS Control Valve Maintenance and Calibration display.

A PMS reactor trip signal was then inserted at the Primary Dedicated Safety Panel (PDSP) by placing hand switch 3-PMS-HS025, Reactor Trip, in the trip position. All eight RTCB's were verified to indicate open on the PLS Reactor System (RXS) Reactor Trip Breaker display; the TCPS Load Control display indicated a turbine trip; the Pilot Solenoid Valve and Trip Valve spool positions all indicated tripped on the TCPS Trip Solenoid Testing display; the main turbine Main Stop, Control, Intercept, and Reheat Stop valves all indicated closed on the TCPS Load Control display; and the TCPS Electrical & Plant Wide First Out Trips display indicated a PMS first out trip for the main turbine. Results of the preoperational testing are documented in Reference 1 and confirmed that the main turbine-generator trips after receiving a signal from the PMS.

Reference 1 is available for NRC inspection as part of the Unit 3 ITAAC 2.4.02.02b Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found there were no relevant findings associated with this ITAAC. The review is documented in the ITAAC Completion Package (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.4.02.02b was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition, in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-MTS-ITR-800498, Rev. 0, ITAAC Technical Report Unit 3 Test Results of Turbine-Generator Trip by PMS: ITAAC 2.4.02.02b NRC Index Number: 498
2. 2.4.02.02b -U3-CP-Rev0, ITAAC Completion Package