

Westinghouse
Electric Corporation

Water Reactor
Divisions

R/4/19

*This is
a supplement to
a previous report.*

Nat Villalva

*is working on the
problem. Make sure
he gets a copy of this
if he doesn't already
have one.*

ROSSI - This just showed
up 4/11
Box 355
Pittsburgh Pennsylvania 15280
P21 85-166
Publicly Available
March 20, 1985

NS-NRC-85-3023

Mr. James M. Taylor
Division of Inspection and Enforcement
Office of Nuclear Reactor Regulation
U.S. Nuclear Regulatory Commission
Phillips Building
7920 Norfolk Avenue
Bethesda, Maryland 20014

Dear Mr. Taylor:

On September 14, 1984 Westinghouse notified the NRC (NS-EPR-2961, E. P. Rahe to R. C. DeYoung) of an unreviewed safety question regarding the capacitor terminations used in General Electric ferro-resonant transformers utilized in Westinghouse vital 7.5 KVA inverters. As a followup, a copy of the Westinghouse technical bulletin discussing this issue, NSID-TB-84-08, was sent to Mr. I. Villalva of the Events Analysis Branch on October 2, 1984. This technical bulletin recommended a 20 pound pull test to confirm correct connector make-up.

Westinghouse has recently performed an analysis and determined that a pull test minimum of 5 pounds force would provide conservative margin for seismic requirements. NSID-TB-84-08, Addendum A, provides this information to our customers. A copy of this addendum is attached for your information.

If you require additional information on this subject, please contact J. A. Achenbach (412-374-4041) or C. G. Draughton (412-374-5761) of my staff.

Very truly yours,

EPRH J

E. P. Rahe, Jr., Manager
Nuclear Safety Department

02856/JAA/KEG

Attachment

*EAB NAT
closeout Rev 1 to IN.*

cc: I. Villalva, NRC

IE19



Nuclear
Services
Integration
Division

Westinghouse
Technical Bulletin

An advisory notice of a recent technical development pertaining to the installation or operation of Westinghouse-supplied Nuclear Plant equipment. Recipients should evaluate the information and recommendation, and initiate action where appropriate.

P.O. Box 2728, Pittsburgh, PA 15230

Subject INVERTER CAPACITOR CONNECTIONS		Number Addendum A NSID-TB-84-08	
System(s) STATIC INVERTER		Date March 7, 1985	
Affected Plants (SEE Attachment to Original Document)		S.O.(s) 385	
References NSID-TB-84-08	Affects Safety Related Equipment	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Sheet 1 Of 1

The original issue of this Technical Bulletin 84-08, dated 9/20/84 recommended special inspections and tests for potentially incorrect wire termination methods on tuning capacitors in GE ferroresonant transformers. The information dealt with the manner of assembly of fast-on connectors, and part (C) of the Recommended Action transmitted a recommendation of a 20 pound pull test to confirm correct connector make-up.

Subsequent on-site testing revealed that many properly assembled connectors would not withstand this 20 pound pull test, and Westinghouse undertook additional analyses to determine the pull test criteria which would be in keeping with seismic requirements.

It has been established that a pull test minimum of 5 pounds force provides a conservative margin for seismic requirements. Therefore, the 20 pound force indicated in the original Bulletin may be reduced accordingly.

All other statements and recommendations published in the original Bulletin remain valid.

Additional Information, if Required, may be Obtained from the Originator. Telephone 412- 733-6399 or (WIN) 286-6399

Originator
T. C. Burlas

T. C. Burlas

Electrical Power Systems

Approval
J. R. Terry

J. R. Terry, Manager

Electrical & Instrumentation Svcs

Neither Westinghouse Electric Corporation nor its employees make any warranty or representation with respect to the accuracy, completeness or usefulness of the information contained in this report or assume any responsibility for liability or damage which may result from the use of such information.