

AEC DISTRIBUTION FOR PART 50 DOCKET MATERIAL  
(TEMPORARY FORM)

CONTROL NO: 5713

FROM: Carolina Power & Light Company Raleigh, N. C. 27602 E. E. Utley		DATE OF DOC:  10-16-72	DATE REC'D  10-19-72	LTR  X	MEMO	RPT	OTHER
TO:  Mr. O'Leary		ORIG  1	CC	OTHER	SENT AEC PDR X SENT LOCAL PDR X		
CLASS: <u>U</u> PROP INFO		INPUT	NO CYS REC'D  1		DOCKET NO:  50-261		

DESCRIPTION:  
Ltr reporting an abnormal occurrence regarding  
the presence of divergent axial xenon  
oscillations in the H. B. Robinson Plant.....  
W/Attachment CPL Xenon Oscillation Control Test  
at full power(Figure 3).

ENCLOSURES:

**DO NOT REMOVE  
ACKNOWLEDGED**

PLANT NAMES: H. B. Robinson


FOR ACTION/INFORMATION				10-20-72	AB
BUTLER(L)	SCHWENGER(L)	SCHEMEL(L)	KNIGHTON(ENVIRO)		
W/ Copies	W/ Copies	W/9 Copies	W/ Copies		
CLARK(L)	STOLZ(L)	ZIEMANN(L)	YOUNGBLOOD(ENVIRO)		
W/ Copies	W/ Copies	W/ Copies	W/ Copies		
GOLLER(L)	VASSALLO(L)	CHITWOOD(FM)	REGAN(ENVIRO)		
W/ Copies	W/ Copies	W/ Copies	W/ Copies		
KNIEL(L)	H. DENTON	DICKER(ENVIRO)			
W/ Copies	W/ Copies	W/ Copies	W/ Copies		

INTERNAL DISTRIBUTION

<input checked="" type="checkbox"/> REG FILE	TECH REVIEW	<input checked="" type="checkbox"/> VOLLMER	HARLESS	WADE	E
<input checked="" type="checkbox"/> AEC PDR	<input checked="" type="checkbox"/> HENDRIE	DENTON		SHAFAER	F & M
<input checked="" type="checkbox"/> OGC, ROOM P-506A	<input checked="" type="checkbox"/> SCHROEDER	GRIMES	F & M	BROWN	E
<input checked="" type="checkbox"/> MUNIZING/STAFF	<input checked="" type="checkbox"/> MACCARY	GAMMILL	SMILEY	G. WILLIAMS	E
<input checked="" type="checkbox"/> CASE	<input checked="" type="checkbox"/> LANGE	KASTNER	NUSSBAUMER	E. GOULBOURNE	L
<input checked="" type="checkbox"/> GIAMBUSSO	<input checked="" type="checkbox"/> PAWLICKI	BALLARD		A/T IND	
<input checked="" type="checkbox"/> BOYD-L(BWR)	<input checked="" type="checkbox"/> SHAO	FINE	LIC ASST.	BRATTMAN	
<input checked="" type="checkbox"/> DEYOUNG-L(PWR)	<input checked="" type="checkbox"/> KNUTH	ENVIRO	SERVICE L	SALTZMAN	
<input checked="" type="checkbox"/> SKOVHOLT-L	<input checked="" type="checkbox"/> STELLO	MULLER	MASON L		
<input checked="" type="checkbox"/> P. COLLINS	<input checked="" type="checkbox"/> MOORE	DICKER	WILSON L	PLANS	
<input checked="" type="checkbox"/> REG OPR	<input checked="" type="checkbox"/> HOUSTON	KNIGHTON	MAIGRET L	MCDONALD	
<input checked="" type="checkbox"/> FILE & REGION (2)	<input checked="" type="checkbox"/> TEDESCO	YOUNGBLOOD	SMITH L	DUBE	
<input checked="" type="checkbox"/> MORRIS	<input checked="" type="checkbox"/> LONG	PROJECT LEADER	GEARIN L		
<input checked="" type="checkbox"/> STELLE	<input checked="" type="checkbox"/> LAINAS		DIGGS L	INFO	
	<input checked="" type="checkbox"/> BENAROYA		TEETS L	C. MILES	
		REGAN	LEE L		

EXTERNAL DISTRIBUTION

<input checked="" type="checkbox"/> 1-LOCAL PDR <u>Hartville, S. C.</u>	(1)(5)(9)-NATIONAL LAB'S	1-PDR-SAN/LA/NY
<input checked="" type="checkbox"/> 1-DTIE(ABERNATHY)	1-R. CARROLL-OC, GT-B227	1-GERALD LELLOUCHE
<input checked="" type="checkbox"/> 1-NSIC(BUCHANAN)	1-R. CATLIN, A-170-GT	BROOKHAVEN NAT. LAB
1-ASLB-YORE/SAYRE	1-CONSULANT'S	1-AGMED(WALTER KOESTER,
WOODWARD/H. ST.	NEWARK/BLUME/AGABIAN	Rm C-427, GT)
<input checked="" type="checkbox"/> 16-CYS ACRS <del>holding</del> SENT TO LIC ASST.		1-RD...MULLER...F-309GT
S. TEETS FOR DIST ON 10-20-72		



Regulatory

File Cy.

50-261

## Carolina Power &amp; Light Company

Raleigh, North Carolina 27602

October 16, 1972



Mr. John F. O'Leary  
Directorate of Licensing  
U. S. Atomic Energy Commission  
Washington, D. C. 20545

H. B. ROBINSON UNIT NO. 2  
LICENSE DPR-23  
AXIAL XENON OSCILLATIONS

Dear Mr. O'Leary:

In the interest of keeping the Commission informed of any unusual events connected with the normal operation of a nuclear power station, Carolina Power & Light Company is reporting, by this letter, the presence of divergent axial xenon oscillations in the H. B. Robinson Plant. Continued operation with this condition existing in the plant is not in violation of any Technical Specifications or safety requirements (FSAR, page 3.1.2-3), and the magnitude of the power oscillation produced by the xenon oscillation is easily controlled by existing plant equipment. This letter is merely to inform the Commission of such a condition, and Carolina Power & Light's method of successfully controlling it.

The normal operation of the Robinson Plant over the last several months has been base load at full power, with only minor deviations due to forced outages, small load changes as required by the system dispatcher, and a weekly test of the turbine stop and governor valves. This valve test is normally the most significant variation from full power operation, and is instrumental in producing significant xenon-iodine imbalances in the axial direction of the core. The power level of the plant is reduced to 70% of full load and the valves are exercised in turn to determine any sticking of the valves. This exercise is performed to fulfill the warranty requirements of the turbine manufacturer. The power reduction is accomplished by inserting Control Bank D to approximately 100 steps and then compensating for the increase in negative xenon reactivity by the removal of control rods and boron dilution. The time required to return to full power is determined by the successful functioning of the valves, and has been as short as one hour and as long as twelve hours or more.

Upon return to full power, the axial offset of the core, as measured by the excore long ion chambers, is normally positive, and continued operation leads to a substantial variation in offset (as much as 30% between positive and negative limits) during the first cycle of the oscillation. The axial stability index of the core has been measured as +0.008, indicating an unstable condition. With this value of stability index, the offset difference mentioned above will increase by approximately 23% from cycle to cycle, eventually leading to a turbine runback as overpower and overtemperature setpoints are exceeded.

5713

October 16, 1972

In order to avoid this occurrence, a straightforward method of control of the oscillation involving only movement of Control Bank D has been employed. Although part length rods have been provided in the plant for such a purpose, they have not been employed for any plant operations since initial startup, and are not required for the control of the power oscillations discussed here.

This control procedure is known as First Overtone Control<sup>1/</sup>, and has been tested successfully on the Robinson Plant and is currently being used in operation. The procedure employs a carefully timed Bank D insertion to attack simultaneously the first harmonics of the xenon and iodine axial distributions. First Overtone Control is terminated and Control Bank D is withdrawn when the first axial overtones in xenon and iodine have been very significantly reduced and the xenon-iodine oscillation is almost entirely eliminated. The attached figure shows the result of the test performed at Robinson in terms of axial offset and Bank D movement, and the success of the procedure in reducing large variations in axial offset in a simple, reliable manner. Continued use of the procedure is required due to the continued and increasing instability of the core as end of cycle lifetime approaches, and there is every reason to expect that this type of procedure will be required during every subsequent cycle of operation as well. However, it is emphasized again that there is no violation of safety requirements, and that a simple, straightforward procedure involving current plant equipment is entirely adequate to maintain control of the power oscillations.

Yours very truly,



E. E. Utley  
Vice President  
Bulk Power Supply

DBW/za

cc: Mr. C. D. Barham  
Mr. N. B. Bessac  
Mr. B. J. Furr

<sup>1/</sup> Bauer, D.C., "Practical Control Procedure for Xenon Spatial Oscillations", Vols. I and II, PhD Thesis, Carnegie-Mellon University, 1972.

CPL XENON OSCILLATION CONTROL TEST AT FULL POWER  
FIGURE 3

