

OCONEE NUCLEAR STATION

MONTHLY OPERATING STATUS REPORT

April 1996

1. Personnel Exposure -

The total station liquid release for April has been compared with the Technical Specifications maximum annual dose commitment and was less than 10 percent of this limit.

The total station gaseous release for April has been compared with the Technical Specifications maximum annual dose commitment and was less than 10 percent of this limit.

9606200143 960614
PDR ADOCK 05000269
R PDR

REVISION 1

MONTHLY REFUELING INFORMATION REQUEST

1. Facility name: Oconee, Unit 1
2. Scheduled next refueling shutdown: April 1997
3. Scheduled restart following refueling: May 1997

THE PROJECT MANAGER HAS BEEN ADVISED BY SEPARATE COMMUNICATION OF ANY T.S. CHANGE OR LICENSE AMENDMENT. THEREFORE, QUESTIONS 4 THROUGH 6 WILL NO LONGER BE MAINTAINED IN THIS REPORT.

4. Will refueling or resumption of operation thereafter require a technical specification change or other license amendment?

If yes, what will these be?

If no, has reload design and core configuration been reviewed by Safety Review Committee regarding unreviewed safety questions?

5. Scheduled date(s) for submitting proposed licensing action and supporting information.
6. Important licensing considerations (new or different design or supplier, unreviewed design or performance analysis methods, significant changes in design or new operating procedures).
7. Number of Fuel assemblies
(a) in the core: 177
(b) in the spent fuel pool: 1070*
(c) in the ISFSI: 816****
8. Present licensed fuel pool capacity: 1312
Size of requested or planned increase: **
9. Projected date of last refueling which can be accommodated by present license capacity: February 2013***

DUKE POWER COMPANY

DATE: May 15, 1996

Name of Contact: R. A. Williams

Phone: (704) - 382-5346

* Represents the combined total for Units 1 and 2

** On January 29, 1990, received a license for ISFSI which will store 2112 assemblies

*** This date is based on 88 Dry Storage Modules. We currently have 60 modules (1440 spaces). Additional modules will be built on an as-needed basis.

**** Represents the combined total for Units 1, 2, and 3