

## **NRR-PMDAPEm Resource**

---

**From:** Jackson, Diane  
**Sent:** Wednesday, June 10, 2015 1:39 PM  
**To:** Shams, Mohamed  
**Cc:** DiFrancesco, Nicholas; Wyman, Stephen; Spence, Jane; Devlin-Gill, Stephanie; Roche, Kevin; Yee, On; Nakanishi, Tony; Lehman, Bryce; Tsirigotis, Alexander; Jardaneh, Mahmoud; Candelario, Luisette; RidsNroDsea Resource; 50.54f Seismic Resource  
**Subject:** LASALLE COUNTY STATION, UNITS 1 AND 2 - STAFF ASSESSMENT OF THE SEISMIC HAZARD AND SCREENING REPORT IMPLEMENTATION OF NTTF R2.1 (TAC NOS. MF5247 AND MF5248)  
**Attachments:** LaSalle R2.1 seismic ESEP NRC review.docx

June 10, 2015

MEMORANDUM TO: Mohamed K. Shams, Chief  
Hazards Management Branch (JHMB)  
Japan Lessons-Learned Division  
Office of Nuclear Reactor Regulation

FROM: Diane T. Jackson, Chief  
Geosciences and Geotechnical Engineering Branch 2 (RGS2)  
Division of Site Safety and Environmental Analysis  
Office of New Reactors

SUBJECT: LASALLE COUNTY STATION, UNITS 1 AND 2 - TECHNICAL REVIEW CHECKLIST RELATED TO INTERIM EXPEDITED SEISMIC EVALUATION PROCESS SUPPORTING IMPLEMENTATION OF NTTF RECOMMENDATION 2.1, SEISMIC, RELATED TO THE FUKUSHIMA DAI-ICHI NUCLEAR POWER PLANT ACCIDENT (TAC NOS. MF5247 AND MF5248)

The NRC technical staff working through the Geosciences and Geotechnical Engineering Branch 2 (RGS2) completed the Technical Review Checklist of the LASALLE COUNTY STATION, UNITS 1 AND 2 response to Enclosure 1, Item (6) of the March 12, 2012, request for information letter issued per Title 10 of the Code of Federal Regulations, Subpart 50.54(f), to power reactor licensees and holders of construction permits requesting addressees to provide further information to support the NRC staff's evaluation of regulatory actions to be taken in response to Fukushima Near-Term Task Force (NTTF) Recommendation 2.1: Seismic which implements lessons learned from Japan's March 11, 2011, Great Tōhoku Earthquake and subsequent tsunami. This addresses the staff review of the Expedited Seismic Evaluation Process (ESEP) Interim Evaluation report in response to Requested Item (6) of Enclosure 1, "Recommendation 2.1: Seismic," of the 50.54(f) letter. Attached is a file containing the technical reviewer checklist to prepare a response letter to the licensee.

The NRC staff reviewed the information provided and, as documented in the enclosed staff checklist, determined that sufficient information was provided to be responsive to this portion of the Enclosure 1 of the 50.54(f) letter. The application of this staff review is limited to the ESEP interim evaluation as part of NTTF R2.1: Seismic activities.

This electronic memo constitutes the DSEA concurrence provided that only editorial changes are made to the staff assessment that would not affect the technical conclusions or technical context of the assessment.

This concludes the NRC's efforts associated with TAC NOS. MF5247 AND MF5248 for the review of the ESEP Interim Evaluation report for the LASALLE COUNTY STATION, UNITS 1 AND 2.

Docket Nos: 50-373 AND 50-374

CONTACT: Stephanie Devlin-Gill  
Office of New Reactors  
301-415-5301

Copy: Nicholas DiFrancesco; Stephen Wyman; Jane Spence; Stephanie Devlin-Gill; Kevin Roche; On Yee; Tony Nakanishi; Bryce Lehman; Alexander Tsirigotis; Mahmoud Jardaneh; Luisette Candelario; 50.54(f) seismic resource; RIDSNRODSEA Resource

**Hearing Identifier:** NRR\_PMDA  
**Email Number:** 2146

**Mail Envelope Properties** (933495689F8EB5409FE4267845E41B8816D4259550)

**Subject:** LASALLE COUNTY STATION, UNITS 1 AND - STAFF ASSESSMENT OF THE SEISMIC HAZARD AND SCREENING REPORT IMPLEMENTATION OF NTTF R2.1 (TAC NOS. MF5247 AND MF5248)

**Sent Date:** 6/10/2015 1:39:10 PM

**Received Date:** 6/10/2015 1:39:10 PM

**From:** Jackson, Diane

**Created By:** Diane.Jackson@nrc.gov

**Recipients:**

"DiFrancesco, Nicholas" <Nicholas.DiFrancesco@nrc.gov>

Tracking Status: None

"Wyman, Stephen" <Stephen.Wyman@nrc.gov>

Tracking Status: None

"Spence, Jane" <Jane.Spence@nrc.gov>

Tracking Status: None

"Devlin-Gill, Stephanie" <Stephanie.Devlin-Gill@nrc.gov>

Tracking Status: None

"Roche, Kevin" <Kevin.Roche@nrc.gov>

Tracking Status: None

"Yee, On" <On.Yee@nrc.gov>

Tracking Status: None

"Nakanishi, Tony" <Tony.Nakanishi@nrc.gov>

Tracking Status: None

"Lehman, Bryce" <Bryce.Lehman@nrc.gov>

Tracking Status: None

"Tsirigotis, Alexander" <Alexander.Tsirigotis@nrc.gov>

Tracking Status: None

"Jardaneh, Mahmoud" <Mahmoud.Jardaneh@nrc.gov>

Tracking Status: None

"Candelario, Luisette" <Luisette.Candelario@nrc.gov>

Tracking Status: None

"RidsNroDsea Resource" <RidsNroDsea.Resource@nrc.gov>

Tracking Status: None

"50.54f\_Seismic Resource" <50.54f\_Seismic.Resource@nrc.gov>

Tracking Status: None

"Shams, Mohamed" <Mohamed.Shams@nrc.gov>

Tracking Status: None

**Post Office:** HQCLSTR01.nrc.gov

Files	Size	Date & Time
MESSAGE	3118	6/10/2015 1:39:10 PM
LaSalle R2.1 seismic ESEP NRC review.docx		57461

**Options**

**Priority:** Standard

**Return Notification:** No

**Reply Requested:** No

**Sensitivity:** Normal  
**Expiration Date:**  
**Recipients Received:**

TECHNICAL REVIEW CHECKLIST  
BY THE OFFICE OF NUCLEAR REACTOR REGULATION  
RELATED TO EXPEDITED SEISMIC EVALUATION PROCESS/INTERIM EVALUATION  
LASALLE COUNTY STATION, UNITS 1 AND 2  
DOCKET NOS. 50-373 AND 50-374

By letter dated March 12, 2012 (USNRC, 2012a), the U.S. Nuclear Regulatory Commission (NRC) issued a request for information to all power reactor licensees and holders of construction permits in active or deferred status, pursuant to Title 10 of the *Code of Federal Regulations* (10 CFR), Section 50.54(f) "Conditions of License" (hereafter referred to as the "50.54(f) letter"). Enclosure 1 of the 50.54(f) letter requests addressees to reevaluate the seismic hazard at their site using present-day methods and guidance for licensing new nuclear power plants, and identify actions to address or modify, as necessary, plant components affected with the reevaluated seismic hazards. Requested Information Item (6) in Enclosure 1 to the 50.54(f) letter requests addressees to provide an interim evaluation and actions taken or planned to address a higher seismic hazard relative to the design basis, as appropriate, prior to completion and submission of the seismic risk evaluation.

Additionally, by letter dated April 12, 2013<sup>1</sup>, the Electric Power Research Institute (EPRI) staff submitted EPRI TR 3002000704 "Seismic Evaluation Guidance: Augmented Approach for the Resolution of Fukushima Near-Term Task Force Recommendation 2.1: Seismic" (hereafter referred to as the guidance). The Augmented Approach proposed that licensees would use an Expedited Seismic Evaluation Process (ESEP) to address the interim actions as requested by Information Item (6) in the 50.54(f) letter. The ESEP is a simplified seismic capacity evaluation with a focused scope of certain key installed Mitigating Strategies equipment that is used for core cooling and containment functions to cope with scenarios that involve a loss of all AC power and loss of access to the ultimate heat sink to withstand the Review Level Ground Motion, which is up to two times the safe shutdown earthquake. Due to the expedited and interim nature of the ESEP, the assessment does not include many considerations that are part of a normal risk evaluation. These deferred items, include but are not limited to, structures, piping, non-seismic failures, and operator actions, as well scenarios such as addressing loss of coolant accidents. By letter dated May 7, 2013<sup>2</sup>, the NRC staff endorsed the guidance. Central and eastern United States licensees with a reevaluated seismic hazard exceeding the safe shutdown earthquake submitted an ESEP interim evaluation in December 2014.

Consistent with the interim nature of this activity, the staff performed the review of the licensee's submittal to assess whether the intent of the guidance was implemented. A multi-disciplined team checked whether the identified methods were consistent with the guidance. A senior expert panel reviewed the team's questions, if any, and checklist for consistency and scope. New or updated parameters (e.g., In-Structure Response Spectra, High Confidence of Low Probability of Failure calculations) presented by the licensees were assessed for acceptability for the Item (6) response. The application of this staff review is limited to the ESEP interim evaluation as part of NTTF R2.1: Seismic activities.

---

<sup>1</sup> ADAMS Accession No. ML13102A142

<sup>2</sup> ADAMS Accession No. ML13106A331

## NTTF Recommendation 2.1 Expedited Seismic Evaluation Process

---

### Technical Review Checklist for LaSalle County Station, Units 1 and 2

By letter dated December 19, 2014<sup>3</sup>, provided an Expedited Seismic Evaluation Process (ESEP) report in a response to Enclosure 1, Requested Information Item (6) of the 50.54(f) letter, for the LaSalle County Station, Units 1 and 2 (LaSalle).

#### I. Review Level Ground Motion

The licensee:	
<ul style="list-style-type: none"> <li>described the determination of the review level ground motion (RLGM) using one of the means acceptable by the guidance</li> </ul>	Yes
<ul style="list-style-type: none"> <li>identified location of the control point and is consistent with March submittal</li> </ul>	Yes
<ul style="list-style-type: none"> <li>compared the site ground motion response spectra used to select the ESEP RLGM to the safe shutdown earthquake (SSE).</li> </ul>	Yes
<b>LaSalle</b> used a scaled SSE at the ratio of <u>1.83</u> .	
<b>Notes from the reviewer:</b> None  <b>Deviation(s) or Deficiency(ies), and Resolution:</b> No deviation or deficiencies were found in the review of this particular section.	
The NRC staff concludes:	
<ul style="list-style-type: none"> <li>the licensee's RLGM meets the intent of the guidance</li> <li>the RLGM is reasonable for use in the interim evaluation.</li> </ul>	Yes Yes

#### II. Selection of the Success Path

The licensee:	
<ul style="list-style-type: none"> <li>described the success path</li> </ul>	Yes
<ul style="list-style-type: none"> <li>described normal and desired state of the equipment for the success path</li> </ul>	Yes
<ul style="list-style-type: none"> <li>ensured that the success path is consistent with the plant's overall mitigating strategies approach or provided a justification for an alternate path</li> </ul>	Yes
<ul style="list-style-type: none"> <li>stated that the selection process was in accordance with the guidance or meets the intent of the guidance</li> </ul>	Yes
<ul style="list-style-type: none"> <li>used installed FLEX <b>Phase 1</b> equipment as part of the success path</li> </ul>	Yes
<ul style="list-style-type: none"> <li>included FLEX <b>Phase 2 and/or 3</b><u>connections</u></li> </ul>	Yes
<ul style="list-style-type: none"> <li>considered installed FLEX <b>Phase 2 and/or 3</b><u>equipment</u></li> </ul>	Yes
<b>Notes from the reviewer:</b> None  <b>Deviation(s) or Deficiency(ies), and Resolution:</b> No deviation or deficiencies were found in the review of this particular section.	

---

<sup>3</sup> ADAMS Accession No. ML14353A085

**NTTF Recommendation 2.1 Expedited Seismic Evaluation Process**

---

**Technical Review Checklist for LaSalle County Station, Units 1 and 2**

The NRC staff concludes that:	
<ul style="list-style-type: none"> <li>the selected success path is reasonable for use in the interim evaluation</li> </ul>	Yes
<ul style="list-style-type: none"> <li>the licensee considered installed Phase 2 and 3 connections or equipment in the interim evaluation.</li> </ul>	Yes

III. Selection of the Expedited Seismic Equipment List (ESEL)

The licensee:	
<ul style="list-style-type: none"> <li>developed and provided the ESEL by applying the ESEP</li> </ul>	Yes
<ul style="list-style-type: none"> <li>identified equipment considering the following functions: <ul style="list-style-type: none"> <li>Core cooling (with focus on Mode 1) function <sup>(1)</sup></li> <li>Available, sustainable water source</li> <li>Containment function and integrity <sup>(1)</sup></li> </ul> </li> </ul>	Yes Yes Yes
<p><b>Notes from the reviewer:</b></p> <p>1. The staff asked questions to the licensee regarding the ESEL components within the Fuel Pool Cooling and Emergency Makeup System flow-path connections for Phase 2 Core Cooling. In addition, the staff asked the applicant regarding the structures, system and components (SSCs) that supports the severe accident capable vent. The staff finds that the licensee responses (ML15139A013) adequately addressed the concern and met the intent of the guidance for this interim evaluation.</p> <p><b>Deviation(s) or Deficiency(ies), and Resolution:</b> No deviation or deficiencies were found in the review of this particular section.</p>	
<b><u>For PWR Plants ONLY</u></b>	
The licensee included indicators / instrumentation for the following functions: level, pressure, temperature, that would be indicative of (but not explicitly identified to specific instruments): water level of a steam generator (SG), pressure of SG, containment, and reactor coolant system (RCS); and temperature of the RCS.	N/A
<b><u>For BWR Plants ONLY</u></b>	
The licensee considered indicators for the following functions: level, pressure, temperature that would be indicative of (but not explicitly identified to specific instruments): Temperature of suppression pool, RCS, containment; Pressure of suppression pool, RCS, and drywell; water level of the suppression pool.	Yes

**NTTF Recommendation 2.1 Expedited Seismic Evaluation Process**

---

**Technical Review Checklist for LaSalle County Station, Units 1 and 2**

<b>Notes from the reviewer:</b> None	
<b>Deviation(s) or Deficiency(ies), and Resolution:</b> No deviation or deficiencies were found in the review of this particular section.	
Through a sampling of the ESEP key components, the NRC staff concludes that:	
<ul style="list-style-type: none"> <li>the licensee's process to develop the ESEL meets the intent of the guidance for the interim evaluation</li> </ul>	Yes
<ul style="list-style-type: none"> <li>the desired equipment state for the success path were identified</li> </ul>	Yes
<ul style="list-style-type: none"> <li>the licensee considered the support equipment for the ESEL</li> </ul>	Yes
<ul style="list-style-type: none"> <li>both front-line and support systems appeared to be included in the ESEL as evidenced by inclusion of SSCs on the success path and of support systems (e.g., batteries, motor control centers (MCC), inverters). <sup>(1)</sup></li> </ul>	Yes

IV. Walkdown Approach

The licensee:	
<ul style="list-style-type: none"> <li>described the walkdown screening approach, including walkbys and walkdowns performed exclusively for the ESEP, in accordance with the guidance</li> </ul>	Yes
<ul style="list-style-type: none"> <li>credited previous walkdown results, including a description of current action(s) to verify the present equipment condition and/or configuration (e.g., walk-bys), in accordance with the guidance</li> </ul>	Yes
<ul style="list-style-type: none"> <li>stated seismic walkdown training of walkdown personnel.</li> </ul>	Yes
<b>Notes from the reviewer:</b> None	
<b>Deviation(s) or Deficiency(ies), and Resolution:</b> No deviation or deficiencies were found in the review of this particular section.	
The licensee:	
<ul style="list-style-type: none"> <li>described the material condition of the equipment (e.g., material degradation)</li> </ul>	Yes
<ul style="list-style-type: none"> <li>credited previous walkdown results, included a description of current action(s) to verify the present equipment condition (e.g., walk-bys), meeting the intent of the guidance</li> </ul>	Yes
The licensee:	
<ul style="list-style-type: none"> <li>described the conditions of structural items considered for the interim evaluation, including:             <ul style="list-style-type: none"> <li>spatial interactions (i.e. interaction between block walls and other items/components)</li> <li>anchorage</li> <li>piping connected to tanks (i.e. differential movement between pipes and tanks at connections)</li> </ul> </li> </ul>	Yes  Yes  Yes



The licensee reported deviations for LaSalle.	No
If deviations were identified, there is a discussion of how the deficiencies were or will be addressed in the ESEP submittal report.	N/A
The NRC staff concludes that: <ul style="list-style-type: none"> <li>the licensee described the performed walkdown approach, including any credited previous efforts (e.g., Individual Plant Examination of External Events(IPEEE))consistent with the guidance</li> <li>the licensee addressed identified deviations consistent with the guidance, if any</li> </ul>	Yes    N/A

<p>The licensee:</p> <ul style="list-style-type: none"> <li>described the capacity screening process for the ESEL items, consistent with the guidance (e.g., use of EPRI NP-6041 screening table)</li> <li>presented the results of the screened-out ESEL items in the ESEP report</li> <li>described the development of in-structure response spectra (ISRS) based on scaling</li> <li>described the development of ISRS based on new analysis consistent with the guidance</li> <li>described the method for estimating HCLPF capacity of screened-in ESEL items, including both structural and functional failure modes consistent with the guidance: <ul style="list-style-type: none"> <li>use of Conservative Deterministic Failure Margin (CDFM)</li> <li>use of fragility analysis (FA)</li> <li>use of experience data or generic information</li> </ul> </li> <li>credited IPEEE spectral shape for HCLPF capacity estimates is similar to or envelopes the RLGM, and anchored at the same control point</li> <li>presented the results of HCLPF capacities including associated failure modes for screened-in ESEL items</li> <li>reviewed the ESEL items with the lowest HCLPF values to ensure that their capacities are equal or greater than the RLGM <sup>(1)</sup></li> </ul>		Yes
		Yes
		Yes
		Yes
		Yes
		Yes
		N/A
		Yes
		N/A
		Yes
		Yes

<p><b>Notes from the Reviewer:</b></p> <p>1. All ESEL components have HCLPF capacities equal to or greater than the RLGM PGA (0.37g).</p>		
<p><b>Deviation(s) or Deficiency(ies), and Resolution:</b></p> <p>No deviation or deficiencies were found in the review of this particular section.</p>		

**NTTF Recommendation 2.1 Expedited Seismic Evaluation Process**

---

**Technical Review Checklist for LaSalle County Station, Units 1 and 2**

The NRC staff concludes that:	
• the licensee described the implementation of the capacity screening process consistent with the intent of the guidance	Yes
• the licensee presented capacity screening and calculation results, as appropriate, in the ESEP report	Yes
• the method used to develop the ISRS is consistent with guidance for use in the ESEP	Yes
• for HCLPF calculations, the licensee used HCLPF calculation methods as endorsed in the guidance	Yes
• no anomalies were noted in the reported HCLPF	Yes

**VI. Inaccessible Items**

The licensee:	
• provided a list of inaccessible items <sup>(1)</sup>	Yes
• provided a schedule of the planned walkdown and evaluation for all inaccessible items	No
• provided Regulatory Commitment to complete walkdowns	No
<b>LaSalle</b> will provide results or complete walkdown by: N/A	N/A
<p><b>Notes from the Reviewer:</b></p> <p>1. Several items were inaccessible due to radiation protection concerns. The licensee used alternative methods in accordance with NP-6041 to determine acceptability without a new walkdown. The staff finds this the licensee's description and basis as an acceptable approach for this interim evaluation.</p> <p><b>Deviation(s) or Deficiency(ies), and Resolution:</b></p> <p>No deviation or deficiencies were found in the review of this particular section.</p>	
The NRC staff concludes that the licensee:	
• listed inaccessible items	Yes
• committed to provide the results (e.g. walkdowns, walkbys, etc.) of the remaining inaccessible items consistent with the guidance	No
• substitutions, if needed, were appropriately justified	Yes

**VII. Modifications**

The licensee:	
• identified modifications for ESEL items necessary to achieve HCLPF values that bound the RLGM, as specified in the guidance <sup>(1)</sup>	N/A
• provided a schedule to implement such modifications (if any), consistent with the intent of the guidance	N/A
• provided Regulatory Commitment to complete modifications	N/A
• provided Regulatory Commitment to report completion of modifications.	N/A

**NTTF Recommendation 2.1 Expedited Seismic Evaluation Process**  
**Technical Review Checklist for LaSalle County Station, Units 1 and 2**

<b>LaSalle will:</b> <ul style="list-style-type: none"> <li>• complete modifications by:</li> <li>• report completion of modifications by:</li> </ul>	N/A N/A
<b>Notes from the Reviewer:</b> <ol style="list-style-type: none"> <li>1. The licensee found all equipment evaluated for the ESEP to have adequate capacity for the required demand. Therefore, no modification of equipment is required.</li> </ol> <b>Deviation(s) or Deficiency(ies), and Resolution:</b> No deviation or deficiencies were found in the review of this particular section.	
The NRC staff concludes that the licensee: <ul style="list-style-type: none"> <li>• identified plant modifications necessary to achieve the target seismic capacity</li> <li>• provided a schedule to implement the modifications (if any) consistent with the guidance</li> </ul>	N/A  N/A

VIII. Conclusions:

The NRC staff assessed the licensee's implementation of the ESEP guidance. Due to the interim applicability of the ESEP evaluations, use of the information for another application would require a separate NRC review and approval. Based on its review, the NRC staff concludes that the licensee's implementation of the interim evaluation meets the intent of the guidance. The staff concludes that, through the implementation of the ESEP guidance, the licensee identified and evaluated the seismic capacity of certain key installed Mitigating Strategies equipment that is used for core cooling and containment functions to cope with scenarios that involve a loss of all AC power and loss of access to the ultimate heat sink to withstand a seismic event up to the Review Level Ground Motion (RLGM). In the case of LaSalle, in accordance with the guidance, the RLGM used a scaled SSE at the ratio of 1.83. The application of this staff review is limited to the ESEP interim evaluation as part of NTTF R2.1: Seismic activities. As noted in the review checklist, the staff did not identify deviations or exceptions were taken from the guidance. The licensee found all equipment evaluated for the ESEP to have adequate capacity for the required demand. Therefore, no modification of equipment was required.

In summary, the licensee, by implementing the ESEP interim evaluation, has demonstrated additional assurance which supports continued plant safety while the longer-term seismic evaluation is completed to support regulatory decision making. The NRC staff concludes that the licensee responded appropriately to Enclosure 1, Item (6) of the 50.54(f) letter, dated March 12, 2012, for LaSalle County Station Units 1 and 2.

Principle Contributors:

Stephanie Devlin-Gill, On Yee, Tony Nakanishi, Bryce Lehman, Alexander Tsirigotis, Luisette Candelario, Richard Morante (NRC consultant)