

ATTACHMENT I

Revised Operating Data Report for
the month of August 1985

Consolidated Edison Company of New York, Inc.
Indian Point Unit No. 2
Docket No. 50-247
October, 1985

8510290633 851018
PDR ADDCK 05000247
R PDR

OPERATING DATA REPORT

DOCKET NO. 50-247
 DATE 10-7-85
 COMPLETED BY K. Krieger
 TELEPHONE (914) 526-5155

OPERATING STATUS

1. Unit Name: Indian Point Unit No. 2
2. Reporting Period: Revised August 1985
3. Licensed Thermal Power (MWt): 2758
4. Nameplate Rating (Gross MWe): 1013
5. Design Electrical Rating (Net MWe): 873
6. Maximum Dependable Capacity (Gross MWe): 885
7. Maximum Dependable Capacity (Net MWe): 849
8. If Changes Occur in Capacity Ratings (Items Number 3 Through 7) Since Last Report, Give Reasons:
NONE

Notes Revised AUGUST 1985
 Net Electrical
 Energy Generated

9. Power Level To Which Restricted, If Any (Net MWe): NONE
10. Reasons For Restrictions, If Any: NONE

	This Month	Yr.-to-Date	Cumulative
11. Hours In Reporting Period	<u>744</u>	<u>5831</u>	<u>97920</u>
12. Number Of Hours Reactor Was Critical	<u>744</u>	<u>5762.45</u>	<u>66428.17</u>
13. Reactor Reserve Shutdown Hours	<u>0</u>	<u>28.74</u>	<u>3274.44</u>
14. Hours Generator On-Line	<u>744</u>	<u>5690.28</u>	<u>64440.66</u>
15. Unit Reserve Shutdown Hours	<u>0</u>	<u>0</u>	<u>0</u>
16. Gross Thermal Energy Generated (MWH)	<u>1956972</u>	<u>15391925</u>	<u>168096300</u>
17. Gross Electrical Energy Generated (MWH)	<u>605180</u>	<u>4858740</u>	<u>52176356</u>
18. Net Electrical Energy Generated (MWH)	<u>580200</u>	<u>4678912</u>	<u>49792819</u>
19. Unit Service Factor	<u>100</u>	<u>97.6</u>	<u>65.8</u>
20. Unit Availability Factor	<u>100</u>	<u>97.6</u>	<u>65.8</u>
21. Unit Capacity Factor (Using MDC Net)	<u>91.9</u>	<u>93.7</u>	<u>59.2</u>
22. Unit Capacity Factor (Using DER Net)	<u>89.3</u>	<u>91.9</u>	<u>58.2</u>
23. Unit Forced Outage Rate	<u>0</u>	<u>2.4</u>	<u>9.1</u>

24. Shutdowns Scheduled Over Next 6 Months (Type, Date, and Duration of Each).

Cycle 7/8 Refueling and Maintenance outage, scheduled for 1-15-86. Duration: 60 Days.

25. If Shut Down At End Of Report Period, Estimated Date of Startup: N/A
26. Units In Test Status (Prior to Commercial Operation):

INITIAL CRITICALITY
 INITIAL ELECTRICITY
 COMMERCIAL OPERATION

Forecast

Achieved

~~_____~~
~~_____~~
~~_____~~

N/A

~~_____~~
~~_____~~
~~_____~~

(9/77)