

# REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

MAY

ACCESSION NBR: 8310040440 DOC. DATE: 83/09/26 NOTARIZED: NO DOCKET #  
 FACIL: 50-397 WPPSS Nuclear Project, Unit 2, Washington Public Powe 05000397  
 AUTH. NAME: SORENSEN, G. C. AUTHOR AFFILIATION: Washington Public Power Supply System  
 RECIP. NAME: SCHWENCER, A. RECIPIENT AFFILIATION: Licensing Branch 2

SUBJECT: Forwards addl info re containment "Out-of Roundness" per NRC 830722 meeting.

DISTRIBUTION CODE: B001S COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 29  
 TITLE: Licensing Submittal: PSAR/FSAR Amdts & Related Correspondence

## NOTES:

RECIPIENT ID CODE/NAME		COPIES LTTR ENCL		RECIPIENT ID CODE/NAME		COPIES LTTR ENCL	
NRR/DL/ADL		1	0	NRR LB2 BC		1	0
NRR LB2 LA		1	0	AULUCK, R. 01		1	1
INTERNAL:	ELD/HDS2	1	0	IE FILE		1	1
	IE/DEPER/EPB 36	3	3	IE/DEPER/IRB 35		1	1
	IE/DEQA/QAB 21	1	1	NRR/DE/AEAB		1	0
	NRR/DE/CEB 11	1	1	NRR/DE/EHEB		1	1
	NRR/DE/eqB 13	2	2	NRR/DE/GB 28		2	2
	NRR/DE/MEB 18	1	1	NRR/DE/MTEB 17		1	1
	NRR/DE/SAB 24	1	1	NRR/DE/SGEB 25		1	1
	NRR/DHFS/HFEB40	1	1	NRR/DHFS/LQB 32		1	1
	NRR/DHFS/PSRB	1	1	NRR/DL/SSPB		1	0
	NRR/DSI/AEB 26	1	1	NRR/DSI/ASB		1	1
	NRR/DSI/CPB 10	1	1	NRR/DSI/CSB 09		1	1
	NRR/DSI/ICSB 16	1	1	NRR/DSI/METB 12		1	1
	NRR/DSI/PSB 19	1	1	NRR/DSI/RAB 22		1	1
	NRR/DSI/RSB 23	1	1	REG FILE 04		1	1
	RGNS	3	3	RM/DDAMI/MIB		1	0
EXTERNAL:	ACRS 41	6	6	BNL (AMDTs ONLY)		1	1
	DMB/DSS (AMDTs)	1	1	FEMA-REP DIV 39		1	1
	LPDR 03	1	1	NRC PDR 02		1	1
	NSIC 05	1	1	NTIS		1	1

to a "penetration test" to determine if other tubes are needed. It is a common mistake to assume that a single tube is sufficient.

-----: 418 \_ 001 \_ 11: 001111111111 81008 : 001 110111111111  
000000000000 00010 001111111111 111 001111111111 111 001111111111

NAME	AGE	SEX	RELATIONSHIP	DATE OF BIRTH	DATE OF DEATH	PLACE OF BIRTH	PLACE OF DEATH
JOHN J. BROWN	45	M	HUSBAND	1910	1955	NEW YORK	NEW YORK
MARY J. BROWN	42	F	WIFE	1912	1958	NEW YORK	NEW YORK
JOHN J. BROWN	40	M	SON	1935	1960	NEW YORK	NEW YORK
MARY J. BROWN	38	F	DAUGHTER	1937	1962	NEW YORK	NEW YORK
JOHN J. BROWN	35	M	SON	1940	1965	NEW YORK	NEW YORK
MARY J. BROWN	32	F	DAUGHTER	1943	1968	NEW YORK	NEW YORK
JOHN J. BROWN	30	M	SON	1945	1970	NEW YORK	NEW YORK
MARY J. BROWN	28	F	DAUGHTER	1947	1972	NEW YORK	NEW YORK
JOHN J. BROWN	25	M	SON	1950	1975	NEW YORK	NEW YORK
MARY J. BROWN	22	F	DAUGHTER	1953	1978	NEW YORK	NEW YORK
JOHN J. BROWN	20	M	SON	1955	1980	NEW YORK	NEW YORK
MARY J. BROWN	18	F	DAUGHTER	1957	1982	NEW YORK	NEW YORK
JOHN J. BROWN	15	M	SON	1960	1985	NEW YORK	NEW YORK
MARY J. BROWN	12	F	DAUGHTER	1963	1988	NEW YORK	NEW YORK
JOHN J. BROWN	10	M	SON	1965	1990	NEW YORK	NEW YORK
MARY J. BROWN	8	F	DAUGHTER	1967	1992	NEW YORK	NEW YORK
JOHN J. BROWN	5	M	SON	1970	1995	NEW YORK	NEW YORK
MARY J. BROWN	3	F	DAUGHTER	1973	1998	NEW YORK	NEW YORK

## Washington Public Power Supply System

P.O. Box 968 3000 George Washington Way Richland, Washington 99352 (509) 372-5000

September 26, 1983  
G02-83-863

Docket No. 50-397

Director of Nuclear Reactor Regulation  
Attention: Mr. A. Schwencer, Chief  
Licensing Branch No. 2  
Division of Licensing  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Dear Mr. Schwencer:

Subject: NUCLEAR PROJECT NO. 2  
ADDITIONAL INFORMATION ON  
CONTAINMENT OUT-OF-ROUNDNESS

- References:
- 1) Letter, G02-82-967, G. D. Bouchey (SS) to A. Schwencer (NRC), same subject, dated December 8, 1982
  - 2) Letter, G02-83-103, G. D. Bouchey (SS) to A. Schwencer (NRC), same subject, dated February 8, 1983
  - 3) Letter, G02-83-480, G. D. Bouchey (SS) to A. Schwencer (NRC), same subject, dated June 1, 1983

Attached is additional information relating to containment "Out-of Roundness" requested by the NRC during a meeting on this subject with representatives of the Supply System and Burns and Roe in

8310040440 830926  
PDR ADDCK 05000397  
A PDR

Boo1  
1/1



A. Schwencer

Page Two

September 26, 1983

ADDITIONAL INFORMATION ON CONTAINMENT OUT-OF-ROUNDNESS

Bethesda, Maryland on July 22, 1983. We hope the information contained in the Attachment, in conjunction with References 1), 2) and 3), will be sufficient to enable the NRC staff to complete its evaluation of this issue.

Very truly yours,



G. C. Sorensen, Acting Manager  
Nuclear Safety and Regulatory Programs

EAF/tmh  
Attachment

cc: R. Auluck - NRC  
WS Chin - BPA  
J O'Donnell - B&R  
J Verderber - B&R  
A Toth - NRC Site



1. The first part of the document is a list of names and addresses of the members of the committee.

ATTACHMENT TO G02-83-863

(A) NRC Request

Provide a table showing the difference between maximum and minimum containment diameters, from the PDM as-built survey data.

Response:

See Table 1 and Appendix A to this Attachment.

(B) NRC Request

Describe how the maximum and minimum diameters recorded in the PDM as-built survey were obtained (i.e. by measuring across the containment diameter, or by adding radii measured from a plumb bob line or other demarcation of the containment axis).

Response:

Through a conversation with the PDM Project Manager at the time this work was performed (Mr. Max Schulze), we have been advised the diameter measurements provided in the PDM as-built survey were obtained both by direct measurements from one side of containment to the other, and by radial measurements. Both methods were used as checks against one another. The radial measurements have not been preserved, however, and are not contained in the quality-related documentation turned over by PDM to the Supply System. Radial measurements were obtained by Burns and Roe, as Construction Manager at the time this work was performed, as a means of determining locations and magnitude of encroachment on biological shield wall thickness, and were provided to the NRC staff at the July 22, 1983 meeting.

(C) NRC Request

Since the difference between the maximum and minimum containment diameter at one location (elev. 564'-10") exceeds the allowable difference given in Article NE 4221.1 of the ASME Code by less than 1/16" as determined from the PDM as-built measurements (see Table 1 in Exhibit A), address the significance of this exceedance in terms of its effect on containment structural capacity.

Response:

PDM Corp. has design responsibility for the containment vessel under ASME Section III, and has concluded that this minor deviation from the ASME Code tolerance is insignificant, and therefore would not alter any of the conclusions made in the Final Stress Report for the containment. See the April 6, 1983 letter from PDM to Burns and Roe on this subject (Exhibit B to this Attachment).

This conclusion is supported by studies performed by Lockheed for the NRC on the WNP-2 Containment Vessel (Ref: "Buckling of Steel Containment Shells, Task 1b, NUREG/CR-2836).

Referring to NUREG/CR-2836, the critical stress for the WNP-2 shell in the lowest part of the drywell cone is predicted by utilizing Fig. 2.16 for the perfect and imperfect shell.

The factor of safety for the perfect shell (ratio of allowable stress for the perfect shell divided by the actual stress) is equal to 4.1.

The factor of safety for the imperfect shell (ratio of allowable stress for the imperfect shell divided by the actual stress) is reduced to 2.4. This initial imperfection shown on Figure 2.16 is that defined by NE-4220. As noted in ASME Code Case N-284, a factor of safety of 2.0 is recommended for buckling stresses that have been reduced by capacity reduction factors.

Figure 2.10 of NUREG/CR2836 presents the critical buckling mode shape of the drywell. It is noted that at elevation 564'-10", where the out-of-roundness of the containment exceeds NE-4220 requirement by 1.8%, the displacement is negligible as compared to the maximum displacement at the lower portion of the drywell. It can be concluded that the slight exceedance in imperfection at elevation 564'-10" will not lower the safety factor of 2.4.

(D) NRC Request

For the calculation relating to reduction in structural capacity of the biological shield wall due to encroachment of the containment vessel (provided by Burns and Roe at the July 22, 1983 meeting), describe the computer code used to produce the forces and moments acting at the critical section. Also, define the controlling load combination and indicate whether the 2 psi pressure load, acting on the bioshield due to compressible foam between the bioshield wall and containment, was included.

Response:

All load combinations of Table 3.8-15, Chapter 3 of the FSAR were investigated for each of 11 separate vertical segments (cones) of the wall. The maximum forces and moments were selected and used as the basis of design for each cone. In the majority of cases the Abnormal/Extreme Environmental load combination governed:

$$D + L + Ta + Ra + E'$$

D = Dead load

L = Live load

Ta = Thermal load - accident condition

Ra = Pipe reactions on structures during an accident

E' = Safe shutdown earthquake loads

The design utilized STARS-2, a commercially available program in the public domain, developed by Grumman Data Service at Bethpage, New York.

The internal pressure of 2 psi exerted on the interior face of the biological shield wall was considered in the design of the wall, and is included in all the loading categories of Table 3.8-15.



(E) NRC Question

What are the governing ACI Code requirements relating to tolerances for circularity? Are these allowable deviations considered in the calculation for reduced structural capacity of the biological shield wall?

Response:

Both ACI 349 and the WNP-2 Specifications use ACI 347 as a basis for concrete tolerances in the construction of the plant. The applicable paragraphs in ACI 347 are paragraph 3.3.1.3 and 3.3.1.4 which allow a maximum of  $\pm 1$ " in plan dimensions for a structure such as the biological shield wall. A worst case situation would be a loss of  $3 \frac{5}{8}$  inches of wall thickness - discussed in Item (F) - further reduced to  $4 \frac{5}{8}$  inches. This would result in decreasing the capacity of the wall by an additional 2% leaving a design margin of 1.14.

It should be noted that the original calculations provided a contingency of 10% on all moments and shears to allow for unknowns such as those discussed in Questions 1 and 2. A review of the potential loss in capacity indicates that no more than 6% of this 10% is used.

(F) NRC Request

Quantify the effect of reductions in structural capacity of the biological shield wall in terms of its effect on design margin.

Response:

The maximum loss of concrete wall thickness possible is at elevation 496.75 feet, azimuth  $90^\circ$  and is recorded as  $3 \frac{5}{8}$ ". The effect on the capacity of the wall is as follows:

Design Capacity (60 inches wide)  $M_u = 465$  Kip-ft.

Design Capacity (.56  $\frac{3}{8}$  inches wide)  $M_u = 448$  Kip-ft.

This represents approximately a 4% reduction in capacity. Since the actual required design moment is  $M = 386$  Kip-ft., there is still a

Design margin of  $\frac{448}{386} = 1.16$

(BRI Calculation Book SV-53, Calc. #6.19-17).

Copies of these calculations were provided to the NRC staff at the July 22, 1983 meeting between the NRC, Burns and Roe, and the Supply System.

(G) NRC Request

State whether template measurements for local deviations from true circular form, required by ASME Section III, Article NE 4221.2, were made. If not, provide justification.

(H) NRC Request

Describe how as-built containment penetration locations are accommodated in construction and final stress analysis of piping.

Response:

As indicated in the material provided to the NRC staff at the July 22, 1983 meeting, cold-springing of pipe is avoided by providing make-up spool pieces fabricated longer than what would be required by design geometry, which are field-trimmed to accommodate as-built piping and anchor geometry. This prevents unaccounted-for stresses both in the piping and in the containment shell at the penetration. As indicated in the WNP-2 response to IE Bulletin 79-14, (Letter G02-79-156, dated September 7, 1979) the as-built configuration of safety-related piping and supports is documented by field walkdowns and surveys, and is evaluated by the responsible design organization in the final stress analysis of the piping system. The procedure for final piping as-built evaluation for WNP-2 was provided to the NRC staff at the July 22, 1983 meeting. As shown in that procedure, the minimum deviation between design geometry and as-built geometry which would require reanalysis of the piping system is much larger than the as-built deviations in containment penetration locations, as indicated in Reference 3), and in the penetration as-built information provided to the NRC at the July 22, 1983 meeting.

In conclusion, the effect of the measured as-built deviations of penetrations from their design geometry on stresses in the piping system or containment is insignificant and does not invalidate stress analyses performed for these components.

(I) NRC Request

Provide a tabulation showing how NE 4222.1 and NE 4222.2 requirements were met for the containment vessel head.

Response:

Tabulation of results provided in the as-built records for the drywell head, which was given to the NRC staff at the July 22, 1983 meeting, is provided in Table 2, Exhibit E.

The allowable deviation of the inner surface of the head from its specified shape is given by NE 4222.1 as 1 1/4 percent of the inside diameter of the head skirt ( $.0125 \times 9652\text{mm} = 120.6\text{mm}$ ).

The allowable difference between maximum and minimum diameters of the skirt is given by NE 4222.2 as 1 percent of the nominal diameter ( $.01 \times 9652\text{mm} = 96.5\text{mm}$ ).



Response:

From discussions with Mr. Max Schulze, PDM Project Manager for Contract 213, we have been advised that circular templates were used in the construction of the containment vessel to maintain conformance with design geometry, in accordance with standard construction practice. Such templates were used for each plate in each shell course in the cylinder and cone. However, procedures governing this work and documentation of results do not exist. Whether or not segmental templates of arc length dictated by NE 4221.2 were used, and whether or not measured deviations from true theoretical form met NE 4221.2 requirements, is therefore not known.

As indicated in Reference 3), PDM's limitation on offset from true theoretical form at weld joints was substantially more restrictive than the requirements of NE 4221.2. Subsequent review of the quality documentation provided by PDM indicates that individual shell plates in the cylinder and cone were rolled and checked for geometry and curvature in a jig. If weld pads were subsequently welded to the rolled plates, curvature and geometry were rechecked after welding. If excessive deformation had occurred due to welding, the plates were reshaped to proper curvature. Refer to sample fabrication check lists (FCL 501.1, 507.1 and .2) in Exhibit C for documentation of these checks for a typical shell plate in the cylinder and one in the cone. FCL 501.1 is the fabrication check list for a typical cylinder plate, while FCL 507.1 and .2 are the fabrication check lists for a typical cone plate. Telephone discussions with PDM indicate that such checks are in accordance with current shop practice, and would have been performed at the time materials were fabricated for WNP-2.

Also in Exhibit C are copies of typical construction check lists (CCL) for horizontal and vertical weld seams in the cylinder and cone. These check lists were used to document the fit-up checks required for offset at weld joints referred to above, as well as for other quality-related inspection requirements. Copies of the PDM QA program relating to fit-up inspection for offset at weld joints, for the Pittsburgh and Provo fabrication shops, were provided to the NRC at the July 22, 1983 meeting. Exhibit D provides a copy of the same fit-up inspection requirements for the field, from the PDM Corporate Field QA manual, which forms the basis for the inspections documented on the CCL's in Exhibit C.

In summary, the geometry and curvature checks made during fabrication as indicated on the FCL's, the checks on offset at weld joints made during construction as indicated on the CCL's, and the use of templates during construction to check for conformance with design geometry provide assurance that local deviations from true circular form were tightly controlled. Due to requirements for constructability (i.e. fit-up at weld joints), the actual local deviations from true circular form are probably much less than what is permitted by NE 4221.2, although the procedural requirements of NE 4221.2 for determining conformance with true circular form may not have been followed.

EXHIBIT A

RESULTS OF AS-BUILT SURVEY ON  
CONTAINMENT DIAMETERS, FOR  
COMPLIANCE WITH ASME SECTION III  
ARTICLE NE 4221.1  
LIMITS ON OUT-OF-ROUNDNESS



# WPPSS NUCLEAR PROJECT

HANFORD NO. 2 — REACTOR VESSEL

As Built Dimensions

CONTRACT 2808-213

TOP OF RING ELEVATION	DIAMETERS OF SHELL FROM . . . (inside of shell to inside of shell)				DESIGN DIAMETER	$\Delta_{max}$
	0° - 180°	45° - 225°	90° - 270°	135° - 315°		
449'-8 $\frac{1}{2}$	85'-7 $\frac{1}{8}$	85'-9 $\frac{5}{16}$	85'-10	85'-9 $\frac{3}{8}$	85'-9	-1 $\frac{7}{8}$ "
459'-6 $\frac{9}{32}$	85'-6 $\frac{1}{8}$	85'-8 $\frac{1}{4}$	85'-9 $\frac{9}{16}$	85'-9	85'-9	-2 $\frac{7}{8}$ "
469'-4 $\frac{1}{16}$	85'-6 $\frac{1}{8}$	85'-7 $\frac{7}{8}$	85'-9 $\frac{1}{2}$	85'-8 $\frac{1}{2}$	85'-9	-2 $\frac{7}{8}$ "
479'-1 $\frac{27}{32}$	85'-6	85'-7 $\frac{7}{8}$	85'-9 $\frac{9}{16}$	85'-7 $\frac{5}{8}$	85'-9	-3"
488'-11 $\frac{5}{8}$	85'-7 $\frac{11}{16}$	85'-7 $\frac{15}{16}$	85'-10 $\frac{7}{16}$	85'-8 $\frac{15}{16}$	85'-9	+1 $\frac{7}{16}$ "
496'-9 $\frac{3}{4}$	83'-5 $\frac{13}{16}$	83'-6	83'-7 $\frac{1}{4}$	83'-8 $\frac{1}{2}$	83'-6 $\frac{1}{2}$	+2"
500'-8 $\frac{1}{4}$	81'-2 $\frac{1}{8}$	81'-2 $\frac{5}{8}$	81'-3 $\frac{7}{16}$	81'-4 $\frac{1}{8}$	81'-3 $\frac{3}{4}$	-1 $\frac{5}{8}$ "
510'-2 $\frac{9}{16}$	75'-9 $\frac{1}{8}$	75'-9	75'-11 $\frac{5}{8}$	75'-11 $\frac{7}{8}$	75'-10	+1 $\frac{7}{8}$ "
519'-8 $\frac{13}{16}$	70'-3 $\frac{1}{4}$	70'-3 $\frac{7}{8}$	70'-5 $\frac{1}{8}$	70'-4 $\frac{1}{8}$	70'-4 $\frac{1}{4}$	-1"
528'-7 $\frac{7}{8}$	65'-1 $\frac{3}{8}$	65'-1 $\frac{1}{2}$	65'-4 $\frac{9}{16}$	65'-5	65'-2 $\frac{5}{8}$	+2 $\frac{3}{8}$ "
537'-6 $\frac{15}{16}$	59'-11	59'-10 $\frac{7}{8}$	60'-3 $\frac{3}{16}$	60'-1 $\frac{9}{16}$	60'-1	+2 $\frac{3}{16}$ "
546'-6	54'-10 $\frac{7}{8}$	54'-8 $\frac{7}{8}$	55'-1 $\frac{13}{16}$	54'-11 $\frac{13}{16}$	54'-11 $\frac{3}{8}$	-2 $\frac{1}{2}$ "
555'-5 $\frac{1}{16}$	49'-8 $\frac{3}{4}$	49'-8 $\frac{3}{4}$	49'-11 $\frac{5}{8}$	50'-1 $\frac{5}{8}$	49'-9 $\frac{3}{4}$	+3 $\frac{7}{8}$ "
564'-10	44'-3 $\frac{11}{16}$	44'-1 $\frac{1}{2}$	44'-6 $\frac{7}{8}$	44'-5 $\frac{3}{16}$	44'-4 $\frac{3}{4}$	-3 $\frac{1}{4}$ "
573'-3 $\frac{1}{4}$	39'-5 $\frac{7}{16}$	39'-3	39'-6 $\frac{1}{2}$	39'-5 $\frac{1}{2}$	39'-6 $\frac{1}{2}$	-3 $\frac{1}{2}$ "
582'-0	31'-8 $\frac{1}{16}$	31'-7 $\frac{7}{8}$	31'-7 $\frac{11}{16}$	31'-8 $\frac{3}{16}$	31'-8	- $\frac{5}{16}$ "





TABLE 1  
COMPLIANCE WITH NE 4221.1

<u>Top of Ring Elevation</u>	<u>Maximum Diameter</u>	<u>Minimum Diameter</u>	<u>D<sub>max</sub> - D<sub>min</sub></u>	<u>.01 X Design Diameter</u>
449'-8 1/2"	85'-10"	85'-7 1/8"	2.88"	10.29"
459'-6 9/32"	85'-9 9/16"	85'-6 1/8"	2.44"	10.29"
469'-4 1/16"	85'-9 1/2"	85'-6 1/8"	3.38"	10.29"
479'-1 27/32"	85'-9 9/16"	85'-6"	3.56"	10.29"
488'-11 5/8"	85'-10 7/16"	85'-7 11/16"	2.75"	10.29"
496'-9 3/4"	83'-8 1/2"	83'-5 13/16"	2.69"	10.02"
500'-8 1/4"	81'-4 1/8"	81'-2 1/8"	2.0"	9.76"
510'-2 9/16"	75'-11 7/8"	75'-9"	2.88"	9.10"
519'-8 13/16"	70'-5 1/8"	70'-3 1/4"	1.88"	8.44"
528'-7 7/8"	65'-5"	65'-1 3/8"	3.63"	7.83"
537'-6 15/16"	60'-3 3/16"	59'-10 7/8"	4.31"	7.21"
546'-6"	55'-1 13/16"	54'-8 7/8"	4.94"	6.59"
555'-5 1/16"	50'-1 5/8"	49'-8 3/4"	4.88"	5.98"
564'-10"	44'-6 7/8"	44'-1 1/2"	5.38"	5.33"
573'-3 1/4"	39'-6 1/2"	39'-3"	3.50"	4.74"
582'-0"	31'-8 3/16"	31'-7 11/16"	0.50"	3.80"



EXHIBIT B

LETTER FROM PDM TO BURNS & ROE,  
DATED APRIL 6, 1983, ON THE  
SIGNIFICANCE OF THE DIAMETER  
VARIATION AT ELEVATION 564'-10"



Pittsburgh-Des Moines Corporation

3400 Grand Avenue  
Neville Island  
Pittsburgh, PA 15225  
412-331-3000

April 6, 1983

Burns and Roe, Inc.  
P.O. Box 200  
Richland, WA 99352

Attention: Mr. R. Sanan

Subject: Hanford II Diameter Variation

Reference: Letter from Offineer (PDM) to Sanan (B&R) of 11/11/82

Gentlemen:

This letter is to address the as-built diameter variation discussed in the referenced letter. We were advised at that time that the 1% variation permitted by NE 422.1 had been exceeded by 0.047 inches or 0.018% at elev. 564'-10.

We believe that the requirements of NE 422.1 are satisfied by the diameter variation measured and that the condition is acceptable.

First, given the degree of accuracy with which the diameter measurements were taken, the percentage variation cannot be calculated to more than two places. 1.018% should have been rounded off to 1.0% and should not have been considered in excess of the Code allowable.

Secondly, this minor deviation does not alter any of the conclusions made in PDM's Final Stress Report and therefore the vessel adequacy is not impaired by this condition.

Very truly yours,

PITTSBURGH-DES MOINES CORPORATION

*David C. Looman*

David C. Looman, P.E.  
Sr. Project Engineer

DCL/ss






EXHIBIT C

SAMPLE FABRICATION CHECK LISTS (FCL's)  
AND CONSTRUCTION CHECK LISTS (CCL's)  
FOR TYPICAL CYLINDER AND SHELL PLATES



Form Q106  
Rev. 1

FABRICATION CHECK LIST (FCL)

FCL PAGE 501 1 of 11

Reviewed and approved by Paul M. Howe 2-14-72  
 AUTHORIZED INSPECTOR DATE  
 (Signature required for ASME Section III related material only)

Init.	Da
QA Approved	<u>QAP</u> <u>3/19</u>
	<u>RCL</u> <u>3/2</u>

NONDESTRUCTIVE EXAMINATION	Procedure	Revision	Report #
RT (Radiography)			
PT (Liquid Penetrant)			
MT (Magnetic Particle)			
Other			

Contract 12764  
 Group BJI  
 Assembly SR1  
 Piece Mark SR1

PDM Item # 5059 Heat # M70920 Slab # 7W1 (QA complete and signoff below)

This FCL is preceded by FCL #(s) None KC **FOR INFORMATION ONLY**

SEQ.	DEPT	OPER	DESCRIPTION	CLOCK	INSP.	DI
1	JR	622	Receive Plate Per Form Q110	25		9/2
2	QA	400	Inspect Identification Rev B See F.C.A. #1 W.M. 9-28-73		KJC	9/10
3	JR	D30	Plane Plate Per Dwg	4/20		14/1
4	QA	400	Inspect Planing Rev B		KJC	10/2
5	JR	G12	Roll Plate Per Dwg	30		9/4/5
5A			See F.C.A. #1 W.M. 9-28-73, See F.C.A. #2 W.M. 10-3-73			
6	PC	300	Blast Plate Per Paint Dwg P1	101		10/1
7	QA	400	Inspect Blasting Rev C		WBS	14/1
	GI		Code Inspect See Addendum #3			
8	PC	300	Paint Plate Per Paint Dwg. P1	4/7		14/1
9	QA	400	Inspect Painting & Identification Marking		WBS	10/1
			Fill Out Form Q111 Release For Shipment		REV. C	9/10
9A			See Addendum #3 QAP 10-5-73			
	999		Ship			

This FCL is followed by FCL #(s) None





1-4-71

FABRICATION CHECKLIST ADDENDUM

Reviewed and approved by Authorized Code Inspector Paul M. Howe Date 10-8-73  
(Signature required for fabrication of ASME Section III related material only)

Contract No. <u>12764</u>	Group No. <u>B01</u>	ID No. <u>5059</u>	Piece Mark	Assembly <u>SR1</u>	Addendum # <u>1</u>	Page <u>1</u> of <u>1</u>
------------------------------	-------------------------	-----------------------	------------	------------------------	------------------------	------------------------------

Originated by <u>W. G. M. Cavallaro</u>	Date <u>9-28-73</u>	QA Approved by <u>W. G. M. Cavallaro</u>	Date <u>9/28/73</u>
--	------------------------	---	------------------------

Reference	FCL Page <u>501.1/1</u> of <u>1</u>	Sequence No. <u>2 &amp; 5</u>
-----------	-------------------------------------	-------------------------------

SEQ.	DEPT.	OPER.	DESCRIPTION	AUTH. INSP.	CLOCK	DATE	Inspector Init. Dwg Rev.	
2A	JR	A20	Layout Plate For Burning Excess Fat	7	25	9/29/73		
2B	QA	400	Inspect Layout			9/29/73	KJC	B
2C	JR	C20	Preheat & Torch Burn Per layout		154	9/29/73		
5A	QA		Inspect Rolling			10/10/73	KJC	C

Continue Fabrication

Sequence No. 3 & FCA#2

FCL Page 501.1/1 of 1

FOR INFORMATION ONLY

[illegible]



IDENTIFICATION CHECK LIST (FCL)

FCL PAGE 507.1/1 OF 1

Reviewed and Approved by Paul S. Howe 11-13-73

AUTHORIZED INSPECTOR DATE

Signature required for ASME Section III related material only

NONDESTRUCTIVE EXAMINATION	PROCEDURE	REVISION	REPORT #
T (Radiography)			
T (Liquid Penetrant)			
T (Magnetic Particle)			
Other			

QA APPROVED

THIS DATE

Contract 12764  
Group DAI

Assembly 507C2C

Piece Mark A

EM ID # 5121 Heat # E66773 Slab # 1W1 (OA Complete and Signoff Below)

This FCL is preceded by FCL # (s)

FOR INFORMATION ONLY

EQ.	DEPT	OPER	DESCRIPTION	AUTH. INST.	CLOCK	DATE	Inspector Init	Drawn
1	JR	622	Receive Plate Per Form Q 110		25	11-13-73		
2	JR	A20	Layout Plate Per Dwg. (1" Fat At Top)		25	11-13-73		
3	QA	400	Inspect Identification			11/13/73	WB	A
			Inspect Layout			" "	"	"
4	JR	C20	Preheat & Torch Cut Plate Per Dwg & Layout, Beveling Both Ends & Bottom		18	11/16/73		
5	QA	400	Inspect Cutting & Beveling			11/17/73	KJC	A
6	JR	G12	Roll Plate Per Dwg.		30	2/4/74		
7	RL	G33	Press Plate If Req'd. (NOT REQ'D)			2/12/74	KJC	C
8	QA	400	Inspect Rolling In Sig.			2/12/74	KJC	C
9	RL	C30	Bevel Top Edge Per Dwg & Layout		188	2/15/74		
10	HK	D70	Repair Plate Edges If Req'd Per Repair Proc. RP5		111	2/26/74		

This FCL is followed by FCL # (s) 507.2

1970年1月  
 1970年1月  
 1970年1月



### FABRICATION CHECK LIST (FCL)

FCL PAGE 507.2 11 OF 2

viewed and Approved by Ford (M. Howe) 2-12-74

**AUTHORIZED INSPECTOR** **DATE**

(Signature required for ASME Section III related material only)

## DESTRUCTIVE EXAMINATION

## PROCEDURE

## REVISION

REPORT #

(Radiography)

(Liquid Penetrant)

(Magnetic Particle)

per

## Contract

Group

## Assembly

### Piece Mark

1 ID # \_\_\_\_\_ Heat # \_\_\_\_\_ Slab # \_\_\_\_\_ (QA Complete and Signoff Below)

Is FCL preceded by FCL # (s) 507.1, CS5180.1, CS5181.1

No.	DEPT	OPER	DESCRIPTION	AUTH. INSP.	CLOCK	DATE	Inspector	
							Init	Dwg Rev.
	RL	A20	Layout R A For Weld Pads		25	2/27/74		
	QA	400	Inspect Layout			2/27/74	KJC	C
	RL	L70	Preheat & Fit & Tack Weld Pads To R A Per Dwg & Proc 68-4, 68-5 or <del>2-6-74</del> <del>2-6-74</del> Note Proc. & Position Used					
			Seam # 1 68-4 2G		111	2/27/74		
			Seam # 2 68-4 2G		111	2/27/74		
			Seam # 3 68-4 2G		111	2/27/74		
			Seam # 4 68-4 2G		111	2/27/74		
			Seam # 5 68-4 2G		111	2/27/74		
			Seam # 6 68-4 2G		111	2/27/74		
			Seam # 7 68-4 2G		111	2/27/74		
			<del>Seam # 8</del>					
	QA	400	Inspect Fit Up			2/27/74	KJC	C

**FOR INFORMATION ONLY**

401

THE UNIVERSITY OF CHICAGO

507.3



SECRET



## CONSTRUCTION CHECK LIST (CCL)

CCL FILE NO. CA-003

CONTRACT 12764

CCL PAGE 1 of 2

ASSEMBLY Cylinder Section Second Ring  
(Vertical Seam)

SEAM NO. SEE ATTACHED SCHEDULE

Reviewed and approved by

*Burt L. Forchuk*  
AUTHORIZED INSPECTOR12-10-73  
DATE

QA Approved

*L.L.S.* 12-10-73  
Initial . Date

(Signature required for ASME Section III related material only)

NONDESTRUCTIVE EXAMINATION	PROCEDURE	REVISION	PIM DRAWING(s)	
RT (Radiography)	RT-2	<i>SEE SCHEDULE</i>	E6 REV. <i>E6</i>	<i>12/13/74</i> REV.
PT (Liquid Penetrant)	N/A	N/A	REV.	REV.
MT (Magnetic Particle)	N/A	N/A	REV.	REV.
VT (Visual)	VT-1	<i>SEE SCHEDULE</i>	PIM WELDING PROCEDURE(s)	
VB (Vacuum Box)	N/A	N/A	68-5 SMAW 3G Vertical	
LT (Halide Leak Test)	N/A	N/A	72-69 FCAW 3G Vertical	
Other	N/A	N/A		

SEQ.	DESCRIPTION	SIGNATURE	DATE
1.0	Q.A. inspector fit-up to the applicable procedure specification and WPS-83.	NOTE: SEE ATTACHED SCHEDULE FOR SEQUENTIAL SIGN-OFFS.	
1.1	Authorized inspector hold point.		
2.0	Q.A. monitor in process welding to the applicable procedure specification and WPS-83, using calibrated instruments.		
2.1	Authorized inspector hold point.		
3.0	Q.A. inspect finished weld and surface area 2" to each side of weld.		
3.1	Authorized inspector hold point.		
4.0	Q.A. perform radiography.		
4.1	Authorized inspector hold point.		
	SEE CCA #6 FOR SEAM #E9		



1. 1990-1991  
 2. 1991-1992  
 3. 1992-1993  
 4. 1993-1994  
 5. 1994-1995  
 6. 1995-1996  
 7. 1996-1997  
 8. 1997-1998  
 9. 1998-1999  
 10. 1999-2000  
 11. 2000-2001  
 12. 2001-2002  
 13. 2002-2003  
 14. 2003-2004  
 15. 2004-2005  
 16. 2005-2006  
 17. 2006-2007  
 18. 2007-2008  
 19. 2008-2009  
 20. 2009-2010  
 21. 2010-2011  
 22. 2011-2012  
 23. 2012-2013  
 24. 2013-2014  
 25. 2014-2015  
 26. 2015-2016  
 27. 2016-2017  
 28. 2017-2018  
 29. 2018-2019  
 30. 2019-2020  
 31. 2020-2021  
 32. 2021-2022  
 33. 2022-2023  
 34. 2023-2024  
 35. 2024-2025  
 36. 2025-2026  
 37. 2026-2027  
 38. 2027-2028  
 39. 2028-2029  
 40. 2029-2030  
 41. 2030-2031  
 42. 2031-2032  
 43. 2032-2033  
 44. 2033-2034  
 45. 2034-2035  
 46. 2035-2036  
 47. 2036-2037  
 48. 2037-2038  
 49. 2038-2039  
 50. 2039-2040  
 51. 2040-2041  
 52. 2041-2042  
 53. 2042-2043  
 54. 2043-2044  
 55. 2044-2045  
 56. 2045-2046  
 57. 2046-2047  
 58. 2047-2048  
 59. 2048-2049  
 60. 2049-2050  
 61. 2050-2051  
 62. 2051-2052  
 63. 2052-2053  
 64. 2053-2054  
 65. 2054-2055  
 66. 2055-2056  
 67. 2056-2057  
 68. 2057-2058  
 69. 2058-2059  
 70. 2059-2060  
 71. 2060-2061  
 72. 2061-2062  
 73. 2062-2063  
 74. 2063-2064  
 75. 2064-2065  
 76. 2065-2066  
 77. 2066-2067  
 78. 2067-2068  
 79. 2068-2069  
 80. 2069-2070  
 81. 2070-2071  
 82. 2071-2072  
 83. 2072-2073  
 84. 2073-2074  
 85. 2074-2075  
 86. 2075-2076  
 87. 2076-2077  
 88. 2077-2078  
 89. 2078-2079  
 90. 2079-2080  
 91. 2080-2081  
 92. 2081-2082  
 93. 2082-2083  
 94. 2083-2084  
 95. 2084-2085  
 96. 2085-2086  
 97. 2086-2087  
 98. 2087-2088  
 99. 2088-2089  
 100. 2089-2090  
 101. 2090-2091  
 102. 2091-2092  
 103. 2092-2093  
 104. 2093-2094  
 105. 2094-2095  
 106. 2095-2096  
 107. 2096-2097  
 108. 2097-2098  
 109. 2098-2099  
 110. 2099-2100  
 111. 2100-2101  
 112. 2101-2102  
 113. 2102-2103  
 114. 2103-2104  
 115. 2104-2105  
 116. 2105-2106  
 117. 2106-2107  
 118. 2107-2108  
 119. 2108-2109  
 120. 2109-2110  
 121. 2110-2111  
 122. 2111-2112  
 123. 2112-2113  
 124. 2113-2114  
 125. 2114-2115  
 126. 2115-2116  
 127. 2116-2117  
 128. 2117-2118  
 129. 2118-2119  
 130. 2119-2120  
 131. 2120-2121  
 132. 2121-2122  
 133. 2122-2123  
 134. 2123-2124  
 135. 2124-2125  
 136. 2125-2126  
 137. 2126-2127  
 138. 2127-2128  
 139. 2128-2129  
 140. 2129-2130  
 141. 2130-2131  
 142. 2131-2132  
 143. 2132-2133  
 144. 2133-2134  
 145. 2134-2135  
 146. 2135-2136  
 147. 2136-2137  
 148. 2137-2138  
 149. 2138-2139  
 150. 2139-2140  
 151. 2140-2141  
 152. 2141-2142  
 153. 2142-2143  
 154. 2143-2144  
 155. 2144-2145  
 156. 2145-2146  
 157. 2146-2147  
 158. 2147-2148  
 159. 2148-2149  
 160. 2149-2150  
 161. 2150-2151  
 162. 2151-2152  
 163. 2152-2153  
 164. 2153-2154  
 165. 2154-2155  
 166. 2155-2156  
 167. 2156-2157  
 168. 2157-2158  
 169. 2158-2159  
 170. 2159-2160  
 171. 2160-2161  
 172. 2161-2162  
 173. 2162-2163  
 174. 2163-2164  
 175. 2164-2165  
 176. 2165-2166  
 177. 2166-2167  
 178. 2167-2168  
 179. 2168-2169  
 180. 2169-2170  
 181. 2170-2171  
 182. 2171-2172  
 183. 2172-2173  
 184. 2173-2174  
 185. 2174-2175  
 186. 2175-2176  
 187. 2176-2177  
 188. 2177-2178  
 189. 2178-2179  
 190. 2179-2180  
 191. 2180-2181  
 192. 2181-2182  
 193. 2182-2183  
 194. 2183-2184  
 195. 2184-2185  
 196. 2185-2186  
 197. 2186-2187  
 198. 2187-2188  
 199. 2188-2189  
 200. 2189-2190  
 201. 2190-2191  
 202. 2191-2192  
 203. 2192-2193  
 204. 2193-2194  
 205. 2194-2195  
 206. 2195-2196  
 207. 2196-2197  
 208. 2197-2198  
 209. 2198-2199  
 210. 2199-2200  
 211. 2200-2201  
 212. 2201-2202  
 213. 2202-2203  
 214. 2203-2204  
 215. 2204-2205  
 216. 2205-2206  
 217. 2206-2207  
 218. 2207-2208  
 219. 2208-2209  
 220. 2209-2210  
 221. 2210-2211

PITTSBURGH-DES MOINES STEEL COMPANY

CONTRACT 12764

SEQUENTIAL SIGN-OFFS FOR CCL FILE NO. CA-003

ASSEMBLY

CYLINDER SECTION SECOND RING  
(VERTICAL SEAM)

CCL PAGE 2 of 2

SEE CCA#  
Seq. 1.0

SEAM NO.	SEQ.NO. 1.0	DATE	SEQ.NO. 1.1	DATE	SEQ.NO. 2.0	DATE	SEQ.NO. 2.1	DATE
E1	Neway	12/11/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	12/12/73	B.L. Eschert <sup>W</sup>	12-13-73
E2	Neway	12/11/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	12/11/73	B.L. Eschert <sup>W</sup>	12-13-73
E3	Lynch	12/11/73	B.L. Eschert <sup>W</sup>	12-11-73	Lynch	12/13/73	B.L. Eschert <sup>W</sup>	12-13-73
E4	Lynch	12/11/73	B.L. Eschert <sup>W</sup>	12-11-73	Lynch	12/13/73	B.L. Eschert <sup>W</sup>	12-13-73
E5	Lynch	12/12/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	12/13/73	B.L. Eschert <sup>W</sup>	12-13-73
E6	Lynch	12/12/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	12/13/73	B.L. Eschert <sup>W</sup>	12-13-73
E7	Lynch	12/12/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	12/12/73	B.L. Eschert <sup>W</sup>	12-13-73
E8	Neway	12/11/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	12/13/73	B.L. Eschert <sup>W</sup>	12-13-73

SEE CCA#  
Seq. 4.0  
SEE CCA#  
Seq. 4.0  
SEE CCA#  
Seq. 4.0  
SEE CCA#  
Seq. 4.0

SEAM NO.	SEQ.NO. 3.0	DATE	SEQ.NO. 3.1	DATE	SEQ.NO. 4.0	DATE	SEQ.NO. 4.1	DATE
E1	Neway	12/11/73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	2-6-74	B.L. Eschert <sup>W</sup>	2-20-74
E2	Neway	12/20	B.L. Eschert <sup>W</sup>	12-12-73	Neway	1-2-74	R. Chapman By B.L.E.	1-22-74
E3	Neway	12/20	B.L. Eschert <sup>W</sup>	12-12-73	Neway	1-2-74	R. Chapman By B.L.E.	1-22-74
E4	Neway	12/20	B.L. Eschert <sup>W</sup>	12-12-73	Neway	2-11-74	B.L. Eschert <sup>W</sup>	2-20-74
E5	Lynch	12-21-73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	2-11-74	B.L. Eschert <sup>W</sup>	2-20-74
E6	Lynch	12-21-73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	2-6-74	B.L. Eschert <sup>W</sup>	2-20-74
E7	Lynch	12-21-73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	1-3-74	R. Chapman By B.L.E.	1-22-74
E8	Lynch	12-21-73	B.L. Eschert <sup>W</sup>	12-12-73	Neway	1-4-74	R. Chapman By B.L.E.	1-22-74

**FOR INFORMATION ONLY**

4-1-1

THE UNIVERSITY OF MICHIGAN



## CONSTRUCTION CHECK LIST (CCL)

CCL FILE NO. CA-004

CONTRACT 12764

CCL PAGE 1 of 1

ASSEMBLY Cylinder Section Second Ring  
(Horizontal Seam)

SEAM NO. DE

Reviewed and approved by.

AUTHORIZED INSPECTOR

DATE

(Signature required for ASME Section III related material only)

QA Approved

L.R.L. 12-10-73

Initial Date

NONDESTRUCTIVE EXAMINATION	PROCEDURE	REVISION	PIM DRAWING(s)	
RT (Radiography)	RT-2	EE 1-75	E6 REV. E 1-75	REV. 1-75
PT (Liquid Penetrant)	N/A	N/A	REV.	REV.
MT (Magnetic Particle)	N/A	N/A	REV.	REV.
VT (Visual)	VT-1	BC 12-28-73	PIM WELDING PROCEDURE(s)	
VB (Vacuum Box)	N/A	N/A	68-4 SMAW 2G Horiz.	
LT (Halide Leak Test)	N/A	N/A	72-71 SMAW/SAW 2G Horiz.	
Other	N/A	N/A		

SEQ.	DESCRIPTION	SIGNATURE	DATE
1.0	Q.A. inspect fit-up to the applicable procedure specification and WPS-83.	L.R.L.	12/14/73
1.1	Authorized inspector hold point.	B.Z. Eshelbach	12-14-73
2.0	Q.A. monitor in process welding to the applicable procedure specification and WPS-83, using calibrated instruments.	R. E. Craft	12-21-73
2.1	Authorized inspector hold point.	B.Z. Eshelbach	12-21-73
3.0	Q.A. inspect finished weld and surface area 2" to each side of weld.	R. E. Craft	12-21-73
3.1	Authorized inspector hold point.	B.Z. Eshelbach	12-21-73
4.0	Q.A. perform radiography.	W. J. Connelly	12-27-73
4.1	Authorized inspector hold point.	R. E. Craft	12-27-73

SEE CCL #1

1-1-1



1-1-1



## CONSTRUCTION CHECK LIST (CCL)

CCL FILE NO. CC-008

CONTRACT 12764

CCL PAGE 1 of 2

(Vertical Seams)

ASSEMBLY Cone Section - Fourth Ring

SEAM NO. See Attached Schedule

Reviewed and approved by Bert L. Eschbach 5-7-74

AUTHORIZED INSPECTOR

DATE

QA Approved

Initial / Date  
JRL 5/7/74

(Signature required for ASME Section III related material only)

NONDESTRUCTIVE EXAMINATION	PROCEDURE	REVISION	PIM DRAWING(s)	
RT (Radiography)	RT-2	F 1st E 6/7/74	E19 REV. 5-7-74	REV.
PT (Liquid Penetrant)	N/A	N/A	REV.	REV.
MT (Magnetic Particle)	N/A	N/A	REV.	REV.
VT (Visual)	VT-1	C	PIM WELDING PROCEDURE(s)	
VB (Vacuum Box)	N/A	N/A	68-5 SMAW	
LT (Halide Leak Test)	N/A	N/A	72-97 FCAW JRL	
Other	N/A	N/A	72-70 FCAW	

SEQ.	DESCRIPTION	SIGNATURE	DATE
1.0	Engineering verify location.		
2.0	Q. A. inspect material identification.	NOTE: See Attached Schedule for Sequential Sign-Offs.	5 7 74
3.0	Q. A. inspect fit-up to the applicable procedure specification and WPS-83.		
3.1	Authorized inspector hold point for seam No. L8		
4.0	Q. A. monitor in-process welding to the applicable procedure specification and WPS-83 using calibrated instruments.		
6.0	Q. A. inspect finished weld and surface area 2" to each side.		
6.0	Q. A. perform 100% RT.		
6.1	Authorized inspector hold point. Inspection of finished weld and review of radiography. L8		

Form Q203 Rev. 4 NOTE: Provisions are made on the sign-off sheets for construction steps other than those stipulated by him, so that he may verify or witness them if he elects to do so.

FOR INFORMATION ONLY



[illegible]

CONTRACT 12764SEQUENTIAL SIGN-OFFS FOR CCL FILE NO. CC-008ASSEMBLY 4<sup>TH</sup> CONE RINGCCL PAGE 2 of 2

SEAM NO.	SEQ. NO. 1.0	DATE	SEQ. NO. 2.0	DATE	SEQ. NO. 3.0	DATE	SEQ. NO. 3.1	DATE
L 1	D. Glyn	5/17/74	Free	5-7-74	Newey	5-9-74		
2	D. Glyn	5/17/74	Free	5-7-74	Finch	5-8-74		
3	D. Glyn	5/17/74	Free	5-7-74	Newey	5-9-74		
4	D. Glyn	5/17/74	Free	5-7-74	Newey	5-9-74		
5	D. Glyn	5/17/74	Free	5-7-74	Newey	5-9-74		
6	D. Glyn	5/17/74	Free	5-7-74	Newey	5-9-74		
7	D. Glyn	5/17/74	Free	5-7-74	Newey	5-15-74		
8	D. Glyn	5/17/74	Free	5-7-74	Newey	5-8-74	BZ Eschult	5-8-74
9	D. Glyn	5/17/74	Free	5-7-74	Finch	5-8-74		

SEAM NO.	SEQ. NO. 4.0	DATE	SEQ. NO. 5.0	DATE	SEQ. NO. 6.0	DATE	SEQ. NO. 6.1	DATE
L 1	Finch	5-13-74	Newey	5-18-74	W. Connolly	5-22-74	BZ Eschult	5-23-74
2	Finch	5-13-74	Newey	5-18-74	W. Connolly	5-21-74	BZ Eschult	5-23-74
3	Finch	5-13-74	Newey	5-18-74	W. Connolly	5-21-74	BZ Eschult	5-23-74
4	Newey	5-14-74	Newey	5-22-74	W. Connolly	5-23-74	BZ Eschult	5-23-74
5	Newey	5-14-74	Newey	5-18-74	W. Connolly	5-22-74	BZ Eschult	5-23-74
6	Newey	5-15-74	Newey	5-22-74	W. Connolly	6-20-74	BZ Eschult	6-25-74
7	Newey	5-15-74	Newey	5-18-74	W. Connolly	5-22-74	BZ Eschult	5-23-74
8	Finch	5-10-74	Newey	5-18-74	W. Connolly	6-21-74	BZ Eschult	6-25-74
9	Finch	5-10-74	Newey	5-18-74	W. Connolly	5-22-74	BZ Eschult	5-23-74

FOR INFORMATION ONLY

100-443887-1



## CONSTRUCTION CHECK LIST (CCL)

CCL FILE NO. CC-009CONTRACT 12764CCL PAGE 1 of 1

(Horizontal Seam)

ASSEMBLY Cone Section - Fourth RingSEAM NO. KLReviewed and approved by Burt L. Krehm5-7-74

QA Approved

AUTHORIZED INSPECTOR

DATE

(Signature required for ASME Section III related material only)

Initial LR Date 5/7/74

NONDESTRUCTIVE EXAMINATION	PROCEDURE	REVISION	PIM DRAWING(S)	
RT (Radiography)	RT-2	<u>5-7-74</u> <u>5/7/74</u>	E19 REV. <u>5-7-74</u>	REV.
PT (Liquid Penetrant)	N/A	N/A	REV.	REV.
MT (Magnetic Particle)	N/A	N/A	REV.	REV.
VT (Visual)	VT-1	C	PIM WELDING PROCEDURE(S)	
VB (Vacuum Box)	N/A	N/A	70-71A (SMAW)	
LT (Halide Leak Test)	N/A	N/A	72-98 (SAW/SMAW)	
Other	N/A	N/A		

SEQ.	DESCRIPTION	SIGNATURE	DATE
1.0	Q. A. inspect fit.	<u>B. Krehm</u>	<u>5/16/74</u>
2.0	Q. A. monitor in-process welding to the applicable procedure specification and WPS-83 using calibrated instruments.	<u>B. Krehm</u>	<u>5/17/74</u>
3.0	Q. A. inspect finished weld and surface area 2" to each side of weld.	<u>B. Krehm</u>	<u>6/5/74</u>
	<u>SEE CCA#1</u>		
4.0	Q. A. perform 100% RT.	<u>R. Connelley</u>	<u>6-26-74</u>
4.1	Authorized inspector hold point. Inspection of finished weld and review of radiography.	<u>R. Chapman</u>	<u>7-10-74</u>

EXHIBIT D

FIT-UP INSPECTION REQUIREMENTS  
FOR OFFSET AT WELD JOINTS,  
FROM THE PDM ASME SECTION III  
CORPORATE FIELD QA MANUAL

PROCESS CONTROL PROCEDUREOwner Mandatory Hold Points:

If mandatory inspection hold points, which require witnessing or inspecting by Engineer or Owner or both and beyond which work shall not proceed without consent of Engineer or Owner or both, are required, the specific hold points shall be indicated on the CCL or CCA. Such consent shall be documented on the CCL or CCA prior to the continuation of work beyond the designated hold point.

Fit-up Inspection:

QA inspects alignment of sections such that the maximum offset will not be greater than the applicable amount listed below, where  $t$  is the nominal thickness of the thinner section at the joint. (Joints in spherical vessels and within heads and joints between cylindrical shells and hemispherical heads shall meet the requirements for longitudinal joints.)

<u>Section Thickness, in.</u>	<u>Longitudinal</u>	<u>Circumferential</u>
Up to 1/2, incl.	1/4 t	1/4 t
Over 1/2 to 3/4, incl.	1/8 in.	1/4 t
Over 3/4 to 1 1/2 incl.	1/8 in.	3/16 in.
Over 1 1/2 to 2, incl.	1/8 in.	1/8 t
Over 2	Lesser of 1/16t or 3/8 in.	Lesser of 1/8t or 3/4 in.

QA inspects the joint to be welded for conformance to the geometry requirements as indicated in the procedure specification (PS) for the particular joint configuration. Permissible tolerances are as indicated in WPS-83.

QA indicates acceptance of the above checks by signoff on the CCL or CCA.

**FOR INFORMATION ONLY**

SUPPLEMENT TO ASME SECTION III CORPORATE FIELD QA MANUAL FOR CONTRACT NO. 12764

APPROVED BY: *[Signature]*

DATE: 8-10-73

REV. 8-10-73



PROCESS CONTROL PROCEDURE Cont.Visual Examination:

QA performs in-process welding inspection for conformance to the requirements of WPS-83 and visual examination of welded joints in accordance with procedure VT-1 and indicates acceptance by signoff on the CCL or CCA.

Nondestructive Examination (NDE):

QA performs NDE in accordance with the applicable written procedure, as required on the drawings, and indicates acceptance by signoff on the CCL or CCA.

**FOR INFORMATION ONLY**SUPPLEMENT TO ASME SECTION III CORPORATE FIELD QA MANUAL FOR CONTRACT NO. 12764

APPROVED BY:

*R. J. [Signature]*

DATE:

8-10-73

REV.

8-10-73





EXHIBIT E

TABULATION OF RESULTS OF MEASUREMENTS

AS-BUILT GEOMETRY

OF THE DRYWELL HEAD



TABLE 2

A. DEVIATION FROM SPECIFIED SHAPE OF DRYWELL HEAD

<u>Region</u>	<u>Allowable Deviation (mm)</u>	<u>Actual Maximum Deviation (mm)</u>
Skirt (cylinder)	120.6	10
Saucer plate	120.6	15
Knuckle	120.6	7

B. OUT OF ROUNDNESS OF DRYWELL HEAD

<u>Location</u>	<u>DIAMETER</u>				<u>D<sub>max</sub> - D<sub>min</sub>*</u>
	<u>0°-180°</u>	<u>45°-225°</u>	<u>90°-270°</u>	<u>135°-315°</u>	
Upper Skirt	9650	9659	9642	9648	17
Mid Skirt	9654	9662	9650	9651	12
Lower Skirt	9656	9671	9654	9654	17

\* Allowable  $D_{\max} - D_{\min} = 96.5\text{mm}$

