

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8711160241 DOC. DATE: 87/11/10 NOTARIZED: NO DOCKET #
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251
 AUTH. NAME AUTHORITY AFFILIATION
 WOODY, C. D. Florida Power & Light Co.
 RECIP. NAME RECIPIENT AFFILIATION
 Document Control Branch (Document Control Desk)

SUBJECT: Forwards select sys assessment progress summary for Oct 87.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-2 LA	1 0	PD2-2 PD	5 5
	McDONALD, D	1 1		
INTERNAL:	ARM/DAF/LFMB	1 0	NRR/DEST/ADS	1 1
	NRR/DEST/CEB	1 1	NRR/DEST/MTB	1 1
	NRR/DEST/RSB	1 1	NRR/DOEA/TSB	1 1
	NRR/PMAS/ILRB	1 1	OGC/HDS2	1 0
	<u>REG FILE</u> 01	1 1	RES/DE/EIB	1 1
EXTERNAL:	EG&G BRUSKE, S	1 1	LPDR	1 1
	NRC PDR	1 1	NSIC	1 1



NOVEMBER 10 1987

L-87-460

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4
Docket Nos. 50-250 and 50-251
Select System Assessment Progress Summary

Attached please find the October 1987 progress summary of the Select System Assessment.

If you have any questions regarding this information, please contact us.

Very truly yours,

C. O. Woody
Group Vice President
Nuclear Energy

COW/RG/gp

Attachment

cc: Dr. J. Nelson Grace, Regional Administrator, Region II, USNRC
Senior Resident Inspector, USNRC, Turkey Point Plant

8711160241 871110
PDR' ADOCK 05000250
R PDR

A001
11

[illegible]

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

[illegible]

M **P** **S**

[illegible]

SELECT SYSTEM REVIEW
OCTOBER 1987 PROGRESS

Safety Engineering Group (SEG) Review

The SEG Unit 3 closeout report is on schedule for issuance by November 11, 1987.

Configuration Management

Revisions to the affected drawings resulting from implementation of Select System modifications during the Unit 3 Refueling Outage are scheduled for completion by January 11, 1988.

Other Significant Progress

- Closed various (approximately fifty) Nonconformance Reports (NCRs) on the Component Cooling Water (CCW) System (details available on request)
- Completed review of emergency bus control logic per SOER 81-10. Recommendations will be incorporated into Emergency Diesel Generator Upgrade Project
- Implemented revised criteria for CCW heat exchanger operability based on measure fouling rates
- Installed valves to facilitate cleaning of Intake Cooling Water (ICW) basket strainers
- Completed various ICW maintenance items and NCRs (details available on request)
- Upgraded Main Steam Isolation Valves (MSIV) maintenance procedures to perform fail safe testing
- Overhauled MSIV actuators
- Developed Refueling Water Storage Tank (RWST) level curves to accommodate existing instrumentation
- Issued Battery load profiles as a controlled document.
- Revised various Vital Power procedures (details available on request)

