

Official Transcript of Proceedings

NUCLEAR REGULATORY COMMISSION

Title: Advisory Committee on Reactor Safeguards
APR1400 Subcommittee: Open Session

Docket Number: (n/a)

Location: Rockville, Maryland

Date: Wednesday, January 24, 2018

Work Order No.: NRC-3485

Pages 1-173

NEAL R. GROSS AND CO., INC.
Court Reporters and Transcribers
1323 Rhode Island Avenue, N.W.
Washington, D.C. 20005
(202) 234-4433

DISCLAIMER

UNITED STATES NUCLEAR REGULATORY COMMISSION'S
ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

The contents of this transcript of the proceeding of the United States Nuclear Regulatory Commission Advisory Committee on Reactor Safeguards, as reported herein, is a record of the discussions recorded at the meeting.

This transcript has not been reviewed, corrected, and edited, and it may contain inaccuracies.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS

1323 RHODE ISLAND AVE., N.W.

WASHINGTON, D.C. 20005-3701

(202) 234-4433

www.nealrgross.com

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

+ + + + +

ADVISORY COMMITTEE ON REACTOR SAFEGUARDS

(ACRS)

+ + + + +

APR1400 SUBCOMMITTEE

+ + + + +

OPEN SESSION

+ + + + +

WEDNESDAY

JANUARY 24, 2018

+ + + + +

ROCKVILLE, MARYLAND

+ + + + +

The Subcommittee met at the Nuclear
Regulatory Commission, Two White Flint North, Room
T2B1, 11545 Rockville Pike, at 1:00 p.m., Ronald G.
Ballinger, Chairman, presiding.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

COMMITTEE MEMBERS:

RONALD G. BALLINGER, Chairman

CHARLES H. BROWN, JR., Member

MICHAEL CORRADINI, Member

VESNA B. DIMITRIJEVIC, Member

WALTER L. KIRCHNER, Member

JOSE A. MARCH-LEUBA, Member

DANA A. POWERS, Member

GORDON R. SKILLMAN, Member

JOHN W. STETKAR, Member

MATTHEW W. SUNSERI, Member

ACRS CONSULTANT:

STEPHEN SCHULTZ

DESIGNATED FEDERAL OFFICIAL:

CHRISTOPHER BROWN

ALSO PRESENT:

JOE ASHCRAFT, NRO

JOHN BUDZYNSKI, NRO

ALEX BURJA, NRO

SANG-JU CHO, KNF

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

MANSEOK DO, KNF
ASHLEY FERGUSON, NRR
KEN GEELHOOD, PNNL
JIM GILMER, NRO
ZACH GRAN, NRO
CRAIG HARBUCK, NRR
JOHN HONCHARIK, NRO*
REBECCA KARAS, NRO
KERRI KAVANAGH, NRO
LAUREN KENT, NRO
IL-KYU KIM, KNF
JUNGHO KIM, KHNP
YOUNGLEI KIM, KEPCO E&C
YUNHO KIM, KHNP
NICK KLYMYSHYN, NRO
OHHYUN KWON, KNF
HIEN LE, NRO
SANWON LEE, KHNP
DAEHEON LIM, KEPCO E&C
TIM LUPOLD, NRO
MIKE MCCOPPIN, NRO
JILL MONAHAN, Westinghouse
JIYONG OH, KHNP
JONATHAN ORTEGA, NRO
JAEHYUK PARK, KEPCO E&C

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

CAYETANO SANTOS, NRO

KEN SCAROLAR, NAE

ROB SISK, Westinghouse

ANGELO STUBBS, NRO

ED STUTZCAGE, NRO

ROBERT SWEENEY, KHNP

MATT THOMAS, NRO

CARL THURSTON, NRO

T.R. TJADER, NRR

JESSICA UMANA, NRO

CHRIS VAN WERT, NRO

ANDREA D. VEIL, Executive Director, ACRS

DAVE WAGNER, AECOM

BILL WARD, NRO

STEVE WILLIAMS, NRO

CHENG-IH WU, NRO

GEORGE WUNDER, NRO

*Present via telephone

C-O-N-T-E-N-T-S

Opening Remarks & Objectives.....	6
Staff Opening Remarks.....	10
Chapter 4 Reactor/PLUS7 Fuel Topic Report	
Chapter 14.1 (specific information to be addressed for the initial plant test program) & 14.2 (initial plant test program).....	52
Chapter 16 Technical Specification.....	75
Chapter 18 HFE.....	117
Public Comments.....	155
Subcommittee Discussion.....	156
Adjourn.....	173

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

P R O C E E D I N G S

1:00 p.m.

CHAIRMAN BALLINGER: The meeting will now come to order, please. I got it, it's on.

This is a meeting of the APR1400 Subcommittee of the Advisory Committee on Reactor Safeguards.

I'm Ron Ballinger, now a Professor Emeritus, Chairman of the APR1400 Subcommittee.

MEMBER POWERS: And I assume that students throughout MIT campus are celebrating, right?

CHAIRMAN BALLINGER: Yes, major demonstrations. I'm getting gifts of vanilla, Swiss-almond ice cream.

The ACRS in attendance are Vesna Dimitrijevic. Did I get it right? Perfect, that's the last time that'll happen.

(Laughter.)

Walt Kirchner. I think Charlie Brown is lurking around here somewhere.

John Stetkar, Matt Sunseri, Dana Powers, Gordon Skillman, Stephen Schultz, former ACRS member and esteemable consultant. Michael Corradini.

We may have others join on the line but I'm not exactly sure. But Jose March-Leuba will be

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

1 here. Chris Brown is the Designated Federal Official,
2 along with Zeynab Abdullahi. I probably did that bad.

3 The purpose of today's meeting is for the
4 Subcommittee to receive briefings from Korea Electric
5 Power Corporation, and Korea Hydro and Nuclear Power
6 Company, HNP, regarding their design certification
7 application, and the NRC Staff regarding their Safety
8 Evaluation Report with no open items, no open items
9 specific to verification programs, Chapter 14.1;
10 specific information to be addressed in the initial
11 plant test program, 14.2; Chapter 16, Technical
12 Specifications; Chapter 18, Human Factors in
13 Engineering.

14 Also, the topic report of NCR on the PLUS7
15 fuel design will also be presented.

16 The ACRS was established by statute and
17 is governed by the Federal Advisory Committee Act, FACA.
18 That means that the Committee can only speak through
19 its published letter reports.

20 We hold meetings to gather information to
21 support our deliberations. Interested parties who
22 wish to provide comments can contact our Offices
23 requesting time after the meeting announcement is
24 published in the Federal Register.

25 That said, we also set aside ten minutes

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 for comments from members of the public attending or
2 listening to our meetings. Written comments are also
3 welcome.

4 The ACRS section of the U.S. NRC public
5 website provides our charter bylaws, letter reports,
6 and full transcripts of all full and Subcommittee
7 meetings, including slides presented at the meetings.

8 The rules for participation in today's
9 meeting were announced in the Federal Register on
10 January 12, 2018. The meeting was announced as an open,
11 closed-to-the-public meeting.

12 This meant that the Chairman can close the
13 meeting as needed, and we will do that for the staff
14 presentation on the PLUS7 fuel.

15 I think everything else is
16 non-proprietary, and the reason it is that way on the
17 schedule the way you see it is that a consultant or
18 somebody has to leave quickly to catch an airplane.

19 So, that's why the order is what it is. No
20 requests for making statements of the Subcommittee has
21 been received from the public. The transcript of the
22 meeting is being kept and will be made available, as
23 stated in the Federal Register notice.

24 Therefore, I would request that
25 participants of this meeting use the microphones

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 located throughout the meeting room when addressing
2 the Subcommittee, and make sure the little green light
3 is on when you're talking.

4 Participants are to first identify
5 themselves and speak with sufficient clarity and volume
6 so that they can be readily heard.

7 We have a bridge line established and I
8 think there's one for Westinghouse, right? And also
9 for interested members of the public to listen in.

10 The bridge number and password were published
11 in the agenda posted on the NRC website.

12 To memorize disturbance, this public line
13 will be kept in the listen-only mode. The public will
14 have an opportunity to make a statement or provide
15 comments at a designated time towards the end of the
16 meeting.

17 I would request now that the meeting
18 attendees and participants silence all their cell
19 phones and other electronic devices.

20 Oh, he is here. Okay, he's hiding behind
21 the post.

22 I invite Bill Ward, the NRO Project
23 Manager, to introduce the presenters and start the
24 Meeting.

25 Bill?

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. WARD: Thank you. Once again, we
2 thank the ACRS for having the meetings and we're getting
3 pretty close to the end of Phase 5 here.

4 There's a couple more months left and we're really
5 thankful for the flexibility the ACRS has shown in
6 helping us get Meetings together a little bit, as we
7 get chapters done so that we can meet our goals.

8 Thank you again.

9 MR. SISK: Thank you, Chairman. I'd like
10 to echo the Staff's comments.

11 We do appreciate very much this opportunity
12 to continue our presentations on our Phase 5 Review
13 for SERs with no open items.

14 And we certainly appreciate ACRS's working
15 with us and the Staff to make these meetings possible
16 and maintain our schedules as we go forward.

17 So, without any further comments at this
18 point in time, I'd like to turn this over to Mr. Il-Kyu
19 Kim, who will be leading the presentation on Chapter
20 4.

21 MR. I. KIM: Good afternoon, my name is
22 Il-Kyu Kim from KEPCO Nuclear Fuel. I will present
23 Chapter 4, Reactors.

24 This presentation consists of four
25 sections of review over Chapter 4, some are open items,

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

current status, and attachments.

Chapter 4 consists of six sections, which some are a description of fuel system design, nuclear design, thermal-hydro design, reactor motors, and the functional design of the reactivity control system.

This slide shows the lists of summary to the documents and the summary of RAIs.

This uncontrolled document of Chapter 4 and the six Topical Reports and the technical report was submitted for this Chapter 4.

62 RAIs were issued for Chapter 4 and there were four open items at Page 3. However, all of the RAIs have been resolved and there is no open item now.

Description and the resolution for the four open items will be explained in the next slide. This slide shows the list of open items.

There were four open items at Page 3.

The open items are impact of thermal conductivity degradation, fuel-assembly structural response, CPS set-point, analysis, and methodology, and also then to classification and experience.

This and the next slide show the summary of open items related to the impact of thermal conductivity degradation.

The description of the issue, NRC Staff

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 noted that 33B does not account for the effect over
2 thermal conductivity degradation, and requested a TCD
3 impact on fuel-rod design and the CFT analysis.

4 The resolution is TCD penalty was
5 conservatively determined based on the analysis of a
6 comparison to experimental data at various points.

7 And the KHMP responded that the
8 (unintelligible due to accent) visuals for the fuel-rod
9 design was satisfied with the constellation of the TCD.

10 Also, KHMP responded that as the original
11 toggle for safety analysis with the constellation of
12 the TCD, all the TCD-affected areas were satisfied here.

13 The following Topical Report and the
14 technical report were revised to reflect the impact
15 of TCD, and the following TCD-affected TCD Tier RAI
16 sections were revised to reflect the impact of TCD.

17 And the next slide shows the summary of
18 open item related to fuel-assembly structural response.

19 MEMBER KIRCHNER: May I stop you and go
20 back one slide, please?

21 I was looking at the list of revisions,
22 could you just explain why the TCD had an impact on
23 your containment functional design?

24 MR. I. KIM: Chapter 6? Will you please
25 explain for the Chapter 6.21 section?

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. JEONG: Okay, this is Jaehoon Jeong
2 from KEPCO Nuclear Fuel. Because TCD impacts the
3 initial store of energy which is used for containment
4 pressure and temperature calculations.

5 So, we reflected the TCD penalty on our
6 containment analysis, we concluded that the current
7 (unintelligible due to accent) is too varied. Even
8 we considered the TCD impact on other systems.

9 MEMBER KIRCHNER: So, you still retain the
10 significant margin?

11 MR. JEONG: Yes.

12 MEMBER KIRCHNER: On the containment
13 response?

14 MR. JEONG: That's right.

15 MEMBER KIRCHNER: Okay, thank you.

16 MR. I. KIM: Okay, I will continue.

17 Okay, description of this issue, KPHM had
18 provided a technical report, Revision 0, for the PLUS7
19 EOL analysis.

20 The report contains PLUS7 LOCA analysis
21 result at EOL condition, to consider NRC Implementation
22 Notice 2012-09.

23 The EOL PLUS7 fuel assembly model for the
24 analysis was developed here based on EOL PLUS7 test
25 data, and the BOL and the EOL test data from CENPD-178-P.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 (Unintelligible due to accent) requested
2 to provide the findings at the review, the technical
3 report, seismic LOCA analysis result for the BOL
4 conditions.

5 Because the technical report does not
6 contain EOL analysis results and applicability of the
7 EOL test data from CENPD-178-P, and the methodology
8 used to obtain (unintelligible due to accent) over fuel
9 assembly.

10 And the justification for the critical
11 ratio uses the four-sided LOCA analysis. The last one
12 is the justification for the closest strings of the
13 breed.

14 This next slide shows the resolutions for
15 the NRC request. KHMP performed the site LOCA analysis
16 based on the new test to response the RAIs.

17 Following new tests for PLUS7 fuel assemblies
18 and the (unintelligible due to accent) were performed
19 using Westinghouse's Columbia facility, at BOL and/or
20 EOL conditions to define their fuel-line assembly and
21 characteristics.

22 The fuel assembly model for the site LOCA
23 analysis was developed here. Site and LOCA analysis
24 were performed at BOL and the EOL conditions.

25 The analysis results show that the PLUS7

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 fuel assembly maintains structural integrity for
2 seismic or LOCA event at BOL and EOL conditions.

3 The methodology used for the test, model
4 development and analysis is based on the CENDP-178-P,
5 Revision 1, which was approved by NRC.

6 KHMP provided the following to NRC, the
7 revision over the technical input for seismic and LOCA
8 analysis and the responses for the RAIs, which was an
9 open item.

10 This slide shows the summary of open items
11 related to CPC set-point analysis methodology.

12 Description, analysis requested to provide the
13 basis for using a one-sided tolerance limiting factor
14 of 1.645 in the technical report.

15 And to discuss why this factor is
16 consistent with Regulatory Guide 1.105. Set-point for
17 safety-related instrumentation, Revision 3.

18 Resolution, KHMP responded that the application
19 of the set-points for the CPC, CPC's the Core Protection
20 Calculator, is inherently one-sided so that the value
21 of 1.645 is the 95 by 95 one-sided tolerance limiting
22 factor for an infinite number of data-points.

23 Other later protection system set-points
24 complied with Reg Guide 1.105, Revision 3, except the
25 CPC set-point complied with CPC set-point methodology

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 technical report.

2 Therefore, KHMP will revised the TCD Table
3 1.9-1, Table 7.1-1, Chapter 7 and the Chapter 15, with
4 the exception of compliance with Regulatory Guide
5 1.105, Revision 3.

6 This slide shows the summary of open items
7 related to adverse-event classification and
8 experience.

9 Description of issue, the step did not
10 believe that the adverse event is not the pressure
11 boundary component since it replaces pressure boundary
12 house nut.

13 KHMP was requested to provide data and
14 operational experience that demonstrates work in
15 practice.

16 Resolution, KHMP provided the explanation
17 of functionality principle between the adverse event
18 as the venting device seal, and the housing nut as a
19 pressure boundary component with the seal weld.

20 KHMP provided relevant data and
21 operational experience.

22 And this slide explains the current status
23 of TCD Chapter 4. Chapter 4 is completed; KHMP
24 continues to monitor Chapter 4 to assure any conforming
25 changes are addressed.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

1 All open items that were identified in Page
2 3 have been resolved with adequate discussion on the
3 step.

4 Changes in Chapter 4, as it reviewed and
5 marked up in response to the RAI, will be incorporated
6 into the next revision, Revision 2, of the TCD.

7 This presentation has been finished.
8 Thank you so much for listening.

9 MR. SISK: So, this is Rob Sisk.

10 So, this is on Chapter 4; we'll move to
11 PLUS7 if there are no other additional comments on
12 Chapter 4 at this point.

13 So, not hearing questions at this point,
14 I would like to invite Mr. Kwon to provide a Chapter
15 7 overview?

16 MR. KWON: Good afternoon, my name is
17 Ohhyun Kwon from KEPCO Nuclear Fuel. I represent the
18 PLUS7 topical approach.

19 This slide shows the brief content such
20 as introduction, summary of PLUS7 purity design Topical
21 Report, RAI status, and quality status.

22 PLUS7 purity design Topical Report is to
23 evaluate mechanical integrity of PLUS7 fuel assembly
24 and PLUS7 purity design procurement.

25 PLUS7 fuel was developed to comply with

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 the 10CFR Regulatory Guide and the Review Plan.

2 The contents of PLUS7 purity design report
3 consist of six chapters: introduction, fuel assembly,
4 and component design, fuel design, PLUS7 fuel
5 experience, and conclusion and reference.

6 Open disk describes various mechanical
7 tests, operating experience, scram data, verification,
8 and various improvements analysis.

9 This slide shows the PLUS7 design
10 features. The fuel rod is 16 by 16, and the number
11 of fuel rods in an assembly are 236. 9 number of degrees
12 and 4 numbers of shingles are used.

13 On top, on bottom, and one protective grate
14 are used at the top and the bottom position of fuel
15 assembly.

16 For fuel assembly design evaluation, the
17 integrity of PLUS7 fuel was verified based on R05 test
18 and the calculation.

19 In later performance data and operating
20 experience, it compounded the performance of the PLUS7
21 fuel. PLUS7 fuel met all the design criteria related
22 to the mechanical integrity.

23 For fuel-rod design evaluation, fuel-rod
24 design evaluation was performed for design criteria
25 including creating stress, strain, fatigue,

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 oscillation, high driving, rod internal pressure,
2 collapse, overheating, and (unintelligible due to
3 accent) interaction.

4 All of the fuel-rod design criteria were
5 met up to the maximum fuel rod eligible for 60 kilowatts
6 a day for the battery.

7 CHAIRMAN BALLINGER: I have a number of
8 questions, I'm not sure where to ask them, and I'm just
9 trying to find where in the presentation is appropriate,
10 but this probably is good enough to start.

11 I'm looking at the fatigue analysis that
12 was done, and I'm trying to figure out what the actual
13 duty cycle was for the fuel to get to the cumulative
14 usage factor.

15 I think it's 0.77 that you came up with.
16 And so I can identify the load follow 10 percent to
17 100 percent, I can get that more or less.

18 I can get the AOOs and things like that,
19 but is there a table somewhere -- and I couldn't find
20 it, maybe it's in another Chapter -- where it lets me
21 determine that usage factor?

22 Because the usage factor is presented as
23 0.77 but I can't get to there by looking at the data
24 in the PLUS7 Fuel Design Chapter.

25 And it's not in Chapter 4, so I don't know

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 where -- it may be somewhere, I just don't know where
2 it is.

3 MR. KWON: In the Topical Report, Chapter
4 3.43.

5 CHAIRMAN BALLINGER: 3.4, I have some of
6 it here. 3.4, okay, that was the thing that got me
7 going here on this.

8 And that is fatigue damage factor for the
9 daily load following operation was calculated using
10 the same -- you know, the FATES3B code.

11 So, that's all that says there, and it says
12 the total cumulative fatigue damage factor from daily
13 load following operation.

14 I'm assuming that's the 10 percent to 100
15 percent power and back? Reactor trips and starts and
16 shutdowns was 0.77. So, I just can't deconvolute the
17 0.77.

18 I can get two out of the three, or three
19 out of the four, components to the fatigue light, but
20 I can't get everything.

21 MEMBER SKILLMAN: Rob, and others, I'm
22 complicit with Ron in asking this question, and the
23 question really starts on Chapter 3.2.3. and there,
24 you identify startup and shutdown, power variations
25 during normal operation and reactor trip.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And we kind of figured there must be a table
2 in and around Table 3-4 that would account for those
3 cycles.

4 And I'm looking through all of the tables
5 in Chapter 3; we were not able to find an accounting
6 for the startups and shutdowns, the power variations.

7 And they are 10 percent and 100 percent
8 on a daily basis for each day. That would suggest in
9 a 24-month fuel cycle a fairly large number of those
10 cycles.

11 And then the reactor trips, we just
12 couldn't find a table to account for those transients.

13 And it may be in another place and we just
14 couldn't find it so we're not saying it's not there.
15 We were just not able to find it.

16 CHAIRMAN BALLINGER: I think they could
17 get back to us on that, right? We don't need to go
18 hunting and pecking here.

19 MEMBER SKILLMAN: Yes, if we can have it
20 sometime later, point us to it, that would be fine.

21 MR. SISK: We've taken the note down. We
22 have limitations on time obviously, but we'll keep that
23 going.

24 MEMBER SKILLMAN: The action item is
25 reconcile 3.2.3.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SISK: That's right.

2 MEMBER SKILLMAN: Reconcile 3.2.3.

3 MR. SISK: Reconcile 3.2.3, I've written
4 that down.

5 MEMBER SKILLMAN: Thank you. Thanks,
6 Ron.

7 CHAIRMAN BALLINGER: Okay, in 3.2.4, we
8 are talking about oxidation and clotting oxidation and
9 hydrating.

10 You're saying that as far as the parameters
11 that you're using for the evaluation, a crud thickness
12 of 0.3 millimeters.

13 And I understand how you got the 0.3
14 millimeters from the data that's also in the Chapter,
15 but my question is how sensitive are the analysis
16 results due to that crud thickness?

17 Because that's one variable where location
18 plant to plant, how people operate the plant, that'll
19 affect the crud thickness.

20 MR. SISK: We're going to take that aside.
21 We'll come back if we can, but we're going to take a
22 look at this on the side for time purposes.

23 CHAIRMAN BALLINGER: On 3.3.4, you're
24 talking about the difference between ZIRLO and
25 Zircaloy-4. And the original multiplier, conversion

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 multiplier, was 0.75.

2 I thought that was kind of unusual but not
3 crazy. But it's been changed to 0.92, and to me, that
4 is crazy because all the data I've seen, ZIRLO is a
5 factor of 10 or more better than Zircaloy-4 for
6 corrosion.

7 So, I'm curious as to -- I understand, I
8 saw the data, the measurements that you made at various
9 reactors in Korea and things to get that number.

10 But I'm just curious as to why -- that's
11 basically saying that ZIRLO isn't any different than
12 Zircaloy-4 from a corrosion point of view. And so it's
13 kind of startling to me that that would be the case.

14 So, I'm just wondering whether or not
15 there's something different about the reactors that
16 you measured the corrosion rate in, although, you
17 identified temperatures, and things like that, that
18 compensated in one way or another.

19 But it just seems to me like a very small
20 difference between ZIRLO and Zircaloy-4 for this
21 application.

22 It's got to be very conservative, very
23 conservative, but I'm just curious.

24 MR. KWON: The multiplier ZIRLO, 0.92, was
25 determined under the experiment data.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN BALLINGER: Yes, I understand it
2 was determined by actual measurements, but I'm curious
3 as to why there's such a small difference that was
4 observed.

5 Because in the literature and in practical
6 experience, ZIRLO is much better than Zircaloy-4. I
7 mean, the data is what it is.

8 Okay, my inquisition is over for now. Thank
9 you.

10 MR. KWON: For PLUS7 LTAs, two-sided
11 imaging relations were conducted for LTA. Assay
12 examination of LTAs has been completed after
13 validation.

14 PSC and in-house examination shows the
15 design requirements were met.

16 For operating experience, more than 5200
17 PLUS7 fuel assemblies have been supplied as of 2017.

18 PLUS7 fuel assemblies will be supplied for
19 Barakah, and APR1400 NPPS in UAE, and 5 APR1400 NPPS
20 in Korea.

21 As shown in this table, more than 5200 PLUS7
22 fuel assemblies have been loaded in 13 nuclear plants
23 in Korea.

24 For conclusion, in PLUS7 in Topical Report,
25 the design evaluation was performed to comply with the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Regulatory Guide Requirements. The fuel assembly met
2 all the design criteria for mechanical integrity.

3 The fuel rods were evaluated up to the
4 maximum fuel rod burnup of 60 kilowatts a day. The
5 fuel rod satisfied all the design criteria related to
6 the rod's overall performance and mechanical integrity.

7 The PLUS7 design was verified through the
8 (unintelligible due to accent) test, the verification
9 test, and operating experience.

10 RAI status, a total of 24 questions were
11 ranging for the Topical Report. The responses for the
12 24 questions have been submitted. The impact of TCD
13 was the main issue. TCD status will be explained in
14 the next page.

15 For the TCD issues, NRC Staff noted that
16 33B does not account for the impact of TCD and the
17 requested TCD impact on fuel design and safety analysis.

18 For the resolution, TCD penalty was
19 conservatively determined based on the analysis of a
20 comparison to the experimental data at various points.

21 KHMP performed the analysis for the design
22 evaluation and the related safety areas with a TCD
23 penalty.

24 As a result of the analysis, all the
25 TCD-affected areas were satisfied.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 RAI status continued, Topical Report was
2 advised to consider TCD impact and was submitted in
3 2017.

4 The following TCD Chapters have been
5 revised to include the impact of TCD. The TCD-affected
6 areas have been covered in the previous presentations
7 so I will skip this page.

8 The current status for PLUS7 Topical Report
9 is complete. All the RAIs, including impact of TCD
10 have been reserved.

11 Topical Report was revised and submitted
12 in 2017, changes in TCD in response to the RAI have
13 been incorporated in the last revision, Revision Number
14 2.

15 Thank you.

16 MR. SCHULTZ: I have one general question
17 and I didn't want to include it in the discussion in
18 the presentation because what you've presented with
19 regards to the thermal conductivity degradation
20 approach, to me, is fine.

21 But it does take the approach of using a
22 computer code that does not have the degradation factors
23 in it, and applies a penalty factor.

24 That's been derived and we've got the
25 information that shows how that has been done. And

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 this has been done by others.

2 My question is more general, longer-term,
3 because in going forward, licensees will have to repeat
4 the analysis on a cycle-by-cycle basis to demonstrate
5 that, in their cycle design and operations, the fuel
6 temperatures are going to meet limits, and that the
7 analyses that you performed in the base case apply to
8 their fuel cycles.

9 Is there any future plan in your
10 organization to develop a fuel performance code that,
11 in fact, will include the thermal conductivity
12 degradation technology, in itself included in the fuel
13 performance code and the event fuel performance code,
14 that would be licensed sometime in the future?

15 I know you wouldn't have time to have done
16 that in the last year or two, but going forward, it
17 would seem right to have a plan that would develop a
18 more advanced methodology that would incorporate it
19 distinctly.

20 MR. JEONG: This is Jaehoon Jeong from
21 KEPCO Nuclear Fuel.

22 Actually, we have finished development of
23 the code which considers TCD impact, but the start of
24 these applications, we haven't finished that yet.

25 So, we may apply that code in the next

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 application.

2 MR. SCHULTZ: Thank you, I appreciate
3 that.

4 MR. SISK: If there are no other questions,
5 we're going to caucus while you have the NRC to talk
6 about the issues.

7 CHAIRMAN BALLINGER: I think we've checked
8 that the room is sanctified so we can get the Staff
9 to come up.

10 Thank you.

11 Oh, I think Chris has got -- oh, the open
12 session's over, we're now in closed session.

13 (Whereupon, the above-entitled matter went
14 off the record at 1:39 p.m. and resumed at 2:19 p.m.)

15 MR. WUNDER: Okay, I guess we'll move on
16 now to Chapter 4. We'll be presenting our safety
17 evaluation with no open items. This is our outstanding
18 review team. Matter of fact, it's like the 1927 Yankees
19 of review teams. From Reactor Systems, we have
20 Alexander Burja, Jim Gilmer, Carl Thurston, and Chris
21 Van Wert.

22 From the Materials and Chemical
23 Engineering Branch, our team members were John
24 Honcharik and Dan Widrevitz. Contributing from the
25 Office of Research were Andrew Bielen and Peter Yarsky.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And finally, providing additional assistance we have
2 Nick Klymyshyn of PNNL. It's looks like Chris is
3 probably going to be starting off for us today, so Chris,
4 whenever you're ready.

5 MR. VAN WERT: All right, well thank you
6 very much, you're not rid of me yet. So as we discussed
7 before when we came in front of you before with the
8 4.2 with open items, we had two open items. The first
9 one we just closed out, which is related to the fuel
10 assembly mechanical design analysis, which was PLUS7
11 topical report.

12 At that time, the topical report was still
13 under review. And due to at that time the question
14 was revolving around TCD, we thought there were
15 potential implications on DCD Sections 4.2, 4.3, and
16 4.4, which will all depend on the resolution path chosen
17 by the applicant.

18 So now that we've closed out the topical
19 report, we concluded, again, the four criteria that
20 the SRP 4.2 guidance tells us to look at. And we assured
21 that the fuel and cladding integrity is maintained.
22 That allowed us to, well, because of that, the thermal
23 design margin calculations in DCD Section 4.4 remained
24 unaffected.

25 No design, nuclear design limitations or

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 changes were necessary based on the resolution passed,
2 so therefore DCD Section 4.3 was not impacted by the
3 issue. Based on that and the completion of the topical
4 report review, the staff concludes that this item is
5 now closed. So no further questions.

6 The second open item on 4.2 was related
7 to the structural analysis of fuel assemblies for
8 seismic and loss of cooling accident loading. At that
9 time, the applicant was in the middle of revising their
10 referenced technical report, which is now currently
11 Revision 2, in order to address staff concerns. That
12 was not completed at the time of our last presentation.

13 Now, Revision 2 has been completed as of
14 July 2017, and we have completed our review of that.

15 And it did address all the staff's concerns that we
16 had at the time.

17 I will discuss in the next three slides
18 the staff's review, but the, and the summary at this
19 point is that the staff reviewed the information
20 provided and determined that PLUS7 fuel assembly will
21 meet the requirements of GDC-2 in terms of fuel assembly
22 structural response to externally applied loads.

23 And so at least I wanted to give you a high
24 level overview of our evaluation because that was not
25 presented to you during the last go-round. In terms

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

1 of the analysis of loads for the PLUS7 fuel assembly,
2 they did rely on previously approved CE codes and
3 methods. And I've listed them here for your review.

4 The fuel assembly response characteristics
5 were determined by testing, and they covered both BOL
6 and EOL conditions, which did address the staff's
7 Information Notice 2012-09. And they also performed
8 tests in air, still water, and flowing water conditions.

9 The staff reviewed the tests and analyses
10 and concluded that the referenced methodology was
11 correctly followed, and that the seismic damping credit
12 was supported by the test results. Therefore, the fuel
13 assembly loading values are acceptable.

14 In terms of determination of strength, the
15 application does follow the methodology highlighted
16 in CENP-178-P, Rev. 1, for the strength calculations.

17 And this included performing one-sided drop tests to
18 represent grid to barrel impacts through grid long pulse
19 testing to represent grid-to-grid impacts. And it did
20 follow ASME Code Section 3 for components other than
21 grids. And the acceptance criteria for grids were
22 developed based on the grid crush test data.

23 These limits follow the staff guidance
24 provided in SRP Section 4.2, Appendix A, and are
25 therefore acceptable.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And in terms of the acceptance criteria
2 and analysis performed, Revision 2 of the tech report
3 presents the analysis of the PLUS7 fuel assembly in
4 the APR1400 reactor design and provides the acceptance
5 criteria by which the PLUS7 fuel assembly is evaluated.

6 The staff reviewed and concluded that the
7 applicant adequately demonstrated that fuel rod
8 fragmentation would not occur as a direct result of
9 LOCA blowdown and SSE loads, and that the control rod
10 insertability is always ensured.

11 Are there any questions on this topic?
12 Okay, thank you very much.

13 MR. WUNDER: We have too, excuse me, Mr.
14 Chairman, we have too many people to sit up here all
15 at once. So we're going to briefly change out panels
16 for the remainder of the chapter.

17 I'm now joined by Alex Burja and Jim Gilmer.
18 And I was supposed to be joined by someone from
19 Materials, but they don't appear to be here yet. So
20 I will, fortunately their slide is the last one, and
21 maybe they'll show up. So I'll turn it over to Jim
22 and Alex.

23 CHAIRMAN BALLINGER: Those Materials
24 people can't be trusted.

25 (Laughter.)

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MS. BURJA: Thanks, George. Again, my
2 name is Alex Burja, and I'm the staff reviewer for DCD
3 Section 4.3.

4 Though there were no significant open items
5 as of our last presentation to you, I will be addressing
6 two questions or comments that have come up. The first
7 is why Shin Kori data was allowed to be used to validate
8 MCNP to calculate shape annealing functions when the
9 staff did not accept a foreign plant as a prototype
10 plant during the Phase 3 review.

11 So as will be discussed later today during
12 the Chapter 14 presentation, the staff's position on
13 referencing foreign plants as prototype plants is that
14 it is acceptable, provided that the quality assurance
15 program for construction and testing is consistent with
16 the applicant's approved QA program.

17 But in this particular case for 4.3, it's
18 a little bit of a different situation, because the Shin
19 Kori data is being used to show that MCNP is an
20 acceptable method for calculating shape annealing
21 functions. It's not being used as a way to exempt the
22 design from testing.

23 In fact in Chapter 14, there is a power
24 ascension test that is used to verify the core
25 protection calculator constants, including shape

1 annealing functions. So it is something that will be
2 tested.

3 In terms of guidance that is specific to
4 nuclear design calculations, Standard Review Plan
5 Section 4.3 states that critical experiments and
6 operating reactors should be used to validate codes
7 and analysis procedures. But there isn't any hard and
8 fast guidance on whether the data comes from domestic
9 or foreign sources.

10 What is important in our view is that the
11 data sources satisfy our QA requirements, and this
12 validation technical report did go through KHNP's QA
13 process. So for these reasons, the staff concludes
14 that the use of Shin Kori data for validating MCNP is
15 acceptable.

16 MR. SCHULTZ: Alex, in the first bullet,
17 you say the applicant's approved QA program. Who has
18 performed the approval of that program?

19 MS. BURJA: So that would be the Quality
20 Assurance Branch. I believe that topical report has
21 been approved by them.

22 MR. SCHULTZ: And so we have these things
23 done in the right sequence. In other words, that review
24 has been done and the QA program has been found
25 acceptable.

1 MS. BURJA: That's correct.

2 MR. SCHULTZ: Good, thank you.

3 MS. BURJA: Are there any other questions?

4 All right, next slide, please. During the Phase 3
5 presentation, there was a lot of comments or concern
6 about the fact that the staff didn't document the issue
7 of load following in the safety evaluation, as it could
8 lead to confusion or problems in the future.

9 So the staff took that into consideration
10 and has revised SER Section 4.3 to explicitly discuss
11 the related RAI that the staff issued to confirm that
12 there would be no load following, and to explicitly
13 state that the APR1400 is approved for base load
14 operation only.

15 In addition, the staff did ensure that any
16 references to load following throughout the DCD have
17 been removed, with the exception of one confirmatory
18 item that will be changed in the upcoming DCD revision.

19 CHAIRMAN BALLINGER: You might take a look
20 at the topical report on the PLUS7 fuel and search on
21 load following. It's there.

22 MEMBER SKILLMAN: But I think that the
23 distinction is --

24 CHAIRMAN BALLINGER: Yeah, I know the
25 distinction.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER SKILLMAN: The reactor coolant
2 system on the NSSS versus the fuel. I mean, the fuel
3 can be designed to do all kinds of things, whereas the
4 commitment for load following on the NSSS is quite
5 candidly just a different kettle of fish. That's a
6 whole different deal. So the fuel's great, but --

7 CHAIRMAN BALLINGER: Yeah, it's just a
8 matter of terminology, I think. But once a day ten
9 percent to 100% power and back.

10 MR. SCHULTZ: What you're saying, Ron, is
11 that the documentation ought to reflect the situation
12 between what's been done for the fuel.

13 CHAIRMAN BALLINGER: Yeah.

14 MR. SCHULTZ: And what it is for the NSSS.

15 CHAIRMAN BALLINGER: Yeah.

16 MEMBER SKILLMAN: Well, it think that's
17 what Alex just said, that the document, Chapter 4, for
18 the NSSS has been purged of load following.

19 MS. BURJA: That's correct.

20 MEMBER CORRADINI: So can I ask a question?
21 I'm just curious. So what is load following as a
22 definition? If I go from 100% power to 90% power over
23 two hours, is that load following?

24 MS. BURJA: So I --

25 MEMBER CORRADINI: What is it? I mean,

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 I know what Dick, I'm going from 10% to 100%, yeah,
2 I get it. But if the plant maneuvers from 100 to 90
3 in half a day, that's not load following, in my mind.

4 So where's the definition in all this documentation?

5 MR. LU: This Shanlai Lu from Reactor
6 System. I'll just give you my perspective. In the
7 load follow, basically what we mean is you follow the
8 grade demand instantaneously.

9 So basically you have a change, if for
10 example, you don't need that kind of power. And one
11 of the steel mills shut down their, you know, their
12 electrical oven. And then that's a lot demand is just
13 shut down. So basically local grid that's not needed
14 instantaneously, you drop the power, the map.

15 MEMBER CORRADINI: I understand, I figured
16 that might be an answer. But practically I thought
17 where Dick, where Member Skillman was going was that
18 the vessel components may have a ramp rate this is more
19 limiting than the fuel. So in the fuel section, I would
20 expect you got some sort of ramp rate limits that are
21 listed such that that's the limiting thing if it were
22 the fuel only.

23 And then the plant has some sort of other
24 limit, which is listed, so that we're clear as to what's
25 what. Because load following to me is kind of mushy.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN BALLINGER: There are no ramp or
2 rate limits on the fuel. But there are this 10% to
3 100% cycles, one per day, which is counted in the fatigue
4 data for the fatigue usage factor.

5 MR. VAN WERT: This is Chris Van Wert and
6 --

7 UNIDENTIFIED SPEAKER: Closer to the mic.

8 MR. VAN WERT: Okay. The only thing I
9 would like to add just for clarification too is that
10 the PLUS7 Fuel Topical Report is a standalone topical
11 report. So the limits on the APR1400 design are what
12 you would see in the DCD, and that's what Alex has just
13 discussed being put in there.

14 The referenced topical report might allow,
15 and going to extremes here, but if the, for whatever
16 reason the topical report showed and they had approval
17 for a 100 gigawatt day burnup but the plant designed
18 the DCD, only allowed it to go up to 60, then 60 is
19 the limit, regardless of whatever the topical reports
20 says.

21 MEMBER CORRADINI: Okay, all right, so
22 then, so back to my original question. Should there
23 be somewhere in the DCD which says load following is
24 ramp rates that are greater than X over a time period?
25 It seems to me there's got to some sort of engineering.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Otherwise, I can have normal maneuvering, PWRs do it
2 now.

3 MR. VAN WERT: Yeah, I'm pretty sure you've
4 been listening in on our conversations.

5 MEMBER CORRADINI: Okay, well, no I'm
6 just, this is a hot topic.

7 MR. VAN WERT: Yes.

8 MEMBER CORRADINI: So I'm kind of curious
9 what it means.

10 MEMBER MARCH-LEUBA: From my point of
11 view, Mike, is you can have preplanned maneuvers from
12 10% to 100% and that's not load following. As long
13 as it's preplanned and the Engineering Department has
14 analyzed it before you send it on. So you knew it was
15 okay.

16 Load following is you put it in automatic
17 on the control system and it may give you demand to
18 ten percent like that, which you have not pre-analyzed,
19 and you don't know if it's going to be okay.

20 MEMBER CORRADINI: Okay, fine.

21 MEMBER MARCH-LEUBA: So in order for a
22 plant to be approved for load following, they have to
23 put drop limiters, they have to put some stuff.

24 MEMBER CORRADINI: Okay, thank you.

25 MS. BURJA: Any additional questions or

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 comments?

2 CHAIRMAN BALLINGER: We're lucky this only
3 too that long.

4 MR. GILMER: Good afternoon, I'm going to
5 talk on the second topic, the core thermal hydraulic
6 design. When we last met with you for Phase 3, there
7 were two open items associated with this section, both
8 of which you heard earlier today, either from KHNP or
9 the staff.

10 The first one was actually tied to Chapter
11 7 open item on the instrument set point methodology.
12 It affects 4.4 because of the core protection
13 calculator, the limiting safety systems settings, in
14 particular linear power density and the departure from
15 nucleic boiling.

16 In order to resolve the open item during
17 an audit, KHNP showed us data that backed up their
18 assertion that those particular limiting safety
19 settings are inherently single sided. And in addition,
20 during the startup testing, a large number of power
21 shapes are collected, which effectively makes it a
22 semi-infinite power shape. Or, uncertainty curves.
23 So we were satisfied that it meets the 9595 criteria.

24 And KHNP agreed to indicate these
25 exceptions to the Reg. Guide 1.105, Rev. 3. And they've

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 done that now, so we consider that issue closed.

2 We did have one COL information item that
3 we wanted added to require the COL holder to develop
4 procedures for the core protection calculator that
5 were, this was not part of the design certification,
6 but it would be done during the COL stage. And we were
7 shown example procedures from Shin Kori, which
8 presumably the COL holder would use as a starting point
9 for developing their own.

10 There is one question from the Phase 3
11 meeting that Member Skillman raised on the three percent
12 flow bypass, and we had a separate sidebar meeting as
13 well. During the meeting we argued that three percent
14 bypass is treated as a model uncertainty. And that
15 it clearly is in the Thermodesign Methodology Technical
16 Report.

17 Our sidebar discussion got into the hot
18 versus cold gaps, and our mechanical engineering branch
19 supported us, because they had some open RAIs on that
20 issue. And KHNP provided their calculations. So from
21 a 4.4 point of view, we were satisfied that that was
22 not still a concern.

23 MR. SCHULTZ: Is that, when you say it's
24 applied, treated as an uncertainty, that's in any
25 analyses associated with that for safety analysis?

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. GILMER: Well, at least for the TORQUE
2 and CTOP, which are the two codes that are used for
3 the core thermal design. And it's also applied in the
4 large break LOCA methodology.

5 MR. SCHULTZ: And that's the application
6 for RELAP.

7 MR. GILMER: Right, which we'll talk about
8 in --

9 MR. SCHULTZ: Chapter 15.

10 MR. GILMER: Chapter 15.

11 MR. SCHULTZ: Okay, thank you.

12 MEMBER KIRCHNER: Do they make a three
13 percent adjustment in core flow, a decrement for the
14 core protection calculator input?

15 MR. GILMER: I don't remember the answer
16 to that, honestly. But I believe there was some
17 adjustment to the.

18 MEMBER KIRCHNER: Yeah, their CHF ratio
19 is going to be a function of flow.

20 MR. GILMER: Right, and one place where
21 that will probably enter in is the daily and monthly
22 power calibration. Any deviations should show up
23 there, and they're addressable constants that can be
24 applied by the operator.

25 MEMBER KIRCHNER: So is that what you mean

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 on the middle bullet there, with the CPC, that for the
2 actual plant they would consistently implement
3 constants? In other words, would they adjust that CPC
4 to account for what their flow balance is telling them
5 they're losing on bypass?

6 MR. GILMER: Yes, that's correct. Any
7 additional questions? Okay.

8 MR. WUNDER: I'm told that our materials
9 guy will be, is calling in on the phone, which is good,
10 because I was afraid for a minute that I was going to
11 have to become the resident expert on Versa-Vent. And
12 they don't have Versa-Vents on submarines, and if they
13 don't have them on submarines, I don't know what they
14 do. So I think --

15 MEMBER KIRCHNER: You had the Yankee '27
16 team, and they have a lot of backup hitters.

17 MR. WUNDER: I guess we're not as deep in
18 the bench.

19 MR. WARD: John, I'm sure, did you call
20 in?

21 MR. HONCHARIK: Yes, this is John
22 Honcharik.

23 MEMBER SKILLMAN: John, this George
24 Wunder. Your slide is up on the Versa-Vent, and we're
25 just, if you'd please be so kind as to talk to it.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. HONCHARIK: Okay. My name is John
2 Honcharik, Senior Materials Engineer at NRO. And the
3 topic here is the control rod drive system materials.
4 That previously had an open item with two questions.

5 Basically, the issue was that the DCD
6 didn't have sufficient information of why the
7 Versa-Vent does not considered reactor coolant pressure
8 boundary. And also it didn't provide the operating
9 experience of the Versa-Vent to reduce the dissolved
10 oxygen levels in the CRD system.

11 We asked those RAIs and they responded.
12 And basically they provided justification for why the
13 Versa-Vent's not considered pressure boundary.
14 Basically, they only credit the ball and vent stem for
15 the pressure boundary and not the Versa-Vent. Only
16 if the housing nut is installed, if the Versa-Vent were
17 to leak, is when they credit the housing.

18 Also, they provided operating experience
19 of Versa-Vent that's used in some Korean plants, and
20 also I think Palo Verde had it. And basically it shows
21 that they could reduce the dissolved oxygen levels to
22 acceptable level.

23 And in addition, these CRD housings and
24 vent stems, they're pretty, at lower temperatures than
25 operating plants, about 135 degrees Fahrenheit. So

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 this also helps minimize the occurrence of stress
2 corrosion cracking. So based on their response, we
3 reviewed the information and found that it was
4 acceptable. And basically it met the intent of the
5 GDC-1, 14, and 26. And that concludes my presentation.

6 Are there any questions?

7 MEMBER SKILLMAN: I'm good, thank you.

8 CHAIRMAN BALLINGER: Okay.

9 MR. WUNDER: Mr. Chairman, if there are
10 no other questions, that concludes our presentation
11 on Chapter 4. Thank you, gentlemen.

12 CHAIRMAN BALLINGER: Do I just -- I just
13 keep turning it on. You need to shift to Chapter 14,
14 page --

15 MR. SISK: This is Rob Sisk, Westinghouse.

16 Before we shift to 14, KNF would like to offer a couple
17 of comments based on the questions that were raised
18 during our session. If that would be appropriate, we'd
19 just offer a few, a brief response to some of the
20 comments that were raised just a little bit earlier.

21 So, Mr. Kwan.

22 So the purpose of this is really to address
23 the three comments the Committee raised earlier that
24 we were caucusing on here just briefly, and just wanted
25 to get back some preliminary responses to your concerns.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 So Mr. Kwon, why don't we start with the 0.77.

2 MR. KWON: Yeah, 0.77 for the particular
3 calculation, this calculation was based on the power
4 variation between 10% and 100%. Ten is the load
5 following and the practical damage factor during the
6 load following, which has its own stress, but the
7 different stress makes the damage factor and for during
8 the whole time of lifetime, the practical damage factor
9 is cumulative. So --

10 CHAIRMAN BALLINGER: Yeah, I understand,
11 it's like a minors rule thing. So it's a summation
12 of various cycles. And the 10% to 100% is explicitly
13 called out in the chapter. The AOOs are explicitly
14 called out in the chapter, the number of them.

15 So there are several categories which are
16 called out explicitly. But there's nowhere where those
17 usage factors add up to 0.77. So that's what I was
18 interested in.

19 UNIDENTIFIED SPEAKER: So the incremental
20 usage factor for each --

21 CHAIRMAN BALLINGER: Yeah, how did you get
22 to the 0.77?

23 MR. KWON: So yeah, right. This is a
24 accumulated by the minor rule.

25 CHAIRMAN BALLINGER: Yeah.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. KWON: Yeah, the cumulative is
2 calculated by the code.

3 CHAIRMAN BALLINGER: Yeah.

4 MR. KWON: Yeah.

5 CHAIRMAN BALLINGER: Oh, okay, I guess,
6 it's not that a big deal, I guess. But you got 0.77,
7 okay. Let's just say that the 10% to 100% excursions
8 over the life gives you 0.5 of the 0.77, and the AOOs
9 give you 0.2. So 0.7 now. But then there are other
10 cycles -- what adds up to 0.77? What dominates? Does
11 that load following thing dominate, which I suspect
12 is true? What is the dominant fatigue usage factor?

13 MR. KWON: I understand the 100% of power
14 dominate, which already surely exceeds the reactor
15 power. That makes the boundary power. And between
16 the lower power, 10%.

17 MEMBER SKILLMAN: May I ask this?

18 CHAIRMAN BALLINGER: Can you?

19 MEMBER SKILLMAN: You're on a 24-month
20 fuel cycle, right. It's two years. You shut down for
21 about 30 days, okay. So the fuel is in for three cycles.

22 MR. KWON: Yes, three cycles.

23 MEMNBER SKILLMAN: So in the first cycle,
24 that fuel sees about 700 cycles. In the second fuel
25 cycle, that fuel assembly sees 700 cycles. In the third

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 fuel cycle, that fuel sees 700 cycles. So that one
2 fuel assembly, if it was in the first batch and the
3 first core, sees about 2100 cycles, 100, 10%, 100, in
4 accordance with your 3.2.

5 And in addition, it sees startups and
6 shutdowns, three, and it sees some reactor trips,
7 hopefully none. But you have at a minimum 2100 cycles.

8 Is that the basis of the utilization factor that Dr.
9 Ballinger asked about?

10 CHAIRMAN BALLINGER: If it's 0.77, and
11 let's say you were to remove all of the 10% to 100%
12 cycles, what would the fatigue usage factor be?

13 MR. SISK: This is Rob Sisk, Westinghouse.
14 We're going to move on. The individual that would
15 be most efficient on that is not really available today
16 to go into the code detail.

17 CHAIRMAN BALLINGER: I'm just suspicious
18 that this thing is completely dominated by an artificial
19 --

20 MR. SISK: Understand.

21 CHAIRMAN BALLINGER: Set of transients.

22 MEMBER SKILLMAN: And you know, we know
23 someone knows. We know that there's an individual that
24 has this down to a third decimal place. We were just
25 looking for it and we couldn't find it. And that's

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 why Ron asked the question.

2 MR. SISK: Understand, and we can only go
3 to certain level today. But we want to get back to
4 the extent that they could, and appreciate that. Thank
5 you very much. So Mr. Kwon, let's move on to the 0.3
6 mils.

7 MR. KWON: Current thickness assumption
8 of 0.3 mils. The current thickness comes from the
9 corrosion model, yes, and this was assumed in the code
10 model, in the model. Let me see, regular model.

11 CHAIRMAN BALLINGER: It can't really come
12 from the corrosion model, can it? The crud thickness,
13 that's not the same as oxide thickness. The crud
14 thickness I thought came from measurements on rods from
15 various reactor plants. Crud is an accumulation based
16 on operating experience.

17 MR. SISK: Thank you for the patience, but
18 I think we're going need to get the other. We'll look
19 at this. We understand the comment, but we have no
20 prepared responses today.

21 CHAIRMAN BALLINGER: Okay.

22 MR. SISK: So let's move on.

23 MR. KWON: Yeah, and the multiplier --

24 MR. SISK: Okay, this is --

25 CHAIRMAN BALLINGER: We're 0 for 3, is this

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 what you're saying?

2 MR. SISK: 0 for 2 so far.

3 MEMBER STETKAR: But even the '27 Yankees,
4 batting 333 is not bad, so.

5 MR. SCHULTZ: One in three, right, one in
6 three.

7 MR. KWON: And the model for load used
8 0.75. In the small group of data, in all data group,
9 so in that case, CHOLO is better than the Zircaloy.

10 CHAIRMAN BALLINGER: Well, it better be.

11 MR. KWON: Yeah. But with many data
12 accumulation, in the high burnup exceeding 50
13 kilowatt-days.

14 CHAIRMAN BALLINGER: Fifty or 59?

15 MR. KWON: More than 59.

16 CHAIRMAN BALLINGER: More than 59.

17 MR. KWON: Yeah.

18 CHAIRMAN BALLINGER: See the data, the
19 data that I see, and I can, there's a plenty of papers
20 which plot the oxide thickness versus burnup. Where
21 you get the big advantage for ZIRLO is at high burn.

22 No, I've got-- okay, all right. If we're going to
23 say something, because I have a --

24 MR. SISK: I also want to caution this,
25 I guess are we still closed?

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN BALLINGER: Oh, okay, we have to
2 be careful then.

3 MR. SISK: Well, I think, I don't think
4 we're ready for this. Let's just take it out. Yeah,
5 three strikes, we're out.

6 CHAIRMAN BALLINGER: We're 0 for 3.

7 MR. SISK: So we're going to move Chapter
8 16 out.

9 CHAIRMAN BALLINGER: Good idea.

10 MR. SISK: Fourteen, going up to 14, I'm
11 sorry, 14.1. 0 for 4. Ken.

12 UNIDENTIFIED SPEAKER: So M-5 does indeed.

13 UNIDENTIFIED SPEAKER: So this our factor
14 of two different.

15 UNIDENTIFIED SPEAKER: So 0.92?

16 UNIDENTIFIED SPEAKER: But they showed
17 data. So you know, in the US we have, EPRI has all
18 these chemistry guidelines. But I don't know what they
19 have there. So.

20 CHAIRMAN BALLINGER: Okay, I'm sorry.

21 MR. SISK: Okay, so this is Rob Sisk,
22 Westinghouse. We're prepared now that we're going to
23 begin the discussion on Chapter 14. I've introduced
24 Mr. Sanwon Lee.

25 MR. LEE: Good afternoon, my name is Sanwon

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Lee, and I work for KHNP as a technical manager of
2 enterprise design of APR1400. Today I'd like to talk
3 about Chapter 14 verification program.

4 This slide shows the overview of my
5 presentation. And I will just briefly talk about the
6 overview of Chapter 14 and technical topics and finalize
7 with the current status.

8 Chapter 14 includes three sections. Today
9 I will cover the Chapter 14.1 and 14.2. And the 14.3

10 ITAAC is to be discussed at future ACRS meeting. In
11 Chapter 14.2, initial task program, most of the contents
12 is Subsection 12, task description. It contains
13 lateral system-based test program and integrity test
14 program.

15 Test description consists of four phase.

16 Phase one is the pro-operational test. And then
17 geoloading and post-core hot functional testing. And
18 initial criticality and low-power physics test. And
19 finally we do some power ascension testing.

20 As of Rev 0, we submit the 178 individual
21 test program. But during the RAI process, finally
22 we've got a 199 test will be submitted at DCD Rev 2.

23 Summary of RAIs. We got 71 RAIs. And in
24 page three, we got a open item of 12, 16 open items.

25 But it was all resolved and right now we don't have

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 any open items now.

2 From this slide, I will briefly talk about
3 several open items that is important in Chapter 16,
4 or Chapter 14. Open item number one is the device that
5 startup up the administrative manual in accordance with
6 the SRP. So we advise the staff to incorporate into
7 the SRP requirement.

8 And open item number two, some of the
9 vibration monitoring tests. NRC require both, based
10 on the required 1.2, but with some discussion. This
11 is a monitoring system, so it's not a, for example,
12 CVAP program. So it is related, but not directly
13 related to the required 1.2.

14 And open item number three is natural
15 circulation test as a book test. We designate Palo
16 Verde as a prototype reactor of AP1400. So natural
17 circulation test is not done as a book test.

18 And open item number six, radiation signal
19 transmit, should be transmit to the emergency response
20 data system. So we revised Chapter 11 and Chapter 12
21 because it's not a procedure-related issue, it is a
22 design issue. So we modified Chapter 11 and 12.

23 And open item number nine, revised remote
24 shutdown console test to verify manual control in the
25 MCRs. So we revised the relative ITP, such as ESF

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 component control system test.

2 And open item number thirteen, radiation
3 check source should be used to verify the radiation
4 monitoring function. There are some calibrated, so
5 sometimes calibrated sources used and sometimes
6 radiation check sources used. But in the practical
7 region, we, in the ITP process, we uses simulated,
8 calibrated source. But in ITAAC, radiation check
9 source will be used as a part of an ITAAC. So there
10 is a result.

11 And finally, number sixteen, post-core,
12 ex-core neutron flux monitoring systems is deleted as
13 a post-quad test instead of it is performed in
14 pre-operational testing period.

15 This slide shows the question when Phase
16 38 ACRS meeting, the question is that why the CVAP is
17 not included as part of ITP. The answer is that APR1400
18 is classified as a non-prototype category one plant
19 recording Palo Verde Nuclear Power Plant as a prototype
20 plant.

21 In accordance with the required 1.2
22 vibration measure on the program can be omitted if the
23 non-prototype category one reactor if the inspection
24 program is fully implemented.

25 In APR1400 DCD Chapter 3.9, there is some

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 information about the inspection program and assessment
2 program. So implementation of the vibration
3 measurement program is not necessary in APR1400.

4 So this is final slide. Currently Chapter
5 14.1 and 14.2 are completed. And sixteen open items,
6 there was this identified in Phase 3 is all resolved.

7 And changes in Chapter 14.1 and .2, and markup, and
8 during the response to the RAI will be revised in the
9 revision with DCD left to February of this year. Thank
10 you for your listen.

11 MEMBER BROWN: I just wanted to clarify
12 a couple of things. Number one, you said ITAAC will
13 still, they'll deferred. That's Section 14.3, so
14 that'll come later, okay. But there were some items
15 in the SER relative to response time testing. And it
16 goes back, I'm trying to get back into the actual 14.2,
17 which was Section 14.2.12.1.24, which is the PTS
18 testing.

19 And between, I was trying to decipher what
20 was going on, because there it says you're supposed
21 to, to do time response, you're supposed to inject
22 signals into the appropriate sensors or terminals and
23 measure the elapsed time to achieve tripping of the
24 circuit, trip circuit breakers, or to initiate an ESFAS
25 signal. And it can be tested by overlapped testing

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 method.

2 And that was also mentioned in the SER.
3 However, it was in a section that was only talking about
4 the CPSC, the core protection -- no, CTCS, calculator
5 system. Whereas it talked about a modular system in
6 the SER. And I guess right now I'm kind of confused
7 as to what's the difference between modular and
8 overlapped. Does the modular apply to the regular trip
9 part of this, or just the CPCS?

10 So the response time is kind of confusing
11 to me in terms of how that's done. I have a number
12 of comments on the ITAACs part of it, but that's, they're
13 relative to Section 2.5 and Tier 1. And I guess if
14 we do ITAACs later, I guess I ought to defer those
15 questions. Am I correct on that?

16 CHAIRMAN BALLINGER: Yeah.

17 MEMBER BROWN: Okay. I hate that, I'll
18 forget it by then. Okay, any, I guess maybe I ought
19 to address this to the staff when we get to the staff
20 section so that I can try to get a feel for what you're
21 talking about? Okay.

22 MR. WARD: Yes, we'll do our best to answer
23 it then.

24 MEMBER BROWN: Okay, let me -- there were
25 also questions relative to, there's just single

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 statements relative to the WD, the watchdog timers in
2 this same section, as well as a section on acceptance
3 criteria. I guess I can't comment on the, acceptance
4 criteria don't seem to see, have the same type of
5 delineation or detail that they have in the Tier 1,
6 Section 2.5. They're just statements that you verify.

7 And there are some differences between 2.5
8 or lack of actual reference to them, even. So I'll
9 bring that up when I talk to you, I guess. It's a matter
10 of things that are missing right now.

11 MR. WARD: Okay.

12 MEMBER BROWN: Okay? I'm sorry, that's
13 all I had right now. I guess it's just a statement
14 in there. I guess I'll have to get it clarified with
15 the staff as where we go with that.

16 MEMBER KIRCHNER: I have a question on the
17 C, the Comprehensive Vibration Assessment Program.
18 Now if you're using, maybe I don't know the Palo Verde
19 plant, but they don't have your accumulator design,
20 do they, the APR1400 accumulators? So how much of a
21 prototype is Palo Verde when you have a much different
22 accumulator injection system for APR1400?

23 Something when we had reviewed last year,
24 and questions about vibration, when that discharges,
25 was something I remember us discussing at great length.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 So will you test the accumulators in the pre -- I guess
2 you would do that in the initial Phase 1 and measure
3 the vibration?

4 MR. SISK: For my help, but to clarify for
5 me, when you're talking about the accumulator, you're
6 talking about the SIT tank?

7 MEMBER KIRCHNER: Yes, with the fluidic
8 device.

9 MR. LEE: We have SIT with the fluidic
10 device, but Palo Verde only have a SIT. But SIT is
11 safety related component. CVAP test is for the
12 vibration of the reactor vessel internals. And the
13 normal operation component. So --

14 MEMBER KIRCHNER: I thought it included
15 the RCS as well, our primary coolant system.

16 MR. LEE: Yeah, in -- for example, the
17 reactor vessel and the main piping and fuel design is
18 very closely related to the CVAP test. And it is very
19 close to the Palo Verde and our reactor.

20 But the difference is, as you mentioned,
21 the fluidic device is not installed in Palo Verde.
22 But that might affect the vibration, but it might be
23 very small or negligible effect can be. We assume that
24 that's not a important design barriers to the CVAP
25 vibration test.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER KIRCHNER: Yes, okay, thank you.

2 MEMBER CORRADINI: I guess just to make
3 sure, I think what Walt was asking you is are you going
4 to test it in this test sequence. That's what I thought
5 you were going, in the initial testing.

6 MR. LEE: We do the SIT test as a different
7 procedure. Yeah, but independent to the CVAP, we do
8 some safety injection tank test. But measuring data
9 is different. We have turn-down time and flow rate
10 of high flow and low flow, but in accumulator, all the
11 cases, they only have a flow rate. So data measurement
12 is different for the Palo Verde and our reactors.

13 MEMBER KIRCHNER: Okay, thank you.

14 MEMBER BROWN: Excuse me, I did have one
15 other comment. When I went through the objectives,
16 this is in 14.2, that same section that I referenced,
17 there is no objective in there. There's no objective
18 in there to, no test or inspection verifies that there
19 are no communications between divisions, other than
20 those that exist between the function processor, the
21 bias table processors, and the voting processors, which
22 are generally referred to as LCL processors.

23 So there's no verification. The only
24 thing you can do is check wiring diagrams to ensure
25 there are no connections. And there's nothing in even

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 an inspection to do that within this particular section.

2 It's also lacking in the ITAACs, but I mean it's lacking
3 in this particular PTS test verification section, 14.2.

4 UNIDENTIFIED SPEAKER: Which would be
5 different than your preoperational tests.

6 MEMBER BROWN: These are preoperational
7 tests.

8 MR. SISK: This is Rob Sisk. I don't think
9 we have a comment on that right now, Charlie.

10 MEMBER BROWN: Okay, I'm just saying it's
11 an observation.

12 MR. SISK: We'll take a look.

13 MEMBER BROWN: It's a lack right now,
14 Chapter 14 doesn't have anything that verifies
15 communications independence in that particular
16 section. And I presume that's the section where it
17 should go, based on what I saw. Even though you refer
18 to ITAACs later in this document that are in Tier 1.

19 MR. SISK: Thank you.

20 CHAIRMAN BALLINGER: Switch out again.

21 MS. FERGUSON: Good afternoon, I'm Ashley
22 Ferguson. I'm representing the Quality Assurance
23 Vendor Inspection Branch, and doing the presentation
24 on Chapters 14.1 and 14.2., the staff's review.

25 So Tanny was the project manager. And

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 myself along with 32 other technical, 38 --

2 UNIDENTIFIED SPEAKER: Are you actually
3 qualified to --

4 MEMBER POWERS: I was actually going to
5 ask that. We're very suspect of him.

6 CHAIRMAN BALLINGER: He has a history.

7 (Laughter.)

8 MS. FERGUSON: Okay, so I performed a
9 review of Chapters 14.1 and .2, along with 38 other
10 technical review staffs from the NRC. So in this
11 presentation, I will discuss some follow-up items
12 regarding prototype plants, specifically NuScale's
13 reference of Palo Verde Unit 1 as the prototype plant
14 in regards to performing vibration and natural
15 circulations tests.

16 Additionally, I will discuss the staff's
17 conclusion of the review of Sections 14.1 and 14.2,
18 as well as a closeout of the 16 open items during the
19 Phase 4 review. So I won't spend a lot time on the
20 closeout of those 16 open items, just because KHNP
21 covered all of those in their presentation.

22 MEMBER BROWN: With the exception of the
23 one I asked about.

24 (Laughter.)

25 MS. FERGUSON: Okay. So there was some

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 discussion during the last of Phase 3 ACRS meeting
2 regarding the staff's position on allowing foreign
3 plants to be referenced as a prototype plant for US
4 design certification. So currently there is no formal
5 documented NRC position regarding the use of foreign
6 data when referencing domestic licensing applications.

7 However, in regards to the initial test
8 program, the staff has determined that it is acceptable
9 to reference a foreign plant as a prototype plant,
10 provided that the applicant can demonstrate that the
11 quality assurance program for construction and
12 performance of the initial test program is consistent
13 with the applicant's approved quality assurance
14 program.

15 And so this question was raised in regards
16 to performing vibration and natural circulation tests.

17 And so specifically, for the comprehensive vibration
18 analysis program as discussed in Reg. Guide 1.20, it
19 states that if a valid prototype CVAP was conducted
20 on a reactor outside of the United States, the details
21 and results of the program would need to be included
22 in the application related to the non-prototype plant.

23 And it has to of course meet the criteria in the reg
24 guide.

25 So there was a question asked in regards

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 to the analysis done for the dimensions of the APR1400
2 in Palo Verde Unit 1, in regards to the CVAP program.

3 And so the particular table that was mentioned was
4 DCD Table 1.3. However, the comparison of Palo Verde
5 Unit 1 data for the reactor internals is located in
6 DCD Tier 2, Tables 3.9-16 and 3.9-17.

7 So for the review of Section 14.1, the staff
8 concluded that information provided adequately
9 addressed the specific information to be included in
10 the ITP and is acceptable.

11 So the next couple of slides go over the
12 open items. There were 16 of them. All 16 have been
13 posed. Nine, or eight of those, I'm sorry, remain
14 confirmatory items. So we can kind of go through these.

15 Mr. Brown, which specific one did you want to?

16 MEMBER BROWN: Excuse me, are you done with
17 everything else? You zipped right through.

18 MS. FERGUSON: Yeah, which specific open
19 item?

20 MEMBER BROWN: It is 198-8208, I think.
21 Let me look again.

22 MS. FERGUSON: Okay.

23 MEMBER BROWN: 198-82082, question
24 14.02-21.

25 MS. FERGUSON: So that's open item number

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 seven.

2 MEMBER BROWN: And your part of the SER
3 is page 14-39 and 40. And so it begins with 14.2.12.124
4 with plant protection system test. And then comma
5 14.212.1.138 CPCS system. And then it seems to be all
6 jumbled, the discussion. I can't segregate it.

7 It implies, you talk about the CPCS testing
8 and that you can't do a beginning to end, insert a
9 signal, and test it, because of the large number of
10 sensors you have. I'm trying to remember why, but I
11 think that's where you agglomerate a whole bunch of
12 in-core sensors.

13 And then you do an analysis if there's an
14 algorithm that calculates stuff. And how you input
15 data into one sensor and run a time response test, I
16 can kind of maybe understand that. And you have to
17 do something on an analysis basis, and you talk about
18 modular versus, it's on page 39 of your thing here.

19 You all asked the question why is overlap
20 testing required. The response time test should
21 include each safety system from sensor to actuated
22 equipment as practical in a single test. Where it's
23 not practical, you can do it piecemeal and add them
24 up.

25 And their answer was they don't want to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 do a response time testing in a single test because
2 it would be more efficient and beneficial for
3 maintenance purposes to have a modular testing method
4 rather than a single test. And I presume all that
5 applied to the CPCS, not to the rest of the PPS system.
6 But it's all jumbled up.

7 MS. FERGUSON: Okay, so your question is
8 the response, the answer on the response time, does
9 that apply to the other INC systems outside of the CPCPS?

10 MEMBER BROWN: Yeah, the lead-in paragraph
11 is not, because it, the first part of the lead-in talks
12 about Subsection .24. And then as you continue, you
13 talk about 138, and you mix the stuff up. The rest
14 of the PPS system can easily be tested with an input
15 to output. So what we're, I don't, what we're using
16 a different methodology for is not clear.

17 MS. FERGUSON: Okay.

18 MEMBER BROWN: I wasn't able to get a hold
19 of, I don't have the RAI on that one, so I was unable
20 to see any of the details. But that's my question on
21 that.

22 MS. FERGUSON: Okay, so I'm going to take
23 your question back. The reviewer is not present at
24 the moment. But from what was included in the safety
25 evaluation, we identified that they didn't include

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 testing for the core protection calculator system, and
2 they proposed to include redundancy in independents,
3 specifically for the CPCS.

4 So as far as the other systems on the PPS,
5 I will have to take that back.

6 MR. CHOI: Could I answer? My name is
7 Woongsoek Choi, KEPCO E&C SC Engineer. So we provided
8 RAI response to answer for the question. So CPCS
9 response time testing is performed by similar method
10 with as a PPS modular.

11 I think the modular terminology cause a
12 little confusion. So CPC consists of CPP processor,
13 CH processor, and CPC processor. So the processor
14 phase to response time testing is performed.

15 So our testing overall diagram in Chapter
16 7.2 shows the PPS testing diagram. We will include
17 with all the included CPC. So for likely is PPS. So
18 the response time testing is performed by testing
19 injection signal injecting. And then to verify the
20 result on the output.

21 MEMBER BROWN: That's for the CPCS?

22 MR. CHOI: Yeah, right.

23 MEMBER BROWN: Okay, so you're saying that
24 you do it the same way that you do the rest of the PPS
25 system.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. CHOI: Right.

2 MEMBER BROWN: There was very little
3 definition. I didn't see the RAI, so I couldn't find
4 it. So I have no problem with looking at that. But
5 I also, in reading your SER, it doesn't come across
6 as there's no discussion of the PTS testing. It's all
7 lumped together, so it gets confusing as to what
8 applies, is there a difference or not.

9 MS. FERGUSON: Okay.

10 MEMBER BROWN: I'm just trying to make sure
11 we understand how that is done. Okay?

12 MS. FERGUSON: Okay.

13 MEMBER BROWN: Now the other, I guess the
14 other question I had on this is that, and this is just
15 from looking at the ITAACs, as well as this particular
16 section talks about testing of the watchdog timer.
17 When I looked later in the Tier 1 stuff, it was not
18 clear. They say -- it was not clear how that, it's
19 not even mentioned in the ITAACs, that the watchdog
20 timer is tested.

21 So it was not, and how you do that should
22 have at least, there should have been some type of
23 reference or acceptance criteria in this thing. And
24 I presume it's not in this RAI relative to that either.

25 MS. FERGUSON: No, it isn't.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: That's for processor
2 lockup. Okay. The next question or comment I had,
3 there's no, in this particular let me find the, where's
4 the slide? Oh. There is no -- oh, here it is.

5 Right now there is, included in this
6 objectives here, there are no tests to verify, no tests
7 or inspections that verify that there are no
8 communications between the divisions that exist, other
9 than the function processor trip data, which is an
10 on-off data, to other division voting processors, which
11 you have to have to be able to vote. But that should
12 be the only communication.

13 And there's no verification of
14 communication independence in this section,
15 14.2.12.1.24 rather. Which would, there's no
16 discussion of it anywhere relative to that.

17 MS. FERGUSON: Take that back as well.

18 MR. CHOI: So can I answer?

19 MEMBER BROWN: Sure.

20 MR. CHOI: For your concern. My name is
21 Woongsoek Choi, KEPCO E&C. So your second question
22 is about watchdog timer. So watchdog timer was added
23 in ITAAC. That was integrated with entire common-cure
24 watchdog timer issue. So ITAAC requires that the
25 watchdog timer shall not be dependent on the internal

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CPU. So --

2 MEMBER BROWN: Oh, I understand that.
3 I've seen your other piece of, the data that you all,
4 you know, the paper that you all put out. If you look
5 at, staying out of the ITAAC, the watchdog timer is,
6 if you added it to the ITAAC, that's fine. I don't
7 have a version of the ITAAC that shows that.

8 I'm looking at Rev. 1 of the Chapter 14.
9 So I, okay, if that's, if you've done something with
10 that, I guess we'll see that at some point.

11 MR. CHOI: Okay.

12 MEMBER BROWN: The other question relative
13 to communication independence, by the way, in Rev. 1,
14 the watchdog timer is mentioned, but it's not mentioned
15 in the ITAACs. It wasn't in Rev. 1, so that's all I'm
16 talking about there.

17 The communication independence is talked
18 about in the ITAACs, but it refers to only basic of
19 the communication within a processor, like the bias
20 table process talks about the processing and the
21 communication part, and with the dual port RAM. It
22 doesn't talk about sending data and not doing it in
23 the processing part but only sending it to the voting
24 units.

25 And you make sure there's no other, you

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 know, intercommunications between the divisions, other
2 than that particular communication. It's not talked
3 about either in the 14.2 chapter or that particular
4 feature in the ITAACs, so. Or at least in the Rev.
5 1 ITAACs.

6 MR. CHOI: Chapter 14.2.212.1.24, PPS
7 include the testing requirement for Y interface between
8 other systems and our safety assessment technical
9 report.

10 MEMBER BROWN: Are you talking about
11 Section 1.6?

12 MR. CHOI: 14.2.12.1.12 -- 24.

13 MEMBER BROWN: Yeah.

14 MR. CHOI: The section include --

15 MEMBER BROWN: Section which? I'm
16 looking at it and I couldn't find it in the objective
17 section. It talks about testing functions between the,
18 whatever the test, the maintenance test processor and
19 the interface test processor and the interface. But
20 not, it doesn't talk about communications between
21 divisions.

22 At least, I couldn't interpret the words
23 to make it come out that way. Under the objectives.

24 MR. CHOI: I understood your comment. So
25 the communication independence shall be added in the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 section, in Chapter 14.

2 MEMBER BROWN: Okay.

3 MR. CHOI: Okay.

4 MEMBER BROWN: All right. And then
5 fundamentally, that's not something you test, unless
6 I'm wrong, it's not something you can test for. You
7 have to make sure there's no connections between the
8 divisions, other than the signal that goes from a
9 processing bias table unit to a voting unit.

10 Other than that, there should be no
11 communications, other than when you're in the test mode.

12 I think I have -- I think --

13 MR. CHOI: I think objective 1.7 check to
14 verify the validity of using manual testing. That is
15 testing for, test interface. And the communication
16 independence is not described in detail in Chapter 14.

17 MEMBER BROWN: That's right.

18 MR. CHOI: However, in this section
19 describe all the interface, and our technical report,
20 safety ISTR, describe about communication independence
21 in detail.

22 MEMBER BROWN: I understand that, it's
23 just that we're not verifying that the design meets
24 those requirements that are specified in the safety
25 technical report. And they're not, that purpose of

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 this, all the requirements that are listed in there,
2 a good, most of them are listed right in here that you're
3 going to verify those at some point in the initial test
4 program. So that's where it's missing right now.

5 MR. CHOI: Thank you for your comments,
6 and we will consider them.

7 MEMBER BROWN: Okay, thank you.

8 CHAIRMAN BALLINGER: I'm actually not sure
9 where we are.

10 MEMBER BROWN: I'm finished. Does that
11 confirm where we are?

12 MS. FERGUSON: We jumped to open item
13 number seven. As I said earlier, the other open items
14 were addressed during KHNP's presentation. So we can
15 now jump to the last slide.

16 So the staff has determined that all of
17 the open items associated with Sections 14.1 and 14.2
18 have been adequately addressed and resolved.

19 And the staff includes that the information
20 presented in the DCD, pending the confirmation of the
21 remaining eight confirmatory items that the applicant
22 has determined compliance with NRC regulations and
23 guidance. So that concludes this presentation. Are
24 there any further questions?

25 CHAIRMAN BALLINGER: No questions?

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: Only to make sure that, I'm
2 still a little unclear on the response time part of
3 it.

4 MS. FERGUSON: Okay.

5 MEMBER BROWN: It'd be nice if that was
6 clarified in the SER.

7 MS. FERGUSON: Okay.

8 MEMBER BROWN: That response time is done
9 in a manner in which we, your question asked that ought
10 to be done in. Or at least the, so that all these words
11 about modular and add them up and beginning to end don't
12 get all messed up, that's all.

13 MS. FERGUSON: Right.

14 MEMBER BROWN: I don't see anything for
15 KHNP to do, other than you all to make sure the SER
16 is clear.

17 MS. FERGUSON: Will do.

18 CHAIRMAN BALLINGER: Again, again? Okay,
19 let's take a 15 minute recess. Long overdue.

20 (Whereupon, the above-entitled matter went
21 off the record at 3:30 p.m. and resumed at 3:45 p.m.)

22 CHAIRMAN BALLINGER: Okay, we're back in
23 session. So we're up to chapter, yes, 16.

24 MR. SISK: Without any further delay, I'm
25 going to pass it over to Mr. Sanwon Lee.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. LEE: Hello, my name is Sanwon Lee.
2 I will talk about the Chapter 16 technical
3 specification.

4 CHAIRMAN BALLINGER: Can you move that a
5 little closer. I can't --

6 MR. LEE: Yes. Chapter 16, technical
7 specification. This is the contents, first overview
8 of the Chapter 16. And I will talk about the major
9 open items and finalize with the summary.

10 This is overview of Chapter 16. APR1400
11 technical specifications were developed based on the
12 standard tech spec for formerly CE plant. And there
13 are some differences between the APR1400 tech spec and
14 the standard tech spec, mainly the unique design feature
15 of APR1400 including the RCS system and safety injection
16 system, IRWST and aux feedwater, et cetera.

17 And this kind of deviation was summarized
18 in the Deviation Report between NUREG-1432 and APR1400.

19 That one was submitted 2015, December.

20 There's a section or overview of 16. Our
21 main section is the Section 3, our limiting condition
22 for operation and the surveillance requirement for
23 every nine sub-sections.

24 Basically, in Phase 3, there are 223
25 question was raised, and there are lots of sub-question

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 just included. So actually, there are over --- lots
2 of questions were raised. And in Phase 3, there are
3 135 open items were issued.

4 And then, we have some communication with
5 the NRC staff, technical staff. And right now, all
6 the item was reserved, and there is no -- no open item
7 was remained currently.

8 So open item was 135. So lots of open items
9 related to the expression, and some expression was some
10 --- some exact expression on the technical
11 specifications. So I will now talk about major
12 technical issues related to the open items.

13 So first one is disposition of the NRC
14 approved the TSTF report. The issues that --- that's
15 on TSTF report, something is issued before the standard
16 tech spec was issued. And something is issued after
17 the TSTF was published.

18 So all NRC approved the TSTF Travelers,
19 including those approved since NUREG-1432 was fully
20 reviewed. And we summarized that something is
21 included, something is not included in our tech spec.
22 So we summarized that table and some rationales and
23 just reflected on the Deviation Report. And right now,
24 it's reserved.

25 Second thing is limiting condition for

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 operation selection criteria. Basically, it has --
2 10 CFR 50.36 has four different category for the LCO
3 selection criteria. But the issue is how to select
4 the LCO for the APR1400.

5 So we systematically evaluate the LCO
6 selection criteria that is related to the other chapters
7 which are Chapter 5, 6, 7, 15, and 19. So we have
8 compared all of that and some with, oh, a different
9 a table for each LCO selection criteria, so met the
10 LCO selection criteria.

11 And as a result, we add some LCO that is
12 not reflected in previously DCD. So, for example, CPS
13 aux-three function and charging flow is included with
14 the LCO. And right now, it is also reserved.

15 And the third one is safety injection
16 system diagonally operable is issued during the Phase
17 3 ACRS meeting also. The full clarity, the LCO
18 condition is two separate, two different loads. And
19 the diagonal and Train 1 and 3, well, Train 2 and 4
20 is identical. But we showed two different expression
21 at the same time to remove the full clarity of the
22 operator.

23 Finally, auxiliary feedwater system for
24 conventional NRC plant and APR1400 is --- that's a
25 different design. Because conventional NRC plant has

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 two motor-driven pumps and one turbine-driven pump.
2 But we have two motor-driven and two turbine-driven.
3 And water source is different.

4 So this system is not directly compared
5 to the conventional NRC plant auxiliary feedwater
6 system. So we communicate with the NRC staff on which
7 one is the appropriate LCO and accomplish a time of
8 our plant. And this was reflected, so current status
9 is it is also resolved.

10 This final slide, all RAIs on Chapter 16
11 were resolved and all responses were decided to be
12 acceptable. And the DCD Rev. 2 will be published in
13 February of 2018. And also the Deviation Report
14 between standard tech spec and APR1400 tech spec is
15 being updated based on the DCD Rev. 2 and will be
16 submitted at the DCD submission. Thank you for your
17 listening.

18 CHAIRMAN BALLINGER: Questions?

19 (No audible response)

20 CHAIRMAN BALLINGER: Thank you. The
21 staff ready to go?

22 MR. HARBUCK: My name is Craig Harbuck.
23 I work in the technical specifications branch in NRR.
24 And I'm one of the principal reviewers for the tech
25 specs. And when we were here for the SER with open

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 items, we discussed at some length all the different
2 issues that we were discussing with the Applicant.

3 And we came up with a round number of
4 identifying around 135 issues among the 223 questions.

5 And so it's been a long exercise in trying to resolve
6 all of those. But fortunately, we've done that. And
7 what I would like to do is go over those issues which
8 are technical.

9 From a tech spec reviewer standpoint,
10 clarity is important, so some of the issues we had we're
11 trying to achieve a level of clarity and unambiguity
12 that, if you don't settle now, it can become more
13 difficult to fix at later times, such as through license
14 amendments, or exemptions, that sort of thing. It's
15 better to fix it now. And so that was our motivation.

16 And I think we've come to a very high
17 quality set of tech specs. Now, project managers are
18 Bill Ward and Jessica Umana, who I guess could not be
19 here.

20 Slide 3 lists all the reviewers. This
21 slide is identical to what we showed you last March.

22 So there were a lot of people who had issues that
23 overlapped into the tech spec area. And we appreciate
24 their efforts.

25 Okay, so going on to Slide 4, and there's

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 basically six slides listing these items, and I'm going
2 to speak to each one. So the first area where we had
3 some issues were in defined terms. They had proposed
4 a number of terms which we thought were not needed,
5 so they were withdrawn.

6 Some definitions were revised based on the
7 design analysis and terminology in APR1400. Some of
8 the definitions were related to specific water levels
9 during shutdown conditions. And we generally just
10 replaced those definitions by using the actual
11 elevation that corresponded to it.

12 The next big issue was the shutdown risk
13 mitigation. And we've concluded that an action to
14 raise a water level to above about three feet below
15 the reactor vessel flange is an acceptable and adequate
16 action in MODEs 5 and 6 following a loss of shutdown
17 coolant, considering that LCO 3.5.3 on safety injection
18 requires two operable SI trains, and because this level
19 is consistent with the guidance in Generic Letter 8817
20 regarding shutdown risk.

21 Specific LCOs I would like to mention
22 related to this is LCO 3.4.8, RCS loops, MODE 5 with
23 loops not filled. This LCO requires two shutdown
24 cooling trains, and one containment spray pump to be
25 operable, and one shutdown cooling train to be in

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 operation.

2 This is a lot of requirements for
3 mitigating an event if you're going to lose your
4 shutdown coolant. So the one thing that was not clear
5 between this LCO and the one preceding it in MODE 5
6 was what constitutes loops not filled.

7 And so we discussed this with the
8 Applicant, and we finally came to the conclusion that,
9 at about four feet above the reactor vessel flange when
10 you're draining down the pressurizer, you start to form
11 voids in the top of the steam generator tubes. And
12 as you lower level more you get more voids in more of
13 the tubes.

14 And this interferes with natural
15 circulation flow which, when you're in the loops filled
16 condition, you're supposed to be able to use secondary
17 heat sink with natural circulation.

18 So since the discussions that were
19 originally provided seemed to imply that you could go
20 down to the top of the hot leg, in terms of draining
21 down the surge line, that did not seem to address this
22 issue.

23 So we did come up with it so that the base
24 is now clearly explained, what constitutes entering
25 a loops not filled condition and also what you have

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 to do to go back to the loops filled condition. And
2 that's important, because you need to know when these
3 requirements apply.

4 And that's an improvement over what's in
5 the current tech specs for most PWRs which don't really
6 discuss this very much. And in contrast, the AP 1000
7 simply says a reactor coolant system intact or not
8 intact. That's how it separates these two different
9 MODE 5 conditions.

10 MEMBER SKILLMAN: Craig, how is that
11 addressed when the fuel has been removed? At 241 fuel
12 assemblies, if there's a reason --

13 MR. HARBUCK: You mean if you don't have
14 any fuel in the ---

15 MEMBER SKILLMAN: Correct. Is there a
16 caveat that says this only applies when there's ---

17 MR. HARBUCK: There's no LCO that applies
18 to the RCS when you've removed all the fuel.

19 MEMBER SKILLMAN: Are those words in
20 there?

21 MR. HARBUCK: Well, it's contained in the
22 applicability requirements.

23 MEMBER SKILLMAN: But those words are in
24 there, if there's no fuel these don't apply?

25 MR. HARBUCK: Well, there's no definition

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 for totally, you know, vessel on fuel. MODE 6 is you
2 have any fuel in the vessel with the head detentioned,
3 okay, and so if there's no fuel then you're no longer
4 in a defined MODE.

5 MEMBER SKILLMAN: Is that defined?

6 MR. HARBUCK: Only to the extent that I've
7 just explained it.

8 MEMBER SKILLMAN: Wait a minute, wait a
9 minute.

10 MR. HARBUCK: I'm not sure what you're
11 asking ---

12 (Simultaneous speaking)

13 MEMBER SKILLMAN: Hundreds and hundreds
14 of hours in a control room with tech spec, and here
15 we sit. We're going to do some steam generator work.
16 We've chosen to de-fuel. And I've got these tech
17 specs. And we all look around and say these don't
18 apply. And then I have an inspector come in and say,
19 well, I think you're right. They don't apply, but
20 that's the way they're written no matter where your
21 fuel is.

22 So my only point is, with your discussion
23 of clarity in terms, it seems that there ought to be
24 a term that says if fuel's not in the vessel these don't
25 apply. And there are conditions where you do, in fact,

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 de-fuel.

2 MR. HARBUCK: There are requirements for
3 the spent fuel pool.

4 MEMBER SKILLMAN: I'm not talking about
5 the spent fuel pool.

6 MR. HARBUCK: And there's requirements
7 when you're removing fuel, irradiated fuel assemblies.

8 So at all times there's going to be some requirements
9 that address protecting the fuel.

10 MEMBER SKILLMAN: Well, certainly. I
11 understand that.

12 MR. HARBUCK: Right. And so I'm not sure
13 I understand your question.

14 MEMBER SKILLMAN: The point I'm making is
15 you made a very strong point of making clarification
16 of terms. And I'm asking you for, when fuel has been
17 removed from the reactor vessel, if it is clear to the
18 operations personnel that these, say these three
19 bullets right here, are non-applicable. Is there
20 something that lets them point to the tech specs and
21 say these don't apply because my fuel is over in the
22 spent fuel pool?

23 MR. HARBUCK: Well, if your vessel's
24 empty, you're not in MODE 5. And that's what LCO 3.4.8
25 addresses.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER SKILLMAN: And is it clear?

2 MR. HARBUCK: Yes, MODE 5 with reduced
3 inventory is what we're addressing here.

4 MEMBER SKILLMAN: Okay.

5 MR. HARBUCK: And the next one addresses
6 MODE 6 with reduced inventory, okay, but also MODE 5
7 with reduced inventory in terms of an extra --- an
8 additional requirement that's not in the standard for
9 having containment closure when you're in this
10 condition, or the ability to have your purge system
11 automatically close, or if you lose shutdown coolant.

12 So the provisions that have been added to the tech
13 specs, compared to the standard to address shutdown
14 risk, are a plus for this application.

15 MEMBER SKILLMAN: Okay.

16 MR. HARBUCK: And I don't --- beyond this
17 --- Oh, I just wanted to point out that this is one
18 of the issues we had. And these are some of the details
19 of how these requirements apply.

20 MEMBER SKILLMAN: Okay.

21 MR. HARBUCK: Okay, next slide. There's
22 a pretty thorough set of requirements that address the
23 boron dilution event. The basic difference between
24 these requirements is there's one group that requires
25 demineralized water sources or unborated water sources

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 to be isolated. Therefore, you preclude the event.

2 And the other is to either have an alarm
3 to give adequate warning to the operator or some other
4 notification to let them know that there's something
5 going on with reactivity.

6 The reason for having LCOs, and one of the
7 new ones is LCO 3.1.2, is that if you don't have adequate
8 mixing then your instrumentation to detect a change
9 in the activity would not necessarily detect it. And
10 so instead of trying to provide some analysis to support
11 that particular situation, we have an LCO that says
12 if your reactor coolant pumps are all idle, then we're
13 going conclude a dilution event.

14 So the next item is going back to LCO 3.6.7.

15 This is modeled on what normally has been an LCO in
16 the refueling section. And in the refueling LCO, which
17 is 3.9.3, there's a provision that says you can either
18 isolate your purge system or you can have an operable
19 means of isolating it. And that could mean automatic
20 or manual.

21 The way it's interpreted in these
22 specifications is that it includes the automatic. But
23 the difference is, in what's required during
24 re-fueling, is that the applicability is during
25 movement of irradiated fuel or during core alterations.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 And in order to do either of those, LCO 3.9.6 requires
2 the level to be 23 feet above the flange, reactor vessel
3 flange.

4 In 3.6.7, it addresses the situation where
5 you're in MODE 5 with the loops not filled or MODE 6
6 with a level below 23 feet above the flange. And we
7 just collectively call this, you know, low inventory
8 condition or reduced inventory condition.

9 And what you're concerned about there is
10 being able to mitigate a loss of shutdown cooling, since
11 a loss of shutdown cooling could result in a boiling
12 and perhaps, if the RCS is open, it could have steaming
13 into containment.

14 You're not allowed to use a provision that
15 is allowed in 3.9.3 which is designed just to mitigate
16 a fuel handling accident where the principle mitigative
17 feature is the water in which the fuel assembly has
18 been damaged. The activity release gets reduced by
19 passing through the water. And you don't have a threat
20 of a pressurization or steam forming in the containment.

21 And so you can get by with what's termed
22 an equivalent isolation method. And that has to be
23 something the staff has pre-approved. And that's
24 explained in the bases.

25 The Chapter 19 reviewers had based some

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 of their findings on the adequacy of the shutdown risk
2 assessment on being able to mitigate an event that
3 resulted in steaming into containment. And they wanted
4 to make sure that you didn't have this equivalent method
5 option. And so that's been removed, and we've made
6 this distinction. So that was something that came out
7 just right at the end of the review.

8 So, let's see. Okay, next slide. We were
9 previously talking about core protection calculator
10 system. And there's an LCO 3.3.3. on the core element
11 assembly calculators. These take -- every control rod
12 has two rod position indications, and they feed into
13 some processors which are positioned processors for
14 the control rods.

15 And there's redundancies built in and what
16 have you, but they end up providing core element
17 assembly position calculators which are input into the
18 CPC calculations to provide penalty factors in the
19 output of the CPCs regarding the low DNBR or high linear
20 power density trips.

21 And so this LCO is provided to address what
22 do you do if you have an invalid signal coming from
23 your CEACs. Like Palo Verde, the APR1400 has two CEACs
24 per channel of CPCs. And the older designs you had
25 just two CEAC computers that supported all four

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 channels.

2 So the action requirements that we
3 developed are largely based on what had been established
4 for Palo Verde with some slight enhancements to clarify
5 what we think is the best practice depending upon how
6 many CPC channels are affected.

7 Essentially what it does, it says if the
8 CEAC is inoperable, you can either implement manual
9 measures that ensure the CEACs are getting appropriate
10 inputs for that condition, and you're doing manual
11 verifications of oppositions. And that's a kind of
12 repetitive thing that you do to justify continuing to
13 operate with this downed piece of equipment.

14 Or alternatively you can say, well, this
15 whole channel of LPD high and DNBR low is out of service.

16 So I'm going to consider them to be inoperable and
17 enter my instrumentation LCO. And if it's just one
18 channel affected, I have the option of either putting
19 that instrument channel in trip or bypass, okay.

20 If two channels were affected, then I would
21 have the option of putting one in trip and one in bypass.

22 This still leaves adequate protected capability from
23 the automatic trip system for these two functions.
24 But you don't have as much margin to an inadvertent
25 trip occurring. So it may or may not be advisable to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 operate for any length of time. But generally, if
2 you've just got one channel affected, it's something
3 that you can possibly live with.

4 Now, the thing that we wanted to make clear
5 was that once you get, you know, multiple channels
6 affected, that it's probably better just to not declare
7 your CPC channels inoperable. And it's better just
8 to take the actions that are provided. And since
9 they're manual and kind of onerous, probably would
10 provide good incentive to get these things fixed right
11 away. So we'll make clear that's what we would prefer
12 to do.

13 The other point was that -- and this is
14 not something that's very clear in the tech specs,
15 because we don't really have this arrangement anywhere
16 else. But if the action said declare the CPC
17 inoperable, then causes you to enter the
18 instrumentation spec, what if I had another CEAC go
19 out, or something changed, and so it looked like it
20 would be advantageous for me to un-declare that channel
21 inoperable and simply take those manual actions.

22 And since that involves saying that we just
23 don't have any real rules for the tech specs, we
24 clarified in the bases that the preference is --- or
25 the intent is that, until you've restored the CEAC that

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 sent you to the instrumentation LCO in the first place,
2 you're not going to be able to undo that declaration
3 of the operability. And that's something that the
4 Applicant agreed to. And so that's what we decided.

5 Again, this is over and above what's in
6 the Palo Verde explanations for their very similar LCO
7 actions. But we think this is an improvement and needed
8 clarification.

9 Instrumentation testing, we looked at the
10 list of testing that's provided in Chapter 7, Section
11 72 and 73, and could not figure out how they correspond
12 with the instrument test in the tech specs. And so
13 we asked them to help us do that.

14 In the process of trying to get this
15 clarification, we ended up being able to make such a
16 correlation. We were able to improve an existing
17 figure in Chapter 7, Figure 72-11, and add a new figure,
18 7.3-24.

19 And where before we had tried to address
20 both RPS and SFAS, now the 72 figure addresses it, just
21 the RPS logic testing, and shows overlap and indicates
22 the names of all the tests that are described in the
23 chapter. And then same thing for the SFAS. So we've
24 made an improvement. So where we're trying to clarify
25 how we implement the tech specs, we resulted in

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 improving Chapter 7 as well.

2 Let's see. There is an --- for the SFAS,
3 for its actuation logic, you have the coincidence logic,
4 initiation logic, actuation logic, and then there's
5 the name of the function.

6 Well, for these logics, there's testing.

7 And they're covered by an LCO, 3.6, yes, LCO 3.3.6
8 covers the logic for SFAS. And there's a surveillance
9 requirement which is focused on testing the actuated
10 devices. And there's a note that says that you'll test
11 this on a staggered test basis by testing groups of
12 actuated components associated with Channels A, and
13 C, and B, and D. And we found the language of that
14 note to be a bit confusing and not very clear.

15 And we were able to verify that, how the
16 equipment is, these actuated devices are arranged into
17 subgroups such that when they're tested it doesn't cause
18 any unusual or unexpected plant transient. We were
19 able to verify that that's all been adequately
20 determined. So that was the result of that exercise.

21 Slide Number 4, or seven, I guess, seven,
22 okay. Auxiliary feed water system, you heard
23 previously that there were issues with auxiliary feed.
24 And I'll just briefly talk about some of the highlights
25 of that, how that came out.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 In the standard tech specs, and tech specs
2 in general, we typically allow 72 hours to correct a
3 loss of redundancy situation. In the AFW system, this
4 would correspond to having one steam generator with
5 one of its AFW trains inoperable or both steam
6 generators with one AFW train inoperable.

7 The event that you're thinking about when
8 you're establishing the times to, you know, where you'd
9 have loss of redundancy or not, is where you have one
10 steam generator with its AFW pumps affected by an
11 inoperable train. And then the other generator is the
12 one that has the accident, so it's not available for
13 AFW.

14 So if you have just one generator affected,
15 you still have capability even with that kind of a
16 failure. If you have one of the two trains for each
17 generator affected, you still have capability for that
18 failure. But if you have one steam generator with both
19 of its trains out, and you lose the other generator,
20 then you have no aux feedwater.

21 So we do sometimes provide time for a
22 potential loss of function in cases where the scenario
23 for which the condition would mean not having the
24 function, because the event contributed to not having
25 it. Sometimes we give time for that.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

1 The CE standard incorporates TSTF that we
2 had where, if you had lost one of your steam supplies
3 to your auxiliary feedwater pump, your turbine driven
4 pump, that you could get some time provided the decay
5 heat load wasn't that great, or it's not starting up
6 or something. And you were going to get seven days
7 for that. And originally it was proposed by the
8 Applicant that they could get that too, even though
9 the systems don't really compare very well.

10 And so --- but that was the case that I
11 just mentioned where there's a small, not that likely
12 set of circumstances for which that action could result
13 in you not having a function. But we gave it a little
14 bit more time for that. I think for that particular
15 case, it also involved failure of another motor driven
16 pump.

17 Okay. So what we did was that we
18 established Condition C where it was one steam generator
19 with two trains inoperable. And because this could
20 lead to a loss of function, we figured a time shorter
21 than 72 hours would be appropriate. Whereas, if you
22 don't have that event, then you would have the whole
23 --- you wouldn't have loss of redundancy.

24 So we came up deterministically with a
25 24-hour time. And we put it in brackets indicating

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 it's a COL item. And we believe that the 24-hour time,
2 deterministically, was acceptable, because this event
3 we're concerned about would have a low probability of
4 occurrence.

5 And you do have the availability of safety
6 injection and then a water relief path through the pilot
7 operated safety relief valves to, one, to remove decay
8 heat. So with that capability there, 24 hours is
9 adjudged to be acceptable.

10 Now, we also put the 72 hours that we
11 allowed for the other two conditions where you just
12 have one pump out for each generator or just one pump
13 for one generator. We allow 72 hours for that, but
14 we also put in brackets indicating that if, in both
15 cases, indicating that if you can do a risk evaluation
16 of a longer time, and you can justify it to the staff
17 for a COL application, then you would be able to do
18 that. And so that's how we resolved that issue.

19 The other issue related to aux feedwater
20 was allowing seven days for one of the water supplies
21 to be inoperable and, of course, the water tank to be
22 inoperable for a number of reasons.

23 But from the tech spec point of view, we
24 look for the most severe reason. And if you have no
25 flow path from your tank, it's obstructed in some way,

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 then the ability to open a valve between the bottoms
2 of the tanks to the other divisions is not going to
3 really help you in the division each tank is blocked.

4 And so we were having a hard time
5 understanding how we could say you have seven days if
6 you're saying that you have to verify availability of
7 the other tank.

8 But then, we came to understand that each
9 division in aux feedwater has a condensate storage tank.

10 It's not as big as the regular tank, but it has a pretty
11 good size volume that all you have to do is open up
12 a manual valve, and you have access to that water through
13 the suction of the pumps in that division.

14 So we figured seven days would be okay as
15 long as you verified the availability of this non-safety
16 tank. And this is consistent with the standard which
17 is based on having one tank only for both trains or
18 both divisions. And you simply verify an unspecified
19 back up water source. So that's how we agreed to keep
20 the seven days for having an operable tank, again, LCO
21 3.7.6.

22 CHAIRMAN BALLINGER: Yes?

23 MEMBER KIRCHNER: Can I ask a question just

24 ---

25 CHAIRMAN BALLINGER: Okay.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER KIRCHNER: Philosophically, how do
2 you approach these tech specs? I know you just talked
3 us through a few scenarios. And then you come up with
4 round numbers which feel good and probably bracket the
5 time that a deterministic calculation would say you've
6 got two low a level, or you've got unacceptable fuel
7 condition, or you're got whatever the upset is. But
8 it seems like it always comes back to 24, 72, seven
9 days. Is this just a --

10 MR. HARBUCK: This has been the practice
11 of tech specs since their inception. We have these
12 standard times. And I would hazard a guess that there's
13 reasons for that. I'm don't know if I go into all of
14 them, but they have to be based on perceptions of what's
15 an acceptable period to be vulnerable to a single
16 failure --

17 MEMBER KIRCHNER In this construction of
18 tech specs, then there's no risk informed, so to speak
19 ---

20 MR. HARBUCK: Right.

21 MEMBER KIRCHNER --- quantitative ---

22 MR. HARBUCK: There are number of ---

23 MEMBER KIRCHNER --- assessment that would
24 allow you -- I'm not recommending, by the way, you go
25 to 12.5 hours, and 50 hours, and so on. So in this

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 case, where you've made these decisions, these were
2 not based on risk informed?

3 MR. HARBUCK: No. No, no they weren't.
4 They're based on --

5 MEMBER KIRCHNER Thank you.

6 MR. HARBUCK: -- the deterministic.

7 MEMBER STETKAR: I wouldn't call it ---
8 Craig, be careful.

9 MR. HARBUCK: Okay.

10 MEMBER STETKAR: They were made up 40 years
11 ago by people saying, well, we could probably get it
12 fixed in seven days.

13 MR. HARBUCK: Yes.

14 MEMBER STETKAR: It wasn't deterministic.
15 There was no technical basis whatsoever. They are
16 simply historic numbers that people have used. And
17 if you want to differ with that, I'd be really thrilled
18 to hear where the basis is. There isn't any.

19 MR. HARBUCK: No, I sense that.

20 MEMBER STETKAR: They're just made up.

21 MR. HARBUCK: I think over the years people
22 have come up with wishful thinking reasons for why these
23 are okay from a technical perspective.

24 MEMBER STETKAR: The problem is we've
25 listened now to half an hour of, well, this ought to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 be 12. And this ought to be 24. That's just saying
2 this ought to be red, or it ought to be purple. Because
3 we've always used purple for this condition. There's
4 no basis for it.

5 This whole notion of, well, we looked at
6 this plant design, and it's different from anything
7 else. But we're going to try to force fit it to things
8 that people have used in the past.

9 I've seen plants that have two trains of
10 auxiliary feedwater. Your whole notion of, gee, if
11 we have one steam generator not available, and the other
12 steam generator gets into a problem, you don't think
13 about that stuff for other plants --

14 MR. HARBUCK: Well, that's because --

15 MEMBER STETKAR: -- that are currently
16 operating, do you?

17 MR. HARBUCK: Because both pumps can feed
18 both steam generators.

19 MEMBER STETKAR: Not all plants.

20 MR. HARBUCK: But you're right, there must
21 be some out there.

22 MEMBER STETKAR: There must be some.

23 MR. HARBUCK: There must be some. I know
24 that ANO Unit 1 didn't originally have it.

25 MEMBER STETKAR: Right.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. HARBUCK: But they modified their
2 system to do so.

3 MEMBER STETKAR: But the point is that you
4 spend a lot of time trying to force fit people into
5 a mold that has had no technical basis for it. And
6 that's why people want the option to go to the new
7 risk-informed tech specs that are tailored to their
8 plant design. They don't come up with 12.273 hours.
9 Because, you know, that doesn't make sense to try to
10 get something done in a day.

11 MR. HARBUCK: Well, as you can see, what
12 we've done here is try to stick with numbers that are
13 consistent with what we've deterministically ---

14 MEMBER STETKAR: Don't say
15 deterministically. You have traditionally based on
16 the accepted story involved. It's not
17 deterministically. There's no deterministic basis.

18 MR. HARBUCK: We say we follow precedent.

19 MEMBER STETKAR: Precedent would be a good
20 word.

21 MEMBER KIRCHNER So, yes, I wanted to test
22 that then. So if the Applicant in this case, KHNP and
23 company, have put extra systems in and such, do you
24 find that you're changing the time window that you're
25 allotting them? Or do you just fall back to what has

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 been precedent?

2 MR. HARBUCK: Well, our general approach
3 is to try and approve what is consistent with the
4 standard, since that is something that we have found
5 acceptable. And one could argue with the basis for
6 that if you wanted to, I suppose.

7 But if the system is designed with a certain
8 capability and a certain lack of flexibility, as this
9 system is, you're kind of limited in what you can allow,
10 given the conventions for thinking about these things
11 and the need to be able to minimize how long you're
12 going with potentially not having a function.

13 MEMBER KIRCHNER Maybe a different way to
14 ask my question is that, as a result of your review
15 of tech specs, and we're going to hear about human factor
16 engineering, I assume that factors into response times
17 to fix equipment and such, to make decisions on time
18 windows.

19 Are there any major changes in the tech
20 specs for this plant versus a Palo Verde or the others?

21 Or are you finding you're falling back on that
22 precedent from that ---

23 (Simultaneous speaking)

24 MR. HARBUCK: Well, Palo Verde has the
25 standard tech specs.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER KIRCHNER Yes.

2 MR. HARBUCK: I believe they were licensed
3 with the old standards, and then they adopted the CE
4 standard, keeping whatever, more flexibility,
5 probably, that they already had, which was allowed.
6 And therefore, by comparing and, in part, reviewing
7 this application against the standard, I think we're
8 fairly consistent. For those systems that are the
9 same, we're consistent.

10 Where this plant differs is in the addition
11 of these other LCOs because of deficiencies. And there
12 are now evaluation boron dilution event with no reactor
13 coolant pumps running, or inadequate mixing, or because
14 they are choosing to provide additional margins of
15 conditions of LCO, the conditions to address shutdown
16 risk. Those we have to look at separately.

17 But typically, the actions that we come
18 up with are consistent with what we do. You know, each
19 mode has its own set of places you can go to to try
20 to minimize the potential hazards associated with being
21 in the condition. So I wouldn't say there's any major
22 differences with the existing CE ---

23 MEMBER KIRCHNER Thank you.

24 MR. HARBUCK: -- digital plants.

25 Okay, the next thing, next slide is, let's

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 see, okay, control of heating, ventilation, air
2 conditioning system. They have --- this is one of the
3 exceptions. Their design is pretty, well, I'll say
4 it's got a lot of capability. But it does have some,
5 the way it's set up to operate automatically, has led
6 us to ask about, well, what is required for this system.

7 For an existing plant, typically you
8 initiate control of emergency ventilation, that is you
9 divert flow into the control room using various filters.

10 And it's essentially what happens. And that's done
11 based on radiation monitors you have in the air intakes.

12 And this plant has two separate air intakes
13 separated by some distance. And one of the things they
14 do is they compare the radiation signals, and whichever
15 one has the higher signal, that intake gets isolated.

16 So all the airflow is coming in through the one with
17 the lower signal.

18 But during the course of the event, every
19 so often it resets and compares them again. And the
20 possibility exists that it could switch to the air
21 intakes.

22 Another thing is that when --- normally
23 you have one air handling unit with a fan, and a cooler,
24 and a heater that's providing normal control room
25 ventilation from the outside. And this is what they

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 call a control room supply and return system.

2 And when they get the actuation signal,
3 and let me just backup. There's two divisions, and
4 each division has two of these air handling units.
5 So when you get the actuation signal from the radiation
6 monitors to initiate the filtered ventilation, only
7 the components associated with that running AHU fan,
8 in terms of its electrical power, are actuating. And
9 so you basically have one-fourth of your system is doing
10 the work.

11 Now, if for some reason it is determined
12 by the instrumentation available that some aspect of
13 that emergency ventilation is not working, it will start
14 the other train in the same division. If that train
15 fails, it will start another train in the opposite
16 division and so forth.

17 And so we were wondering, well, if it did
18 fail, and you're not allowing, by what's stated in
19 Chapter 15, that you need 30 minutes before you can
20 allow operators to do anything, does your dose calcs
21 allow you to have 30 minutes of unfiltered ventilation
22 if you're relying on operators to manually start the
23 standby train, since you're not taking credit for or
24 requiring operability as an automatic feature?

25 And all the, you know, all the fan dampers

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 and stuff that direct flow are all tied to the operation
2 of the fans. And the filtration train has a fan too,
3 and there's two of them. But there's only one filter
4 train in each division.

5 And so we ended up requiring, for
6 operability of each control room HVAC train, that all
7 these interlocks and automatic start features, even
8 if some of them are not safety related, would be needed
9 to be available in order to establish operability.

10 So that's something that goes beyond what
11 we normally require. But in this case, it seemed like
12 an appropriate thing to do, absent some other evaluation
13 that would make it unnecessary.

14 Okay, on accident monitoring
15 instrumentation, originally the list that was provided
16 in Chapter 7 and the list that was provided in the tech
17 specs were not the same. And Chapter 7 was the lead
18 on the selection of variables for the post-accident
19 monitoring. And they ended up adding a number of new
20 functions. But the end result is that we now have
21 identical lists. And that was the goal.

22 And we're confident from the Chapter 7
23 review that all the functions that were needed to be
24 there by the applicable regulatory guidance and
25 industry standards has been met.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Okay, let's see, Slide Number 8. Briefly
2 on --- and I hope it's okay that I'm going over. I
3 just wanted to --- and this is just a highlight of the
4 big issues.

5 Normally in your AC sources, you have a
6 requirement to do a check of the opposite division
7 that's unaffected by an inoperable source to make sure
8 that there's not something that's supported by your
9 electrical in the division with the inoperability, that
10 the other division, that the redundant component's not
11 inoperable or degraded to some extent so that you no
12 longer have a real good assurance of there being ---
13 that you're maintaining the capability to perform the
14 function.

15 So calling that a cross train check, the
16 only difficulty in this case is that you've got two
17 diesels in each division have electrical power. And
18 the bus is supplied by the diesels. They don't have
19 identical sets of loads on them.

20 To the extent you have a four train system,
21 such as a safety injection system, yes, that's true.

22 But for other systems like the containment spray, or
23 shutdown cooling, or chilled water, you don't --- it's
24 not, you know, you may not have four trains of that.

25 So generally you have to, in order to say that you're

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 meeting redundancy, you know, loss redundancy means
2 that you've lost one or both diesels on one division.

3 The question that we had was, well, how
4 do you know what is the redundancy in the other division?
5 And so we asked them to clarify that, and they did,
6 and so just to make sure that the action, as written
7 and as described in the bases, could be accomplished.

8 An interesting thing is that, during the
9 Condition C of LCO 3.8.1, it's two offsite circuits
10 inoperable. And this could lead to having inoperable,
11 well, this could lead to buses in both divisions not
12 having onsite power.

13 And so the cross train check in this case
14 would require you, one, you have a shorter time to do
15 it and, two, you would have to check both divisions.

16 And we've clarified that in the basis.

17 Now, next slide has to do with some general
18 things, some that --- the first two were touched on
19 by the Applicant in their presentation. And just
20 briefly, we added the auxiliary trips for the core
21 protection calculators. Because there were a number
22 of events in Chapter 15 which inexplicably choose to
23 credit those trips instead of the normal trip that is
24 equivalent to them.

25 But the end result was, instead of trying

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 just to pick out those that were associated with events,
2 they decided to just require all of them, since it's
3 all really done in software. And it's kind of hard
4 to separate them out within a channel. So that's
5 required.

6 So if you were to have these auxiliary trips
7 out, you would declare the LPD high and the DNBR low
8 trip channels inoperable. And that would then take
9 you over to LCO 3.3.1.

10 For the case of where you still have reactor
11 coolant pump running so you have adequate mixing, you
12 needed to have a protection of the flow limit on charging
13 system of 180 gallons per minute.

14 So we revised LCO 3.1.8 which had
15 originally been focused on a dilution event when you
16 were in a mid-loop operation. And we changed it so
17 it applies in MODEs 1, 2, 3, 4, and 5 with at least
18 one reactor coolant pump running. And so that was an
19 addition to what we normally have in the standard.

20 And then there was LCO 3.1.12 which, like
21 LCO 3.9.6, requires you to isolate your shutdown, I
22 mean, your unborated water source. And that covers
23 MODEs 4, 5, and 6.

24 And then the evaluation of the LCO
25 selection criteria resulted in changing some of the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 selection criteria that were referenced in the bases
2 for LCO 3.6.7 which was changed to Criterion 4. And
3 3.9.6 was changed to meet Criterion 3 as well Criterion
4 2.

5 Just with Travelers, they provided a list
6 which is contained in the Deviation Report, that
7 addresses all the Travelers included in the standard
8 that they chose not to adopt, all the Travelers approved
9 since the standard and whether they adopted it or not.

10 They did not adopt any of the -- what's
11 called risk informed tech spec initiatives. However,
12 they did add LCO 3.0.8 which addresses inoperability
13 of snubbers. And there's a risk component to that,
14 but it's more of a --- if you, you know, it allows you
15 to go for a period of time provided you're managing
16 the risk. That's essentially what it boils down to.

17 If you have a snubber affecting, say, one
18 division of something, or in some cases where systems
19 share piping or whatever, a snubber could potentially
20 affect more than one division. And therefore, you get
21 less time. LCO 3.0.8 addresses that.

22 And then LCO 3.0.9 does a similar thing
23 for safety related barriers. But we left this one as
24 a COL item with reviewers' notes to explain what you
25 had to do to adopt that. And that would be left to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

1 the COL applicant.

2 Now, one thing I'll just mention about the
3 risk assessment, I understand that the PRA that was
4 originally provided with the application has been or
5 is being redone using a different set of tools or
6 software. I'm not sure what the details are.

7 But in the beginning, we thought, well,
8 should this impact anything, you know, related to risk
9 arguments that are used in the tech specs. And we
10 decided that we could address those kinds of things
11 by making the assumption that the risk would be adequate
12 to support whatever argument that was being made. And
13 there aren't very many.

14 MEMBER STETKAR: Craig, didn't you talk
15 to your PRA branch and ---

16 MR. HARBUCK: Oh, yes.

17 MEMBER STETKAR: Okay.

18 MR. HARBUCK: Yes, yes.

19 MEMBER STETKAR: Because it --- the
20 changes are not --

21 MR. HARBUCK: I haven't caught up with him
22 lately. I've been busy.

23 MEMBER STETKAR: Well, you ought to keep
24 in touch with him. The changes are not just whether
25 I'm using an HP or a TI calculator which is the platform.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 They've made substantive changes to the risk
2 assessment.

3 MR. HARBUCK: Okay. Well, my hope is that
4 those are --

5 (Simultaneous speaking.)

6 MEMBER STETKAR: It made substantive
7 changes to the risk assessment.

8 MR. HARBUCK: Improving -- an improving
9 trend there. And that -- so we'll be -- so we're okay
10 in our assumption is what I am wanting to say. And
11 then last thing, COL action items, it's important to
12 have those clearly defined, marked and, if needed,
13 suitable guidance or reviewers' notes provided so that
14 the COL applicant can very straightforwardly know how
15 to complete them and -- and whether or not to -- if
16 it's an optional kind of an item, whether they want
17 to adopt it at all.

18 So that concludes the major issues on open
19 items that -- that I wanted to discuss with you. And
20 maybe a little bit of information about how tech specs
21 work. And so based on our review, and pending
22 completion of the considerably large number of
23 confirmatory items we have, we find that the generic
24 tech specs, the bases, are acceptable because they --
25 they meet 50.36 and 50.36(a).

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER STETKAR: Craig, it's kind of
2 interesting because for this meeting we have your SER
3 with us -- a substantial number of confirmatory items.
4 Then we have Rev. 1 of the tech specs. For -- and
5 I've been kind of trying to follow a few things. Your
6 -- your long discussion about all of the stuff on
7 auxiliary feedwater is not reflected in Rev. 1 of the
8 tech specs. So for --

9 (Simultaneous speaking.)

10 MR. HARBUCK: You're right.

11 MEMBER STETKAR: Our purposes -- yes, I
12 know.

13 MR. HARBUCK: Right.

14 MEMBER STETKAR: So for our purposes that
15 means we're going to have to take a close look at Rev.
16 2 of the tech specs, aren't we?

17 MR. HARBUCK: Yes, you will.

18 MEMBER STETKAR: Yes.

19 MR. HARBUCK: And I've been -- to do my
20 work I've been relying on a living mark-up of Rev. 1
21 that's going to eventually be Rev. 2. But it -- the
22 last update I have available was posted on the 8th of
23 November. And -- and -- so there's been a lot of things
24 happening since then.

25 MEMBER STETKAR: The -- my only point is

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 that eventually the ACRS, the committee, will need to
2 write a letter on the design certification. And
3 getting closure on exactly what is the final design
4 certification document that has been indeed reviewed
5 and accepted by the NRC staff in some areas is a bit
6 challenging.

7 MR. HARBUCK: Yes. Well, in this case,
8 we anticipate having Rev. 2 by -- by next month?

9 MEMBER STETKAR: Yes, but we hear time
10 schedules -- part -- part of the reason -- when I read
11 through the tech specs, I don't care about whether it's
12 10 or 12 or 18 hours or that kind of -- I look for
13 philosophical consistency. In -- if I look through
14 a set of systems and I understand how the systems are
15 configured, are the tech specs philosophically
16 consistent? In other words, am I applying 12 hours
17 here? Am I being excessively -- this -- this whole
18 notion, if I have both -- I'll call them trains of
19 auxiliary feedwater out to one steam generator, I have
20 a 24 hour with a bracket -- well, that doesn't show
21 up here. So I -- I can't even think about all I hear
22 about it -- is what I can see in your SER or the draft
23 of the tech specs, which I don't have. So I can't even
24 think about that to even ask questions about.

25 MR. HARBUCK: I have the same problem.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER STETKAR: Okay.

2 MR. HARBUCK: And -- so it's been a -- you
3 know, there's quite a volume of -- of paper, or
4 documentation of all these changes and -- and arguments
5 and -- and that's sort of is what's behind the size
6 of the SER. Once you start out deciding there's plenty
7 to describe your open items, if you have a large number
8 of them it's going to result in a lot of writing. But
9 --

10 MEMBER STETKAR: Well, but -- but the other
11 -- the other trap that people fall into is one of the
12 functions that I think the ACRS provides is that we
13 try to stay -- step back from things and take an
14 integrated look at stuff. And if you get into the
15 schedule-driven focus on an open item or a -- a question
16 about a particular condition within a particular system
17 in a particular operating mode, sometimes you'll lose
18 the bubble on this integrated perspective. And it's
19 really hard to step back from all of that without --

20 (Simultaneous speaking.)

21 MR. HARBUCK: I know if you don't have --

22 MEMBER STETKAR: That coherent document.

23 MR. HARBUCK: If you don't have the end
24 product --

25 MEMBER STETKAR: If you don't have the end

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 product it's hard to --

2 MR. HARBUCK: Kind of hard to know -- hard
3 to --

4 (Simultaneous speaking.)

5 MEMBER STETKAR: Hard to do that due
6 diligence. Yes.

7 MR. HARBUCK: Hard to fully grasp what the
8 -- what the overall resolution is. And I appreciate
9 that. And -- so I hope that -- I -- there's a lot of
10 things we have to confirm. We couldn't really do a
11 lot of it in the Rev. 1 version because that was put
12 out, what, last -- last March. And that's about the
13 time we were meeting with you with our 135 issues.
14 And so -- so we've got a -- you know, we've got a lot
15 of work left to do just to get the confirmatory items
16 closed. But if it -- but if -- if they -- the final
17 product matches what they have indicated in their
18 responses, then should be -- that should be fine. And
19 I think we've -- we've -- we've achieved a pretty good
20 set of tech specs, then. Does anyone else have any
21 questions?

22 CHAIRMAN BALLINGER: Any questions?
23 Against all odds, we have managed to get way behind.

24 (Laughter.)

25 CHAIRMAN BALLINGER: So we would -- I think

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 the committee would appreciate some expeditious
2 presentations. So -- thank you.

3 (Pause.)

4 MR. SCAROLAR: I am actually not known for
5 being expeditious, but I'll do my best. My name is
6 Ken Scarolar.

7 CHAIRMAN BALLINGER: Can you speed it up
8 a little bit?

9 MR. SCAROLAR: Yes, I will. Sorry.

10 (Simultaneous speaking.)

11 MEMBER STETKAR: Ron, we're going to take
12 as much time as we need. Okay? So they can present
13 what they have to present. And if -- if you have to
14 leave early, I will stay till 8:00.

15 MR. SCAROLAR: My name is Ken Scarolar.
16 I've been working on human systems interface design,
17 human factors engineering and digital INC since the
18 mid '70s, and working with KHNP and KEPCO since the
19 late '80s -- including this APR 1400 project.

20 I will overview the contents of Chapter
21 18. I intend to discuss the RAIs since the last ACRS
22 subcommittee meeting and then summarize the current
23 status of Chapter 18. Chapter 18 provides a summary
24 of the basic HSI design. It also provides a summary
25 of all the HFE program elements which govern the design

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 processes that will be executed after the design
2 certification. So there's both a mix of design in
3 Chapter 18 and design process.

4 The details -- excuse me -- there's an HFE
5 program plan that administratively governs 11 technical
6 program elements, the program plan as well as each one
7 of the program elements is part of Chapter 18. And
8 Chapter 18 references more detailed documentation --
9 go to the next page -- that describes the details of
10 the program plan, the details of the HSI design and
11 the details of each one of these HFE program elements.

12 This is what we call implementation plans.

13 For example, the details of the HFE program
14 plan include things like the resolution of human
15 engineering discrepancies. Although we have a design
16 and we have a design process, as we go through the
17 implementation of each one of these program elements,
18 we will engage licensed U.S. reactor operators, senior
19 reactor operators. We'll engage INC digital design
20 experts. We'll engage human factors engineering
21 experts. As they go through the implementation, they
22 may find issues. So the program plan says here is how
23 you document an issue and here is how you track that
24 issue through resolution.

25 The details of every program element, for

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 example task analysis, are documented in separate
2 implementation plans. And there is an implementation
3 plan for each one of these program elements. The IPs
4 not only say what needs to be done, they define the
5 qualifications of the people that need to do it, they
6 define the format and content of what we call result
7 summary reports where you document the results of those
8 program elements. So the IPs are pretty extensive.

9 In things like the verification and
10 validation IP, even though we have not yet conducted
11 what we call integrated system validation, that IP does
12 define the scenarios that will be executed -- the
13 minimum scenarios. We will use -- it says that we'll
14 use a full-scope simulator, we'll use licensed U.S.
15 operators and as a minimum, these are the scenarios
16 that we will encounter during that. In addition it
17 goes on to say that if we need more scenarios to
18 encompass all of the important human actions -- such
19 as those that are defined by the PRA, those that are
20 defined by the transient and accident analysis, more
21 scenarios will be added to encompass all the important
22 human actions. So the ISV, the IPs are very
23 comprehensive.

24 MEMBER STETKAR: Ken, let me -- let me stop
25 you right there.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SCAROLAR: Sure.

2 MEMBER STETKAR: Because you don't have
3 a -- a further slide that I can see on -- on what you
4 were just talking about. And I have to be careful
5 because all of the implementation plans are -- are
6 proprietary. So I can't speak too much about details.

7 That being said, from what you -- you just mentioned,
8 there -- there is -- there are specific scenarios that
9 have been defined for the integrated verification and
10 validation process. And they're listed. And they're
11 -- there's quite an extensive description in the
12 implementation plan of those scenarios. And I don't
13 even know -- I don't even know if the number of scenarios
14 is proprietary, so I won't say the number.

15 There is also an implementation plan that
16 identifies those important human actions that you just
17 mentioned. That particular implementation plan has
18 similarly a list of specific actions. And -- and some
19 of those are so-called deterministic actions that have
20 been derived from the Chapter 15 transient and accident
21 analyses and the so-called diversity, defense in-depth
22 analysis of the protection and control systems.

23 And then there are those risk-informed
24 human actions -- the RIHAs. There's a list of those
25 in that implementation plan. That list is both

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 incomplete and inconsistent with the current version
2 of the risk assessment. So now my question is, since
3 the implementation plans are referenced in the
4 certified design, therefore they are part of the
5 certified design, how do you reconcile two parts of
6 the certified design that are inconsistent with one
7 another? Or -- or are we going to see new changes?

8 MR. SCAROLAR: The implementation plans
9 govern the execution of the program element. The very
10 important part of that is to illustrate the outcome
11 of the program element, the list of important human
12 actions that is in the IP is flagged as preliminary.

13 It's only there to illustrate the output of that
14 program element, not to define today the list of
15 important human actions. That list of important human
16 actions will be defined when KHNP actually executes
17 that program element. So this list that you see is
18 only illustrative. It is not intended by any means
19 to be the final list. The final list will be determined
20 when this particular program element is executed.

21 Now, that may be a year from now, five years
22 from now, ten years from now. The DCD doesn't define
23 that. It simply says when you do it, these are the
24 things you have to do. So yes, I agree, there may be
25 some inconsistency because the IP is an illustrative

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 example of the list. The PRA may still be evolving.
2 They're the transient and accident analysis in Chapter
3 15 may still be evolving. The list is only an example
4 to illustrate the outcome of that program element.

5 MEMBER DIMITRIJEVIC: But in the same
6 document you have -- sorry -- but what will happen --
7 the same document you're going to have it -- the Chapter
8 19 showing one list of important human actions and then
9 your chapter showing a different list. In the same
10 document, which is FSAR.

11 MR. SCAROLAR: Well, actually in Chapter
12 18 there's a list of human actions.

13 MEMBER DIMITRIJEVIC: Right.

14 MR. SCAROLAR: Whether they become
15 important human actions or not is based on the
16 extraction process that's defined for the HFE program
17 element. So in the end, that long list of human actions
18 may be pared down to important human actions based on
19 the HFE analysis. So that can happen also. Again,
20 the PRA documents risk. The human factors -- IP
21 documents process with illustrative output. It is not
22 intended to document the output.

23 MEMBER DIMITRIJEVIC: I understand that,
24 I'm just saying -- I completely understand what you're
25 saying.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SCAROLAR: Okay.

2 MEMBER DIMITRIJEVIC: And you have -- you
3 -- when you defined the program, define -- but -- what
4 is going to happen is then the same document will say
5 -- because Chapter 19 also provide list of important
6 human actions.

7 MEMBER STETKAR: What's the purpose in --
8 let me try it this way. What specifically is the
9 purpose of that list of risk-important human actions
10 in the implementation plan document? What purpose does
11 it serve?

12 MR. SCAROLAR: It serves to establish the
13 minimum set of scenarios that will be conducted during
14 integrated system validation. Because there is a
15 commitment that those scenarios encompass all those
16 human actions. It also is used to establish rigor in
17 other -- in the other program elements. For example,
18 task analysis will go deeper for the important human
19 actions than it will for other actions.

20 MEMBER STETKAR: But -- but, Ken, you
21 didn't answer my question. What's the purpose of this
22 specific list? I have a list of things here that I'm
23 not going -- it's -- I don't want to go into a situation
24 where we close this meeting. We don't have time. But
25 I have a table of a list of specific actions. They

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 -- they've got names, they've got times, they've got
2 places where I extracted them from. That list --

3 (Simultaneous speaking.)

4 MR. SCAROLAR: They're only there -- it's
5 only to illustrate the output.

6 MEMBER STETKAR: Nowhere does it say that.
7 It just says this is it.

8 MR. SCAROLAR: Well, it says preliminary.

9 MEMBER STETKAR: No, it doesn't. I'm
10 sorry, it does not. I haven't found that word anywhere
11 here.

12 MR. SCAROLAR: In the title of the list?

13 MEMBER STETKAR: Can I read the title,
14 since it's a proprietary document? Probably not.
15 That's -- up in the Appendix, it says. Not in the table.

16 MEMBER MARCH-LEUBA: And that's not
17 proprietary. You can read it.

18 (Simultaneous speaking.)

19 PARTICIPANT: Yes, it is. The whole
20 document.

21 PARTICIPANT: You probably could have done
22 a better job clarifying this point.

23 MEMBER MARCH-LEUBA: Only a bracketed --

24 MEMBER STETKAR: That's true. It does say
25 Appendix C. The problem is that that list comes only

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 from an outdated version and it -- of the PRA, and it
2 only has operator actions that are important from level
3 one, meaning core damage frequency, internal events
4 at power. The current PRA identifies many more, and
5 I can say this because they are identified in the
6 non-proprietary version of Chapter 19. Human actions
7 that contribute to large early release frequency during
8 -- or, large release frequency during power operation.

9 Human actions that contribute to fire during power
10 operation, to large release frequency from fire during
11 power operation. Core damage shut down -- during shut
12 -- core damage during shut down. Large release
13 frequency during shut down.

14 All of those are about equal contributors,
15 and they're a much larger list. So if this is supposed
16 to be an example of how people are supposed to think
17 about the process, this is a very poor example. So
18 I don't know why I have this appendix. Why do I have
19 these lists?

20 (No audible response.)

21 MEMBER STETKAR: Why do I have this list?

22 MR. SCAROLAR: As I said, it was only
23 intended to be illustrative of the output, not to
24 attempt to defend that the output is complete.

25 MEMBER STETKAR: Okay.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SCAROLAR: Even if we updated that list
2 today to reflect the current PRA --

3 MEMBER STETKAR: It would change.

4 MR. SCAROLAR: It would change.

5 MEMBER STETKAR: That's right.

6 MR. SCAROLAR: And it would still not
7 reflect things like site specifics --

8 (Simultaneous speaking.)

9 MEMBER STETKAR: That's exactly right.
10 The final list is final when you have the COL PRA.

11 MR. SCAROLAR: So I think in hindsight one
12 might argue that it was a mistake to put any list here.

13 But again, it was well intentioned to illustrate the
14 output.

15 MEMBER DIMITRIJEVIC: Why cannot you
16 reference tables which have a specific number since
17 Section 19 and its example? And then you're all set?

18 MEMBER STETKAR: I understand --

19 MR. SCAROLAR: That was not -- yes, we
20 probably could have done that. But that was not the
21 method that was selected.

22 MEMBER STETKAR: I understand what you
23 were trying to do. The problem is is that the two parts
24 of the -- the -- the certified design reports with its
25 supporting technical reports have gotten out of synch

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 with one another. And there is information in this
2 technical report compiled in a way that is useful for
3 the human factors engineering that is not immediately
4 available in the tables and tables and tables of stuff
5 in the DCD. I will -- you can -- you can figure it
6 out, but --

7 So I -- I understand kind of where you were
8 trying to get. It's just that my fear -- because of
9 the way that the existing V&V scenarios have been
10 defined -- the V&V scenarios are a -- what I'd call
11 a fairly standard set of scenarios that fortunately
12 capture all of these actions that are in this list from
13 the core damage during full power operation they --
14 those -- those V&V scenarios that you've defined don't
15 capture several of the other actions like -- as far
16 as -- for example fire-related actions. Certainly
17 actions during shutdown.

18 MR. SCAROLAR: But again, the V&V
19 scenarios were never intended to be the complete list
20 of V&V scenarios.

21 MEMBER STETKAR: Yes.

22 MR. SCAROLAR: The V&V IP says we will have
23 scenarios encompassing all the important human actions.

24 (Simultaneous speaking.)

25 MEMBER STETKAR: All the -- yes.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SCAROLAR: So if the list of IHAS
2 expands, the task analysis is going to expand, the HSA
3 design is going to expand because we handle the HSA
4 for the IHAS in a unique manner. And of course,
5 ultimately, the V&V scenarios will expand. So -

6 MEMBER STETKAR: Okay.

7 MR. SCAROLAR: There's a lot of hip bones
8 connected to the shin bones here.

9 MEMBER STETKAR: I just wanted to -- to
10 kind of probe this because it -- it -- you know,
11 obviously I am pretty heavily invested in the -- the
12 PRA side of things. And I get -- I get concerned about
13 people having lists of specific things in something
14 that then becomes a rule. And the certified design
15 is a rule. Now, this is -- admittedly it's not tier-one
16 information. It's tier-two and it's in the technical
17 report. So you can change things. But, it's here --

18 (Simultaneous speaking.)

19 MR. SCAROLAR: Okay, on this list of
20 documentation I wanted to specifically point out the
21 last two items -- the basic human system interface and
22 the style guide. I think there is a certain
23 misconception about the content of Chapter 18 being
24 only process oriented. And these two documents are
25 clearly not process oriented. These documents show

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 the what -- no, excuse me -- they show the how of the
2 HSI. Basically says this is how we're going to display
3 information inside the control room.

4 For example, the large display panel is
5 the how of how you display the information that is
6 important to the critical safety functions and the
7 critical power production functions. This is large
8 screen, spatially dedicated, continuously visible
9 information because it's the most important information
10 that the operators are going to deal with. There are
11 other parts of the HSE design that describe how we're
12 going to handle things like reactor trip initiation
13 and engineered safety features initiation. Again,
14 this is the how we're going to do things in the control
15 room.

16 The what of what we're going to do -- like,
17 what are we going to display for every critical
18 function? What is the HSI needed to complete the tasks
19 for any important human action? The what comes out
20 of the design process documentation. So there is a
21 mix of both what -- process oriented -- and how, design
22 oriented.

23 MEMBER STETKAR: There's even some what
24 in -- in your vernacular, there's even some what in
25 these documents.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SCAROLAR: Sure.

2 MEMBER STETKAR: Because you describe
3 certain types of -- again, trying to stay away from
4 proprietary stuff. You describe certain types of
5 controls and the way they're implemented, let's say.

6 MR. SCAROLAR: Right. But the what,
7 again, is really illustrative. For example, the
8 critical safety functions and the systems that support
9 those critical safety functions that are in the HSI
10 -- the basic HSI document -- are really illustrative.

11 The actual functions and the actual success paths will
12 come out of the FRAFA, the functional requirements
13 analysis and function allocation.

14 So if everything was process oriented, I
15 think we would all feel uncomfortable. So there's
16 illustrative information in the design documentation
17 as well.

18 MEMBER STETKAR: Ken, are there going to
19 be a Rev. 2 of these technical reports issued?

20 MR. SCAROLAR: Yes, I believe there will
21 -- right? We have RAIs without standing commitment
22 --

23 (Simultaneous speaking.)

24 MEMBER STETKAR: Yes, that's -- okay, I
25 just wanted to make --

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MR. SCAROLAR: So all the commitments in
2 the RAIs will ultimately become documented in these
3 IP revisions. Or the design document --

4 (Simultaneous speaking.)

5 MEMBER STETKAR: Because here, too, I've
6 learned things between Rev. 0 and Rev. 1 about both
7 how and to some extent what the changed -- that I didn't
8 necessarily expect. So being a Bayesian, I would say
9 that I might learn things between Rev. 1 and Rev. 2
10 that might not necessarily be expected. I am just
11 trying to think about, you know, the effort that --
12 that we're going to have put forth to -- to read --
13 there's 11 of them. They're -- well, 12 of them. And
14 some of them are pretty big.

15 MR. SCAROLAR: Yes.

16 MEMBER STETKAR: Okay.

17 MR. SCAROLAR: Here, let me go on to the
18 next slide. So since the last subcommittee meeting
19 there were five RAIs that were issued by the staff,
20 worked through jointly with the staff and KHNP and
21 KEPCO. And all these RAIs have now been resolved.
22 I will go through each of them to highlight the key
23 points.

24 The first one was related to the treatment
25 of important human actions. And for this one the staff

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 identified that the extraction was a snapshot. And
2 it does not necessarily reflect ongoing PRA changes
3 and then potential site-specific changes. So the IP
4 was clarified that the -- that the implementation
5 program execution would in fact encompass these
6 changes. So that's what we talked about before.

7 MEMBER STETKAR: The thing -- if you go back
8 to this slide, the reason -- I brought the previous
9 discussion up for two reasons. One is to try to get
10 it on the record. The other is, on that first checkmark
11 bullet there that says the whole list of RAHIs supports
12 the basis for the initial HSI design. That's what's
13 -- bothers me. It's -- if -- if that list in Appendix
14 C -- you've identified it as Appendix C -- supports
15 the basis for the initial HSI design, I am going to
16 have to do a lot of redesign work. Because there's
17 a bunch of other things that I need to think about.

18 I -- I would not feel comfortable designing
19 my initial HSI based on that particular list of things
20 in Appendix C because I might miss a bunch of stuff.

21 And that's -- that's really where I'm trying to come
22 from is -- is if you want to put lists of things together,
23 then put the list of everything that you can identify
24 from the PRA, which will give me a much better feeling
25 for the basis for the initial HSI design that I might

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 later refine a bit -- a bit is the key -- compared to
2 an abbreviated list that I might be faced with thinking
3 about a lot of additional design decisions.

4 MR. SCAROLAR: Yes, I understand your
5 point.

6 MEMBER STETKAR: So I don't -- we don't
7 -- I don't need to discuss anymore. I mean, that's
8 the thing that I am kind of hanging up on is --

9 (Pause.)

10 MR. SCAROLAR: Go to the next slide.
11 Okay, the next RAI pertain to the responsibility for
12 completing the analyses and design activities that are
13 defined in the IPs. And for this one we need to
14 understand that all the HFE program elements will be
15 completed after design certification. And this is a
16 prerequisite to conducting verification and
17 validation. So we added a table -- as you see on this
18 slide -- into this -- into the HFE program so that it
19 was very clear that the result summary reports are in
20 fact prerequisites for verification and validation.
21 And this was considered acceptable to the staff. Go
22 on to the next one.

23 In the next one the staff identified that
24 for the integrated system validation we had a limited
25 number of operating procedures that we committed to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 prepare. Well obviously if you only have a certain
2 number of operating procedures and the operators are
3 going through an event, they're kind of swayed to
4 diagnose the event based on the operating procedures
5 they have. Well, that was deemed to be unacceptable,
6 so we agreed to add more operating procedures so that
7 we don't sway the operator's decision making based on
8 the inventory of procedures. That was resolved to the
9 satisfaction of the staff.

10 (Simultaneous speaking.)

11 MEMBER KIRCHNER: Could you clarify that
12 -- what you just said? That befuddles me a little bit.
13 Maybe it's late in the day. Why add more procedures?
14 You impugn the existing ones and then -- well, we'll
15 give the operator more options.

16 MR. SCAROLAR: Well, let's say --

17 MEMBER KIRCHNER: That doesn't sound like
18 a rational approach to --

19 (Simultaneous speaking.)

20 MR. SCAROLAR: Well, let's say that the
21 only --

22 MEMBER KIRCHNER: Operator's under
23 duress.

24 MR. SCAROLAR: The only emergency
25 procedure we had was for a steam generator tube rupture.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Now we have an event. The first thing the operators
2 have to try and do is diagnose the event. Well, if
3 they know they only have a steam generator tube rupture
4 procedure of this simulator --

5 MEMBER KIRCHNER: I understand that.

6 MR. SCAROLAR: That's -- that was the only
7 point.

8 MEMBER KIRCHNER: Oh, all right.

9 MR. SCAROLAR: So we added more procedures
10 so we don't guide them to the answer.

11 (Simultaneous speaking.)

12 MEMBER STETKAR: Because part of this --

13 MR. SCAROLAR: Based on the procedure
14 inventory.

15 MEMBER STETKAR: Is how -- how well do the
16 alarms and computer-based procedures work with one
17 another? In other words, can -- can the operators be
18 led astray? And -- and without having the stray path
19 available, they can't.

20 MR. SCAROLAR: Next slide. This RAI
21 pertained to the operating experience review which is
22 another one of these program elements. The original
23 OER did not discuss getting operating experience from
24 Shin Kori 3 and 4. And it didn't because KHNP felt
25 that the experience from Shin Kori 3 and 4 was already

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 reflected in the basic HSI design and already reflected
2 in the implementation plans.

3 But in hindsight it was recognized that
4 the OE criteria in NUREG 07-11, Revision 3, is different
5 than what was used for Shin Kori 3 and 4, which was
6 07-11, Revision 1. So the IP was revised to say that
7 we would revisit the OE from Shin Kori 3 and 4 using
8 the selection criteria from 07-11, Revision 3.

9 Next RAI was specifically related to task
10 analysis, but it -- it's really representative of all
11 the IPs. In this particular IP it identifies
12 explicitly that there will be site-specific assumptions
13 made so that you have a complete plant to conduct the
14 tasks analysis against. And the staff asked why do
15 you need assumptions? Why can't you use the specific
16 site information -- or, the actual site information?

17 Well, the answer is that the way the IPs are written
18 you can execute the IPs before you have a COL applicant.

19 You don't need a site. You make site-specific
20 assumptions and you execute the IP. And you can
21 actually complete the IP based on that. So you can
22 complete the IP generically.

23 Later on, when you actually have a COL
24 applicant and you have a site, the design implementation
25 IP -- which is down the list of IPs and there's an ITAAC

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 for it -- requires that you go back and validate any
2 of those assumptions that you put into your previous
3 IP executions. So when you look at those assumptions
4 you can say they're valid, I don't have to do anything
5 else. Or you may look at the assumptions and say no,
6 they're not valid. They've actually changed. Based
7 on that, the design implementation IP requires that
8 you go back and reassess the impact on all the previous
9 IPs that you've executed.

10 So that's the intent. The wording was
11 revised and the staff and KHNP have reached agreement
12 on that wording. So in summary, Chapter 18 is complete
13 with no outstanding RAIs. The content, in my opinion,
14 is the right mix between design information and design
15 process. If we only had design process information,
16 very frankly, I'd not feel comfortable about Chapter
17 18.

18 But there's a good mix of design
19 information and there's a process that requires
20 qualified U.S. senior reactor operators, human factors
21 engineering experts, plant design experts as well as
22 digital design experts. And through the execution of
23 that process there's an HED process -- human engineering
24 discrepancies -- that's governed by the IPs that allows
25 these qualified personnel to identify problems and make

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 sure that those problems are tracked through
2 resolution. So Chapter 18 is complete.

3 MR. SISK: And I believe -- this is Rob
4 Sisk, Westinghouse -- I believe that would conclude
5 KHNP's presentations for today.

6 CHAIRMAN BALLINGER: Well, I am still
7 recovering from the surgery from Stetkar, but this
8 current status worries me. Because we have to write
9 a letter at some point, and the schedule is rough.
10 We went -- we went through that this morning. And if
11 there's substantial changes in Chapter 18 through Rev.
12 2, we have to look at that, right? Am I losing -- losing
13 the bubble, as Charlie would say?

14 (Pause.)

15 CHAIRMAN BALLINGER: I am looking at the
16 Chairman over there.

17 MEMBER CORRADINI: I have an opinion, but
18 I guess I'm not a human factors all --

19 MEMBER STETKAR: It isn't just human
20 factors because if you're listening to what I said on
21 the record for Chapter 16, for example --

22 (Simultaneous speaking.)

23 MEMBER CORRADINI: I was occupied in a
24 different meeting for Chapter 16. So I am sorry.

25 MEMBER STETKAR: But they're -- at least

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 two of the chapters that we heard about today, there
2 will be a Rev. 2 -- and Rev. 2 of the -- in this particular
3 instance supporting technical reports for the final
4 design certification document. Now, again, it's
5 dangerous to expect that there will not be any new
6 information because I have been surprised between Rev.
7 0 and Rev. 1 in some places where I didn't expect new
8 information and there was new information.

9 (Simultaneous speaking.)

10 MEMBER CORRADINI: Can I just summarize?
11 What you're telling me is similar to Chapter 19. We're
12 still in a revision mode which means --

13 (Simultaneous speaking.)

14 MEMBER STETKAR: We're not quite -- no,
15 no. This is much more stable. Don't bring Chapter
16 19 into it.

17 (Laughter.)

18 (Simultaneous speaking.)

19 MEMBER STETKAR: This is not Chapter 19.

20 MEMBER CORRADINI: But -- but if I'm --
21 but make sure -- I want to make sure I understand.
22 Maybe this is the wrong time. Shouldn't we have the
23 staff up first before we discuss this?

24 MEMBER STETKAR: We probably should.

25 MEMBER CORRADINI: Okay.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER STETKAR: But again, Mike and --
2 and Ron, we -- I believe the ACRS is planning to write
3 a letter on the phase -- whatever this is. Four?

4 MEMBER CORRADINI: No, five.

5 MEMBER STETKAR: Five? We still have to
6 write a final, final letter on the certified design,
7 right?

8 MEMBER CORRADINI: Yes.

9 MEMBER STETKAR: At some time in the
10 future. That letter might have to capture differences
11 between Rev. 1 and Rev. 2.

12 MR. SCAROLAR: Yes, but I'd like to clarify
13 what the differences are going to be. The revisions
14 between the IPs that we have today and what will become
15 Rev. 2 are the commitments in the RAIs. These are
16 confirmatory items.

17 MEMBER STETKAR: Ten?

18 MR. SCAROLAR: Now KHNP does not intend
19 to make design process changes or design changes that
20 were not already documented in the RAI responses.

21 MEMBER STETKAR: I don't want to go into
22 proprietary information. I will tell you I -- I have
23 identified at least one, and in fact there's more than
24 one, change from Rev. 0 to Rev. 1 of the IP that had
25 substantive stuff changed that was not a result of an

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 RAI. And therefore, given that experience, I have no
2 reason to believe that it might not also occur between
3 Rev. 1 and Rev. 2 when people take a look at it and
4 say, oh, we'll make this other change. People can shake
5 their heads -- and yes indeed, all the best intentions
6 -- but -- but indeed, it could occur. And -- and we
7 need to be cognizant of that.

8 MR. SISK: I just would like to say, I
9 appreciate the comment. It's something that we take
10 very much to heart as we look to what happened between
11 Rev. 0, Rev. 1. Rev. 2 that is coming forward -- the
12 intent, I am going to say -- and I think the purpose
13 and the effort being applied to Rev. 2 is -- there is
14 no change to Rev. 2 that has not been seen and approved
15 by the staff as a part of a RAI response such that the
16 changes between Rev. 1 and Rev. 2 is to incorporate
17 the changes that were identified such that the staff
18 has now identified those changes as confirmatory items.

19 And those were the only changes that are intended.

20 The only place that I guess that always
21 comes up is the Type D finding. If there are errors
22 or other things that come about unintended, our intent
23 is to minimize that to the maximum possible. But there
24 are no -- there is no intention to make any change other
25 than what the staff has reviewed. So I just want to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 go on the record with that.

2 CHAIRMAN BALLINGER: But we're on the
3 record, so that's -- that's good.

4 MEMBER CORRADINI: But I'm still not sure
5 -- I still think we should want to have the staff come
6 up and then discuss this.

7 CHAIRMAN BALLINGER: Yes.

8 MS. KENT: Good afternoon/evening. I am
9 Lauren Kent and I'm representing the HFE staff
10 performing the review of Chapter 18. We just heard
11 Mr. Scarolar talk about the responses to the RAIs that
12 we issued following the Phase 3 subcommittee. So the
13 majority of my presentation discusses those issues and
14 their -- their resolution.

15 I would like to ask the committee if you'd
16 like me to review those slides, or if we would like
17 to start with some questions? Or I could start with
18 a portion of the presentation I had prepared that
19 touched on a different issue in Chapter 7 related to
20 accident monitoring instrumentation? Any
21 preferences?

22 (Simultaneous speaking.)

23 PARTICIPANT: You should just proceed.

24 MS. KENT: Carry on. I will do so. Okay.

25 As we heard previously from KHNP we had issued some

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 RAI questions after the Phase 3 subcommittee from issues
2 that came out of that meeting. One of the issues --
3 we can go to the next slide, please -- was what KHNP
4 discussed with the completeness of the test bed. And
5 there was some discussion about procedures. And I
6 think that that was addressed as I saw here at the table.
7 So we'll go on to the next.

8 Again we asked the Applicant to provide
9 some revisions to the operating experience review
10 implementation plan. Really the intent here was to
11 make sure that relevant operating experience wasn't
12 excluded from the review when it is performed in
13 accordance with the implementation plan. And they made
14 sufficient changes to alleviate that concern. Let's
15 go to the next slide. And then we can go to the next
16 as well. Thank you.

17 When performing the task analysis and the
18 function requirements analysis and function
19 allocation, again, we discussed with the Applicant that
20 it would be prudent as well as more efficient to have
21 site-specific information that is known at the time
22 if the COL performs these activities addressed to be
23 addressed. Again, they did provide changes to the
24 implementation plans to address this issue. Next
25 slide. And next. Thank you.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Okay, so this brings me to the treatment
2 of the risk-important human actions. So I -- I'd like
3 to start with the topic that was discussed, which is
4 the preliminary list that is in the implementation plan.

5 So I'd like to give a little bit of history and some
6 context as to how that information came to exist in
7 the DCD. And this may alleviate some concerns about
8 surprise information coming to light in subsequent
9 revision of the DCD.

10 I've been on staff for about three and a
11 half years now and KHNP was the first project that I
12 ever worked on as a technical reviewer here on staff.

13 So to say that learning has occurred between three
14 and a half years ago and now would be an understatement.

15 One of the first RAIs that I wrote when I started
16 reviewing the application was to ask why, if you've
17 submitted important human actions in Chapter 19 with
18 the DCD, why are you deferring the development of such
19 a list to the COL applicant? I had no appreciation
20 at that point for the iterations and subsequent changes
21 that would come about in the PRA and the need to
22 basically leave the implementation plan as they had
23 it, which is -- there is a table in the implementation
24 plan which will be completed by the COL in accordance
25 with that implementation plan when that activity --

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

(202) 234-4433

(202) 234-4433

1 when it's time to complete that activity.

2 So I actually had issued an RAI requesting
3 that the -- the information be provided because I
4 thought that it existed. And it -- it did not. So
5 the RAI was issued to the Applicant. They provided
6 the list. Issued a second RAI requesting that they
7 then remove it, which -- they decided to retain the
8 list in the implementation plan. So we've run into
9 the problem that was discussed at the table about having
10 -- having two lists that have different sets of
11 information in addition to the fact that this is not
12 even the list that is to be ultimately developed as
13 a result of this element.

14 So the list is described as Mr. Scarolar
15 said, as preliminary information to support previous
16 design work that has been done. My understanding was
17 that that list supports the conceptual HSI design that
18 is reflected in the Korean design that is the -- the
19 conceptual design -- the foundation for this HFE design
20 that has to be developed through the process. So that
21 is how -- that is the back story on how that information
22 came to be.

23 Let's go to the next slide. Ultimately,
24 with respect to treatment of important human actions
25 we have -- now we're at a point where the implementation

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 plan says that personnel with a certain level of
2 expertise -- that expertise has been clarified in the
3 implementation plan. We'll work with the iteration
4 of the PRA that exists at the time. This activity is
5 performed to complete this activity. Next slide.

6 And next, please. We just covered that.

7 And the next. Okay. And we can move on from here.

8 Again we -- KHNP discussed in the previous
9 presentation, the -- the relationship between the
10 results of the implementation plans and -- completing
11 the activities, the implementation plans and how they
12 are inputs ultimately to the integrated system
13 validation test -- and how that has been illustrated
14 in the application to illustrate the scope of work that
15 will need to be completed. And next.

16 Okay, and finally, during the subcommittee
17 meeting there was some discussion about post-accident
18 monitoring instrumentation and the adequacy of the
19 variables selected to monitor the status of some of
20 the critical safety functions. At the time that we
21 had this subcommittee meeting for Phase Three, we were
22 participating in an audit -- that has subsequently been
23 closed -- of the accident monitoring instrumentation.

24 So the issue that was specifically raised at the
25 subcommittee meeting has since been sufficiently

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 resolved -- as well as the other -- identification of
2 other accident monitoring instrumentation variables
3 needed to monitor the safety functions. And the next
4 slide?

5 And our finding at this point is that the
6 Applicant's HFE design does conform to our NRC human
7 factors related guidance, and therefore provides
8 reasonable assurance that requirements will be
9 satisfied for providing a control room design that
10 reflects state of the art human factors principles.
11 That's the conclusion of my pared remarks. So I'd like
12 to turn it over to the Chairman. Thank you.

13 MEMBER SUNSERI: I guess I would have just
14 one question regarding this table that's there for
15 illustrative purposes that -- it was requested to be
16 out, but left in. So how confident are you that the
17 information as contained in that table won't be
18 misconstrued as plant-specific design information that
19 a future applicant might pick up on? So in other words,
20 is it clear enough in there that it's an example --
21 it's illustrative? It is not plant-specific, it's
22 there just to --

23 MS. KENT: Well here's where my confidence
24 comes from. First of all the -- the implementation
25 plan itself has a detailed set of steps that -- not

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 just one person, but more than one individual that meets
2 a certain level of qualifications that are described
3 in that plan, which requires a certain specified level
4 of PRA and HRA expertise. It directs looking at
5 site-specific probabilistic risk analysis information
6 to develop a table. And the table is there. Each of
7 the headings -- it tells you what to put into the output
8 that goes into this -- to generate this table. So it
9 needs to be completed, first of all. What needs to
10 go into the table is specified and who needs to complete
11 it is also specified.

12 Those individuals have a level of
13 expertise, and my judgment, that they would know that
14 also by having this information labeled as preliminary
15 and not having -- the Applicant doesn't have any
16 guidance in the implementation to use that preliminary
17 output in the appendix. It says to go use information
18 from another source -- the period exists at that time.

19 So that's where my confidence comes from.

20 MEMBER SUNSERI: Right, and so they would
21 not be -- this team of people that would be doing the
22 real work, would not be misled by looking at this table
23 and misled in a way that something in this table now
24 would be construed as important and should be included
25 in -- in their work going forward? Which -- when it

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 may in fact not be important at all?

2 MS. KENT: Well, there might be some --
3 there might be some overlap between what exists as a
4 preliminary product and what comes out as a final
5 product. But I have reasonable assurance that the
6 ultimate product will follow the -- it should follow
7 because they should be following the implementation
8 plan. And that tells you to go look at a specific set
9 of source of information. And with -- the team is
10 having a specific set of expertise I -- I am not. I
11 think that they will be able to identify that table
12 for what it is, which is preliminary information from
13 a older version of the PRA.

14 MEMBER SUNSERI: Yes, all right. Thank
15 you.

16 MEMBER CORRADINI: What you just said --
17 would such a note or warning should be there? In other
18 words, warning, this is a preliminary list. It's from
19 five years ago, ten years ago. Do not use this
20 directly. You must check A, B and C. In other words,
21 a user's guide to a preliminary list.

22 MS. KENT: I don't think it's important.
23 I mean, I --

24 MEMBER CORRADINI: Okay.

25 MS. KENT: I think it -- the way that it

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 is and the way that the process is set up and the
2 implementation plan -- the fact that it's there is not
3 very important. It's just not very important
4 information and I --

5 MEMBER STETKAR: The problem is that
6 indeed that list appears in -- and we've had
7 presentations today that identify it. One table that
8 Lauren is referring to is a Table 4-1 -- and that appears
9 in your slide, so I can say that -- in the implementation
10 plan. And Table 4-1 is just -- is just a -- a blank
11 table. It just says you need to fill in this stuff.

12 And as Lauren said, you need to go to the following
13 sources. One of the sources is the PRA and you need
14 to have the right kind of people and all that stuff.

15 Good. Fine.

16 There -- and this was also in the
17 presentations. There is this mysterious Appendix C
18 -- Charlie. It is not referred to anywhere in the text.

19 It simply appears. It's simply there.

20 MEMBER CORRADINI: What good does it do?

21 MEMBER STETKAR: And it's there as the --
22 and -- and this is not bracketed -- so it's the
23 preliminary treatment of important human action output
24 for risk-informed human actions. That's the title of
25 that appendix. And it is this table that lists a bunch

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 of scenarios, specific actions, times, and sources in
2 the PRA supporting documentation.

3 MEMBER CORRADINI: But I remembered this
4 from your previous --

5 (Simultaneous speaking.)

6 MEMBER STETKAR: And they don't want to
7 take it out is the problem. The staff in fact asked
8 them to --

9 (Simultaneous speaking.)

10 MEMBER CORRADINI: But your concern -- let
11 me make sure I understand your concern. Your concern
12 is that if left there the natural human reaction is
13 to take that as gospel and run with it.

14 MEMBER STETKAR: Right. And they've
15 already said on the KHNP slides that that table forms
16 the basis for the initial design. And that's the
17 troubling thing.

18 MEMBER CORRADINI: So then, in a letter
19 -- if we choose to write a letter, we should identify
20 that. If we feel collectively that that's important.

21 MEMBER STETKAR: I mean, my personal
22 concern is exactly somewhat of what Matt said -- is
23 that it's too easy to misconstrue this table because
24 --

25 (Simultaneous speaking.)

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER CORRADINI: The one you're speaking
2 of?

3 MEMBER STETKAR: Appendix Charlie Table.

4 MEMBER SUNSERI: And in fact they already
5 have been because Lauren wrote an RAI and she was
6 supported in it by her whole management team.

7 MEMBER STETKAR: That's right.

8 MS. KENT: Lauren is not -- does not have
9 the PRA expertise that these people completing this
10 element have --

11 (Simultaneous speaking.)

12 MEMBER CORRADINI: Common sense is
13 allowed.

14 MEMBER SUNSERI: The people on your team,
15 though, that reviewed your RAI supported it as well,
16 though. So I mean, it was a team effort, not just an
17 individual.

18 MEMBER STETKAR: I just don't -- I don't
19 know what positive purpose that table serves. I can
20 see an awful lot of potential negative applications.

21 An awful lot of pushback that says, well, the table
22 is in the certified -- you know, in a report that
23 supports the certified design and we've already based
24 our initial HSI design on these things and my God, I
25 am a COL applicant. How -- how should I be forced to

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 change my design based on new things?

2 CHAIRMAN BALLINGER: There's a certain
3 amount of inertia that develops when these things start
4 going. And it's awful hard to turn around.

5 MEMBER STETKAR: Now the -- there's two
6 other appendices in this particular -- technical
7 report. And I am assuming I can quote the -- yes.
8 Those -- I am sorry. There is an Appendix B that has
9 -- it's also called preliminary treatment of important
10 human action output for deterministic important human
11 actions. Remember, the deterministic ones are the ones
12 that come out of the Chapter 15 analysis and the
13 diversity and defense in-depth analysis which -- which
14 are clearly part of the certified design.

15 And it's -- you know, there are two. There
16 are a list of specific actions, times. You know, if
17 I were a betting person -- and I don't -- I would bet
18 that there's not much chance that they will change.
19 I haven't found any discrepancies. So whether that
20 Appendix B needs to be excised or, you know, what purpose
21 it serves is questionable. But -- but it's not nearly
22 as -- it's also quite abbreviated compared to the
23 Appendix Charlie table. Anyway, we -- we've talked
24 enough about those tables.

25 MR. OH: This is Andy Oh, KHNP, Washington

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 Office. The reason one for the IP, there's no -- the
2 description for that Appendix B and C. But during a
3 RAI response where we incorporated some of the mark-up
4 of the IP, identified that in support the IHA from the
5 -- each document will be updated actively as design
6 process including site-specific PRA. So we clearly
7 identified that -- the Table 4-1 will be generated
8 incorporating site-specific PRA.

9 And also for Appendix B is we identified
10 that is for -- will be updated correctively as a design
11 process. So as the staff said in a -- in a future one
12 is implementation plan is implemented that it -- those
13 -- those words and -- will be interpreted to the person
14 who will implement it that that is -- as a preliminary
15 information that is -- Appendix B and C is only
16 preliminary purpose. But ultimately, in order to
17 generate for Table 1 and 2 the -- the implementation
18 performer have to incorporate for site-specific PRA
19 and also the incorporated some of design process. So
20 I think from now on is it -- those two table -- the
21 statement is very -- becomes very clear.

22 MEMBER STETKAR: We'll have to -- it's like
23 -- you know, when Rev. 2 comes out we'll see what the
24 words say because right now there's no discussion of
25 those appendices.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN BALLINGER: Okay, I think we're
2 okay. I think we're all set. Unless there are other
3 questions?

4 (No audible response.)

5 CHAIRMAN BALLINGER: I think we're getting
6 the line open. And while we're getting the line open
7 are there any public -- any members of the public that
8 would like to make a comment? The public looks a little
9 vacant.

10 (No audible response.)

11 CHAIRMAN BALLINGER: Is the bridge line
12 open? I don't hear any cracking or popping or anything.

13 MR. BROWN: The bridge is open.

14 CHAIRMAN BALLINGER: I guess the bridge
15 is open.

16 MR. BROWN: The bridge is open.

17 CHAIRMAN BALLINGER: If there's anybody
18 -- any members of the public that would like to make
19 a comment out there, please identify yourself. In the
20 comment.

21 (Pause.)

22 CHAIRMAN BALLINGER: Hearing none, we'll
23 close the bridge line. And now are there any -- is
24 there any discussion around the table from members that
25 we need to address?

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER CORRADINI: I'm not sure -- I wasn't
2 here for part of the -- the afternoon. But I think,
3 at least with Chapter 4, which I was listening to, a
4 lot of my questions were answered. I guess I want to
5 bring up how you want to handle a potential letter.
6 Are you going to accumulate all of these subcommittee
7 meetings to a -- a rolled-up letter? In other words,
8 we've heard now part -- in Phase 5 we've heard a number
9 of chapters. You -- are you looking as -- as Chair
10 to write something out at this point to let staff know
11 where we sit?

12 CHAIRMAN BALLINGER: The -- I -- we had
13 a -- we had part of that discussion this morning at
14 a meeting that the most likely scenario is that we'll
15 write a letter on these chapters. And then Chapter
16 19 kind of has to be discussed.

17 MEMBER CORRADINI: Yes, but I mean -- we
18 have a number that we yet to have. We haven't heard
19 about long-term cooling. We haven't heard about the
20 LOCA -- large-break LOCA yet, even in Phase 2.

21 CHAIRMAN BALLINGER: But we're required
22 to write a letter on long-term cooling.

23 MEMBER CORRADINI: Right.

24 CHAIRMAN BALLINGER: That's a rule. And
25 so we'll definitely write a letter on that.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER CORRADINI: But -- so your thinking
2 is to write a letter on this group of chapters, and
3 we're still going to have Chapter 15 and long-term
4 cooling to appear and talk to us?

5 MEMBER STETKAR: Let me -- let me ask this,
6 though. Because if we write a letter on what we heard
7 today -- which is the SER written against Rev. 1 that
8 still has confirmatory items to be incorporated into
9 a known Rev. 2 -- where does that put the ACRS in terms
10 of finality on the certified design? Do we then write
11 yet another letter later on?

12 MEMBER CORRADINI: If you don't have it
13 in front of you and you want to look --

14 MEMBER STETKAR: No, that -- but -- but
15 my question is, do we then write -- do we get Rev. 2
16 or not?

17 CHAIRMAN BALLINGER: Rev. 2 is scheduled
18 for February 2018. Next month.

19 (Off-microphone comment.)

20 MEMBER CORRADINI: You need your green
21 light on.

22 MEMBER STETKAR: Yes, but my point is, the
23 final -- we don't have the final DCD today.

24 MEMBER POWERS: Then you're not going to
25 write a letter on the final --

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER STETKAR: We can't write the final
2 DCD.

3 (Simultaneous speaking.)

4 MEMBER POWERS: That's right.

5 MEMBER STETKAR: And then my point is -

6 MEMBER POWERS: He's just writing a letter
7 on these chapters that says we haven't identified
8 anything that is a major roadblock. But whoa,
9 remember, eventually we have to look at the whole
10 integrated things. And knee bones do get connected
11 to thigh bones here, and there can be a difference.
12 He's not writing -- he's just saying to the staff, so
13 far we haven't found anything that --

14 MEMBER STETKAR: But I want to make sure
15 that -- that the staff is clear that any letter that
16 comes out of us in response to Rev. 1 of the DCD and
17 the SER written against that Rev. 1 is not the ACRS's
18 final letter --

19 (Simultaneous speaking.)

20 MEMBER POWERS: I think the staff is very
21 aware of that. These are interim letters. It says
22 so right up at the top of them.

23 MEMBER STETKAR: They have so far.

24 CHAIRMAN BALLINGER: And they will -- this
25 one will, too.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER POWERS: And there's no reason for
2 that process to change. And then this was understood
3 when we agreed to do it chapter by chapter rather than
4 as an integrated whole because there's a problems that
5 knee bones are connected to the thigh bones and that
6 what you see about one part of it may look benign until
7 you find out how it interfaces with the other part.

8 MEMBER CORRADINI: The only letter -- I
9 mean, I am just harkening back to a lovely eight years
10 ago when we wrote the one on ESBWR and this -- in December
11 of '09 is when we wrote that. That was the only final
12 letter where we expected to see finality in the
13 documentation.

14 MEMBER STETKAR: Yes, but what I don't
15 remember, Mike, is we didn't have three iterations on
16 ACRS letters there, did we? We only had two.

17 MEMBER CORRADINI: You're asking a detail
18 I don't remember. I know -- I know there were --
19 particularly in digital I&C we did have some interim
20 back and forth with the staff because there wasn't
21 enough detail for functional diagrams. And I seem to
22 remember at least a couple letters on digital I&C.
23 Don't ask me what phase it was in, but I remember a
24 couple of letters. More than -- more than one, and
25 then a closed with all the open items.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 MEMBER BROWN: Which design?

2 MEMBER CORRADINI: ESBWR.

3 MEMBER BROWN: Oh -- oh, yes.

4 MEMBER SUNSERI: So has it been -- has it
5 always been the ACRS protocol to review the SER with
6 open items prior to reviewing the one with no open items?

7 MEMBER POWERS: Originally the design
8 certifications were done as an integrated whole.

9 MEMBER CORRADINI: Yes, so there was a
10 letter.

11 MEMBER POWERS: And that -- that produces
12 headaches all the way around when you do it that way.

13 There -- first of all, you -- I can remember when the
14 -- the ABWR was wheeled in and said, okay, here are
15 ACRS -- it was a cart of documents that you have to
16 review in some finite period of time. And that was
17 formidable for us. It was formidable for the staff
18 because they got it as close to final form as they
19 possibly could.

20 We went to this other system to try it out.

21 It's -- it has its pluses and it has its minuses.
22 One of the minuses that we knew immediately is, again,
23 knee bones connected to thigh bones. And so we built
24 that into the system that -- we put out these interim
25 letters mostly just to say here's a rough spot that

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 you, staff, need to work out. If we haven't identified
2 any of those things, then focus on the things that --
3 all the other stuff you have to get done because we
4 -- we haven't identified any -- it doesn't mean there
5 isn't something. It just means we haven't identified
6 it yet.

7 CHAIRMAN BALLINGER: So far we've only
8 written Phase 2 letters.

9 MEMBER STETKAR: Well, but that's --

10 CHAIRMAN BALLINGER: This is really a
11 Phase 5 letter.

12 MEMBER STETKAR: Well, but what is Phase
13 5? Right.

14 CHAIRMAN BALLINGER: No open items.

15 MEMBER STETKAR: Well, but it's not the
16 ACRS. My only question is --

17 (Simultaneous speaking.)

18 MEMBER POWERS: Over and over again, how
19 many times do I have to tell you?

20 MEMBER STETKAR: You don't have to tell
21 me anymore, Dana. I'm questioning whether this
22 apparent requirement, as it's being cast, to write a
23 Phase 5 letter right now makes any sense at all. Does
24 the ACRS need to waste our time and the staff's time
25 and the Applicant's time to go through a full ACRS

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 meeting because somebody believes that we need to write
2 yet another interim letter right now? Or do we just
3 wait until the end?

4 MEMBER CORRADINI: I don't think there's
5 a requirement to write the letter.

6 MEMBER STETKAR: No, there isn't.

7 MEMBER POWERS: Right. The interim letters
8 are not required.

9 MEMBER CORRADINI: Yes.

10 MEMBER STETKAR: No, there not.

11 MEMBER CORRADINI: To the extent -- to the
12 extent that the -- if I might -- to the extent that
13 the staff has gotten good -- have taken good notes and
14 have communicate -- understand the communication of
15 what we're worried about -- and it's not a show-stopper.

16 It's rough around the edges that need to be smooth.

17 It's up to us if we want to decide to write something
18 at this point. Whether we want to document it in black
19 and white or essentially communicate it by
20 conversation.

21 CHAIRMAN BALLINGER: You see, the way I
22 would look at it -- and I have never done this before,
23 so there are people around this table who have done
24 it multiple times. And that is if it's part of our
25 review with Phase 5, we suddenly discover something

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 which is pretty major. Then we write a letter.

2 MEMBER CORRADINI: But I think -

3 CHAIRMAN BALLINGER: If we don't see
4 anything, then there's no reason to do that.

5 MEMBER CORRADINI: Right. I think that's
6 what -- that's I think where Dana was coming from.

7 MEMBER POWERS: I mean there -- there's
8 always some -- I mean the -- the interim letters have
9 been proved of some use in that it forces us to -- to
10 codify our thinking and write things down. They serve
11 as the basis of what you're going to write in the final
12 letter. Are there things to bring up there? I mean,
13 they serve some function, but if you don't want to do
14 them, you don't have to do them.

15 Here are my recommendation -- these are
16 diverse chapters. I would go ahead and write
17 something. If I were doing that --

18 (Simultaneous speaking.)

19 MEMBER CORRADINI: Particularly --
20 something in 16 or 18 that really concerns you that
21 you want to get on the record that they need to fix
22 before you see a Rev. 2. A final version of whatever
23 --

24 MEMBER POWERS: Even if there was nothing.
25 Just -- just to get down okay, here's what we did here

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 -- here's what our thinking is. Does everybody agree
2 that this is our thinking? That's -- that's all I want.

3 So even if there was nothing important, I would go
4 ahead and do it just because here's a block of work.

5 You can decide how much you're going to go back to
6 it.

7 CHAIRMAN BALLINGER: I mean, I have no
8 problem writing -- writing a letter. You know, just
9 -- has to serve some purpose. And it sounds like it
10 would serve a -- would serve a purpose. What are other
11 opinions around the -- around the table here? This
12 is normally the kind of discussion we have at a full
13 committee meeting, right?

14 PARTICIPANT: No, this is fine.

15 MEMBER STETKAR: This is a subcommittee
16 meeting because we typically will poll the members to
17 see whether or not we feel that it should be before
18 the full committee. And that could or could not prompt
19 a letter. So it -- no, we typically have this
20 discussion.

21 CHAIRMAN BALLINGER: So let's ask Vesna
22 what she thinks before the drugs wear off and she
23 realizes what she's gotten herself into.

24 MEMBER STETKAR: Turn your mic on.

25 MEMBER DIMITRIJEVIC: So that was pretty

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 good. And I got my badge. It's -- this was very
2 interesting discussion for me. My concern is if we
3 are going to write final like the -- and we identify
4 something important, that's not right. I mean, it --
5 we should identify the full -- this before we wrote
6 the final attempt. So.

7 CHAIRMAN BALLINGER: Oh, yes. That's for
8 sure.

9 MEMBER DIMITRIJEVIC: So if we have
10 something important our definition of what is important
11 -- if we have addressed concern. I mean, I don't know.
12 It depend on what the politics was before.

13 CHAIRMAN BALLINGER: What's important is
14 up to the members, right? I mean, we have some diverse
15 chapters and stuff like that where individuals have
16 different expertise. So we have to leave it up to
17 individual members to voice a concern if it's a concern.
18 I think.

19 MEMBER SKILLMAN: My thought is that the
20 -- not the concerns. The items that we raised, KHNP
21 has acted on.

22 CHAIRMAN BALLINGER: That's from Phase 2
23 to Phase -- to now. Yes, sure.

24 MEMBER SKILLMAN: Yes, so -- so I think
25 similarly as Dana, probably good policy to say these

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 are the chapters we reviewed, the items that we raised
2 in past months have been addressed. And we're -- we're
3 waiting for the next round. But this is the work that
4 we've -- that we've accomplished.

5 CHAIRMAN BALLINGER: So that's a pretty
6 straightforward letter.

7 MEMBER SKILLMAN: Bingo. So I think
8 there's value in basically creating a work log or a
9 -- our collectively communicating we've done this work
10 and this is the status. But I'm impressed at how many
11 of the items that we raised, they've really acted on.
12 They've taken them to heart. They changed
13 documentation. They changed the DCD. So I say salute.
14 Let's tell them great, thank you.

15 CHAIRMAN BALLINGER: Okay.

16 MEMBER DIMITRIJEVIC: Did -- did we
17 document those concerns in the letter?

18 CHAIRMAN BALLINGER: Earlier letters, yes.

19 MEMBER DIMITRIJEVIC: How many letters we
20 wrote on this?

21 CHAIRMAN BALLINGER: Chris, three?

22 MR. BROWN: On this topic, it's about --
23 (Simultaneous speaking.)

24 PARTICIPANT: No, not on this topic. No,
25 no. Generally. For Phase 2 -- how many Phase 2

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 letters? I forgot. Three I think?

2 MR. BROWN: It's about three. Every about
3 four or five chapters.

4 MEMBER DIMITRIJEVIC: So we wrote just
5 Phase 2 -- for example, let's choose this human factors.
6 We only wrote one letter so far. That was in Phase
7 2 and we wrote Phase 1 and Phase 2, right?

8 MEMBER CORRADINI: No, this is the second
9 time around for all the chapters. This is the -- the
10 start of the next round.

11 MEMBER DIMITRIJEVIC: So we only wrote one
12 letter so far?

13 CHAIRMAN BALLINGER: We wrote three
14 letters, but one on -- only one on these chapter.

15 MEMBER DIMITRIJEVIC: Right. On
16 different chapters. Three letters on different
17 chapters.

18 MEMBER BROWN: We can also -- if we had
19 an issue or an item that we think wasn't addressed,
20 I did have a couple of -- I can try to write something
21 up for you for if you decide to try to write a letter.
22 On the chapter -- whatever it was, 14 items.

23 CHAIRMAN BALLINGER: Much appreciated.

24 MEMBER BROWN: If and when we're going to
25 do it. Just let me know when we're going to do it.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 CHAIRMAN BALLINGER: Soon. There's a --
2 (Simultaneous speaking.)

3 MEMBER BROWN: Well, is it going to be --
4 is it going to be in the February meeting? Is it going
5 to be at the March meeting? It's kind of late for the
6 February meeting.

7 CHAIRMAN BALLINGER: Probably March.
8 Well, Chris, we'll have to go through and see what --

9 MR. BROWN: It's late for March, also.
10 We have to work on schedules. The agenda is already
11 out. We're not going to do March. Long-term cooling
12 and --

13 CHAIRMAN BALLINGER: A large-break LOCA?

14 MR. BROWN: No, PLUS7 is in March.

15 CHAIRMAN BALLINGER: That's -- yes.
16 Okay, well that's a logistics issue. A big one, but
17 --

18 MEMBER BROWN: Well, just inform me before
19 my allocator bits disappear.

20 (Laughter.)

21 CHAIRMAN BALLINGER: Anybody else? Walt
22 seemed like he was about ready to push the green button
23 --

24 (Simultaneous speaking.)

25 MEMBER KIRCHNER: Well, I was. A little

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 levity. Hossein can add another data point to the
2 letters that are on the bar charts for the history of
3 the ACRS.

4 CHAIRMAN BALLINGER: Oh, that's
5 important.

6 MEMBER KIRCHNER: So that's important as
7 well. But no, seriously, I think I agree with Dana
8 in that we should -- we reviewed this material. We
9 didn't find -- well, maybe. Maybe I shouldn't say --

10 (Laughter.)

11 MEMBER KIRCHNER: For everyone. But we
12 reviewed it. If we have a problem we should say so.
13 If we don't then we've done it and check the box and
14 it's -- I think the appropriate thing to do.

15 CHAIRMAN BALLINGER: Okay. Okay, so we
16 will just have to figure out the logistics.

17 MEMBER SKILLMAN: I'd like to say, I was
18 kind of impressed at Lauren's having raised the RAI,
19 the staff having moved on the RAI and then John points
20 out the table on which the RAI was written isn't
21 recognized anywhere else. That, to me, is a
22 substantial finding. That's one that -- it says, gee
23 whiz, something kind of fell through the cracks.

24 MEMBER CORRADINI: But I -- but if I might
25 just interject. If I heard what KHNP gave us at the

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 very end, in their Revision 2 of --

2 (Simultaneous speaking.)

3 MEMBER STETKAR: That's sort of what I
4 heard, there might be more explanatory text around that
5 thing. Because right now it's just -- it's -- it's
6 just there.

7 MEMBER CORRADINI: But we have not seen
8 Revision 2 or --

9 (Simultaneous speaking.)

10 MEMBER STETKAR: But we have not seen
11 Revision 2.

12 MR. OH: I would like to explain a little
13 bit of history --

14 PARTICIPANT: And you are?

15 MR. OH: Yes, this is Andy Oh, KHNP,
16 Washington Office. We got us under the RAI from the
17 staff about -- the staff says and please remove Appendix
18 B and C. So we agree with that basically. So from
19 now on, we think it's Appendix B and C, there's no value.
20 However, because --

21 MEMBER CORRADINI: Can you say that again?
22 I guess --

23 MR. OH: Yes, for --

24 (Simultaneous speaking.)

25 MEMBER STETKAR: It's on the record.

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 (Laughter.)

2 MEMBER CORRADINI: You just gave us a piece
3 of information that may have saved us a whole lot of
4 --

5 MR. OH: Appendix B and C, that is for --
6 if you see the RAI -- 18-133 is -- actually staff is
7 request for those Appendix B and C is have to be removed.
8 I think for -- I have some RAI for that. So --

9 MEMBER CORRADINI: But you've given us a
10 piece of information that we then have to check on.
11 I think that's appropriate.

12 MR. OH: Staff is in 18-133 is for Question
13 C is remove Appendix B and C from the TIHAIP. Yes,
14 but we all says it don't have much value. So however
15 that is referenced in some other RAI, so that's the
16 reason we just -- but then we also made some of
17 statement. Because those information will be provided
18 in the -- the site-specific PRA. Because the -- this
19 is only for the preliminary for -- for the table.
20 We state very clearly about that. So we 0 I think the
21 staff is also agreeing with that. From now on, because
22 that -- the answer for the RAI, from now on, there's
23 no value for the Appendix B and C. That is just for
24 the preliminary -- kind of -- as the Ken said is --
25 it is kind of, you know, example or something. So

NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1 that's the -- the common understanding from the staff
2 and KHNP for B and C.

3 CHAIRMAN BALLINGER: But not having them
4 solves the problem.

5 (Simultaneous speaking.)

6 MEMBER STETKAR: Speculation is
7 speculation. We have to see what they come out with
8 Rev. 2. Period. I mean it -- speculation is
9 speculation.

10 CHAIRMAN BALLINGER: Anybody else?

11 MEMBER SUNSERI: I would just say, you
12 know, words are important. And if the tables are
13 characterized as preliminary versus illustrative, then
14 preliminary connotes that this is some important piece
15 of work that is going to be built upon, not irrelevant.
16 So just be careful on how you describe that table when
17 you clarify it.

18 CHAIRMAN BALLINGER: Any more?

19 (No audible response.)

20 CHAIRMAN BALLINGER: Well, thank you very
21 much. It's been a long day, but we were warned. And
22 I was admonished. We are adjourned.

23 (Whereupon, the above-entitled matter went
24 off the record at 6:08 p.m.)

25


NEAL R. GROSS

COURT REPORTERS AND TRANSCRIBERS
1323 RHODE ISLAND AVE., N.W.
WASHINGTON, D.C. 20005-3701

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15

APR1400 DCA

Chapter 4: Reactor



KEPCO/KHNP
January 24, 2018

Contents

- **Overview of Chapter 4**

- Section Overview
- List of Submitted Documents and Summary of RAIs
- List of Open Items

- **Summary of Open Items**

- **Current Status**

- **Attachments:**

- Acronyms

Overview of Chapter 4

Section	Title	Major Contents
4.1	Summary Description	<ul style="list-style-type: none"> Initial Core Design Description and Permissible Changes Analytical Techniques
4.2	Fuel System Design	<ul style="list-style-type: none"> Design Bases Description and Design Drawings Design Evaluation Testing and Inspection Plan
4.3	Nuclear Design	<ul style="list-style-type: none"> Design Bases Description Analytical Methods Changes
4.4	Thermal-Hydraulic Design	<ul style="list-style-type: none"> Design Bases Description of Thermal-Hydraulic Design of the Reactor Core Description of Thermal-Hydraulic Design of the Reactor Coolant System Evaluation Testing and Verification Instrumentation Requirements
4.5	Reactor Materials	<ul style="list-style-type: none"> Control Rod Drive System Structural Materials Reactor Internals and Core Support Materials
4.6	Functional Design of Reactivity Control System	<ul style="list-style-type: none"> Information for the Control Rod Drive System Evaluation of the Control Rod Drive System Testing and Verification of the Control Rod Drive System Information for Combined Performance of the Reactivity Control Systems Evaluation of Combined Performance of the Reactivity Control Systems

Overview of Chapter 4

❖ List of Submitted Documents for Chapter 4

Document No.	Title	Revision	Type	ADAMS Accession No.
APR1400-K-X-FS-14002-NP	APR1400 Design Control Document Tier 2: Chapter 4 REACTOR	1	DCD	-
APR1400-F-M-TR-13001-P & NP	PLUS7 Fuel Design for APR1400	1	TR	ML17237A025
APR1400-Z-M-NR-14010-P & NP	Structural Analysis of Fuel Assemblies for Seismic and Loss of Coolant Accident Loading	2	TeR	ML17228A787
APR1400-F-C-NR-14002-P & NP	Functional Design Requirements for a Core Operating Limit Supervisory System for APR1400	1	TeR	ML17094A132
APR1400-F-C-TR-12002-P-A & NP-A	KCE-1 Critical Heat Flux Correlation for PLUS7 Thermal Design	0	TR	ML17115A556
APR1400-F-C-NR-12001-P & NP	Thermal Design Methodology	2	TeR	ML17181A052
APR1400-Z-M-NR-14017	Evaluation of Irradiation Assisted Stress Corrosion Cracking and Void Swelling on Reactor Vessel Internals	0	TeR	ML16096A280

❖ Summary of RAIs

No. of Questions	No. of Responses	No. of OI
62	62	0

* There were 4 open items at phase 3.

Overview of Chapter 4

❖ List of Open Items

No.	Related RAI	Topic	ADAMS Accession #
1	RAI 5-7954 (Q 11, 12, 16 & 18)	Impacts of Thermal Conductivity Degradation	ML17335A069 ML17223B387
2	RAI 275-8294 (Q 4.2.5 - 7) RAI 425-8405 (Q 4.2.9 - 14)	Fuel Assembly Structural Response	ML17082A416 ML17080A138
3	RAI 301-8280 (Q 7.1.45)	CPC Setpoint Analysis Methodology	ML17214A221
4	RAI 523-8684 (Q 4.5.1.15 & 16)	Versa Vent classification and experience	ML16309A074 ML16335A465

Summary of Open Items

❖ Open Item: Impacts of Thermal Conductivity Degradation

- Related RAIs : 5-7954 (Q 11, 12, 16, and 18)
- Description of issue
 - NRC Staff noted that FATES3B does not account for the effect of thermal conductivity degradation (TCD) and requested a TCD impact on fuel rod design and safety analysis.
 - ✓ FATES3B is used for fuel rod performance analysis and generation of interface data for safety analysis.
- Resolution:
 - TCD penalty was conservatively determined based on the analysis of comparison to the experimental data at various burnups.
 - KHNP responded that the evaluation results for the fuel rod design were satisfied with consideration of TCD.

Summary of Open Items

❖ Open Item: Impacts of Thermal Conductivity Degradation

- Resolution (Cont'd):
 - KHNP responded that as a result of the safety analyses with consideration of TCD, all the TCD-affected areas were satisfied.
 - Topical Report and Technical Report were revised to reflect the impact of TCD.
 - ✓ Topical Report : PLUS7 Fuel Design for APR1400 (APR1400-F-M-TR-13001)
 - ✓ Technical Report : Criticality Analysis of NFR and SFR (APR1400-Z-A-NR-14011)
 - TCD-affected DCD Tier 2 sections were revised to reflect the impact of TCD as followings.
 - ✓ Section 4.3.2.3.8 : Impact of Thermal Conductivity Degradation on Reactivity Coefficients
 - ✓ Section 6.2.1 : Containment Functional Design
 - ✓ Section 9.1.1 : Criticality Safety of New Spent Fuel Storage
 - ✓ Section 15.0.0 : General Information for Safety Analysis
 - ✓ Section 15.4.8 : Element Assembly Ejection Accidents
 - ✓ Section 15.6.5 : Loss-of-Coolant Accidents

Summary of Open Items

❖ Open Item: Fuel Assembly Structural Response

- Related RAIs : 275-8294(Q 4.2.5 - 7), 425-8405(Q 4.2.9 - 14)
- Description of issue
 - KHNP provided Technical Report for the PLUS7 Seismic/LOCA analysis (APR1400-Z-M-NR-14010-P, Revision 0)
 - ✓ The report contains PLUS7 Seismic/LOCA analysis results at EOL condition to consider NRC IN 2012-09*.
 - ✓ The EOL PLUS7 fuel assembly model for the analysis was developed based on BOL PLUS7 test data and BOL&EOL test data from CENPD-178-P**.
 - Staff requested to provide the followings:
 - ✓ Seismic/LOCA Analysis results for the BOL conditions
 - ✓ Applicability of the EOL test data from CENPD-178-P
 - ✓ Methodology used to obtain frequency of fuel assembly
 - ✓ Justification for the critical damping ratio used for Seismic/LOCA Analysis
 - ✓ Justification for the crush strength of grid

* IN 2012-09, Irradiation Effects on Fuel Assembly Spacer Grid Crush Strength

** CENPD-178-P, Structural Analysis of Fuel Assemblies for Seismic and Loss of Coolant Accident Loading

Summary of Open Items

❖ Open Item: Fuel Assembly Structural Response

- Resolution:
 - KHNP performed Seismic/LOCA analysis based on the new test to response the RAIs
 - ✓ New tests for PLUS7 fuel assemblies and grids were performed using Westinghouse Columbia facility at BOL and/or EOL conditions to define the fuel assembly dynamic characteristics.
 - Fuel Assembly Mechanical Tests
Load Deflection Test, Free Vibration Test, Pluck Impact Test, Forced Vibration Test,
 - Fuel Assembly Flowing Water Damping Test
 - Grid Crush Tests
Static Compression Test, One-Sided Impact Test, Through-Grid Impact Test
 - ✓ Fuel assembly model for the Seismic/LOCA analysis was developed.
 - ✓ Seismic/LOCA analysis was performed at BOL and EOL conditions.
 - ✓ The analysis results show that the PLUS7 fuel assembly maintains structural integrity for Seismic/LOCA events at BOL and EOL conditions.

Summary of Open Items

❖ Open Item: Fuel Assembly Structural Response

- Resolution (Cont'd):
 - The methodology used for the tests, model developments and analysis is based on the CENPD-178-P, Revision 1 (ML14122A087) which was approved by NRC.
 - KHNP provided the followings:
 - ✓ Revision of the Technical Report for Seismic/LOCA analysis (APR1400-Z-M-NR-14010-P, Revision 2)
 - ✓ Responses for the RAIs

Summary of Open Items

❖ Open Item: CPC Setpoint Analysis Methodology

- Related RAIs : 301-8280 (Q 7.1.45)
- Description of issue
 - Provide the basis for using one-sided tolerance limit factor of 1.645 in the Technical Report APR1400-F-C-NR-14001.
 - Discuss this factor is consistent with Regulatory Guide 1.105, “Setpoints for Safety-Related Instrumentation,” Revision 3.
- Resolution:
 - KHNP responded that the application of the setpoints for the CPC is inherently one-sided so that the value of 1.645 is the 95/95 one-sided tolerance limit factor for an infinite number of data points.
 - KHNP will revise the DCD Table 1.9 -1, Table 7.1-1, Chapters 7 and 15 with exceptions to compliance with Regulatory Guide 1.105, Revision 3.

Summary of Open Items

❖ Open Item: Versa Vent classification and experience

- Related RAIs : RAI 523-8684 (4.5.1.15 and 16)
- Description of issue
 - The staff did not agree that the Versa Vent is not a pressure boundary component since it replaces pressure boundary housing nut.
 - KHNP was requested to provide data/operational experience that demonstrates venting works in practice.
- Resolution:
 - KHNP provided explanation of functional differences between the Versa Vent as a venting device and the housing nut as a pressure boundary component with seal weld.
 - KHNP provided relevant data and operational experience.

Current Status

❖ Chapter 4 is complete.

- KHNP continues to monitor Chapter 4 to assure any conforming changes are addressed.
- 4 open items, that were identified in Phase 3, have been resolved with adequate and sufficient discussion with the staff.

❖ Changes in Chapter 4 as reviewed and marked-up in response to the RAIs will be incorporated into the next revision (Rev.2) of the DCD.

Attachment: Acronyms

BOL	Beginning of Life
CPC	Core Protection Calculator
EOL	End of Life
DCD	Design Control Document
IN	Information Notice
KHNP	Korea Hydro and Nuclear Power Co.
LOCA	Loss of Coolant Accident
NFR	New Fuel Rack
RAI	Request for Additional Information
SFR	Spent Fuel Rack
TCD	Thermal Conductivity Degradation
TeR	Technical Report
TR	Topical Report



Presentation to the ACRS Subcommittee

**Korea Hydro Nuclear Power Co., Ltd (KHNP) APR1400 Design
Certification Application Review**

Safety Evaluation with No Open Items:

Chapter 4 REACTOR

January 24, 2018

Staff Review Team

NRO/DSRA/SRSB Staff

Alexandra Burja
James Gilmer
Carl Thurston
Christopher Van Wert

NRO/DEI/MCB Staff

John Honcharik
Daniel Widrevitz

RES/RSAB Staff

Andrew Bielen
Peter Yarsky

Project Managers

Bill Ward – Lead Project Manager
George Wunder – Chapter 4 Project Manager

Additional Review Support – Consultant

Nick Klymyshyn, PNNL

Technical Topics

Section 4.2 – Fuel System Design

Open Item 04.02-1 (Fuel assembly mechanical design analysis)

Issue: DCD fuel system design analysis was dependent upon PLUS7 topical report APR1400-F-M-TR-13001-P, which was still under review. This open item had potential implications on DCD Sections 4.2, 4.3, and 4.4, depending on the path for resolution.

Resolution: The staff completed review of the topical report and concluded that (1) the fuel system is not damaged as a result of normal operations and AOOs, (2) fuel system damage is never so severe as to prevent control rod insertion when it is required, (3) the number of fuel rod failures is not underestimated for postulated accidents, and (4) coolability is always maintained. By ensuring that fuel and cladding integrity is maintained, the thermal design margin calculations in DCD Section 4.4 are unaffected. No nuclear design limitations or changes were necessary based on the resolution path, so DCD Section 4.3 is not impacted by this issue.

Open Item Closure: Based on the completion of the staff's review of the referenced topical report, the staff concludes that this open item is now closed.

Technical Topics

Section 4.2 – Fuel System Design

Open Item 04.02-2 (Structural analysis of fuel assemblies for seismic and loss of coolant accident loading)

Issue: The applicant needed to revise technical report APR1400-Z-M-NR-14010-P (now Revision 2) in order to address staff concerns, but was not completed in time for Phase 2 review.

Resolution: Revision 2 of the technical report was completed in July 2017. The staff's review of the information has been incorporated into the latest version of the Section 4.2 SER, and the review is summarized in the following slides.

Open Item Closure: The staff reviewed the information provided by the applicant and determined that the PLUS7 fuel assembly will meet the requirements of GDC 2 in terms of fuel assembly structural response to externally applied loads.



Fuel Assembly Structural Analysis

Analysis of Loads

- Application is based on previously approved CE codes and methods:
 - CENPD-42 was used to determine the dynamic response of the reactor vessel internals (RVI)
 - CENPD-178-P, Revision 1, was used for the structural analysis of the fuel assemblies based on the RVI dynamic response
 - CENPD-252-P-A was used for the analysis of blowdown loads from pipe ruptures
- Fuel assembly response characteristics were determined by testing. The tests covered:
 - BOL and EOL conditions (to address IN-2012-09)
 - Air, still water, and flowing water conditions
- Staff reviewed the tests and analyses and concluded that the referenced methodology was correctly followed and that the seismic damping credit was supported by the test results. Therefore, the fuel assembly loading values are acceptable.



Fuel Assembly Structural Analysis

Determination of Strength

- Application follows the methodology of topical report CENPD-178-P, Rev 1, for the strength calculations
 - One-sided drop test is used to determine one-sided grid crush strength (representing grid-to-barrel impacts).
 - Through-grid long pulse test is used to determine the through-grid crush strength (representing grid-to-grid impacts).
 - Acceptance criteria for fuel assembly components other than grids are based on ASME Boiler and Pressure Vessel (BPV) Codes Section III
 - Acceptance criteria for grids are developed from grid crush test data
- These limits follow the staff guidance provided in SRP Section 4.2, Appendix A, and are therefore acceptable.

Fuel Assembly Structural Analysis

Acceptance Criteria and Analysis

- APR1400-A-M-NR-14010-P, Revision 2, presents the analysis of the PLUS7 fuel assembly in the APR1400 and provides the acceptance criteria by which the PLUS7 fuel assembly is evaluated.
- The staff's review concluded that the applicant adequately demonstrated that fuel rod fragmentation would not occur as a direct result of LOCA blowdown and safe-shutdown earthquake loads and that control rod insertability is ensured.



Technical Topics

Section 4.3 – Nuclear Design

ACRS Question: Why was Shin-Kori data allowed to be used to validate MCNP to calculate shape annealing functions (SAFs) when the staff did not accept a foreign plant as a prototype plant during the Phase 3 review?

- As discussed in the Chapter 14 presentation, the staff's position on referencing foreign plants as prototype plants is that it is acceptable provided that the quality assurance (QA) program for construction and testing is consistent with the applicant's approved QA program
- In this case, Shin-Kori data was being used to show that MCNP is an acceptable tool for calculating SAFs, not as a means to exempt the design from testing
- Power ascension test "Verification of Core Protection Calculator Power Distribution Related Constants Test" verifies SAFs
- Standard Review Plan Section 4.3 states that critical experiments and operating reactors should be used to validate codes and analysis procedures, but no guidance exists on the use of domestic vs. foreign data for core calculations
- Validation technical report went through KHNP's QA process before being submitted

Technical Topics

Section 4.3 – Nuclear Design

ACRS Comment: The staff did not document the issue of load following in the SER, which could lead to confusion or problems in the future.

Resolution:

- The staff revised SER Section 4.3 to discuss the related RAI (RAI 8332, Question 04.03-4) and to explicitly state that the APR1400 is approved for baseload operation only
- The staff ensured that any references to load following throughout the DCD were removed, with the exception of a pending revision to Chapter 10 that is still being tracked as Confirmatory Item 4.3-1

Technical Topics

Section 4.4 – Thermal-Hydraulic Design

- Chapter 7 Open Item, RAI 8280, Question 07.01-45

Issue: Single versus double-sided confidence level in setpoint methodology

Resolution: Applicant provided statistical justification for key safety-related setpoints and modified DCD and technical reports to indicate exceptions to Revision 3 of RG 1.105. Chapter 7 reviewers have approved these changes.

- COL Information Item 04.02-1

Issue: A COL Information Item is needed to develop the specific plant procedures necessary to ensure that Core Protection Calculator constants are correctly and consistently implemented.

Resolution: The applicant added a COL Information Item to accomplish this.

- ACRS Question from Phase 3 Meeting:

How is the 3 percent core bypass flow fraction in the RELAP model validated?

Resolution: The bypass fraction cannot be directly measured in the plant, but can be indirectly confirmed by calorimetric balance calculations performed during plant startup and periodically during plant operation. It is treated as an uncertainty in the RELAP model.

Technical Topics

Section 4.5.1 – Control Rod Drive Systems Structural Materials

Open Item - RAI 523-8684, Questions 04.05.01-15 and 04.05.01-16

Issue: DCD lacked sufficient information of why the Versa-Vent is not considered reactor coolant pressure boundary and also did not provide operating experience of the Versa-Vent to reduce dissolved oxygen levels.


Resolution: A response to RAI 523-8684 was provided and included:

- justification for classification of the ball and vent stem (and the housing nut if installed and welded) as pressure boundary components, and therefore the Versa-Vent is not credited as a pressure boundary component.
- operating experience of the Versa-Vent (approximately 20 years of satisfactory operation) with no history of cracking in the Versa-Vent or the CRD components.
- APR1400 CRD upper housing and vent stem are at low temperatures, 57°C (135°F), which also minimizes the occurrence of stress corrosion cracking.

Open Item Closure: The staff reviewed the information provided by the applicant and determined that the Versa-Vent is not credited as a pressure boundary component, and the use of the Versa-Vent reduces the dissolved oxygen levels to minimize stress corrosion cracking to satisfy the SRP guidance and therefore meets the intent of GDCs 1, 14, and 26, as well as 10 CFR 50.55a.

APR1400 DCA

Chapter 14: Verification Programs



KEPCO/KHNP
January 24, 2018

Contents

- **Overview of Chapter 14**

- Section Overview
- List of Submitted Documents and Summary of RAIs
- List of Open Items

- **Technical Topic**

- **Current Status**

- **Attachments:**

- Acronyms
- List of COL Items related to Open Items

Overview of Chapter 14

□ Contents of Chapter 14

Section No.	Description	Remark
14.1	Specific Information to be Addressed for the Initial Plant Test Program	
14.2	Initial Plant Test Program	
14.3	Inspection, Tests, Analyses, and Acceptance Criteria	To be discussed at future ACRS

Overview of Chapter 14

❑ Contents of 14.2 Initial Test Program

Section No. (14.2.X)	Description
1	Summary of Test Program and Objectives
2	Organization and Staffing
3	Test Procedures
4	Conduct of Test Program
5	Review, Evaluation, and Approval of Test Results
6	Test Records
7	Conformance of Test Program with NRC Regulatory Guides
8	Use of Reactor Operating Experience in the Development of the ITP
9	Trial Use of Plant Operating and Emergency Procedures
10	Initial Fuel Loading and Initial Criticality
11	Test Program Schedules
12	Test Description
13	Combined License Information
14	Reference

Overview of Chapter 14

□ 14.2.12 Test Description consists of four phases

Phase	Test Description	No of tests (DCD Rev.0)	No of tests (DCD Rev.1)	No of tests (DCD Rev.2) -To be submitted-
I	Pre-operational testing	135	153	154
II	Fuel loading and post-core hot functional test	11	10	11
III	Initial Criticality and low- power physics testing	6	6	7
IV	Power ascension testing	26	26	27
Total		178	195	199

Overview of Chapter 14

❖ List of Submitted Documents for Chapter 14

Document No.	Title	Revision	Type	ADAMS Accession No.
APR1400-K-X-FS-14002-NP	APR1400 Design Control Document Tier 2: Chap 14 Verification Programs	0	DCD	ML15006A041
		1	DCD	-
APR1400-K-X-IT-14001-P & NP	APR1400 Design Control Document Tier 1	0	DCD	ML15006A039
		1	DCD	-

❖ Summary of RAIs (RAIs directly for Section 14.2)

No. of Questions	No. of Responses	Not Responded	No. of Open Items
71	71	0	0

Overview of Chapter 14

❖ List of Open Items

No.	RAI No.	Question No.	Topic	Resolution	ADAMS Accession #
1	513-8663 (91-7867)	14.02-67 (14.02-08)	Revision of the Startup Administrative Manual (SAM) in accordance with SRP 14.2.II.3	Revised SAM	ML17155A002
2	91-7867	14.02-09	Addition of two tests to DCD Table 1.9-1 for conformance with RG 1.20 <ul style="list-style-type: none"> Internal Vibration Monitoring System Test Nuclear Steam Supply System (NSSS) Integrity Monitoring System Test 	Resolved with discussion <ul style="list-style-type: none"> Not directly related to RG 1.20 	ML15240A044
	187-8101	14.02-10			ML16142A017
3	528-8709	14.02-70	Need for Natural Circulation Test (First-of-a-Kind Test)	Resolved with discussion <ul style="list-style-type: none"> Performed at PVGNS Unit 1 	ML17034A402
4	281-8232	14.02-54	Revision of Steam Generator Blowdown System Test in accordance with RG 1.68	Revised ITP	ML16182A590
	277-8227	14.02-38			ML16182A556
5	524-8697	14.02-69	Addition of Initial fuel load/Inverse Count Ratio Tests	Revised ITP	ML17201Q508

Overview of Chapter 14

❖ List of Open Items

No.	RAI No.	Question No.	Topic	Resolution	ADAMS Accession #
6	281-8232	14.02-49	Radiation signal transmit to Emergency Response Data System	Revised Ch.11 & 12	ML17223B359
7	198-8208	14.02-21	Redundancy and independence test of Core Protection Calculator System	Revised ITP	ML16354B590
8	198-8208	14.02-23	Addition of prerequisite to Fixed In-Core Nuclear Signal Channel Test for clarification of ICI functions and location	Resolved with discussion • Confirmed by In-core Detector Test	ML17082A454
9	198-8208	14.02-37	Revision of Remote Shutdown Console Test to verify manual controls in the MCR	Revised other ITP • ESF Component Control System Test	ML16174A467
			Need for integrated test of the MCR manual controls	Resolved with discussion • Confirmed by individual tests	
10	529-8711	14.02-71	Revision of Alternate AC Source System Test in accordance with RG 1.68	Revised ITP	ML17006A397

Overview of Chapter 14

❖ List of Open Items

No.	RAI No.	Question No.	Topic	Resolution	ADAMS Accession #
11	283-8229	14.02-63	Identification radiation source in testing <ul style="list-style-type: none"> Liquid Waste Management System Test Gaseous Waste Management System Test 	Resolved with discussion <ul style="list-style-type: none"> Related to PERMSS test (Item No. 10) 	ML16279A543
12	283-8229	14.02-64			
13	281-8232	14.02-50	Use a radiation check source to verify that radiation monitors are functional <ul style="list-style-type: none"> Process and Effluent Radiological Monitoring System Test Area Radiation Monitoring System Test 	Resolved with discussion <ul style="list-style-type: none"> Radiation check source will be used as part of an ITAAC 	ML17212B046
14	192-8180	14.02-15	Revision of Gaseous Waste Management System Test in accordance with 10CFR50, App. I	Revised ITP	ML18167A249
15	195-8182	14.02-18	Revision of Process and Effluent Radiological Monitoring System Test in accordance with 10CFR50, App. I	Revised ITP	ML16089A516
16	198-8208	14.02-35	Justification of the deletion of Post-Core Ex-Core Neutron Flux Monitoring System Test	Resolved with discussion <ul style="list-style-type: none"> ENFMS test is conducted in pre-operational testing 	ML17201Q513

Technical Topic

❖ Exemption of CVAP

- **Why is CVAP not included as part of the ITP? The design of the RCS should be verified to be identical to the prototype plant in order to exempt CVAP.**
 - The APR1400 is classified as a non-prototype category I plant referring Palo Verde Nuclear Generation Station (PVNGS) Unit 1 as the prototype plant.
 - In accordance with the guidance of RG 1.20, the vibration measurement program can be omitted for non-prototype category I reactors if an inspection program is implemented.
 - Since an analysis program and an inspection program are being implemented as described in APR1400 DCD, Section 3.9 and the results are being assessed in those programs, implementation of a vibration measurement program is not necessary.

Current Status

- ❖ **Chapter 14.1 and 14.2 are complete**
 - KHNP continues to monitor Chapter 14.1 and 14.2 to assure any conforming changes are addressed.
 - 16 open items, that were identified in Phase 3 have been resolved with adequate and sufficient discussion with the staff.

- ❖ **Changes in Chapter 14.1 and 14.2 as reviewed and marked-up in response to the RAIs will be incorporated into the next revision (Rev.2) of the DCD.**

Attachment: Acronyms

AAC	alternate alternating current
ARMS	area radiation monitoring system
COL	combined license
CPCS	core protection calculator system
CVAP	comprehensive vibration assessment program
ENFMS	ex-core neutron flux monitoring system
ERDS	emergency response data system
GTG	gas turbine generator
GWMS	gaseous waste management system
HFT	hot functional test
ITAAC	inspection, test, analyses, and acceptance criteria
ITP	initial test program
IVMS	internal vibration monitoring system
LWMS	liquid waste management system
MCR	main control room
NIMS	nuclear steam supply system integrity monitoring system
NSSS	nuclear steam supply system
SGBS	steam generator blowdown system
SAM	startup administrative manual
PERMSS	process and effluent radiation monitoring and sampling system

Attachment : List of COL Item related to OIs

COL Identifier	Description
COL 14.2(14)	The COL applicant is to perform the <u>appropriate interface testing</u> of the gaseous PERMSS monitors with ERDS.

Attachment : List of Changes in ITP

No.	Status	Title
14.2.12.1.136		RCP Vibration Monitoring System
14.2.12.1.137		NSSS Integrity Monitoring System (Pre-core)
14.2.12.1.138		Core Protection Calculator System Test
14.2.12.1.139		Diverse Indication System Test
14.2.12.1.140		Pre-Core Pressurizer Surge Line Stratification Test
14.2.12.1.141		Location of vital equipment
14.2.12.1.142		Access to vital equipment
14.2.12.1.143		Equipment to permit observation of abnormal presence or activity of persons or vehicles
14.2.12.1.144		Vehicle barrier system to protect against the design basis threat vehicle bombs
14.2.12.1.145		Vital areas with active intrusion detection systems
14.2.12.1.146		Security alarm annunciation and video assessment information
14.2.12.1.147		Location and equipment of the central and secondary alarm stations
14.2.12.1.148		Secondary security power supply system
14.2.12.1.149		Intrusion detection and assessment systems
14.2.12.1.150		Equipment and emergency exits
14.2.12.1.151		Security communication systems
14.2.12.1.152		Bullet-Resisting Barriers
14.2.12.1.153		Security Alarm Devices and Transmission Lines
14.2.12.1.154		Plant Communication Systems
14.2.12.2.1		Initial Fuel Loading
14.2.12.2.11	Deleted	Post-Core Ex-Core Neutron Flux Monitoring System Test
14.2.12.3.1		Initial Criticality Test
14.2.12.4.22	Deleted	Natural Circulation Test (First-of-a-Kind-Test)
14.2.12.4.26		Fatigue Monitoring System Test
14.2.12.4.27		Ex-core Neutron Flux Monitoring System Calibration



Presentation to the ACRS Subcommittee

Korea Hydro & Nuclear Power Co., Ltd (KHNP)
APR1400 Design Certification Application Review

Safety Evaluation with No Open Items:

CHAPTER 14 VERIFICATION PROGRAMS

January 24, 2018

Staff Review Team

- Project Managers
 - Lead Project Manager: William Ward, NRO/DNRL/LB2
 - Project Manager: Cayetano Santos, NRO/DNRL/LB2
- Technical Staff
 - Lead Reviewer: Ashley Ferguson, NRO/DCIP/QVIB
 - Supporting Reviewers: 38 Technical Reviewers from 11 NRO Branches and 1 NRR Branch

Technical Topics

- Prototype Plants
- Comparison of APR1400 with Palo Verde Unit 1
- 14.1 Specific Information to be addressed for the Initial Plant Test Program
- 14.2 Initial Plant Test Program

Technical Topics

Prototype Plants

- What is the staff's position regarding allowing foreign plants to be referenced as the prototype plant for a US design certification?
 - The staff finds that referencing a foreign plant as a prototype plant is acceptable provided the applicant can demonstrate that the quality assurance (QA) program for construction and performance of the initial test program for the foreign plant is consistent with the applicant's approved QA program.

Technical Topics

Comparison of APR1400 with Palo Verde Unit 1

- DCD Table 1.3, “Comparison of NSSS components” compares the APR1400, System 80+, and SKN3&4. Where is the comparison of the Palo Verde data included in DCD Table 1.3?
 - For the reactor internals comprehensive vibration assessment program (CVAP), KHNP referenced Palo Verde Unit 1 as prototype. DCD Tier 2, Table 3.9-16 lists the comparison of dimensions of major reactor internals components for APR1400 and Palo Verde, while Table 3.9-17 lists the comparison of operating conditions for reactor internals for APR1400 and Palo Verde.

Technical Topics

Section 14.1 - Specific Information to be addressed for the Initial Plant Test Program



- The NRC staff concludes that the information provided in Section 14.1 adequately describes the specific information to be addressed for the ITP, and is thus acceptable.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #1 (RAI 513-8663, Question 14.02-67)

- **Issue:** The applicant did not address the administrative control responsibilities listed in bullet items A through D of SRP Section 14.2.II.3, “Initial Test Program Administrative Procedures,” for completing the Startup Administrative Manual (SAM). Additionally the applicant did not reference all of the ITP test abstracts for the preoperational, post core hot functional, low power physics, and power accession test phases in the SAM.
- **Resolution:** The applicant updated the SAM to include the administrative control responsibilities referenced in SRP Section 14.2.II.3 for the applicant. Additionally the applicant updated the SAM to reference all the ITP abstracts that have been incorporated into the APR1400 DCD, Revision 1, Section 14.2.
- **Staff Conclusion:** The staff determined that the proposed change provides that the SAM meets the guidance in SRP Section 14.2.II.3 for administrative controls, and includes all the test abstracts of SSCs that will be tested in the ITP per the guidance in RG 1.68, Appendix A, Section A-2, “Initial Fuel Loading and Pre-Critical Tests,” and Section A-3; “Initial Criticality.”

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #2 (RAI 91-7867, Question 14.02-9 and RAI 187-8101, Question 14.02-10)

- **Issue:** The applicant did not reference RG 1.20 for the Internal Vibration Monitoring System (IVMS) Test (14.2.12.1.41), Loose Parts Monitoring System (LPMS) Test (14.2.12.1.42), Acoustic Leak Monitoring System (ALMS) Test (14.2.12.1.43), Baseline Nuclear Steam Supply System (NSSS) Integrity Test (14.2.14.4.18), which contain test objectives, prerequisites, methods, and acceptance criteria related to compliance with RG 1.20.
- **Resolution:** The applicant stated that it will satisfy the commitment for CVAP by implementing an inspection program that provides for inspection of the reactor internals as described in APR1400 DCD, Section 3.9.
- **Staff Conclusion:** In accordance with the guidance of RG 1.20, the vibration measurement program can be omitted for non-prototype category I reactors if an inspection program is implemented. The NRC staff determined that although the IVMS, LPMS, ALMS, and Baseline NSSS Integrity tests include some vibration monitoring activities, these tests are not required to meet the guidance in RG 1.20.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #3 (RAI 528-8709, Question 14.02-70)

- **Issue:** The applicant did not include testing to demonstrate that boron mixing and natural circulation can be used to cool down the reactor from hot standby to hot shutdown conditions with suitable test acceptance criteria to place the shutdown cooling system (SCS) inservice.
- **Resolution:** The applicant stated that testing to verify the design heat removal, boron mixing plant cool down/depressurization, and stable natural circulation conditions are maintained was performed at PVGNS Unit 1, which is the prototype plant for the APR1400 design. The DC applicant collected operating experience data from PVGNS Unit 1.
- **Staff Conclusion:** The staff determined that comparison of the plant's reactor coolant system hydraulic data to a reference prototype plant of similar design and configuration is an acceptable means for verification of natural circulation.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #4 (RAI 277-8227, Question 14.02-38 and RAI 281-8232, Question 14.02-54)

- **Issue:** The applicant did not address testing of (1) the isolation features for the Steam Generator Blowdown System (SGBS), based on the presence of radioactivity and (2) thermal protection of the demineralizer beds.
- **Resolution:** The applicant updated the DCD to include testing of the SGBS valves used to control the temperature in the resin beds and the potential release of radioactivity.
- **Staff Conclusion:** The staff determined that testing of the automatic isolation function due to high temperature will be performed consistent with the regulatory guidance in RG 1.68, Appendix A, Section A-1.k, which states that the temperature of the SGBS should be monitored to protect resin beds from excessive temperature, which could damage them and result in an unacceptable radioactive release or contamination event.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #5 (RAI 524-8697, Question 14.02-69)

- **Issue:** The applicant did not include tests for initial fuel load and initial criticality to conform to the guidance in RG 1.68.
- **Resolution:** The applicant proposed to update the DCD to include two new tests for initial fuel loading and initial criticality. These updates to APR1400 DCD, Section 14.2 are being tracked as a confirmatory item.
- **Staff Conclusion:** The staff determined that the proposed initial fuel loading and initial criticality tests provide assurance that the facility is in a final state of readiness to achieve initial criticality.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #6 (RAI 281-8232, Question 14.02-49)

- **Issue:** The applicant did not specify that the containment upper operating area monitors transmit a signal via the emergency response data system (ERDS).
- **Resolution:** The applicant proposed to revised the DCD to specify that all radiation process and effluent monitors (gaseous and liquid), the containment air monitor, the main control room (MCR) air intake monitors, gaseous radwaste system exhaust monitor, main steam line monitors, and containment upper operating area monitors, transmit radiation signals to the ERDS. The proposed change is being tracked as a confirmatory item.
- **Staff Conclusion:** The NRC staff determined that the applicant's response provided that the radiation monitoring system parameters, as required per 10 CFR Part 50, Appendix E, Section VI, will be transmitted to the ERDS.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #7 (RAI 198-8208, Question 14.02-21)

- **Issue:** The applicant did not include testing for redundancy and independence of the Core Protection Calculator System (CPCS).
- **Resolution:** The applicant proposed to revise APR1400 DCD, Subsection 14.2.12.1.138 to provide the details relating to the CPCS redundancy and independence testing. The proposed changes are being tracked as a confirmatory item.
- **Staff Conclusion:** The staff determined the proposed changes meet the guidance of RG 1.68 for the CPCS system.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #8 (RAI 198-8208, Question 14.02-23)

- **Issue:** The prerequisites of the In-core Detector Test (APR1400 DCD Section 14.2.12.4.16) do not specify that the proper location of each in-core detector are verified.
- **Resolution:** The applicant clarified that after the in-core detectors are installed, there is no credible means to check the mis-positioning of the detector before the Power Ascension Test (PAT) stage. During the PAT, mis-positioning of the detector can be found by the In-core Detector Test using the neutron flux signals from the in-core detectors. Therefore, verifying the proper location of each in-core detector is not a prerequisite for the In-core Detector Test.
- **Staff Conclusion:** Based on the clarification provided and the identification of other initial tests to verify that in-core detectors are aligned, the staff finds that the verification of proper location of each in-core detector does not need to be a pre-requisite for APR1400 DCD, Subsection 14.2.12.1.26.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #9 (RAI 198-8208, Question 14.02-37)

- **Issue:** It was not clear to the staff which test verifies the operation of the diverse manual engineered safety features (ESF) actuation (DMA). Further, there was no integrated test of the MCR manual controls.
- **Resolution:** The applicant proposed to add a test objective to verify the interface of the DMA switches, for each ESF component with a DMA interface, including correct ESF component response. Additionally, the DC applicant provided clarification as to why an integrated test of the MCR will not be performed. The proposed change is being tracked as a confirmatory item.
- **Staff Conclusion:** The staff determined that although the DC applicant will not perform an integrated test of the MCR manual controls, the controls for each system and component are tested from MCR individually as specified in APR1400 DCD, Tier 2, Section 14.2.12. In addition, the integrated system design (i.e., hardware, software, procedure and personnel elements) is evaluated in accordance with NUREG-0711, Human Factors Verification and Validation.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open item #10 (RAI 529-8711, Question 14.02-71)

- **Issue:** The DC applicant did not address how the initial test program demonstrates that the alternate ac (AAC) gas turbine generator (GTG) and its supporting systems can be started, controlled, and monitored from the remote shutdown room (RSR) to cope with an station blackout (SBO).
- **Resolution:** The applicant proposed to add tests for the AAC GTG and the AAC GTG support systems to APR1400 DCD, Subsection 14.2.12.1.89 and 14.2.12.1.90. The proposed changes are being tracked as a confirmatory item.
- **Staff Conclusion:** The staff determined that this response meets 10 CFR 50, Appendix A, GDC 17 and 18, and RG 1.68, Appendix A, Section A-1.g, Item 3, “Emergency or Standby AC Power Supplies,” because the proposed change provides that testing will be completed to demonstrate that the AAC GTG and supporting systems can be controlled and monitored from the RSR.

Technical Topics

Section 14.2 – Initial Plant Test Program

Open Item #11 (RAI 283-8229, Question 14.02-63)

- **Issue:** The applicant did not note that the liquid waste management system (LWMS) radiation monitors are tested with a radiation check source under both the ITAAC and the ITP preoperational test; therefore, testing of the monitors should be performed and counted once under both the ITAAC and the ITP preoperational test.
- **Resolution:** The staff originally determined that LWMS radiation monitors should be tested with a radiation check source under both the ITAAC and the ITP preoperational test. However, after further discussion with the applicant, the NRC staff determined that it was acceptable to use a simulated source during preoperational testing as long as the LWMS radiation monitors are tested with a radiation check source prior to fuel load.
- **Staff Conclusion:** The staff determined that since the LWMS radiation monitors are tested with a radiation check source as part of an ITAAC, it is acceptable to use a simulated source during preoperational testing.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #12 (RAI 283-8229, Question 14.02-64)

- **Issue:** The applicant did not note that the gaseous radwaste system (GRS) radiation monitors are tested with a radiation check source under both the ITAAC and the ITP preoperational test; therefore, testing of the monitors should be performed and counted once under both the ITAAC and the ITP preoperational test.
- **Resolution:** The NRC staff originally determined that GRS radiation monitors should be tested with a radiation check source under both the ITAAC and the ITP preoperational test. However, after further discussion with applicant, the NRC staff determined that it was acceptable to use a simulated source during preoperational testing as long as the GRS radiation monitors are tested with a radiation check source prior to fuel load.
- **Staff Conclusion:** The NRC staff determined that since the GRS radiation monitors are tested with a radiation check source as part of an ITAAC, it is acceptable to use a simulated source during preoperational testing.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #13 (RAI 281-8232, Question 14.02-50)

- **Issue:** The applicant proposed to use simulated signals to test radiation monitors instead of using a radiation check source.
- **Resolution:** The staff originally determined that each channel of the process and effluent radiation monitoring and sampling system (PERMSS) and area radiation monitoring system (ARMS) should be tested with a radiation check source under both the ITAAC and the ITP preoperational test; therefore, this test would be performed and counted once under both the ITAAC and the ITP preoperational test. However, after further discussion with the DC applicant, the staff determined that it was acceptable to use a simulated source during preoperational testing as long as each channel of the PERMSS and ARMS are tested with a radiation check source prior to fuel load.
- **Staff Conclusion:** The staff determined that since each channel of the PERMSS and ARMS are tested with a radiation check source as part of an ITAAC, the applicant's response is acceptable.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #14 (RAI 192-8180, Question 14.02-15)

- **Issue:** The DC applicant did not include verification of manual and automatic response to normal control, alarms, and indications in the Gaseous Waste Management System (GWMS) Test (DCD Subsection 14.2.12.1.105).
- **Resolution:** The DC applicant proposed to revise the test method and acceptance criteria for the GWMS to: (1) verify the operation of the GWMS equipment as described in APR1400 DCD, Section 11.3; (2) verify automatic valve operation upon the receipt of a low flow signal from the Gaseous Radwaste System (GRS) discharge line; (3) verify automatic valve operation upon the receipt of low-low Air Cleaning Unit (ACU) exhaust flow signal; and (4) verify automatic drain valve operation upon the receipt of low and high GRS header drain tank level.
- **Staff Conclusion:** The NRC staff determined that the proposed revisions provide for verification of manual and automatic response to normal control, alarms, and indications as it relates to monitoring and complying with the effluent concentration limits specified in Appendix I of 10 CFR Part 50.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #15 (RAI 195-8182, Question 14.02-18)

- **Issue:** The applicant did not test the PERMSS monitoring and signal generation when the radiation level detected exceeds the preset levels in accordance with the system design criteria and the description in DCD Section 11.5.
- **Resolution:** The applicant revised the DCD to expand the description in the acceptance criteria for the PERMSS to address the system's monitoring and signal generation when the radiation level detected exceeds the preset levels.
- **Staff Conclusion:** The staff determined that the proposed response provides that verification of radiation monitor and isolation valves to monitor and control effluent discharge to the environment are addressed as required by 10 CFR Part 50, Appendix I.

Technical Topics

Section 14.2 – Initial Plant Test Program



Open Item #16 (RAI 198-8208, Question 14.02-35)

- **Issue:** The staff disagreed with the applicants assessment that the Post-Core Ex-Core Neutron Flux Monitoring System (ENFMS) test (DCD Subsection 14.2.12.2.11) could be deleted because the applicant would not be verifying initial fuel loading/initial criticality testing of ENFMS neutron monitors when first loading fuel. Additionally, the applicant did not include testing for both in-core and ex-core neutron detectors, the core protection calculator system (CPCS) and any other digital I&C systems needed to support initial fuel load/initial criticality testing.
- **Resolution:** The applicant provided a table of how operability verification of the ex-core and in-core detector systems with actual neutron sources or by plant startup conditions after the systems' pre-operational tests will be conducted. Additionally the applicant proposed to revise the DCD to incorporate the ex-core tests of safety linear power channel and control channel. The proposed change is being tracked as a Confirmatory Item.
- **Staff Conclusion:** The staff found the that the proposed provides for adequate testing of the ex-core neutron monitoring system within the power ascension tests, and conforms to RG 1.68. As such, the NRC staff determined that deleting APR1400 DCD, Subsection 14.2.12.2.11 is acceptable.


Technical Topics

Section 14.2 – Initial Plant Test Program

- The staff has determined that all open items associated with Chapter 14, Sections 14.1 and 14.2, have been adequately addressed and the responses meet all applicable regulatory criteria.
- The staff concludes, using the information presented in the DCD, and pending the confirmation of the remaining confirmatory items, that the applicant has demonstrated compliance with NRC regulations and guidance.

APR1400 DCA

Chapter 16: Technical Specification



KEPCO/KHNP
January 24, 2018

Contents

- 1 Overview of Chapter 16
- 2 Major Open Items
- 3 Summary

Overview of Chapter 16

- ❑ **APR1400 Technical Specifications were developed based on NUREG-1432 Rev.04('12.04), “Standard Technical Specifications- CE plants”**

- ❑ **Differences between APR1400 TS and STS are the unique APR1400 design features related to**
 - RCS, SIS, IRWST, AFWS, etc.
 - Technical Report submitted, “Deviation Report between NUREG-1432 Rev.4 and APR1400 TS, Rev01” ('15.12, ML15338A328)

Overview of Chapter 16

□ Section Overview

Section	Contents
1.0	USE AND APPLICATIONS
2.0	SAFETY LIMITS
3.0	LIMITING CONDITION FOR OPERATION (LCO) APPLICABILITY SUREVEILLANCE REQUIREMENT (SR) APPLICABILITY
3.1	REACTIVITY CONTROL SYSTEMS
3.2	POWER DISTRIBUTION LIMITS
3.3	INSTRUMENTATION
3.4	REACTOR COOLANT SYSTEM (RCS)
3.5	EMERGENCY CORE COOLING SYSTEM (ECCS)
3.6	CONTAINMENT SYSTEMS
3.7	PLANT SYSTEMS
3.8	ELECTRICAL POWER SYSTEMS
3.9	REFUELING OPERATIONS
4.0	DESIGN FEATURES
5.0	ADMINISTRATIVE CONTROLS

Overview of Chapter 16

❖ List of Submitted Document for Chapter 16

Document No.	Title	Revision	Type	Issued Date
APR1400-K-X-FS-14002-NP	APR1400 Design Control Document Tier 2: Chap 16 Technical Specifications	1	DCD	2017.03
APR1400-K-X-IT-14001-P & NP	APR1400 Design Control Document Tier 1	1	DCD	2017.03
APR1400-K-O-NR-14001-NP	Deviation Report between NUREG -1432 Revision 4.0 and APR1400 Technical Specifications	1	Technical Report	2015.12

❖ Summary of RAIs

No. of Questions	No. of Responses	No. of Open Items
223	223	0

Summary of Major Open Items – (1/4)

1. Disposition of NRC-approved TSTF (RAI 154-8064)

- **Issue :** Verify TSTF Travelers that are not included in APR1400 TS
- **Resolution:**
 - All NRC-approved TSTF Travelers including those approved since NUREG-1432 Rev.4 were reviewed
 - The TSTF Travelers list with rationale for not including, or including were reflected in the Deviation Report.
 - T
- **Status :** Resolved

Summary of Major Open Items – (2/4)

2. LCO selection criteria (RAI 154-8064)

- **Issue :** Provided results of evaluation to apply LCO selection criteria to APR1400 design and safety analyses
- **Resolution:**
 - Systematic evaluation of LCO selection criteria was completed against related DCD Chapter 5,6,7,15,19
 - Submit four tables for each LCO selection criteria
 - Additional LCO included
 - ✓ CPC auxiliary trip function, Charging flow..
- **Status :** Resolved

Summary of Major Open Items – (3/4)

3. SIS diagonally operable (RAI 509-8591)

- **Issue :** Diagonally oriented safety injection trains inoperable – use two separate Condition rows
- **Resolution:**
 - For clarity, statement revised
 - Two trains inoperable and diagonally oriented with respect to the reactor vessel (Trains 1 and 3, or Trains 2 and 4)
- **Status :** Resolved

Summary of Major Open Items – (4/4)

4. AFWS (RAI 498-8595)

- **Issue :** Improve LCO statement and modify the NOTE of TS 3.7.5 to highlight the distinguishing features of APR1400 compared to STS(NUREG-1432)
- **Resolution:**
 - Auxiliary Feedwater (AFW) System Required Actions & Completion Times appropriate to the APR1400 design were reflected
- **Status :** Resolved

Summary

- ❑ All RAIs on Chapter 16 were resolved and all responses were decided to be acceptable.
- ❑ DCD Rev.2 will be published in February of 2018.
- ❑ Deviation Report between NUREG-1432 Rev.4 and APR1400 TS is being updated to match Rev.2 of DCD.



Presentation to the ACRS Subcommittee

**Korea Hydro Nuclear Power Co., Ltd (KHNP)
APR1400 Design Certification Application Review**

Safety Evaluation with No Open Items: Chapter 16

GENERIC TECHNICAL SPECIFICATIONS AND BASES

JANUARY 24, 2018

- **Technical Staff Presenters**
 - ♦ Craig Harbuck

- **Project Managers**
 - ♦ Bill Ward – Lead Project Manager
 - ♦ Jessica Umaña – Chapter 16 Project Manager

Staff Review Team

♦ Primary Reviewers

- ♦ **Technical Specifications Branch*** Craig Harbuck, Bob Tjader
- ♦ **Plant Systems Branch** Rick Scully, Hien Le

• Secondary Reviewers

- ♦ **Containment and Ventilation Branch** Nan Chien, Raj Goel,
 Anne-Marie Grady, Syed Haider, Boyce Travis
- ♦ **Mechanical Engineering Branch** Tuan Le, James Strnisha
- ♦ **Radiation Protection and Accident Consequences Branch** ... Michelle Hart
- ♦ **Reactor Systems, Nuclear Performance, and Code Review Branch**
 Matt Thomas, Carl Thurston, Alexandra Burja
- ♦ **Instrumentation, Controls, and Electrical Engineering Branch**
 Joe Ashcraft, Ken Mott, Jack Zhao
- ♦ **Plant Systems Branch** Angelo Stubbs
- ♦ **Probabilistic Risk Assessment Branch** Marie Pohida
- ♦ **Electrical Engineering Branch**** Swagata Som
- ♦ **Materials & Chemical Engineering Branch** Greg Makar

* Center of expertise NRR/DSS/STSB

** Center of expertise NRR/DE/EEEB

Chapter 16 Review Results

(1 of 6)

- This safety evaluation chapter describes the staff's review of the GTS and Bases and the resolution of the approximately 135 open items in the following areas:
 - Defined terms
 - Shutdown risk mitigation
 - Action requirements to raise RCS water level upon losing shutdown cooling system flow while in reduced RCS inventory condition (RV level \leq 127 ft, 1/4 in; 3 ft below top of RV flange)
 - Requirement for two operable safety injection system trains (diagonally oriented) in MODES 4 and 5; and in MODE 6 with RV level \leq 130 ft (1/4 in below top of RV flange)
 - Requirement for containment spray pump to backup the running shutdown cooling pump in MODE 5 with RCS loops not filled, and in MODE 6 while in reduced RCS inventory condition

Chapter 16 Review Results

(2 of 6)

- This safety evaluation chapter describes the staff's review of the GTS and Bases and the resolution of the approximately 135 open items in the following areas (continued):
 - Requirements to prevent or mitigate inadvertent reactor coolant boron dilution
 - Using an NRC-approved “equivalent isolation method” for containment penetrations that provide a direct flow path from the containment atmosphere to the outside environment, is allowed for fuel handling accident mitigation, but not for loss of shutdown cooling mitigation

Chapter 16 Review Results

(3 of 6)

- This safety evaluation chapter describes the staff's review of the GTS and Bases and the resolution of the approximately 135 open items in the following areas (continued):
 - Control Element Assembly Calculator (CEAC) and Core Protection Calculator (CPC) Action Requirements
 - Clarified correspondence between instrumentation SRs & RPS and ESFAS testing described in DCD Sections 7.2 and 7.3
 - Verified that actuated components in each subgroup of each channel of ESFAS Actuation Logic have been identified (SR 3.3.6.2)

Chapter 16 Review Results

(4 of 6)

- This safety evaluation chapter describes the staff's review of the GTS and Bases and the resolution of the approximately 135 open items in the following areas (continued):
 - Auxiliary Feedwater (AFW) System Required Actions & Completion Times appropriate to the APR1400 design

Chapter 16 Review Results

(5 of 6)

- This safety evaluation chapter describes the staff's review of the GTS and Bases and the resolution of the approximately 135 open items in the following areas (continued):
 - Operability, Action, and Surveillance requirements for CRHS active component actuation logic and interlocks
 - AMI Functions and number of channels required for each Function
- Performing a cross train verification of operability of redundant subsystem upon loss of an AC Source – What constitutes the redundancy?
 - Applicant provided list of divisions, trains, or subsystems to check for operability upon discovery of an inoperable offsite AC source or onsite AC source


Chapter 16 Review Results

(6 of 6)

- This safety evaluation chapter describes the staff's review of the GTS and Bases and the resolution of the approximately 135 open items in the following areas (continued):
 - LCO selection criteria are met
 - TSTF disposition is complete
 - All COL action items are appropriate and clearly identified
- Pending completion of confirmatory items, staff finds that GTS and Bases meet §50.36 and §50.36a

APR1400 DCA

Chapter 18: Human Factors Engineering



KEPCO/KHNP
January 24, 2018

Contents

- **Overview of Chapter 18**
 - Section Overview
 - List of Submitted Documents
- **Summary of RAIs after Phase 3 ACRS SC Meeting**
 - List of RAIs
- **Current Status**
- **Attachments:**
 - Acronyms

Overview of Chapter 18

❖ Section Overview

Section	Title
18.1	Human Factors Engineering Program Management
18.2	Operating Experience Review
18.3	Functional Requirements Analysis and Function Allocation
18.4	Task Analysis
18.5	Staffing and Qualifications
18.6	Treatment of Important Human Actions
18.7	Human-System Interface Design
18.8	Procedure Development
18.9	Training Program Development
18.10	Human Factors Verification and Validation
18.11	Design Implementation
18.12	Human Performance Monitoring

Overview of Chapter 18

❖ List of Submitted Documents for Chapter 18

Document No.	Title	Revision	Type	ADAMS Accession No.
APR1400-K-X-FS-14002-P and NP	Design Control Document TIER 2 Chapter 18, Human Factors Engineering	1	DCD	-
APR1400-E-I-NR-14001-P and NP	Human Factors Engineering Program Plan	1	IBR	ML17094A192
APR1400-E-I-NR-14002-P and NP	Operating Experience Review Implementation Plan	1	IBR	ML17094A193
APR1400-E-I-NR-14003-P and NP	Functional Requirements Analysis and Function Allocation Implementation Plan	1	IBR	ML17094A191
APR1400-E-I-NR-14004-P and NP	Task Analysis Implementation Plan	1	IBR	ML17094A195
APR1400-K-I-NR-14005-P and NP	Staffing and Qualifications Implementation Plan	1	IBR	ML17094A202
APR1400-E-I-NR-14006-P and NP	Treatment of Important Human Actions Implementation Plan	1	IBR	ML17094A200
APR1400-E-I-NR-14007-P and NP	Human-System Interface Design Implementation Plan	1	IBR	ML17094A147
APR1400-E-I-NR-14008-P and NP	Human Factors Verification and Validation Implementation Plan	1	IBR	ML17094A198
APR1400-E-I-NR-14009-P and NP	Design Implementation	1	IBR	ML17094A203
APR1400-E-I-NR-14010-P and NP	Human Factors Verification and Validation Scenarios	1	TER	ML17094A201
APR1400-E-I-NR-14011-P and NP	Basic Human-System Interface	1	IBR	ML17094A197
APR1400-E-I-NR-14012-P and NP	Style Guide	1	IBR	ML17094A194

Summary of RAIs after Phase 3 ACRS SC Meeting

❖ List of RAIs

No.	Related RAI	Title	ADAMS Accession #
1	553-9084 (Q18-133)	Treatment of Important Human Actions	ML17271A188
2	553-9084 (Q18-135)	Procedures for ISV	ML17317A397
3	553-9084 (Q18-134)	HFE ITAAC	ML17271A188
4	553-9084 (Q18-136)	Operating Experience Review	ML17271A188
5	553-9084 (Q18-137)	Site Specific Information	ML17271A188, ML17321A017

Summary of RAIs after Phase 3 ACRS SC Meeting

❖ RAI 553-9084 Question 18-133: **Treatment of Important Human Actions**

▪ **Description of issue**

- The application does not address how the Risk Important Human Actions identified from the site-specific PRA (e.g., seismic PRA) are implemented in the HFE program

▪ **Resolution**

- The TIHA Implementation Plan (IP) has been revised to indicate the followings:
 - ✓ The preliminary TIHA output for RIHAs is addressed in Appendix C. The list of RIHAs supports the basis for the initial HSI design.
 - ✓ The IHAs from TIHA IP will be updated iteratively as the APR1400 detailed design progresses, including the site-specific PRA.

Summary of RAIs after Phase 3 ACRS SC Meeting


❖ RAI 553-9084 Question 18-134: HFE ITAAC

■ Description of issue

- The COL will need to complete the activities in the HFE IPs, but it was not clear how the COL will know it is the COL's responsibility to complete these activities

■ Resolution

- The HF V&V IP has been revised to state the following:
 - ✓ The APR1400 HF V&V assures that each HFE program element is conducted in accordance with corresponding IP, and the result of each HFE program element is documented in the corresponding ReSR and supports closure of the ITAAC, as illustrated in the figure below.



Summary of RAIs after Phase 3 ACRS SC Meeting

❖ RAI 553-9084 Question 18-135: Procedures for ISV

▪ Description of issue

- The testbed used to conduct the ISV will only include the procedures that will be used during the ISV scenarios.

▪ Resolution

- The HFE Program Plan and HSI Design IP have been revised to indicate the following:
 - ✓ The inventory of Computer-based Procedures (CBP) for the ISV scenarios includes additional procedures that are related to the ISV scenarios to ensure the operator decisions are not influenced by the CBP inventory.

Summary of RAIs after Phase 3 ACRS SC Meeting

❖ RAI 553-9084 Question 18-136: **Operating Experience Review**

■ **Description of issue**

- Operating experiences (OEs) with dates before the SKN 3&4 construction are assumed to be included in the APR1400 and are not screened again

■ **Resolution**

- The Operating Experience Review (OER) IP has been revised to indicate the following:
 - ✓ OEs that occurred before the SKN 3&4 close date will first be evaluated to determine whether they were included in the SKN 3&4 OER.
 - ✓ If they were included in the SKN 3&4 OER, then they may be screened out only if the lessons learned were identified and determined to be adequately addressed using the guidance in NRUEG-0711, Revision 3.

Summary of RAIs after Phase 3 ACRS SC Meeting

❖ RAI 553-9084 Question 18-137: **Site Specific Information**

▪ Description of issue

- Why it is necessary to use generic assumptions for site-specific information when the COL applicant will perform the activities in the HFE implementation plans.

▪ Resolution

- The Task Analysis IP has been revised to indicate the following:
 - ✓ The TA is based on generic assumptions that are made to establish a plant design that is reflected in the initial APR1400 HSI design. As site specific information is known, the generic assumptions are modified.
 - ✓ When the COL applicant performs the HFE activities, the site specific information that is applicable to develop the APR1400 HSI design at the site is updated accordingly.

Current Status

❖ Chapter 18 is complete.

- KHNP continues to monitor Chapter 18 to assure any conforming changes are addressed.
- Five RAIs after Phase 3 ACRS SC Meeting have been resolved with adequate and sufficient discussion with the staff.

❖ Changes in Chapter 18 as reviewed and marked-up in response to the RAIs will be incorporated into the next revision (Rev.2) of the DCD.

Attachment: Acronyms

COL	combined license
COLA	COL applicant
DAC	design acceptance criteria
DI	design implementation
FRA/FA	functional requirements analysis and function allocation
HF	human factors
HFE	human factors engineering
HFEPP	human factors engineering program plan
HSI	human system interface
ITAAC	inspections, tests, analyses, and acceptance criteria
ISV	integrated system validation
TIHA	treatment of important human actions
V&V	verification and validation



Presentation to the ACRS Subcommittee

**Korea Hydro & Nuclear Power Co., Ltd (KHNP)
APR1400 Design Certification Application Review**

Safety Evaluation with No Open Items:

Chapter 18 HUMAN FACTORS ENGINEERING

January 24-25, 2018

Staff Review Team

- **Technical Staff**

- ♦ Lauren Kent and Brian Green – HOIB
- ♦ Former HOIB staff
- ♦ John O'Hara and Jim Higgins – Brookhaven National Laboratory

- **Project Managers**

- ♦ Bill Ward – Lead Project Manager
- ♦ Cayetano Santos – Chapter 18 Project Manager

Issues Addressed with the Applicant in Phase 4

RAI 9084, Questions 18-133, -134, -135, -136, -137

- Completeness of ISV testbed
- Scope of OER
- Use of generic assumptions instead of site-specific information
- Treatment of RIHAs
- COL activities

RAI 7878, Question 07.05-1

- AMI Variables

Completeness of ISV Testbed

RAI 9084, Question 18-135

Issue: NUREG-0711 says the ISV testbed (i.e., the control room simulator) should represent completely the integrated system. Although the V&V IP conforms to the guidance, other portions of the application did not because they indicated that only the procedures used during ISV scenarios will be available.

Resolution: The applicant revised the portions of the application that were not consistent with the V&V IP.

Staff Conclusion: The other portions of the application will be consistent with the V&V IP, which conforms to regulatory guidance for testbed interface completeness.

Scope of OER

RAI 9084, Question 18-136

Issue: The OER IP said the OER starts with the OER conducted for SKN 3&4. Events that occurred before the SKN 3&4 close date will be assumed to have been included in the SKN 3&4 OER. However, there was insufficient basis to conclude the SKN 3&4 OER conformed to guidance for OER in NUREG-0711 and to assume lessons learned from relevant and significant industry events have been addressed in the design.

Scope of OER (continued)

Resolution: The applicant revised the OER IP to say events that occurred before the SKN 3&4 close date will first be evaluated to determine whether they were included in the SKN 3&4 OER. If they were included in the SKN 3&4 OER, then they may be considered resolved only if the lessons learned were identified and determined to be adequately addressed.

Staff Conclusion: The revisions help ensure lessons learned from relevant and significant OE are evaluated and considered in the design.

Use of Generic Assumptions

RAI 9084, Question 18-137

Issue: The FRA FA IP and the TA IP said generic assumptions for site-specific plant systems will be made during FRA, FA and TA, and changes will be made during design implementation, which occurs before fuel load, to address site-specific information.

However, when a COL performs the activities described in the IPs, site-specific information will be available.

Use of Generic Assumptions (continued)

Resolution: The applicant revised the application to say that when the COL performs the HFE activities, the site-specific information will be used.

Staff Conclusion: The revisions help to ensure that FRA, FA and TA is performed using current design information.

Treatment of RIHAs

RAI 9084, Question 18-133

Issue 1/3: The TIHA IP said the list of RIHAs that will be included in the HFE design program activities will be developed using the PRA developed for the generic APR1400 DCD instead of the site-specific PRA.

However, when a COL performs the activities described in the TIHA IP, site-specific information will be available.

Treatment of RIHAs (continued)

Resolution: The applicant revised the TIHA IP to say the list of IHAs will be updated iteratively as the design progresses. To correctly identify the RIHAs and assumptions about performance of these actions from the PRA/HRA, the HFE design team will coordinate with the personnel who have been involved in the development of the site-specific PRA to complete Table 4-1 of the TIHA IP (i.e., the list of important human actions that will be included in the HFE design program activities).

Staff Conclusion: The revisions help ensure the COL uses current sources of information to identify the IHAs that will be addressed in the HFE design process.

Treatment of RIHAs (continued)

Issue 2/3: NUREG-0711 says the HFE design should pay special attention to those plant scenarios, risk-important HAs, and HSIs that the PRA/HRA highlights as vital to plant safety and reliability. As such, personnel familiar with the PRA/HRA should be involved in developing the list of RIHAs that will be included in the HFE design program activities.

Although the TIHA IP said personnel with PRA knowledge will help develop the list of RIHAs, other portions of the DCD said that personnel with PRA knowledge were not needed for this activity.

Treatment of RIHAs (continued)

Resolution: The applicant revised the DCD to be consistent with the TIHA IP. Also, the applicant added detail to the TIHA IP to explain how PRA expertise will be used to compile the list of RIHAs that will be included in the HFE design program activities.

Staff Conclusion: The changes help to ensure that Table 4-1, which provides input to the other HFE elements in the HFE design program, will be completed by personnel with sufficient expertise to reliably and correctly identify the RIHAs and their associated HFE characteristics.

Treatment of RIHAs (continued)

Issue 3/3: The PRA evolves over time and becomes more refined. For example, COLs need to quantify seismic risk prior to fuel load. It was not clear how any IHAs identified from subsequent revisions to the PRA will be addressed in the HFE program.

Resolution: The applicant's response explained that IHAs identified after V&V may be evaluated during design implementation, and IHAs identified after design implementation will be addressed by the COL's corrective action program.

Treatment of RIHAs (continued)

Staff Conclusion: The HFE program elements, except for human performance monitoring, must be complete to close HFE-related ITAAC. All ITAAC must be closed prior to fuel load. Subsequent revisions to the PRA may occur after the HFE-related ITAAC are closed.

Human performance monitoring continues for the life of the plant by implementation of operational programs including the operator training program and the corrective action program. Such programs provide a means for identifying new operator tasks, updating training programs and procedures, and making design changes.

COL Activities

RAI 9084, Question 18-134 (Addressed in SER Chapter 14)

Issue: The COL will need to complete the activities in the HFE IPs, but it was not clear how the COL will know it is the COL's responsibility to complete these activities.

Resolution: A design ITAAC verifies successful completion of the ISV in accordance with the V&V IP. The HFE PMP contains a figure that illustrates that the results from the other HFE elements are inputs to V&V. The applicant also added the figure to the V&V IP. Also, COL Item 14.3(2) says the COL is to provide a schedule for implementing the design ITAAC.

Staff Conclusions: The application illustrates the activities that need to be done to close the design ITAAC.

AMI Variables

RAI 7878, Question 07.05-1 (Addressed in SER Chapter 7)

Issue: Some variables used to monitor CSFs were not identified. For example, indication of hydrogen concentration was not identified as a means of assessing the combustible gas control CSF.

Resolution: The applicant revised the list of AMI variables to include hydrogen and other AMI variables needed to monitor the CSFs.

Staff Conclusions: The AMI conforms to regulatory guidance and requirements for AMI.

Staff Finding

The applicant's HFE design process conforms to NRC HFE-related guidance and therefore provides reasonable assurance that HFE-related NRC requirements will be satisfied.

Acronyms (1/2)

AMI: accident monitoring instrumentation
COL: combined license (applicant or holder)
CSF: critical safety function
DAC: design acceptance criteria
FA: function allocation
FRA: functional requirements analysis
HFE: human factors engineering
HOIB: Human Performance, Operator Licensing, and ITAAC Branch
HRA: human reliability analysis
HSI: human-system interface
IHA: important human action
INPO: Institute of Nuclear Power Operations
IP: implementation plan
ISV: integrated system validation
ITAAC: inspections, tests, analyses, and acceptance criteria
MCR: main control room

Acronyms (2/2)

OER: operating experience review

PMP: program management plan

RAI: request for additional information

RIHA: risk-important human action

SER: The Safety Evaluation Report for the Standard APR1400

SKN: Shin-Kori

TA: task analysis

TIHA: treatment of important human actions

V&V: verification and validation