



Facility: BSEP Unit No. 2

Event Date: 7-21-79

The pressure switch was replaced, calibrated, and its conduit entrance was resealed to prevent moisture damage. The valve was then tested satisfactorily. The switch on the Unit 1 HPCI unit was inspected and found to be satisfactory. This is considered an isolated event and no further action is required.