

50.55(e) Report

ARIZONA



PUBLIC SERVICE COMPANY

STA. 3003

P.O. BOX 21666 - PHOENIX, ARIZONA 85036

June 16, 1982

ANPP-21208-GHD/BSK

U. S. Nuclear Regulatory Commission
Region V
Creskide Oaks Office Park
1450 Maria Lane - Suite 210
Walnut Creek, California 94596-5368

Attention: Mr. T. W. Bishop, Chief
Reactor Construction Projects Branch

Subject: Interim Report - DER 82-28
A 50.55(e) Potentially Reportable Deficiency Relating to
Joy Fan Blade Locknuts Undertorqued in Unit 3 Fuel Building
Essential AFU by CTI-Nuclear
File: 82-019-026
D.4.33.2

Reference: Telephone Conversation between J. Eckhardt and G. Duckworth
on June 1, 1982

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the
referenced telephone conversation. At that time, it was estimated that
a determination of reportability would be made within thirty (30) days.

Due to the extensive investigation and evaluation required, an Interim
Report is attached. It is now expected that this information will be
finalized by September 30, 1982, at which time a complete report will be
submitted.

Very truly yours,

E. E. Van Brunt, Jr.
APS Vice President
Nuclear Projects
ANPP Project Director

EEVBJr/GHD:db

Enclosure

cc: See Attached Page 2

U. S. Nuclear Regulatory Commission
Attention: Mr. T. W. Bishop, Chief
June 16, 1982
ANPP-21208 -GHD/BSK
Page 2

cc: Richard DeYoung, Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

J. A. Roedel
D. B. Fasnacht
G. C. Andognini
A. C. Rogers
B. S. Kaplan
W. E. Ide
J. Vorees
J. A. Brand
A. C. Gehr
W. J. Stubblefield
W. G. Bingham
R. L. Patterson
R. W. Welcher
R. M. Grant
D. R. Hawkinson
L. E. Vorderbrueggen
G. A. Fiorelli

Lynne Bernabei, Esq.
Harmon & Weiss
1725 "I" Street, NW
Suite 506
Washington, D. C. 20006

R. L. Greenfield
Assistant Attorney General
Bataan Memorial Building
Santa Fe, New Mexico 87503

INTERIM REPORT - DER 82-28

POTENTIAL REPORTABLE DEFICIENCY

ARIZONA PUBLIC SERVICE COMPANY (APS)

PVNGS UNITS 1, 2 & 3

I. Potential Problem

While performing verification of fan blade pitch in accordance with the Joy Manufacturing Instruction Manual, the Waldinger Corporation found various fan blade attaching bolts to be under the torque specified by the manufacturer. An additional sample by Bechtel Construction found that there was one (1) of twelve (12) bolts under-torqued (85 ft./lbs. versus 130 ft./lbs.) on the Fuel Building Exhaust Essential Fan.

II. Approach To and Status Of Proposed Resolution

To preclude startup delays, all fans supplied by Joy Manufacturing will be checked to assure that the fan blade attaching bolts are properly torqued. Bechtel is corresponding with Joy Manufacturing in regard to this matter.

III. Projected Completion Of Corrective Action and Submittal Of the Final Report

Evaluation of this condition and submittal of the Final Report is forecast to be completed by September 30, 1982.