

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

BEFORE THE ATOMIC SAFETY AND LICENSING APPEAL BOARD

In the Matter of)

PACIFIC GAS AND ELECTRIC)
COMPANY)

(Diablo Canyon Nuclear Power)
Plant, Units 1 and 2))

Docket Nos. 50-275
50-323

Design Quality Assurance

HISTORY OF ONSITE ENGINEERING
SMALL BORE PIPING PROGRAM DESCRIPTION

AFFIDAVIT OF M. TRESLER, R. OMAN, AND M. LEPPKE

STATE OF CALIFORNIA)

CITY AND COUNTY OF SAN)
FRANCISCO)

ss.

The above being duly sworn, depose and say:

I, Michael R. Tresler, am Assistant to the Unit 1 Project Engineer for the Diablo Canyon Project.

I, Robert G. Oman, am an Assistant Project Engineer for the Diablo Canyon Project, and from August, 1982 to October, 1983 acted as Onsite Project Engineer at Diablo.

I, Myron E. Leppke, am Onsite Project Engineer for the Diablo Canyon Project.

ONSITE ENGINEERING

1. In the early 1970s, the design and location of small bore pipe supports was dictated by design standards produced by the PGandE Mechanical and Nuclear Engineering Department. These standards provided information for location and spacing of pipe supports and standard support details. Pullman Power Products detailed and installed supports as dictated by these standards. Early in the construction process, it was found that the standard support details often required modifications to facilitate installation. Because the majority of modifications were minor in nature, Mechanical and Nuclear Engineering delegated design authority to General Construction for approval of minor modifications to these details, providing the original design intent was maintained.
2. Initially, this work load required only one to two engineers. Eventually it increased so that approximately five engineers were involved in this effort. Engineering also delegated authority to General Construction to approve minor changes to large bore piping hangers provided the intent of the original design was maintained, and Mechanical and Nuclear Engineering personnel performed reviews to verify that the changes were properly implemented. The minor changes made to all of the large bore piping hangers were reviewed as part of the as-built hanger review, and compatibility with existing engineering calculations or reanalysis was performed. This review was dictated by the quality assurance procedures and the Engineering Manual Procedures 3.6, 3.6 ON, and 3.7.

3. In early 1980, the combination of the large and small bore design adjustment activities required approximately 20 engineers. In addition, approximately 20 to 25 drafters were added to the organization to assemble final support as-built configurations. In early 1982, the decision was made to establish this group as a part of the Engineering Department. Thus, on April 19, 1982 this organization, termed the Onsite Engineering Group (OSEG), was placed under the technical direction of the Mechanical and Nuclear Engineering Department, specifically, Mr. M. R. Tresler, Diablo Canyon Piping Coordinator. Mr. M. E. Leppke was placed in charge of the group at the site. Effective April 19, 1982, OSEG began operating in accordance with the Engineering Department Manual. The change is detailed in the attached letter, (Exhibit 1). Mr. Leppke actually assumed his position in mid-March, prior to issuance of this letter.
4. In September 1982, Project Engineer's Instruction PEI-9 (Exhibit 2) was issued, which further detailed the requirements of this group's activities. It changed supervisory responsibility to the Project Engineer and established the Onsite Project Engineer position which was filled by Mr. R. G. Oman. It established the Onsite Project Engineering Group (OPEG) as a multi-discipline engineering group which was located at the jobsite and served as an extension of the Home Office Project Engineering Group in San Francisco. OPEG operated under the same procedures and criteria as Home Office Engineering. OPEG was comprised of representatives and lead engineers from each of the major discipline groups of the Diablo Canyon Project: civil, mechanical, electrical, instrumentation, and piping, and included representatives of project quality assurance and quality engineering.

5. One of the major tasks assigned to OPEG was design and, in the case of Unit 1, reverification of, small bore piping. The small bore verification effort was assigned to OPEG because (1) DCP small bore pipe design had historically been done onsite, (2) onsite work facilitated field confirmation of the installed conditions of the plant, and (3) onsite work facilitated checking the feasibility of proposed modifications in such a way that the physical impact to other plant installations would be minimized.

6. The size of OPEG grew from approximately 20 people in August 1982 to a peak of approximately 270 in the Spring of 1983. At the peak, the group was comprised as follows:

<u>Approximate Number</u>	<u>Type</u>	<u>Function</u>
6	Civil Engineers	Design
6	Mechanical Engineers	Design
5	Electrical Engineers	Design
2	Instrumentation Engineers	Design
20	Administration	Clerical, typing
30	Drafting	Drafting
60	Walkdown Engineers	Walkdown and feasibility checks in support of Home Office engineering
20	Pipe Support Engineers	Units 1 and 2 pipe support design tolerance classification teams
85	Pipe Support Engineers	Small bore piping support design
40	Piping Stress Engineers	Small bore piping stress engineering

7. Design of small bore piping relies upon seismic spectra inputs developed by the Civil discipline and piping thermal modes developed by the

Mechanical discipline, and the seismic and thermal anchor movements (SAM/TAM) of large bore piping to which the small bore piping connect. Ordinarily, small bore piping design is delayed until all these other inputs are received. The Project recognized that some schedule advantages could be gained by parallel preliminary analysis of small bore piping, with final analysis after the other inputs were received.

8. Late in 1982, OPEG Management was planning for the staffing requirements for the entire year of 1983. It was then anticipated that an increase in personnel for the small bore piping effort would be required commencing in November 1982, building to a peak in April 1983, and subsiding to a minimum work force in mid-year 1983 when the work for Unit 1 was scheduled to be completed and Unit 1 personnel would be available for transfer to Unit 2. (Exhibits 3 and 4). To accomplish this temporary demand for personnel, we relied upon the hiring of job shoppers and agency people like Mr. Stokes.
9. In approximately November of 1982, OPEG started to increase its personnel in support of the start of the significant work in the small bore reverification effort for Unit 1. Mr. Stokes was among the first pipe support designers hired to facilitate this manpower buildup and arrived early in of November 1982. By January of 1983, the pipe support group reached the size of about 35 pipe support engineers. Through February 1983, this group worked entirely on the Unit 1 small bore piping

reverification effort. Unit 2 small bore design activities began in March, 1983.

10. In order to ensure proper management of the small bore design activities for the two Units, separate teams within OPEG were established in March, 1983. This facilitated independent management, scheduling, production, and control of the work for the two units and facilitated coordination with the two independent Unit 1 and Unit 2 project teams in San Francisco. Separation also prevented intermixing of calculations, calculation files, and support drawings.
11. Engineering personnel to staff the two separate pipe support groups came from both newly hired individuals and from the existing OPEG personnel. The basic consideration in establishing the makeup of the two separate teams was to provide each with an essentially equivalent mix of new assignees, engineers with more project experience and supervisory personnel such that each project would be supported equally. At the time of the division, the four supervisors who were to be the principal leadership in the new Unit 1 and Unit 2 organizational structure held discussions to establish which of the more experienced engineers were to be assigned with the newer engineers in each of the squads of the new organization. Contrary to Mr. Stokes' claim, there was no discussion or consideration of any factor other than as discussed above in the assignment of personnel to the two teams. The Unit 1 effort through this

period of time continued reverification and finalization of piping stress and pipe support calculations as the necessary input data was finalized for such items as seismic spectra, thermal modes, SAM and TAM. The Unit 2 effort was directed primarily to original design because design and construction of Unit 2 was not as advanced as Unit 1.

12. Another responsibility of OPEG, which was developed in December 1983, involved the creation of a pipe support design tolerance clarification team (PSDTC). Engineers in this team worked directly with construction engineers and Pullman Power Products crafts in resolving construction difficulties in the installation of pipe supports, both large and small bore, in order to minimize delay. There was a team of engineers located at each unit.
13. In June of 1983, Mr. Stokes volunteered for assignment to the Unit 2 pipe support design tolerance clarification team.
14. In August 1983, Mr. Stokes came forward with concerns regarding welding, the spacing of expansion anchors, and the use of angle members in design of supports. These were submitted by Mr. Stokes in handwritten form on August 12 and August 16, 1983 (Exhibit 5). In August and September, the concerns that Mr. Stokes raised were reviewed and a determination was made that the concerns did not amount to discrepant situations or, in the case of the welding issue which was already under review by the Project, that there was a resolution for proper acceptance of previously installed welds

through an as-built procedure, (Exhibits 6, 7, 8 and 9). The Discrepancy Reports (DRs) were assigned DR numbers and typed in October, 1983.

(Exhibits 7, 8 and 9).

15. In carrying out previously established personnel staffing plans, a force ranking was made in May, June, and July, 1983 by the support group leaders to establish the relative standing of engineers based on assessment of work performance. That ranking was not intended to indicate unsatisfactory performance but rather, the relative standing within the group. When the manpower reduction was undertaken, this force ranking was used as one guideline for determining the order of engineers to be separated. Mr. Stokes' standing in that force ranking was in the bottom third of his group.
16. As an additional guideline for determination of the order of separation, employment status was considered. A decision was made to reduce manpower cost by releasing agency personnel first. This was not related to level of performance but rather to economic considerations. Agency employees are generally more expensive than permanent or casual employees. Generally, a premium is paid for agency employees largely in compensation for the uncertain nature of their employment duration. Use of agency personnel is a common industry practice to accommodate rapid adjustments in manpower level in response to changing schedule priorities, and the uncertain nature of their employment is understood by those so employed to be one of the conditions of their assignment.

17. The force reduction of OPEG began in June of 1983, from a total pipe support group manpower level of 104 engineers. Fifteen engineers were released in June and July, 9 engineers in August and September, and Mr. Stokes was one of the 3 engineers released effective October 14 at which time the total reduction had reached 27 pipe support engineers and the group manpower level was at 77 pipe support engineers.
18. Contrary to Mr. Stokes' allegations, his release was not precipitated by his submittal of three Discrepancy Reports but was part of the planned force reduction that took place in OPEG, (Exhibits 3 and 4). While we cannot state with certainty that the earlier reductions in force of June and July caused Mr. Stokes to draft his three DRs in August, 1983, in attempt to obtain job security, we are certain that Mr. Stokes was aware that a reduction in force was taking place and that there was a likelihood that the end of his employment was drawing near.
19. Project engineering procedures governing the use of Discrepancy Reports (DR), as well as Nonconformance Reports (NCR), are contained in the Engineering Manual Procedures. Training on the Engineering Manual is required of all engineering personnel shortly after assignment to the project. This training includes indoctrination in the purpose and use of DRs as well as NCRs. Project training records indicate that Mr. Stokes attended this training on November 8, 1982, shortly after his arrival onsite. NCRs are addressed in Engineering Manual Procedure 9.1 and the DRs are addressed in Engineering Manual Procedure 10.1.
20. These procedures provide that any individual, who may or may not be an employee of Engineering, can identify a potential discrepancy and bring the matter to the attention of the responsible Engineering Department group leader or supervisor. The supervisor is responsible for

determining, after investigation, whether the identified item is a nonconformance, a discrepancy, or neither, and directing that the appropriate report be prepared. During the course of the OPEG piping design effort, there were numerous instances identified by engineers which required discussion and clarification of the design basis for items which were unclear to specific engineers. This is not unexpected in the normal course of design engineering activities where solutions to engineering problems are developed.

21. The following is a brief description of the small bore piping program for Unit 1. Upon discovery of the original annulus frame diagram error in September 1981, review of large and small bore piping was initiated to assess impact. During this review, and others promulgated by discovery of other deficiencies in the annulus spectra, certain aspects of small bore design were found to be deficient. These findings were documented in a series of discrepancy reports which were reported to the NRC as Open Items. In addition, Robert L. Cloud and Associates performed an independent design verification which included small bore piping. Our findings and the Cloud findings were reviewed and that review resulted in the Corrective Action Program identified in the first issue of the Phase I Final Report. This report was submitted to the NRC in September 1982.
22. The small bore piping and pipe support program consisted of two components, a Generic Program and a Sample Program.

23. The Generic Program addressed all design considerations which were identified to have the potential to cause modifications due to exceedence of acceptance criteria. The design considerations were:

Piping

Original Generic Program

1. Computer seismically analyzed small bore piping and associated thermal analysis
2. Valve qualification
3. Seismic and thermal piping anchor movement (SAM/TAM)
4. Design class change boundaries
5. Hot piping designed by spacing criteria

Added From Sample Program

1. Computer thermally analyzed small bore piping and associated seismic analysis
2. Equipment seismic and thermal anchor movement
3. One unique concentrated mass configuration
4. Nozzle loads on equipment which were upgraded to show compliance to seismic criteria
5. Vents and drains

Pipe Supports

Original Generic Program

1. Standard support details
2. Loads from seismic and thermal piping anchor movement (SAM/TAM)

3. Code boundaries

4. Lug stress and lug local effect on pipe stress

24. All piping and supports were reviewed to identify that piping which included one or more of these design considerations. Generally, the piping or supports identified were reanalyzed and accepted or modified to gain acceptance. However, for a few design considerations (equipment and piping SAM/TAM, vents and drains, and lug stress and lug local effect on pipe stress), a worst case analysis methodology was used to show qualification of all installations in that design consideration category. This approach required the analysis to either address the worst case in the plant or sequential analyses of worst cases until a level was reached which resulted in acceptance of all remaining cases.
25. The Generic Program caused reanalysis of approximately 28,000 ft. of piping. The plant contains approximately 43,000 ft. of small bore piping. Most of this analysis, 25,000 ft., was performed by computer using the Bechtel ME-101 program. The rest was analyzed by manual methodology using the M-40 criteria.
26. The small bore Sample Program consisted of review of 5000 ft of pipe and the results allowed acceptance of 15,000 ft (including 5000 ft contained in the sample analyzed) of pipe which did not contain generic design considerations.

27. The sample program addresses all remaining design considerations and no deviations from acceptance criteria were anticipated to be found in this review. This position was based on previous analysis and reviews performed by PGandE and the IDVP coupled with the conservatism continued in the span criteria methodology used for the initial design. The following considerations were addressed:

Piping

1. As-built piping accuracy
2. Revised seismic spectra
3. Concentrated masses
4. Effect of piping and insulation weight
5. Spans exceeding spacing criteria
6. Anchor and equipment loads
7. Equipment and building seismic and thermal anchor movement
8. Thermal analysis
9. Integral valve bypass
10. Vents and drains

Pipe Supports

1. As-built piping accuracy
2. Revised spectra
3. Concentrated masses
4. Effect of pipe insulation weight

5. Spans exceeding spacing criteria
6. Equipment and building anchor movement
7. Thermal loads

28. As the review of the sample progressed, certain design considerations were found to require modifications. Therefore, rather than performing additional sampling, those design considerations were transferred to the Generic Program for a 100% review. These design considerations are listed in the description of the Generic Program under the heading "Added From

//

//

//

//

//

//

//

//

//

//

//

//

//


//


//

//

Sample Program." The cause of all modifications to piping or supports was identified to a design consideration to assure none resulted from a consideration which was not a part of the Generic Program.


Dated: March 5, 1984



MYRON E. LEPPKE


ROBERT G. OLAN


MICHAEL B. TRESLER

Subscribed and sworn to
before me this 5th day
of March, 1984.


Nancy J. Lemaster,
Notary Public in and for the
City and County of San Francisco,
State of California.
My commission expires
April 14, 1986.



COPY

Exhibit No.1

MECHANICAL & NUCLEAR ENGINEERING
GENERAL CONSTRUCTION
1.21

Plant Site Design of Piping and
Pipe Supports - Diablo Canyon

April 19, 1982

MESSRS: C. K. MAXFIELD
M. R. TRESLER /
R. D. ETZLER
M. E. LEPPKE

The General Construction Department is performing design work as assigned by letter of delegation from the Mechanical & Nuclear Engineering Department. To improve technical direction of design efforts, insure consistent engineering practices and increase the scope of work which may be performed at the plant site, the Mechanical & Nuclear Engineering Department will reassume responsibility for all Design Class I piping and pipe support activities effective April 26, 1982.

All design will be performed as dictated by the Engineering Department Manual and implementing procedures. The on-site Engineering Group will be supplemented by placing the majority of General Construction personnel currently assigned to piping support design work under the direct supervision of Mechanical and Nuclear Engineering. Work will be assigned, directed and controlled by Mr. M. E. Leppke, reporting to Mr. M. R. Tresler, Diablo Canyon Piping Coordinator.

General Construction will continue to provide administrative control for personnel on their payroll and they will continue to provide facility and supply support for the group. These responsibilities will continue under the supervision of Mr. R. D. Etzler.

ORIGINAL SIGNED BY

R. E. BAIN

ORIGINAL SIGNED BY

J. V. ROCCA

MELeppke/sar
cc: DOBrand
DABrand
GSBates
GHMoore
GHaster
CEWolte

ONSITE PROJECT ENGINEERING GROUP

APPROVED:

Harry H. Moore
PROJECT ENGINEER UNIT 19/17/82
DATEGregory V. Cranston
PROJECT ENGINEER UNIT 29/17/82
DATE1.0 PURPOSE

This procedure establishes the organization of the Onsite Project Engineering Group at the Diablo Canyon jobsite and describes its duties, responsibilities, and authority.

2.0 SCOPE

This procedure applies to all Unit 1 and Unit 2 engineering work performed at the jobsite by the Onsite Project Engineering Group.

3.0 RESPONSIBILITIES

- 3.1 The Onsite Project Engineering Group (OPEG) is an extension of the home office project engineering organization. OPEG's basic functions are to expedite resolution of engineering design problems for Construction and Startup, and to expeditiously issue limited design changes to the field organization where home office guidelines and directives permit.
- 3.2 The OPEG is composed of an Onsite Project Engineer (OPE), an Onsite Assistant Project Engineer (OAPE), lead discipline engineers assigned on an as-needed basis by the Project Engineer, and various engineers needed to accomplish the assigned scope of work.
- 3.3 The Onsite Project Engineer is the Project Engineer's representative in the field. He is the Onsite Project Engineering Group team leader who provides overall coordination, guidance, and administrative supervision to the group.
- 3.4 The Onsite Assistant Project Engineer is responsible for overall coordination, guidance, and administrative supervision of the OPEG in the absence of the OPE. His primary responsibility is to control the engineering work of the OPEG for Unit 1. However, he can be used as needed for Unit 2 work and has SFHO Project Engineer signature authority as designated by the OPE.
- 3.5 The lead discipline engineers are jobsite representatives for the Home Office Engineering Group Supervisors (EGSS). Although administrative direction is provided to them by the Onsite Project Engineer, technical direction and, to a certain extent, scope of work are provided by the home office EGSS.

Unless directed otherwise by the Home Office EGSS, the lead discipline engineers are responsible for determining whether a proposed design change can be initiated, reviewed and approved by the group, or if it should be forwarded to the Home office engineering group for resolution.

In general, all proposed design changes should be coordinated with the SFHO EGSS to evaluate possible effects of field changes on SFHO work. Changes to systems, structures, and components important to safety (i.e., those associated with the reactor coolant pressure boundary, systems required for safe shutdown, or systems required to mitigate the consequences of postulated accidents) should be discussed with SFHO EGSS to evaluate whether or not any required design modifications would be more expeditiously accomplished in the home office due to effects on design criteria, positions on Regulatory Guides, licensing commitments, and off-project chief engineer design review commitments. Those changes involving FSAR revisions, procurement actions, significant vendor interface or which affect Design Verification shall be accomplished by Project Engineering.

- 3.6 Specific responsibilities of the Onsite Project Engineering Group include, but are not limited to, the following:
- 3.6.1 Assist in the evaluation of piping and pipe support modifications. This includes walkdown to verify as-built piping and pipe support configurations and to verify the installation feasibility of any proposed modifications.
 - 3.6.2 Issue pipe support designs for small pipe and approve pipe support modifications for large or small pipe as required.
 - 3.6.3 Review and approve Design Change Requests (DCR's) and Design Change Notices (DCN's) for design changes falling within the guidelines of Section 3.5. All DCN's shall be issued with sketches attached, in accordance with Engineering Manual Procedure 3.6 or 3.6 ON. Sketches shall be incorporated into drawings and issued by SFHO.
 - 3.6.4 Resolve problems related to design modifications identified on Plant Modification Followers (PMF's) and DCR's/DCN's when determined to be within the guidelines of Section 3.5
 - 3.6.5 Resolve Diablo Problems (DP's) issued by Construction/Startup and issue DCN's as appropriate when determined to be within the guidelines of Section 3.5.

- 3.6.6 For those design changes determined to be outside the guidelines of Section 3.5, review the associated DP's, DCN's, DCR's, Action Request Transmittals (ART's) and PMF's for completeness in terms of problem definition prior to forwarding to SFHO Project Engineering for resolution.
- 3.6.7 Provide representation to the Systems Interaction Program (SIP) walkdown team to assist in the definition of potential problems as designated by the Home Office EGS; and assist in providing design fixes to problems identified by DCR, ART, or PMF when determined to be within the guidelines of Section 3.5.
- 3.6.8 Provide general liaison between PG&E/Bechtel Engineering/Startup personnel in the field and SFHO personnel on matters that pertain to engineering.
- 3.6.9 Represent Project Engineering at Plant Staff Review Committee meetings, as required.
- 3.6.10 Provide input to SFHO for weekly and monthly Engineering Progress Reports.

4.0 PROCEDURES

4.1 General

- 4.1.1 Copies of any DCN's issued by the Onsite Project Engineering Group shall be forwarded to SFHO for review. In addition, any clarification of design requirements or technical direction of a significant nature to Construction or Startup shall be appropriately documented and distributed.
- 4.1.2 SFHO Engineering shall review each DCN for concurrence, but Construction or Startup does not require SFHO concurrence prior to proceeding with the OPEG approved design or design modifications. However, Unit 1 modifications shall not be implemented until all necessary requirements of the operating license for design changes are met. In the event that the SFHO does not concur with the direction provided therein, Project Engineering shall notify the OPE immediately and resolve any problems. Any design documents issued will be revised, reissued or cancelled as appropriate.

4.2 Jobsite Initiated Design Changes

4.2.1 Design of piping and piping supports, and design modifications produced by the OPEG shall be in accordance with the applicable sections of the following documents as augmented below:

- Project Procedures Manual, Diablo Canyon Project
- Engineering Manual, Engineering Department Pacific Gas & Electric
- M&NE Piping Group Controlled Procedures, Instruction & Criteria
- Project Engineer's Instructions Manual

4.2.2 DCR's, DCN's, DP's, and ART's requiring Engineering action shall be screened to the criteria of Section 3.5 to determine which ones could be more expeditiously completed by the group in the field.

4.2.3 Numbers for DCN's/DCR's initiated by the group shall be obtained by calling the PG&E Project Coordination Section.

4.2.4 Upon design completion, the applicable document will be signed off as follows:

- Lead Discipline Engineer for Discipline Group Supervisor.
- Onsite Project Engineer or Onsite Assistant Project Engineer for Project Engineer.

4.2.5 After signing, copies of the documents including documentation of discussion with SFHO shall be forwarded to Project Engineering for action as applicable.

4.2.6 Original copies of Unit 1 DCR's/DCN's issued by the OPEG that fall outside the PSRC guidelines for supports and as-builts shall be forwarded to the Plant Manager for acceptance and work assignment.

Original copies of Unit 2 DCR's/DCN's issued by the OPEG shall be sent to GC for implementation.


00406-00097

- 4.2.7 The OPEG shall keep SFHO PCS apprised at all times of the coordination and implementation status of any DCR's/DCN's initiated or issued by them for tracking purposes.

4.3 Signature Authority

- 4.3.1 The Onsite Project Engineer and the Onsite Assistant Project Engineer have the authorization to sign for the Project Engineer in all matters related to Engineering as delegated by this Instruction. Copies of all items signed by the OPE or QAPE shall be forwarded to the Project Engineer.

30406-0018



INTEROFFICE MEMORANDUM

Diablo Canyon Project

PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

To S. Bhat

Date April 1, 1983

From R.G. Oman

File No. 927

Of Onsite Project Engineering

Subject Non-Manual Manpower Estimate

At Jobsite Extension 3507

As per your request, OPEG is forwarding the estimate of non-manual to go manpower as of April 1, 1983.

R.G. Oman
Onsite Project Engineer

JJ/RGO/ln

Reply Requested: No

cc: G.H. Moore w/a
G.V. Cranston w/a
J.D. Jumper w/a
M.E. Leppke w/a
J. Shryock w/a

MMS - 0072.

SHEET 401

DATE RECD. 91 APR 1983

BY: [Signature]

DIABLO CANYON JOINT
UNIT 1 & 2

ORGANIZATION: OREG

FIELD NONMANUAL MANPOWER SCHEDULE

DEPARTMENT	FUNCTIONAL WORK TITLE	1983												1984												TOTAL MANHOURS BY DEPARTMENT	TOTAL MANHOURS BY FUNCTIONAL WORK TITLE
		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC		
Supervision	Project Engineer																									17	
	Asst. Project Eng.																									12	
Administrative	Supervisor																									29	
	Clarks																										79
Disciplines	Mechanical Eng.																									64	
	Electrical Eng.																									51	
	Instrumentation Eng.																									36	
	Civil Eng.																									62	
	Piping Eng.																									76	
STRESS	Small Pipe stress																									21	
Supports	Small Pipe Support Eng.																									21	
Pipe Restem	Support/Restem Eng.																									12	
Weldment	Supervisor																									11	
	Designers																									26	263
Stability/Service	Scheduling																									50	
	Inspector Services																									17	
Operating/Accounting	Supervisor																									54	218
	Clarks																										
	DETECTORS																										
																										86	1087
																										50	133
																										248	203
																											184

NOTES: 1) USE 186 MANHOURS PER MONTH WHEN CONVERTING MANHOURS TO MANHOURS - MANHOURS
2) A LINE ENTRY SHOWN IN EACH DEPT. IS SUPERVISOR, ENGR, O.C., COST & SCHEDULING.
3) SURCHARGE ADMINISTRATION, FIRST AD/SUPPLY, PROCUREMENT, ETC. OTHER.

TOTALS

TOTAL THIS SHEET MANHOURS


TOTAL BROUGHT FORWARD MANHOURS

TOTAL MANHOURS

TOTAL MANHOURS * 186 MANHOURS/MANHOUR

INTEROFFICE MEMORANDUM

Diablo Canyon Project



PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

To S. Bhat
From R. G. Oman
Of Onsite Project Engineering
At Jobsite Extension 3507

Date July 25, 1983
File No. 927
Subject Non-Manual Manpower Estimate

In response to the recent request of July 12, 1983, attached is the forecast estimate of total OPEG non-manual manpower as of July 1, 1983.

R. G. Oman
Onsite Project Engineer

RG0:kms

Reply Requested: No

cc: G. H. Moore w/a
G. V. Cranston w/a
J. W. Shryock w/a
P. Snooks w/a
J. Leahy w/a

MMS - 0158

FIELD NONMANUAL MANPOWER SCHEDULE

5300

ORGANIZATION:

UNIT 1 COMM. OP. &
UNIT 2 FUEL LOAD

UNIT 1
FUEL LOAD

[illegible]

NOTE: IN THE EVENT SHOULD BE MADE FOR AGENCY PERSONNEL BY DEPARTMENT.

1. A Little Extra, Another Day, Another Year. The cost of a little extra today can mean a lot more tomorrow. The cost of a little extra today can mean a lot more tomorrow. The cost of a little extra today can mean a lot more tomorrow.

THE FUND SHOULD BE INCLUDED FOR EACH DEPT. IN THE "CONTRACT" ADMINISTRATION, FIRST AID/SAFETY, PROGRAMS AND SHOULD BE EFFECTIVE YOUR DEPARTMENTAL MATRIX.

TOTAL THIS SHEET MAN/MOTHS

TOTAL BROUGHT FORWARD MARKETING

TOTAL EMPLOYMENT

TO: DIRECTOR, FBI WASHINGTON, D.C. (100-374342)

Submitted 2/12/83

PACIFIC GAS AND ELECTRIC COMPANY
ENGINEERING DEPARTMENT

DISCREPANCY REPORT

Control Number

00-000-0

PROJECT OR PLANT(S): DIABLO CANYON UNIT NO. 1 & 2

ORGANIZATION AFFECTED: PIPE SUPPORT DESIGN ENGINEERING

INDIVIDUAL RESPONSIBLE FOR RESOLUTION: J. I. ARISTON

SUBJECT (ITEM/ACTIVITY): CENTER TO CENTER DISTANCE OF ANCHOR BOLTS

REFERENCES: HILTI CATALOG AND PHILLIPS CATALOG
M-9 & ESD 223

DISCREPANCY: MANUFACTURES SPECIFY THE MINIMUM CENTER TO CENTER DISTANCE TO BE EQUAL TO 10 D WHERE D = THE HOLE DIAMETER. DESIGN HAS USED THE BOLT SIZE ON SHELLS, NOT THE HOLE REQ'D FOR THE SHELL FOR D.

PROPOSED ACTION: RECHECK ANCHOR BOLT CALC. FOR SHELLS. REDUCING ALLOWABLES PER M-9 AND RECHECKING INTERACTION EQUATIONS FOR THESE CASES WHERE 10 D EXCEEDS THAT USED ON SHELLS.

SCHEDULED COMPLETION: _____

Initiated by: Charles A. Miller Date: 2/19/83

Approved by: _____ Date: _____

ACTIONS TAKEN: _____

CLOSED
Approved by: _____ Date: _____

Concur* _____ Date: _____

Chief, Engineering Quality Control

* Only required if initiated by EQC.

2-3/9/81

YACHTS AND ELECTRIC COMPANY
ENGINEERING DEPARTMENT

DISCREPANCY REPORT

Control Number

00-000-0

PROJECT OR PLANT(S): DIABLO CANYON UNIT NO. 1 & 2

ORGANIZATION AFFECTED: PIPE SUPPORT DESIGN ENGINEERING

INDIVIDUAL RESPONSIBLE FOR RESOLVING: G.N. CRANSTON, Ch. E. Eng.

SUBJECT (ITEM/ACTIVITY): WELD, ON INSTALLATION & INSPECTION

REFERENCES: AWS, AISC, M-9, PULLMAN WELD PROCEDURES

DISCREPANCY: SEE ATTACHED SHEETS (7)

PROPOSED ACTION: MAKE NECESSARY CHANGES IN DESIGN GUIDES
5 AND ESD 223 AND PULLMAN WELD PROCEDURES TO
BRING THEM UP TO AWS REQUIREMENTS FOR PRE-QUALIFIED
PARTIAL & FULL PENETRATION WELDS

SCHEDULED COMPLETION:

Initiated by: Charles A. H. H. Date: 8/11/00

Approved by: _____ Date: _____

ACTIONS TAKEN: _____

CLOSED

Approved by: _____ Date: _____

Concur* _____ Date: _____

Chief, Engineering Quality Control

* Only required if initiated by EQC.

1-3/9/81

1
DIESEL PROBLEMS CONCERNING WELD DESIGN, DRAWING DOCUMENTATION
AND INSTALLATION AND Q.C. INSPECTION.
CC Stokes 7/5/83

1. Flare Bowl AND Flare-V. GROOVE WELDS

DESIGNER: BECHTEL. SAN FRANCISCO: PER DAN CURTIS by phone
--= AWS. TABLE 2.3:1.4 APPLIED TO RADII OF TUBE STEEL:
OBTAINED FROM "TABLE" IN A PAPER ENTITLED "A DESIGNER'S
GUIDE TO WELDED JOINTS" WRITTEN BY: MARK MICHAELS
--= MAXIMUM OUTSIDE CORNER RADIUS. TABLE --=

NOTE: THE WORD MAXIMUM RADIUS. THIS IS NOT GOOD
ENGINEERING PRACTICE. THE CONSERVATIVE APPROACH DICTATES
THAT THE MINIMUM RADII BE USED TO ENSURE THE
SAFETY OF THE WELD JOINT.

IT SHOULD ALSO BE NOTED THAT MARK MICHAELS PAPER ON
THE DESIGN OF WELDED JOINTS HAS TO MY KNOWLEDGE NEVER BEEN APPROVED
BY THE ENGINEERING DEPARTMENT AND ISSUED AS A CONTROL
DOCUMENT TO ENGINEERING FOR USE ON DIESEL CANYON.

BECHTEL SITE: PER A HANDBOOK SUPPLIED BY
THE TUBE MANUFACTURES INSTITUTE, ALL TUBING MANUFACTURED
IN THE U.S. IS MADE OR ROLLED WITH A RADIUS
OF $2t$ TO $3t$ FOR ALL SIZES. HAVING ASSUMED $2t$ TO
BE THE MINIMUM ALL CALCULATIONS WERE MADE TO
AWS. TABLE 2.3:1.4 USING $2t = R$.

JOFF VAN KOMPENBURG, KEN FARMER & MYSELF
PER SITE INVESTIGATIONS, ~~WE~~ KNOW ~~THE~~ SOME TUBING ON
SITE (DIESEL CANYON) HAS A MINIMUM RADIUS OF
 $1\frac{1}{2}t$. THEREFORE ALL WELDS PER THIS DESIGN
GROUP ARE ~~NECESSARILY~~ NOT CONSERVATIVE.

DESIGN PER WESTINGHOUSE AND/OR OTHER ORGANIZATIONS
ARE ALSO IN QUESTION.

Cont.

CC Stokes 7/5/83
Field

2. PARTIAL PENETRATION GROOVE WELDS

DESIGN BELHTEL SAN FRAN. PER DWGING SUPPLIED.
TO FIELD VERY FEW IF ANY ARE USED ^{correctly} SYMBOLS (WELD
INDICATE COMPLETE JOINT WELDS. THIS IS TRUE
FOR ALL WELDS FOR JOINTS REQUIRING PREPARATION
NO ANGLE HAS BEEN INDICATED AND IT IS NOT CLEAR
THAT THE DESIGNER IS AWARE OF THE MINIMUM JOINT
REQUIREMENTS PER AWS, 2.3.12 AND FIG. 2.10.1. HOWEVER
ON JOINTS CREATED BY NATURAL INTERSECTION OF 2 MEMBERS
IT IS OBVIOUS THAT THE JOINT IN MANY CASES IS
A PARTIAL PER AWS. NOT A FULL PENETRATION JOINT
TO ANGLE CREATED BY INTERSECTING MEMBERS.

BELHTEL SITE 1 ONE GROUP HAS TRIED TO
COMPLY WITH AWS. REQUIREMENTS IN DESIGNATING BOTH
S + E PER 2.1.3 + 2.10.3.1 TABS 2.10.3
AND FIG. 2.10.1 AND THE INCLUDED DIHEDRAL ANGLE
EITHER ON PREP OR BY NATURAL CREATION OF MEMBERS
INTERSECTING. HOWEVER, PALLMAN QC HAVE CONTINUALLY REFUSE
TO CHECK WELD PER CALL OUT AND HAVE REQUIRED THE (E) ~~ENTER~~
IVE PART OF CALL OUT TO BE REMOVED.

DESIGN BY WESTINGHOUSE SEE COMMENTS FOR
BELHTEL SAN FRAN.

cont

CCS/Kes 7/5/83

3. SKEWED JOINT FILLET WELDS

DESIGN BELHTEL SAN FRAN. PER DRAWINGS SUPPLIED TO FIELD AND CONTINUED use of fillet all around symbol INSTEAD OF a SPECIFIC call out adjusting the FILLET SIZE OR THE DIHEDRAL ANGLE. ADJUSTMENT IS OBVIOUS THAT THE DIHEDRAL ANGLE WAS NOT BEEN CONSIDERED IN THE JOINT DESIGN OR IF IT WAS, IT WAS DONE INCORRECTLY.

BELHTEL SITE ONE GROUP HAS TRIED TO BE CONSISTENT IN ADJUSTING THE INNER AND OUTER DIHEDRAL WELDS SO THAT THE EFFECTIVE THROAT AROUND THE MEMBER IS THE SAME. THIS ALLOWS THE JOINT TO BE ANALYZED AS THOUGH IT IS AN EQUAL LEG FILLET all around w/only a leg adjustment to obtain this when WELDED.


DESIGN WESTINGHOUSE SEE BELHTEL SAN FRAN. COMMENTS.

Cont

CC Stokes 7/5/83

1) FLARE BEVEL AND FLARE - V GROOVE WELDS

Drawing Representation BECHTEL SAN. FRAN. ...
No Partial welds are shown since S (E) ...
Have been omitted. AWS. 2.13. & 2.10.3.1 +
2.10.3 state that (S) groove depth & (E) ...
... shall be specified on ...
DWS. THE HANGER DWS. SENT TO THE FIELD ARE
BOTH SHOP & WORKING DWS. ALSO M-9 STATES THAT
ONLY PRE-QUALIFIED JOINTS SHOULD BE USED ON DIABLO
CANYON



BECHTEL SITE ONE GROUP HAS COMPLIED WITH
CALLOUTS ABOVE. HOWEVER, PULLMAN QC PER ESD 223
HAVE RECD THE REMOVAL OF S(E) FROM ALL FIELD
THEY ... BEEN SUGGESTED ...
FLARE BEVEL & FLARE-V SYMBOLS LEFT; INDICATE FULL
PENETRATION WELDS EVEN THOUGH, Q.C. STATES THIS IS NOT
THE CASE.

DRAWING REPRESENTATION WESTINGHOUSE SEE BECHTEL
SAN FRAN. COMMENTS.

cont

CC Stokes 7/6/83

2) LIFTING Penetration Groove Welds

Drawing representation Bechtel Sta Fran.
 No partial welds are shown since in most cases S(E)
 callouts have been committed along with Prep. Angle.
 Pattern weld used is BEVEL

indicated



per AWS this is a full Penetration
 weld


Callout should show $S(E)$ with consideration
 given to AWS section 2.3.1.3 in
 specifying $S(E) + \alpha$

BECHTEL SITE: one group on site
 has tried to comply with 2.3.1.3. However They have
 meet continued resistance from Q.C. Pullman in that
 the weld specs used on site were written for Piping
 are being used for the installation of Structural Support
 steel. The prep angle is different. Per AWS for Pipe the Prep angle is $37\frac{1}{2}^\circ$
 see Fig 10.13.1.1A AWS; this is different from The Prep
 angle specified in Fig 2.9.1 + 2.10.1, which usually indicates
 a minimum angle of 45°

Westinghouse see Bechtel Sta Fran. Commit's

INTEROFFICE MEMORANDUM

Diablo Canyon Project



PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

To: Mike Tresler
From: Leo Mangoba
Of: Onsite Project Engineering
At: Jobsite Extension 3067

Date: September 29, 1983
File No.: 910
Subject: Discrepancy Reports

Three discrepancy reports were proposed by one of the OPEG engineers assigned to PSDTC team.

I have reviewed their contents and conclude they are more like questions than discrepancies associated with the review program or other activities performed by the project.

The following are the subjects of these write-ups:

1. Anchor Bolt Spacings: The write-up referenced manufacturer's recommendation. The original copy of this write-up has already been given to you for review by the Civil/Structural group. This write-up appears to duplicate earlier reviews by them.
2. Welds: The write-up generally duplicates the effort of John Miller, who was aided by Tze Quan and Paul Brooks in resolving the identified issues.
3. "Unbraced Length of Angles": OPEG has performed detailed evaluations of the supports listed in the attachment to the write-up and has not found any to be discrepant. In addition, this issue was a subject of the small bore review program and generally referred in the NRC SER.

These write-ups are being sent to you for your information, and unless otherwise directed, OPEG will take no further action.

Thank you,

Leo Mangoba
Leo Mangoba

SMP-1445

LM:kms
Response Required: No
Attachment: Yes
cc: MLeppke w/o
SChitnis w/o

LShibley w/o
RCman w/o

PACIFIC GAS AND ELECTRIC COMPANY
ENGINEERING DEPARTMENT

DISCREPANCY REPORT

Control Number

(6) (3) - (0) (4) (3) - (5)

PROJECT OR PLANT(S): Diablo Canyon Unit No. 1 & 2

ORGANIZATION AFFECTED: Pipe Support Design Engineering

INDIVIDUAL RESPONSIBLE FOR RESOLUTION: G.V. Cranston Project Engineer

SUBJECT (ITEM/ACTIVITY): Center to center distance of Anchor Bolts

REFERENCES: Hilti Catalog, and Phillips Catalog M-9 & ESD 223

DISCREPANCY: Manufactures specify the minimum center to center distance to be equal to 10D where D= the hole diameter. Design has used the bolt size on shells, not the hole req'd for the shell for D. This was caused due to missing information as to hole size req'd for shells from catalog.

PROPOSED ACTION: Recheck anchor bolt calc. for shells, Reducing allowables per M-9 and rechecking interaction equations for these cases where 10D (shell hole size) exceeds that used on Dwg.

SCHEDULED COMPLETION: 10-7-83

Initiated by: Charles C. Stokes Date: 10/5/83 ORIGINAL SIGNATURE
Approved by: M.C. Lyle Date: 10/7/83

ACTIONS TAKEN: SEE ATTACHED LETTER FROM CIVIL ENGINEERING
Doc # 033037.

CLOSED
Approved by: RGLman Date: 10/7/83

Concur* Colas Date: 10/7/83
Chief, Engineering Quality Control

Submitted
8/12/83

Procedure 10.1
Attachment A
Page 1 of 1

PACIFIC GAS AND ELECTRIC COMPANY
ENGINEERING DEPARTMENT

DISCREPANCY REPORT

Control Number

00-0000-0

PROJECT OR PLANT(S): DIABLO CANYON UNIT 1 & 2
ORGANIZATION AFFECTED: PIPE SUPPORT DESIGN ENGINEERING
INDIVIDUAL RESPONSIBLE FOR RESOLUTION: G. V. CRANSTON
SUBJECT (ITEM/ACTIVITY): UNBRAIDED LENGTH OF ANGLES
REFERENCES: AISC 7th, SECT 1.5.1.4.6b

DISCREPANCY: MANY ANGLE MEMBERS USED TO BUILD PIPE
SUPPORTS EXCEED THE MAXIMUM LENGTH FOR WHICH
THE ALLOWABLE BENDING STRESS MAY BE TAKEN AS .6 (F_y)

PROPOSED ACTION: THESE MEMBERS SHOULD BE MODIFIED BY
BOXING OR BRACING AT CRITICAL COMPRESSION POINTS TO
COMPLY WITH AISC OR THE ALLOWABLE BENDING STRESS
REDUCED AND INTERACTION EQUATIONS REVERIFIED.

SCHEDULED COMPLETION: _____

Initiated by: Charles A. Nelson

Date: 8/19/83

Approved by: _____

Date: _____

ACTIONS TAKEN: _____

CLOSED

Approved by: _____

Date: _____

Concur* _____

Date: _____

Chief, Engineering Quality Control


* Only required if initiated by EQC.

2-3/9/81

033037

INTEROFFICE MEMORANDUM

Diablo Canyon Project

PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

To M.R. Tresler

Date September 28, 1983

From J.K. McCall

File No. 52.3.6

Of Civil Engineering

Subject DR on Expansion Anchor
Spacing, Shell Type Anchor

At 45/23/B34 Extension 8-1414

1. The attached DR initiated by Charles Stokes on August 9, 1983 questioned the use of spacing in accordance with DCM-M9 for shell anchors of 10 times the normal size of the bolt while manufacturers specify 10 times hole size as the minimum spacing.
2. Discussion of the effect of this difference follows:
 - a. The anchor length for shell anchors (Phillips and Hilti) is in all cases less than 5d (d-nominal diameter). Appendix B of ACI 349 specifies that the areas to be considered for reduction due to overlapping are 45° sloping cones starting at the enter of the base of the anchor. Based on this criteria there would be no reduction required for a spacing of 10d (nominal).
 - b. In 1962 Doberne and Elgenson, Counsulting Engineers of North Hollywood, performed a series of tests on Phillips Red Head concrete anchors to determine the effects of spacing on pullout capacities. The reported results showed no decrease for 10d on 1/2" diameter anchors and 9.14d for 7/8" diameter anchors. Reduction of spacing by a factor of 2 only reduced the capacity by 20 percent. This reduction is small compared to the factor of safety used.
3. Recommendation
Accept as is the spacing requirements of DCM-9.

JKMcc/EHEpstein:dnl
Reply Requested: No
Attachment

cc: GVCranston
GEMoore
WFWWhite

J. K. McCALL

PACIFIC GAS AND ELECTRIC COMPANY
ENGINEERING DEPARTMENT

DISCREPANCY REPORT

Control Number

(8) (6) - (0) (4) (1) - (5)

PROJECT OR PLANT(S): Diablo Canyon Unit No. 1 & 2ORGANIZATION AFFECTED: Pipe Support Design EngineeringINDIVIDUAL RESPONSIBLE FOR RESOLUTION: G.V. Cranston Project Eng.SUBJECT (ITEM/ACTIVITY): Weld Design, Installation & InspectionREFERENCES: AWS, AISC, M-9, Pullman Weld ProceduresDISCREPANCY: See attached sheets (5)PROPOSED ACTION: Make necessary changes in Design Guides and ESD 203
and Pullman Weld Procedures to bring them up to AWS requirements for
pre-qualified partial & full penetration welds.

SCHEDULED COMPLETION: _____

Initiated by: Charles C. Stokes Date: 10/5/83Approved by: MC Ryle Date: 10/7/83ACTIONS TAKEN: The Diablo Canyon Project has no commitment to observe welding
requirements of AWS. The issues identified by this discrepancy reportduplicate an investigation conducted by General Construction (continue on Page 5 of

CLOSED

Approved by: RG LminDate: 10-7-83Concur: GLSDate: 10/7/83

Chief, Engineering Quality Control

DIABLO PROBLEMS CONCERNING WELD DESIGN, DRAWING DOCUMENTATION, INSTALLATION AND QC INSPECTION.

C.C. STOKES, 10/4/83—Rewritten from 7/5/83 paper.

1. FLARE BEVEL AND FLARE-V GROOVE WELDS DESIGN

Bechtel San Francisco Office—Per Dan Curtis by phone AWS table 2.3.1.4 applied to radius of tube steel obtained from table in a paper entitled "A Designers Guide to Welded Joints" written by: Mark Michaels of maximum outside corner radii 'table 3.3'.

Note: The word maximum radii. This is not good engineering practice. The conservative approach dictates that the minimum radii be used to ensure the safety of the weld joint. It should also be noted that Mark Michaels paper on the design of welded joints has, to my knowledge never been approved by the Engineering Department and issued as a control document to engineering for use on Diablo Canyon.

Bechtel Site—Per a handbook supplied by the tube manufactures institute, all tubing manufactured in the U.S.A. is made or rolled with a radius of $2t$ to $3t$ for all sizes. Having assumed $2t$ to be the minimum, all calculations were made to AWS. table 2.3.1.4 using $2t = R$.

Per site investigations, Jeff Van Klompenburg, Ken Palmer and myself discovered some tubing on site (Diablo Canyon) has a minimum radius of $1\frac{1}{2}t$. Therefore, all welds of this type per this design group are not conservative.

Westinghouse—Through review of drawings issued, their designs are also in question.

2. PARTIAL AND FULL PENETRATION GROOVE WELDS DESIGN

Bechtel San Francisco—Per drawings supplied to field, very few if any are designed correctly. Symbols indicate complete joint welds. This is true for all joints requiring preparation. No angle for preparation has been indicated and it is not obvious that the designer is aware of the minimum joint requirements per AWS 2.3.12 and Fig. 2.10.1. However, on joints created by natural intersection of 2 members, it is obvious that the joint in many cases is a partial per AWS and not a full penetration weld due to angle created by intersecting members being too small for a full penetration weld to be made.


cont

C. C. Stulen 7/6/63

3. SKewed JOINT FILLET WELDS

Drawing representation Bechtel San Fran.
 Per Dwg. are shown as later allowance for all
 angles. I'm sure no reduction was made for effective
 throat according to dihedral angle correction in calculation.
 I'm sure that calc. were made without consideration of
 dihedral angle

Bechtel site one group has considered dihedral
 angle. To facilitate design, joint was sized assuming
 90° fillet or a constant effective throat size. After
 sizing either 90 fillet legs or obtaining effective
 throat requirements for 90° joint then using dihedral
 angle the 2 non-90° sides were adjusted so that
 installed effective throat would be equivalent in size
 hereby ~~facilitating~~ calculation.



- (1) Assume 90° obtain effective throat
- (2) adjust exterior and interior leg
 calculated considering dihedral angle
 adjustment.

example (1) obtain 1/4" fillet allowance or
 .707 (.25) effective throat
 (2) per ASC + AWS reduce internal leg due
 to increase in effective throat and increase
 external leg to due to decrease in effective throat

cont

C C Stokes 7/6/83:

2) 3) installation and QC inspection

All installation has been per Pullman's weld procedures. Per a copy obtained from Pullman QC and review, I found that the procedures as written state that they are for the installation of pipe and pipe hangers. No mention is made of their use in installation of pipe supports. All angles and joint details are written for pipe, no notes or other modifications are indicated for the use of these procedures for installing pipe support steel.

QC is supplied only with Pullman Procedures to inspect pipe supports has no means to verify the correct installation of the qualified joints per AWS or AWSC. Furthermore per ESD 223 they have been instructed to check some joints and not others. A joint formed by flare-bevel weld on all sides such as 2 tubes crossing does not require checking and per ESD 223 when the size of a flare-bevel is shown the method of measurement does not determine the EPR throat.

Per attachment I of ESD 223, no limitations are indicated for structural steel or tube dihedral angle. AWS gives min for structural steel as 30° and 15° for tube steel.

Per attachment I of ESD 223, of what use is S? per AWS unless $S = R$, E can not be determined thru use of Table 2.3.1A. Also upon review of this attachment and Mark Michael's table of maximum radius of tube steel, it can be shown that attachment I of ESD 223 exceeds Mark Michael's table of max. radius. It

Bechtel Site-One group has tried to comply with AWS. requirements in designating both S and E per 2.1.3 and 2.10.3.1 table 2.10.3 and Fig. 2.10.1 and the included dihedral angle either on preparation or by natural creation of members intersecting. However, Pullman QC have continually refused to check weld per call out because ESD does not provide them with a procedure for performing verification. They have required the (E) effective throat call out to be removed.

Westinghouse-See comments for Bechtel, San Francisco.

3. SKEWED JOINT FILLET WELDS DESIGN

Bechtel San Francisco-Per drawings supplied to field and continued use of fillet all around call out instead of a specific call out adjusting the leg size for the dihedral angle adjustment. It's obvious that the dihedral angle has not been considered in the joint design or if it was, it was done incorrectly.



Bechtel Site-One group has tried to be consistent in adjusting the inner and outer fillet leg size based on dihedral angle so that the effective throat on all sides is the same. This allows the joint to be analyzed as though it is an equal leg fillet all around with only a leg adjustment to obtain this when welded. This is shown on drawing, so construction only has to make what is shown and not interpret what is shown using a table which is not usually at hand.

Westinghouse-See Bechtel San Francisco.

1. FLARE BEVEL AND FLARE-V GROOVE WELDS DRAWING REPRESENTATION

Bechtel San Francisco-No partial welds have been shown since S(E) have been omitted. AWS 2.1.3 and 2.10.3.1 and 2.10.3 state that (S) groove weld depth and (E) effective throat shall be specified on shop or working drawings. The hanger drawings sent to the field are both shop and working drawings. Also, M-9 states that only pre-qualified joints should be used on Diablo Canyon. Many inmanagement contend that this job is not covered by AWS code. However, M-9 states that it is governed by AISC 7th, Ed.. In AISC section on welded joints, page 4-131, paragraph 4, AISC states that small deviations are possible per AWS and other joint forms and welding procedures may be employed provided they are tested and qualified in accordance with AWS D1.1-72. Therefore, Diablo is governed by AWS D1.1-72.

CORRECT DWG. REPRESENTATION

FLARE BEVELFLARE - V

S=Radius of tube
E=Effective

Throat per table 2.3.1.4 AWS


Bechtel Site-One group has complied with call outs above. However, Pullman QC per ESD 223 have required the removal of S (E) from all drawings. This was because the ESD does not provide a procedure for them to use to verify the welds above. The symbols left, after removal of S (E) indicate full penetration welds even though, QC states this is not the case.

Westinghouse-See Bechtel San Francisco.

2. PARTIAL AND FULL PENETRATION GROOVE WELDS DRAWING REPRESENTATION


Bechtel San Francisco-No partial welds are shown since S(E) call outs have been omitted along with preparation angle. Primary weld used is bevel.

Now indicated



Per AWS this is a full penetration weld.

Should show



With consideration given to AWS section 2.3.1.3 in specifying S(E) and

Bechtel Site-One group on site has tried to comply with the above call out per AWS 2.3.1.3. However, they have met continued resistance from QC in that the weld specs used for installation were written for piping per AWS chapter 10, Fig. 10.13.1.1A is $37\frac{1}{2}^\circ$ differs from the prep angles for structural steel specified in Fig. 2.9.1 and 2.10.1, which usually indicate a minimum angle of 45° .

Westinghouse-Sae Bechtel San Francisco Comments.

3. SKEWED JOINT FILLET WELDS DRAWING REPRESENTATION

Bechtel San Francisco-Per Drawings are shown as fillet all around for all angles. Per AWS fillets are limited to a minimum dihedral angle of 60° and a maximum external dihedral angle of 135°. All fillet made beyond these angles are considered partial penetration welds since AWS requires a reduction of effective throat of 1/8" when angle is less than 60° and greater than 45° and 1/4" reduction when less than 45° but greater than 30°. 30° is the minimum dihedral angle for structural steel except tube steel which has a minimum angle of 15°. Per ESD 223 the leg is adjusted for dihedral angle but no increase has been added to account for throat reduction required by design resulting in adequate effective throats per AISC and AWS.

Bechtel Site-One group has considered dihedral angle. To facilitate design, joint was sized assuming a constant effective throat size. After sizing effective throat requirements then using dihedral angle the 2 non 90° sides were adjusted so that the installed effective throats would be correct per design. Fillets are not called out when dihedral angles are less than 60°. Partial penetration welds are shown.

1)2)3) INSTALLATION AND QC INSPECTION

All installation has been made per Pullman's weld procedures. Per a copy obtained from Pullman QC of these procedures. These procedures as written state that they are for the installation of pipe and pipe attachments. No mention is made of their use in installation of pipe supports. All prep angles and joint details are written for pipe, no notes or modifications are indicated for their use in installing pipe support steel. QC has been supplied with these procedures and ESD 223 to inspect pipe support welds. They have been supplied no information as to the correct installation of pre-qualified joints per AISC or AWS. Furthermore, per ESD 223, they have been instructed to check some weld joints and not others.

A joint formed by flare-bevel or flare-v welds on all sides such as 2 tubes crossing does not require checking and per ESD 223 when the size of a flare-bevel or flare-v is shown, the method of weld measurement per ESD 223 does not supply the effective throat or any dimension which can be used to determine the effective throat.

Per attachment I of ESD 223, no limitation are indicated for structural or tube steel dihedral angles. AWS gives the minimum dihedral angle 30° for structural and 15° for tube steel. Also no throat increase is included to compensate for required throat reductions based on dihedral angle per AWS 2.3.1.3.

Per attachment J of ESD 223, of what use is the measurement of S ? Per AWS unless $S=R$. R =Radius of tube, E can not be determined through use of table 2.3.1.4. Also upon review of this attachment and table of maximum radii of tube steel in paper by Mark Michaels, it can be shown that table J was and is based upon the maximum radius and not the minimum resulting in a non-conservative design.

ACTION TAKEN: and Engineer. The resolution of this issue was monitored by Project QA. See chron No's 023208, 024230, 031964 and 033851 plus attached QA "Work plan and log" sheets in which no discrepancy was noted.

WORK PLAN AND LOG

1 JOB NUMBER 15320	2 PERIOD FROM TO 6-27 TO 7-8-83	3 ASSIGNED DAE J.W. CARSON
-----------------------	------------------------------------	-------------------------------

4 ITEM NO.	5 ACTIVITY	6 REFERENCE(S)	8 DATE CMPT
#1	MONITORING ACTIVITY - DESIGN DEFICIENCY TREND ANALYSIS	QADM, SEC. C. NO. 20 REV. 0	CONTINUE
#2	MONITORING ACTIVITY - PREPARE/VERIFY RESPONSES TO MANAGEMENT AUDIT OF-317	QADM, SEC. B. NO. 7, REV. 5	CONTINUE
#3	MONITORING ACTIVITY - FOLLOW UP ON MEMO CRON 23208 DATED 6-10-83	QADM, SEC. C. NO. 1, REV. 1	CONTINUE

NOTE: REFER TO ABOVE ITEM NUMBER WHEN MAKING ADDITIONAL COMMENTS BELOW

7. COMMENTS ON ITEMS ABOVE:

#1. NO TRENDS IDENTIFIED THIS REPORTING PERIOD.

#2. THIS MONTHS STATUS REPORT TO BE PREPARED
BY P. HORNBECK.

#3 UNIT #2 IS COMPLETE WITH NO DISCREPANCIES.
UNIT #1 MATERIAL TURNED OVER TO M. GUZMAN.

DCN^S REVIEWED FOR UNIT #2 - 412-8R-6716, REV. 0,
412-13SL-6718, REV. 0, 412-25SL-6881, REV. 0,
412-37SL-8112, REV. 0, 412-53SL-8254, REV. 0, 412-63SL-
12121, REV. 0, 412-70SL-8673, REV. 0, 412-77SL-12124,
REV. 0, 412-142SL-10135, REV. 0, 412-146R-8853, REV. 0,
413-76R-10257, REV. 0, 413-29SL-8045, REV. 0, & 414-26SL-
6663, REV. 2.

SECRET

WORK PLAN AND LOG

1 JOB NUMBER 15320	2 PERIOD FROM 8/15/83	TO 8/26/83	3 ASSIGNED OAE Manuel H. Ruzman
-----------------------	--------------------------	---------------	------------------------------------

4 ITEM NO.	5 ACTIVITY	6 REFERENCE(S)	8 DATE CMPT
1	monitoring activity per memo dated 232 EPH/0001 6/10/83 on pipe support weld reinforcement for AISC	QADYN SECT C NO 1 REV 1	8/26/83
2	U-Bolt calculation verification	QADYN SECT C NO 1 REV 1	8/26/83
3	Engineering Audit 3.2-4 - Design calculation Unit 2	QADYN VI-1	continuing

NOTE: REFER TO ABOVE ITEM NUMBER WHEN MAKING ADDITIONAL COMMENTS BELOW

7. COMMENTS ON ITEMS ABOVE:

1 - Unit VE 1 is complete with no discrepancies. ^{Pipe supports} REVIEWED for Unit 1 were the ff: 56N-131R REV 4, 235-136R REV 1, 12-190SL REV 0, 98-150A REV 3, 10-117SL REV 3, 2-21R REV 2, 10-28SL REV 4, 13-46SL REV 2, 99-6R REV 0.

2 - Verified that calculation 5-2 File NO 52.23.1 titled all rod & U-Bolt Pipe Whip restraint was approved as revision 0 on 6/13/83.

3 - To be continued in the next time period.

SIGNATURE Manuel H. Ruzman	DATE 8/31/83	10 REVIEWED BY M.D. Gordon	DATE 9-1-83
-------------------------------	-----------------	-------------------------------	----------------

DO NOT WRITE IN THESE SPACES

Procedure 10.1
Attachment A
Page 1 of 1

PACIFIC GAS AND ELECTRIC COMPANY
ENGINEERING DEPARTMENT

DISCREPANCY REPORT

Control Number

(5) (0) - (0) (4) (2) - (5)

PROJECT OR PLANT(S): Diablo Canyon Unit 1 & 2
ORGANIZATION AFFECTED: Pipe Support Design Engineering
INDIVIDUAL RESPONSIBLE FOR RESOLUTION: G.V.Cranston Project Engineer
SUBJECT (ITEM/ACTIVITY): Unbraced Length of Angles
REFERENCES: AISC 7th edition Section 1.5.1.4.6b See attached underlined
copy of AISC.

DISCREPANCY: Many angle members used to build pipe supports exceed the
maximum length for which the allowable bending stress may be taken as .6(Fy)

PROPOSED ACTION: These members should be modified by boxing or bracing at
critical compression points to comply with AISC or the allowable bending
stress reduced and Interaction Equations reverified.

SCHEDULED COMPLETION: _____

Initiated by: Charles C. Stokes

Date: 10/5/83 ^{original signed} 8/9/83

Approved by: MC Lytle

Date: 10/7/83

ACTIONS TAKEN: A list of 18 supports identified by C.Stokes as discrepant
were evaluated for bending stress and all found to be acceptable based upon
SfPSM 3.10.1 Rev 0. This procedure makes use of mathematical (see page 2)

CLOSED

Approved by: RG. Lman

Date: 10-7-83

Concur* GLS

Date: 10/7/83

Chief, Engineering Quality Control

expressions providing more exact estimates of buckling strength see commentary on paragraph H 1.5.1.4.6 in AISC manual. See attached excerpts of AISC code and letter F. Schurer.

used in the gas metal-arc process shall conform to the provisions of Sect. 1.17.3; E60T or E70T gas metal-arc process shall conform to the Specification for Flux-Cored-Arc Welding, AWS A5.20, of Sect. 1.17.3.

It shall constitute sufficient evidence of con-

STRESSES*

a. 1.6, 1.7, 1.10, 1.11 and in Part 2, all com-
be so proportioned that the stress, in kips
ed the following values, except as they are

at pin holes:

$$F_t = 0.60F_u$$

the minimum tensile strength of the steel.
in eyebars, pin-connected plates or built-

$$F_t = 0.45F_u$$

its see Table 1.5.2.1.

$$F_t = 0.40F_u$$

and fabricated shapes may be taken as
and the thickness of the web. See Sect.
n webs. For discussion of high shear stress
sections of members whose webs lie in a
Sect. 1.5.1.2.

tion of axially loaded compression members
enderness ratio of any unbraced segment as
C_r.

$$F_c = \frac{K \pi^2 E}{(L/r)^2} F_u$$

1.5-1

$$F_c = \frac{K \pi^2 E}{(L/r)^2} F_u$$

nominal values for various grades of steel.

1.5.1.3.2 On the gross section of axially loaded compression members
when KL/r exceeds C_r :

$$F_c = \frac{12\pi^2 E}{23(KL/r)^2} \quad (1.5-2)$$

1.5.1.3.3 On the gross section of axially loaded bracing and secondary
members, when L/r exceeds 120*:


$$F_{br} = \frac{F_c \text{ (by Formula (1.5-1) or (1.5-2))}}{1.6 - \frac{L}{200r}} \quad (1.5-3)$$

1.5.1.3.4 On the gross area of plate girder stiffeners:

$$F_s = 0.60F_u$$

1.5.1.3.5 On the web of rolled shapes at the toe of the fillet crippling,
see Sect. 1.10.10):

$$F_s = 0.75F_u$$



1.5.1.4 Bending

1.5.1.4.1 Tension and compression on extreme fibers of compact hot-
rolled or built-up members (except hybrid girders and members of A514
steel) symmetrical about, and loaded in, the plane of their minor axis and
meeting the requirements of this section:

$$F_t = 0.66F_u$$

In order to qualify under this section a member must meet the following
requirements:

- The flanges shall be continuously connected to the web or webs.
- The width-thickness ratio of unstiffened projecting elements of the
compression flange, as defined in Sect. 1.9.1.1, shall not exceed
 $52.2 \sqrt{F_u}$.
- The width-thickness ratio of stiffened elements of the compression
flange, as defined in Sect. 1.9.2.1, shall not exceed $190 \sqrt{F_u}$.
- The depth-thickness ratio of the web or webs shall not exceed the
value

Supplement No. 1

$$d/t = 412 \left(1 - 2.33 \frac{f_u}{F_u} \right) / \sqrt{F_u} \quad (1.5-4)$$

except that it need not be less than $257 \sqrt{F_u}$.

- The compression flange shall be supported laterally at intervals
not to exceed $76.05 \sqrt{F_u}$, nor $\frac{20,000}{(d/A) \sqrt{F_u}}$.

Exempt for hybrid girders and members of A514 steel beams and girders
and members designed on the basis of composite action which meet
the requirements of sub-paragraphs a, b, c, d and e above and are con-
tinuous over supports or are rigidly framed to columns by means of rivets,

* For this use K is taken as unity.

Supplement No 1

1.5.1.4 Bending

1.5.1.4.1 Delete subparagraph d in its entirety and substitute the following:

"d. The depth-thickness ratio of the web or webs shall not exceed the value given by Formulas (1.5-4a) or (1.5-4b) as applicable.

$$\frac{d}{t} = \frac{412}{\sqrt{F_y}} \left(1 - 2.33 \frac{f_s}{F_y} \right) \text{ when } \frac{f_s}{F_y} \leq 0.16 \quad (1.5-4a)$$

$$\frac{d}{t} = \frac{257}{\sqrt{F_y}} \quad \text{when } \frac{f_s}{F_y} > 0.16 \quad (1.5-4b)"$$

1.5.1.4.2 Immediately following the words "of Sect. 1.5.1.4.1" add a comma, and immediately following the words "except that $b_f/2t_f$ " delete the comma.

Change formula number "(1.5-5)" to "(1.5-5a)".

1.5.1.4.3 Add a second paragraph as follows:

"Doubly-symmetrical I- and H-shape members bent about their minor axis except hybrid girders and members of A514 steel meeting the requirements of Sect. 1.5.1.4.1, subparagraph a, except where $b_f/2t_f$ exceeds $52.0/\sqrt{F_y}$, but is less than $95.0/\sqrt{F_y}$, may be designed on the basis of an allowable bending stress

$$F_b = F_y \left[0.933 - 0.0025 \left(\frac{b_f}{2t_f} \right) \sqrt{F_y} \right] \quad (1.5-5b)"$$

1.5.1.4.6a Immediately following the words "under Sect. 1.5.1.4.5," add: "and meeting the requirements of Sect. 1.9.1.2."

1.5.1.4.6b Immediately following the words "under Sect. 1.5.1.4.5," add: "and meeting the requirements of Sect. 1.9.1.2."

SECTION 1.10 PLATE GIRDERS AND ROLLED BEAMS

1.10.5 Stiffeners

1.10.5.3 In the third paragraph, immediately following the words "holes shall be such that," delete: "the smaller panel dimension, a or b , shall not exceed $348/\sqrt{f_s}$," and substitute the words " f_s does not exceed the value given by Formula (1.10-1)."

SECTION 1.11 COMPOSITE C

1.11.2 Design Assumptions

1.11.2.2 At the beginning of "For construction without tempo modulus of the transformed comp (referred to the bottom flange of the stitute the following:

"For construction without ten stress may be computed from the t formed section modulus S_{tr} , except shall not exceed that of Formula (1 appropriate value of Sect. 1.5.1."

SECTION 1.15 CONNECTIONS

1.15.5 Restrained Members

In the first line of the second strained".

SECTION 1.23 FABRICATION

1.23.1 Straightening Material

Delete this subhead and the ent the words "Rolled material", and suc reading as follows:

"1.23.1 Cambering, Curving, an

The local application of heat or troduce or correct camber, curvatur of heated areas, as measured by appr for A514 steel nor 1200°F for other ste

1.23.6 Welded Construction

In Table 1.23.6, for thickness "T the heading "Welding Process", chan

$$F_t = 28.0 - 1.6/f, \leq 20.0$$

$$F_t = 28.0 - 1.6/f, \leq 27.0$$

$$\text{stress area } F_t = 28.0 - 1.6/f, \leq 20.0$$

bearing-

$$F_t = 30.0 - 1.6/f, \leq 40.0$$

$$\text{type joints } F_t = 70.0 - 1.6/f, \leq 54.0$$

by the same forces, shall not exceed the

limits, the shear stress allowed in Sect.

$$F_t \leq 15.0 \left(1 - \frac{f A_s}{T_s} \right)$$

$$F_t \leq 20.0 \left(1 - \frac{f A_s}{T_s} \right)$$

due to a direct load applied to all of the
defined pretension load of the bolt.

CONNECTIONS SUBJECT TO FLUCTUATION OF STRESS (FATIGUE)

tion, is defined as the damage that may
number of fluctuations of stress. Stress
of these fluctuations. In the case of a
be computed as the numerical sum of
pressive stresses or the sum of maximum
tion at a given point, resulting from

conventional buildings need to be de-
rangements in such structures occur only a
only minor stress fluctuations. The
earthquake loads is too infrequent to
an. However, crane runways and sup-
equipment are often subject to fatigue.

is subject to fatigue loading as defined
to satisfy the stress range limitations

SLENDERNESS RATIOS

test for the structure as a whole and for

ratio of an axially loaded compression
1.5.1.3.3, the length shall be taken as its
corresponding radius of gyration.

1.5.2 Sidesway Prevented

In frames where lateral stability is provided by adequate attachment to
diagonal bracing, shear walls, an adjacent structure having adequate lateral
stability, or to floor slabs or roof decks secured horizontally by walls or
bracing systems parallel to the plane of the frame, and in trusses, the effective
length factor, K , for the compression members shall be taken as unity,
unless analysis shows that a smaller value may be used.

1.5.3 Sidesway Not Prevented

In frames where lateral stability is dependent upon the bending stiffness
of rigidly connected beams and columns, the effective length Kl of compres-
sion members, shall be determined by a rational method and shall not be
less than the actual unbraced length.

1.5.4 Maximum Ratios

The slenderness ratio, Kl/r , of compression members shall not exceed
200.

The slenderness ratio, Kl/r , of tension members, other than rods,
preferably should not exceed:

For main members	240
For bracing and other secondary members	300

SECTION 1.9 WIDTH-THICKNESS RATIOS

1.9.1 Unstiffened Elements Under Compression

1.9.1.1 Unstiffened (projecting) compression elements are those hav-
ing one free edge parallel to the direction of compression stress. The width
of unstiffened plates shall be taken from the free edge to the first row of
fasteners or welds; the width of legs of angles, channel and zee flanges, and
stems of tees shall be taken as the full nominal dimension; the width of
flanges of I-shape members and tees shall be taken as one-half the full
nominal width. The thickness of a sloping flange shall be measured half-
way between a free edge and the corresponding face of the web.

* 1.9.1.2 Unstiffened elements subject to axial compression or comp-
ression due to bending shall be considered as fully effective when the ratio
of width to thickness is not greater than the following:

$$\frac{b}{t}$$

Single-angle struts:	
double-angle struts with separators	$16.0 \sqrt{F_t}$
Struts comprising double angles in contact, angles or plates projecting from girders, columns or other compression members; compression flanges of beams; stiffeners on plate girders	$95.0 \sqrt{F_t}$
Stems of tees	$127 \sqrt{F_t}$

When the actual width-to-thickness ratio exceeds these values, the
design stress shall be governed by the provisions of Appendix C.

L's T's Z's etc.

1.5.1.4.4. Box-type members are torsionally very stiff.* The critical flexural stress due to lateral-torsional buckling, for the compression flange of a box-type beam loaded in the plane of its minor axis so as to bend about its major axis, can be obtained using Formula 1.5-7 with an equivalent slenderness ratio by the expression

$$\left(\frac{l}{r}\right)_{equiv} = \sqrt{\frac{5.1IS_x}{J}}$$

where l is the distance between points of lateral support and S_x , I_y , and J are respectively the major axis section modulus, minor axis moment of inertia and the torsional constant of the beam cross-section. It can be shown that, when $d \leq 10b$ and $l/b \leq 2,500 F_y$, the allowable compression flange stress indicated by the above equation will approximate $0.60F_y$. Beyond this limit deflection rather than stress is likely to be the design criterion.

1.5.1.4.5 and 1.5.1.4.6 The allowable bending stress for all other flexural members is given as $0.60F_y$, provided the compression flange is braced laterally at relatively close intervals $l/b \leq 76.0 \sqrt{F_y}$.

Members bent about their major axis and having an axis of symmetry in the plane of loading may be inadequately braced laterally at greater intervals if the maximum bending stress is reduced sufficiently to prevent premature buckling of the compression flange. Mathematical expressions affording an exact estimate of the buckling strength of such members, which account for their torsional rigidity about their longitudinal axis, St. Venant torsion, as well as the bending stiffness of the compression flange between bracing points, are not available. Furthermore, their accuracy is dependent upon the validity of assumptions regarding restraint at points of lateral support and end moments, conditions which, at best, can be no more than engineering estimates.

The new Formula 1.5-6a or 1.5-6b and 1.5-7 provides a more convenient form.

As in Formula 4 of the 1963 edition of the Specification, Formulas 1.5-6a and 1.5-7 are used on the assumption that only the bending stiffness of the compression flange will prevent the lateral displacement of that element between bracing points. The new Formulas 1.5-6a and 1.5-6b differ from the earlier Formula 4 in two ways:

1. Whereas the earlier provisions required no stress reduction when l/b was less than 40 regardless of yield stress value, and then a reduction to the value obtained from the parabolic expression, the new formulas, by increasing F_y at $l/b = 0$ from $0.60F_y$ to $2F_y$, provides a continuous stress relationship with the unbraced length when F_y is reduced from the maximum permissible value of $0.60F_y$.
2. Where the earlier single Formula 4 applied even in the range of elastic buckling stress, on the assumption that Formula (5) would govern, the replacement of Formula 4 is liberalized in the new Specification by the addition of an Euler-type expression, since this

Formula (1.5-7) is a convenience of both lateral bending resistance. Due to the difference between flat girder, it is desirable to base the lateral torsion of the flange. Hence, use of members. Its agreement with the strength of intermittently braced flexural sections having substantial resistance in the case of doubly-symmetrical sections.

For some sections having a compression flange area greater than the tension flange area, Formula 1.5-6a is limited to sections whose compression flange is greater than the tension flange. In plate girders, the higher d/A_f ratio than rolled W shape the conservative side. For such rolled W shapes, Formula 1.5-6a, and, at times by a factor of buckling strength. While the strength somewhat because they are not the profile, this rigidity for such sections of overconservatism, therefore, is limited.

It should be noted that Formula 1.5-6a, which it replaces, is written for flexion is not provided for this formula when actual conditions of load application are considered, any unconservative

Singly-symmetrical, built-up, plate girders, often have an increased compression bending due to lateral loading action. Such members usually can be properly stress when that stress is produced by loading. Where the failure mode is having a larger compression than the permissible bending stress can be, or 1.5-7.

Through the introduction of this stress is permissible when there is no except where, in the case of combined adjustment is provided by the factor

Formulas 1.5-6a and 1.5-6b Venant and warping torsion by substituting an equivalent radius of gyration, r_{equiv} , in the appropriate expression giving the critical stress of a beam with that of an axially

* Column Research Council Guide Members, Second Edition, Eq. 4.5.

** Ibid., Eq. 4.15.

† Ibid., Eqs. 4.2c, 4.30, 4.31, or

‡ Ibid., Eq. 2.2.

The critical
range for the chi-square change
test with 2 df is 5.991. About
1.5% with an equivalent

11.

For the case of a doubly-symmetrical I-shape beam,

$$r_{min} = \frac{I_y}{2S_x} \sqrt{d^2 - \frac{0.156J}{I_y}}$$

where I_y is the minor axis moment of inertia of the member, S_x is its major axis section modulus, and

$$J = \frac{2bL^3}{3} - \frac{d^4}{3}$$

1.5.1.5 Bearing

1.5.1.5.1 As used throughout the Specification the terms "milled surface," "milled" or "milling" are intended to include surfaces which have been accurately sawed or finished to a true plane by any suitable means. The recommended bearing stress on pins is not the same as for rivets. The lower value, nine-tenths of the yield stress of the part containing the pin hole, provides a safeguard against instability of the plate beyond the hole,* which is considerably larger than a rivet hole.

1.5.2 Rivets, Bolts, and Threaded Parts

1.5.2.1 Tension

As in earlier editions, permissible stresses for rivets are given in terms applicable to the nominal cross-sectional area of the rivet before driving. For greater convenience in the proportioning of high strength bolted connections, permissible stresses for the bolts are given in terms applicable to their nominal body area, i.e., the area of the unthreaded shank. However, for A307 bolts which are available in sizes up to 4 in. in diameter, and threaded parts other than high strength bolts, the allowable tensile stress is applicable to the stress area equal to $0.7854 D^2 - 0.9740 n^2$. This area, intermediate between gross area and area at the root of the thread, when multiplied by the mechanical properties of the unthreaded material, has been found to more closely predict the tensile strength of larger diameter threaded parts, such as might be used for anchor bolts or upset rods.

In recognition of the protection against notch effect in the threading, assured by the required initial tightening of high strength bolts, the Research Council on Riveted and Bolted Structural Joints has recommended a relatively higher working stress in tension for high strength bolts.

Any additional fastener tension resulting from prying action due to distortion of the connection details should be added to the stress calculated directly from the applied tension in proportioning fasteners for an applied tensile force, using the specified working stresses. Depending upon the relative stiffness of the fasteners and the connection material, this prying action may be negligible or it may be a substantial part of the total tension in the fasteners.**

1.5.2.1 Shear

Connections which transmit load are categorized as "friction-type" or upon sufficiently high clamping force. The latter depend upon contact of the holes to transfer the load from one component to another.

The amount of clamping force developed by A307 bolts is unpredictable. Complete slippage at the permitted connections and connections made with bearing-type. The high clamping force of strength bolts is sufficient to prevent equal number of these bolts are substituted would be required to transmit a given rivets and A490 bolts for A502 Grade.

The efficiency of threaded fastener connections is reduced when the tear between the connected parts. In the case of shear stress values are given: one shear plane and one where it is not, this feature in the case of A307 bolts, tend into the shear plane and the net gross area is reduced accordingly.

1.5.2.2 Bearing

Bearing values are provided, not as it needs no such protection, but as computed in accordance with Sect. 1.5.1. Assembled with rivets or with bolts, the presence or absence of tearing at joints have shown that the tensile strain paired when the bearing pressure or fastener is as much as 2 1/2 times the yield of the part. In this investigation the according to the usual convention, as a factor and thickness of the connected parts between single-shear bearing and end-to-the recommended working stress is for shear bearing, and approximately equal stress recommended for determining re-

1.5.3 Welds

As in the past, the allowable work penetration welds are the same as provided the mechanical properties of the or exceed those of the weakest grade.

* Johnson, E. C. Connected Plate Links, 1907, ASCE Transactions.


** Hurler, W. H. Research on Bolted Connections, 1951, ASCE Transactions, 1955.

* John Johnson, Effect of Bearing, 1958 ASCE Transactions.

ATTACHMENT 1

INTEROFFICE MEMORANDUM

Diablo Canyon Project



PACIFIC GAS AND ELECTRIC COMPANY
BECHTEL POWER CORPORATION

To: M. Lappke
From: T. Schurer
Subject: Diablo Project Engineering Group

Date: September 27, 1983
File No: 925
Subject: Slenderness Ratio Review

Per your request, the following hangers were reviewed for compliance with AISC, 7th Ed. 1.5.1.4.6b. Supporting documents used in this review are SPRSX-3.10.1, computer program "Strudl," and Kleinlogel:

<u>Hanger #</u>	<u>Remarks</u>
51-8R	Analysis per Kleinlogel. IAC: .069/.Acceptable
46-20	Analysis per Strudl. Worst IAC: 0.63/.Acceptable
2182-41	Identical to Hgr. #2182-45 with lower loading.
10/77SL	Analysis per Strudl. Worst IAC: 0.57/.Acceptable
2182-4	Identical to Hgr. #2182-45 with lower loading. Worst IAC: 0.81/.Acceptable
2182-69	From MP-175, Max. total stress is 4510 P.S.I., Max. all.Fa=7980, Max. all.Fb=7200/.Acceptable
2182-3	Analysis per Strudl. All members passed code check/.Acceptable
2182-97	From MP-289, Max. total stress is 8666 P.S.I., Max. all.Fa=9360, Max. all.Fb=8820/.Acceptable
2182-96	Max unthreaded length < L _u . /.Acceptable

SPR-0337

Header #

Remarks

2182-13

Analysis per Strahl.
All members passed code check.:Acceptable

48-23

Universal length 4 in.:Acceptable

46-3

Analysis per Strahl.
All members passed code check.:Acceptable

2151-84

Acceptable in comparison with Hpr. 2151-58.

2151-186

Analysis per Strahl.
All members passed code check.:Acceptable.

2151-12

Analysis per Strahl. (11/11/58)
A.S.C. 1.5.1.4.6b, max. deflection = 0.75
in. Acceptable.


2151-58

Analysis per Strahl.
Max IAC: 0.84.:Acceptable

The only hanger not reviewed was 500-102 which was qualified by the home office and should, therefore, be acceptable against the above criteria.

In conclusion then, all above 16 hangers are in compliance with AISC, 7th Ed. 1.5.1.4.6b. The work copy for the above qualification is heraby transmitted to file.

Thank you,



P. Schurer

P. Schurer/jb

Reply Requested: No

cc: R.G. Chan w/o

~~_____~~
File w/e