



Commonwealth Edison
One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690

DMB

December 6, 1983

Mr. James G. Keppler, Regional Administrator
Directorate of Inspection and
Enforcement - Region III
U.S. Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, IL 60137

PRINCIPAL STAFF			
RA	<i>hs</i>	DRP	<i>orig+1</i>
D/RA		DE	
A/RA		DRMSP	
RC		DRMA	
PAO		SCS	
SGA		ML	
ENF		File	<i>hes</i>

Subject: LaSalle County Station Unit 1
Cycle 1, Startup Report #4
NRC Docket No. 50-373

- References (a): License NPF-11, Technical Specifications
6.6.A.1, Startup Report.
- (b): C. W. Schroeder letter to J. G. Keppler
dated March 11, 1983.
- (c): C. W. Schroeder letter to J. G. Keppler
dated June 24, 1983.
- (d): C. W. Schroeder letter to J. G. Keppler
dated September 12, 1983.
- (e): Regulatory Guide 10.1, Compilation of
Reporting Requirements for Persons
Subject to NRC Regulations.

Dear Mr. Keppler:

Reference (a) requires:

"A summary report of plant startup and power escalation testing shall be submitted following (1) receipt of an operating license, (2) amendment to the license involving a planned increase in power level, (3) installation of fuel that has a different design or has been manufactured by a different fuel supplier, and (4) modifications that may have significantly altered the nuclear, thermal, or hydraulic performance of the plant. The report shall in general include a description of the measured values of the operating conditions or characteristics obtained during the test program and a comparison of these values with design predictions and specifications. Any corrective actions that were required to obtain satisfactory operation shall also be described. Any additional specific details required in license conditions based on other commitments shall be included in this report.

8312190205 831206
PDR ADOCK 05000373
P PDR

DEC 12 1983

1E01

December 6, 1983

Startup reports shall be submitted within (1) 90 days following completion of the startup test program, (2) 90 days following resumption or commencement of commercial power operation, or (3) 9 months following initial criticality, whichever is earliest. If the startup report does not cover all three events (i.e., initial criticality, completion of startup test program, and resumption or commencement of commercial power operation), supplementary reports shall be submitted at least every 3 months until all three events have been completed."

Initial criticality on Unit 1 occurred on June 21, 1982. Other Unit 1, Cycle 1 Startup Reports were submitted to you by References (b), (c), and (d).

The purpose of this letter is to provide you with the test reports covering those additional portions of testing specified for Test Condition 6 and Warranty Run by FSAR Figure 14.2-2 which were performed. The test results through Test Condition 6 and the Warranty Run have undergone the initial review by the Test Group and this report is based on that review. This report should be considered as the last report on LaSalle Unit 1 Initial Start-Up Test Program. If the Onsite or Engineering Review of the test results indicates a major deviation from the results reported here, an additional report will be submitted.

To the best of my knowledge and belief the statements contained herein and in the attachment are true and correct. In some respects these statements are not based on my personal knowledge but upon information furnished by other Commonwealth Edison and contractor employees. Such information has been reviewed in accordance with Company practice and I believe it to be reliable.

In accordance with the guidance of Reference (e), two (2) copies are being provided to the Region III Office and, by copy of this letter, thirty-six (36) copies are being provided directly to the Director, Office of Inspection and Enforcement, U.S. Nuclear Regulatory Commission, Washington, D.C. 20555, Attn: Document Control Desk.

If there are any questions regarding this submittal, please contact this office.

Very truly yours,

 12/6/83

C. W. Schroeder
Nuclear Licensing Administrator

lm

cc: NRC Resident Inspector - LSCS-1
Director, Office of I&E - 36