

OPERATING DATA REPORT

REVISED DATA

DOCKET NO. 50-336
 DATE 03/05/92
 COMPLETED BY J. Gibson
 TELEPHONE (203) 447-1791
 EXT. 4431

OPERATING STATUS

Notes: Items 21 and 22 cumulative are weighted averages. Unit operated at 2560 MWT prior to its uprating to the current 2700 MWT power level.

1. Unit Name: Millstone Unit 2
2. Reporting Period: * February 1992
3. Licensed Thermal Power (MWt): 2700
4. Nameplate Rating (Gross MWe): 909
5. Design Electrical Rating (Net MWe): 870
6. Maximum Dependable Capacity (Gross MWe): 893.88
7. Maximum Dependable Capacity (Net MWe): 862.88
8. If Changes Occur in Capacity Ratings (Items Number 3 Through 7) Since Last Report, Give Reasons:
N/A

9. Power Level To Which Restricted, If any (Net MWe): N/A
10. Reasons For Restrictions, If Any: N/A

	This Month	Yr.-To-Date	Cumulative
11. Hours In Reporting Period	* <u>696.0</u>	* <u>1440.0</u>	* <u>141840.0</u>
12. Number Of Hours Reactor Was Critical	<u>393.7</u>	<u>1043.9</u>	<u>103097.5</u>
13. Reactor Reserve Shutdown Hours	<u>0.0</u>	<u>0.0</u>	<u>2205.5</u>
14. Hours Generator On-Line	<u>382.1</u>	<u>1030.8</u>	<u>98199.6</u>
15. Unit Reserve Shutdown Hours	<u>0.0</u>	<u>0.0</u>	<u>468.2</u>
16. Gross Thermal Energy Generated (MWH)	<u>975691.0</u>	<u>2684715.0</u>	<u>270207179.4</u>
17. Gross Electrical Energy Generated (MWH)	<u>325219.5</u>	<u>895797.0</u>	<u>82472468.0</u>
18. Net Electrical Energy Generated (MWH)	<u>310104.5</u>	<u>860111.0</u>	<u>79105889.0</u>
19. Unit Service Factor	* <u>56.9</u>	* <u>72.8</u>	<u>69.2</u>
20. Unit Availability Factor	* <u>56.9</u>	* <u>72.8</u>	<u>69.6</u>
21. Unit Capacity Factor (Using MDC Net)	* <u>53.5</u>	* <u>70.4</u>	<u>65.5</u>
22. Unit Capacity Factor (Using DER Net)	* <u>53.0</u>	* <u>69.8</u>	<u>64.3</u>
23. Unit Forced Outage Rate	<u>45.1</u>	<u>28.4</u>	<u>15.7</u>
24. Shutdowns Scheduled Over Next 6 Months (Type, Date, and Duration of Each):	<u>EOC 11</u>		
<u>Refuel and Steam Generator Replacement Outage, May - 1992, 160 days.</u>			

25. If Unit Shutdown At End Of Report Period, Estimated Date of Startup: EOC 11
26. Units In Test Status (Prior to Commercial Operation):

INITIAL CRITICALITY
 INITIAL ELECTRICITY
 COMMERCIAL OPERATION

Forecast	Achieved
<u>N/A</u>	<u>N/A</u>
<u>N/A</u>	<u>N/A</u>
<u>N/A</u>	<u>N/A</u>

* REVISED DATA VALUES DUE TO CALCULATIONAL ERROR