

Arizona Public Service Company

RECEIVED
NRC

1984 NOV -3 AM 11:12

November 6, 1984 REGION V I&E
ANPP-31071-TDS/TRB

U. S. Nuclear Regulatory Commission
Region V
Creekside Oaks Office Park
1450 Maria Lane - Suite 210
Walnut Creek, California 94596-5368

Attention: Mr. T. W. Bishop, Director
Division of Reactor Safety and Projects

Subject: Interim Report - DER 84-81
A 50.55(e) Potentially Reportable Deficiency Relating To
Unit 2 HPSI Valve Hesitation.
File: 84-019-026; D.4.33.2

Reference: Telephone Conversation between D. Hollenbach and T. Bradish on
October 9, 1984

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the referenced telephone conversation. At that time, it was estimated that a determination of reportability would be made within thirty (30) days.

Due to the extensive investigation and evaluation required, an Interim Report is attached. It is now expected that this information will be finalized by November 30, 1984, at which time a complete report will be submitted.

Very truly yours,

EE Van Brunt / DOK

E. E. Van Brunt, Jr.
APS Vice President
Nuclear Production
ANPP Project Director

EEVB/TRB/nj
Attachment

cc: See Page Two

8411210163 841106
PDR ADOCK 05000529
S PDR

11
IE-27

Mr. T. W. Bishop
DER 84-81
Page Two

cc: Richard DeYoung, Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

T. G. Woods, Jr.
D. B. Karner
W. E. Ide
D. B. Fasnacht
A. C. Rogers
L. A. Souza
D. E. Fowler
T. D. Shriver
C. N. Russo
B. S. Kaplan
J. Vorees
J. R. Bynum
J. M. Allen
A. C. Gehr
W. J. Stubblefield
W. G. Bingham
R. L. Patterson
R. W. Welcher
H. D. Foster
D. R. Hawkinson
R. P. Zimmerman
L. Clyde
M. Woods
T. J. Bloom

Records Center
Institute of Nuclear Power Operations
1100 Circle 75 Parkway, Suite 1500
Atlanta, GA 30339

INTERIM REPORT - DER 84-81
POTENTIAL REPORTABLE DEFICIENCY
ARIZONA PUBLIC SERVICE COMPANY (APS)
PVNGS UNIT 2

I. Potential Problem

With the HPSI (B) pump running and 3 of the 4 isolation valves closed, one valve was opened. Hesitation was noted between 65% and 90% open position. The problem was encountered with each valve when the other 3 valves were closed. When the other 3 valves were open, the valves had no problems opening and closing. Some valves torqued out before fully opening.

II. Approach To and Status Of Proposed Resolution

Bechtel Engineering is corresponding with Combustion Engineering (C-E) to determine reportability and the corrective action for this deficiency.

III. Projected Completion of Corrective Action and Submittal of the Final Report

The complete evaluation and final report are forecast to be completed by November 30, 1984.