



## Arizona Nuclear Power Project

P.O. BOX 52034 • PHOENIX, ARIZONA 85072-2034

March 8, 1985  
ANPP-32094-TDS/TRB

U. S. Nuclear Regulatory Commission  
Region V  
1450 Maria Lane - Suite 210  
Walnut Creek, California 94596-5368

Attention: Mr. D. F. Kirsch, Acting Director  
Division of Reactor Safety and Projects

Subject: Interim Report - DER 85-4  
A 50.55(e) Potentially Reportable Deficiency Relating To  
Type 'A' Fire Damper Installation  
File: 85-019-026; D.4.33.2

Reference: Telephone Conversation between L. Miller and T. Bradish on  
February 11, 1985

Dear Sir:

The NRC was notified of a potentially reportable deficiency in the referenced telephone conversation. At that time, it was estimated that a determination of reportability would be made within thirty (30) days.

Due to the extensive investigation and evaluation required, an Interim Report is attached. It is now expected that this information will be finalized by April 1, 1985, at which time a complete report will be submitted.

Very truly yours,

*EE Van Brunt / JSK*

E. E. Van Brunt, Jr.  
Executive Vice President  
Project Director

EEVB/TRB/nj

Attachment

cc: See Page Two

8503260094 850308  
PDR ADOCK 05000529  
S PDR

50-529  
50-530

11 IE-27  
EF

Mr. D. F. Kirsch  
DER 85-4  
Page Two

cc: Richard DeYoung, Director  
Office of Inspection and Enforcement  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

D. B. Karner  
W. E. Ide  
D. B. Fasnacht  
A. C. Rogers  
L. A. Souza  
D. E. Fowler  
T. D. Shriver  
C. N. Russo  
B. S. Kaplan  
J. R. Bynum  
J. M. Allen  
D. Canady  
A. C. Gehr  
W. J. Stubblefield  
W. G. Bingham  
R. L. Patterson  
R. W. Welcher  
H. D. Foster  
D. R. Hawkinson  
R. P. Zimmerman  
M. L. Clyde  
M. Matt  
T. J. Bloom  
D. N. Stover  
J. D. Houchen  
J. E. Kirbh

Records Center  
Institute of Nuclear Power Operations  
1100 Circle 75 Parkway, Suite 1500  
Atlanta, GA 30339

INTERIM REPORT - DER 85-4  
POTENTIAL REPORTABLE DEFICIENCY  
ARIZONA PUBLIC SERVICE COMPANY (APS)  
PVNGS UNIT 2, 3

I. Potential Problem

Compliance of the Type "A" fire damper installation with the UL requiremetns is indeterminate due to conflict between the installation instructions provided by the manufacturer (Ruskin) and the installation procedures used by the subcontractor (Waldinger Corporation). Ruskin installation instructions require 1-inch welds on 6- to 8-inch centers on both sides of the dampers; Waldinger installed the dampers with the 1/2-inch weld on 12-inch centers on one side only.

II. Approach To and Status Of Proposed Resolution

Bechtel Engineering is currently studying this problem to determine reportability and technical justification for corrective action.

III. Projected Completion of Corrective Action  
and Submittal of the Final Report

The complete evaluation and final report are forecast to be completed by April 1, 1985.