

SSER

Task: Allegation A-146 and A-157

Reference Nos: 4-84-A-06-41, 4-84-A-06-52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Assessment of Allegation: The NRC staff review of this matter indicated that as a result of concerns raised during the construction appraisal team (CAT) inspection in February and March of 1984, LP&L had reopened this report (NCR). The NCR was originally initiated on May 16, 1983 and contained several issues pertaining to Cadweld record deficiencies, uncertified Cadweld inspectors, and the implementation of Cadweld sampling procedures. The staff assessment of each item addressed in the NCR is as follows:

1. During the quality assurance (QA) record review, EBASCO identified 90 Cadwelds with incomplete records which had been removed for testing or which were visually rejected. The replacement splice numbers for these 90 had not been recorded in the comments column of the daily Cadweld inspection report (DCIR), as required by J. A. Jones procedure W-SITP-4. The alleged was apparently concerned as to whether the replacement Cadwelds were actually installed in facility concrete structures.

EBASCO researched the Cadweld records and verified that information provided in the QA records for preplacement inspection and release for concrete placement indicated that installation of 85 out of the 90 Cadwelds in question had been documented on the preplacement inspection data forms and that the Cadwelds passed visual inspection. The relevant Cadweld maps indicated that the remaining five, which had apparently been designated for cut out, had replacement splices installed. Based on this information, the NRC staff believes that the Cadwelds removed for testing or as visual rejects were replaced.

The NRC staff also reviewed the procedure used to verify the status of a Cadweld. A color coding system was used to designate splices to be accepted, those to be tested, and those to be rejected. Maps were also made which generally reflected the location of all splices. The NRC staff found no evidence of missing splices.

2. This portion of the NCR addressed certification of J. A. Jones splice inspection personnel. (This issue is assessed in detail in Allegation A-110).
3. This portion of the NCR identified 43 Cadwelds that did not receive a final visual inspection by J. A. Jones inspectors. The NRC staff reviewed Attachment III to NCR W3-6234 and noted that 41 of the 43 Cadweld splices were production or sister splices that had been tensile tested and had met the minimum tensile strength requirement. The other

two Cadwelds were installed in the containment shield building without having received final visual inspection by a certified inspector and were not removed for tensile testing. The final inspection of these two splices was made by a trainee with 6 months experience who had conducted 504 presplice and postsplice inspections with no discrepancies.

Based on these findings, the NRC staff concluded that the structural capability of the two Cadwelds was adequate, and that even though they were not visually inspected by a certified Level I inspector, there is no reason to question their adequacy. The fact that they did not receive a final visual inspection does, however, indicate that EBASCO procedures were not being followed in all cases. Nevertheless, the NRC staff believes that these two splices do not represent a reduction in structural capability.

4. This portion of the NCR discusses the numerous Cadwelds that did not receive a final visual inspection by EBASCO personnel as required by the specification. The NRC staff reviewed the daily Cadweld inspection reports and verified that these Cadwelds had received final visual inspection by certified J. A. Jones inspectors. These daily Cadweld inspection reports were also reviewed by EBASCO QA personnel and found to be acceptable. Based on EBASCO review of a concrete preplacement checklist, all the Cadwelds in question were accepted for concrete placement. The NRC staff agreed with the acceptance of these Cadwelds. The NRC staff believes that while deviations in the specified inspection procedures occurred, there is no indication that the quality of the specific Cadwelds was impaired by not having had another level of inspection at the final stage by EBASCO.
5. Three specific areas were addressed in this section of the NCR: (a) the required sampling procedures following visual rejection of a Cadweld, (b) the use of sister splices to allow splicers to remain qualified for the three months when they were not active in production splicing, and (c) the adequacy of the overall sampling program implemented for specific structures.

The NRC staff reviewed disposition of the concern that sampling frequency of Cadwelds for tensile testing was not resumed for all positions and bar sizes after a Cadweld was visually rejected. The requirement to resume tensile test sampling for all bar sizes and positions was imposed by an EBASCO specification and not by an NRC Regulatory Guide or an industry standard. The EBASCO specification further states that the splicing crew should be requalified should two visual rejects occur in 15 consecutive splices. The NRC staff position regarding these issues is that a splice visually rejected should be replaced, but that no resumption of the tensile test sampling plan or requalification of splicers was required as a result of a visual reject unless there are repeated visual rejects.

Based on its review, the NRC staff concluded that the basis for the closure of the NCR was not adequate with respect to the EBASCO specification because the data presented in the NCR was not sufficient to determine if the tensile test sampling frequency was resumed after each visual reject. However, the staff also concluded that even if the sampling plan was not resumed, there would be no NRC safety concern. Regarding the issue of corrective action for rejected splices, a review of the records indicated that the rejection rate apparently never exceeded 1 in 15, and was generally much lower. Thus, corrective action was never required. The NRC staff believes that the data on this concern should be reviewed relative to the EBASCO specification.

The NRC staff also reviewed the concern over whether Cadwelders should use sister splices to remain qualified when they had done no production work for 3 months. The NRC staff does not disagree with this practice or with the disposition of the item by EBASCO.

The NRC staff attempted to review the Cadweld sampling program as applied to specific structures or structural elements, but the data have not been assembled as yet in this manner. Therefore, the sampling frequency required by the specification, as well as LP&L's commitments to comply with the guidelines in Regulatory Guide 1.10, were not verified as having been met.

6. This portion of the NCR discusses the fact that during the EBASCO QA records review, they found that some Cadwelds either were not addressed on a daily Cadweld inspection report or were not recorded on the Cadweld maps. The NRC staff was informed that subsequent to a sample QA review performed by the EBASCO Quality Assurance Installation Review Group, a review of all J. A. Jones Cadweld records was completed which estimated that 14,685 Cadwelds were installed. Of these, 39 had records to indicate that they were installed, although their exact location along the reinforcing bar could not be identified. Information contained in the concrete preplacement lists verified that all 39 Cadwelds were installed, inspected, and accepted in the concrete placement. This was judged to be acceptable to the NRC staff since the exact location of a splice is generally required only until it has been determined the splices have all met the strength requirements based on the samples tested. Nevertheless, knowing the location of each Cadweld would aid if its removal became necessary.

Only 6 of the 14,685 Cadwelds on the Cadweld map were found not to have daily Cadweld inspection reports. All 6 Cadwelds were located in the structures inside the reactor containment building. The NRC staff review of the Cadweld records and test results indicated that only 263 of 14,685 Cadwelds were visually rejected. At this rejection rate, probably none of the six would have been rejected. Moreover, the six are distributed throughout the interior structures and even if defective, would not contribute to any significant understrength. If one had been a visual reject, test data indicate that even if an area twice as large as that used to reject splices was present, the splice would still have met the tensile test strength criterion.

Potential Violations: There is a violation of J. A. Jones procedure W-SITP-4 and the guidelines of NRC Regulatory Guide 1.10, which the project was using. Additionally, because of the failure to follow the procedures and maintain the records, LP&L is in violation of 10 CFR 50, Appendix B, Criterion V, which states that activities affecting quality shall be accomplished in accordance with prescribed procedures.

Actions Required: See Item No. 11 in the Enclosure to the letter from D. Eisenhower to J. M. Cain (LP&L), dated June 13, 1984.

References

1. NCR W3-6234, nonconformance report on Cadwelds, May 16, 1983.
2. J. A. Jones procedure No. W-SITP-4, Revision 0, "Reinforced Steel-Handling, Storage, Installing, Cadwelding and Modification Inspection Procedures," October 3, 1975.
3. EBASCO Specification No. LOU-1564.79, Revision 0, "Mechanical Splicing of Concrete Reinforcing Steel," March 8, 1974.
4. U. S. AEC Regulatory Guide 1.10, Revision 1, "Mechanical (Cadweld) Splices in Reinforcing Bars of Category I Concrete Structures," January 2, 1973.

Statement Prepared By:

Li Yang

Date

Reviewed By:

Team Leader

Date

Reviewed By:

Site Team Leader(s)

Date

Approved By:

Task Management

Date

Document Name:  
SSER X A-146

Requestor's ID:  
CONNIE

Author's Name:  
Li Yang

Document Comments:  
A-157

*FINAL*



Document Name:  
SSER X A-146

*File*

Requestor's ID:  
CONNIE

Author's Name:  
Li Yang

Document Comments:  
A-157

SSER

Task: Allegation A-146 and A-157

Reference Nos.: 4-84-A-06-41, 4-84-A-06-52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Assessment of Allegation: The NRC staff review of this matter indicated that as a result of concerns raised during the construction appraisal team (CAT) inspection in February and March of 1984, LP&L had reopened this report (NCR). The NCR was originally initiated on May 16, 1983 and contained several issues pertaining to Cadweld record deficiencies, uncertified Cadweld inspectors, and the implementation of Cadweld sampling procedures. The staff assessment of each item addressed in the NCR is as follows:

1. During the quality assurance (QA) record review, EBASCO identified 90 Cadwelds with incomplete records which had been removed for testing or which were visually rejected. The replacement splice numbers for these 90 had not been recorded in the comments column of the daily Cadweld inspection report (DCIR), as required by J. A. Jones procedure W-SITP-4. The alleger was apparently concerned as to whether the replacement Cadwelds were actually installed in facility concrete structures.

EBASCO researched the Cadweld records and verified that information provided in the QA records for preplacement inspection and release for concrete placement indicated that installation of 85 out of the 90 Cadwelds in question had been documented on the preplacement inspection data forms and that the Cadwelds passed visual inspection. The relevant Cadweld maps indicated that the remaining five, which had apparently been designated for cut out, had replacement splices installed. Based on this information, the NRC staff believes that the Cadwelds removed for testing or as visual rejects were replaced.

The NRC staff also reviewed the procedure used to verify the status of a Cadweld. A color coding system was used to designate splices to be accepted, those to be tested, and those to be rejected. Maps were also made which generally reflected the location of all splices. The NRC staff found no evidence of missing splices.

2. This portion of the NCR addressed certification of J. A. Jones splice inspection personnel. (This issue is assessed in detail in Allegation A-110).
3. This portion of the NCR identified 43 Cadwelds that did not receive a final visual inspection by J. A. Jones inspectors. The NRC staff reviewed Attachment III to NCR W3-6234 and noted that 41 of the 43 Cadweld splices were production or sister splices that had been tensile tested and had met the minimum tensile strength requirement. The other

two Cadwelds were installed in the containment shield building without having received final visual inspection by a certified inspector and were not removed for tensile testing. The final inspection of these two splices was made by a trainee with 6 months experience who had conducted 504 presplice and postsplice inspections with no discrepancies.

Based on these findings, the NRC staff concluded that the structural capability of the two Cadwelds was adequate, and that even though they were not visually inspected by a certified Level I inspector, there is no reason to question their adequacy. The fact that they did not receive a final visual inspection does, however, indicate that EBASCO procedures were not being followed in all cases. Nevertheless, the NRC staff believes that these two splices do not represent a reduction in structural capability.

4. This portion of the NCR discusses the numerous Cadwelds that did not receive a final visual inspection by EBASCO personnel as required by the specification. The NRC staff reviewed the daily Cadweld inspection reports and verified that these Cadwelds had received final visual inspection by certified J. A. Jones inspectors. These daily Cadweld inspection reports were also reviewed by EBASCO QA personnel and found to be acceptable. Based on EBASCO review of a concrete preplacement checklist, all the Cadwelds in question were accepted for concrete placement. The NRC staff agreed with the acceptance of these Cadwelds. The NRC staff believes that while deviations in the specified inspection procedures occurred, there is no indication that the quality of the specific Cadwelds was impaired by not having had another level of inspection at the final stage by EBASCO.
5. Three specific areas were addressed in this section of the NCR: (a) the required sampling procedures following visual rejection of a Cadweld, (b) the use of sister splices to allow splicers to remain qualified for the three months when they were not active in production splicing, and (c) the adequacy of the overall sampling program implemented for specific structures.

The NRC staff reviewed disposition of the concern that sampling frequency of Cadwelds for tensile testing was not resumed for all positions and bar sizes after a Cadweld was visually rejected. The requirement to resume tensile test sampling for all bar sizes and positions was imposed by an EBASCO specification and not by an NRC Regulatory Guide or an industry standard. The EBASCO specification further states that the splicing crew should be requalified should two visual rejects occur in 15 consecutive splices. The NRC staff position regarding these issues is that a splice visually rejected should be replaced, but that no resumption of the tensile test sampling plan or requalification of splicers was required as a result of a visual reject unless there are repeated visual rejects.



Based on its review, the NRC staff concluded that the basis for the closure of the NCR was not adequate with respect to the EBASCO specification because the data presented in the NCR was not sufficient to determine if the tensile test sampling frequency was resumed after each visual reject. However, the staff also concluded that even if the sampling plan was not resumed, there would be no NRC safety concern. ~~of any NRC criterion.~~ Regarding the issue of corrective action for rejected splices, a review of the records indicated that the rejection rate apparently never exceeded 1 in 15, and was generally much lower. Thus, corrective action was never required. The NRC staff believes that the data on this concern should be reviewed relative to the EBASCO specification.

The NRC staff also reviewed the concern over whether Cadwelders should use sister splices to remain qualified when they had done no production work for 3 months. The NRC staff does not disagree with this practice or with the disposition of the item by EBASCO.

The NRC staff attempted to review the Cadweld sampling program as applied to specific structures or structural elements, but the data have not been assembled as yet in this manner. Therefore, the sampling frequency required by the specification, as well as LP&L's commitments to comply with the guidelines in Regulatory Guide 1.10, were not verified as having been met.

6. This portion of the NCR discusses the fact that during the EBASCO's QA records review, they found that some Cadwelds either were not addressed on a daily Cadweld inspection report or were not recorded on the Cadweld maps. The NRC staff was informed that subsequent to a sample QA review performed by the EBASCO Quality Assurance Installation Review Group, a review of all J. A. Jones Cadweld records was completed which estimated that 14,685 Cadwelds were installed. Of these, 39 had records to indicate that they were installed, although their exact location along the reinforcing bar could not be identified. Information contained in the concrete preplacement lists verified that all 39 Cadwelds were installed, inspected, and accepted in the concrete placement. This was judged to be acceptable to the NRC staff since the exact location of a splice is generally required only until it has been determined the splices have all met the strength requirements based on the samples tested. Nevertheless, knowing the location of each Cadweld would aid if its removal became necessary.

Only 6 of the 14,685 Cadwelds on the Cadweld map were found not to have daily Cadweld inspection reports. All 6 Cadwelds were located in the structures inside the reactor containment building. The NRC staff review of the Cadweld records and test results indicated that only 263 of 14,685 Cadwelds were visually rejected. At this rejection rate, probably none of the six would have been rejected. Moreover, the six are distributed throughout the interior structures and even if defective, would not contribute to any significant understrength. If one had been a visual reject, test data indicate that even if an area twice as large as that used to reject splices was present, the splice would still have met the tensile test strength criterion.

Potential Violations: There is a violation of J. A. Jones procedure W-SITP-4 and the guidelines of NRC Regulatory Guide 1.10, which the project was using. Additionally, because of the failure to follow the procedures and maintain the records, LP&L is in violation of 10 CFR 50, Appendix B, Criterion V, which states that activities affecting quality shall be accomplished in accordance with prescribed procedures.

THE LETTER FROM

Actions Required: See Item No. 11 in the Enclosure to <sup>of</sup> D. Eisenhower's letter of  
DATED June 13, 1984, to J. M. Cain (LP&L),

#### References

1. NCR W3-6234, nonconformance report on Cadwelds, May 16, 1983.
2. J. A. Jones procedure No. W-SITP-4, Revision 0, "Reinforced Steel-Handling, Storage, Installing, Cadwelding and Modification Inspection Procedures," October 3, 1975.
3. EBASCO Specification No. LOU-1564.79, Revision 0, "Mechanical Splicing of Concrete Reinforcing Steel," March 8, 1974.
4. U. S. AEC Regulatory Guide 1.10, Revision 1, "Mechanical (Cadweld) Splices in Reinforcing Bars of Category I Concrete Structures," January 2, 1973.

Statement Prepared By:

Li Yang

\_\_\_\_\_ Date

Reviewed By:

Team Leader

\_\_\_\_\_ Date

Reviewed By:

Site Team Leader(s)

\_\_\_\_\_ Date

Approved By:

Task Management

\_\_\_\_\_ Date

Document Name:  
SSER X A-146 *file*

Requestor's ID:  
CONNIE

Author's Name:  
Li Yang

Document Comments:  
A-157

SSER

Task: Allegation A-146 and A-157

Reference Nos.: 4-84-A-06-41, 4-84-A-06-52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Assessment of Allegation: The NRC staff review of this matter indicated that as a result of concerns raised during the construction appraisal team (CAT) inspection in February and March of 1984, LP&L had reopened this report (NCR). The NCR was originally initiated on May 16, 1983 and contained several issues pertaining to Cadweld record deficiencies, uncertified Cadweld inspectors, and the implementation of Cadweld sampling procedures. The staff assessment of each item addressed in the NCR is as follows:

1. During the quality assurance (QA) record review, EBASCO identified 90 Cadwelds with incomplete records which had been removed for testing or which were visually rejected. The replacement splice numbers for these 90 had not been recorded in the comments column of the daily Cadweld inspection report (DCIR), as required by J. A. Jones procedure W-SITP-4. The allogger was apparently concerned as to whether the replacement Cadwelds were actually installed in facility concrete structures.

EBASCO researched the Cadweld records and verified that information provided in the QA records for preplacement inspection and release for concrete placement indicated that installation of 85 out of the 90 Cadwelds in question had been documented on the preplacement inspection data forms and that the Cadwelds passed visual inspection. The relevant Cadweld maps indicated that the remaining five, which had apparently been designated for cut out, had replacement splices installed. Based on this information, the NRC staff believes that the Cadwelds removed for testing or as visual rejects were replaced.

The NRC staff also reviewed the procedure used to verify the status of a Cadweld. A color coding system was used to designate splices to be accepted, those to be tested, and those to be rejected. Maps were also made which generally reflected the location of all splices. The NRC staff found no evidence of missing splices.

2. This portion of the NCR addressed certification of J. A. Jones splice inspection personnel. (This issue is assessed in detail in Allegation A-110).
3. This portion of the NCR identified 43 Cadwelds that did not receive a final visual inspection by J. A. Jones inspectors. The NRC staff reviewed Attachment III to NCR W3-6234 and noted that 41 of the 43 Cadweld splices were production or sister splices that had been tensile tested and had met the minimum tensile strength requirement. The other

two Cadwelds were installed in the containment shield building without having received final visual inspection by a certified inspector and were not removed for tensile testing. The final inspection of these two splices was made by a trainee with 6 months experience who had conducted 504 presplice and postsplice inspections with no discrepancies.

Based on these findings, the NRC staff concluded that the structural capability of the two Cadwelds was adequate, and that even though they were not visually inspected by a certified Level I inspector, there is no reason to question their adequacy. The fact that they did not receive a final visual inspection does, however, indicate that EBASCO procedures were not being followed in all cases. Nevertheless, the NRC staff believes that these two splices do not represent a reduction in structural capability.

4. This portion of the NCR discusses the numerous Cadwelds that did not receive a final visual inspection by EBASCO personnel as required by the specification. The NRC staff reviewed the daily Cadweld inspection reports and verified that these Cadwelds had received final visual inspection by certified J. A. Jones inspectors. These daily Cadweld inspection reports were also reviewed by EBASCO QA personnel and found to be acceptable. Based on EBASCO review of a concrete preplacement checklist, all the Cadwelds in question were accepted for concrete placement. The NRC staff agreed with the acceptance of these Cadwelds. The NRC staff believes that while deviations in the specified inspection procedures occurred, there is no indication that the quality of the specific Cadwelds was impaired by not having had another level of inspection at the final stage by EBASCO.
5. Three specific areas were addressed in this section of the NCR: (a) the required sampling procedures following visual rejection of a Cadweld, (b) the use of sister splices to allow splicers to remain qualified for the three months when they were not active in production splicing, and (c) the adequacy of the overall sampling program implemented for specific structures.

The NRC staff reviewed disposition of the concern that sampling frequency of Cadwelds for tensile testing was not resumed for all positions and bar sizes after a Cadweld was visually rejected. The requirement to resume tensile test sampling for all bar sizes and positions was imposed by an EBASCO specification and not by an NRC Regulatory Guide or an industry standard. The EBASCO specification further states that the splicing crew should be requalified should two visual rejects occur in 15 consecutive splices. The NRC staff position regarding these issues is that a splice visually rejected should be replaced, but that no resumption of the tensile test sampling plan or requalification of splicers was required as a result of a visual reject unless there are repeated visual rejects.



Based on its review, the NRC staff concluded that the basis for the closure of the NCR was not adequate with respect to the EBASCO specification because the data presented in the NCR was not sufficient to determine if the tensile test sampling frequency was resumed after each visual reject. However, the staff also concluded that even if the sampling plan was not resumed, there would be no NRC safety concern. ~~of any NRC criterion.~~ Regarding the issue of corrective action for rejected splices, a review of the records indicated that the rejection rate apparently never exceeded 1 in 15, and was generally much lower. Thus, corrective action was never required. The NRC staff believes that the data on this concern should be reviewed relative to the EBASCO specification. X

The NRC staff also reviewed the concern over whether Cadwelders should use sister splices to remain qualified when they had done no production work for 3 months. The NRC staff does not disagree with this practice or with the disposition of the item by EBASCO.

The NRC staff attempted to review the Cadweld sampling program as applied to specific structures or structural elements, but the data have not been assembled as yet in this manner. Therefore, the sampling frequency required by the specification, as well as LP&L's commitments to comply with the guidelines in Regulatory Guide 1.10, were not verified as having been met.

6. This portion of the NCR discusses the fact that during the EBASCO's QA records review, they found that some Cadwelds either were not addressed on a daily Cadweld inspection report or were not recorded on the Cadweld maps. The NRC staff was informed that subsequent to a sample QA review performed by the EBASCO Quality Assurance Installation Review Group, a review of all J. A. Jones Cadweld records was completed which estimated that 14,685 Cadwelds were installed. Of these, 39 had records to indicate that they were installed, although their exact location along the reinforcing bar could not be identified. Information contained in the concrete preplacement lists verified that all 39 Cadwelds were installed, inspected, and accepted in the concrete placement. This was judged to be acceptable to the NRC staff since the exact location of a splice is generally required only until it has been determined the splices have all met the strength requirements based on the samples tested. Nevertheless, knowing the location of each Cadweld would aid if its removal became necessary. X

Only 6 of the 14,685 Cadwelds on the Cadweld map were found not to have daily Cadweld inspection reports. All 6 Cadwelds were located in the structures inside the reactor containment building. The NRC staff review of the Cadweld records and test results indicated that only 263 of 14,685 Cadwelds were visually rejected. At this rejection rate, probably none of the six would have been rejected. Moreover, the six are distributed throughout the interior structures and even if defective, would not contribute to any significant understrength. If one had been a visual reject, test data indicate that even if an area twice as large as that used to reject splices was present, the splice would still have met the tensile test strength criterion.

Potential Violations: There is a violation of J. A. Jones procedure W-SITP-4 and the guidelines of NRC Regulatory Guide 1.10, which the project was using. Additionally, because of the failure to follow the procedures and maintain the records, LP&L is in violation of 10 CFR 50, Appendix B, Criterion V, which states that activities affecting quality shall be accomplished in accordance with prescribed procedures.

*THE LETTER FROM*

DATED Actions Required: See Item No. 11 in the Enclosure to <sup>D.</sup> Eisenhut's letter of June 13, 1984, to J. M. Cain (LP&L),

X  
X

References

1. NCR W3-6234, nonconformance report on Cadwelds, May 16, 1983.
2. J. A. Jones procedure No. W-SITP-4, Revision 0, "Reinforced Steel-Handling, Storage, Installing, Cadwelding and Modification Inspection Procedures," October 3, 1975.
3. EBASCO Specification No. LOU-1564.79, Revision 0, "Mechanical Splicing of Concrete Reinforcing Steel," March 8, 1974.
4. U. S. AEC Regulatory Guide 1.10, Revision 1, "Mechanical (Cadweld) Splices in Reinforcing Bars of Category I Concrete Structures," January 2, 1973.

Statement Prepared By:

Li Yang

Date

Reviewed By:

Team Leader

Date

Reviewed By:

Site Team Leader(s)

Date

Approved By:

Task Management

Date

Document Name:  
SSER X A-146

Requestor's ID:  
CONNIE

Author's Name:  
Li Yang

Document Comments:  
A-157

FILE

FINAL SSER ROUTING

A-146,  
157

Revision :	0	1	2	3
Denny Crutchfield	<i>[Signature]</i>	<i>[Signature]</i>		
Jim Gagliardo	<i>[Signature]</i>	<i>[Signature]</i>		

SSER

Task: Allegation A-146 and A-157

Reference Nos: 4-84-A-06-41, 4-84-A-06-52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Assessment of Allegation: The NRC staff review of this matter indicated that as a result of concerns raised during the construction appraisal team (CAT) inspection in February and March of 1984, LP&L had reopened this report (NCR). The NCR was originally initiated on May 16, 1983 and contained several issues pertaining to Cadweld record deficiencies, uncertified Cadweld inspectors, and the implementation of Cadweld sampling procedures. The staff assessment of each item addressed in the NCR is as follows:

1. During the quality assurance (QA) record review, EBASCO identified 90 Cadwelds with incomplete records which had been removed for testing or which were visually rejected. The replacement splice numbers for these 90 had not been recorded in the comments column of the daily Cadweld inspection report (DCIR), as required by J. A. Jones procedure W-SITP-4. The allegeder was apparently concerned as to whether the replacement Cadwelds were actually installed in facility concrete structures.

EBASCO researched the Cadweld records and verified that information provided in the QA records for preplacement inspection and release for concrete placement indicated that installation of 85 out of the 90 Cadwelds in question had been documented on the preplacement inspection data forms and that the Cadwelds passed visual inspection. The relevant Cadweld maps indicated that the remaining five, which had apparently been designated for cut out, had replacement splices installed. Based on this information, the NRC staff believes that the Cadwelds removed for testing or as visual rejects were replaced.

The NRC staff also reviewed the procedure used to verify the status of a Cadweld. A color coding system was used to designate splices to be accepted, those to be tested, and those to be rejected. Maps were also made which generally reflected the location of all splices. The NRC staff found no evidence of missing splices.

2. This portion of the NCR addressed certification of J. A. Jones splice inspection personnel. (This issue is assessed in detail in Allegation A-110).
3. This portion of the NCR identified 43 Cadwelds that did not receive a final visual inspection by J. A. Jones inspectors. The NRC staff reviewed Attachment III to NCR W3-6234 and noted that 41 of the 43 Cadweld splices were production or sister splices that had been tensile tested and had met the minimum tensile strength requirement. The other

two Cadwelds were installed in the containment shield building without having received final visual inspection by a certified inspector and were not removed for tensile testing. The final inspection of these two splices was made by a trainee with 6 months experience who had conducted 504 presplice and postsplice inspections with no discrepancies.

Based on these findings, the NRC staff concluded that the structural capability of the two Cadwelds was adequate, and that even though they were not visually inspected by a certified Level I inspector, there is no reason to question their adequacy. The fact that they did not receive a final visual inspection does, however, indicate that EBASCO procedures were not being followed in all cases. Nevertheless, the NRC staff believes that these two splices do not represent a reduction in structural capability.

4. This portion of the NCR discusses the numerous Cadwelds that did not receive a final visual inspection by EBASCO personnel as required by the specification. The NRC staff reviewed the daily Cadweld inspection reports and verified that these Cadwelds had received final visual inspection by certified J. A. Jones inspectors. These daily Cadweld inspection reports were also reviewed by EBASCO QA personnel and found to be acceptable. Based on EBASCO review of a concrete preplacement checklist, all the Cadwelds in question were accepted for concrete placement. The NRC staff agreed with the acceptance of these Cadwelds. The NRC staff believes that while deviations in the specified inspection procedures occurred, there is no indication that the quality of the specific Cadwelds was impaired by not having had another level of inspection at the final stage by EBASCO.
5. Three specific areas were addressed in this section of the NCR: (a) the required sampling procedures following visual rejection of a Cadweld, (b) the use of sister splices to allow splicers to remain qualified for the three months when they were not active in production splicing, and (c) the adequacy of the overall sampling program implemented for specific structures.

The NRC staff reviewed disposition of the concern that sampling frequency of Cadwelds for tensile testing was not resumed for all positions and bar sizes after a Cadweld was visually rejected. The requirement to resume tensile test sampling for all bar sizes and positions was imposed by an EBASCO specification and not by an NRC Regulatory Guide or an industry standard. The EBASCO specification further states that the splicing crew should be requalified should two visual rejects occur in 15 consecutive splices. The NRC staff position regarding these issues is that a splice visually rejected should be replaced, but that no resumption of the tensile test sampling plan or requalification of splicers was required as a result of a visual reject unless there are repeated visual rejects.



Based on its review, the NRC staff concluded that the basis for the closure of the NCR was not adequate with respect to the EBASCO specification because the data presented in the NCR was not sufficient to determine if the tensile test sampling frequency was resumed after each visual reject. However, the staff also concluded that even if the sampling plan was not resumed, there would be no NRC safety concern. Regarding the issue of corrective action for rejected splices, a review of the records indicated that the rejection rate apparently never exceeded 1 in 15, and was generally much lower. Thus, corrective action was never required. The NRC staff believes that the data on this concern should be reviewed relative to the EBASCO specification.

The NRC staff also reviewed the concern over whether Cadwelders should use sister splices to remain qualified when they had done no production work for 3 months. The NRC staff does not disagree with this practice or with the disposition of the item by EBASCO.

The NRC staff attempted to review the Cadweld sampling program as applied to specific structures or structural elements, but the data have not been assembled as yet in this manner. Therefore, the sampling frequency required by the specification, as well as LP&L's commitments to comply with the guidelines in Regulatory Guide 1.10, were not verified as having been met.

6. This portion of the NCR discusses the fact that during the EBASCO QA records review, they found that some Cadwelds either were not addressed on a daily Cadweld inspection report or were not recorded on the Cadweld maps. The NRC staff was informed that subsequent to a sample QA review performed by the EBASCO Quality Assurance Installation Review Group, a review of all J. A. Jones Cadweld records was completed which estimated that 14,685 Cadwelds were installed. Of these, 39 had records to indicate that they were installed, although their exact location along the reinforcing bar could not be identified. Information contained in the concrete preplacement lists verified that all 39 Cadwelds were installed, inspected, and accepted in the concrete placement. This was judged to be acceptable to the NRC staff since the exact location of a splice is generally required only until it has been determined the splices have all met the strength requirements based on the samples tested. Nevertheless, knowing the location of each Cadweld would aid if its removal became necessary.

Only 6 of the 14,685 Cadwelds on the Cadweld map were found not to have daily Cadweld inspection reports. All 6 Cadwelds were located in the structures inside the reactor containment building. The NRC staff review of the Cadweld records and test results indicated that only 263 of 14,685 Cadwelds were visually rejected. At this rejection rate, probably none of the six would have been rejected. Moreover, the six are distributed throughout the interior structures and even if defective, would not contribute to any significant understrength. If one had been a visual reject, test data indicate that even if an area twice as large as that used to reject splices was present, the splice would still have met the tensile test strength criterion.

Potential Violations: There is a violation of J. A. Jones procedure W-SITP-4 and the guidelines of NRC Regulatory Guide 1.10, which the project was using. Additionally, because of the failure to follow the procedures and maintain the records, LP&L is in violation of 10 CFR 50, Appendix B, Criterion V, which states that activities affecting quality shall be accomplished in accordance with prescribed procedures.

Actions Required: See Item No. 11 in the Enclosure to the letter from D. Eisenhower to J. M. Cain (LP&L), dated June 13, 1984.

References

1. NCR W3-6234, nonconformance report on Cadwelds, May 16, 1983.
2. J. A. Jones procedure No. W-SITP-4, Revision 0, "Reinforced Steel-Handling, Storage, Installing, Cadwelding and Modification Inspection Procedures," October 3, 1975.
3. EBASCO Specification No. LOU-1564.79, Revision 0, "Mechanical Splicing of Concrete Reinforcing Steel," March 8, 1974.
4. U. S. AEC Regulatory Guide 1.10, Revision 1, "Mechanical (Cadweld) Splices in Reinforcing Bars of Category I Concrete Structures," January 2, 1973.

Statement Prepared By:

Li Yang

\_\_\_\_\_ Date

Reviewed By:

Team Leader

\_\_\_\_\_ Date

Reviewed By:

Site Team Leader(s)

\_\_\_\_\_ Date

Approved By:

Task Management

\_\_\_\_\_ Date

WATERFORD OPEN ISSUE

Task: A-146, A-157

Reference No.: 4-84-A-06-41 and 52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Initial Assessment of Significance: If this allegation is true, it is possible that there are items of safety significance which have not been adequately resolved. It appears that the team will have to thoroughly review the Cadweld records in order to determine the scope of any discrepancies and their safety significance.

Source: Allegor ["A,"] transcript pages 104 and 144

Approach to Resolution:

1. Review the FSAR for appropriate commitments on Cadwelding.
2. Review the EBASCO specification for Cadwelding.
3. Review the EBASCO and J. A. Jones Construction Company procedures.
4. Review NCR W3-6234.
5. Review available Cadweld records in sufficient detail so as to be able to make valid conclusions.
6. Evaluate the facts and provide conclusions.
7. Prepare SSER.

Status:

Review Lead: L. Shao, Civil-Structural

Support: None.

Estimated Resources: 8 man-days

Estimated Completion: May 25, 1984

CLOSURE:

DRAFT 1  
07/16/84

WATERFORD OPEN ISSUE

Task: A-146, A-157

Reference No.: 4-84-A-06-41 and 52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) We-6234 have not been properly dispositioned.

Initial Assessment of Significance: If this allegation is true, it is possible that there are items of safety significance which have not been adequately resolved. It appears that the team will have to thoroughly review the Cadweld records in order to determine the scope of any discrepancies and the safety significance.

Source: Allegor ["A,"] transcript pages 104 and 144

Approach to Resolution:

1. Review the FSAR for appropriate commitments on Cadwelding.
2. Review the EBASCO specification for Cadwelding.
3. Review the EBASCO and J. A. Jones Construction Company procedures.
4. Review NCR W3-6234.
5. Review available Cadweld records in sufficient detail so as to be able to make valid conclusions.
6. Evaluate the facts and provide conclusions.
7. Prepare SSER.

Status:

Review Lead: L. Shao, Civil-Structural

Support: None.

Estimated Resources: 8 man-days

Estimated Completion: May 25, 1984

CLOSURE:

Document Name:  
A-146

Requestor's ID:  
JOHNNIE

Author's Name:  
SHEWMAKER/jkh

Document Comments:  
Waterford Open Issue - A-146



Document Name:  
A-146

Requestor's ID:  
JOHNNIE

Author's Name:  
SHEWMAKER/jkh

Document Comments:  
Waterford Open Issue - A-146

*Retype Draft 2*

*show.*

DRAFT 1  
07/16/84

WATERFORD OPEN ISSUE

Task: A-146, A-157

Reference No.: 4-84-A-06-41 and 52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Initial Assessment of Significance: If this allegation is true, it is possible that there are items of safety significance which have not been adequately resolved. It appears that the team will have to thoroughly review the Cadweld records in order to determine the scope of any discrepancies and their safety significance.

Source: Allegor [A,] transcript pages 104 and 144

Approach to Resolution:

1. Review the FSAR for appropriate commitments on Cadwelding.
2. Review the EBASCO specification for Cadwelding.
3. Review the EBASCO and J. A. Jones Construction Company procedures.
4. Review NCR W3-6234.
5. Review available Cadweld records in sufficient detail so as to be able to make valid conclusions.
6. Evaluate the facts and provide conclusions.
7. Prepare SSER.

Status:

Review Lead: L. Shao, Civil-Structural

Support: None.

Estimated Resources: 8 man-days

Estimated Completion: May 25, 1984

CLOSURE:

Draft

Shewmaker  
7/12/84

WATERFORD OPEN ISSUE

Task: A-146, A-157

Ref. No.: 4-84-A-06-41 and 52

Characterization: It is alleged that deficiencies in Cadweld splicing records identified in nonconformance report (NCR) W3-6234 have not been properly dispositioned.

Initial Assessment of Significance: If this allegation is true it is possible that there are items of safety significance which have not been adequately resolved. It appears that the team will have to thoroughly review the Cadweld records in order to determine the scope of any discrepancies and the safety significance.

Source: Allegor [A], transcript pages 104 and 144

Approach to Resolution:

1. Review the PSAR for appropriate commitments on Cadwelding
2. Review the EBASCO specification for Cadwelding
3. Review the EBASCO and J.A. Jones Construction Company procedures
4. Review NCR W3-6234
5. Review available Cadweld records in sufficient detail so as to be able to make valid conclusions.
6. Evaluate the facts and provide conclusions.
7. Prepare SSER

Status:

Review Lead: L. Shao, Civil-Structural

Support: None

Estimate Resources: 8 man days

Estimated Completion: May 25, 1984

CLOSURE: