

SOUTH CAROLINA ELECTRIC & GAS COMPANY

POST OFFICE 764

COLUMBIA, SOUTH CAROLINA 29218

O. W. DIXON, JR.  
VICE PRESIDENT  
NUCLEAR OPERATIONS

July 8, 1985

85 JUL 9 10:33

Dr. J. Nelson Grace  
Regional Administrator  
U S. Nuclear Regulatory Commission  
Suite 2900  
101 Marietta Street, NW  
Atlanta, Georgia 30323


SUBJECT: Virgil C. Summer Nuclear Station  
Docket No. 50/395  
Operating License No. NPF-12  
Special Report (SPR 85-009)

Dear Dr. Grace:

Attached is a Special Report for the Virgil C. Summer Nuclear Station. This Special Report is submitted pursuant to the requirements of Section 6 of the Technical Specifications.

Should there be any questions, please call us at your convenience.

Very truly yours,



O. W. Dixon, Jr.

RJB:OWD/lcd  
Attachment

cc: V. C. Summer  
T. C. Nichols, Jr./O. W. Dixon, Jr.  
E. H. Crews, Jr.  
E. C. Roberts  
W. A. Williams, Jr.  
D. A. Nauman  
Group Managers  
O. S. Bradham  
C. A. Price  
S. R. Hunt  
J. F. Heilman  
C. L. Ligon (NSRC)

K. E. Nodland  
R. A. Stough  
G. Percival  
C. W. Hehl  
J. B. Knotts, Jr.  
S. D. Hogge  
I&E Washington  
Document Management  
Branch  
INPO Records Center  
ANI Library  
NPCF  
File

Dr. J. Nelson Grace  
SPR 85-009  
Page Two  
July 8, 1985

#### EVENT DESCRIPTION

On June 9, 1985 upon securing Diesel Generator (DG) "A" following a surveillance test, a fuel oil leak was observed on the fuel supply line. Investigation identified that the leak was due to a crack in the threads of a two inch connector on the fuel supply line to one bank of cylinders.

#### ACTION TAKEN

In accordance with the criteria set forth in Regulatory Guide 1.108, "Periodic Testing of Diesel Generators," this event was classified as a valid test failure and the unit was declared inoperable. A new connector was installed, the unit was satisfactorily tested and declared operable at 1835 hours, June 10, 1985. Total time inoperable was twenty-four (24) hours.

At the present time, the Licensee is testing the diesel generators every 14 days on a staggered test basis. As of July 1, 1985, sixty-five (65) valid successful tests are required to decrease the test frequency to once every thirty-one (31) days.