

NORTHEAST UTILITIES

THE CONNECTICUT LIGHT AND POWER COMPANY
WESTERN MASSACHUSETTS ELECTRIC COMPANY
HOLYOKE WATER POWER COMPANY
NORTHEAST UTILITIES SERVICE COMPANY
NORTHEAST NUCLEAR ENERGY COMPANY

General Offices • Seiden Street, Berlin, Connecticut

P.O. BOX 270
HARTFORD, CONNECTICUT 06141-0270
(203) 665-5000

September 25, 1985

Docket No. 50-423
B11753

Director of Nuclear Reactor Regulation
Mr. B. J. Youngblood, Chief
Licensing Branch No. 1
Division of Licensing
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

- References:
- (1) J. F. Opeka letter to B. J. Youngblood, Technical Specifications - Proof and Review, dated September 19, 1985.
 - (2) J. F. Opeka letter to B. J. Youngblood, Technical Specifications - Proof and Review, dated September 20, 1985.
 - (3) J. F. Opeka letter to B. J. Youngblood, Technical Specifications - Proof and Review, dated September 23, 1985.
 - (4) J. F. Opeka letter to B. J. Youngblood Technical Specification - Proof and Review, dated September 24, 1985.

Gentlemen:

Millstone Nuclear Power Station, Unit No. 3
Technical Specifications - Proof and Review

In the above references, Northeast Nuclear Energy Company (NNECO), submitted information requested by the Staff concerning certain draft technical specifications for Millstone Unit No. 3. Enclosed please find additional NNECO responses to questions raised.

8510040304 850925
PDR ADOCK 05000423
A PDR

Bool
1/1

We trust the attached will resolve the Staff's concerns. If there are additional questions, please contact our licensing representative directly.

Very truly yours,

NORTHEAST NUCLEAR ENERGY COMPANY
et. al.
BY NORTHEAST NUCLEAR ENERGY COMPANY
Their Agent

J. F. Opeka
J. F. Opeka
Senior Vice President

C. F. Sears
By: C. F. Sears
Vice President

STATE OF CONNECTICUT)
) ss. Berlin
COUNTY OF HARTFORD)

Then personally appeared before me C. F. Sears, who being duly sworn, did state that he is Vice President of Northeast Nuclear Energy Company, an Applicant herein, that he is authorized to execute and file the foregoing information in the name and on behalf of the Applicants herein and that the statements contained in said information are true and correct to the best of his knowledge and belief.

Jennifer L. Powers
Notary Public
My Commission Expires March 31, 1989

ADDITIONAL REVIEW REQUIRED

Item: B 3/4.7.8, Control Room Envelope Pressurization System

Provide Bases for Control Room Envelope Pressurization Technical Specification.

NNECO's Response:

The OPERABILITY of the two independent Control Room Envelope Pressurization Systems ensure that: (1) breathable air is supplied to the control room, instrumentation rack room, and computer room, and (2) a positive pressure is maintained within the control room envelope during control building isolation. Each system will provide air to the control room for 1 hour following an initiation of a control building isolation signal at which time, the control room emergency ventilation system would be started.

ADDITIONAL REVIEW REQUIRED

Item: 4.6.1.5, Containment Systems - Air Temperature

Provide air temperature monitor locations.

NNECO's Response:

The elevations for the air temperature sensors is attached. It is also noted that these locations are only temporary and the true elevations will be provided after the hot functional test.

4-11-1985

CONTAINMENT SYSTEMSAIR TEMPERATURELIMITING CONDITION FOR OPERATION

3.6.1.5 Primary containment average air temperature shall be maintained greater than or equal to 80°F and less than or equal to 120°F.

APPLICABILITY: MODES 1, 2, 3, and 4.

ACTION:

With the containment average air temperature less than 80°F or greater than 120°F, restore the average air temperature to within the limit within 8 hours or be in at least HOT STANDBY within the next 6 hours and in COLD SHUTDOWN within the following 30 hours.

SURVEILLANCE REQUIREMENTS

4.6.1.5 The primary containment average air temperature shall be the arithmetical average of the temperatures at the following locations and shall be determined at least once per 24 hours:

Location

- a. 120'-0" *
- b. 93'-6" *
- c. 56'-11" *
- d. 24'-0" *
- e. 4'-0" *

THIS PAGE OPEN PENDING RECEIPT OF
INFORMATION FROM THE APPLICANT

* Elevation is pending and may be changed after the hot functional.