

ORIGINAL

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION

In the matter of:

COMMISSION MEETING

Commission Briefing Davis-Besse
Restart from June 9, 1985 Event

(Public Meeting)

Docket No.

Location: Washington, D. C.

Date: Wednesday, December 18, 1985

Pages: 1 - 102

ANN RILEY & ASSOCIATES

Court Reporters

1625 I St., N.W.

Suite 921

Washington, D.C. 20006

(202) 293-3950

8512270037 851218
PDR 10CFR
PT9.7

PDR

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

UNITED STATES OF AMERICA
NUCLEAR REGULATORY COMMISSION
- - -
COMMISSION BRIEFING DAVIS-BESSE
RESTART FROM JUNE 9, 1985 EVENT
- - -
PUBLIC MEETING

Room 1130
1717 H Street, N.W.
Washington, D.C.
Wednesday, 19 December 1985

The Commission met, pursuant to notice, at 9:45 a.m.
NUNZIO PALLADINO, Chairman of the Commission, presiding.

COMMISSIONERS PRESENT:

- NUNZIO PALLADINO, Chairman of the Commission
- THOMAS ROBERTS, Commissioner
- JAMES ASSELSTINE, Commissioner
- LANDO ZECH, Commissioner

PRESENT VIA TELEPHONE CONFERENCE CALL:

- FREDERICK BERNTHAL, Commissioner

- 1 STAFF AND PRESENTERS SEATED AT COMMISSION TABLE:
- 2 S. CHILK
- 3 H. DENTON
- 4 F. MIRAGLIA
- 5 J. KEPPLER
- 6 C. MC CRACKEN
- 7 H. PLAINE
- 8 P. CRANE
- 9 R. FRALEY
- 10 J. P. WILLIAMSON
- 11 J. WILLIAMS, JR.
- 12 S. SMITH
- 13 J. WOOD
- 14 J. LINGENFELTE
- 15 P. HILDEBRANDT
- 16 B. O'CONNOR
- 17 S. JAIN
- 18
- 19
- 20
- 21
- 22
- 23
- 24
- 25

1 PROCEEDINGS

2 CHAIRMAN FALLADINO: Good morning ladies and
3 gentlemen.

4 The purpose for today's meeting is for the Commission
5 to receive briefings by the NRC Staff and the Toledo Edison
6 Company on the status of the Davis-Besse nuclear power plant.

7 On June 9, 1985, the Davis-Besse plant experienced a
8 complete loss of all feedwater which led to a turbine and
9 reactor trip. Although there were other malfunctions and
10 human errors, plant operators were successful in bringing the
11 plant to a stable shutdown and preventing any abnormal releases
12 of radioactivity or any apparent major damage to the plant.

13 Our last meetings with the Staff and Toledo Edison
14 were on September 17th and 18th of this year.

15 The NRC Incident Response Team evaluated the
16 Davis-Besse event and briefed the Commission on July
17 24th. Since then the Staff has established licensee
18 requirements and by letter dated August 4th, 1985, requested
19 information from Toledo Edison.

20 The Licensee's response was received in early
21 September of this year, and I understand that the Licensee
22 subsequent proposed revisions to the plan.

23 We will hear from the Staff and from the Licensee.
24 The Staff will speak first. I understand that the Staff
25 intends to make a brief presentation. The time remaining

1 after the Staff's presentation will be allowed to the Licensee
2 for his presentation.

3 I understand that Commissioner Bernthal is ill and
4 unable to be with us today. However, Commissioner Bernthal
5 will be listening in over the telephone on today's
6 presentations, and I understand that the hookup is a two-way
7 communication. Is that right?

8 MR. CHILK: It is a two-way communication. However,
9 we are having trouble. Commissioner Bernthal's line is busy
10 right now.

11 [Laughter.]

12 CHAIRMAN PALLADINO: I was going to ask if he can
13 hear us.

14 MR. CHILK: Not yet.

15 CHAIRMAN PALLADINO: Do any of my fellow
16 Commissioners have any opening comments at this time?

17 COMMISSIONER ASSELSTINE: No.

18 COMMISSIONER ZECH: No.

19 COMMISSIONER ROBERTS: No.

20 CHAIRMAN PALLADINO: If not, let me turn the meeting
21 over then to Mr. Denton.

22 MR. DENTON: Thank you, Mr. Chairman. I thought it
23 would be valuable to give you a status briefing at this time.

24 The plan is probably at least six weeks away from
25 having all the actions that we have discussed with you, having

1 all those completed. It may be somewhat longer than that, but
2 in order to be sure we are going in the right direction, I
3 wanted to have this briefing.

4 Considerable progress has been made on all the
5 actions that we described to you at the last meeting. There
6 are modifications that have been made to the plant, to the
7 procedures, to the personnel at the plant. I don't think
8 there are any major outstanding unresolved differences between
9 the Staff and the utility.

10 There is still a lot of work going on and a lot of
11 work being done by the utility and a lot of review and
12 inspections being done by the Staff.

13 I would like to have Frank Miraglia, assisted by
14 Conrad McCracken tell you about what is going on with regard
15 to the review of these modifications, and Jim Keppler to
16 describe what the field is doing in the way of monitoring
17 these kinds of changes.

18 One area that you might like to inquire of the
19 company about would be the forthcoming formation of a holding
20 company that involves Toledo Edison and Cleveland Electric.
21 We met yesterday with Cleveland Electric to get their
22 impressions of how it might affect them. We have no formal
23 submittal from Toledo Edison but it seems it would introduce
24 additional management complexity in that organization. Maybe
25 add a few more levels between the Vice President for Nuclear

1 and the person that holds the purse strings.

2 CHAIRMAN PALLADINO: Could I interrupt for a moment.

3 Let me check and see if Commissioner Bernthal is on
4 the line. Fred, can you hear us?

5 COMMISSIONER BERNTHAL: Yes, I can. Thank you.

6 CHAIRMAN PALLADINO: Thank you.

7 Go ahead.

8 MR. DENTON: It might introduce dual reporting also,
9 so that there would be reporting to not only the Toledo Edison
10 Company but maybe to the holding company.

11 So, it seems while the Staff thinks that holding
12 companies in general do have a lot of promise in combining
13 resources, it might be something you would like to explore
14 because it does go to management control, management issues
15 that we have not gotten into before with this review.

16 With that introduction, Frank, why don't you give
17 us not more than a 15-minute summary of our evaluation.

18 MR. MIRAGLIA: Fine. Thank you, Harold.

19 May I have the first slide, please

20 [Slide.]

21 As you indicated, Mr. Chairman, the utility did
22 respond to our 50.54(f) letter. The concerns in the 50.54(f)
23 letter were based upon the investigation team's report and
24 Mr. Dircks' letter on the action plan to the officers to
25 respond to the Davis-Besse event.

1 The Commission was briefed in September by the
2 utility and by the Staff as to what the course of action was
3 and what the Staff was doing in response to that course of
4 action.

5 There have been a number of supplements and revisions
6 to that course of action plan since October, and our present
7 schedule is right now to complete SER in January on the
8 restart. We have been keeping the ACRS informed of the
9 review activities engaged by the Staff. We have a Subcommittee
10 briefing in January of the ACRS, and we will continue to keep
11 the ACRS informed with a full Committee briefing in February.

12 With respect to the programmatic actions.

13 Next slide, please.

14 [Slide.]

15 COMMISSIONER ASSELSTINE: Frank, as you got through
16 the items, could you highlight the ones that are the pacing
17 factors?

18 MR. MIRAGLIA: Yes, sir.

19 COMMISSIONER ASSELSTINE: Great. Thank you.

20 MR. MIRAGLIA: With respect to the organizational
21 changes, there has been many organizational changes that are
22 providing more focused resource of management attention on the
23 Nuclear Mission within Toledo Edison. Senior Vice President,
24 Mr. Williams, has been appointed, reporting to the Chairman.

25 The Nuclear Mission staff has been increased from on

1 the order of 640 at the time, or shortly after the event, to
2 approximately 990 within the staff. That is a considerable
3 increase in the staff. Most of that staff is being moved to
4 the site, to directly support the activities at Davis-Besse.

5 New personnel have been added in terms of a new
6 plant manager, assistant plant manager for operations,
7 assistant plant manager for maintenance. There is a new
8 planning function that has been added to the organization.
9 And an engineering department and also materials program
10 manager, engineering to support the maintenance activities.

11 They have reevaluated their salary structure to
12 assure that they can get the individuals with experience and
13 maintain them within the facility. It is a two-step process
14 with 60 percent of the salary increase being granted this
15 coming calendar year. The remainder of the increase the
16 following calendar year based upon performance of those
17 individuals in the job.

18 They have elevated the status of the training
19 department, which now -- to a director status and reporting
20 directly to the Vice President.

21 So, many, many enhancements have been made and the
22 training staff has been more than doubled since the time of
23 the event.

24 Significant change has been made within the
25 management of the maintenance function within the facility.

1 They do now have, as I said, an assistant plant manager for
2 maintenance, many, many new procedures, and most significantly
3 is that additional first-line maintenance supervisors have
4 been added to the structure, which has improved the ratio
5 of supervisor to employee from 1 to 25, to 1 in 10 or less.

6 They have also minimized the amount of paperwork
7 that these supervisors would have to be involved in by
8 providing aides to the supervisors, and they are requiring
9 that 75 percent of the supervisors' time would be at the job
10 site where the maintenance functions are being performed.

11 This activity is an ongoing one and is a pacing
12 item, in that there is a large number of maintenance activities
13 and work orders that have been identified since the event in
14 order to make the modifications and changes, and this is
15 something that the Staff is monitoring right now.

16 Engineering support on the site has been provided.
17 It is directly looking at issues and problems and trying to
18 identify the root causes of the problems to assure that they
19 understand what the significance of the events are. Be sure
20 that the understand the design of the equipment and operations
21 personnel are involved with the engineering. Operations
22 personnel have been transferred to the engineering department
23 to get that interface between engineering and operations and a
24 similar type of interface has been instituted with respect to
25 the maintenance activities.

1 In the longer term, there is a very ambitious plan
2 to institute configuration management within the Davis-Besse
3 organization. This is a cradle-to-grave approach with
4 dedicated engineers assigned to specific systems to understand
5 the design of the system, the changes to the system, the
6 appropriate maintenance and careful feeding of those systems to
7 assure that they perform their designed functions.

8 The utility has indicated that this is about a 120
9 man-year effort. Its first phase is underway with four pilot
10 systems to be reviewed. And I think it is early this summer
11 where the first system, pilot systems will be developed. And
12 from these pilot systems they will expand it to all major
13 safety systems within the facility.

14 COMMISSIONER ASSELSTINE: Frank, is that effort
15 progressed to the point where you could say, or the Staff
16 could say that they now have configuration control of the
17 plant, they know what they have and have control of it?

18 MR. MIRAGLIA: I think if one looks at the systems
19 reviews that I will be talking about, that is a necessary
20 adjunct that they are doing right now.

21 One thing that they are doing right now is, they
22 recognize they have to understand the system is a containment,
23 and during this outage they have had teams walk down the
24 systems within the containment. So, even subsequent to
25 restart they can get on with the configuration management.

1 COMMISSIONER ASSELSTINE: Okay.

2 MR. MIRAGLIA: The program is one that will span at
3 least the next two years, sir. But they have certainly taken
4 a very large step in getting the program started.

5 COMMISSIONER ASSELSTINE: Okay. But at least prior
6 to restart when they complete the ongoing effort leading to
7 there, you will have confidence that they have configuration
8 control of what they have now, and understand what they have
9 now?

10 MR. MIRAGLIA: Well, configuration control, having
11 all the documents and that kind of thing, probably not. But,
12 an understanding of the systems and assurance that those
13 systems are functioning, yes.

14 COMMISSIONER ASSELSTINE: Okay.

15 MR. MIRAGLIA: May I have the next slide, please.

16 [Slide.]

17 This slide summarizes the review status to date from
18 the perspective of the Staff. As a point of reference, the
19 NRR staff has expended almost 5500 man hours since the event.
20 Regional staff has expended on the order of 7500 man hours
21 either in direct inspection or engaged in other activities
22 related to Davis-Besse. These numbers are exclusive of any
23 activities and manpower related to the IIT efforts that were
24 expended directly after the event.

25 In addition, we have about \$250- to \$300,000 worth

1 of contractual support have gone into the review of the
2 Davis-Besse activities.

3 With respect to the event-specific corrective
4 actions, the utility has filed root cause reports on all of
5 the equipment failures. They have identified the root causes,
6 the potential wider-spread concerns that that may mean to
7 Davis-Besse; have identified corrective actions. And those
8 reports have been received by the Staff.

9 The review of those reports -- nine of them have
10 been completed and we find acceptable. The remaining three
11 are under review. And it appeared we are going to find those
12 to be acceptable as well.

13 Thermal transient analysis and evaluations were done
14 by the utility and have been reviewed by the Staff with
15 respect to the transient behavior of the effect of design on
16 the reactor vessel as well as the steam generators. And it
17 appears that the thermal transient was within the design
18 basis of those pieces of equipment.

19 They have also taken steps with respect to the shift
20 technical advisor in putting him on a 12-hour shift, and he is
21 now two minutes from the control room in response to what was
22 experienced June 9th, 1985.

23 CHAIRMAN PALLADINO: Will he always be within two
24 minutes?

25 MR. MIRAGLIA: Right now I think in the longer-term

1 plan -- and the utility will speak to this a little bit later
2 -- I think the longer term plan is actually to get the STA as
3 part of the rotating shift.

4 There have also been major improvements in the
5 equipment and area locking valves and controls. If you recall
6 that, they have already made changes to substantially improve
7 access to important systems and valves.

8 The most significant effort that is underway, and
9 that is a pacing item, Commissioner Asselstine, in response to
10 your question, is a systems review. The utility had identified
11 31 systems initially, important to safety that would require to
12 be functionally tested prior to restart.

13 That 31 initial systems has expanded to 33 systems
14 and the utility has completed their systems review to identify
15 the functions that are important within these systems that are
16 to be tested and the Staff is reviewing those activities.

17 The Staff has been conducting its review in parallel
18 with the utility. We have a team, Staff people comprised of
19 Region III personnel, NRR, I&E, as well as contractors. And
20 we have at least two people available seven days a week to
21 follow the activities, to witness important tests, attend
22 meetings of the systems review committees and the like.

23 MR. DENTON: A key point here is the review was not
24 just on those systems that failed, but because there were so
25 many systems we wanted to be sure that all safety systems were

1 properly operable before restart. So, we have looked at the
2 generic complications and this review then encompasses any
3 system that might be called upon to prevent accidents.

4 CHAIRMAN PALLADINO: Does it include plans for
5 testing these systems?

6 MR. MIRAGLIA: Yes, sir. Right now, the first step
7 to identify the functions that must be tested. From the
8 functions they are developing the tests that would be
9 necessary. And that looks at the consideration, would the
10 normal surveillance tests provide the testing we need? Do
11 they have to develop special tests? Are they special tests of
12 a one-time nature, or are they special tests that should be
13 repeated?

14 And, all of this is part of this systems review and
15 test program. And that is probably the most pacing item right
16 now within the context of restart.

17 COMMISSIONER ASSELSTINE: I take it by proceeding
18 with your review in parallel, you are able to feed back any
19 questions or concerns that you have about what they are doing
20 right away, so that you are not waiting until the end to --

21 MR. MIRAGLIA: That's correct, sir.

22 In fact, the 31 systems were initially proposed.
23 The utility has set up an independent review group and we have
24 been working in parallel. And based upon that parallel
25 relationship the systems did expand to 31 as a result of our

1 comments.

2 COMMISSIONER ASSELSTINE That's good.

3 MR. MIRAGLIA: So we are working hand in glove.

4 MR. KEPPLER: We have got a lot of interaction with
5 the team, and I think it is going very well.

6 COMMISSIONER ASSELSTINE: Good.

7 MR. MIRAGLIA: There have been substantial
8 improvements to the decay heat removal reliability at
9 Davis-Besse.

10 That includes the addition of a third
11 electrically-driven pump. The pump has been installed, and is
12 capable of being powered by emergency diesels.

13 They have the modifications to the steam rupture
14 control system and there are also longer-term plans for
15 longer-term improvements of the system.

16 COMMISSIONER ZECH: Has the third pump been fully
17 tested?

18 MR. MIRAGLIA: I think there have been some
19 surveillance tests on the pumps.

20 MR. KEPPLER: I don't know whether it has been fully
21 tested, but it will have been by the time --

22 MR. MIRAGLIA: Prior to restart, it will be.

23 COMMISSIONER ZECH: All right. Thank you.

24 MR. DENTON: And there are also plans for the fourth
25 pump. So that the original pump that it replaced will be

1 operable at some time also.

2 CHAIRMAN PALLADINO: You say a fourth pump?

3 MR. MIRAGLIA: I'll get to that a little later.

4 The maintenance backlog reduction plan is needed for
5 restart. As I indicated, a number of maintenance work orders
6 have been produced as a result of all of these ongoing
7 reviews. The utility has committed that all outstanding
8 preventative maintenance work orders will be completed to
9 restart and they are coming up with a prioritization scheme
10 as to those maintenance activities that are required prior to
11 restart, which could be deferred to later, and a schedule for
12 those.

13 That is an item that the Staff is dialoguing with
14 the utility at this time. And the Staff will make a second
15 team visit in January to assess the progress from October
16 through January with respect to the organizational operation.

17 As has been indicated, the regional review for
18 readiness for restart has been an ongoing activity and will
19 continue right through restart and power ascension.

20 We have been following the systems review
21 activities. They have been looking at the root cause
22 investigations and the testing that went on to determine the
23 root cause investigations.

24 I mention feed and bleed capability. The utility
25 has provided analysis to show that the capability to feed and

1 bleed at Davis-Besse is adequate. The Staff has reviewed that
2 and we agree that the feed and bleed capability is adequate
3 capability at Davis-Besse.

4 CHAIRMAN PALLADINO: Are you taking credit for feed
5 and bleed and ECCS?

6 MR. MIRAGLIA: No, sir. But it is there and it is
7 in their operating procedures, and we did want to determine
8 that there was adequate capability to indeed remove decay heat
9 by that mechanism.

10 The Licensee has committed to provide additional
11 safety grade capability in this area by adding additional
12 valves that would allow more rapid depressurization of that
13 system, and that is a longer term improvement that the utility
14 has committed to.

15 CHAIRMAN PALLADINO: Is that a PORV?

16 MR. MIRAGLIA: It would be --

17 CHAIRMAN PALLADINO: You said "valves."

18 MR. MIRAGLIA: It would be safety-related valves.
19 Whether they call it a PORV or a pressure relief type valve of
20 safety grade on the pressurizers.

21 CHAIRMAN PALLADINO: You said "valves," plural, is
22 that right?

23 MR. MIRAGLIA: Yes.

24 MR. MC CRACKEN: Hopefully not a PORV because PORVs
25 do have a failure problem. If they were to put two ball

1 valves, safety grade in line on both steam generators, which
2 is what they are looking at.

3 MR. MIRAGLIA: This is what they are looking at for
4 the long term.

5 In addition, as Harold indicated, they are all --

6 CHAIRMAN PALLADINO: Steam generator did you say?

7 MR. MC CRACKEN: At the high point on the steam
8 generator.

9 CHAIRMAN PALLADINO: On the secondary side?

10 MR. MC CRACKEN: Primary side.

11 CHAIRMAN PALLADINO: Primary side.

12 MR. MC CRACKEN: That, in this case, happens to be
13 the high point on the loop.

14 MR. MIRAGLIA: In addition, as Harold indicated, the
15 utility has committed to reinstallation of the electric
16 startup feed pump in the longer term. So, from an auxiliary
17 feedwater point of view they will have two steam driven and
18 two electrical driven aux feed pumps.

19 CHAIRMAN PALLADINO: When are they going to add the
20 fourth one?

21 MR. MIRAGLIA: This would be post startup, sir, in
22 the longer term.

23 CHAIRMAN PALLADINO: Do you feel it is okay to wait
24 for that?

25 MR. MIRAGLIA: Yes, sir, because there will be the

1 third 100 percent capacity electrical driven pump installed
2 and operational prior to restart.

3 COMMISSIONER ASSELSTINE: Is the fourth one going to
4 be 100 percent capacity as well?

5 MR. MIRAGLIA: I think the rated capacity would be
6 less than, but I think it is fairly close to providing. One
7 would say maybe it is not quite 100, but it is very close to
8 being 100 percent.

9 COMMISSIONER ASSELSTINE: On the depressurization
10 capability, is that essentially an expanded high point vent
11 capability?

12 MR. MIRAGLIA: That would be one way of looking at
13 it.

14 MR. MC CRACKEN: Only it's not a vent. It actually
15 would be large enough to cause depressurization.

16 CHAIRMAN PALLADINO: Would they be automatic,
17 pressure sensitive or manually or electrically controlled?

18 MR. MC CRACKEN: They have not completed their
19 analysis yet. I would hope it is an automatic.

20 [Laughter.]

21 MR. DENTON: The intent would be to make it fully
22 compatible with the design of similar Westinghouse plants.
23 For example, have the same related capacity, have the same
24 sort of HPCI capacity. So that those differences that we
25 talked about so often would no longer exist.

1 CHAIRMAN PALLADINO: Okay. By asking my question, I
2 was trying to make sure we weren't talking about a relief
3 valve or safety valve type.

4 MR. MC CRACKEN: No. They haven't completed design
5 on it yet, but they are talking about putting safety grade
6 valves in. One on relief capability on each loop at the high
7 point, which is the top of the steam generator on the primary
8 side.

9 MR. MIRAGLIA: In addition, we looked at any
10 licensing actions that were outstanding at the time of the
11 event to assure that there is nothing there that would affect
12 restart.

13 The utility has also engaged, in this time period,
14 of reevaluating his fire protection program and has accelerated
15 and come up with a phased schedule response to the Appendix R
16 reviews.

17 I think in summary it is clear that the utility has
18 laid down an ambitious program, and has aggressively pursued
19 that program. A lot has been accomplished. And, while some
20 things still need to be done and followed up, we are very
21 pleased with the progress to date.

22 Jim, is there anything else that you would like to
23 add?

24 MR. KEPPLER: Yes. I might add a couple of points.
25 I do think Frank gave you a pretty good summary of

1 where it stands and you will get more detail from the utility.

2 But from my perspective, I would have to say that
3 the changes that we have seen since both you were out there,
4 Commissioner Asselstine and you, Commissioner Lech, have been
5 monumental.

6 There is a very effective team at the site right
7 now. You would see a lot of clear changes. And I think
8 Admiral Williams has done a good job of assembling and defining
9 the work load to be done out there.

10 They are taking a very orderly and disciplined
11 approach to completing the work. We don't see any shortcuts
12 being taken. And I think the point I would make is there
13 still is a lot of work left to be done for that in here,
14 telling you that the plant will be ready shortly sometime in
15 the first quarter of '80. Probably more toward the end of
16 that time frame.

17 But the pacing item that I see is the testing work.
18 The assessment of the operability of systems. But the program
19 that the utility has put in place, if carried out, will
20 clearly lead to a determination that the safety related
21 systems are operable.

22 And would have to say we are very comfortable with
23 the progress, to date.

24 COMMISSIONER ASSELSTINE: I take it that view is
25 shared by the residents?

1 MR. KEPPLER: Yes. Absolutely.

2 I think that you know we don't take Licensee
3 performance lightly to make that statement.

4 COMMISSIONER ASSELSTINE: Right.

5 CHAIRMAN PALLADINO: Does that conclude your
6 presentation?

7 MR. DENTON: Yes it does, Mr. Chairman.

8 CHAIRMAN PALLADINO: Thank you.

9 I have two questions. One, you have identified a
10 number of issues to be reviewed and resolved between now and
11 restart. Are there any others that we should know about,
12 major technical issues, particularly?

13 MR. DENTON: I don't think we see any, what I would
14 call hard spots. There is a considerable work remaining, but
15 there is every indication that those problems that are
16 encountered in testing will be resolved. And I think we feel
17 very good about the progress that has been made to date.

18 So, I don't know of any outstanding differences of
19 opinion between us and the utilities at the moment.

20 I mentioned this one about the holding company,
21 which is sort of an unusual issue. And we haven't really
22 explored the implications of that with the company yet.

23 Let me ask the Staff to be sure if there are any
24 other issues we would like to bring to your attention?

25 MR. KEPPLER: No.

1 MR. MIRAGLIA: No, I think we highlighted them.

2 CHAIRMAN PALLADINO: Let me ask you, are you aware
3 of any areas of concern by the ACRS?

4 Could you review the status of your consultation
5 with the ACRS?

6 MR. DENTON: We asked the ACRS to meet with us to
7 be sure if they had any concerns they would express them.
8 They are not on the critical path in the sense that we are not
9 waiting for a letter from the ACRS, we are just keeping them
10 fully informed as we move down the review program.

11 I notice Ray Fraley is in the audience. Perhaps he
12 might know of some that we don't. But, I don't recall that
13 they have brought any to our attention that have not been
14 resolved.

15 CHAIRMAN PALLADINO: Ray Fraley?

16 MR. FRALEY: Yes, sir.

17 CHAIRMAN PALLADINO: Identify yourself for the
18 record.

19 MR. FRALEY: Ray Fraley from the ACRS office.

20 We are planning to invite the Staff in to our
21 January meeting for an update on where the progress stands. I
22 presume if the Committee has anything that is specifically of
23 concern to it, it would identify it at that meeting.

24 CHAIRMAN PALLADINO: In January?

25 MR. FRALEY: Yes, in January.

1 And then have the Staff in for a final round in the
2 February meeting.

3 CHAIRMAN PALLADINO: Does the Committee plan a
4 letter on the restart issue?

5 MR. FRALEY: I don't think they have made up their
6 mind yet. I presume that they will decide whether a letter is
7 needed after they have looked at what is being done.

8 CHAIRMAN PALLADINO: And that might come in January?

9 MR. FRALEY: February -- well, they will have some
10 indication during the January meeting. But I think we really
11 won't know until the February meeting whether a letter is
12 necessary with any recommendations or not.

13 MR. MIRAGLIA: The Staff has met with the ACRS in
14 October, and where the outline of the course of action plan by
15 the utility was made, and the indication of what the Staff's
16 activities were to follow the Licensee's efforts were discussed
17 with the ACRS in October, I believe.

18 MR. FRALEY: Yes. There has been nothing specific
19 identified so far. But, I would guess at our January meeting
20 if there is anything of particular concern it would come up at
21 that meeting.

22 MR. DENTON: We have also met with the Committee on
23 the feed and bleed and auxiliary feedwater issues in separate
24 meetings. So, I am not aware of any issues that they have
25 raised with us.

1 It was more an intent to keep them fully informed
2 about the actions because they were so extensive in this area.

3 CHAIRMAN PALLADINO: Well, if the Committee has any
4 areas of concern that relate to startup, getting them early
5 would, I think, help resolve the issues.

6 MR. FRALEY: Yes, sir.

7 CHAIRMAN PALLADINO: Thank you, Ray.

8 Any other Commissioner questions?

9 COMMISSIONER ASSELSTINE: No.

10 COMMISSIONER ZECH: No.

11 COMMISSIONER ROBERTS: No.

12 CHAIRMAN PALLADINO: All right. Well, thank you
13 very much.

14 Let me now ask the representatives of Toledo Edison
15 to join us at the table.

16 If you would, Mr. Williamson, identify yourself and
17 your colleagues.

18 MR. WILLIAMSON: I'm John P. Williamson, Chairman
19 and Chief Executive Officer of Toledo Edison Company.

20 Gentlemen, Mr. Chairman, Commissioners, thank you
21 for your time today. We appreciate this opportunity for our
22 staff to come in and brief you on the tremendous program we
23 have had going at Davis-Besse and to bring you up to date on
24 not only what we have done, but our restart plans overall.

25 Let me say that we have been going through a

1 tremendous program, that we have accomplished a tremendous
2 amount, really in the last few months. We had many things
3 underway a year ago; authorized the third pump, that type of
4 thing. So, we were able to get a running start at the program.

5 As I indicated before, when I stepped in directly to
6 take direct responsibility over our nuclear program last
7 January, I felt we had an improvement program going, but it
8 wasn't going fast enough. The result of that was that I did
9 hire Admiral Williams to come in and head that effort. I
10 wanted a good, hardnosed, driving perfectionist to head the
11 effort, and I found the right man to do it.

12 The program is going ahead. We have accomplished a
13 lot. We have a lot to do, particularly in the testing
14 program.

15 We are looking forward to restart in the first
16 quarter next year. But naturally that depends on the testing
17 program. We think we will have a good program. I am delighted
18 with the improvements I see in the plant, and we are going the
19 right way.

20 Let me make one other point. When I inspected the
21 nuclear plants in Japan last March, one thing that impressed
22 me very much was their maintenance program and their
23 maintenance training facilities. I think that in many ways is
24 one of the very key items to preventing the type of problems
25 we had on the June 9th incident. And we have given that

1 particular attention, as you will hear, so that we are going
2 to have a very outstanding maintenance program with very fine
3 facilities for our people to work with.

4 Rather than take any more time from my staff, I
5 would like to turn this over to Admiral Williams and let him
6 and his very fine people carry on from here.

7 Joe?

8 MR. WILLIAMS: Thank you, John.

9 [Slide.]

10 You know I was hoping to be back here to see you
11 gentlemen along about the latter part of October for a November
12 start. But it turned out there was more out there to do than
13 we had anticipated.

14 I think we see light at the end of the tunnel now
15 and my fear is that it is a locomotive coming down with its
16 headlight on and I haven't recognized it yet, you know.

17 As I go through what we have done and tell you some
18 of the things that we have done that I did not tell you about
19 during the first meeting, and then a couple of things that I
20 told you I was going to do that I have not done precisely the
21 way that I told you at that time that I would do it. I will
22 be repeating some of the things that Frank and others have
23 said, but we will skip over those very quickly and move right
24 on.

25 Let's have the next slide, please.

1 [Slide.]

2 Let me introduce my people. Mr. Bill O'Connor is
3 assistant plant manager for operations; Mr. John Wood is our
4 new manager of systems engineering; and on my right is
5 Mr. Smith who is the assistant plant manager for maintenance.

6 This is the organization as it exists today. The
7 nuclear engineering group director was the new position that I
8 put in to head up the expanded engineering organization group.

9 The one in red over there is one that was not on the
10 slides you saw the first time. That is our information
11 management director. We have moved some functions out from
12 corporate, and I will show you an expanded slide on that. And
13 that was not presented to you at the first one.

14 Next please.

15 [Slide.]

16 This is the major part of our expansion, or at least
17 it is equal to maintenance. It is the nuclear engineering,
18 nuclear engineering group director, nuclear engineering
19 general manager in there who is seconded in from Stone &
20 Webster. He has been of great help in bringing this
21 organization into being.

22 The nuclear plant systems director on the left is
23 Mr. John Wood. That was an addition and that is where our
24 cognizant engineers are located.

25 We brought up the operations engineering from the

1 plant and expanded it. That is the lower left. And left the
2 plant with a small cadre of engineers which do liaison between
3 the plant and this organization.

4 Then we expanded our engineering service
5 organization. We will have a cad capability computer aided
6 design when we are through with our configuration management.
7 That will be a good system.

8 The remaining one over there was the engineering
9 organization that you saw in being to begin with, the nuclear
10 facility engineering director. All the people have been moved
11 out from downtown except for three who are involved in nuclear
12 fuel management, and I don't need them out there. They are
13 better off downtown with the bean counters.

14 [Laughter.]

15 Next slide.

16 [Slide.]

17 COMMISSIONER ASSELSTINE: You got them all out at
18 the site?

19 MR. WILLIAMS: Yes, sir.

20 COMMISSIONER ASSELSTINE: They are getting out into
21 the plant?

22 MR. WILLIAMS: Yes, sir.

23 An engineer that doesn't system check his FCR is --

24 Okay. We instituted a planning department under the
25 plant manager immediately -- in last July

1 The computer systems manager portion of that, I put
2 that in there because the gentleman that I made the head of
3 the planning was the one that had the most talent in that
4 area. And it really didn't belong there.

5 Since that time I have replaced Mr. Scheifers as
6 planning superintendent with an equally qualified gentleman,
7 Mr. Salowitz, who used to work with me at Electric Boat and
8 later down at GPU, and he is out there. Mr. Scheifers has
9 moved up to be the director of that information management
10 system, and I have moved the computer systems out of there.

11 Next, please.

12 [Slide.]

13 The nuclear projects director -- I show this -- he
14 is the gentleman that takes care of construction. The things
15 that maintenance does do. All the PCR's, the buildings, this
16 type of thing and uses the outside skills. We added the
17 materials manager to him.

18 And at that time I told you I was going to bring all
19 the material function from corporate and put it in the
20 station. It turned out that he didn't want that. He wanted
21 part of it, but left part of it with corporate and it has just
22 worked out extremely well. It is really a fine functioning
23 operation and we did not need to move everything under the
24 station.

25 Next, please.

1 [Slide.]

2 We had a study done. It was ongoing at the time
3 that we briefed you of the quality assurance department. At
4 the time we moved out there it was not one of the critical
5 issues, and so I proceeded a little slowly on it. But when
6 the study came out there were obviously some things that
7 needed to be done.

8 So, we have expanded the operation and we have hired
9 a new quality assurance director. It is Mr. Ramsey. He used
10 to be vice president of quality assurance at Marble Hill in
11 Indiana before it shut down. And so he is extremely well
12 qualified and the gentleman that was director has been moved
13 into a new branch which is quality engineering manager. And
14 so we have got that organization the way we need it.

15 Next, please.

16 [Slide.]

17 This is the new information management director. We
18 have brought the records out to the Nuclear Mission. Corporate
19 was doing that.

20 The document control function and correspondence
21 control has come out and the computer systems manager -- of
22 course, he will have all the computers on the site, the care
23 and the feeding of them. But the thing that he will really be
24 engaged in is handling the data flow for the configuration
25 management program. It will be a real-time system and it is

1 his responsibility to make certain that all the data gets in
2 and that it is put in under quality assurance conditions such
3 that we do have an audit trail on everything.

4 I will speak more to configuration management in a
5 minute, sir.

6 Next, please

7 [Slide.]

8 So, just to summarize, we have a new centralized
9 planning department. It is working. It has had growing
10 pains, because we threw it into the breach and we said, you
11 are new and here is the -- now start planning these 2000
12 functions. And so there they were without ever having got off
13 the ground. But, they picked up speed and they are doing
14 well. And they are essential, because we have an awful lot of
15 work and an awful lot of testing to get scheduled.

16 The previous plant manager has assumed the duties of
17 the expanding engineering division. And as I said before,
18 that is great because he takes an operational flavor to the
19 engineering department, which has certainly proven to be a
20 valuable move.

21 Nuclear division has been enlarged and is being
22 staffed. And the staffing is moving along as you will see.
23 And the position, nuclear plant systems director has been
24 filled by Mr. Wood.

25 Next, please.

1 [Slide.]

2 We have a new plant manager in place. And he has
3 his feet firmly on the ground and that is going well.

4 System plant manager operations was established.
5 Mr. O Connor was elevated to that position and that is going
6 well. He has produced quite a few new operators here in the
7 last -- and SROs in the last two months.

8 Position system plant manager maintenance, Mr. Smith
9 on my right has got that organization going pretty well, or
10 well.

11 The maintenance department has been reorganized,
12 enlarged and expanded, and I will show you that.

13 And then the position of materials manager has bee
14 established.

15 Next, please.

16 [Slide.]

17 Position description for all management positions in
18 the Nuclear Mission were completed on October 15th. All of
19 the mission responsibilities, department responsibilities that
20 were enunciated in the PDs were made out for all of the
21 people so that they know what it is that is expected of them.

22 Now we are having to fine-tune that. That was a
23 voluminous, tremendous quantity of paperwork to produce.

24 I think one of the things that ought to be recognized
25 is the same people that were producing all of this paper and

1 doing this are the same people that were directing the task
2 force of contract engineers we brought in to look at all the
3 systems and do those things and do their own jobs. And, you
4 know, it has just been an 18-hour day, 7-day a week. And it
5 has been a long time since July. And they have done a
6 marvelous job.

7 All the Nuclear Mission personnel, except the fuel
8 department, has been moved to the site. New QA director. We
9 talked about that.

10 Next slide, please.

11 [Slide.]

12 New organization structure approved. The staffing
13 increases from 890 to 930, and that was approved by
14 Mr. Williamson. The further increase is related to moving
15 records and document control and all out from corporate and
16 putting it under the Nuclear Mission.

17 We really won't grow to 990 because as I was -- this
18 is a fluid thing as to what we take under it. Some of the
19 things we will be doing, we mentioned the holding company.
20 They have a computer outfit, so probably some of that that I
21 have envisioned of being an in-house capability will probably
22 use them because it will be cheaper. But, we don't know all of
23 that yet.

24 As John said, we can't really talk about those
25 things. But, I am holding that in abeyance until that is

1 resolved.

2 60 percent of the increase of the salaries is being
3 provided on January 1st, 1986, and 40 percent on January 1st,
4 1987. We are competitive with anybody now. We can hire
5 people, good people.

6 We have raised the SRO license bonus from 550 to 800
7 a month. And on-shift RO license bonus has been increased
8 from 485 to 550 a month. And we are competitive there with
9 anybody, too.

10 COMMISSIONER ASSELSTINE: Do you find now that you
11 are in a position where you can both retain good people and
12 attract those where you need them?

13 MR. WILLIAMS: We can attract. I don't know -- not
14 enough time has passed yet to measure, really, the retention.
15 But we have not lost anybody. Well, we have. We lost one
16 chap that wanted to go to school -- two that wanted to go to
17 college to get a degree. One of them is coming back.

18 [Slide.]

19 The recruiting got underway, really, in October.
20 And we have had three career days where we bring people in,
21 their wives if they want to bring them. We put them in two
22 days and our managers go down and interview them at the
23 hotel. We give them tours of the site, and sell them. And we
24 have had 125 -- 46 offers, 28 acceptances, 3 offers pending,
25 22 future offers being developed. And they should have gone

1 out yesterday.

2 And, we have two career days planned in December for
3 35 applicants.

4 The manning status was 644 on July 1st right after I
5 talked to you. 686 on December 1st. 244 vacancies. We put
6 38 contracts into the seats.

7 Now, the jobs are being done that is required of
8 those positions that are not yet filled. But, they are not
9 the type -- we don't have the type of contractor on site that
10 the boys want to really sit in that seat in a line capacity.
11 So, he is task driven, you know, he is not in there on his
12 own.

13 So, we will meet our goal of staffing the entire
14 plant up in '88.

15 Next, please.

16 [Slide.]

17 Configuration management plan is, as I said, an
18 ambitious program. We know a lot about what we have in the
19 plant. There have been configuration management programs
20 going on out there before. It was not on the scale that this
21 one is, because we intend when we get through to have complete
22 data on every thing and every system out there collected under
23 quality assurance conditions, put the data in it. This gives
24 us the information that we need to then keep the plans
25 updated. Gives us the information we need then to know what

1 it is when we are redesigning something, or it gives us the
2 base for a spare parts inventory. We can manage it.

3 The vendor manuals had to be reviewed and brought up
4 to date to make sure that they agree with the components that
5 we have out there. This provided us then a good basis for the
6 preventative maintenance program and also enables us to do
7 repairs in a professional manner, know what we are doing.

8 So, we will get that started.

9 [Commissioner Asselstine left the room.]

10 We were going to do the four -- I told you before
11 that I was going to put an RFP on the street. At that time
12 we planned to go out with a prime contractor and let him come
13 in and do. And the more we worked on the RFP and the more I
14 sent it back, it became apparent that that was one way that we
15 could be had very easily.

16 So, we set up our own in-house project manager. But
17 we have him backed by very professional people from Mandel,
18 Panoff and Rockwell. And we are going to manage the people
19 we bring in instead of giving it to a contractor just to do.

20 And the organization is set up and it is staffed,
21 and the plan is out. And we are collecting the data in
22 containment now, because when we close that door we don't open
23 it for a long time. And then we will attack the other four
24 systems that we said were prototype.

25 Our object, of course, is to develop system

1 description and really give our people design basis. They are
2 easy to read, easy to refer to with the PIDs that reflect the
3 systems. You know, good, readable PIDs.

4 Next please.

5 [Slide.]

6 Fire protection program. As I said, they were
7 pursued in compliance with Appendix R, phase 1. 30 technical
8 programmatic issues related to fire protection compliance
9 assigned and prioritized. We know where we are going.

10 We developed a detailed plan. We will have the
11 assessment for Appendix R in to you by March 6 of '86.

12 We have updated the fire hazards analysis report.
13 Our update will be available March 6 of '86.

14 We will revise the tech specs June 1st, 1986.

15 [Slide.]

16 Going on with the fire protection program, the
17 engineering design package development -- to show you the
18 magnitude of it -- we have identified 64 FCRs to date. We will
19 complete 24 of them by the fifth refueling, which will be some
20 time in '87.

21 The engineering scheduled to be completed by the end
22 of this year.

23 And there are such things as -- there are 17 barrier
24 modifications, for example, upgrading walls, installing new
25 dampers. 6 safe shutdown modifications. So, it is a

1 well-disciplined program and we are going to do it right.

2 And then the Phase 2 will go from February to August
3 of 1986 and that will be the finalization of the fire
4 protection organization identification of staffing
5 requirements.

6 Right now I have an organization in place, but I
7 don't have permanent people. I have had to second people in
8 it, because it is hard to find engineers in this area that are
9 of the type you want. So, when I say we will finalize the
10 fire protection organization, it means at that time it will be
11 permanent Toledo Edison people rather than seconded contractor
12 people.

13 CHAIRMAN PALLADINO: When do you feel you are going
14 to be in compliance with fire protection requirements?

15 MR. WILLIAMS: Resolution of remaining technical
16 issues will be August 1986. Just a minute.

17 John, Mr. Wood, do you have an appreciation for
18 that.

19 MR. WOOD: I don't have an appreciation beyond the
20 August '86 date.

21 VOICE: Sixth refueling outage.

22 MR. WILLIAMS: The sixth refueling outage. Okay.
23 That then will be in '88 -- late '88.

24 CHAIRMAN PALLADINO: So, by late '88 you expect to
25 be in compliance with the fire protection requirements.

1 MR. WILLIAMS: Full compliance with Appendix R, yes.
2 sir.

3 Next, please.

4 [Slide.]

5 Another ambitious project there is to provide the
6 mission with the procedures that it needs. And, if you look
7 down that left-hand column you will see that I need 365 that
8 must be completely done by restart.

9 On the second we had 28 completed and 201 in
10 process.

11 We have quite a battery of people that are drafting
12 procedures and reviewing procedures and a lot of the work that
13 Mr. Smith is doing in maintenance is controlled -- the time of
14 starting is controlled by whether we can get a procedure on
15 the street with which to --

16 CHAIRMAN PALLADINO: Are these people or --

17 MR. WILLIAMS: No, sir, those are procedures.

18 CHAIRMAN PALLADINO: Procedures?

19 MR. WILLIAMS: Yes, sir. And I require -- as you
20 notice there, Mr. Chairman, 365 in the left-hand column at
21 the bottom there, for restart.

22 But then after restart we still have 1765 that we
23 have identified that we must write. And we are having to do
24 that without conflicting with the existing procedures that may
25 be on the street.

1 So, it is a complex operation.

2 CHAIRMAN PALLADINO: Now, are we clear why you don't
3 have to have the additional procedures done before restart?

4 MR. WILLIAMS: Yes, sir. They have been reviewed.
5 They are things -- if you take the 801 maintenance procedures
6 that Mr. Smith has that he wants to do after restart, those
7 are things that he doesn't need now to do work, but he knows
8 that he needs in place to do work that he sees that are
9 upcoming.

10 He wants to be able to better control the testing,
11 the surveillance testing, this type of thing.

12 The 229 for operations are the ones that Mr. O'Connor
13 -- Bill, do you want to tell them what they are?

14 MR. O'CONNOR: Yes, sir.

15 As an example, in the operations area we have say a
16 monthly surveillance test on a component cooling water pump,
17 which has four phases. There is three different pumps which
18 require the pump to be operated for a specified length of time
19 and a specific discharge pressure and flow rate. And then a
20 valve lineup to be performed.

21 And it is one procedure now which is, you know, 100
22 pages thick. To human factor this it will turn into about
23 four procedures, so that we can give the operator, when he is
24 doing pump number one, we give him just that procedure.

25 So, in my particular area a single procedure for a

1 component coolant water monthly test will turn into four
2 procedures. And that is what these numbers reflect for the
3 operations area. An expansion of our current procedures into
4 smaller --

5 CHAIRMAN PALLADINO: They are replacing existing
6 procedures?

7 MR. O'CONNOR: Yes, sir.

8 MR. WILLIAMS: Right.

9 CHAIRMAN PALLADINO: And are the existing procedures
10 wrong, misleading, difficult?

11 MR. O'CONNOR: No, sir.

12 MR. WILLIAMS: No, sir. They are just -- we are
13 going to make them more readable, more easy to use.

14 And in the maintenance procedures, you know we have
15 always done work out there by skill of craft. And we are
16 moving from the skill of the trade concept to procedures. And
17 wherein we need procedures to get the work done for restart,
18 we are writing them. But, where we don't have jobs, we are
19 going to get them written so we don't have to wait on them the
20 next time. We will have them in place.

21 Next, please.

22 [Slide.]

23 We have had the training program enhancements that
24 Frank referred to, and I want --

25 CHAIRMAN PALLADINO: Just one other question on the

1 previous slide.

2 MR. WILLIAMS: Back up that slide.

3 [Slide.]

4 CHAIRMAN PALLADINO: You say you have 365 going to
5 be completed for restart?

6 MR. WILLIAMS: Yes, sir.

7 CHAIRMAN PALLADINO: 1765 -- are these all going to
8 be done in '86, do you expect?

9 MR. WILLIAMS: Yes, sir.

10 CHAIRMAN PALLADINO: All right. Thank you.

11 MR. WILLIAMS: Next, please.

12 [Slide.]

13 In the training area, we have improved the staffing
14 of the training. We are now up to 44 of the 54 approved
15 positions, and we have 10 contract instructors.

16 We are on schedule for the NUMARC commitments.

17 [Commissioner Asselstine returned to the room.]

18 And the facilities, the dedicated training labs are
19 about ready for use. They are really extremely well equipped.
20 The new training offices and classrooms are as good as I have
21 ever seen. And we are going to have a plant-specific simulator
22 on site and operable by December of '88.

23 Next slide on that, please.

24 [Slide.]

25 Here is laboratory facilities. We have mechanical

1 maintenance lab, 1440 square feet. Well equipped machine
2 shop, air conditioning and refrigeration equipment, vibration
3 analysis equipment.

4 Electrical maintenance lab has all of the major
5 equipment that anybody could want to work with.

6 The instrumentation and control lab includes a
7 lab-volt process control simulator and a control rod drive
8 part task trainer.

9 Then the chemistry and health physics lab is
10 similarly well equipped.

11 It is a really nice installation.

12 CHAIRMAN PALLADINO: Where do your people get
13 simulator training now?

14 MR. WILLIAMS: Lynchburg, B&W.

15 MR. WILLIAMSON: Mr. Chairman, may I say that I
16 think this area is very important. I think that thorough
17 training, the detailed procedures to do maintenance is one of
18 the keys to the operations. And our people have a sign in the
19 maintenance facility that I insisted on, saying "Do it right
20 the first time."

21 And that is the philosophy we are really adopting on
22 this thing.

23 CHAIRMAN PALLADINO: In addition to procedures on
24 management, do you have any mockups on particularly difficult
25 areas that require maintenance?

1 MR. SMITH: Yes, sir, we do. We have several
2 different mockups and several different sets of training
3 devices that are both in the labs and in the shops.

4 One of the programs that we have implemented is the
5 pre-job briefing program which will include maintenance
6 technician input, new mockups that we need in the future for
7 other detailed pieces of work.

8 COMMISSIONER ASSELSTINE: Are these labs part of the
9 new expanded maintenance shop facility, or is that separate
10 from this?

11 MR. SMITH: They are in our training facility.

12 [Commissioner Roberts left the room.]

13 CHAIRMAN PALLADINO: Having been to Japan and having
14 seen what they do in maintenance, do you think you are
15 approaching the kind of facilities they have? Or, would you
16 comment on how you think your facilities would compare.

17 MR. WILLIAMSON: I think we have a good start in
18 going in their direction. Certainly we do not have the
19 partial mockup of the reactor itself, or the head, or the
20 steam generator tubes, that type of thing.

21 But the facilities I see going in are the type of
22 components I saw over there where the men can really get in
23 and get hands-on training in working with things, and working
24 with things that have deliberately been modified a little bit
25 so that they can really find where the problems are, that type

1 of thing.

2 We have a good start on it.

3 CHAIRMAN PALLADINO: We probably can overemphasize
4 maintenance, but I don't think I could possibly do that.

5 MR. WILLIAMSON: No.

6 CHAIRMAN PALLADINO: I read such things -- I read
7 one last night where in doing functions, maintenance f unctions
8 on a panel, they bumped something because it was so crowded,
9 and that led to the SCRAM of the reactor and other follow-on
10 events.

11 Are you giving attention to the fact that sometimes
12 maintenance has to be done under less than ideal condition?

13 MR. SMITH: Yes, sir.

14 One of the things that we have currently done, we
15 have started a program of sending our instrument control
16 technicians to Lynchburg also for a week on the simulators so
17 they can better understand the overall intricacy of the
18 control board in little functions. Just like you say, the man
19 was working on replacing a light bulb and SCRAM'd the reactor.

20 We are developing a better awareness. We have all
21 of our people now scheduled into a three-week plant systems
22 program to give them a more in-depth understanding of how the
23 plant functions and how the systems interrelate so that the
24 pump mechanic working on the pump will have a better feel for
25 his impact on the operability of the system once he has

1 completed his work. We are getting very good results out of
2 those programs.

3 MR. O'CONNOR: Along the same lines with the licensed
4 operators this year at their request, we sent them to the
5 maintenance technician training on Limitorque valves, where
6 they went through all the circuit analysis and disassembly and
7 reassembly of the valves.

8 So, they are getting a better appreciation for what
9 the maintenance guys do when we call them up and say, hey,
10 this Limitorque isn't functioning exactly right.

11 COMMISSIONER ASSELSTINE: Good. Good.

12 CHAIRMAN PALLADINO: Just one more minute on
13 maintenance.

14 A number of the things one reads about are people
15 working on the wrong train. I presume you are giving attention
16 so that is less likely to happen?

17 They pull the fuse on the wrong set of equipment
18 that they are going to do maintenance on.

19 [Commissioner Roberts returned to the room.]

20 MR. WILLIAMSON: I think that comes down to the
21 ratio of supervisors to workers that Mr. Smith has gone into.

22 And you know, when you reduce the foreman from one
23 to twenty down to one to six, then that gent can do a lot to
24 control what his people do in the field.

25 CHAIRMAN PALLADINO: I think to the extent you can,

1 you might just look over the experiences that come in almost
2 daily, because they tell you a lot about where to look for
3 problems in maintenance.

4 MR. SMITH: Yes, sir. Part of what we have done in
5 that area also is a required reading program for first line
6 supervision where I can input those experiences to the
7 individuals. So, they do review those things and understand
8 them.

9 Also, keep in mind the three-week plant
10 familiarization program for the maintenance personnel also is
11 a big aid in helping him to understand you have got to get on
12 this train, and where this train is at.

13 CHAIRMAN PALLADINO: Okay. Fine.

14 MR. WILLIAMS: Next, please.

15 [Slide.]

16 MR. WILLIAMSON: Joe, if I can just add, I think one
17 of the other things that I learned on the Japanese visit was
18 that they are putting their engineers through the similar
19 maintenance training facility they have, and this is the way I
20 would like to see us go, too, because I think we have to get
21 away from the theoretical and blend the practical on in.

22 But, it is very, very interesting to go into a plant
23 and have your people open up some of the cabinets and show
24 you some of their problems on maintaining things.

25 So, long range, I think we in the industry have to

1 take a closer look at how we can make things easier to
2 maintain, that in the original designs and all, were well
3 designed but not with sufficient maintenance space in mind.

4 COMMISSIONER ASSELSTINE: Yes.

5 COMMISSIONER ZECH: Glad to hear your emphasis on
6 maintenance. And, referring to the Japanese plants, is your
7 goal to get the Davis-Besse plant as clean as the Japanese
8 plants?

9 MR. WILLIAMSON: Our goal is to get the Japanese
10 plants as clean as Davis-Besse will be.

11 [Laughter.]

12 COMMISSIONER ZECH: Well, I'd suggest your first
13 goal should be to try to get your plant as clean as theirs.

14 MR. WILLIAMSON: It was very interesting to go
15 through those.

16 But, I did notice the turbine that I did not inspect
17 was not as clean as the one I went by in one of the plants over
18 there, too.

19 But, if you could see what we have accomplished so
20 far, I would say that it is very comparable to what I was
21 seeing in Japan. Very comparable.

22 COMMISSIONER ZECH: I'll be back to take a look one
23 of these days.

24 MR. WILLIAMS: We are going to show you some
25 photographs in just a minute.

1 I'm going to turn the maintenance improvement
2 program discussion over now to Mr. Smith who is system plant
3 manager for maintenance.

4 MR. SMITH: Since our last meeting there have been
5 several improvements in the following areas.

6 [Slide.]

7 Organization and staffing; training, maintenance
8 administrative and technical procedures, our maintenance
9 activities, spare parts and material control, our engineering
10 interface and support, plant cleanliness and material readiness
11 and our new maintenance facilities.

12 Next slide.

13 [Slide.]

14 Our new organization has been established. We
15 brought in new maintenance personnel, we have increased the
16 supervisory personnel for each discipline, first line
17 supervision are now in much better ratios to crafts --
18 mechanical area one to ten, electrical one to six, I&C area
19 one to seven. We have scheduled regular meetings for improved
20 departmental communications, and we have established a
21 permanent position of training foreman in each of the areas.

22 [Slide.]

23 This is a look at our new staff organization chart.
24 The current maintenance organization is 199 people. The
25 training foremen positions have just been recently established

1 as permanent, full-time positions rather than a collateral
2 duty.

3 Next slide.

4 [Slide.]

5 In the area of training, each discipline does have
6 its training foreman.

7 We do have the training shift concept. I recently
8 reviewed and approved three-year training schedules for all
9 the disciplines.

10 We do have the training councils in place. They
11 have a very big hand in developing the training schedules and
12 establishing the course curriculums for those schedules. They
13 have also helped to do the first-stage progression of our INPO
14 accreditation program which is to review the job analysis and
15 derive the course curriculums from the job analysis.

16 We are still, to some extent, using outside
17 organizations or facilities to help support us. Our new
18 training labs will be in full operation in December. They
19 look to supplant most of our outside training use.

20 [Slide.]

21 In the area of plant cleanliness and material
22 readiness, we have --

23 COMMISSIONER ZECH: Excuse me. If I might interrupt
24 for a second. That is a very important initiative as far as I
25 am concerned. When you integrate your training with your

1 people who are doing the maintenance -- that is what you are
2 telling us, I guess?

3 MR. SMITH: Yes, sir.

4 COMMISSIONER ZECH: That really is important,
5 because you can have a training program that is pretty good
6 off in isolation by itself. But, when you integrate it with
7 the people that are actually doing the maintenance work on the
8 plant, that is very important. And I think that is something
9 that I appreciate the effort that goes into it.

10 Also, it means your maintenance people, your senior
11 people, have a real daily involvement in the training program.
12 And again, that is to me, a very important initiative.

13 MR. SMITH: Yes, sir.

14 Currently the training council is composed of craft
15 personnel, a ratio of one for every ten craft personnel in
16 the discipline. Our largest training council is for the
17 mechanical shop. There are seven members on that training
18 council.

19 Their charter has a required meeting monthly, but
20 they are currently meeting about once a week because of the
21 amount of work they do.

22 The training department manager and myself have to
23 formally answer any concerns in the meeting minutes.

24 COMMISSIONER ZECH: It is a new initiative, I
25 presume?

1 MR. SMITH: Yes, sir.

2 COMMISSIONER ZECH: Good. Very good.

3 MR. SMITH: In the area of plant cleanliness and
4 material readiness.

5 [Slide.]

6 We have currently devoted some 26,000 manhours to
7 the area of plant cleanliness. There are some pictures coming
8 around. We have some slides to show in that area.

9 [Slide.]

10 This is a picture of our auxiliary feedwater
11 pump. Something we are not very proud of. We have not gotten
12 down to that level to work on it yet. We have had many other
13 activities and modifications in progress down there.

14 [Slide.]

15 This is the general area around it. As you can see,
16 the insulation is --

17 MR. WILLIAMS: This is the before, understand.

18 MR. SMITH: This is the before.

19 [Slide.]

20 The next set of slides -- this is our circulating
21 water pump. As you can see it is considerably different shape
22 than that which was before.

23 [Slide.]

24 This is our water treatment facility. This area we
25 started on first. We currently have it just about completed.

1 As you can see we have to recoat the clarifier well there, but
2 that is the last piece of work we have to do there.

3 [Slide.]

4 This is the training ground for our plant station
5 services folks where we instill in them what we require for
6 the rest of the plant to look like.

7 [Slide.]

8 MR. WILLIAMS: We started that because we thought
9 there was no work going on this area. The rest of the plant
10 we are so busy working, you couldn't get in and do any
11 cleaning.

12 He is moving into the turbine building now. But,
13 that is the way it will look when we get through.

14 [Slide.]

15 MR. SMITH: We have some area spare parts and
16 materials control. Mr. Tom Childs, our new materials manager
17 --

18 COMMISSIONER ZECH: Good start, I'll say that.

19 COMMISSIONER ASSELSTINE: Sure looks like it, yes.

20 MR. SMITH: In the area of spare parts and materials
21 control, Mr. Tom Childs, our new materials manager has assumed
22 responsibility for the overall coordination of the spare parts
23 program and, of course, materials control is his
24 responsibility.

25 We do have an ongoing spare parts identification

1 program that involves system engineers, planning organization,
2 maintenance organization and materials control.

3 Mr. Childs and his organization have reviewed
4 inventory to all the surplus material on site, have removed
5 from site that material which was not applicable to the plant,
6 have reidentified those things that got lost, if you will, in
7 the paperwork shuffle, and they are reusing those in the plant
8 where possible.

9 We are very pleased with the results that Mr. Childs
10 has been able to accomplish in the last three months.

11 [Slide.]

12 These are pictures of our site warehouse.

13 [Slide.]

14 Had you been there before, you would be literally
15 amazed at the amount of organization that he has been able to
16 bring to bear in just the last few months.

17 MR. WILLIAMS: He has pulled everything out of the
18 rest of the site, he has inventoried it, put it in there. We
19 found hundreds of thousands of dollars of parts that we didn't
20 know we had, and we found a lot of things that go back to
21 construction and we are surplusizing that, and going through it.

22 It is really magnificent. We don't hear this
23 business any more of, I have a shortage of material, I can't
24 do the job, except for new jobs that have come up.

25 MR. SMITH. In the area of maintenance procedures.

1 [Slide.]

2 We really already covered that area. We will skip
3 that one real quick.

4 [Slide.]

5 Corrective maintenance and modification work
6 backlogs. As you can see, of the 1339 that existed on June
7 9th, we have closed 907 of those.

8 Of the remaining 400 and some, approximately 37 are
9 preventative maintenance items. All but one of those
10 preventative maintenance items will be completed before we
11 enter mode 4. The last remaining item is a PM that has to be
12 done during mode 4.

13 So it will be accomplished as part of the restart.

14 In the current area, 3547. We have closed 1822.
15 The delta is right now being reviewed by an independent
16 organization as to which ones are to be prioritized to be done
17 before restart.

18 MR. WILLIAMS: Let me speak to that a minute.

19 Those figures there show you that of the current
20 ones that are generated, there are 1700 that are not
21 accomplished and about 400 of the backlog which is 2100. We
22 will probably end up with about 3000 before we are through
23 now, because we are still --

24 CHAIRMAN PALLADINO: The work order load is still
25 growing?

1 MR. WILLIAMS: Yes, sir. It is growing. But ,we
2 will work that done.

3 This is because our system review, our 32 or 33
4 system review has generated corrective actions. And so -- and
5 we have the FCRs, the field change requests. You may have
6 one workorder associated with those, or you may have six that
7 are generated with the FCRs. And we have a lot of FCRs to do.

8 But, we have the independent review committee, which
9 was the very professional group charged with reviewing the
10 work that the engineers did in group reviews of the system.
11 That group has now been put into the process of reviewing
12 these maintenance workorders to see which ones had to be done
13 prior to restart, and which ones back.

14 And that is what Frank was talking about in the
15 previous briefing that that is the plan of action. We won't
16 do all of these, nor need they be done. But we will have it
17 -- we will know precisely which ones have to be done, and we
18 will get the rest of them done after we get the plant up and
19 operating. But, we will have a plan for doing them.

20 The important thing, I think, is that out of that
21 backlog on June 9th, we worked off three fourths of those
22 already.

23 Next slide, please.

24 [Slide.]

25 Preventive maintenance, PMs. 405 on June 9th. We

1 worked off 369. Currently we have generated since June 9th,
2 1029. We have worked off 663, and they will all be gone
3 before restart. No PMs will be outstanding at restart.

4 Next, please.

5 [Slide.]

6 And this is our new five-story building that is
7 being constructed. It will have our machine shops, electrical
8 shops, control and instrumentation shops and space for the
9 craft and quality control people right down next to the plant
10 itself.

11 And then, of course, we have bought MOVATS for
12 testing Limitorque valves, and we will talk more about those
13 later.

14 Next, please?

15 [Slide.]

16 There is the plant under construction. Steel is up,
17 going up. That is a five-story building that will contain our
18 shops.

19 Mr. O'Connor, would you take this one, please?

20 MR. O'CONNOR: Yes, sir.

21 [Slide.]

22 These four major areas in the operational and
23 procedural changes.

24 The first one is training and administrative. While
25 the operators always were very careful in their adherence to

1 procedures, we are emphasizing more that especially in
2 emergency procedures, there is no room for interpretation.

3 When they get to one of the action steps, these have
4 been well thought out ahead of time, and that trigger point is
5 the point at which the action is taken, not the fact that you
6 have five more minutes or two more minutes.

7 So, when we say increased emphasis on procedures,
8 it is primarily in this area.

9 We have some very specific training on what we call
10 high priority-infrequent operator actions such as the trip for
11 autovalve. This training has begun for the equipment
12 operators and licensed operators in the plant. We have about
13 20 to 25 other items that will be trained upon before we
14 restart.

15 Manual versus automatic safety system actuation, the
16 philosophy on this, the reactor operators are required to
17 state their intentions for manual actuator safety system to
18 the control room SRO before performing this act, so that the
19 control room SRO can essentially grant this permission and
20 state that it is all right to manually actuate the steam feed
21 rupture control system or whatever it might be.

22 The pre-startup training on these areas began on
23 Monday for the licensed operators and will continue through
24 December and January and into February. We are on a rotating
25 training cycle for each of the shifts.

1 We have had significant changes to our emergency
2 operating procedures, especially what we call EP1202.01, which
3 is our major reactor shutdown procedure.

4 This includes all of the new modifications for the
5 motor-driven feed pump, the criteria for actuation of PORV
6 cooling or feed and bleed cooling based upon a temperature
7 rather than a rather ambiguous steam generator level and
8 decreasing pressures.

9 The SRO is required to remain in the control room
10 any time this procedure is in effect, unless he is properly
11 relieved by another SRO.

12 We have provided manual pressure temperature plotting
13 capabilities for the operators mounted right on his console,
14 should the safety parameter display system not function
15 correctly.

16 By the way, since the system was repaired with the
17 new fiberoptic cable, we have not had any outages on the SPDS
18 since that time.

19 COMMISSIONER ASSELSTINE: Great.

20 MR. O'CONNOR: We have a new notification checklist
21 provided for the reactor operators and the shift supervisor
22 and SCA in the control room. It is essentially the one
23 provided by the NRC, the most recent revision to this so that
24 the control room operators and the shift supervisor can go
25 through this checklist, have all the data prepared before the

1 emergency notification phone is picked up, so that the
2 information provided is very timely and accurate to the duty
3 officer.

4 As previously mentioned, the shift technical advisor
5 shifts have been established on a 12-hour rotation. They will
6 begin this rotation on January 2nd of this year, to support
7 our restart testing. They are going to be one of the key
8 coordinators for the testing activity and operations.

9 The STA office was moved in August over to the fifth
10 floor of the administration building on site, which is right
11 adjacent to the turbine building, so they can be out of their
12 office into the control room in just a matter of a minutes or
13 so.

14 CHAIRMAN PALLADINO: Do you have enough STAs to
15 handle every shift?

16 MR. O'CONNOR: Yes, we do, sir. And we have seven
17 of them --

18 CHAIRMAN PALLADINO: Do they have enough background
19 regarding the plant so they feel confident in their capability?

20 MR. O'CONNOR: Yes, sir.

21 COMMISSIONER ZECH: Do they all have degrees?

22 MR. O'CONNOR: Yes, sir. They all have engineering
23 degrees.

24 COMMISSIONER ZECH: Okay.

25 COMMISSIONER ASSELSTINE: It looks like you are

1 going to license them.

2 MR. O'CONNOR: Yes. The new class that is in
3 training currently, that began their training last year, is in
4 an SRO training program and they will receive their senior
5 licenses in December of 1986 is the current schedule, before
6 they take their duties in 1987.

7 MR. WILLIAMS: And when we get to that point we will
8 be in to the Commission with a proposal that we be allowed to
9 institute a plant shift to plant manager concept with the
10 licensed SRO/STA degree engineer as the shift manager.

11 Then the shift supervisor would report to him. In
12 any emergency then he is the one that takes charge and the SRO
13 then backs him up, because then you have got the better
14 talent.

15 CHAIRMAN PALLADINO: Now when will you have STAs on
16 shift?

17 MR. O'CONNOR: The STAs will be on shift prior to
18 startup. They are essentially starting their shift rotation
19 on January 2nd to support the restart testing activities and
20 coordinating this testing for operations.

21 I also have three licensed operators assigned to the
22 restart test group to coordinate all the prerequisites for the
23 tests and ensure that the plant is in the right configuration
24 for the test that is going on. Even as we speak the tests
25 that are going on today.

1 We have also completed training of the shift
2 technical advisors as interim emergency duty officers to
3 assist the shift supervisor in like off-site dose calculations,
4 protective action guidelines.

5 The overall responsibility still remains with the
6 shift supervisor, but the shift technical advisor will be the
7 one doing the actual assistance and going through all of the
8 action levels and checking the criteria.

9 MR. WILLIAMS: Next slide, please.

10 [Slide.]

11

12 CHAIRMAN PALLADINO: Does the emergency duty officer
13 have to be an SRO?

14 MR. O'CONNOR: No, sir. The emergency duty officer
15 does not.

16 COMMISSIONER ZECH: But this means, I presume, from
17 now on all your STAs are going to be SRO qualified, is that
18 right?

19 MR. O'CONNOR: Yes, sir.

20 MR. WILLIAMS: That's correct.

21 COMMISSIONER ZECH: Good.

22 MR. WILLIAMS: Now, the existing ones will not be.

23 COMMISSIONER ZECH: understand.

24 MR. WILLIAMS: We are saying to the ones who are now
25 STAs, if you wish to go back and get an SRO license, we will

1 fund that. We will put you through that training program.

2 Some are accepting, some aren't. But when we get
3 enough graduated that are SROs, then those that are not SROs
4 will no longer be STAs. You know, they can go and do something
5 else.

6 COMMISSIONER ZECH: From now on they all will be SRO
7 qualified?

8 MR. WILLIAMS: That's correct, yes, sir.

9 Of course equipment investigation, from the June 9th
10 event is under the purview of Mr. John Wood.

11 John, move right along now.

12 MR. WOOD: Okay. You recall from the June 9 event
13 that we had a number of equipment that malfunctioned during
14 the event.

15 We, of course, had to do a detailed equipment
16 investigation that we went over with you in September. The
17 purpose of that was to determine the root cause so that we
18 could take appropriate and effective corrective actions.

19 The scope here is for a refresher. Covered 13
20 different areas of equipment concerns. Seven systems were
21 impacted. The big one there, of course, is the number one,
22 auxiliary feedwater, which had, perhaps five different specific
23 equipment malfunctions.

24 [Slide]

25 In summary, on the next slide here, the findings

1 covered the whole gamut of the operation; design, maintenance,
2 testing, procedures and training. And, of course the
3 corrective actions then would entail some fifteen design
4 modifications, a number of maintenance or replacement
5 activities and procedures and training issues as well.

6 [Slide.]

7 Just to highlight some of the major issues, here we
8 have the auxiliary feed pump turbines. As a result of those
9 findings, we are installing new steam emission valves so we
10 don't have long cold inlet lines.

11 We have to, of course, design those for high-energy
12 line breaks, installing a new governor on the number one pump,
13 and improving our trip/throttle valve reset capabilities by
14 giving the operators more information right at the equipment.
15 Give them hands-on training so they can do the job that has to
16 be done.

17 The Staff touched upon the pilot operated relief
18 valve. You recall that we had no specific root cause here.
19 That is we didn't have any broken parts or improper wiring.
20 It could have been from foreign material in the pilot area
21 that caused it to stick open.

22 We did some testing on the valve. The sum total is
23 that we need to design the plant so that we can accept the
24 pilot operated relief valve not closing properly. So, we made
25 some control panel changes to give the operator the information

1 he needs to take the action that is appropriate, such as
2 closing the blocked valve and giving him clear, unambiguous
3 information.

4 We are also rebuilding our PORV with new parts.

5 Sushil Jain will be talking more about the findings
6 of the decay heat removal task force.

7 And you heard earlier that we are making plans to
8 put additional blowdown capability for our primary system.

9 COMMISSIONER ASSELSTINE: On PORVs, does that mean
10 you basically reached the conclusion that despite what you do
11 in rebuilding and maintaining and those kinds of things, that
12 these PORVs are just going to stick open from time to time,
13 that they are subjected differently to a mixed flow?

14 MR. WOOD: We can show pilot operated relief valve
15 operates reliably a good share of the time. But there is
16 going to be occasions where you cannot assure that it won't
17 stick open. Therefore, you have to have the plant ready to
18 accept that possibility.

19 CHAIRMAN PALLADINO: Yes. They seem to have
20 difficulty after they cycled a few times.

21 COMMISSIONER ASSELSTINE: Particularly if water goes
22 through them.

23 CHAIRMAN PALLADINO: Yes.

24 MR. WILLIAMS: We still don't know for sure that
25 this one would not have closed by itself if the operator had

1 not taken the action he took to close the blocked valve.

2 COMMISSIONER ASSELSTINE. That's correct. We just
3 don't know.

4 MR. WOOD: One of the major issues that we found was
5 motor operated valves -- you recall that we had a few valves
6 that did not open properly.

7 We found limit switch/torque switch problems. We
8 employed the use of MOVATS test equipment to help us set up
9 our valves. We are performing some differential pressure
10 tests to make sure that after we have them set up that they
11 will function under the design conditions necessary.

12 And while we were going through this effort, we are
13 also correcting and checking a number of other features like
14 pre- and post-LOCA leak rate tests for containment isolation
15 valves, some environmental T-drains that are needed in the
16 housing, space heaters, wiring checks.

17 We also found some jumper wires in the motor housings
18 and could not substantiate that they are environmentally
19 qualified. So, we are replacing those as necessary.

20 We are taking stem checks to make sure that our
21 calculations in regards to thrust and torque are correct;
22 doing lubrication checks and relubing them as needed; current
23 signatures so we know where the motors stand as far as how
24 much current they are pulling; doing parts check and also
25 checking with the valve vendors and Limitorque to understand

1 and to have substantiated all the design information we need
2 so that we can stay right on top of our motor operated valves.

3 MR. WILLIAMS: I want to add something.

4 What we started into with the motor operated valves,
5 we thought, was just the limit and the torque switches.

6 COMMISSIONER ASSELSTINE: Yes.

7 MR. WILLIAMS: And when we got in there, instead of
8 those two operations, we found all of these engineering
9 problems.

10 One, the dimensions in the valve were not those
11 that were as advertised, so we had to take the dimensions, do
12 an engineering analysis to make sure that they would do the
13 job that they were set up to do.

14 That EQ wiring check, we got in and we found that
15 the wiring was not in accordance with the diagram. The valves
16 worked okay. The diagram had not been updated. But then the
17 engineers said, hey, that does look like qualified wiring that
18 will stand high temperatures. We took the shirt off, it was
19 not, so we have had to replace this.

20 So, you know, it has been a real boar's nest. And
21 we have now gotten it to where we are getting two a day. But
22 you appreciate we have put eight man years of work into these
23 valves so far.

24 MR. WOOD: I might mention that this is 167 motor
25 operated valves that we are dealing with on safety-related --

1 MR. WILLIAMS: It is probably the controlling work
2 item. You know, just to get the work done.

3 COMMISSIONER ASSELSTINE: Let me ask one quick
4 question on the valves. In particular -- maybe broader as
5 well -- are you feeding back some of the results of your
6 program to other parts of the industry?

7 It would be very interesting, for example, to go
8 into another plant and take a look at their motor operated
9 valves and see whether some of these same --

10 MR. WILLIAMS: There is a bulletin out on it now
11 that I gave our people last week and said, for goodness sakes,
12 look at this that has come out and make sure they are not
13 going to require more than what we are already doing on these
14 valves. But, you have a bulletin out on it, and it is a
15 comprehensive one.

16 MR. WILLIAMSON: This is probably the most thorough
17 and comprehensive review of valves that has ever occurred in
18 the industry. It is a good one.

19 MR. WILLIAMS: Next?

20 [Slide.]

21 MR. WOOD: Okay. In addition to the equipment
22 investigation, we have other engineering assessment activities
23 that are ongoing. The Admiral mentioned fire protection
24 earlier. I would also like to talk to a couple. First, being
25 piping supports.

1 Prior to June 9 we had concerns with our piping
2 supports on our aux feed pump turbine steam supply lines we
3 had some difficulty with. We expanded that effort into
4 inspecting and evaluating some 920 supports dealing with seven
5 systems; some of them completely, others only the containment
6 portion.

7 We gave very specific directions to our QC people
8 not to leave any stone unturned, and to write up each and
9 every discrepancy that they found, and not to make judgment as
10 to whether they thought it was a minor discrepancy or not.

11 As a result, we had a number of nonconformances
12 generated. We have evaluated those, we have completed the
13 inspection.

14 Approximately 80 percent were acceptable in the
15 as-found condition; some 20 percent require minor rework.
16 That will be done and completed prior to restart.

17 We are also, while we have access to containment,
18 looking at all other piping supports in containment. We have
19 done that inspection, we have done a cursory review to make
20 sure that there is not new information coming from that
21 particular set of piping supports that we should be concerned
22 with.

23 We will be writing this up into a justification as
24 to why we feel we are in a condition for restart for piping
25 hangers.

1 After restart, we are going to complete inspection
2 evaluation of all our safety-related piping supports, which
3 will add about 2500 additional supports to the effort. That
4 effort will be completed prior to the end of the next refueling
5 outage.

6 [Slide.]

7 We have environmental qualification concerns.

8 Going to the bottom of the slide first, on the
9 outage related EQ activities, because we changed the alignment
10 of our aux feed pump turbine steam supply lines, brought them
11 closer to the turbines, that induced additional high energy
12 line considerations throughout the plant

13 As we looked at that consideration for the
14 environmental qualification impact, we were concerned about
15 some of the other elements of our environmental qualification
16 program. We, therefore, went back and under our EQ program we
17 are reviewing and upgrading the qualification files to make
18 them auditable not only from the NRC point of view, but from
19 our own point of view.

20 We are updating the EQ equipment master list so that
21 we have a good handle on all of the environmental qualification
22 requirements in the plant.

23 We are doing preparation of the necessary procedures
24 to keep the program on track so that once we are there we
25 don't lose the effort.

1 We have done a walkdown of the as-installed plant EQ
2 equipment. This covers 600 plus items, taking all the data
3 that is necessary there and evaluating it to make sure that it
4 is proper.

5 We have found some discrepancies there that will be
6 taken care of prior to restart.

7 MR. WILLIAMS: That goes into our configuration
8 management hopper, also.

9 CHAIRMAN PALLADINO: Will you be in compliance with
10 the EQ requirements before you restart?

11 MR. WOOD: Yes, sir.

12 MR. WILLIAMS: Yes, sir.

13 MR. WOOD: We are also reviewing the documentation
14 and the to-date maintenance done on that EQ equipment to make
15 sure if we had it qualified at one point in time, that we
16 didn't unqualify it through our activities.

17 Also, there is periods of time needed to replace
18 certain components or seals or whatever, to make sure that we
19 have the right replacement program in place to take care of
20 that equipment.

21 MR. WILLIAMS: We are also taking care of the spare
22 parts in the spare parts inventory to make sure that they are
23 maintained qualified.

24 CHAIRMAN PALLADINO: Okay.

25 MR. WILLIAMS: Mr. Sushil Jain will take us rapidly

1 through the decay heat removal reliability, which includes
2 those new PORVs, or the new valves, Mr. Chairman.

3 [Slide.]

4 MR. JAIN: Following the June 9th event, Toledo
5 Edison took a very comprehensive and very systematic effort to
6 evaluate what could be done to improve the reliability of
7 removal of decay heat systems at Davis-Besse. This included
8 the main feedwater, main steam systems, the startup feedwater
9 -- excuse me -- the steam and feed rupture control system and
10 the feed and bleed capability as well as installation of the
11 diverse means of putting feedwater into the steam generators.

12 The task force had broad membership consisting of
13 high level people from within as well as outside the Toledo
14 Edison Company.

15 [Slide.]

16 The objectives were to reduce potential for common
17 mode failures and also to reduce the frequency of demands for
18 auxiliary feedwater and to evaluate diverse and redundant
19 means of feed water addition into the steam generator.

20 The eventual goal thereby was to come up with a
21 system, the reliability of which will be commensurate with the
22 NRC's Standard Review Plan criteria.

23 [Slide.]

24 The methodology used by the task force was very
25 systematic. Deterministic, scoping analysis, utilizing

1 judgments as well as utilization of existing risk assessment
2 models where they were available.

3 Documentations as available were reviewed and also
4 the cognizant people within the company were interviewed to
5 identify system problems.

6 [Slide.]

7 To improve the reliability of the system in terms of
8 improving the challenges, or reducing the number of challenges
9 to the system, the SFRCS signals have been provided with a
10 filter to prevent recurrences of situations similar to June
11 9th where a turbine stop valve closure caused a low-level
12 signal to be sensed by the SFRCS and caused an inadvertent
13 isolation of the main steam isolation valves and thereby
14 resulting in a challenge to the auxiliary feedwater system.

15 Also to improve the performance of the steam and
16 feed reactor control system itself, power supply performance
17 is being improved by provision of additional cooling within
18 the cabinets.

19 The logic of the SFRCS has been revised to preclude
20 isolation of the main steam and main feedwater systems on a
21 low-level condition which thereby preserves the primary means
22 of decay heat removal which is the main feedwater system.

23 [Slide.]

24 Further, to improve the reliability once the system
25 is challenged, as Mr. wood explained earlier, we are providing

1 hot and pressurized steam lines, the provision of steam
2 emission valves next to the aux feed pump turbines.

3 This improves the reliability by minimizing the
4 condensation that could occur that could result in overspeeding
5 of the turbines similar to the June 9th event.

6 The motor operated valves, as discussed earlier, the
7 reliability of them has also been improved by MOVATS.

8 Other testing further to minimize the valves that
9 have to be exercised or could contribute to the unavailability
10 of the system we are depowering the valves from the condensate
11 storage tank to the auxiliary feedwater pumps.

12 One of the common mode failures that was identified
13 earlier was the common path from the derater, which is a hot
14 water source, to the auxiliary feedwater pumps. This path is
15 being eliminated to prevent that particular common mode
16 failure.

17 On the SFRCS side the isolation of the second
18 generator to sense a low pressure is being eliminated to
19 preclude complete isolation of auxiliary feedwater from both
20 steam generators.

21 Also, the manual initiation buttons which I will
22 describe in a little bit, are being relocated and rearranged
23 and protective covers being installed to prevent inadvertent
24 operator actions as occurred during the June 9th event.

25 Also to minimize the challenges to the SFRCS, the

1 engineered control system low level limit setpoint is being
2 raised to improve the margin between the SFRCS initiation
3 setpoint.

4 [Slide.]

5 To further ensure that once the auxiliary feedwater
6 system comes on it does continue to run, we are replacing the
7 governor on number one turbine with an improved PGG governor.
8 The existing model has a PGPL governor.

9 The number two turbine was replaced with a PGG
10 governor in the last refueling outage and before restart from
11 the present outage we will be putting the same governor, which
12 is demonstrated to be more reliable per testing done by
13 Woodward Governor Company.

14 This will be done before restart on the number one
15 turbine.

16 The SFRCS -- to improve the awareness of the operator
17 in the control room, a dedicated button will be provided for
18 the operators for him to know that a momentary SFRCS, if it has
19 come and gone he would know that a situation had come and gone
20 and he would verify the status of pertinent equipment in the
21 control room.

22 On the suction side, there are several modifications
23 to the strainer as well as the transfer logic which I won't go
24 into detail on.

25 Also, John Wood mentioned the trip throttle valve

1 indication to facilitate local operator control of the
2 turbines.

3 [Slide.]

4 This is the manual initiation buttons of the SFRCS.
5 The rearrangement here essentially precludes isolation of
6 auxiliary feedwater from the control room. There are
7 protective guards as well as doors being provided to minimize
8 the operator's probability to push the wrong two buttons as he
9 did in the June 9th event.

10 CHAIRMAN PALLADINO: Have the control room people
11 been involved in this reswitching design?

12 MR. JAIN: Okay. We have consulted the human
13 engineering people, our consultants the Essex Corporation, as
14 well as the shift supervisors and control room operators with
15 the revised layout, as well as the guard arrangements.

16 COMMISSIONER ZECH: Has our NRC Staff been involved
17 in these modifications so they know exactly what you are
18 doing?

19 MR. JAIN: They have been told as of last week,
20 about this modification.

21 MR. JAIN: As far as you know, there is no problems
22 in that respect?

23 MR. JAIN: We haven't heard of any problems.

24 COMMISSIONER ZECH: Okay. Thank you.

25 [Slide.]

1 MR. JAIN: Now one of the major trends we talked of
2 earlier was installation of the motor driven feedwater pump,
3 and I have a picture here which shows the new pump as
4 installed.

5 [Slide.]

6 As we discussed earlier, it is 100 percent capacity
7 auxiliary feedwater pump and could be supplied from the
8 emergency diesel generators. I think we have talked about it
9 too much, so I will go to the next slide.

10 MR. WILLIAMS: Let me interrupt just a second. that
11 is a gold-plated pump you see Mr. Chairman.

12 [Laughter.]

13 MR. WILLIAMSON: If you saw me visibly jump when I
14 saw the slide, you know why.

15 MR. WILLIAMS: Next slide.

16 [Slide.]

17 MR. JAIN: Okay. To further improve the reliability
18 of decay heat removal at Davis-Besse we will be taking numerous
19 actions after restart.

20 The very first one is to provide improved capability
21 for primary system blowdown. And this will be done by
22 provision of blowdown valves at the top of the steam generators
23 as was discussed earlier. This will provide depressurization
24 capability so as to go to the HPI pump setpoint and possibly
25 take the use of those pumps.

1 The existing startup feedwater pump which was
2 instrumental in the June 9th event will be resurrected in the
3 long term so as to restore its capability of being started and
4 put in operation from the control room.

5 Additionally for the motor driven feed pump itself,
6 the valves that align the discharge to the auxiliary feedwater
7 headers will be motorized and be operable from the control
8 room in the long term.

9 Furthermore, we will minimize our valve operations
10 because MOVs are significant contributors to system
11 unreliability. We will be looking at minimizing such valves
12 that could be challenged during an auxiliary feedwater
13 initiation.

14 The level control which is a governor turbine speed
15 control system will be validated and improved in great detail
16 to improve its performance.

17 Also to further minimize the challenges to the
18 auxiliary feedwater system itself, we will be lowering the
19 SFRCS initiation setpoint to provide more margin to prevent
20 spurious actuations.

21 The SFRCS logic itself will be totally revamped to
22 further minimize isolation of main feed as well as auxiliary
23 feedwater.

24 And also to further improve the control room operator
25 awareness of the status of the SFRCS as well as the valves and

1 the pumps and the turbines and the auxiliary feedwater system,
2 a comprehensive new panel will be provided in the control room
3 for him to verify and make sure that the system is working
4 correctly.

5 MR. WILLIAMS: Let me interject here that that pump
6 that they were talking about resurrecting, the fourth pump, is
7 I believe, a 300 gallon-per-minute pump. Full capacity would
8 be 800 gallons a minute.

9 But, we will be able to operate that pump remotely
10 and operate the valves remotely, so -- that is the pump that
11 pulled us out of the woods on June 9th. And so we will have
12 three full-capacity pumps, two steam driven, one electric, and
13 one electric-driven 300-gallon-per-minute, which provides
14 quite a bit of cooling.

15 COMMISSIONER ASSELSTINE: So it is that startup pump
16 that is going to be that fourth pump?

17 MR. WILLIAMS: Yes, sir. That's correct.

18 Now, on June 9th, when it then happened -- it really
19 was on June the 10th, then, and everybody recovered enough to
20 talk, we said, you know, probably the things that happened on
21 June 9th are kind of mechanistic and we are going to fix those
22 things. But, what about the rest of the systems?

23 And at that time we sat down and came up with 31
24 systems that we felt we had to go review in depth and determine
25 what the operability of those systems were before we could

1 advertise that we were safe to get back on the line. And that
2 was a utility initiative, which I think was really forward
3 looking.

4 It has also been the most difficult part of this
5 entire process. And I obtained Mr. Hildebrandt from MPR to
6 head up that effort for us and the task force, and I would
7 like for him to address that system review.

8 Now, part of that system review turns into the test
9 program that goes with it, so it is part and parcel. He will
10 speak to the system review part, and then Mr. Lingenfelter
11 will speak to the test part which you are very interested in.

12 MR. HILDEBRANDT: Thank you, Admiral.

13 [Slide.]

14 For those systems that are important to safe plant
15 operations, the 33 systems the Admiral just mentioned, we are
16 identifying the important and recurring design, maintenance
17 and operations problems, and determining what corrective
18 actions are required both prior to restart and over the longer
19 term.

20 In evaluating the scope of the existing periodic
21 testing to identify where new or additional testing for
22 functions and operability of the systems need to be defined.

23 And then conducting the test program to assure
24 operability and functionality of these systems prior to
25 restart.

1 As indicated, this will all be completed prior to
2 restart of the plant.

3 [Slide.]

4 The review does encompass originally 31 systems, as
5 we mentioned, and now has been expanded to two other additional
6 systems. And the attributes that were considered in selecting
7 the systems included:

8 That it performs an active safety function, the more
9 classical definition of a safety-related system.

10 Malfunctions could lead to challenges to safety
11 systems in the plant.

12 Malfunctions could result in an abnormal plant
13 transient.

14 The system itself, the equipment is important to
15 preventing or detecting, controlling or mitigating plant
16 transients.

17 That system had a history of unreliable performance,
18 or was specifically associated with the June 9th event.

19 [Slide.]

20 The approach to this review effort was a team for
21 each of the systems. And that team was headed by a Toledo
22 Edison engineer and supported by one or more qualified industry
23 personnel from several different organizations,
24 Babcock & Wilcox, Stone & Webster, Bechtel and other
25 organizations.

1 The review effort focused on interviews of
2 operations, maintenance and engineering personnel to find
3 where the problems existed.

4 And that was complemented by a review of selected
5 records for Davis-Besse, such as Licensee event reports, NPRDS
6 data, et cetera.

7 And out of that review effort, the corrective
8 actions were then recommended and as to whether they belonged
9 in the prior-to-restart category or could be addressed over
10 the longer term.

11 Reports were then put together by the review effort.

12 [Slide.]

13 The next effort on that was the periodic test
14 review. And the test review for each system was focused on:

15 Are the functions that were identified in the first
16 part of the review, adequately demonstrated and confirmed and
17 periodically reconfirmed?

18 The outlines resulting from that review -- and
19 procedures are being prepared for specific post-modification
20 testing as a result of modifications that have been made in
21 the plant, a new periodic testing or revised periodic testing
22 as a result of the review, or any one-time test that may be
23 required to show the function and operability of these systems.

24 And again, a report is being put together and each
25 of these reports are being provided to Region III for their

1 specific review, as Mr. Keppler mentioned earlier.

2 [Slide.]

3 Now the review process for the work by each of
4 these teams is overseen by the Independent Process Review
5 Committee. And the major objective of that committee is to
6 ensure that this effort, this system review and corrective
7 action process, in combination with the testing, will
8 adequately demonstrate the operational readiness of the
9 systems and equipment important to safe operation of
10 Davis-Besse.

11 The committee membership includes a broad background
12 of nuclear industry experience. And it mixes that with a
13 specific knowledge of Davis-Besse plant design.

14 And the members of that Independent Process Review
15 Committee are on the next page of your handout.

16 [Slide.]

17 The team then provides -- the committee, rather,
18 provides concurrence with the scope and depth of the review by
19 each of the teams; the systems' function specifically; the
20 corrective actions that are required prior to restart and over
21 the long term; the periodic test review; the test requirements
22 to support restart; and then reviews the results of that
23 testing to assure the functionality and the operability of the
24 systems have been adequately demonstrated.

25 [Slide.]

1 In addition, as the Admiral mentioned earlier, we
2 are also performing a review of each of the work items that
3 need to be completed prior to restart and putting them in a
4 category of needed-to-be-completed-prior-to-restart, or
5 can-be-completed-over-the-longer-term.

6 The method by which we determine what corrective
7 actions are required prior to restart is basically those
8 actions necessary to ensure the safe and reliable plant
9 operation. And this is based primarily on the collective
10 experience and judgment of the committee. Committee with a
11 mixture of experience from 20 to 30 to 35 years of experience
12 in the nuclear industry.

13 And considerations in that determination are the
14 plant design basis, which is described in the updated Safety
15 Analysis Report for Davis-Besse; technical specification
16 requirements for Davis-Besse. Those that contribute to
17 reliable plant operation, protection of personnel, systems,
18 and equipment and prudent engineering practice.

19 So, it is the judgment and experience of these
20 people in the final review and concurrence for this work.

21 [Slide.]

22 The current status of the system review and test
23 program, the specific equipment and system problems requiring
24 resolution prior to restart is complete.

25 A system review report summarizing the system

1 functions, problems and the corrective actions have been
2 completed and have been provided to Region III for review.

3 The review of the periodic testing for system
4 operability and functionality and the testing performed prior
5 to restart is about halfway done.

6 [Slide.]

7 To give you an idea of what has been found in the
8 process of this review, for the -- it shows 31, but let's call
9 it 33 systems, approximately 140 problem areas requiring
10 resolution prior to restart.

11 There are approximately 200 problem areas which
12 require resolution over the longer term.

13 This resolution ranges from specific engineering
14 evaluation to hardware changes in the plant.

15 The necessary facility change requests and other
16 forms of paper and actions to get that work done have all been
17 put in motion.

18 [Slide.]

19 Now, some examples -- and I won't dwell on these,
20 but some examples of some important problem areas that have
21 been uncovered -- and I won't go through each one in detail
22 nor try to go through the 120 items -- is such things as
23 control room emergency ventilation system, which, in many
24 conditions would have been inoperable.

25 The auxiliary feedwater discharge piping which was

1 overpressurized on June 9th.

2 Potential flooding in the pit which contains some
3 decay heat removal valves.

4 Inadequate ventilation in the service water pump
5 room.

6 Widespread station and instrument air system leaks
7 in the plant.

8 COMMISSIONER ASSELSTINE: I'm glad to see you got
9 that last one on the list.

10 MR. HILDEBRANDT: Yes, sir.

11 [Slide.]

12 The next slide shows some recurring problem areas.

13 And as a result of these recurring problem areas, we found
14 that a corrective action in each of these areas on a generic
15 basis is important and has been put in place.

16 Such areas as inattention to heating/ventilation/air
17 conditioning requirements; inoperable nitrogen regulators;
18 inadequate maintenance for hydromotor actuators, which actuate
19 dampers for ventilation; tracking and replacement of limited
20 life components; valve packing leakage; steam trap maintenance;
21 and preventative maintenance and calibration of instrumentation
22 and control functions in the plant.

23 At this point I will turn it over to Jack, who will
24 discuss the testing aspects of the program.

25 MR. LINGENFELTER: Thank you.

1 [Slide.]

2 The test program that we are conducting at
3 Davis-Besse consists of two major parts. The first phase of
4 this, of course, is to identify the testing that is to be
5 performed. We call that the test review that we are referring
6 to.

7 This slide discusses three major aspects, or three
8 major outcomes of the review.

9 The key to this particular program is a very
10 carefully established list of system functions that were again
11 developed as a part of the system review activity.

12 We are very carefully looking at and arriving at an
13 agreed-upon list of system functions which we will analyze.
14 In fact, some of the NRC Staff and their contractors are
15 working with other people today to iron out some of the
16 discrepancies we have on those particular lists.

17 We will review each of those system functions for
18 each of the systems we are dealing with, and we will arrive at
19 one of the following three activities as a result of that
20 review.

21 We will first identify that existing periodic
22 testing which adequately demonstrates the function, exists.

23 Or, two, we will prepare outlines for new or revised
24 tests which will adequately demonstrate that function.

25 The third option is to provide justification that

1 that function cannot or should not be tested prior to restart.

2 And there are some of those.

3 This activity then, specifically items 1 and 2, will
4 generate the list of tests that are to be performed to
5 demonstrate that the systems will perform their design
6 functions prior to restart. This is the effort that we are
7 undertaking.

8 The results of this review will be prepared into a
9 report which is reviewed by the Independent Process Review
10 Committee. They will concur with all the scope of testing to
11 be performed.

12 Next slide.

13 [Slide.]

14 To give you an idea of what the scope of the testing
15 program looks like at this point, while we are still in the
16 phases of completing the reviews, the preliminary evaluations
17 have shown 54 existing periodic tests that we plan to run; 89
18 new tests on individual systems; and 7 integrated tests that
19 we consider integrated because they involve multiple systems,
20 for a total of 150 tests that we have identified at this
21 point.

22 On the average, we consider that those will take
23 approximately 12 hours apiece to run, which does not include
24 setup time.

25 And, we are talking about a total of an eleven-week

1 program, give or take a little bit, to start hopefully in the
2 next week.

3 We have already completed some of the preliminary
4 testing. We are about ten tests completed at this point.

5 MR. WILLIAMS: Fourteen.

6 MR. LINGENFELTER: Fourteen.

7 [Slide.]

8 The next slide shows one of the unique aspects of
9 the conduct of test program, if you will, and that is the
10 organizational structure I would like to address.

11 This slide presents an overview of the system review
12 and test program in its entirety. It is headed by the system
13 review and test program manager, who is also the general
14 manager of engineering, Mr. O. J. Mavro. He helps define the
15 overall program and has approved all the program procedures.

16 As system review and test program coordinator I
17 report to Mr. Mavro in this respect, and coordinate the
18 remaining group activities.

19 We show the Independent Process Review Committee off
20 to the left, with no associated lines. They truly are
21 independent. Believe that.

22 We have an advisory group of Bechtel, Stone &
23 Webster, and B&W personnel who are helping establish the
24 program plans and procedures.

25 At the working level we first have a joint test

1 group which we have established. This joint test group consists
2 of Toledo Edison personnel with a lot of background in
3 operations, and contract personnel with a lot of background
4 in testing. Their function is to perform detailed reviews,
5 technical reviews of all the test procedures to be performed
6 during the outage.

7 The next box is a system review group. This is the
8 group of individuals that perform the system review that Phil
9 talked about, and are performing the test review to define the
10 testing to be performed.

11 Finally, there is a restart test organization which
12 I will address in a second.

13 We also have quality control and quality assurance
14 providing input to this program. QA is signing off on all of
15 our procedures. QC is supporting the conduct of test
16 activities.

17 Next slide, please.

18 [Slide.]

19 This shows our restart test organization, which is
20 headed by a test manager whose responsibilities are to prepare
21 the test procedures from the identified outlines. He qualifies
22 test personnel that will perform the test. He is responsible
23 for scheduling and implementation of the test program and the
24 summarization of the test results.

25 He is supported indirectly again, by the Independent

1 Process Review Committee, who approves the test outlines and
2 will also approve all the test summary results.

3 He is also supported by the Joint Test Group, who
4 approves test procedures, approves test results. They also
5 maintain test index and will provide him with some input to
6 the schedule.

7 Supporting the test manager are assistant test
8 manager, administrative assistants. He has a group of
9 dedicated planning and scheduling people working with the
10 remainder of the plant; a large staff of procedure writers
11 and test leaders brought in to prepare the test and conduct
12 the test specifically; and finally a group of shift test
13 coordinators, who are working with the -- directly on shift
14 with the shift supervisors, the STA, as Bill O'Connor mentioned
15 in coordinating operations and maintenance activities to assure
16 that the tests are completed expeditiously.

17 MR. WILLIAMS: How many people all told, Jack, about
18 100?

19 MR. LINGENFELTER. In the overall program we have a
20 little over 100 people working on this system review and test
21 program.

22 MR. WILLIAMS: I'd like to say something about the
23 system test review just to finish up.

24 Those teams that we formed were headed up by Toledo
25 Edison engineers. And you know, they had never done anything

1 like this before. As a matter of fact, it was difficult to
2 find people in industry that had done anything like it before.
3 But we got some experienced people.

4 What a learning ground it was for our young people.
5 And it was a very painful exercise, because they would take
6 their reviews up to this Independent Test Review Committee and
7 they would go right back down again. After a lengthy
8 discussion, you know, three four hours of presenting it, they
9 would be back down. They would be back up the next week with
10 the same thing and right back down they would go again.

11 So, the first few systems to get through the wickets
12 were a real learning curve. You know, they reviewed 18,000
13 MWQs, for example, related to these systems.

14 But, the most valuable information they got was in
15 sitting the operators and the maintenance people down and
16 saying, tell me what has happened in this system over the past
17 seven years? And there are a lot of people who have been
18 there since time one.

19 Tell me what it is that hasn't worked well for you?
20 What are the pains in the neck to you? And, what have you
21 observed?

22 And boy, what a wealth of information they got.

23 CHAIRMAN PALLADINO: I wonder if I could make a
24 housekeeping inquiry.

25 We are 35 minutes over the allotted time. We are

1 now rapidly approaching the loss of flexibility.

2 [Laughter.]

3 I was wondering if you might have any other comments?

4 MR. WILLIAMS: No, sir.

5 CHAIRMAN PALLADINO: Mr. Williamson?

6 We do have an interest in a couple of minutes on the
7 holding company and what you see, how that might impact on
8 health and safety matters that we in the Commission have to
9 address.

10 MR. WILLIAMSON: Yes. Thank you, Mr. Chairman.

11 On the holding company, one of the reasons for
12 forming the holding company was to strengthen the nuclear
13 program overall. These are very difficult plants to run and
14 maintain and operate, and it was my strong feeling that the
15 industry had to move in that particular direction.

16 In setting up the holding company, I realized that
17 my retirement was coming on fairly fast and that we needed
18 continuity. Therefore, I asked Robert Ginn, the head of
19 Cleveland Electric to assume the Chief Executive Officer
20 position in the holding company. And he is presently in the
21 process of finalizing the organization concept for the holding
22 company, including where the nuclear part will fit in.

23 I understand that as part of the Perry proceedings,
24 that they will be making a presentation to you, a formal one
25 as to the proposed organization of the holding company and the

1 way it will affect both Perry and then Davis-Besse, of course.

2 CHAIRMAN PALLADINO: Who is going to operate, for
3 example, Davis-Besse? Will it still be Toledo Edison, will it
4 be the holding company?

5 MR. WILLIAMSON: That is what is being finalized
6 right now. I apologize, I don't have an answer on that right
7 at this moment.

8 CHAIRMAN PALLADINO: You say we are going to get a
9 briefing on this?

10 MR. WILLIAMSON: You will get a formal briefing from
11 them, a statement from them outlining the way they are
12 proposing to do that.

13 CHAIRMAN PALLADINO: I presume this is something
14 going to the Staff in writing?

15 MR. WILLIAMSON: Yes.

16 CHAIRMAN PALLADINO: And we can get copied.

17 MR. WILLIAMSON: Yes.

18 CHAIRMAN PALLADINO: It is possible the Commission
19 may have more interest, and we will have to see if we want to
20 follow up.

21 MR. WILLIAMSON: As long as I am chief executive of
22 Toledo Edison -- and keep in mind in the holding company in my
23 position I have chosen to be more of an advisor in the
24 chairmanship role -- but, as long as I am still chief executive
25 at Toledo Edison, Joe Williams is going to report to me.

1 That is a commitment I made and intend to keep. I
2 felt that I had to get very close to our program in view of
3 where we were, and want to see that on through.

4 CHAIRMAN PALLADINO: When do you retire? You said
5 your forthcoming retirement?

6 MR. WILLIAMSON: Well, I will step aside as CEO when
7 the holding company is consummated. We are hoping to do that
8 about the end of the year. But that is all dependent on when
9 we get our clearance from the Securities and Exchange
10 Commission.

11 COMMISSIONER ASSELSTINE: At the end of this year?

12 MR. WILLIAMSON: This year, yes.

13 COMMISSIONER ZECH: 1985?

14 MR. WILLIAMSON: Yes. We have been moving very,
15 very fast putting this together with a lot of task forces
16 looking at many areas, of which one is nuclear.

17 MR. WILLIAMS: And I will assure you that when John
18 steps aside as CEO, that I will end up reporting to whoever is
19 the CEO.

20 CHAIRMAN PALLADINO: Well, I think it is important
21 for us to know who is going to operate the plant, at least in
22 the institutional sense as well as the detail sense.

23 COMMISSIONER ASSELSTINE: I agree very much with
24 that, Joe. And I think we would want to stay on top of how
25 this develops, particularly if it is happening very quickly.

1 MR. WILLIAMSON: I can understand your concern, and
2 I know you will have an answer forthcoming on that.

3 There are a lot of angles to look at and they are
4 trying to pin those down right now.

5 COMMISSIONER ASSELSTINE: It does seem to me a very
6 important element of your efforts over the past several
7 months, and indeed, I would say a measure of their success is
8 due to the kind of personal management attention that you have
9 been able to give the project and that you have been able to
10 put together in terms of a senior corporate management team.

11 And I guess my preference, my hope would be that
12 that kind of continued personal effort and involvement would
13 continue regardless of the particular structure that is chosen
14 both for this plant as well as for whatever other nuclear
15 plants fall under the umbrella of the holding company.

16 MR. WILLIAMSON: Whatever the setup, I know that in
17 the case of both the Cleveland Board and our own Board of
18 Directors, they have committees that monitor these plants very
19 closely and their interests will continue. And that is one of
20 the very key areas.

21 CHAIRMAN PALLADINO: Let me say I have been impressed
22 with the amount of work that you have accomplished, and I hope
23 that you can proceed successfully to bring the resolution of
24 problems to fruition.

25 We will be interested in further reports from the

1 Staff. We will undoubtedly have a meeting where the Commission
2 will consider restart as it does other immediate effectiveness
3 matters.

4 Do other Commissioners have burning questions?

5 COMMISSIONER ZECH: I don't have any, but we might
6 ask Fred, who has been listening to all this, if he has
7 anything to say.

8 CHAIRMAN PALLADINO: Oh, yes.

9 Fred, do you hear us?

10 COMMISSIONER BERNTHAL: Yes, I do. Behind a barrier,
11 however.

12 MR. WILLIAMS: I wonder if I could make one other
13 statement.

14 I would hope the reactions of the Reactor Safeguards
15 Committee are timely. You know, our mission with your Staff
16 and where we happen to be in this process.

17 CHAIRMAN PALLADINO: That's why I raised the
18 questions on the ACRS. I think we are going to have to work
19 carefully to assure that we do dovetail our activities
20 appropriately.

21 COMMISSIONER ASSELSTINE: Just one quick question,
22 Joe, maybe a quick comment.

23 The question was, I get a certain sense from the
24 presentation today, but I would be interested in your
25 perception of the attitudes and morale and spirit of your

1 people.

2 MR. WILLIAMSON: The morale, obviously, went down on
3 June 9th and June 10th, when it became known. And, there was
4 a considerable period of uncertainty as Admiral Williams came
5 in and started to reorganize the Nuclear Mission in our
6 company.

7 But, what I have seen is that our people now have
8 become a team; that the people are very comfortable in their
9 positions as I talked to them. They feel they are getting
10 outstanding leadership, that they appreciate very much, and
11 they feel that they are growing in the job, which is very
12 pleasing to me overall. That the morale will be impacted
13 mainly by one event, and that is when we go back on line.

14 Obviously everybody is just dying to get that plant
15 going again. But, dedicated to getting the plant done in the
16 meantime. So, the morale is coming.

17 CHAIRMAN PALLADINO: I hope they are living for it.

18 [Laughter.]

19 MR. WILLIAMSON: At times I think they are dying for
20 it, sir. With the hours they are working, weekends and all,
21 it is very hard on the wives and families. But, the people
22 are dedicated.

23 COMMISSIONER ASSELSTINE: Joe, I would just say the
24 comment I would make -- a couple of them.

25 One, I think the quality of the presentation was

1 excellent. One of the things I liked best about it, this one
2 as well as the previous one we had, is the way you bring in
3 the managers of each individual area so we get a chance to
4 see and hear from each one. I think that is outstanding, and
5 I have been very impressed with the quality of the
6 presentation.

7 As Joe said, I think you have accomplished an awful
8 lot in the time since we last met with you. You have still
9 got a fair amount of work to do and you shouldn't slack off on
10 that. I don't think there is too much chance of that given
11 what I have heard today.

12 I am particularly impressed with the fairly
13 deliberate pace, the fact that you didn't rush things, and
14 took more time. You seemed to devote the time to it.

15 I guess my perception is while we still have some
16 things to sort through and there is still a fair amount of
17 work to be done, it looks to me like this is a model of
18 corrective program. In fact, I would like to see this kind of
19 program and the kind of presentation we heard today from some
20 other areas.

21 I am very impressed, and I think you are to be
22 commended, your people are, for what you have accomplished.

23 MR. WILLIAMSON: Commissioner, if I could comment,
24 and maybe this is a strange comment, but in some ways this has
25 been a very fortunate event for us, because it has given us

1 the opportunity to take the time to get in and do things that
2 we were going to have to do sooner or later. The installation
3 of the third pump was planned.

4 And, by taking the time to do all of these and do
5 them thoroughly now, we are going to save time that we would
6 have had to take in maintenance outages later on to get all
7 these things done. And we will be able to defer, for example,
8 maintenance outage out of next year.

9 So, it is a net process rather than completely lost
10 time. But, it has been a luxury that you normally can't quite
11 take to step back and really go into something as thoroughly
12 as the Admiral and his staff has done.

13 Yes, we have a lot of PR problems with it; but it is
14 the right way to go.

15 COMMISSIONER ASSELSTINE: I remember at one of my
16 visits to the plant in the darker days, you mentioned that one
17 of your goals and objectives was to make this plant one of the
18 best. And, if you keep on the way you are going now, I don't
19 see any reason why you can't do that.

20 MR. WILLIAMSON: With the Admiral on board, it is
21 now my goal to make it the best.

22 CHAIRMAN PALLADINO: Any other comments?

23 COMMISSIONER ASSELSTINE: No.

24 COMMISSIONER ROBERTS: No.

25 COMMISSIONER ZECH: No.

1 CHAIRMAN FALLADINO: Thank you very much, gentlemen.

2 I would like the indulgence of all the people in the
3 room for another three minutes. We have what we call an
4 affirmation session. I am going to close this meeting by
5 banging the gavel and I am going to open the affirmation
6 meeting. It should not take us longer than three minutes, and
7 then we will adjourn and you can leave.

8 So, if you will all stay seated, we will appreciate
9 it.

10 Our thanks, and again the commendation of the whole
11 Commission. We adjourn this meeting.

12 [Whereupon, at 11:45 a.m., the meeting of the
13 Commission was adjourned.]

14

15

16

17

18

19

20

21

22

23

24

25

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

CERTIFICATE OF OFFICIAL REPORTER

This is to certify that the attached proceedings
before the United States Nuclear Regulatory Commission in the
matter of: COMMISSION MEETING

Name of Proceeding: Commission Briefing Davis-Besse Restart
from June 9, 1985 Event (Public Meeting)

Docket No.:

Place: Washington, D. C.

Date: Wednesday, December 18, 1985

were held as herein appears and that this is the original
transcript thereof for the file of the United States Nuclear
Regulatory Commission.

(Signature)



(Typed Name of Reporter) Mimie Meltzer

Ann Riley & Associates, Ltd.

COMMISSION BRIEFING

DAVIS-BESSE

RESTART FROM 6/9/85 EVENT

DECEMBER 1985

CONTACT:
C. McCPACKEN
X28595

SLIDE 1

BACKGROUND

- o SEPTEMBER 10, 1985 - LICENSEE RESPONDS TO 50.54(F) LETTER
- o SEPTEMBER 17, 18, 1985 - BRIEFING TO COMMISSION ON FOLLOWUP ACTIONS
- o OCTOBER 1, 1985 - NOVEMBER 16, 1985 - FOUR REVISIONS TO LICENSEE'S
PLAN SUBMITTED
- o ESTIMATED SCHEDULE FOR REMAINING ACTIONS,
 - FEBRUARY 1 TO MARCH 31, 1986, LICENSEE'S ESTIMATE FOR PLANT READINESS
 - JANUARY 1986, ISSUE SER ON RESTART
 - JANUARY 1986, ACRS SUBCOMMITTEE
 - FEBRUARY 1986, ACRS FULL COMMITTEE

CONTACT:
C. McCRACKEN
X28595

SLIDE 2

PROGRAMMATIC REVIEW STATUS

- o ORGANIZATIONAL CHANGES PROVIDE FOCUSED RESOURCES AND MANAGEMENT ATTENTION ON NUCLEAR MISSION
- o NEW PERSONNEL AND COMPETITIVE SALARIES AND TRAINING ORGANIZATION PROVIDE BASIS FOR LONG TERM IMPROVEMENT
- o ADDITIONAL FIRST LINE MAINTENANCE SUPERVISION TO PROVIDE CLOSER CONTROL OF WORK
- o ENGINEERING SUPPORT ON SITE TO PROVIDE IMPROVED CAPABILITY TO CORRECTLY DETERMINE ROOT CAUSE OF PROBLEMS
- o CONFIGURATION MANAGEMENT TO PROVIDE FOR LONG TERM IMPROVEMENTS IN RELIABILITY

CONTACT:
C. McCRACKEN
X28595

SLIDE 3

PLANT REVIEW STATUS

- o EVENT SPECIFIC CORRECTIVE ACTIONS: ACCEPTABLE
- o STAFF ON SITE TEAM TO ENSURE ALL SYSTEMS IMPORTANT TO SAFETY ARE FUNCTIONAL: IN PROGRESS
- o IMPROVED DECAY HEAT REMOVAL RELIABILITY INCLUDES THIRD AFW PUMP: UNDER REVIEW
- o MAINTENANCE BACKLOG REDUCTION PLAN NEEDED FOR RESTART: SECOND SITE VISIT SCHEDULED
- o REGIONAL REVIEW OF READINESS FOR RESTART: IN PROGRESS
- o BLEED AND FEED CAPABILITY: ADEQUATE; PLANNED IMPROVEMENTS PROVIDE ADDITIONAL LONG TERM ASSURANCES
- o LICENSING ACTIONS NOT RELATED TO EVENT DO NOT AFFECT RESTART

CONTACT:
C. McCRACKEN
X28595

SLIDE 4



101-Davis
UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D. C. 20555

SECRETARIAT RECORD COPY
DEC 17 1985

MEMORANDUM FOR: Chairman Palladino
Commissioner Roberts
Commissioner Asselstine
Commissioner Bernthal
Commissioner Zech

FROM: William J. Dircks
Executive Director for Operations

SUBJECT: DAVIS-BESSE RESTART STATUS BRIEFING

This is in response to the Commission's request for the staff to present a status briefing for Davis-Besse prior to authorizing restart. This memorandum encloses the briefing materials to support the Commission meeting which is currently scheduled from 9:30 am until 11:30 am on December 18, 1985.

The ACRS has been briefed on the June 9, 1985 event and on licensee and staff actions associated with restart of Davis-Besse. An ACRS subcommittee meeting and plant tour was conducted at the site in early October, followed by a presentation to the full ACRS committee on October 10, 1985. The staff will continue to keep the ACRS informed.

William J. Dircks
Executive Director for Operations

Enclosures:
As Stated

cc: SECY
OPE
OGC

Contact:
C. McCracken, NRR
X28595

12-17-85

NRC Commissioners/Toledo Edison Meeting Agenda

December 18, 1985

John P. Williamson
Chairman

Joe Williams, Jr.
*Senior Vice President,
Nuclear*

Introduction

An Update:

Mission Management Changes

Maintenance Organization Activities

Operational and Procedural
Changes

Event Investigation
(Equipment Investigation)


Auxiliary Feedwater System
Modifications and Decay
Heat Removal


Independent Process Review
Committee


System Review and Test Program


Closing Remarks


Nuclear Mission Organization














Summary of Major Changes Within The Nuclear Mission

- A new centralized Planning Department, reporting to the Plant Manager, has been established and an experienced manager has been hired as Superintendent.
- The previous Plant manager has assumed the duties as head of the expanding Engineering Division.
- The Nuclear Engineering Division has been substantially enlarged and is being staffed.
- The position of Nuclear Plant Systems Director has been filled by the former Manager of Mechanical/Structural Engineering.

Summary of Major Changes Within The Nuclear Mission

- A new Plant Manager is in place.
- The position of Assistant Plant Manager, Operations has been established and filled.
- The position of Assistant Plant Manager, Maintenance has been established and an experienced maintenance manager has been hired for that position.
- The Maintenance Department has been reorganized, enlarged, and experienced personnel have been hired for all positions.
- The position of Materials Manager has been established. An experienced manager has been hired. Organization is functioning smoothly.

Summary of Major Changes Within The Nuclear Mission

- Position descriptions for all management positions in the Nuclear Mission were completed October 15, 1985.
- All Nuclear Mission personnel, except the Nuclear Fuel Department, have been moved to the site.
- A new Quality Assurance Director has been hired.
- The previous Quality Assurance Director has assumed the position of Manager of the expanding Quality Engineering organization.
- A new Information Management Division has been formed to provide better management of data processing, records, documents and correspondence.

Summary of Major Changes Completed

- **New organization structure approved. Staffing increases from 690 to 930 to more than 990 with Records Management/Document Control, Procedures and reorganization of QA/QC.**
- **Salary increases approved. 60% of increase on January 1, 1986 and 40% on January 1, 1987, depending on performance.**
- **On-shift SRO license bonus increased from \$550 to \$800/month; on-shift RO license bonus increased from \$485 to \$550/month.**

Recruiting

Three Career Days

125 Applicants

46 Offers

28 Acceptances

3 Offers Pending

22 Future Offers Being Developed

Two Career Days Planned in December

35 Applicants

Manning Status

644 July 1

686 December 1

244 Vacancies (1985 and 1986 positions)

88 Contractors secunded

**56 Of those contractors secunded are
engineers**

Configuration Management Plan

- Establish the as-built configuration of the plant.
- Develop an on-line computerized equipment data base.
- Use as-built information to validate design documents.
 - Vendor drawings and technical manuals
 - Piping & Instrument Drawings
 - Updated Safety Analysis Report (USAR)
- Develop system descriptions which include the following on both a system and component level:
 - System design bases
 - Limiting Conditions for Operation
 - Technical Specifications requirements
- Establish procedures to ensure that all controlled information stays current throughout plant modifications and maintenance.
 - Equipment data base
 - Vendor documentation
 - System descriptions
 - P & IDs and electrical elementaries
 - Other design documents
- Program will be implemented on a system basis. After the prototype phase is complete (approximately 7/1/86), groups of systems will progress through the program.

Fire Protection Program

- Interim Fire Protection Compliance Assurance Manager assigned.
- Two phase program developed, action plans drafted November, 1985.

PHASE 1 Regulatory Improvement (October 1985 - February, 1986).

- 30 technical and programmatic issues related to Fire Protection compliance assigned and prioritized.
- Development of detailed action plans underway.
- Final Appendix R assessment (compliance assessment report) with revised exemption requests to be submitted to NRC - March 6, 1986.
- Updated Fire Hazards Analysis Report to be submitted March 6, 1986.
- Revised Technical Specifications to be submitted June 1, 1986.

Fire Protection Program

- **Engineering design package development.**

FCR's identified to date: 64

FCR's to be completed by 5th refueling: 24

(Engineering scheduled to be completed by 12/31/85)

17 Barrier Modifications (upgrade walls, install new dampers, etc.)

6 Safe Shutdown Modifications (reroute/protect cable; electrical isolation)

FCR's to be completed by 6th refueling: 40

(Engineering scheduled to be completed by 12/1/86)

FCR schedule based on a PRA Risk Assessment

PHASE 2 Program development and ongoing implementation (February - August, 1986).

- **Finalization of the Fire Protection organization and identification of staffing requirements - January 1, 1986.**

- **Fire Protection responsibility and commitment document, draft, April, 1986.**

- **Resolution of remaining technical issues (August, 1986) with follow up action plans as necessary.**

Davis-Besse Procedures Effort

	Required For Restart	Additional in 1986
Nuclear Mission Procedures	18	55
Division Procedures		
Station		
Administrative	5	90
Maintenance	112	801
Operations	75	229
Other	0	318
Sub-Total	192	1,438
Engineering		
Environmental Qualification	40	0
Test	95	
Other	7	63
Sub-Total	142	63
Quality Assurance	13	17
Nuclear Training		32
Nuclear Services		90
Nuclear Projects		20
Nuclear Safety & Licensing		15
Other Divisions		35
Total	365	1,765
Complete 12/2/85	28	—
In Process 12/2/85	201	—

Training Program Enhancements

■ Staffing

	8/84	8/85	12/85
Approved Positions	24	41	54
Toledo Edison Staff	17	35	44
Contract Instructors	2	10	10

3 new employees will report by 2/86.

Additional staff is being added to support the simulator and expanded maintenance training.

■ Program Improvements

INPO Accreditation—All programs ready by 12/86.

Operator Programs—Self Evaluation Reports to INPO by 12/31/85.

Remaining programs (Mechanical, Electrical, I&C, Chemistry, Health Physics, Shift Technical Advisor, Technical Staff and Managers) prior to 12/86.

Clarification of responsibilities for training functions using Nuclear Mission Procedure to be completed prior to restart.

■ Facilities

Dedicated training labs.

New training offices and classrooms.

Plant specific simulator

On site and operable by 12/88.

Laboratory Facilities

Mechanical Maintenance Lab

Area—1440 square feet

Major equipment includes - fully equipped machine shop, air conditioning and refrigeration equipment, vibration analysis equipment, valve test stand, wide variety of plant specific items.

Electrical Maintenance Lab

Area—850 square feet

Major equipment includes - motor control center, numerous circuit breakers, soldering stations, motor generator trainer, electrical test equipment.

Instrument and Control Lab

Area—1300 square feet

Major equipment includes - sophisticated Lab-Volt process control simulator, control rod drive part task trainer, functional Reactor Protection System channel, electronic test equipment.

Chemistry and Health Physics Labs

Area—1120 square feet total


Major equipment includes - spectrophotometers, gas chromatograph, gamma ray spectroscopy systems, counting and survey equipment.

Maintenance Improvement Program

Changes have been implemented in these broad areas:

- **Organization and Staffing.**
- **Training.**
- **Maintenance Administrative and Technical Procedures.**
- **Maintenance Activities.**
- **Spare Parts and Material Control.**
- **Engineering Interface and Support.**
- **Plant Cleanliness and Material Readiness.**
- **Facilities.**

Plant Maintenance



Organization

- **New management personnel.**
- **Increased supervisory personnel for each discipline.**
- **Improved supervisor/craftsman ratios.**
- **Improved department communications.**
- **Training Foreman.**

Training

- Each discipline has a designated Training Foreman.
- Training shift concept has been adopted.
- Training Councils formed in each discipline.
- Outside organizations or facilities are utilized to provide training.

Plant Cleanliness and Material Readiness

- Continuing program in place.
- General improvement accomplished.
26,000 manhours in 3½ months.
- Significant improvements in specific areas.
Water treatment plant.
Service water tunnel.
Turbine Building 658 and 643 elevations.

Spare Parts and Materials Control

- **Responsibility transferred to Materials Manager.**
New position in Nuclear Projects Division.
Onsite with Warehouse office.
- **Program developed and implemented.**
- **Spare parts adequacy and inventory control implemented.**
- **Surplus identified and inventoried and being evaluated for disposition.**

Maintenance Procedures

Administrative

- 4 procedures required for restart.**
- 3 approved.**
- 1 in the review cycle.**

Technical

- 112 procedures required for restart.**
- 27 approved.**
- 40 in the review cycle.**
- 801 will be completed after restart.**

Corrective and Modification Work Orders

Backlog:

- 1339 Corrective work orders open on June 9.
- 907 Of those closed as of December 12.
- 111 Facility Change Requests open on June 9.
- 41 Of those closed as of December 12.

Current:

- 3547 Corrective work orders issued since June 9.
- 1822 Of those closed as of December 12.
- 607 FCR's issued since June 9.
- 199 Of those closed as of December 12.

Preventive Maintenance

Backlog:

405 Work orders open on June 9.

369 Of those closed as of December 12.

All will be closed prior to restart.

Current:

1029 Work orders opened since June 9.

663 Of those closed as of December 12.

At restart - no backlog PM work orders will be outstanding.

New Maintenance Facilities

Five-story structure being constructed.

- Adds 100,000 square feet of shop and office space.
- On schedule for occupancy—November, 1986.

Adding additional test and support equipment.

- MOVATS for testing of Limitorque Valve Actuators.
- Test system for Hydromotor Damper Actuators.
- New Metrology Laboratory with new reference standards.

Operational and Procedural Changes

■ Training/Administrative

Emphasis on adherence to procedures.
Training on high priority-infrequent operator actions.
Manual vs. automatic safety system actuation.
Pre-startup training began 12/16.

■ Emergency and Abnormal Procedures

Modifications to:

Emergency Procedure EP1202.01 on RPS, SFAS,
SFRCS Trip or Steam Generator Tube Rupture.

Auxiliary Feed Pump operating procedure.

SRO required to remain in Control Room
if EP1202.01 implemented.

Manual pressure-temperature plotting.

■ NRC Notification

Checklist provided in the Control Room to ensure
information provided to the NRC Duty Officer is
timely and accurate.

/ ■ Shift Technical Advisor (STA)

Schedule change-shifts.

STA office.

Trained as Interim Emergency Duty Officer.

New class will be SRO's.

Equipment Investigation

John W. Wood

Purpose: Determine root cause of equipment malfunctions in order that appropriate and effective corrective actions are implemented.

Scope: Thirteen (13) areas of equipment concern were identified for investigation.

Seven (7) systems were impacted:

1. Auxiliary Feedwater
2. Main Feedwater
3. Steam Feedwater Rupture Control System
4. Main Steam
5. Reactor Coolant System
(pilot operated relief valve only)
6. Nuclear Source Range Instrumentation
7. Safety Parameter Display System

Equipment Investigation

Major Issues:

A. Auxiliary Feedpump Turbines

- Installing new steam admission valves.
- Designing for high energy line breaks.
- Installing new governor on AFPT #1.
- Improving trip/throttle valve reset capability.

B. Pilot Operated Relief Valve (PORV)

- No specific root cause identified.
- Performing control panel changes.
- Rebuilding PORV with new parts.
- Testing program performed/planned.

C. Motor—Operated Valves

- Resetting limit switches/torque switches.
- Using MOVATS test equipment.
- Performing differential pressure tests.
- Correcting/Checking other features
 - Pre-LLRT Stem checks
 - Post-LLRT Lubrication checks
 - T-Drains Current signatures
 - Space heaters Parts check
 - Wiring checks Valve design data
 - EQ wire checks Operator design data

Equipment Investigation

Findings: Detailed in reports generated for each of the 13 areas of concerns.

Root causes identified in the areas of:

Design

Maintenance

Testing

Procedures

Training

Corrective Actions: Root cause corrective actions to be done prior to restart.

Include:

15 Design modifications

13 Maintenance/replacement activities

5 Procedural and/or training issues

Piping Supports Walkdown

Phase I—Prior to Restart

- A. Inspect and complete evaluation of 921 supports.**

Three complete systems—Auxiliary
Feedwater, High Pressure Injection, Low
Pressure Injection.

Four systems, containment portion only—
Core Flood, Containment Spray, Hydrogen
Dilution, Pressurizer Relief.

Results: Inspection complete—861 NCRs

80% acceptable as-found

20% minor rework

- B. Inspect and preliminarily evaluate 1444 supports.**

Addresses balance of in-containment piping
supports.

Results: Inspection complete.

No major problems noted.

Phase II—After Restart

Complete inspection/evaluation of all
safety-related piping supports prior to end of
next refueling outage. Adds approximately
2500 supports.

Environmental Qualification

Environmental Qualification (EQ) program assures that safety-related electrical equipment will perform their important functions under accident environmental conditions (e.g., temperature, pressure, radiation).

EQ Program Activities Include:

- Review and upgrade of the Qualification Files.
- Review and reissue of the EQ Equipment Master List.
- Preparation of programmatic and implementing procedures.
- Walkdown (baseline survey) of "as-installed" plant EQ equipment.
- Review and documentation of to-date maintenance and surveillance of EQ equipment.

Outage Related EQ Activities:

- Evaluation of the reconfigured auxiliary feedwater system and the newly installed motor driven feedwater pump for high energy line break and EQ impacts.
- Modification or replacement of non-qualified EQ equipment.

Decay Heat Removal Reliability Improvement Program

Task Force Effort

- Chartered to review all systems used for decay heat removal.
 - Main Feed and Steam
 - AFW
 - SUFP
 - SFRCS
 - Feed and Bleed
- Identified changes to improve operational reliability and to reduce complexity of SFRCS.
- Broad Membership
 - Experience in design, engineering, operations.
 - Included outside expertise:
 - MPR Associates
 - Babcock and Wilcox
 - Cygn

Task Force

Objectives:

- Reduce frequency of demand for emergency decay heat removal.
- Reduce number of automatic system responses required to initiate auxiliary feedwater.
- Reduce potential for common mode failure.
- Evaluate diverse and redundant means of decay heat removal.

Goal:

- Provide equipment recommendation that would improve reliability of systems used for decay heat removal. Specific improvements for the AFW should eventually achieve SRP reliability criteria.

Task Force Methodology

- Multiple "techniques" used.
 - Deterministic
 - Preliminary Scoping Analysis
 - Engineering Judgment
 - Assessment of existing PRA's
- Reviewed Documentation.
- Evaluated past operating experience.
- Interviewed Toledo Edison personnel.

AFW/SFRCS Reliability

Reduction of spurious initiators:

- **Filter existing steam generator level signals.**
- **Improve SFRCS power supply performance.**
- **Remove main steam and main feedwater isolation on SG low level.**

AFW/SFRCS Reliability

AFW initiation to SG—improvements:

- Provide hot steam lines to AFW pumps.
- Valve motor operator improvements.
- Depower CST to AFWPT suction valves.
- Eliminate deaerator suction paths.
- Disable feed isolation to last steam generator depressurized.
- SFRCS manual initiation improvements.
- Raise ICS low level limit.


AFW/SFRCS Reliability

AFW continuation improvements:

- Install PGG governor on AFPT-1.
- Provide seal-in manual reset for SFRCS full trip alarm.
- Remove AFW pump suction strainers.
- Resize strainer from CST.
- Revise AFP suction transfer scheme.
- Install local AFPT trip throttle valve indication.

SFRCS

Manual Initiation Switches



Installation of Motor Driven Feedwater Pump

New pump design features:

- Provides 100% capacity auxiliary feedwater flow.
- Pump discharge aligned to the auxiliary feedwater headers during normal full power operation.
- Pump suction normally from the Condensate Storage Tank.
- Pump capable of being started from the Control Room.
- Pump motor can be supplied from either emergency diesel generator following a loss of offsite power.
- Can be manually realigned to feed the Main Feedwater System. This will be the normal alignment during low power operation. Pump suction in this alignment will be from the Deaerator Storage Tank.
- Eliminates high energy line break concerns associated with existing start up feedpump.
- Resolves some fire protection compliance items.

Longer Term Decay Heat Removal Reliability Improvements

- Provision of primary system blowdown valves for enhancement of feed and bleed capability.
- Restoration of existing startup feedwater pump and provision of Control Room capability for associated valves.
- Provision of Control Room capability for the motor driven feedwater pump discharge valves to the AFW header.
- Further AFW valve flowpath reductions.
- Improve AFW level control.
- Improve margin between SFRCS and ICS low level setpoints.
- SFRCS logic revision to further minimize isolation.
- Control Room "mimic" panel for finalized AFW/SFRCS.

System Review and Test Program Objectives

For systems important to safe plant operation:

- **Identify important and recurring design, maintenance and operations problems and determine whether corrective actions are required prior to restart or can be taken over long term.**
- **Evaluate scope of existing periodic testing to identify any additional testing needed to ensure required functions will be performed.**
- **Conduct test program to assure these systems are functional. Testing will also be performed to verify adequacy of system modifications completed during outage.**

This program will be completed prior to restart of Davis-Besse.

System Review and Test Program Scope

Review encompasses 31 systems judged important to safe operation of Davis-Besse. Attributes considered in system selection included:

- **Performs an active safety function.**
- **Malfunction could lead to challenges to safety systems.**
- **Malfunction could result in abnormal plant transients.**
- **Important to preventing, detecting, controlling or mitigating plant transients.**
- **History of unreliable performance.**
- **Associated with June 9, 1985 event.**

The 31 systems are listed on the following two pages. Two additional systems were identified to have a limited review (gaseous radwaste and post accident sampling system).

✓

System Review and Test Program Approach

- "Team" for each system.

Headed by Toledo Edison engineer.

Supported by highly-qualified industry personnel.

- Focused interviews of operations, maintenance and engineering personnel.
- Review of selected records for Davis-Besse experience (E.G., Licensee Event Reports, NPRDS Data, Maintenance Work Orders, Transient Assessment Program Reports, Deviation Reports). ✓
- Identify corrective actions for problems.
 - Prior to restart.
 - Long term.
- Prepare report including summary of system functions, problems and corrective actions.

System Review and Test Program Test Review

- Review periodic test requirements for each system to ensure required functions are adequately demonstrated and confirmed.
- Prepare report summarizing results of test review and identifying test changes required.
- Prepare test outlines and procedures for:
 - Post-modification testing.
 - New periodic testing.
 - Revised periodic testing.
 - One-time tests supporting restart.
- Review results of test program and prepare test summary.

Independent Process Review Committee

- Overall review of system review and test program.
- Ensure system review and corrective action process in combination with system and equipment testing will adequately demonstrate the operational readiness of the systems and equipment important to safe operation of Davis-Besse.
- Committee membership combines a broad background of nuclear industry experience with specific knowledge of the Davis-Besse plant design.
- Concurrence with:
 - Scope and depth of review by "Teams".
 - System functions.
 - Corrective actions required prior to restart and over long term.
 - Periodic test review.
 - Test requirements to support restart.
 - Test results.

Independent Process Review Committee Membership

P.C. Hildebrandt
Chairman
(MPR Associates)

R.S. Brodsky
(BETA)

J.D. Carlton
(B&W)

E.C. Novak
(TED Engineering)

J.P. O'Hanlon
(UESC)

L.P. Simon
(TED Operations)

J.G. Walker
(Bechtel)

C.A. Hengge
Secretary
(TED Nuclear Safety)

Determination of Corrective Actions Required Prior to Restart

- Corrective actions necessary to ensure safe and reliable plant operation.
- Based on collective experience and judgment of Independent Process Review Committee considering
 - Plant design basis described in the Updated Safety Analysis Report.
 - Technical Specification requirements.
 - Reliable plant operation.
 - Protection of personnel, systems and equipment.
 - Prudent engineering practice.

Current Status of System Review and Test Program

- Identification of specific system and equipment problems requiring resolution prior to restart is complete.
- System review reports summarizing system functions, problems, and required corrective actions complete.
- Review of periodic tests for system operability

Problem Areas Identified During System Reviews

- For the 31 systems
 - Approximately 140 problem areas require resolution prior to restart.
 - Approximately 200 problem areas require resolution over long term.
- Resolution ranges from engineering evaluation to hardware changes in plant.
- Facility Change Requests, Maintenance Work Requests or Requests for Engineering Evaluation have been prepared to address all problems that must be resolved prior to restart.

Examples of Important Problem Areas

- Control Room Emergency Ventilation System.
- Auxiliary feedwater discharge piping overpressurization. *- overpressurized on June 9*
- Potential flooding of pit containing decay heat removal valves (DH-11 and 12 motor operated valves).
- Inadequate ventilation in service water pump room.
- Widespread station and instrument air system leaks and dependence on temporary diesel air compressor.

Recurring Problem Areas

- Inattention to heating/ventilation/air conditioning requirements.
- Inoperable nitrogen regulators.
- Inadequate maintenance for hydromotor actuators.
- Tracking and replacement of limited life components (e.g., seals, elastomers, electrical components).
- Valve packing leakage.
- Steam trap maintenance.
- I&C preventive maintenance/calibration.

System Review and Test Program Test Review

- Evaluate each system important to safe plant operation considering the effects of modifications made during the outage.
- For each system function important to safe plant operation:
 1. Identify existing periodic tests which adequately demonstrate the function
 - or
 2. Prepare outlines for new or revised test which will adequately demonstrate the function
 - or
 3. Provide justification that the function cannot or should not be tested prior to restart.
- Document the results of this evaluation for review by the Independent Process Review Committee.
- Independent Process Review Committee concurs with scope of testing to be performed.

Restart Tests To Be Conducted


Preliminary results of the test review have identified:

- 54 Existing periodic tests to be performed prior to restart to demonstrate system functions.
- 89 New or modified periodic tests or one time tests necessary to demonstrate functions including tests required as a result of modifications.
- 7 Integrated tests to demonstrate system functions involving multiple systems.


150 *Total Tests*

- Average test duration is approximately 12 hours excluding test setup time.
- Total test program will require approximately 11 weeks including power escalation testing.

System Review and Test Program (SRTTP) Organization



Restart Test Organization



SYSTEM REVIEW AND TEST PROGRAM

SUMMARY OF CORRECTIVE ACTION ITEMS
FOR DAVIS-BESSE

Reactor Coolant System

Prior To Restart

- Improve stroke time on containment isolation valve.
- Repair leakage from RCS to nitrogen system.
- Repair / replace and calibrate PORV discharge line temperature element.
- Install PORV loop seal drain line.
- Modify PORV status indications.
- Realign hot leg Rosemount RTDs to TSAT meter.

Long Term

- Repair end plugs on out-of-service pressurizer heater elements.
- Improve maintenance capability for RC drain tank.
- Repair / replace nitrogen regulator for RC drain tank.
- Repair / replace Tave digital readout.
- Evaluate RC pump seal or motor parameters to be used for securing pumps.
- Calibrate RC pump vibration instrumentation.
- Improve core exit temperature measurement capability.
- Modify pressurizer heat bank operation to handle larger heat losses.

High Pressure Injection System

Prior To Restart

- Confirm HPI pump capability at high flow, low head conditions.
- Confirm HPI pump capability at high suction temperature.
- Investigate standing water from unidentified sources in several areas (e.g., ECCS room #1; containment vessel annulus floor).
- Remove startup strainers from HPI pump suctions.
- Modify HPI pump suction check valves (HP10 and HP11) to facilitate proper disk seating.
- Verify proper operation of several HPI pump component cooling water stop check valves.
- Revise plant documentation to reflect higher design pressure capability of section of piping downstream of discharge check valve HP23.
- Investigate increasing trend in inboard bearing vibration for HPI pump 1-1.

High Pressure Injection System (Cont'd)

Long Term

- Evaluate need for design modification to HPI pump component cooling water stop check valves to preclude "sticking".
- Calibrate HPI pump motor temperature instrumentation.
- Eliminate low flow nuisance alarm on HPI pumps.
- Replace improper flow measurement orifice in HPI pump 1-1 minimum recirculation line.
- Relocate control cable for AC lube oil pump for HPI pump 1-1 per Appendix R requirements.
- Improve communications capability between ECCS rooms and Control Room.
- Resolve means of leak testing for back-to-back check valves in HPI discharge valves.
- Evaluate cyclic life of $\frac{3}{4}$ inch elbowlets attached to HPI discharge line.

Core Flood System

Prior To Restart

- Confirm location of level taps on Core Flood tanks.
- Inspect/repair nitrogen regulator for Core Flood tanks.

Long Term

- Prepare calibration procedure for Core Flood tank level instrumentation.
- Evaluate required purge time for sampling of Core Flood tanks.
- Calibrate sampling purge flow meter.

Decay Heat Removal System

Prior To Restart

- Install level indicating capability for DH11 & DH12 valve pit.
- Install modified packing in DH11 & DH12.
- Modify procedures to preclude overpressurization of decay heat pump suction.
- Improve cold weather operation of BWST level instruments.
- Reinstall mis-assembled studs on decay heat pump.
- Calibrate boron dilution flow transmitter instrument strings.

Decay Heat Removal System (cont'd)

Long Term

- Evaluate means of eliminating sealed pit design for valves DH11 & DH12.
- Evaluate possible system modifications to preclude decay heat pump suction overpressurization.
- Ensure spare parts availability for BWST recirculating pump and heater.
- Add temperature alarm on BWST; evaluate improved temperature control.
- Evaluate alternative means of precluding over-ranging of low range decay heat pump suction pressure gauges.
- Evaluate more easily read oil level indicators for decay heat pumps.
- Evaluate means of reducing leakage from cyclone separators on decay heat pumps.
- Improve preventive maintenance for pneumatic valves DH13A & B.
- Investigate means of improving disk seating for check valves DH76 & DH77.

Containment Spray System

Prior To Restart

- Verify torque switch and torque switch bypass settings for two Containment Spray System valves (CS1530 and CS1531)
- Determine specific operator response required when containment emergency sump level indicator lights are illuminated.

Long Term

- Evaluate adequacy of oil level sight glasses for containment spray pumps.
- Evaluate need for containment spray pump discharge pressure indication in Control Room.

Containment Emergency Ventilation System

Prior To Restart

- Provide weather shield for EVS fan controller sensing line to ensuring operability.
- Replace seals on hydromotor actuator for ventilation damper.

Long Term

- Provide protection for instrumentation controls for fans.

Containment Air Cooling System and Hydrogen Control System

Prior To Restart

- Repair backdraft dampers for Containment Air Cooling System fans.
- Confirm proper operation of fans when shifted from high to low speed (overload indication is being received).
- Bench test hydrogen dilution system relief valve.

Long Term

- Confirm flow balancing of Containment Air Cooling System.
- Replace failed return bend on cooler C1-1.
- Evaluate installation of flow meter in purge test line to facilitate performing surveillance tests.
- Install soft seat for valve CV210 (containment isolation check valve).
- Confirm hydrogen recombiner is compatible with Davis-Besse system and can be made operable within required time.

Makeup and Purification System

Prior To Restart

- Repair or replace failed containment isolation valve MU33.
- Remove any startup strainers in system.
- Confirm correct valve trim in MU32.
- Repair or replace leaking reactor coolant letdown pressure reducing valve (MU6) and controls.
- Provide indicator of makeup flow for use during feed and bleed operations.
- Remove inoperable and unused reactor coolant pump (RCP) seal leakage indication.

Makeup and Purification System (Cont'd)

Long Term

- Repair/replace leaking reactor coolant batch makeup flow control valve, MU39 (currently isolated).
- Repair/replace batch controller.
- Repair minor oil leaks on makeup pumps.
- Evaluate and repair leaking valves MU19 (RCP seal injection valve) and MU216 (RCP seal injection bypass valve).
- Evaluate and repair boronmeter.
- Perform review of problems with hydrogen system (for maintaining makeup tank overpressure).
- Repair MU1903 (Cation demineralizer inlet isolation valve).
- Repair/replace seal injection stop check valves.
- Replace letdown block orifice.
- Improve communications capability between makeup pump room and control room.
- Evaluate intended function of boron permissive light.
- Perform review of failure modes of makeup system equipment (e.g., power supplies) and ability of operators to recognize problem and take corrective action.

250/125 Volt DC System

Prior To Restart

- None

Long Term

- Improve temperature control in battery room.
- Improve ground fault detection and location.
- Evaluate design change for low voltage relays to reduce failures.

4160 Volt AC System

Prior To Restart

- Confirm operability of several breakers with original levering-in device.
- Replace CVE synchrocheck relay with different design.
- Resolve tap setting for 4160/480 Volt transformers and reset alarm accordingly.

Long Term

- Review consequence of paralleling bus tie transformers out-of-phase.
- Visually inspect all 4160 Volt breakers in "Q" cubicles for "E"-ring damage.
- Control non-"Q" 4160 Volt breakers to ensure they are not utilized in essential applications.
- Provide improved control of circuit breaker and relay setting records.

480 Volt AC Distribution System

Prior To Restart

- **Confirm operability of switchgear cabinet door and stab withdrawal interlocks to ensure 480 VAC breaker operability.**

Long Term

- **Evaluate removal of stab withdrawal interlock feature.**
- **Evaluate alternative means of providing ground fault protection for 480 Volt AC motor control centers.**
- **Establish program for tracking limited life components in motor control centers.**
- **Improve preventive maintenance on switchgear cabinet door hardware and gasketing.**

13.8 KV System

Prior To Restart

- Investigate cause of fast transfer breaker failures and calibrate relay timing.

Long Term

- Improve method for racking in/out of 13.8 KV breakers.
- Repair small oil leak in Auxiliary Transformer.

Emergency Diesel Generators

Prior To Restart

- Eliminate electrical noise problems associated with diesel governor to improve stability.
- Improve temperature control for diesel generator room by changes to control/alarm system and maintaining ventilation damper actuators.
- Improve reliability of lubricating oil soak back pumps.
 - Replace set.
 - Check condition of filters and strainers.
- Test multiple air start capability of diesel generator.
- Calibrate low cooling water flow alarm switch.
- Investigate cause of SCR diode failure nuisance alarm.
- Minimize ice buildup on diesel generator air intake.

Emergency Diesel Generators (Cont'd)

Long Term

- Evaluate improvements to diesel generator air start system and improve reliability of air compressors.
- Implement improvements for emergency diesel fuel oil system.
- Replace cooling water flow gauge.
- Perform evaluation of overall improvements to diesel generator air intake configuration.
- Improve diesel generator speed and electrical frequency control capability.
- Correct erratic bearing temperature indications for diesel generators.
- Improve Control Room/diesel generator room communications capability.

120 Volt Instrument AC Power

Prior To Restart

- Install larger power rating resistors in essential inverters YV1, YV2, YV3 and YV4.

Long Term

- Install ventilation fans for inverters.
- Evaluate installation of static transfer switches and/or tank circuits to reduce potential for losing an inverter when a ground fault occurs.

Anticipatory Reactor Trip System

Prior To Restart

- Evaluate adequacy of no actuation of annunciator alarms when ARTS cabinet door is open.

Long Term

- Modify lamp test circuit.
- Provide labeling to minimize problems in correlating channel and breaker designations.
- Evaluate separating ARTS channel signal inputs to computer to facilitate determining which parameter initiated an ARTS trip.
- Review main turbine stop valve testing as potential source of spurious low pressure ARTS trips.

Control Rod Drive Control System

Prior To Restart

- Determine improved power supply fuse size and design; perform inrush current and current waveform test.
- Improve cleanliness of CRDCS cabinets to reduce contact fouling problems.
- Ensure adequate forced air cooling of reactor service structure.

Control Rod Drive Control System (Cont'd)

Long Term

- Evaluate alternate control rod direction error circuit design.
- Evaluate control rod motion momentary interrupt circuit.
- Review overall service structure cooling design.
- Improve power cable mating and handling procedures.
- Evaluate use of higher temperature silicon power cables.
- Inspect all control rod leaf spring anti-rotation devices at each refueling outage.
- Evaluate improved control rod drop time test techniques.
- To preclude low voltage problems, check voltage output of CRD transformers frequently; clean and inspect Inductrol voltage regulator and lubricate motor-generator set every refueling outage.
- Determine long-term resolution of CRDM nozzle flange leaks.
- Evaluate means of minimizing occurrence of low insulation resistance in CRD stators.

Incore Monitoring System

Prior To Restart

- Determine proper correction factors for neutron detectors.

Long Term

- Improve reliability of incore neutron detectors for 15% to 30% reactor power.
- Evaluate need for two incore instrumentation multipoint recorders.

Reactor Protection System

Prior To Restart

- **Repair/replace defective components in NI Source Range string contributing to erratic noise and loss of signal problems.**
- **Install electronic filters on reactor coolant flow transmitters to reduce flow turbulence noise.**

Long Term

- **Evaluate Technical Specification change to permit placing a defective channel in manual bypass.**
- **Evaluate providing more reliable power range signal to Integrated Control System.**
- **Eliminate noise spikes in NI Source Range channels apparently due to door alarm switches on RPS cabinets.**

Steam and Feedwater Rupture Control System (SFRCS)

Prior To Restart

- Provide filtering of steam generator level transmitter signal.
- Modify SFRCS to preclude isolation of main feedwater and main steam on low water level in steam generator.
- Modify SFRCS to isolate only first steam generator for which low pressure is detected.
- Modify SFRCS such that atmospheric vent valves are closed by a full SFRCS trip (actuation) rather than 1/2 trip.
- Modify SFRCS to provide open signals to MS106A and MS107A for all SFRCS actuation conditions.
- Rearrange manual SFRCS actuation switches and provide protection against inadvertent actuation.
- Improve Control Room annunciator indication of which steam generator has been source of SFRCS actuation.

Steam and Feedwater Rupture Control System (SFRCS)

Prior To Restart (Cont'd)

- Relocate reset buttons for startup feedwater valves to the control board.
- Improve temperature control of SFRCS steam generator pressure switch sensing lines.
- Revise labels on manual resets for indicating lights associated with steam generator level instrumentation.
- Provide separate manual reset for "SFRCS Full Trip" alarm.
- Improve SFRCS power supply operation.
 - Install forced cooling to cabinets.
 - Measure power supply loading and estimate useable service life.
- Perform engineering evaluation of and measure response time for replacement amplifier/calibration boards for steam generator level transmitters.

Steam and Feedwater Rupture Control System (SFRCS) (Cont'd)

Long Term

- Remove automatic close signals to AF599 and AF608 and leave valves open to improve overall reliability of AFW System.
- Modify SFRCS to preclude isolating both steam generators if coincident low pressure signals are received for both steam generators.
- Evaluate modifying control circuitry for main steam isolation valves to improve reliability.
- Evaluate several additional changes to SFRCS to improve system reliability and improve decay heat removal capability
- Evaluate additional improvements of Control Room annunciator indication of SFRCS actuation.
- Evaluate removing SFRCS close signals to atmospheric vent valves.
- Establish improved record keeping for SFRCS power supplies and trend to better determine expected service life.
- Monitor, periodically, the 125 Volt DC bus to ensure noise is at acceptably low level.
- Modify steam generator level instrument monitors.

Safety Features Actuation System

Prior To Restart

- **Modify SFAS to avoid ungrounded power supply common problems by installing separate sensor channel power supplies.**
- **Confirm AC and DC contact current in SFAS output relays in within design capability.**
- **Repair/replace surveillance light cards having damaged components or electrical connections.**

Long Term

- **Evaluate alternate surveillance card design.**
- **Evaluate elimination of SFAS closure of main steam isolation valves.**
- **Investigate spurious SFAS incident level 1 trips due to spiking of radiation monitor strings.**
- **Improve human engineering considerations associated with (1) relative location of SFAS manual trips and associated reset pushbuttons, (2) location of reactor coolant pump seal injection, and (3) seal return valve control switches.**

Integrated Control System

Prior To Restart

- Improve main feedwater pump runback control upon unit trip (rapid feedwater reduction circuitry).
- Replace inoperable fuse holders.
- Calibrate selected control modules.
- Perform action plan 16 requirements.
- Modify load balance control for turbine bypass valves.
- Upgrade selected control modules.

Long Term

- Evaluate alternatives to rapid feedwater reduction control scheme.
- Improve preventive maintenance system.
- Improve proportional and integrating module response.
- Provide additional cooling for ICS cabinets.
- Provide monitoring capability for selected ICS parameters (diagnostic).
- Replace power selector switches.
- Improve transfer capability for pressure inputs to ICS for turbine bypass valves.

Security System

Prior To Restart

- Evaluate/modify security requirements to improve operator access.
- Review electrical loads on uninterruptible power supply.
- Revise procedures in event of loss of ventilation to Central Alarm Station.

Long Term

- Perform evaluation of several operational/reliability improvements for security system.

Control Room Normal and Emergency Ventilation Systems

Prior To Restart

- **Modify overall control scheme for water-cooled and air-cooled condensing modes of Emergency Ventilation System (EVS).**
- **Manually adjust Service Water System cooling flow to water-cooled EVS condenser to accommodate seasonal changes.**
- **Replace refrigerant solenoid control valves and install additional stop and check valves to facilitate refrigerant control for EVS.**
- **Increase cooling capacity of EVS.**
- **Improve air distribution across cooling coils.**
- **Install/repair gaskets on Control Room door and security room door to limit air leakage.**
- **Calibrate control and indicating instrumentation.**

Control Room Normal and Emergency Ventilation Systems

Long Term

- Install flow modulating control valve in service water cooling path for EVS.
- Further increase cooling capacity of EVS.
- Limit use of manual switches on local control panels associated with EVS.
- Perform air flow balance of normal ventilation system.
- Review overall adequacy of normal ventilation system.
- Develop improved preventive maintenance procedures for entire system including dampers and actuators.
- Inspect and refurbish air handling duct work and associated insulation, filters and differential pressure units to improve cleanliness conditions in control room.
- Improve operator indications and control regarding normal and EVS operation.
- Clean and repair humidification system. Evaluate alternate designs.
- Evaluate causes of failures of chlorine detectors and station vent air particulate monitors.

Station Air and Instrument Air Systems

Prior To Restart

- Isolate and repair leakage in Station Air and Instrument Air systems to maximum practical extent.
- Perform required station air compressor preventive maintenance.
- Test setpoints of control valves used to maintain instrument air header pressure in the event of station air system failure.
- Revise procedures and testing to identify the temporary diesel air compressor as the backup air supply.
- Provide improved reliability of diesel air compressor during inclement weather.
- Procedurally blow down drains from SA28 to remove accumulated moisture in station air system.
- Provide filtering of air supply through SA2010 to minimize debris accumulation.

Station Air and Instrument Air Systems (Cont'd)

Long Term

- Perform engineering study of Station Air and Instrument Air systems to evaluate several areas for improving overall reliability (e.g., required emergency air compressor size; isolable vs. non-isolable loads; need for 100/100 psig regulators; leak isolation flexibility).
- Install moisture trap on SA28 to improve draining.
- Segregate air intake and diesel exhaust for diesel air compressor.
- Modify Station Air and Instrument Air systems to prevent dumping system air to atmosphere when the dryers are bypassed.
- Increase frequency of dewpoint check on instrument air receiver to detect unacceptable moisture leakage from station air headers to instrument air headers; install permanent air dryer around IA408.
- Evaluate providing capability to start station air compressor 1-2 from Control Room.
- Install flow meter to permit trending of air system degradation.

Station Fire Protection

Prior To Restart

- **Provide audible fire alarm in Control Room.**

Long Term

- **Maintain fire alarm location backup on security computers.**
- **Revise circuitry for ionization smoke detectors to avoid spurious alarms.**
- **Evaluate improving testing and maintenance accessibility of several smoke detectors and temperature switches.**
- **Resolve operational problem with ionization smoke detector installed above control rod drive breakers.**
- **Complete fire protection enhancement program on schedule consistent with Appendix R commitments.**
- **Provide time delay for diesel fire pump start to minimize unnecessary starts while the electric fire pump brings up system pressure.**
- **Resolve power supply problems with Viking fire panels.**
- **Modify fire alarm display in Control Room so that both panel number and zone number are provided.**

Component Cooling Water System

Prior To Restart

- Functionally test CCW pump room ventilation fans.
- Repair or replace nitrogen regulator for CCW surge tank.

Long Term

- Add CCW room ventilation fan periodic test.
- Implement alternate pressure control for CCW surge tank.
- Fix small oil leaks on CCW pumps.

Service Water System

Prior To Restart

- **Modify ventilation for service water pump rooms.**
- **Perform ultrasonic test of selected portions of piping and fittings.**
- **Resolve service water flow through containment air coolers.**

Long Term

- **Periodically ultrasonically test selected portions of Service Water System.**
- **Review service water pump shaft performance post-modification.**
- **Evaluate apparent increased head and flow on service water pump 3-1.**
- **Evaluate tube corrosion / erosion performance in ECCS room coolers.**
- **Modify containment air cooler valves to improve stroke time.**
- **Inspect tubes in component cooling water heat exchangers.**
- **Improve temperature control for Component Cooling Water System.**

Auxiliary Feedwater System

Prior To Restart

- Install air operated steam admission valve near each auxiliary feedwater pump turbine (AFPT); resolve associated high energy line break items.
- Ensure operability of steam traps on AFPT steam supply lines and periodically reconfirm operability.
- Revise AFW pump automatic suction transfer setpoints for switching from condensate storage tank to service water.
- Resolve overpressurization problem for discharge piping from AFW pumps.
- Install PGG governor on AFPT #1, as currently on AFPT #2; revise low speed stops to accommodate changes in governor operation time.
- Evaluate coincident AFW and MFP feed to steam generators.
- Confirm AFW pump discharge valves will open for maximum credible differential pressure.

Auxiliary Feedwater System

Prior To Restart (Cont'd)

- Remove individual suction strainers to AFW pumps and enlarge mesh on common strainer from condensate storage tank.
- Remove control power from suction valves FW786 and FW790 to preclude spurious closure.
- Increase time delay on suction pressure switch actuation which isolates steam supply to AFPTs.
- Implement improvements to AFPT overspeed trip mechanism.
- Calibrate AFW pump flow instrumentation.
- Implement controls to preclude steam binding of AFW pumps (NRC IE Bulletin 85-01)
- Install pressure switches to detect main steam line breaks upstream of MS106, MS106A, MS107, MS107A.

Auxiliary Feedwater System (Cont'd)

Long Term

- Investigate means of monitoring for condensate in AFPT steam supply lines.
- Improve steam generator level control capability when using AFW pumps.
- Evaluate leaving AF3870 and AF3872 open during plant operation to further improve AFW System reliability.
- Evaluate potential for contamination from Service Water System to AFW pump suction.
- Improve operability of manual mechanical overspeed trip on AFPTs.
- Improve access to AFW pump #1 room.
- Inspect internals of AFW pump and turbine during next refueling outage.
- Provide accurate means of monitoring AFW pump recirculation flow.
- Improve AFW pump rooms ventilation control.
- Improve Control Room board control, indication and reset layout.

Main Steam System

Prior To Restart

- Refurbish and check setpoints for all main steam safety valves (MSSV's).
- Install lift stop collars on "R" orifice MSSV's.
- Install lateral snubber on "A" main steam header.
- Recalibrate atmospheric vent valve controls.
- Administratively require plant shutdown if both 1050 psig setpoint MSSV's on a header are inoperable.
- Test smaller inlet bore size for MSSV's.
- Establish leak rate for testing of main steam non-return valves.

Long Term

- Install MSSV monitoring system.
- Improve mechanical design of main steam isolation valve position switches.
- Investigate increased noise and general vibration with full arc admission to main turbine.

Steam Generator System

Prior To Restart

- Provide engineering analysis regarding acceptability of having exceeded procedural pressure/temperature limits during testing.

Long Term

- Improve reliability and accuracy of steam generator shell thermocouple temperature readings.
- Evaluate modifications to condenser steam jet air ejector radiation monitors.

Main Feedwater System

Prior To Restart

- Investigate and correct cause of power supply failures for main feedwater pump turbine (MFPT) control system.
- Improve reliability of MFPT low pressure drainage header pumps.
- Evaluate via testing ability for automatic vs. manual control of main feedwater pumps between 15% and 45% plant power.
- Minimize potential for overfeeding steam generators after reactor trip by modifying interlocks between startup valve and main feedwater block valve.
- Improve reliability of MFPT oil system by installing accumulator.
- Resolve apparent vibration problem on MFPT 1-1 pump end bearing (instrument problem).

Main Feedwater System (Cont'd)

Long Term

- Perform overall reliability study of main feedwater system and associated support systems.
- Evaluate modifications to high pressure drain system to minimize flashing and vibration.
- Repair or replace level indicating sight glasses on high pressure feedwater heaters.
- Correct variance among MFPT turbine speed indicators.
- Improve reliability of MFPT turning gear system.
- Improve flow control during feedwater cleanup operations performed prior to each reactor plant startup.

Reassignment of PEP and SALP Improvement Program Activities


High priority—will receive commensurate emphasis and resources:

- Prepare detailed position descriptions for new organization (completed)
- Merit Review and Salary Administration Program (completed)
- Configuration Management (in process)
- Management Training (in process)
- Management By Objectives (resume after restart)
- Fire Protection (in process)
- Nuclear Mission Procedures (in process)
- QA Awareness Program (in process)
- Non-outage Work Prioritization (resume after restart)
- STA Assume Interim EDO Function (completed)

Configuration Management (in process)

- Program Manager established — Toledo Edison/MPR.
- Program Basis:
 - Component/system data base.
 - System descriptions/design basis.
 - Validated vendor manuals.
 - Control of drawing and manuals.
 - Accurate spare parts allowance.
- Plan to be issued
- Schedule — completion by December, 1987.
 - 120 man-years of work.
- Prototype program — Four Systems
 - High pressure injection.
 - 4.16 KV electrical system.
 - Instrument air.
 - SFRCS.
- Containment equipment information walkdowns
 - 12 teams; 25 people.


Interim Fire Protection Functional Organization



Davis-Besse Procedures

- Nuclear mission procedures (NMPs) are being prepared to:
 - Implement commitments and Corporate/Mission policies.
 - Control interfaces between Nuclear Mission Divisions.
 - Provide basis for review and upgrade of Division procedures.
 - Establish consistency throughout Nuclear mission.
- NMP Project Team is planning, scoping and scheduling all procedure efforts.
- 20 Toledo Edison personnel directly supporting NMP effort supplemented by 20 contract writers.
- Division procedures are being revised or prepared to:
 - Implement applicable NMP requirements.
 - Upgrade selected maintenance, operations, test procedures and environmental qualification procedures.
- 20 Toledo Edison personnel preparing or revising Division procedures supplemented by about 35 contract writers.
- Procedure Integration
 - NMP and Division procedures coordinated by NMP Project Team to ensure continuity of programs during procedure implementation by:
 - Monitoring cross-referenced procedures.
 - Ensuring cross-functional reviews.

Davis-Besse Restart Schedule




Engineering Interface and Support


- Engineering attendance at Plan of the Day meeting.
- Duty Manager Roster System.
- Station Technical Support Section.
- Request for Engineering Assistance Process.

Equipment Investigation

Methodology:



Original Layout



Summary of AFWS Reliability Analysis


- Analysis conducted in accordance with the scope and methodology provided in NUREG-0611.
- Events modelled
 - Loss of main feedwater (LMFW)
 - LMFW with loss of offsite power
 - LMFW with loss of onsite AC power
- Three configurations analyzed
 - June 9, 1985 AFWS (two pump)
 - AFWS at restart (two pump configuration)
 - AFWS at restart with motor driven feed pump (three pump configuration)
- Results
 - Unavailability of the Davis-Besse AFWS (at restart) with the motor driven feed pump is within the SRP 10.4.9 acceptance criteria.

Chronology of PORV Flowrate Data

September, 1977	PORV nameplate flowrate. 112,000 lb _m /hr. at 2300 psig
February, 1983	EPRI Test Flowrate Extrapolation 245,000 lb _m /hr.
August, 1985	Initial Feed and Bleed analysis with 10 min. operator action at 610°F RCS hot leg temperature. Results - acceptable. 226,000 lb _m /hr.
October, 1985	"Preliminary" Marshall Station test results. 174,000 lb _m /hr.
November, 1985	Error discovered in Marshall flow device data application.
November, 1985	Corrected Marshall test results. 213,000 lb _m /hr.
November, 1985	Modified PORV nozzle and seat. Low pressure test extrapolation. 229,000 lb _m /hr. Marshall test—232,000 lb _m /hr.
December, 1985	Feed and Bleed analysis with 10 min. operator action at 600°F RCS hot leg temperature. Results - acceptable. 211,000 lb _m /hr. (including inlet pipe losses)

All flowrate data at 2500 psig, unless otherwise noted.

Davis-Besse Auxiliary Feedwater System June 9, 1985



Steam Supply To
Auxiliary Feed Pump
Turbines


Steam Supply To
Main Turbine

Feedwater From
Steam Driven A/FPs


Feedwater From
Motor Driven
Feedpump

Suction From
Normal Source

Suction From
Alternate Source



Davis-Besse Auxiliary Feedwater System Long Term Configuration*



*Subject to acceptable analytical verification and NRC approval.

System Review and Test Program Systems Selected

Reactor Coolant System

High Pressure Injection System

Core Flooding System

Decay Heat Removal and Low Pressure Injection System

Containment Spray System

Containment Emergency Ventilation System

Containment Air Cooling and Hydrogen Control System

Makeup and Purification System

**Electrical 125/250 VDC System (includes Battery Room
H&V)**

Electrical 4.16 KV System (13.8/4.16 KV transformers)

**Electrical 480 V Distribution (includes inverters and
required transformers)**

**Electrical 13.8 KV System (includes startup and auxiliary
transformers)**

**Emergency Diesel Generators (includes "Q" fuel oil
tanks and diesel room ventilation)**

**Instrument AC Power System (includes inverters and
required transformers)**

System Review and Test Program Systems Selected

Anticipatory Reactor Trip System
Control Rod Drive Control System
Incore Monitoring (Includes core exit thermocouples)
Reactor Protection System
Steam and Feedwater Rupture Control System
Safety Features Actuation System
Integrated Control System
Security System
Control Room Normal and Emergency H&V Systems
Station and Instrument Air
Station Fire Protection
Component Cooling Water System
Service Water System
Auxiliary Feedwater System
Main Steam System
Steam Generator System
Main Feedwater System

INDEPENDENT PROCESS REVIEW COMMITTEE

ROBERT S. BRODSKY

Bob Brodsky is a principal managing partner of Basic Energy Technology Associates, Inc. (BETA), a consulting firm serving clients in the nuclear industry and at all levels of government. He has over 25 years of experience in the naval nuclear program. As Assistant Director for Reactor Safety and Computation in the Naval Reactors Division at the Department of Energy, he was responsible for design and operational safety of the Navy's shipboard nuclear propulsion plants, the Department of Energy's naval nuclear prototypes, and the Shippingport Atomic Power Plant.

JAMES D. CARLTON

Jim Carlton is currently manager of Performance Analysis in B&W's Nuclear Engineering Department. He is responsible for the performance, safety, ECCS, radiation and reliability analysis of B&W and competitor NSS's. Prior to his current position, Mr. Carlton managed integrated organizations for B&W and B&W's licensee in Germany. His responsibilities in this integration function included overview of the design, specification, and analyses of B&W's scope of supply in the NSS. Mr. Carlton was also a systems and components design engineer at B&W for several years. His activities included design and operating experience on the NSS Savannah. He participated in the design of B&W's 177 and 205 FA NSS by activities such as the reactor coolant system design, the once-through steam-generator design and prototype testing, and development and prototype testing of the Integrated Control System.

CRAIG A. HENGGE, SECRETARY

Craig A. Hengge is a Senior Assistant Engineer in the Nuclear Safety Department at Toledo Edison Company. He began full-time employment with Toledo Edison as an Assistant Engineer in 1981. Mr Hengge has been involved in probabilistic risk assessment and system reliability activities at Davis-Besse. Most recently, he participated as a member of the Decay Heat Removal Group which conducted an in-depth review of various systems utilized for reactor decay heat removal at Davis-Besse and identified specific improvements to those systems. Mr. Hengge also serves as Secretary of the Company Nuclear Review Board. He holds a B.S. degree in Nuclear Engineering from the University of Cincinnati and was employed at Toledo Edison from 1978 through 1980 as a Co-op Student.

PHILIP C. HILDEBRANDT, CHAIRMAN

Phil Hildebrandt is a consulting engineer with MPR Associates, Inc. of Washington, D. C. He has been with MPR Associates since 1979 involved with a wide range of engineering tasks for both nuclear and fossil-fired power plants. Prior to joining MPR he was a design engineer with Duke Power Company, responsible for resolution of nuclear steam generator related problems and design for specific fluid systems. Mr. Hildebrandt was with the Naval Nuclear Propulsion Program for ten years. He was on Admiral Rickover's staff and was responsible for nuclear steam generator operation, maintenance and design, and earlier, involved with the design of fluid and mechanical systems for submarine propulsion plants. He is a registered professional engineer in the Commonwealth of Virginia.

EUGENE C. NOVAK

Eugene C. Novak is Director of Fossil Facilities Engineering and Construction at Toledo Edison Company. In that capacity he is responsible for all capital improvements projects and offsite engineering support activities for the Company's non-nuclear electric generating facilities. Mr. Novak is also chairman of the Company Nuclear Review Board. Mr. Novak began full-time employment with Toledo Edison as Assistant Engineer in 1959. For ten years he held various engineering positions at the Company's fossil fueled generating facilities. From 1970 through 1980 Mr. Novak was directly involved in the Davis-Besse project holding various engineering positions including Project Engineer and Director of Power Engineering and Construction. Mr. Novak holds a B.S. degree in Mechanical Engineering and an M.S. degree in Industrial Engineering from the University of Toledo, and an M.S. Degree in Nuclear Engineering from the University of Michigan. He is a registered professional engineer in the State of Ohio.

JAMES P. O'HANLON

James P. O'Hanlon is the manager of the operations service division for United Energy Service Corporation in Atlanta, Georgia. Mr. O'Hanlon has over 20 years supervisory and management experience in the nuclear industry. His experience includes that of a general manager of a multi-unit operating nuclear station responsible for all onsite activities. It also includes experience as Assistant Director of Evaluation and Assistance at the Institute of Nuclear Power Operations with responsibility for direction of evaluations of all nuclear utilities in the U.S.

LOUIS P. SIMON

Louis Simon maintains an Senior Reactor Operator's license for Toledo Edison's Davis-Besse Nuclear Power Station. He is Operational Projects Supervisor in the Operations Engineering Department. Mr. Simon has over 27 years steam plant operating experience, naval, industrial, and utility. Mr. Simon joined Toledo Edison in Fossil Operations in 1962. He participated in the Davis-Besse cold licensing program and was a Shift Supervisor through startup and commercial operation. Mr. Simon became Operations Supervisor in January 1979 and held this position until December 1985.

JOHN G. WALKER

John Walker is manager of operating plant services for Bechtel Power Corporation in Ann Arbor, Michigan. He has been with Bechtel since 1966 involved with the startup of numerous nuclear and fossil power plants in the U.S. and foreign countries. He served as chief startup engineer for eight years and was a project manager for three years prior to becoming manager of operating plant services. Prior to joining Bechtel, Mr. Walker was a plant operations supervisor for Texas Electric Service Company. He graduated from Texas A&M with a B.S. degree in Mechanical Engineering and is a licensed professional engineer in California and Texas.

System Review and Test Program Objectives

For systems important to safe plant operation:

- Identify important and recurring design, maintenance and operations problems and determine whether corrective actions are required prior to restart or can be taken over long term.
- Evaluate scope of existing periodic testing to identify any additional testing needed to ensure required functions will be performed.
- Conduct test program to assure these systems are functional. Testing will also be performed to verify adequacy of system modifications completed during outage.

This program will be completed prior to restart of Davis-Besse.

Restart Test Program Approach

- Use existing station administrative procedures to implement and control the restart test program to the extent possible.
- New procedures developed to control activities unique to the restart test program include:

Organization structure, functions, and responsibilities of the various groups and committees supporting the system review and test program.

Development of test procedures for new or modified tests:

Independent Process Review Committee concurs with scope.

Joint Test Group approves test procedures.

Station Review Board and Plant Manager approve test as usual.

Conduct of new or modified test by special test organization.

Results of all test conducted to demonstrate functions important to safe plant operation to be reviewed by Joint Test Group and Independent Process Review Committee.

Main Feedpump Turbine (MFPT)

Concern:	Overspeed tripping of MFPT 1-1 initiated a plant runback.
Findings:	Failed circuit board capacitor in General Electric control system.
Corrective Actions:	1. Replace faulted board. 2. Check and test control circuits for both MFPT 1-1 & 1-2.
Generic Implications:	None-problem is specific to MFPT control circuits.

Steam Feedwater Rupture Control System (SFRCS)

Concern:	Spurious SFRCS actuation closed both main steam isolation valves and isolated steam to main feedpump turbines.
Findings:	Turbine trip caused pressure oscillations which SFRCS detected as low steam generator level. Level pressure tap was made more sensitive due to transmitter changeouts.
Corrective Action:	Add electronic filtering to signals.
Generic Implications:	Increase in sensitivity/response can result due to transmitter changeouts. Installing filtering in Reactor Protection System flow transmitter circuitry.

Auxiliary Feedpump Turbines

Concern:	Both auxiliary feedpump turbines tripped on overspeed - this prevented supply of water to steam generators.
Findings:	Condensation in long steam inlet lines disrupts proper turbine control.
Corrective Actions:	<ol style="list-style-type: none">1. Keep lines hot with steam to greatly reduce water formation.2. Increase steam trap capability.3. Improve governor controls.
Generic Implications:	None-no other quick start steam driven turbines.

Auxiliary Feedpump Turbine Trip and Throttle Valves

Concern:	Operators experienced problems resetting the valves - delayed initiation of auxiliary feedwater to steam generators.
Findings:	Procedures and prior training not sufficient.
Corrective Actions:	<ol style="list-style-type: none">1. Provide improved hands-on training.2. Provide placards and local indicators on T&TV to help operators.3. Enhance communications between pump rooms and from pump rooms to Control Room.
Generic Implications:	Other crucial operator actions performed locally. Covered by Operator Actions review.

Auxiliary Feedwater Valves AF 599 and AF 608

Concern:	Valves failed to open on demand after closing earlier - would have prevented auxiliary feedwater flow.
Findings:	Motor operators on valves were not properly adjusted allowing valves to "torque out".
Corrective Actions:	<ol style="list-style-type: none">1. Readjust AF 599 and AF 608.2. Evaluate and readjust other motor operated valves.3. Test valve operations.4. Provide new maintenance procedures.
Generic: Implications:	Applicable to other motor operated valves

Pilot Operated Relief Valve (PORV)

Concern: During transient PORV failed to close properly after third opening - closure of the block valve isolated the PORV and it reseated.

Findings: No physical evidence found to explain improper closure - foreign material in pilot cannot be ruled out - performance similar to industry experience.

Corrective Actions:

1. Testing of valve - old/new.
2. Add acoustic monitor flow indication light on PORV control panel.
3. Change PORV annunciator light from white to red.
4. Improve panel labeling of solenoid open/close switch.
5. Provide for PORV exercising during shutdowns.

Generic Implications: None-no valves of similar design.

Main Steam Headers

Concern: After closure of main steam isolation valves, pressure control problems were experienced in the main steam headers.

Findings: Manual actuation of atmospheric vents valves (AVV) caused large pressure drop in header #1 - AVV control circuitry on header #2 is a lesser concern. Switch contacts corroded on ICS module.

Corrective Actions:

1. Full check-out and adjustment of AVV control circuitry.
2. Testing and refurbishment of main steam safety valves.
3. Refurbishment of ICS modules for AVV circuitry.

Generic Implications: Switch contacts being evaluated and refurbished on other ICS modules.

Main Feedwater Startup Control Valve

Concern:	Operators were uncertain of status of control valve SP-7A due to blown light bulb.
Findings:	Valve operated properly - technician inserted incorrect voltage lamp during event.
Corrective Action:	Provide additional information to operators.
Generic Implications:	None-no significant findings.

Auxiliary Feedwater Pump #1 Suction Supply

Concern: Pump suction transferred from normal to backup water supply about 20 minutes after reactor trip.

Findings: No impact to steam generator - transient low suction pressure caused transfer.

Corrective Actions:

1. Revise strainer arrangement.
2. Revise transfer switch setpoints.
3. Provide time delay.

Generic Implications: Other pump suction transfer systems.

Main Steam Valve MS-106

Concern: Valve position indication recorded as closed to not closed to closed in about one-third the expected time - this valve is used to admit steam from steam generator #1 to auxiliary feedpump turbine #1.

Findings: Motor operator on valve was not properly adjusted.

Corrective Action: Readjust, inspect, and test valve.

Generic Implications: Other motor operated valves.

Nuclear Instrumentation Neutron Source Range Detectors

Concern: Prior to event NI-1 was inoperable and NI-2 failed during transient - previous problems had been experienced.

Findings: NI-1—inadequate grounding of shield found at preamp due to paint and lack of star washers.

NI-2—intermittent failure of containment penetration cable center conductor.

Triax cable connectors also found degraded in each detector string.

Corrective Action:

1. NI-1—proper ground established.
2. NI-2—replacing penetration/module.
3. Replacing/refurbishing connectors as required.

Generic Implications: Preventative maintenance program needed for source range, intermediate range, and power range connectors.

Turbine Bypass Valve

Concern:	Pneumatic actuator assembly cracked and failed during cooldown operations several hours following reactor trip.
Findings:	Internal valve components became disengaged and caused hammer blow forces which damaged actuator.
Corrective Action:	1. Repair damaged valve. 2. Repair steam traps and drains. 3. Refurbish other turbine bypass valves. 4. Revised operating procedure to assure proper drainage of headers.
Generic Implications:	Applies to both turbine bypass valve headers.

Safety Parameter Display System (SPDS)

Concern:	Both SPDS Control Room display devices were inoperative during event - they are intended to be used by the operators during transients.
Findings:	Bad fiber optic cable and faulty terminations on data transmission cable.
Corrective Action:	1. Use spare cable. 2. Correct terminations. 3. Replace obsolete terminal.
Generic Implications:	None-no other fiber optic systems.

9/35

TRANSMITTAL TO: ☒

Document Control Desk, 016 Phillips

ADVANCED COPY TO: ☐

The Public Document Room

DATE:

12/20/85

FROM:

SECY OPS BRANCH

cc: C&R
w/attachs.
(w/o SECY
papers)

Attached are copies of a Commission meeting transcript(s) and related meeting document(s). They are being forwarded for entry on the Daily Accession List and placement in the Public Document Room. No other distribution is requested or required. Existing DCS identification numbers are listed on the individual documents wherever known.

Meeting Title: Commission Briefing Davis-Besse Restart
From June 9, 1985 event

Meeting Date: 12/18/85 Open ☒ Closed ☐

DCS Copies
(1 of each checked)

Item Description:

Copies
Advanced
To PDROriginal
DocumentMay
be Dup*Duplicate
Copy*

1. TRANSCRIPT

1

1

When checked, DCS should send a
copy of this transcript to the
LPDR for: _____

w/ Agenda, Viewgraphs

2.

3.

4.

(PDR is advanced one copy of each document,
two of each SECY paper.)

*Verify if in DCS, and
* Change to "PDR Available."