



50-498

UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D.C. 20555-0001

May 14, 1997

LICENSEE: HOUSTON LIGHTING AND POWER COMPANY (HL&P)  
FACILITY: South Texas Project, Units 1 and 2 (STP)  
SUBJECT: SUMMARY OF APRIL 24, 1997, MEETING ON INCOMPLETE CONTROL ROD  
INSERTION (IRI) AT STP

On April 24, 1997, HL&P met with the Nuclear Regulatory Commission (NRC) to discuss HL&P's plans regarding IRI at STP. Meeting attendees are listed in Attachment 1. Attachment 2 is a handout provided by HL&P.

During a January 25, 1997, rod drop test on Unit 1, which took place during the middle of Cycle 7, 2 control rods stuck at 6 steps. During a subsequent test on April 5, 1997, 4 control rods stuck at 6 steps (the same 2 from the January test plus 2 others). HL&P attributes the root cause to fuel assembly thimble tube distortion caused by excessive axial compressive loads, with irradiation metallurgical effects as a contributing factor.

HL&P has been addressing this problem by limiting fuel assembly burnups in rodged fuel assemblies. In addition, HL&P is planning to augment their approach with Phase I and Phase II fuel design changes. Phase I plans include using Zirlo fuel cladding, thimble tubes and mid-grids to reduce fuel assembly growth and corrosion, and adding a debris grid at the fuel assembly bottom to reduce assembly skeleton axial loading. Phase I is scheduled for Unit 1 Cycle 8 (September 1997). Phase II plans include increasing the thimble tube outside diameter and increasing the tube wall thickness for improved buckling resistance, and using a single (versus a double) dashpot to lower the top of the dashpot and remove a transition. Phase I is scheduled for Unit 2 Cycle 7 (October 1998). HL&P noted that they have not approved Phase II at this time. Other design changes under consideration include decreasing the top nozzle spring force and reducing the control rod rodlet outside diameter.

Regarding the current operating cycle for Unit 1, HL&P presented a graph that compares the shutdown margin limit of 56 IRIs at 6 steps with a predicted equivalent number of IRIs at 6 steps during Cycle 7, based on Cycle 6 data and Cycle 7 data observed to date. Based on this graph, which HL&P believes shows substantial safety limit margin, HL&P plans to perform only one additional rod drop test (on June 28, 1997) between now and the end of Cycle 7 (September 13, 1997). From this graph, HL&P is predicting the equivalent of 8 IRIs at 6 steps during the June test and 14 IRIs at 6 steps during the end of Cycle 7 test. HL&P indicated that if the June test results are substantially different from what they are expecting, they will reevaluate their plan.

Regarding the current operating cycle for Unit 2, HL&P indicated that Unit 2 has not experienced IRI when standard fuel is limited to burnups of 30 GWD/MTU and Vantage 5H fuel is limited to burnups of 25 GWD/MTU. The current Unit 2 cycle burnups are projected to slightly exceed these values, and therefore, HL&P may decide to do a rod drop test just prior to Unit 2 end of cycle.

DFOI

160044

**NRC FILE CENTER COPY**

The NRC expressed concerns that under HL&P's proposed plan for Unit 1, the proposed burnup deltas since the last rod drop test (i.e., 3009 MWD/MTU for the June test and 2769 MWD/MTU for the end of Cycle 7 test) will exceed the 2500 MWD/MTU minimum burnup increment between successive tests that was proposed by the Westinghouse Owners Group in response to Bulletin 96-01, "Control Rod Insertion Problems." The NRC also expressed concern with the possibility of control rods sticking in the upper part of the core, since rod drop traces are showing evidence of slowing down in this area. The NRC indicated that they will consider HL&P's plan and provide feedback.

ORIGINAL SIGNED BY:

Thomas W. Alexion, Project Manager  
Project Directorate IV-1  
Division of Reactor Projects III/IV  
Office of Nuclear Reactor Regulation

Docket Nos. 50-498 and 50-499

Attachments: 1. List of Meeting Attendees  
2. Licensee Handout

cc w/atts: See next page

DISTRIBUTION:

HARD COPY

Docket File

PUBLIC

PD4-1 r/f

OGC

ACRS

E-MAIL

SCollins/FMiraglia (SJC1/FJM)

JRoe (JWR)

TAlexion (TWA)

WBeckner (WDB)

GHolahan (GMH)

MChatterton (MSC1)

FGrubelich (FXG)

RZimmerman (RPZ)

EAdensam (EGA1)

CHawes (CMH2)

PGwynn (TPG)

JLyons (JEL)


HConrad (HFC)

Document Name: ST042497.MTS

OFC	PM/PD4-1	LA/PD4-1	(A)BC/SPSB
NAME	TAlexion/TWA	CHawes/CMH	JLyons
DATE	5/5/97	5/5/97	5/11/97
COPY	YES/NO	YES/NO	YES/NO

OFFICIAL RECORD COPY

The NRC expressed concerns that under HL&P's proposed plan for Unit 1, the proposed burnup deltas since the last rod drop test (i.e., 3009 MWD/MTU for the June test and 2769 MWD/MTU for the end of Cycle 7 test) will exceed the 2500 MWD/MTU minimum burnup increment between successive tests that was proposed by the Westinghouse Owners Group in response to Bulletin 96-01, "Control Rod Insertion Problems." The NRC also expressed concern with the possibility of control rods sticking in the upper part of the core, since rod drop traces are showing evidence of slowing down in this area. The NRC indicated that they will consider HL&P's plan and provide feedback.



Thomas W. Alexion, Project Manager  
Project Directorate IV-1  
Division of Reactor Projects I/II/IV  
Office of Nuclear Reactor Regulation

Docket Nos. 50-498 and 50-499

Attachments: 1. List of Meeting Attendees  
2. Licensee Handout

cc w/atts: See next page

Houston Lighting & Power Company

cc:

Mr. David P. Loveless  
Senior Resident Inspector  
U.S. Nuclear Regulatory Commission  
P. O. Box 910  
Bay City, TX 77414

Mr. J. C. Lanier/M. B. Lee  
City of Austin  
Electric Utility Department  
721 Barton Springs Road  
Austin, TX 78704

Mr. M. T. Hardt  
Mr. W. C. Gunst  
City Public Service Board  
P. O. Box 1771  
San Antonio, TX 78296

Mr. G. E. Vaughn/C. A. Johnson  
Central Power and Light Company  
P. O. Box 289  
Mail Code: N5012  
Wadsworth, TX 74483

INPO  
Records Center  
700 Galleria Parkway  
Atlanta, GA 30339-3064

Regional Administrator, Region IV  
U.S. Nuclear Regulatory Commission  
611 Ryan Plaza Drive, Suite 400  
Arlington, TX 76011

Dr. Bertram Wolfe  
15453 Via Vaquero  
Monte Sereno, CA 95030

Judge, Matagorda County  
Matagorda County Courthouse  
1700 Seventh Street  
Bay City, TX 77414

Mr. William T. Cottle  
Executive VP & General Manager Nuclear  
Houston Lighting & Power Company  
South Texas Project Electric  
Generating Station  
P. O. Box 289  
Wadsworth, TX 77483

South Texas, Units 1 & 2

Jack R. Newman, Esq.  
Morgan, Lewis & Bockius  
1800 M Street, N.W.  
Washington, DC 20036-5869

Mr. Lawrence E. Martin  
General Manager, Nuclear Assurance Licensing  
Houston Lighting and Power Company  
P. O. Box 289  
Wadsworth, TX 77483

Rufus S. Scott  
Associate General Counsel  
Houston Lighting and Power Company  
P. O. Box 61867  
Houston, TX 77208

Joseph R. Egan, Esq.  
Egan & Associates, P.C.  
2300 N Street, N.W.  
Washington, DC 20037

Office of the Governor  
ATTN: Andy Barrett, Director  
Environmental Policy  
P. O. Box 12428  
Austin, TX 78711

Arthur C. Tate, Director  
Division of Compliance & Inspection  
Bureau of Radiation Control  
Texas Department of Health  
1100 West 49th Street  
Austin, TX 78756

Texas Public Utility Commission  
ATTN: Mr. Glenn W. Dishong  
7800 Shoal Creek Blvd.  
Suite 400N  
Austin, TX 78757-1024

MEETING WITH HL&P ON INCOMPLETE CONTROL ROD INSERTION

April 24, 1997

<u>Name</u>	<u>Organization</u>
T. Cloninger	HL&P
S. Head	HL&P
D. Leazar	HL&P
R. Dunn	HL&P
G. Holahan	NRC
J. Lyons	NRC
M. Chatterton	NRC
H. Conrad	NRC
F. Grubelich	NRC
T. Alexion	NRC

ATTACHMENT 1



## **SOUTH TEXAS PROJECT**

---

**MEETING WITH THE  
NUCLEAR REGULATORY COMMISSION  
TO DISCUSS  
INCOMPLETE ROD INSERTION STATUS**

**APRIL 24, 1997**

**VISION: SOUTH TEXAS PROJECT - - A WORLD CLASS POWER PRODUCER**

---





## **SOUTH TEXAS PROJECT**

---

### Purpose

- Communicate STP-specific information regarding:
  - Incomplete rod insertion (IRI)
  - Planned STP fuel assembly design changes to prevent IRI
  - Proposed Unit 1 rod drop testing schedule to monitor IRI
- STP Team

Ted H. Cloninger - Vice President, Nuclear Engineering  
David A. Leazar - Manager, Nuclear Fuel & Analysis  
Roland F. Dunn - Supervisor, Reactor Engineering  
Scott M. Head - Supervisor, Nuclear Licensing



## SOUTH TEXAS PROJECT

### STP Unit 1 Cycle 7 Incomplete Rod Insertion (IRI) Background

Assembly ID	Core Location	06/08/96 (0 gwd/mtu)	01/25/97 (8.3 gwd/mtu)	04/05/97 (10.7 gwd/mtu)
(All V5H)		Steps above rod bottom / Fuel burnup(gwd/mtu)		
H05	C-9	0 / 17	6 / 26	6 / 29
H47	K-8	0 / 18	6 / 27	6 / 30
H10	C-7	0 / 17	0 / 26	6 / 29
H46	F-8	0 / 18	0 / 27	6 / 30





## **SOUTH TEXAS PROJECT**

---

### STP Fuel Assembly Design Changes to Prevent IRI

- The root cause of incomplete rod insertion has been identified as fuel assembly thimble tube distortion caused by excessive axial compressive loads, and a contributing factor includes irradiation metallurgical effects
- Therefore, in addition to fuel assembly burnup management under control rods, the following Phase I and II fuel design changes are planned to address the above cause, and provide our long term correction to the IRI condition



## SOUTH TEXAS PROJECT

---

### STP Fuel Assembly Design Changes to Prevent IRI

**Phase I** - Implementation planned for Unit 1 Cycle 8 (September 1997)

- ZIRLO fuel cladding, thimble tubes, and mid-grids
  - reduced creep rate
  - reduced axial assembly growth
  - reduced corrosion
  - requires Tech Spec change
- Debris grid added at bottom (Performance +)
  - reduced assembly skeleton axial loading from fuel rods



## SOUTH TEXAS PROJECT

---

### STP Fuel Assembly Design Changes to Prevent IRI

#### **Phase II** - Implementation planned for Unit 2 Cycle 7 (October 1998)

The following proposed changes are being evaluated by the STP-W design team:

- Thimble tube OD from top to bottom is same diameter
  - OD above dashpot is .008" larger than V5H XL fuel, same as standard XL
  - OD in dashpot is .052" larger than V5H or standard XL fuel
  - improved buckling resistance in dashpot area compared to V5H and standard XL fuel
  - improved buckling resistance above dashpot compared to V5H XL fuel
- Thicker thimble tube wall
  - thimble tube wall thickness above dashpot increases by .004"
  - thimble tube wall thickness in dashpot increases by .026"
  - improved buckling resistance compared to V5H and standard XL fuel
- Dashpot is single vs. double
  - removes a transition and lowers the top of the dashpot by about 4" (equivalent to six steps)



## SOUTH TEXAS PROJECT

---

STP Fuel Assembly Design Changes to Prevent IRI

### ***Additional Long Term Actions***

STP has requested the following to be evaluated by the W design team:

- Decrease top nozzle spring force
  - Condition II, loss of load/RCP overspeed event with fuel assembly liftoff may be limiting
- Reduce RCCA rodlet OD
  - STP is planning to replace RCCAs with chrome-plated cladding at 10 year ISI outage



## SOUTH TEXAS PROJECT

### STP Unit 1 Cycle 7 Shutdown Margin Capability

All cases assume the highest worth stuck rod is fully withdrawn  
BOC and EOC shutdown margin and trip reactivity met for the following cases:


	# Stuck rods*	Position**
Case 1	12	18
Case 2	20	12
Case 3	56	6

\*no core location or fuel burnup restrictions, e.g., any 12 or any 20 rods  
\*\*based on digital rod position indication (DRPI) - includes 4 step uncertainty



# SOUTH TEXAS PROJECT

SIP Incomplete Rod Insertion History







## SOUTH TEXAS PROJECT

---

### Planned Test Schedule

- Rod drop test on 6/28/97, burnup delta of 3009 mwd/mtu since last test
- Rod drop test at End-of-Cycle on 9/13/97, burnup delta of 2769 mwd/mtu since 6/28

### ***These dates are acceptable for the following reasons:***

- IRI condition progresses slowly with core burnup
- Significant safety limit margin exists
- Unit 1 operation remains bounded by previous fuel cycle IRI experience
- STP will continue to use Restart Evaluation Criteria for the next Unit 1 rod drop test
  - monitors rod drop time, changes in rod drop time, and shutdown margin
  - evaluates reduction of burnup interval prior to next rod drop test, if required



## **SOUTH TEXAS PROJECT**

---

### Meeting Summary

- Described STP's long term corrective actions to prevent incomplete rod insertions
- Presented STP safety limit margin for incomplete rod insertions
- Described planned Unit 1 Cycle 7 rod drop test schedule