



**EA-03-009**

Palo Verde Nuclear  
Generating Station

David Mauldin  
Vice President  
Nuclear Engineering  
and Support

TEL (623) 393-5553  
FAX (623) 393-6077

Mail Station 7605  
P.O. Box 52034  
Phoenix, AZ 85072-2034

**102-05384-CDM/SAB/DGM/DFH**  
**December 5, 2005**

**ATTN: Document Control Desk**  
**U. S. Nuclear Regulatory Commission**  
**Washington, DC 20555-0001**

**Subject: Palo Verde Nuclear Generating Station (PVNGS)**  
**Unit 3**  
**Docket No. STN 50-530**  
**Special Report 3-SR-2005-003**  
**Report of Boron Deposit at Control Element Drive**  
**Mechanism Vent**

Dear Sirs:

Attached please find Special Report 3-SR-2005-003 prepared and submitted by Arizona Public Service (APS) pursuant to NRC Revised Order EA-03-009, dated February 20, 2004. Section IV.D of the Order requires licensees to perform certain visual inspections to identify potential boric acid leaks from pressure-retaining components above the Reactor Pressure Vessel head. Section IV.E of the Order requires licensees to submit reports detailing the inspection results within sixty (60) days after returning plants to operation.

This special report details the results of visual inspections performed at PVNGS Unit 3 subsequent to a reactor shutdown on October 2, 2005. The visual inspections were performed in accordance with the Boric Acid Corrosion Prevention Program which APS implements to identify and prevent boric acid corrosion of reactor pressure boundary components.

In accordance with 10 CFR 50.4(b)(1), copies of this report are being provided to the Region IV Administrator and the Palo Verde NRC Senior Resident Inspector.

A member of the **STARS** (Strategic Teaming and Resource Sharing) Alliance

Callaway • Comanche Peak • Diablo Canyon • Palo Verde • South Texas Project • Wolf Creek

A101

Special Report 3-SR-2005-003  
U. S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Page 2

No commitments are being made to the NRC by this letter. If you have questions regarding this submittal, please contact Dan Marks, Section Leader, Compliance, at (623) 393-6492.

Sincerely,

A handwritten signature in black ink, reading "David Mauldin". The signature is written in a cursive style with a large, stylized "D" and "M".

CDM/SAB/DGM/DFH/ca

Attachment

cc: B. S. Mallet, Region IV Administrator  
M. B. Fields, PVNGS Project Manager  
G. G. Warnick, Sr. Resident Inspector  
Assistant General Counsel for Materials Litigation and Enforcement  
Rulemaking and Adjudication Staff

**Attachment**  
**Palo Verde Nuclear Generating Station Unit 3**  
**Special Report No. 3-SR-2005-003**  
**Boron Deposit Found at Control Element Drive Mechanism Vent**  
**Docket No. STN 50-530**

**Reporting Requirement:**

The NRC Revised Order EA-03-009, "Interim Inspection Requirements for Reactor Pressure Vessel Heads at Pressurized Water Reactors," dated February 20, 2004, Section IV.D requires that certain visual inspections be performed to identify potential boric acid leaks from pressure-retaining components above the reactor pressure vessel head.

Additionally, Section IV.E of the NRC Order requires that licensees submit reports detailing the inspection results performed per section IV.D within sixty (60) days after returning the plant to operation if a leak or boron deposit was found during the inspection.

**Background:**

On October 02, 2005, Palo Verde Unit 3 was shutdown to repair a shaft seal oil leak on Reactor Coolant Pump (RCP) 1A. Subsequent to the reactor shutdown, routine visual inspections were performed in accordance with the Boric Acid Corrosion Prevention Program (APS procedure 70TI-9ZC01). APS implemented the Boric Acid Corrosion Prevention Program to prevent boric acid corrosion of reactor pressure boundary components and to ensure the provisions of USNRC Generic Letter No. 88-05, "Boric Acid Corrosion of Carbon Steel Reactor Pressure Boundary Components in PWR Plants" were met.

**Report Detailing Inspection Results:**

During boric acid walk-downs on October 02, 2005, one Unit 3 boric acid residue site was identified above the RPV head. The site was located on the Versa Vent for control element drive mechanism (CEDM) no. 2. The site did not exhibit evidence of an active leak, nor did the boric acid residue contact the RPV head or related insulation and no carbon steel was affected.

The Versa Vent was left as is since rework would have required a major disassembly of the CEDM main power and position indication cables. A work order was generated in accordance with the corrective action program to rework the Versa Vent at the next available opportunity. Unit 3 was returned to operation (Mode 1) on October 06, 2005.