

ATTACHMENT

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM
REPORT

OFFICE OF NUCLEAR REGULATORY RESEARCH

JANUARY 2001

TABLE OF CONTENTS

- (a) Generic Issue Management Control System
 - (1) Description
 - (2) Legend
 - (3) Data Elements
- (b) Table 1 - Reactor GSIs Scheduled for Resolution
- (c) Table 1A - Plan by Fiscal Year for Resolving Remaining Reactor GSIs
- (d) Table 2 - Number of Reactor GSIs Resolved by Fiscal Year, FY-1983 to FY-2001 (1st Quarter)
- (e) Table 3 - Reactor GSIs Resolved by Fiscal Year
- (f) Table 4 - Change in Reactor GSIs by Fiscal Year
- (g) Table 4A - Net Change in Reactor GSIs Resolved, FY-1983 to FY-2001 (1st Quarter)
- (h) Table 5 - Reactor Generic Issues to be Prioritized
- (i) Table 6 - Reactor Generic Issues to be Reprioritized
- (j) Table 7 - Reactor Generic Issues Prioritized
- (k) Table 8 - Number of Reactor Generic Issues Prioritized from FY-1983 to FY-2001 (1st Quarter)
- (l) Table 9 - Reactor GSIs Scheduled for Screening in Accordance with Draft MD 6.4
- (m) Table 10 - Licensing Issues Scheduled for Resolution
- (n) Table 11 - Environmental Issues Scheduled for Resolution
- (o) Table 12 - Non-Reactor Generic Issues Prioritized
- (p) Table 13 - Non-Reactor Generic Issues to be Prioritized
- (q) Table 14 - Non-Reactor Generic Issues Resolved by Fiscal Year
- (r) Table 15 - Non-Reactor Generic Issues Scheduled for Resolution
- (s) Index of Issues with Work Scope & Schedules for Generic Issues

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

DESCRIPTION

The Generic Issue Management Control System (GIMCS) provides information necessary to manage the resolution of generic safety issues (GSIs) as well as non-safety-related generic issues. GSIs have the potential for safety enhancements and the promulgation of new or revised requirements or guidance. For the purpose of this management control system, resolution of a reactor GSI is defined as the point when a close-out memorandum is issued by the lead office to the EDO summarizing the staff's findings and conclusion. This conclusion can either be: (1) no new requirements ; or (2) new requirements, with incorporation of the resolution into one or more of the following documents:

- | | |
|--------------------------------|------------------------|
| (a) Commission Order | (e) Regulatory Guide |
| (b) NRC Policy Statement | (f) Generic Letter |
| (c) Rule | (g) Bulletin |
| (d) Standard Review Plan (SRP) | (h) Information Notice |

For non-safety-related reactor issues and all non-reactor issues, resolution is defined as the point when a close-out memorandum is issued by the lead office documenting the staff's findings and conclusion.

GIMCS is part of an integrated system of reports and procedures that is designed to manage GSIs through the stages of prioritization and resolution (development of new criteria, management review and approval, public comments, and incorporation into the regulations, as appropriate). The priority evaluation for each issue listed in this report is contained in NUREG-0933, "A Prioritization of Generic Safety Issues." For reactor issues, the "Procedures for Identification, Prioritization, Resolution, and Tracking of Generic Issues" are outlined in RES Office Letter No. 7, dated February 16, 1996. In 2000, Trial Use of Draft Management Directive 6.4, "Generic Issue Program," was initiated for processing all new reactor GSIs identified. The procedures for processing non-reactor issues are documented in NMSS Policy and Procedures Letter 1-57, Revision 1, "NMSS Generic Issues Program," dated October 1997.

GIMCS provides the proposed schedules for managing the resolution of: (1) GSIs that have a HIGH-priority; (2) GSIs that have a MEDIUM-priority; and (3) other issues designated to receive resources for resolution. Reactor GSIs ranked as either LOW or DROP are not allocated resources for resolution and, therefore, are not tracked in GIMCS.

LEGEND

ANPRM	- Advance Notice of Proposed Rulemaking
BNL	- Brookhaven National Laboratory
BTP	- Branch Technical Position
DE	- Division of Engineering
DET	- Division of Engineering Technology
DRPM	- Division of Reactor Program Management
DSSA	- Division of Systems Safety and Analysis
DTR	- Draft Technical Resolution
EPRI	- Electric Power Research Institute
FIN	- Financial Identification Number
FRN	- Federal Register Notice
FTR	- Final Technical Resolution
GL	- Generic letter
GSI	- Generic Safety Issue
H	- HIGH-priority GSI
IEB	- Inspection & Enforcement Bulletin
IN	- Information Notice
INEL	- Idaho Nuclear Engineering Laboratory
LI	- Licensing Issue
M	- MEDIUM-priority GSI
NR	- NEARLY-RESOLVED GSI
ORNL	- Oak Ridge National Laboratory
PNL	- Pacific Northwest Laboratories
PRA	- Probabilistic Risk Assessment
PRAB	- Probabilistic Risk Analysis Branch
RAI	- Request for Additional Information
RG	- Regulatory Guide
RI	- Regulatory Impact
S	- Subsumed in Another Issue (No.)
SFPO	- Spent Fuel Project Office
SOW	- Statement of Work
SRP	- Standard Review Plan
STS	- Standard Technical Specification
T/A	- Technical Assistance
TAP	- Task Action Plan
TBD	- To be Determined
TI	- Temporary Instruction
TS	- Technical Specification
USI	- Unresolved Safety Issue

DATA ELEMENTS

Management and control indicators used in GIMCS are defined as follows:

1. Issue No. - Generic Issue Number
2. Title - Generic Issue Title
3. Identification Date - Date the issue was identified
4. Prioritization Date - The date that the prioritization evaluation was approved by the RES Director
5. Type - Generic Safety (GSI), Licensing (LI), or Regulatory Impact (RI)
6. Priority - High (H) or Medium (M)
7. Task Manager - Name of assigned individual responsible for resolution
8. Office/Division/Branch - The Office, Division, and Branch of the Task Manager who has lead responsibility for resolving the issue
9. Action Level
 - Active - Technical assistance funds appropriated for resolution and/or Task Manager actively pursuing resolution
 - Inactive - No technical assistance funds appropriated for resolution, Task Manager assigned to more important work, or no Task Manager assigned
 - Resolved - All necessary work has been completed and no additional resources will be expended
10. Status - Coded summary as follows:
 - NR - (Nearly-Resolved);
 - 3A - (Resolved with requirements);
 - 3B - (Resolved with No requirements);
 - 5 - (Licensing or Regulatory Impact issue that has been assigned resources for completion)
11. TAC Number - Task Action Control (TAC) number assigned to the issue

- | | | |
|-----|---------------------------|--|
| 12. | <u>Resolution Date</u> | - Scheduled resolution date for the issue |
| 13. | <u>Work Authorization</u> | - Who or what authorized work to be done on the issue |
| 14. | <u>FIN</u> | - Financial identification number assigned to contract (if any) for technical assistance |
| 15. | <u>Contractor</u> | - Contractor name |
| 16. | <u>Contract Title</u> | - Contract Title (if contract issue) |
| 17. | <u>Work Scope</u> | - describes briefly the work necessary to technically resolve and complete the generic issue |
| 18. | <u>Status</u> | - Describes current status of work |
| 19. | <u>Affected Documents</u> | - Identifies documents into which the technical resolution will be incorporated |
| 20. | <u>Problem/Resolution</u> | - Identifies problem areas and describes what actions are necessary to resolve them |
| 21. | <u>Milestones</u> | - Selected significant milestones:
(a) the "original" scheduled dates reflect the original Task Action Plan plus additional milestone dates added during task resolution;
(b) changes in the original scheduled dates are listed under "Current";
(c) actual completion dates are listed under "Actual" |

TABLE 1
REACTOR GSIs SCHEDULED FOR RESOLUTION

ISSUE NUMBER	TITLE	LEAD/OFFICE/ DIVISION/ BRANCH	PRIORITY	DATE APPROVED FOR RESOLUTION	RESOLUTION DATE AT END OF FY-99	CURRENT RESOLUTION DATE
156.6.1	Pipe Break Effects on Systems and Components	RES/DSARE	HIGH	07/16/1999	TBD	TBD
163	Multiple Steam Generator Tube Leakage	NRR/DE/EMCB	HIGH	01/17/1997	TBD	TBD
168	Environmental Qualification of Electrical Equipment	RES/DET/ERAB	HIGH*	04/01/1993	TBD	TBD
170	Reactivity Transients and Fuel Damage Criteria for High Burn-Up Fuel	RES/DSARE/SMSAB	HIGH*	11/09/1994	TBD	TBD
172	Multiple System Responses Program	RES/DRAA/PRAB	HIGH*	12/07/1995	02/2002	02/2002
173.A	Spent Fuel Storage Pool: Operating Facilities	NRR/DSSA/SPLB	HIGH*	06/24/1996	08/2000	10/2001
185	Control of Recriticality Following Small-Break LOCAs in PWRs	RES/DSARE/SMSAB	HIGH	07/07/2000	NA	TBD
191	Assessment of Debris Accumulation on PWR Sump Performance	RES/DET/ERAB	HIGH*	09/--/ 1996	09/2001	09/2001

* Previously listed as Nearly-Resolved but changed to HIGH in SECY-98-166

Total: 8

TABLE 1A
PLAN BY FISCAL YEAR FOR RESOLVING REMAINING REACTOR GSIs

PRIORITY	FY-2001	FY-2002	FY-2003	FY-2004	FY-2005	TBD	TOTAL
HIGH	191*	172* 173.A*	-	-	-	156.6.1 163 168* 170* 185	8
MEDIUM	-	-	-	-	-	-	0
TOTAL:	1	2	0	0	0	5	8

*Previously listed as Nearly-Resolved but changed to HIGH in SECY-98-166

TABLE 2
NUMBER OF REACTOR GSIs RESOLVED BY FISCAL YEAR
FY-1983 TO FY-2001 (1ST QUARTER)

FISCAL YEAR	USI	HIGH	MEDIUM	NR	TOTAL
FY-1983	2	0	0	4	6
FY-1984	2	1	3	9	15
FY-1985	0	6	10	7	23
FY-1986	1	3	2	3	9
FY-1987	2	3	4	1	10
FY-1988	5	6	2	3	16
FY-1989	4	9	3	2	18
FY-1990	0	2	2	3	7
FY-1991	0	2	1	1	4
FY-1992	0	4	2	1	7
FY-1993	0	7	3	0	10
FY-1994	0	1	2	2	5
FY-1995	0	0	0	1	1
FY-1996	0	1	1	1	3
FY-1997	0	0	1	2	3
FY-1998	0	0	0	0	0
FY-1999	0	2	2	0	4
FY-2000	0	3	2	0	5
FY-2001	0	0	0	0	0
TOTAL	16	50	40	40	146

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1983					
A-11	Reactor Vessel Materials Toughness	USI	GL 82-26	01/79	10/82
A-16	Steam Effects on BWR Core Spray Distribution	NR	MPA D-12	NRR-OP FY83	03/29/83
A-39	Determination of Safety Relief Valve (SRV) Pool Dynamic Loads and Temperature Limits for BWR Containment	USI	SRP Revision	01/79	10/82
B-53	Load Break Switch	NR	SRP Revision	NRR-OP FY83	07/28/83
II.E.5.1	(B&W) Design Evaluation	NR	No Req.	NRR-OP FY83	03/21/83
IV.C.1	Extend Lessons Learned from TMI to Other NRC Programs	NR	No Req.	NRR-OP FY83	04/15/83
FY-1984					
12	BWR Jet Pump Integrity	Medium	No Req.	NRR-OP FY83	09/25/84
20	Effects of Electromagnetic Pulse on Nuclear Plant Systems	NR	NUREG/CR-3069	NRR-OP FY83	11/15/83
40	Safety Concerns Associated with Breaks in the BWR Scram System	NR	MPA B-65	07/18/83	12/27/83
45	Inoperability of Instruments Due to Extreme Cold Weather	NR	SRP Revision	09/08/83	03/23/84
50	Reactor Vessel Level Instrumentation in BWRs	NR	MPA F-26	07/28/83	09/06/84
69	Make-Up Nozzle Cracking in B&W Plants	NR	MPA B-43	12/06/83	09/27/84
A-1	Water Hammer	USI	SRP Revision	01/79	03/15/84
A-12	Steam Generator and Reactor Coolant Pump Supports	USI	SRP Revision	01/79	10/83
B-10	Behavior of BWR Mark III Containments	High	SRP Revision	NRR-OP FY83	09/10/84
B-26	Structural Integrity of Containment Penetrations	Medium	No Req.	NRR-OP FY83	09/27/84
B-60	Loose Parts Monitoring Systems (LPMS)	NR	GL	NRR-OP FY83	09/25/84

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1984 (CONT.)					
I.A.1.4	Long-Term Upgrading of Operating Personnel	NR	New Rule	NRR-OP FY83	01/01/84
II.A.1	Siting Policy Reformulation	Medium	No Req.	NRR-OP FY83	09/20/84
II.E.5.2	(B&W) Reactor Transient Response Task Force	NR	NUREG-0667	NRR-OP FY83	09/28/84
III.D.2.5	Offsite Dose Calculation Manual	NR	NUREG/CR-3332	NRR-OP FY83	01/17/84
FY-1985					
22	Inadvertent Boron Dilution Events	NR	GL 85-05	11/05/82	10/15/84
A-41	Long Term Seismic Program	Medium	No Req.	NRR-OP FY83	10/10/84
B-19	Thermal-Hydraulic Stability	NR	GL	01/03/85	05/21/85
B-54	Ice Condenser Containments	Medium	NUREG/CR-4001	NRR-OP FY83	10/22/84
B-58	Passive Mechanical Failures	Medium	No Req.	NRR-OP FY83	07/09/85
C-11	Assessment of Failure and Reliability of Pumps and Valves	Medium	No Req.	NRR-OP FY83	07/09/85
I.A.2.2	Training and Qualifications of Operating Personnel	High	Policy Statement (No Req.)	NRR-OP FY83	06/24/85
I.A.2.6(4)	Operator Workshops	Medium	No Req.	NRR-OP FY83	09/25/85
I.A.2.7	Accreditation of Training Institutions	Medium	Policy Statement (No Req.)	NRR-OP FY83	06/24/85
I.A.3.4	Licensing of Additional Operations Personnel	Medium	Policy Statement (No Req.)	NRR-OP FY83	02/12/85
I.G.2	Scope of Test Program	Medium	No Req.	NRR-OP FY83	10/05/84
II.B.6	Risk Reduction for Operating Reactors at Sites with High Population Densities	High	No Req.	NRR-OP FY83	09/25/85

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1985 (CONT.)					
II.B.8	Rulemaking Proceedings on Degraded Core Accidents	High	-	-	-
	(a) Hydrogen Rule		Rule/Policy Statement	NRR-OP FY83	07/19/85
	(b) Severe Accidents		Rule/Policy Statement	NRR-OP FY83	08/12/85
II.C.1	Interim Reliability Evaluation Program	High	No Req.	NRR-OP FY83	07/09/85
II.C.2	Continuation of Interim Reliability Evaluation Program	High	No Req.	NRR-OP FY83	09/25/85
II.E.2.2	Research on Small-Break LOCAs and Anomalous Transients	Medium	No Req.	NRR-OP FY83	07/25/85
III.A.1.3(2)	Maintain Supplies of Thyroid-Blocking Agent for Public	NR	Policy Statement	NRR-OP FY83	08/15/85
III.A.3.4	Nuclear Data Link	Medium	No Req.	NRR-OP FY83	06/26/85
III.D.2.3(1)	Develop Procedures to Discriminate Between Sites/Plants	NR	ESRP Revision	NRR-OP FY83	08/28/85
III.D.2.3(2)	Discriminate Between Sites and Plants that Require Consideration of Liquid Pathway Interdiction Techniques	NR	ESRP Revision	NRR-OP FY83	08/28/85
III.D.2.3(3)	Establish Feasible Method of Pathway Interdiction	NR	ESRP Revision	NRR-OP FY83	08/28/85
III.D.2.3(4)	Prepare a Summary Assessment	NR	ESRP Revision	NRR-OP FY83	08/28/85
IV.E.5	Assess Currently Operating Plants	High	No Req.	NRR-OP FY83	09/25/85
FY-1986					
3	Setpoint Drift in Instrumentation	NR	Reg Guide Rev. (No Req.)	NRR-OP FY83	05/19/86
14	PWR Pipe Cracks	NR	No Req.	NRR-OP FY83	10/04/85

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1986 (CONT.)					
36	Loss of Service Water	NR	SRP Revision (No Req.)	02/15/84	05/13/86
61	SRV Discharge Line Break Inside the Wetwell Airspace of BWR Mark I and II Containments	Medium	No Req.	11/30/83	08/08/86
A-43	Containment Emergency Sump Performance	USI	SRP Revision (Req.)	01/79	10/85
I.C.9	Long-Term Plan for Upgrading of Procedures	Medium	No Req.	NRR-OP FY83	06/07/85
III.D.3.1	Radiation Protection Plans	High	No Req.	NRR-OP FY83	05/19/86
HF1.2	Engineering Expertise on Shift	High	No Req.	10/01/84	10/28/85
HF1.3	Guidance on Limits and Conditions of Shift Work	High	No Req.	10/01/84	06/26/86
FY-1987					
91	Main Crankshaft Failures in Transamerica Delaval Diesel Generators	NR	NUREG-1216 (No Req.)	07/85	09/87
A-46	Seismic Qualification of Equipment in Operating Plants	USI	GL 87-02 (Req.)	02/81	02/87
A-49	Pressurized Thermal Shock	USI	Rule/Reg. Guide 1.154 (Req.)	12/81	02/87
I.A.2.6(1)	Long-Term Upgrading of Training and Qualifications - Revise Reg. Guide 1.8	High	Reg. Guide 1.8 (Req.)	10/82	05/87
I.A.3.3	Requirement for Operator Fitness	High	No Req.	12/82	01/87
I.A.4.2(1)	Research on Training Simulators	High	Reg. Guide 1.149, Rev. 1 (Req.)	10/84	05/87

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
<i>FY-1987 (CONT.)</i>					
I.B.1.1	<u>Organization and Management Long-Term Improvements</u>	-	-	-	
I.B.1.1(1)	Prepare Draft Criteria	Medium	No Req.	12/82	01/87
I.B.1.1(2)	Prepare Commission Paper	Medium	No Req.	12/82	01/87
I.B.1.1(3)	Issue Requirements for the Upgrading of Management and Technical Resources	Medium	No Req.	12/82	01/87
I.B.1.1(4)	Review Responses to Determine Acceptability	Medium	No Req.	12/82	01/87
<i>FY-1988</i>					
86	Long Range Plan for Dealing with Stress Corrosion Cracking in BWR Piping	NR	NUREG-0313, Rev. 2 GL 88-01 (Req.)	10/84	01/88
93	Steam Binding of Auxiliary Feedwater Pumps	High	GL 88-03 (No Req.)	10/84	02/88
I.D.4	Control Room Design Standard	Medium	No Req.	NRR-OP FY83	03/88
II.E.4.3	(Containment) Integrity Check	High	NUREG-1273 (No Req.)	NRR-OP FY83	03/88
B-5	Ductility of Two-Way Slabs and Shells and Buckling Behavior of Steel Containments	Medium	No Req.	NRR-OP FY83	04/88
HF8	Maintenance and Surveillance Program	High	Policy Statement (No Req.)	03/85	05/88
I.A.4.2(4)	Review Simulators for Conformance	High	Rule (Req.)	NRR-OP FY83	05/88
A-44	Station Blackout	USI	Rule/Reg. Guide 1.155 (Req.)	01/79	06/88

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1988 (CONT.)					
43	Reliability of Air Systems	High	GL 88-14 (Req.)	12/87	09/88
66	Steam Generator Requirements	NR	NUREG-0844 (No Req.)	11/83	09/88
102	Human Error in Events Involving Wrong Unit or Wrong Train	NR	NUREG-1192 (No Req.)	02/85	09/88
125.II.7	Reevaluate Provision to Automatically Isolate Feedwater from Steam Generator During a Line Break	High	NUREG-1332 (No Req.)	09/86	09/88
A-3,4,5	Steam Generator Tube Integrity	USI	NUREG-0844 (No Req.)	01/79	09/88
A-45	Shutdown Decay Heat Removal Requirements	USI	NUREG-1289 (No Req.)	02/81	09/88
FY-1989					
51	Proposed Requirements for Improving Reliability of Open Cycle Service Water Systems	Medium	GL 89-13 (Req.)	06/83	08/89
82	Beyond Design Bases Accidents in Spent Fuel Pools	Medium	NUREG-1353 (No Req.)	12/07/83	04/89
99	RCS/RHR Suction Line Interlocks on PWRs	High	GL 88-17 (Req.)	08/85	11/88
101	BWR Water Level Redundancy	High	GL 89-11 (Req.)	05/06/85	06/89
115	Enhancement of the Reliability of Westinghouse Solid State Protection System	High	NUREG-1341 (No Req.)	07/07/86	04/89
122.2	Initiating Feed-and-Bleed	High	No Req.	01/86	04/89
124	Auxiliary Feedwater System Reliability	NR	2 Plant-Specific Backfits (Req.)	02/86	01/89

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
<i>FY-1989 (CONT.)</i>					
125.I.3	SPDS Availability	NR	GL 89-06 (No Req.)	05/06/88	04/89
134	Rule on Degree and Experience Requirements for Senior Operators	High	Policy Statement (No Req.)	01/86	08/89
A-17	Systems Interaction	USI	NUREG-1174 (No Req.)	01/79	08/89
A-40	Seismic Design Criteria	USI	SRP Revisions (Req.)	01/79	09/89
A-47	Safety Implications of Control Systems	USI	GL 89-19 (Req.)	02/81	08/89
A-48	Hydrogen Control Measures and Effects of Hydrogen Burns on Safety Equipment	USI	Rules (Req.)	02/81	04/89
HF1.1	Shift Staffing	High	Reg. Guide 1.114, Rev.2 (Req.)	10/01/84	05/89
HF4.1	Inspection Procedure for Upgraded Emergency Operating Procedures	High	IN 86-64 (No Req.)	10/01/84	10/88
I.F.1	Expand QA List	High	No Req.	NRR-OP FY83	01/89
II.C.4	Reliability Engineering	High	No Req.	NRR-OP FY83	10/88
II.E.6.1	Test Adequacy Study	Medium	GL 89-10 (Req.)	NRR-OP FY83	06/89
<i>FY-1990</i>					
70	PORV and Block Valve Reliability	Medium	GL 90-06	05/14/84	06/90
75	Generic Implications of ATWS Events at the Salem Nuclear Power Plant	NR	Req.	10/19/83	05/90

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1990 (CONT.)					
84	CE PORVs	NR	SECY-90-232 (No Req.)	02/27/85	06/90
94	Additional Low-Temperature Overpressure Protection for LWRs	High	GL 90-06 (Req.)	07/23/85	06/90
103	Design for Probable Maximum Precipitation	NR	GL 89-22 (Req.)	09/04/85	11/89
A-29	Nuclear Power Plant Design for the Reduction of Vulnerability to Industrial Sabotage	Medium	No Req.	NRR-OP FY83	10/89
C-8	Main Steam Line Isolation Valve Leakage Control Systems	High	No Req.	NRR-OP FY83	03/90
FY-1991					
128	Electrical Power Reliability	High	GL 91-06, GL 91-11 (Req.)	11/28/86	09/91
130	Essential Service Water System Failures at Multiplant Sites	High	GL 91-13 (Req.)	03/10/87	09/91
135	Steam Generator and Steam Line Overfill	Medium	No Req.	05/27/86	03/91
II.J.4.1	Revise Deficiency Report Requirements	NR	Rule (Req.)	NRR-OP FY83	07/91
FY-1992					
29	Bolting Degradation or Failure in Nuclear Power Plants	High	No Req.	NRR-OP FY-83	10/91
73	Detached Thermal Sleeves	NR	NUREG/CR-6010 (No Req.)	08/20/91	09/92
79	Unanalyzed Reactor Vessel Thermal Stress During Natural Convection Cooldown	Medium	GL 92-02 (No Req.)	NRR-OP FY-84	05/92
87	Failure of HPCI Steam Line Without Isolation	High	No Req.	09/26/85	12/91
113	Dynamic Qualification Testing of Large Bore Hydraulic Snubbers	High	No Req.	07/02/87	08/92

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1992 (CONT.)					
121	Hydrogen Control for Large, Dry PWR Containments	High	No Req.	09/26/85	03/92
151	Reliability of ATWS Recirculation Pump Trip in BWRs	Medium	No Req.	08/27/91	09/92
FY-1993					
105	Interfacing Systems LOCA at LWRs	High	No Req.	06/11/85	06/93
120	On-Line Testability of Protection Systems	Medium	No Req.	11/23/90	03/93
142	Leakage Through Electrical Isolators	Medium	No Req.	06/20/90	03/93
143	Availability of Chilled Water Systems and Room Cooling	High	No Req.	03/29/91	09/93
153	Loss of Essential Service Water in LWRs	High	No Req.	03/29/91	06/93
B-56	Diesel Reliability	High	Reg Guides: 1.9, Rev. 3; 1.160 (Req.)	NRR-OP FY83	06/93
HF4.4	Guidelines for Upgrading Other Procedures	High	No Req.	10/01/84	07/93
HF5.1	Local Control Stations	High	No Req.	10/01/84	06/93
HF5.2	Review Criteria for Human Factors Aspects of Advanced Controls and Instrumentation	High	No Req.	10/01/84	06/93
I.D.3	Safety System Status Monitoring	Medium	No Req.	NRR-OP FY83	09/93
FY-1994					
57	Effects of Fire Protection System Actuation on Safety-Related Equipment	Medium	NUREG-1472 (No Req.)	06/08/88	02/94
106	Piping and Use of Highly Combustible Gases in Vital Areas	Medium	No Req.	11/03/87	11/93
I.D.5(3)	On-Line Reactor Surveillance Systems	NR	No Req.	NRR-OP FY83	11/93

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1994 (CONT.)					
II.H.2	Obtain Technical Data on the Conditions Inside the TMI-2 Containment Structure	High	No Req.	NRR-OP FY83	02/94
B-64	Decommissioning of Nuclear Reactors	NR	Rule (Req.)	NRR-OP FY84	09/94
FY-1995					
155.1	More Realistic Source Term Assumptions	NR	NUREG-1465 (Req.)	02/26/92	03/95
FY-1996					
15	Radiation Effects on Reactor Vessel Supports	High	NUREG-1509 (No Req.)	02/--/89	05/96
24	Automatic Emergency Core Cooling System Switch to Recirculation	Medium	No Req.	07/--/91	10/95
83	Control Room Habitability	NR	NUREG/CR-5669 (No Req.)	08/--/83	06/96
FY-1997					
78	Monitoring of Fatigue Transient Limits for Reactor Coolant System	Medium	No Req.	07/10/92	02/97
166	Adequacy of Fatigue Life of Metal Components	NR	No Req.	04/01/93	02/97
173.B	Spent Fuel Storage Pool: Permanently Shutdown Facilities	NR	No Req.	06/24/96	10/96
FY-1998					
None.					
FY-1999					
171	ESF Failure from LOOP Subsequent to a LOCA	HIGH	No Req.	06/16/95	12/98
B-61	Allowable ECCS Equipment Outage Periods	MEDIUM	No Req.	NRR OP FY-83	03/99

TABLE 3
REACTOR GSIs RESOLVED BY FISCAL YEAR

ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
FY-1999 (CONT.)					
158	Performance of Safety-Related Power-Operated Valves Under Design Basis Conditions	MEDIUM	Staff Report (No Req.)	01/26/1994	08/1999
165	Spring-Actuated Safety and Relief Valve Reliability	HIGH	Staff Report (No Req.)	11/26/1993	06/1999
FY-2000					
23	Reactor Coolant Pump Seal Failures	HIGH*	Staff Report (No Req.)	NRR OP FY-83	11/1999
145	Actions to Reduce Common Cause Failures	HIGH*	Regulatory Issue Summary 99-03 (No Req.)	02/11/1992	10/1999
190	Fatigue Evaluation of Metal Components for 60-Year Plant Life	HIGH*	Staff Report (No Req.)	08/26/1996	12/1999
B-17	Criteria for Safety-Related Operator Actions	MEDIUM	Staff Report (No Req.)	03/22/82	03/2000
B-55	Improve Reliability of Target Rock Safety Relief Valves	MEDIUM	Staff Report (No Req.)	NRR OP FY-83	12/1999
FY -2001					
None.					

* Previously listed as Nearly-Resolved but changed to HIGH in SECY-98-166

TABLE 4

**NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)**

FY-1983

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	16	0	2	0	14
HIGH	24	2	0	0	26
MEDIUM	31	2	0	0	33
NR	20	3	4	0	19
TOTAL	91	7	6	0	92

FY-1984

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	14	0	2	0	12
HIGH	26	1	1	0	26
MEDIUM	33	4	3	0	34
NR	19	5	9	0	15
TOTAL	92	10	15	0	87

FY-1985

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	12	0	0	0	12
HIGH	22*	41	6	0	57
MEDIUM	28*	1	10	0	19
NR	15	11	7	0	19
TOTAL	77	53	23	0	107

TABLE 4

**NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)**

FY-1986

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	12	0	1	0	11
HIGH	57	<16>*	3	0	38
MEDIUM	19	7	2	0	24
NR	19	<3>*	3	0	13
TOTAL	107	<12>*	9	0	86

FY-1987

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	11	0	2	0	9
HIGH	38	4	3	7	32
MEDIUM	24	1	4	5	16
NR	13	0	1	1	11
TOTAL	86	5	10	13	68

FY-1988

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	9	0	5	0	4
HIGH	32	1	6	3	24
MEDIUM	16	2	2	3	13
NR	11	1	3	0	9
TOTAL	68	4	16	6	50

TABLE 4

NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)

FY-1989

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
USI	4	0	4	0	0
HIGH	24	1	9	0	16
MEDIUM	13	1	3	1	10
NR	9	0	2	0	7
TOTAL	50	2	18	1	33

FY-1990

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	16	0	2	0	14
MEDIUM	10	1	2	0	9
NR	7	0	3	0	4
TOTAL	33	1	7	0	27

FY-1991

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	14	2	2	0	14
MEDIUM	9	3	1	0	11
NR	4	1	1	0	4
TOTAL	27	6	4	0	29

TABLE 4

NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)

FY-1992

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	14	0	4	0	10
MEDIUM	11	1	2	0	10
NR	4	2	1	0	5
TOTAL	29	3	7	0	25

FY-1993

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	10	0	7	0	3
MEDIUM	10	0	3	0	7
NR	5	2	0	0	7
TOTAL	25	2	10	0	17

FY-1994

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	3	1	1	0	3
MEDIUM	7	1	2	0	6
NR	7	0	2	0	5
TOTAL	17	2	5	0	14

TABLE 4

NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)

FY-1995

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	3	1	0	0	4
MEDIUM	6	0	0	0	6
NR	5	1	1	0	5
TOTAL	14	2	1	0	15

FY-1996

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	4	0	1	0	3
MEDIUM	6	0	1	0	5
NR	5	5	1	0	9
TOTAL	15	5	3	0	17

FY-1997

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	3	1	0	0	4
MEDIUM	5	0	1	0	4
NR	9	0	2	0	7
TOTAL	17	1	3	0	15

TABLE 4

NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)

FY-1998

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	4	7	0	0	11
MEDIUM	4	0	0	0	4
NR	7	<7>	0	0	0
TOTAL	15	0	0	0	15

FY-1999

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	11	1	2	0	10
MEDIUM	4	0	2	0	2
TOTAL	15	1	4	0	12

FY-2000

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	10	1	3	0	8
MEDIUM	2	0	2	0	0
TOTAL	12	1	5	0	8

TABLE 4

NET CHANGE BY FISCAL YEAR IN REACTOR GSIs SCHEDULED FOR RESOLUTION
FY-1983 TO FY-2001 (1ST QUARTER)

FY-2001

PRIORITY CATEGORY	START	ADDITIONS	RESOLVED	INTEGRATED	END
HIGH	8	0	0	0	8
MEDIUM	0	0	0	0	0
TOTAL	8	0	0	0	8

TABLE 4A
NET CHANGE IN REACTOR GSIs RESOLVED
FY-1983 TO FY-2001 (1ST QUARTER)

PRIORITY CATEGORY	START	ADDITIONS	SUB-TOTAL	RESOLVED	INTEGRATED**	REMAINDER
USI	16	0	16	16	0	0
HIGH	24	44*	68	50	10	8
MEDIUM	31	18	49	40	9	0
NR	20	21*	41*	40	1	0
TOTAL:	91	83	174	146	20	8

- Extensive revisions to Human Factors issues resulted in priority changes in FY-85 and FY-86.

**** GSIs Integrated**

FY-87 (13):

Issues 48, 49, and A-30 into Issue 128
Issue 65 into Issue 23
Issues 68; 122.1.a; 122.1.b; 122.1.c; and 125.II.1.b into Issue 124
Issues I.B.1.1(6) and I.B.1.1(7) into Issue 75
Issue B-6 into Issue 119.1

FY-88 (6):

Issue 67.7 into 135
Issue 77 into A-17
Issues I.D.5(5), II.B.5(1), II.B.5(2), II.B.5(3), and II.F.5 were integrated into the Research Activities Program and were reclassified as Licensing Issues.

FY-89 (1):

Issue 131 was integrated into the IPEEE Program.

TABLE 5
REACTOR GENERIC ISSUES TO BE PRIORITIZED

NONE.

TABLE 6
REACTOR GENERIC ISSUES TO BE REPRIORITIZED

ISSUE NUMBER	TITLE	LEAD OFFICE/ DIVISION/BRANCH	PREVIOUS PRIORITY	IDENTIFICATION DATE	CURRENT SCHEDULE
71	Failure of Resin Demineralizer Systems and Their Effects on Nuclear Power Plant Safety	RES/DET	LOW	04/1996	TBD
80	Pipe Break Effects on Control Rod Drive Hydraulic Lines in the Drywells of BWR MARK I and II Containments	RES/DET	LOW	03/1998	TBD
152	Design Basis for Valves That Might Be Subjected to Significant Blowdown Loads	RES/DET	LOW	04/1996	TBD

TOTAL: 3

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1983				
31	Natural Circulation Cooldown	09/1982	07/1983	S(I.C.1)
32	Flow Blockage in Essential Equipment Caused by Corbicula	09/82	05/83	S(51)
33	Correcting Atmospheric Dump Valve Opening Upon Loss of Integrated Control System Power	09/82	08/82	S(A-47)
39	Potential for Unacceptable Interaction Between the CRD System and Non-Essential Control Air the CRD System and Non-Essential Control Air System	09/82	07/82	S(25)
40	Safety Concerns Associated with Pipe Breaks in the BWR Scram System	09/82	07/83	NR
41	BWR Scram Discharge Volume Systems	09/82	07/83	RESOLVED
42	Combination Primary/Secondary System LOCA	09/82	04/83	S(18)
45	Inoperability of Instrumentation Due to Extreme Cold Weather	09/82	09/83	NR
46	Loss of 125 Volt DC Bus	09/82	02/83	S(76)
47	Loss of Off-Site Power	09/82	04/83	RESOLVED
50	Reactor Vessel Level Instrumentation in BWRs	09/82	07/83	NR
51	Proposed Requirements for Improving the Reliability of Open Cycle Service Water Systems	09/82	06/83	MEDIUM
52	SSW Flow Blockage by Blue Mussels	09/82	05/83	S(51)
56	Abnormal Transient Operating Guidelines as Applied to a Steam Generator Overfill Event	09/82	02/83	S(A-45/I.D.1)
58	Inadvertent Containment Flooding	09/82	08/83	DROP
64	Identification of Protection System Instrument Sensing Lines	10/82	02/83	RESOLVED
65	Probability of Core-Melt Due to Component Cooling Water System Failures	02/83	07/83	HIGH
77	Flooding of Safety Equipment Compartments by Back-Flow Through Floor Drains	06/83	09/83	HIGH
79	Unanalyzed Reactor Vessel Thermal Stress During Natural Convection Cooldown	06/83	07/83	MEDIUM
D-1	Advisability of a Seismic Scram	09/1982	06/1983	LOW
IV.E.2	Plan for Early Resolution of Safety Issues	09/82	06/83	RESOLVED

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1984				
34	RCS Leak	09/1982	02/1984	DROP
35	Degradation of Internal Appurtenances in LWRs	09/82	02/84	LOW
36	Loss of Service Water	09/82	02/84	NR
43	Contamination of Instrument Air Lines	09/82	11/83	DROP
44	Failure of Saltwater Cooling System	09/82	10/83	S(43)
48	LCO for Class IE Vital Instrument Buses in Operating Reactors	09/82	10/83	NR
49	Interlocks and LCOs for Redundant Class IE Tie Breakers	09/82	07/84	MEDIUM
53	Consequences of a Postulated Flow Blockage Incident in a BWR	09/82	09/84	DROP
60	Lamellar Tearing of Reactor Systems Structural Supports	10/82	11/83	S(A-12)
61	SRV Line Break Inside the BWR Wetwell Airspace of Mark I and II Containments	10/82	11/83	MEDIUM
66	Steam Generator Requirements	06/83	11/83	NR
68	Postulated Loss of Auxiliary Feedwater System Resulting from Turbine-Driven Auxiliary Feedwater Pump Steam Supply Line Rupture	06/83	04/84	HIGH
69	Make-up Nozzle Cracking in B&W Plants	06/83	12/83	NR
70	PORV and Block Valve Reliability	06/83	05/84	MEDIUM
75	Generic Implications of ATWS Events at the Salem Nuclear Plant	06/83	10/83	NR
80	Pipe Break Effects on Control Rod Drive Hydraulic Lines in the Drywells of BWR Mark I and II Containments	06/83	01/84	LOW
82	Beyond Design Basis Accidents in Spent Fuel Pools	08/83	12/83	MEDIUM
90	Technical Specifications for Anticipatory Trips	02/84	08/84	LOW
92	Fuel Crumbling During LOCA	04/83	07/84	LOW
B-65	Iodine Spiking	09/82	06/84	DROP

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1985				
37	Steam Generator Overfill and Combined Primary and Secondary Blowdown	09/82	05/85	S(A-47)
54	Valve Operator-Related Events Occurring During 1978, 1979, and 1980	09/82	06/85	S(II.E.6.1)
55	Failure of Class IE Safety-Related Switchgear Circuit Breakers	09/82	03/85	DROP
59	Technical Specification Requirements for Plant Shutdown	10/82	02/85	RI
67	Steam Generator Staff Actions	06/83	03/85	MEDIUM
81	Potential Safety Problems Associated With Locked Doors and Barriers in Nuclear Power Plants	11/83	10/84	DROP
83	Control Room Habitability	11/83	06/84	NR
84	CE PORVs	11/83	02/85	NR
85	Reliability of Vacuum Breakers Connected to Steam Discharge Lines Inside BWR Containments	11/83	07/85	DROP
86	NRC Pipe Cracking Review Group Study	12/83	10/84	NR
87	Failure of HPCI Steam Line Without Isolation	01/84	09/85	HIGH
91	Transamerica Delaval Emergency Diesel Generator Main Crankshaft Failure	03/84	07/85	NR
93	Steam Binding of Auxiliary Feedwater Pumps	07/84	10/84	HIGH
94	Additional Low Temperature Overpressure Protection For Light Water Reactors	08/84	07/85	HIGH
98	CRD Accumulator Check Valve Leakage	09/84	02/85	DROP
99	RCS/RHR Suction Line Interlocks on PWRs	09/84	08/85	HIGH
101	BWR Water Level Redundancy	09/84	05/85	HIGH
102	Human Error in Events Involving Wrong Unit or Wrong Train	09/84	02/85	S(HF-02)
103	Design For Probable Maximum Precipitation	10/84	09/85	NR
105	Interfacing Systems LOCA at LWRs	10/84	06/85	HIGH
108	BWR Suppression Pool Temperature Limits	12/84	02/85	RI(LOW)
119	Piping Review Committee Recommendations	07/85	09/85	RI(NR)

**TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED**

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1985 (CONT.)				
121	Hydrogen Control For Large Dry PWR Containments	08/85	09/85	HIGH
B-50	Post Operating Basis Earthquake Inspection	02/83	04/85	RI(LOW)
B-59	N-1 Loop Operation in BWRs and PWRs	02/83	06/85	RESOLVED
HF-01	Human Factor Program Plan (HFPP with 24 subtasks)	08/83	10/84	HIGH
HF-02	Maintenance and Surveillance Program Plan (MSPP with 10 subtasks)	04/84	03/85	HIGH
FY-1986				
21	Vibration Qualification of Equipment	03/83	06/86	DROP
30	Potential Generator Missiles - Generator Rotor Retaining Rings	09/82	10/85	DROP
74	Reactor Coolant Activity Limits for Operating Reactors	06/83	05/86	DROP
97	PWR Reactor Cavity Uncontrolled Exposures	09/84	10/85	S(III.D.3.1)
111	Stress Corrosion Cracking of Pressure Boundary Ferritic Steels in Selected Environments	01/85	11/85	LI
112	Westinghouse RPS Surveillance Frequencies and Out-of-Service Times	01/85	10/85	RI(R)
114	Seismic-Induced Relay Chatter	03/85	06/86	S(A-46)
115	Reliability of Westinghouse Solid State Protection System	04/85	07/86	HIGH
122.1.a	Common Mode Failure of Isolation Valves in Closed Position	08/85	01/86	HIGH
122.1.b	Recovery of Auxiliary Feedwater	08/85	01/86	MEDIUM
122.1.c	Interruption of Auxiliary Feedwater Flow	08/85	01/86	HIGH
122.2	Initiating Feed-and-Bleed	08/85	01/86	HIGH
122.3	Physical Security System Constraints	08/85	01/86	LOW
124	Auxiliary Feedwater System Reliability	12/85	02/86	NR
125.1.2.a	PORV Reliability - Test Program	11/85	06/86	S(70)
125.1.2.b	PORV Reliability - Surveillance	11/85	06/86	S(70)

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1986 (CONT.)				
125.I.2.c	Auto Block Valve Closure	11/85	06/86	DROP
125.I.2.d	Equipment Qualification for Feed-and-Bleed Environment	11/85	06/86	S(A-45)
125.II.3	Review Steam/Feed Line Break Mitigation Systems for Single Failure	11/85	08/86	DROP
125.II.4	OTSG Dryout and Reflood Effects	11/85	09/86	DROP
125.II.7	Reevaluate Provisions to Automatically Isolate Feedwater from Steam Generator During Line Break	11/85	09/86	HIGH
125.II.9	Enhance Feed-and-Bleed Capability	11/85	08/86	S(A-45)
125.II.14	Remote Operation of Equipment Which Must Now be Operated Locally	11/85	08/86	LOW
133	Update Policy Statement on Nuclear Plant Staff Working Hours	07/86	07/86	LI
134	Rule on Degree and Experience Requirement	07/86	07/86	HIGH
C-4	Statistical Methods for ECCS Analysis	02/83	06/86	RI(R)
C-5	Decay Heat Update	02/83	06/86	RI(R)
C-6	LOCA Heat Sources	02/83	06/86	RI(R)
FY-1987				
113	Dynamic Qualification Testing of Large Bore Hydraulic Snubbers	03/85	07/87	HIGH
125.I.1	Availability of the STA	11/85	07/87	DROP
125.I.4	Plant-Specific Simulator	11/85	02/87	DROP
125.I.7.b	Realistic Hands-On Training	11/85	03/87	DROP
125.I.8	Procedures and Staffing for Reporting to NRC Emergency Response Center	11/85	06/87	DROP
125.II.1.a	Two-Train AFW Reliability	11/85	10/86	DROP
125.II.1.b	Review Existing AFW Systems for Single Failure	11/85	10/86	HIGH
125.II.1.c	NUREG-0737 Reliability Improvements	11/85	10/86	DROP
125.II.1.d	AFW Steam and Feedwater Rupture Control System/ICS Interactions in B&W Plants	11/85	10/86	DROP

**TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED**

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY- 87 (CONT.)				
125.II.2	Adequacy of Existing Maintenance Requirements for Safety-Related Systems	11/85	06/87	DROP
125.II.5	Thermal-Hydraulic Effects of Loss and Restoration of Feedwater on Primary System Components	11/85	06/87	DROP
125.II.6	Reexamine PRA Estimates of Core Damage Risk from Loss of All Feedwater	11/85	03/87	DROP
125.II.8	Reassess Criteria for Feed-and-Bleed Initiation	11/85	03/87	DROP
125.II.10	Hierarchy of Impromptu Operator Actions	11/85	02/87	DROP
125.II.12	Adequacy of Training Regarding PORV Operation	11/85	03/87	DROP
127	Testing and Maintenance of Manual Valves in Safety-Related Systems	05/86	06/87	LOW
128	Electrical Power Reliability	05/86	11/86	HIGH
130	Essential Service Water Pump Failures at Multiplant Sites	06/86	03/87	HIGH
135	Steam Generator and Steam Line Overfill	05/86	06/87	MEDIUM
FY-1988				
43*	Reliability of Air Systems	04/87	12/87	HIGH
55*	Failure of Class 1E Safety-Related Switchgear Circuit Breakers to Close on Demand	09/85	02/88	DROP
57	Effects of Fire Protection System Actuation on Safety-Related Equipment	09/82	06/88	MEDIUM
62	Reactor Systems Bolting Applications	10/82	08/88	S(29)
88	Earthquakes and Emergency Planning	01/84	10/87	RESOLVED
104	Reduction of Boron Dilution Requirements	10/84	08/88	DROP
106	Piping and Use of Highly Combustible Gases in Vital Areas	10/84	11/87	MEDIUM
125.I.3	SPDS Availability	11/85	05/88	NR
125.I.6	Valve Torque Limit and Bypass Switch Settings	11/85	12/87	DROP
125.I.7A	Recover Failed Equipment	11/85	12/87	DROP
125.II.11	Recovery of Main Feedwater as Alternative to AFW	11/85	06/88	DROP

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-88 (CONT.)				
125.II.13	Operator Job Aids	11/85	03/88	DROP
126	Reliability of PWR Main Steam Safety Valves	03/86	03/88	LI
136	Storage and Use of Large Quantities of Cryogenic Combustibles on Site	09/86	03/88	LI
C-14	Storm Surge Model for Coastal Sites	02/83	05/88	LI(DROP)
III.D.1.1(2)	Review Information on Provisions for Leak	12/82	09/88	DROP
III.D.1.1(3)	Develop Proposed System Acceptance Criteria	12/82	09/88	DROP
FY-1989				
15*	Radiation Effects on Reactor Vessel Supports	09/88	02/89	HIGH
125.I.5	Safety Systems Tested in All Conditions Required by Design Basis Analysis	11/85	11/88	DROP
131	Potential Seismic Interaction Involving the Moveable In-Core Flux Mapping System Used in Westinghouse Plants	07/86	07/89	S(IPE)
139	Thinning of Carbon Steel Piping in LWRs	12/86	11/88	RESOLVED
B-31	Dam Failure Model	02/83	02/89	LI(DROP)
D-2	ECCS Capability for Future Plants	06/83	10/88	DROP
FY-1990				
63	Use of Equipment Not Classified as Essential to Safety in BWR Transient Analysis	10/1982	02/1990	DROP
71	Failure of Resin Demineralizer Systems and Their Effects on Nuclear Power Plant Safety	06/1983	02/1990	LOW
81*	Impact of Locked Doors and Barriers on Plant and Personnel Safety	12/1986	02/1990	DROP
95	Loss of Effective Volume for Containment Recirculation Spray	08/1984	02/1990	RESOLVED
96	RHR Suction Valve Testing	04/1984	02/1990	S(105)
107	Generic Implications of Main Transformer Failures	11/1984	02/1990	LOW
109	Reactor Vessel Closure Failure	12/1984	02/1990	DROP
116	Accident Management	04/1985	09/1990	S

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1990 (CONT.)				
117	Allowable Time for Diverse Simultaneous Equipment Outages	05/1985	02/1990	DROP
129	Valve Interlocks to Prevent Vessel Drainage During Shutdown Cooling	05/1986	02/1990	DROP
137	Refueling Cavity Seal Failure	10/1986	05/1990	DROP
140	Fission Product Removal Systems	03/1987	02/1990	DROP
141	LBLOCA With Consequential SGTR	04/1987	05/1990	DROP
142	Leakage Through Electrical Isolators	06/1987	06/1990	MEDIUM
B-29	Effectiveness of Ultimate Heat Sinks	02/1983	08/1990	LI(RESOLVED)
B-32	Ice Effects on Safety-Related Water Supplies	02/1983	08/1990	S(153)
FY-1991				
24	Automatic Emergency Core Cooling System Switch to Recirculation	03/83	07/91	MEDIUM
38	Potential Recirculation System Failure as a Consequence of Ingestion of Containment Paint Flakes or Other Fine Debris	09/82	08/91	DROP
72	Control Rod Drive Guide Tube Support Pin Failures	06/83	10/90	DROP
73	Detached Thermal Sleeves	06/83	08/91	NR
100	Once-Through Steam Generator Level	09/84	09/91	DROP
120	On-line Testability of Protection Systems	08/85	11/90	MEDIUM
143	Availability of Chilled Water Systems and Room Cooling	10/87	03/91	HIGH
150	Overpressurization of Containment Penetrations	04/89	08/91	DROP
151	Reliability of Anticipated Transient Without Scram Recirculation Pump Trip in BWRs	04/89	08/91	MEDIUM
153	Loss of Essential Service Water in LWRs	05/90	03/91	HIGH
A-19	Digital Computer Protection System	02/83	11/90	LI
B-22	LWR Fuel	02/83	06/91	DROP

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1992				
2	Failure of Protective Devices on Essential Equipment	05/83	07/92	DROP
76	Instrumentation and Control Power Interactions	06/83	04/92	DROP
78	Monitoring of Fatigue Transient Limits for Reactor Coolant System	06/83	07/92	MEDIUM
81*	Impact of Locked Doors and Barriers on Plant and Personnel Safety	08/91	04/92	LOW
89	Stiff Pipe Clamps	02/84	08/92	MEDIUM
110	Equipment Protection Devices on Engineered Safety Features	12/84	06/92	DROP
118	Tendon Anchorage Failure	07/85	01/92	RESOLVED
123	Deficiencies in the Regulations Engineered Safety Features Governing DBA and Single Failure Criterion Suggested by the Davis Besse Incident of June 9, 1985	11/85	12/91	DROP
132	RHR Pumps Inside Containment	07/86	03/92	DROP
138	Deinerting of BWRs With MARK I and II Containments During Power Operations Upon Discovery of Reactor Cooling System Leakage or a Train of a Safety System Inoperable	10/86	10/91	LOW
144	Scram Without a Turbine/Generator Trip	03/88	03/92	LOW
145	Actions to Reduce Common Cause Failures	09/88	02/92	NR
147	Fire-Induced Alternate Shutdown/Control Room Panel Interactions	04/89	08/92	LI
148	Smoke Control and Manual Fire-Fighting Effectiveness	04/89	08/92	LI
154	Adequacy of Emergency and Essential Lighting	09/90	01/92	LOW
155.1	More Realistic Source Term Assumptions	02/91	02/92	NR
155.2	Establish Licensing Requirements for Non-Operating Facilities	02/91	04/92	RI
155.4	Improve Criticality Calculations	02/91	08/92	DROP
155.5	More Realistic Severe Reactor Accident Scenario	02/91	06/92	DROP
155.6	Improve Decontamination Regulations	02/91	08/92	DROP
155.7	Improve Decommissioning Regulations	02/91	04/92	DROP

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1992 (CONT.)				
156.1.1	Settlement of Foundations and Buried Equipment	02/91	08/92	S(IPEEE)
156.1.2	Dam Integrity and Site Flooding	02/91	01/92	DROP
156.1.3	Site Hydrology and Ability to Withstand Floods	02/91	01/92	DROP
156.1.4	Industrial Hazards	02/91	03/92	DROP
156.1.5	Tornado Missiles	02/91	01/92	DROP
156.1.6	Turbine Missiles	02/91	10/91	DROP
156.2.1	Severe Weather Effects on Structures	02/91	01/92	DROP
156.2.2	Design Codes, Criteria, and Load Combinations	02/91	07/92	DROP
156.2.3	Containment Design and Inspection	02/91	05/92	DROP
156.2.4	Seismic Design of Structures, Systems, and Components	02/91	03/92	DROP
156.3.1.1	Shutdown Systems	02/91	03/92	DROP
156.3.1.2	Electrical Instrumentation and Control	02/91	03/92	DROP
156.3.2	Service and Cooling Water Systems	02/91	03/92	DROP
156.3.3	Ventilation Systems	02/91	09/92	DROP
156.3.4	Isolation of High and Low Pressure Systems	02/91	12/91	DROP
156.3.5	Automatic ECCS Switchover	02/91	11/91	S(24)
156.3.6.1	Emergency AC Power	02/91	02/92	S(B-56)
156.3.8	Shared Systems	02/91	06/92	DROP
156.4.1	RPS and ESFS Isolation	02/91	11/91	S(142)
156.4.2	Testing of the RPS and ESFS	02/91	03/92	S(120)
157	Containment Performance	10/91	02/92	RESOLVED

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1993				
146	Support Flexibility of Equipment and Components	01/89	09/93	RESOLVED
149	Adequacy of Fire Barriers	04/89	10/92	LOW
152	Design Basis for Valves That Might Be Subjected to Significant Blowdown Loads	03/90	01/93	LOW
155.3	Improve Design Requirements for Nuclear Facilities	02/91	01/93	DROP
156.3.6.2	Emergency DC Power	02/91	03/93	LOW
159	Qualification of Safety-Related Pumps While Running on Minimum Flow	10/91	09/93	DROP
160	Spurious Actions of Instrumentation Upon Restoration of Power	10/91	09/93	DROP
161	Use of Non-Safety-Related Power Supplies in Safety-Related Circuits	10/91	03/93	DROP
162	Inadequate Technical Specifications for Shared Systems at Multiplant Sites When One Unit Is Shut Down	10/91	07/93	DROP
164	Neutron Fluence in Reactor Vessel	10/92	03/93	DROP
166	Adequacy of Fatigue Life of Metal Components	04/93	04/93	NR
168	Environmental Qualification of Electrical Equipment	04/93	04/93	NR
FY-1994				
158	Performance of Power-Operated Valves Under Design Basis Conditions	09/91	01/94	MEDIUM
165	Spring-Actuated Safety and Relief Valve Reliability	10/92	11/93	HIGH
167	Hydrogen Storage Facility Separation	06/93	09/94	LOW
FY-1995				
170	Reactivity Transients and Fuel Damage Criteria for High Burn-Up Fuel	01/95	01/95	NR
171	ESF Failure from LOOP Subsequent to A LOCA	02/95	06/95	HIGH
FY-1996				
172	Multiple System Responses Program	10/89	12/95	NR
173.A	Spent Fuel Storage Pool: Operating Facilities	02/96	05/96	NR

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
FY-1996 (CONT.)				
173.B	Spent Fuel Storage Pool: Permanently Shutdown Facilities	02/96	05/96	NR
174.A	Fastener Gaging Practices: SONGS Employees' Concern	02/96	05/96	RESOLVED
174.B	Fastener Gaging Practices: Johnson Gage Company Concern	02/96	05/96	RESOLVED
175	Nuclear Power Plant Shift Staffing	02/96	05/96	RESOLVED
176	Loss of Fill-Oil in Rosemount Transmitters	02/96	05/96	RESOLVED
177	Vehicle Intrusion at TMI	02/96	05/96	RESOLVED
178	Effect of Hurricane Andrew on Turkey Point	05/96	05/96	LI
179	Core Performance	02/96	05/96	LI
180	Notice of Enforcement Discretion	02/96	05/96	LI (Resolved)
181	Fire Protection	02/96	05/96	LI
182	General Electric Extended Power Uprate	05/96	05/96	RI
183	Cycle-Specific Parameter Limits in Technical Specifications	02/96	05/96	RI
184	Endangered Species	05/96	05/96	EI
190	Fatigue Evaluation of Metal Components for 60-Year Plant Life	08/96	08/96	NR
191	Assessment of Debris Accumulation on PWR Sump Performance	09/96	09/96	NR
FY-1997				
163	Multiple Steam Generator Tube Leakage	06/92	01/97	HIGH
FY-1998				
169	BWR MSIV Common Mode Failure Due to Loss of Accumulator Pressure	10/93	03/98	DROP
I.F.2(1)*	QA - Assure the Independence of the Organization Performing the Checking Function	04/1997	07/1998	LOW
II.D.2*	Research on Relief and Safety Valve Test Requirements	04/1997	07/1998	DROP

TABLE 7
REACTOR GENERIC ISSUES PRIORITIZED

ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
<i>FY-1999</i>				
107*	Generic Implications of Main Transformer Failures	04/1996	03/1999	DROP
156.6.1	Pipe Break Effects on Systems and Components	02/1991	07/1999	HIGH
<i>FY-2000</i>				
185	Control of Recriticality Following Small-Break LOCA in PWRs	01/1999	07/2000	HIGH
<i>FY-2001</i>				
None.				

* Previous Priority Evaluation Published in NUREG-0933

TABLE 8
NUMBER OF REACTOR GSIs PRIORITIZED FROM FY-1983 TO FY-2001 (1ST QUARTER)

ISSUE TYPE	FY-83	FY-84	FY-85	FY-86	FY-87	FY-88	FY-89	FY-90	FY-91	FY-92	FY-93	FY-94	FY-95	FY-96	FY-97	FY-98	FY-99	FY-00	FY-01	TOTAL
Issues Identified to be Prioritized	56	19	54	45*	6	3	38	3	29	7	5	1	2	17	0	1	2	2	0	290
Issues Identified to be Reprioritized	19	2	0	1	1	2	0	0	0	0	0	0	0	3	2	0	0	0	0	30
Total:	75	21	54	46	7	5	38	3	29	7	5	1	2	20	2	1	2	2	0	320
New Issues (Entered into GIMCS)																				
High	2	1	41	6	4	1	1	0	2	0	0	1	1	0	1	0	1	1	0	63
Medium	2	4	1	1	1	2	0	1	3	2	0	1	0	0	0	0	0	0	0	18
Nearly-Resolved	3	5	6	1	0	1	0	0	1	2	2	0	1	5	0	0	0	0	0	27
Sub-total:	7	10	48	8	5	4	1	1	6	4	2	2	2	5	1	0	1	1	0	108
Resolved	4	0	1	0	0	1	1	1	0	2	1	0	0	5	0	0	0	0	0	16
Low	1	4	0	2	1	0	0	2	0	4	3	1	0	0	0	1	0	0	0	19
Drop	1	4	4	6	13	9	2	8	5	24	6	0	0	0	0	2	1	0	0	85
RI/LI/EI	0	0	4	6	0	2	33	1	1	3	0	0	0	7	0	0	0	0	0	57
Integrated	8	2	3	6	0	1	1	3	0	5	0	0	0	0	0	0	0	0	0	29
Total Issues Prioritized:	21	20	60	28	19	17	38	16	12	42	12	3	2	17	1	3	2	1	0	314
[Annual Progress]/ Remaining Issues to be Prioritized or Reprioritized:																				
	[+54	+1	-6	+18	-12	-12	0	-13	+17	-35	-7	-2	0	+3	+1	-2	0	0	0]	6

TABLE 9
REACTOR GSIs SCHEDULED FOR SCREENING IN ACCORDANCE WITH DRAFT MD 6.4

ISSUE NUMBER	TITLE	LEAD OFFICE/ DIVISION/BRANCH	IDENTIFICATION DATE	CURRENT SCHEDULE
186	Potential Risk and Consequences of Heavy Load Drops in Nuclear Power Plants	RES/DSARE/REAHFB	04/1999	03/2001
187	The Potential Impact of Postulated Cesium Concentration on Equipment Qualification in the Containment Sump	RES/DSARE/REAHFB	12/1999	03/2001
188	Steam Generator Tube Leaks/Ruptures Concurrent with Containment Bypass	RES/DSARE/REAHFB	06/2000	03/2001

TOTAL: 3

TABLE 10
LICENSING ISSUES SCHEDULED FOR RESOLUTION

NONE.

TABLE 11
ENVIRONMENTAL ISSUES SCHEDULED FOR RESOLUTION

NONE.

TABLE 12
NON-REACTOR GENERIC ISSUES PRIORITIZED

NMSS ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
<i>FY-1997</i>				
0001	Door Interlock Failure Resulting from Faulty MicroSelectron-High Dose Rate Remote Afterloader	04/1996	02/1997	Resolved
0002	Significant Quantities of Fixed Contamination Remain in Krypton-85 Leak-Detection Devices After Venting	07/1996	10/1996	Resolved
0003	Corrosion of Sealed Sources Caused by Sensitization of Stainless Steel Source Capsules During Shipment	07/1996	10/1996	Resolved
0005	Potential for Erroneous Calibration, Dose Rate, or Radiation Exposure Measurements With Victoreen Electrometers	06/1997	06/1997	High
0006	Criticality Concerns With Unusual Moderators in Low-Level Waste	08/1997	08/1997	Medium
<i>FY-1998</i>				
0004	Overexposures Caused by Sources Stolen from Facility of Bankrupt Licensee	07/1996	12/1997	Resolved
0007	Criticality Benchmarks Greater Than 5% Enrichment	05/1998	06/1998	Low
0008	Year 2000 Computer Problem - Non-Reactor Licensees	05/1998	06/1998	High
0009	Amersham Radiography Source Cable Failures	05/1998	06/1998	High
0010	Troxler Gauge Source Rod Weld Failures	05/1998	06/1998	Medium
0011	Spent Fuel Dry Cask Weld Cracks	05/1998	06/1998	Medium
0012	Inadequate Transportation Packaging Puncture Tests	05/1998	06/1998	Medium
0013	Use of Different Dose Models to Demonstrate Compliance	06/1998	07/1998	Medium
0014	Surety Estimates for Groundwater Restoration at In-Situ Leach Facilities	06/1998	07/1998	Medium
0015	Adequacy of Part 150 Criticality Requirements	06/1998	07/1998	Medium
0016	Adequacy of 0.05 Weight Percent Limit in Part 40	06/1998	07/1998	Medium
<i>FY-1999</i>				
None.				

TABLE 12
NON-REACTOR GENERIC ISSUES PRIORITIZED

NMSS ISSUE NUMBER	TITLE	IDENTIFICATION DATE	DATE PRIORITIZED	CURRENT PRIORITY
<i>FY-2000</i>				
None.				
<i>FY-2001</i>				
0017	Misleading Marketing Information to General Licensees	07/2000	11/2000	NA
0018	Problems Encountered When Manually Editing Treatment Planning Data on Nucletron Microselection-HDR Model 105.999	03/1999	11/2000	NA
0019	Control Unit Failures of Classic Nucletron HDR Units	07/1999	11/2000	NA

TABLE 13
NON-REACTOR GENERIC ISSUES TO BE PRIORITIZED

NONE.

TABLE 14
NON-REACTOR GSIs RESOLVED BY FISCAL YEAR

NMSS ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
<i>FY-1997</i>					
0001	Door Interlock Failure Resulting from Faulty MicroSelectron-High Dose Rate Remote Afterloader	Resolved	IN 96-21	02/1997	02/1997
0002	Significant Quantities of Fixed Contamination Remain in Krypton-85 Leak-Detection Devices After Venting	Resolved	IN 96-51	10/1996	10/1996
0003	Corrosion of Sealed Sources Caused by Sensitization of Stainless Steel Source Capsules During Shipment	Resolved	IN 96-54	10/1996	10/1996
0005	Potential for Erroneous Calibration,Dose Rate or Radiation Exposure Measurements With Victoreen Electrometers	High	Bulletin 97-01	06/1997	09/1997
<i>FY-1998</i>					
0004	Overexposures Caused by Sources Stolen from Facility of Bankrupt Licensee	Resolved	Staff Report	12/1997	12/1997
<i>FY-1999</i>					
0006	Criticality Concerns With Unusual Moderators in Low-Level Waste	Medium	Staff Report	06/1997	06/1999
0009	Amersham Radiography Source Cable Failures	High	IN 97-91, Supplement 1	06/1998	10/1998
0011	Spent Fuel Dry Cask Weld Cracks	Medium	NUREG-1536	06/1998	10/1998
0012	Inadequate Transportation Packaging Puncture Tests	Medium	Staff Report	05/1998	06/1999
0013	Use of Different Dose Models to Demonstrate Compliance	Medium	Staff Report	07/1998	05/1999
<i>FY-2000</i>					
0008	Year 2000 Computer Problem - Nonreactor Licensees	High	Staff Report	05/1998	03/2000
0015	Adequacy of Part 150 Criticality Requirements	Medium	Staff Report	07/1998	01/2000
<i>FY-2001</i>					
0017	Misleading Marketing Information to General Licensees	NA	New Rule	07/1999	07/2000

TABLE 14
NON-REACTOR GSIs RESOLVED BY FISCAL YEAR

NMSS ISSUE NUMBER	TITLE	PRIORITY	RESOLUTION PRODUCT	DATE APPROVED FOR RESOLUTION	DATE RESOLVED
<i>FY-2001 (Cont.)</i>					
0018	Problems Encountered When Manually Editing Treatment Planning Data on Nucletron Microselection-HDR Model 105.999	NA	IN 99-09	03/1999	08/2000
0019	Control Unit Failures of Classic Nucletron HDR Units	NA	IN 99-23	07/1999	07/1999

TABLE 15
NON-REACTOR GSIs SCHEDULED FOR RESOLUTION

NMSS ISSUE NUMBER	TITLE	LEAD OFFICE/DIVISION/ BRANCH	PRIORITY	DATE APPROVED FOR RESOLUTION	RESOLUTION DATE AT END OF FY-1999	CURRENT RESOLUTION DATE
0007	Criticality Benchmarks Greater Than 5% Enrichment	NMSS/FCSS	Low	05/1998	TBD	03/2003
0010	Troxler Gauge Source Rod Weld Failures	NMSS/MSB	Medium	05/1998	TBD	06/2001
0014	Surety Estimates for Groundwater Restoration at In-Situ Leach Facilities	NMSS/DWM	Medium	07/1998	TBD	07/2001
0016	Adequacy of 0.05 Weight Percent Limit in Part 40	NMSS/IMNS	Medium	07/1998	TBD	12/2001

TOTAL: 4

INDEX OF ISSUES
GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER	T I T L E	PAGE
156.6.1	PIPE BREAK EFFECTS ON SYSTEMS AND COMPONENTS	1
163	MULTIPLE STEAM GENERATOR TUBE LEAKAGE	2
168	ENVIRONMENTAL QUALIFICATION OF ELECTRICAL EQUIPMENT	5
170	REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL	7
172	MULTIPLE SYSTEM RESPONSES PROGRAM	12
173.A	SPENT FUEL STORAGE POOL: OPERATING FACILITIES	14
191	ASSESSMENT OF DEBRIS ACCUMULATION ON PWR SUMP PERFORMANCE	17
NMSS-0007	CRITICALITY BENCHMARKS GREATER THAN 5% ENRICHMENT	19
NMSS-0010	TROXLER GAUGE SOURCE ROD WELD FAILURES	22
NMSS-0014	SURETY ESTIMATES FOR GROUNDWATER RESTORATION AT IN-SITU LEACH FIELDS	24
NMSS-0016	ADEQUACY OF 0.05 WEIGHT PERCENT LIMIT IN 10 CFR 40	26

RUN DATE: 01/31/2001

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 1

ISSUE NUMBER: 156.6.1

TITLE: PIPE BREAK EFFECTS ON SYSTEMS AND COMPONENTS

IDENTIFICATION DATE: 02/1991C

PRIORITIZATION DATE: 07/1999C

TYPE: GSI

PRIORITY: H

TASK MANAGER: S. RUBIN

OFFICE/DIVISION/BRANCH: RES / /

ACTION LEVEL: ACTIVE

STATUS:

TAC NUMBERS:

RESOLUTION DATE: _____

WORK AUTHORIZATION: MEMO FROM A. THADANI TO E. ROSSI DATED 07/16/1999.

FIN

CONTRACTOR

CONTRACT TITLE

WORK SCOPE

UNDER DEVELOPMENT.

STATUS

AFFECTED DOCUMENTS

*** TO BE DETERMINED ***

PROBLEM/RESOLUTION

*** NONE ***

MILESTONES

*** TO BE DETERMINED ***

ORIGINAL
DATE

CURRENT
DATE

ACTUAL
DATE

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 2

ISSUE NUMBER: 163 TITLE: MULTIPLE STEAM GENERATOR TUBE LEAKAGE
IDENTIFICATION DATE: 06/1992C PRIORITIZATION DATE: 01/1997C TYPE: GSI PRIORITY: H
TASK MANAGER: E.J. SULLIVAN OFFICE/DIVISION/BRANCH: NRR /DE /EMCB ACTION LEVEL: ACTIVE STATUS:
TAC NUMBERS: RESOLUTION DATE: _____
WORK AUTHORIZATION: JANUARY 17, 1997, MEMORANDUM FROM H. THOMPSON TO D. MORRISON

FIN

CONTRACTOR

CONTRACT TITLE

WORK SCOPE

THIS ISSUE ADDRESSES THE SAFETY CONCERN ASSOCIATED WITH MULTIPLE STEAM GENERATOR TUBE LEAKS DURING A MAIN STEAM LINE BREAK THAT CANNOT BE ISOLATED. IT WAS OPENED IN RESPONSE TO A DPV FILED IN LATE 1991. THE DPV (AND LATER DPO) ISSUES ARE BEING CONSIDERED IN THE STAFF'S WORK ON STEAM GENERATOR TUBE INTEGRITY. THE NRC ORIGINALLY PLANNED TO DEVELOP A RULE PERTAINING TO STEAM GENERATOR TUBE INTEGRITY. THE PROPOSED RULE WAS TO IMPLEMENT A MORE FLEXIBLE REGULATORY FRAMEWORK FOR STEAM GENERATOR SURVEILLANCE AND MAINTENANCE ACTIVITIES THAT ALLOWS A DEGRADATION-SPECIFIC MANAGEMENT APPROACH. THE REGULATORY ANALYSIS CONCLUDED THAT THE MORE OPTIMAL REGULATORY APPROACH WAS TO UTILIZE A GENERIC LETTER. THE NRC STAFF SUGGESTED, AND THE

COMMISSION SUBSEQUENTLY APPROVED, A REVISION TO THE REGULATORY APPROACH TO UTILIZE A GENERIC LETTER. FINALLY, IN LATE 1998, THE REGULATORY APPROACH WAS REVISED ONCE AGAIN. THE STAFF HAS WORKED TO RESOLVE CONCERNS WITH THE INDUSTRY INITIATIVE, NEI 97-06, IN LIEU OF A GENERIC LETTER. THE CURRENT FRAMEWORK PROVIDES REASONABLE ASSURANCE THAT OPERATING PWR'S ARE SAFE. HOWEVER, THE CURRENT REGULATORY FRAMEWORK HAS SHORTCOMINGS. TO RESOLVE THESE SHORTCOMINGS, THE STAFF IS WORKING WITH INDUSTRY TO REVISE THE REGULATORY FRAMEWORK TO UTILIZE A RISK-INFORMED AND PERFORMANCE-BASED APPROACH THAT WILL ENSURE COMPLIANCE WITH CURRENT REGULATIONS (I.E., GDC, APPENDIX B, ASME CODE, PART 100).

STATUS

THE STAFF COMPLETED A DRAFT RISK ASSESSMENT AND DRAFT REGULATORY ANALYSIS AND MET WITH ACRS ON MARCH 4, 5, AND APRIL 3, 1997, TO DISCUSS THE TWO EFFORTS. THE RESULTS OF THESE TWO EFFORTS CAUSED THE STAFF TO CONCLUDE THAT GENERIC REGULATORY ACTION IN THE FORM OF A RULE WAS NOT NECESSARY. THE STAFF SUBSEQUENTLY DRAFTED AND SENT TO THE COMMISSION COMSECY 097-013 (05-23-1997) WHICH DISCUSSED THE BASIS FOR REVISING THE REGULATORY APPROACH TO UTILIZE A GENERIC LETTER. THE COMMISSION APPROVED THE REVISED REGULATORY APPROACH IN THE SRM DATED 06-30-1997.

THE DPO ISSUES DOCUMENT WAS COMPLETED AND SENT TO THE ACRS FULL COMMITTEE FOR REVIEW IN OCTOBER 1997. THE STAFF

MET WITH CRGR ON 06-12-1998 FOR AN INFORMATION BRIEFING ON THE PACKAGE. THE STAFF MET WITH CRGR ON 07-21-1998 FOR A DETAILED REVIEW OF THE PROPOSED GL PACKAGE. THE STAFF ISSUED COMMISSION PAPER SECY-98-248 WITH THE RECOMMENDATION TO PUT A HOLD ON THE ISSUANCE OF A GL WHILE THE STAFF WORKS WITH THE INDUSTRY ON NEI 97-06 (THE PROPOSED ALTERNATIVE TO A GL). THE COMMISSION AGREED WITH THIS APPROACH IN AN SRM DATED 12-21-1998. ON 01-20-99, THE STAFF ISSUED THE DPO CONSIDERATION DOCUMENT FOR PUBLIC COMMENT. THE DPO CONSIDERATION DOCUMENT HAS BEEN UPDATED TO REFLECT THE STATUS OF THE NEI 97-06 INDUSTRY INITIATIVE AND HAS BEEN FORWARDED TO THE EDO. RESOLUTION OF

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 163

TITLE: MULTIPLE STEAM GENERATOR TUBE LEAKAGE

S T A T U S

THE GSI IS PENDING COMPLETION OF THE DPO PROCESS. THE PROCESS INCLUDES FORMATION OF AN INDEPENDENT REVIEW PANEL FOR EVALUATION OF, AND RECOMMENDATION ON, THE STAFF CONSIDERATION DOCUMENT. THE INITIAL ATTEMPTS TO ESTABLISH AN INDEPENDENT REVIEW

PANEL WERE UNSUCCESSFUL. THE ACRS HAS BEEN REQUESTED TO FUNCTION AS THE EQUIVALENT OF A REVIEW PANEL. PENDING THE OUTCOME OF THIS INDEPENDENT REVIEW PROCESS, THE STAFF WILL UPDATE THE ACTION PLAN FOR GSI-163 AFTER RECEIPT OF THE ACRS CONCLUSIONS AND RECOMMENDATIONS.

AFFECTED DOCUMENTS

*** T O B E D E T E R M I N E D ***

PROBLEM/RESOLUTION

*** N O N E ***

M I L E S T O N E S

	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
REGULATORY ANALYSIS	05/1997	--	05/1997
PROPOSED GL PACKAGE	06/1997	--	10/1997
ACRS ENDORSEMENT	06/1997	--	10/1997
GL PACKAGE PLACED IN CONCURRENCE	10/1997	--	10/1997
NEI 97-06 SUBMITTED	12/1997	--	12/1997
GL PACKAGE SENT TO CRGR BY NRR	07/1997	--	04/1998
CRGR MEETING ON GL PACKAGE	06/1998	--	06/1998
CRGR MEETING ON PROPOSED GL	07/1998	--	07/1998
NRR MEMO TO EDO PUTTING GL ON HOLD	09/1998	--	09/1998
COMMISSION PAPER RECOMMENDING HOLD ON ISSUANCE OF GL	11/1998	--	10/1998
SRM ON SECY-98-248	12/1998	--	12/1998

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 163

TITLE: MULTIPLE STEAM GENERATOR TUBE LEAKAGE

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
DPO CONSIDERATION DOCUMENT TO THE EDO	09/1999	--	09/1999
EDO ESTABLISHES AN INDEPENDENT PANEL TO REVIEW THE DPO	02/2000	--	05/2000
ACRS TO PERFORM DPO REVIEW PANEL FUNCTION	10/2000	--	10/2000
ACRS TO PROVIDE CONCLUSIONS AND RECOMMENDATIONS	12/2000	--	--
CLOSE OUT ISSUE	02/2001	--	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 5

ISSUE NUMBER: 168
 IDENTIFICATION DATE: 04/1993C
 TASK MANAGER: S. AGGARWAL
 TAC NUMBERS: M85648
 WORK AUTHORIZATION: APRIL 1, 1993, MEMORANDUM FROM T. MURLEY TO J. SNIEZEK

TITLE: ENVIRONMENTAL QUALIFICATION OF ELECTRICAL EQUIPMENT
 PRIORITIZATION DATE: 06/1993C
 OFFICE/DIVISION/BRANCH: RES /DE /MEB
 TYPE: GSI
 ACTION LEVEL: ACTIVE
 PRIORITY: H
 STATUS:
 RESOLUTION DATE: _____

FIN	CONTRACTOR	CONTRACT TITLE
A1818	SNL	LOCA TESTING OF CONNECTORS
A2336	ANL	RISK IMPACT OF EQ
E2097	SCIEN TECH	EQ FOR OPERATING REACTORS
W6169	BNL	LITERATURE REVIEW
W6465	BNL	LOCA TESTING OF LOW VOLTAGE I&C CABLES

W O R K S C O P E

1. TO GATHER, REVIEW, AND EVALUATE OPERATING EXPERIENCE DATA AND EQUIPMENT REPLACEMENT SCHEDULES FOR NUCLEAR POWER PLANTS TO PROVIDE INSIGHT AS TO WHERE NRC SHOULD FOCUS ITS RESOURCES IN THE PERFORMANCE OF EQ AGING REVIEWS.
 2. TO PERFORM A DETAILED ASSESSMENT OF THE RISK ASSOCIATED WITH EQ ISSUES.

IN ACCORDANCE WITH THE 5/5/94 MEMORANDUM TO THE NRR DIRECTOR FROM THE RES DIRECTOR, RESOLUTION WILL INCLUDE CONSIDERATION OF A LICENSE RENEWAL PERIOD OF 20 YEARS. THE CURRENT SCOPE OF THIS GSI IS LIMITED TO TWO REPRESENTATIVE GROUPS OF LOW-VOLTAGE I&C SAFETY-RELATED CABLES.

S T A T U S

DETAILED STATUS INFORMATION FOR GI-168 WAS SUBMITTED TO THE COMMISSION IN A MEMORANDUM DATED FEBRUARY 5, 1998. THE DRAFT PROGRAM REVIEW REPORT WAS ISSUED IN APRIL 1996 FOR DATA COLLECTION AND ANALYSIS. THE REVIEW OF EQ-RELATED PUBLISHED DOCUMENTS AND INDUSTRY REPORTS, REVIEW OF EQUIPMENT FAILURES ASSOCIATED WITH THE ACCIDENT AT TMI-2, AND THE DEVELOPMENT OF AN INTEGRATED DATABASE OF EQ TEST REPORTS, RESEARCH TESTS, AND OTHER TEST ACTIVITIES ARE COMPLETED. A FINAL REPORT, NUREG/CR-6384, ISSUED IN APRIL 1996, CONCLUDED THAT 19 UNRESOLVED ISSUES WITHIN THE SCOPE OF PLANNED RESEARCH FOR LOW-VOLTAGE I&C CABLES CAN BE REDUCED TO SIX. PLANNED RESEARCH TO INVESTIGATE UNCERTAINTIES WITH ACCELERATED AGING AND TO REVIEW PROMISING CABLE

CONDITION MONITORING METHODS BEGAN IN MAY 1996. WYLE LAB WAS SELECTED TO PERFORM AGING AND LOCA TESTING. ISSUE TRANSFERRED FROM NRR TO RES IN 02/1998. THE TECHNICAL WORK, INCLUDING TESTING OF SEVERAL TYPES OF CABLES, HAS BEEN COMPLETED. THE STAFF IS ENTERING INTO DISCUSSIONS WITH THE INDUSTRY TO EXPLORE VOLUNTARY INDUSTRY INITIATIVES TO RESOLVE THE ISSUE. THE SCHEDULE FOR FINAL RESOLUTION WILL BE ESTABLISHED AFTER THESE INTERACTIONS. THE CLOSURE DATE HAS BEEN CHANGED. NEW TARGET DATES WILL BE ESTABLISHED UPON COMPLETION OF INTERACTION WITH THE INDUSTRY AND AFTER REACHING A CONSENSUS AMONG THE STAFF MEMBERS ON AN INTEGRATED APPROACH FOR INDUSTRY INITIATIVES AS A RESOLUTION OF THE GSI.

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 168

TITLE: ENVIRONMENTAL QUALIFICATION OF ELECTRICAL EQUIPMENT

AFFECTED DOCUMENTS

IN 92-81 AND 93-33.

PROBLEM/RESOLUTION

NONE.

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
INFORM COMMISSION	05/1993	--	05/1993
DATA COLLECTION AND ANALYSIS	08/1994	--	04/1996
STATUS REVIEW	02/1995	--	11/1996
RISK ASSESSMENT	10/1994	--	12/1997
PROGRAMMATIC REVIEW	06/1994	--	12/1997
ISSUE TRANSFERRED FROM NRR TO RES	02/1998	--	02/1998
INITIATE ARTIFICIAL AGING OF I&C CABLES TO SIMULATE 60 YEARS OF SERVICE	09/1998	--	05/1998
COMPLETE ARTIFICIAL AGING OF I&C CABLES TO SIMULATE 40 YEARS OF SERVICE	08/1998	--	08/1998
COMPLETE LOCA TESTING OF I&C CABLES WITH SIMULATED SERVICE OF 40 YEARS	08/1999	--	12/1999
COMPLETE LOCA TESTING OF I&C CABLES WITH SIMULATED SERVICE OF 60 YEARS	04/2000	--	04/2000
CONDUCT OPEN REVIEW MEETING WITH THE INDUSTRY	07/2000	02/2001	--
SUBMIT RESOLUTION PACKAGE TO THE ACRS	09/2000	--	--
ISSUE CLOSEOUT MEMO TO THE EDO	12/2000	--	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 7

ISSUE NUMBER: 170
 IDENTIFICATION DATE: 01/1995C
 TASK MANAGER: R. MEYER
 TAC NUMBERS: M91256
 WORK AUTHORIZATION: MEMO TO COMMISSIONERS FROM J. TAYLOR ON 11/9/94, "REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL"

TITLE: REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL
 PRIORITIZATION DATE: 01/1995C
 OFFICE/DIVISION/BRANCH: RES /DRA /
 TYPE: GSI
 ACTION LEVEL: ACTIVE
 PRIORITY: H
 STATUS:
 RESOLUTION DATE: _____

FIN	CONTRACTOR	CONTRACT TITLE
W6194	INEL	DATA REVIEW AND MODEL DEVELOPMENT FOR HIGH BURNUP FUEL
W6200	PNL	ANALYSIS OF REACTIVITY TRANSIENTS
W6382	BNL	CLADDING METALLURGY OF HIGH BURNUP FUEL
W6483	ANL	CABRI HIGH BURNUP FUEL TEST (COOPERATIVE PROGRAM, FRANCE)
W6497	CEA	IGR HIGH BURNUP FUEL TEST (COOPERATIVE PROGRAM, RUSSIA)
W6500	RRC	

W O R K S C O P E

AFTER A PRELIMINARY SAFETY ASSESSMENT WAS PERFORMED, AN ACTION PLAN WAS DEVELOPED THAT ADOPTED AN EARLIER USER NEED LETTER AND DEFINED ADDITIONAL ACTIONS TO ASSESS THE ADEQUACY OF FUEL DAMAGE CRITERIA AT HIGH BURNUPS. RESEARCH WILL BE PERFORMED, AND RESULTS FROM INTERNATIONAL RESEARCH PROGRAMS WILL BE ANALYZED. DISCUSSIONS WILL BE HELD WITH INDUSTRY REPRESENTATIVES TO OBTAIN THEIR COOPERATION IN ASSESSING SAFETY EVALUATIONS. CONFIRMATION OR REVISION OF FUEL DAMAGE CRITERIA WILL BE OBTAINED AS A RESULT OF THIS WORK, AND THE NEED FOR ANY REGULATORY ACTIONS WILL BE DETERMINED.

S T A T U S

A COMPREHENSIVE PROGRAM PLAN FOR ADDRESSING ISSUES RELATED TO HIGH-BURNUP FUEL WAS REVIEWED WITH THE ACRS IN APRIL AND JUNE 1998 AND ISSUED IN A MEMORANDUM TO THE COMMISSIONERS ON JULY 6, 1998. NO BACKFIT ANALYSES ARE BEING SOUGHT. NRC RESEARCH WILL BE PERFORMED TO CONFIRM PREVIOUS DECISIONS TO PERMIT BURNUPS TO 62 GWD/T. NO EXTENSIONS BEYOND THAT BURNUP WILL BE CONSIDERED UNTIL SUBSTANTIALLY MORE RESEARCH IS COMPLETED BY THE INDUSTRY.

AFFECTED DOCUMENTS

REGULATORY GUIDE 1.77
 SRP SECTION 4.2
 10 CFR 50.46

PROBLEM/RESOLUTION

TESTS IN FRANCE AND JAPAN HAVE SHOWN THAT ACCEPTANCE CRITERIA IN REGULATORY GUIDE 1.77 FOR PWR REACTIVITY ACCIDENTS ARE NOT ADEQUATE FOR HIGH-BURNUP FUEL. OTHER

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 170

TITLE: REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL

AFFECTED DOCUMENTS

IN 94-64

PROBLEM/RESOLUTION

RESEARCH INFORMATION ON HIGH-BURNUP FUEL RAISES QUESTIONS ABOUT THE ADEQUACY OF ACCEPTANCE CRITERIA IN 10 CFR 50.46 FOR LOSS-OF-COOLANT ACCIDENTS AND FOR ATWS-RELATED POWER OSCILLATIONS IN BWRS. A HIGH-BURNUP PROGRAM PLAN ISSUED 7/6/98 SUMMARIZES ASSESSMENTS THAT CONCLUDE THERE IS NO IMMEDIATE SAFETY CONCERN AND THAT RESOLUTION CAN BE BASED ON NEW RESEARCH THAT IS NOW UNDERWAY.

M I L E S T O N E S

	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
ISSUE USER NEED LETTER TO RES	10/1993	--	10/1993
CONTRACTS ISSUED BY RES	03/1994	--	03/1994
ISSUE INFORMATION NOTICE (IN 94-64) ANNOUNCING NEW RIA DATA	08/1994	--	08/1994
COMMISSION PAPER ON HIGH BURNUP FUEL	09/1994	--	09/1994
PRESENT HIGH BURNUP DATA AT WATER REACTOR SAFETY MEETING	10/1994	--	10/1994
SCHEDULE/COORDINATE INDUSTRY MEETINGS TO DISCUSS ACTIONS	10/1994	--	10/1994
COMMISSION PAPER ON HIGH BURNUP FUEL	11/1994	--	11/1994
ISSUE LETTER TO VENDORS	11/1994	--	11/1994
ISSUE IDENTIFIED FOR DOCUMENTATION IN NUREG-0933	01/1995	--	01/1995
ISSUE IN 94-64, SUPPL. 1, PROVIDING DATA AND VENDOR LETTER	03/1995	--	03/1995
CSNI SPECIALISTS MEETING ON THE TRANSIENT BEHAVIOR OF HIGH BURNUP FUEL	09/1995	--	09/1995

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 170

TITLE: REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
----- ASSESS EFFECTS ON DESIGN BASIS ACCIDENTS OF REDUCED FAILURE THRESHOLD FOR HIGH BURNUP FUEL	09/1995	--	09/1995
WATER REACTOR SAFETY INFORMATION MEETING ON HIGH BURNUP	10/1995	--	10/1995
COMMISSION PAPER ON HIGH BURNUP FUEL	03/1996	--	03/1996
ACRS BRIEFING BY RES	04/1996	--	04/1996
CSNI EXPERTS MEETING ON TRANSIENT BEHAVIOR OF HIGH BURNUP FUEL	05/1996	--	05/1996
INITIATE RESEARCH PROGRAM ON LOCA CRITERIA AT HIGH BURNUP	09/1996	--	09/1996
WATER REACTOR SAFETY INFORMATION MEETING ON HIGH BURNUP FUEL	10/1996	--	10/1996
CORE PERFORMANCE ISSUES WORKSHOP WITH INDUSTRY	10/1996	--	10/1996
COMMISSION PAPER ON HIGH BURNUP FUEL ISSUES	11/1996	--	11/1996
RIL WITH TECH BASIS FOR INTERIM RIA ACCEPTANCE CRITERIA	12/1996	--	03/1997
COMMISSION BRIEFING ON HIGH BURNUP FUEL	03/1997	--	03/1997
PARTIAL RESPONSE TO SRM FROM COMMISSION BRIEFING OF 3/97 (POINT OF CONTACT)	04/1997	--	04/1997
PARTIAL RESPONSE TO SRM FROM COMMISSION BRIEFING OF 3/97 (REG CRITERIA)	06/1997	--	07/1997
ISSUE LETTER TO NEI ASSESSING INDUSTRY ACTIONS	09/1996	--	08/1997

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 170

TITLE: REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
PARTIAL RESPONSE TO SRM FROM COMMISSION BRIEFING OF 3/97 (LBLOCA LEVELS)	05/1997	--	06/1997
WATER REACTOR SAFETY INFORMATION MEETING ON HIGH-BURNUP FUEL	10/1997	--	10/1997
DEVELOP INTERIM RIA ACCEPTANCE CRITERIA	12/1996	--	11/1997
SPECIAL ISSUE OF NRC'S NUCLEAR SAFETY JOURNAL ON RIA RESEARCH	06/1997	--	12/1997
MOU WITH EPRI FOR COOPERATION ON RESEARCH FOR LOCA CRITERIA	04/1997	--	02/1998
ACRS SUBCOMMITTEE MEETING ON HIGH BURNUP FUEL	05/1997	--	04/1998
MOU WITH DOE FOR COOPERATION ON RESEARCH FOR LOCA CRITERIA	04/1997	--	06/1998
NEW AGENCY PROGRAM PLAN ON HIGH-BURNUP FUEL	10/1997	--	07/1998
INFORMATION NOTICE ON POSSIBILITY OF EXCEEDING LOCA OXIDATION LIMITS IN 10 CFR 50.46 FOR HIGH BURN-UP FUEL	07/1998	--	07/1998
INVESTIGATE POSSIBLE TESTING OF BWR POWER OSCILLATIONS IN HALDEN TEST REACTOR	11/1999	--	11/1998
COMPLETE DEMONSTRATION WITH IRRADIATED FUEL OF OXIDATION TESTS UNDER LOCA CONDITIONS	09/1998	--	01/1999
ACRS BRIEFING ON HIGH BURNUP FUEL	11/1997	--	03/1999
RIL ON EFFECTS OF SPALLED OXIDE ON RIA CRITERIA (RIL-177)	04/1999	--	05/1999
ACRS BRIEFING ON HIGH BURNUP FUEL	03/2000	--	03/2000

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 170

TITLE: REACTIVITY TRANSIENTS AND FUEL DAMAGE CRITERIA FOR HIGH BURNUP FUEL

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
-----	-----	-----	-----
COMPLETE DEMONSTRATION WITH UNIRRADIATED FUEL OF LOCA QUENCH-TEST PROCEDURE	07/1998	--	05/2000
RECEIVE FIRST SHIPMENT OF COMMERCIAL HIGH BURNUP FUEL RODS FOR LOCA TESTING	10/1998	--	05/2000
BEGIN 2-YEAR TEST PROGRAM ON LOCA-RELATED OXIDATION KINETICS	12/1999	--	05/2000
SIGN FRENCH AGREEMENT FOR 5-YEAR TEST PROGRAM ON RIA CRITERIA IN CABRI TEST REACTOR	12/1999	01/2001	--
RECEIVE 2ND SHIPMENT OF COMMERCIAL HIGH BURNUP FUEL RODS FOR LOCA TESTING	11/2000	05/2001	--
NUREG REPORT ON PHENOMENA IDENTIFICATION AND RANKING TABLES (PIRT) FOR PWR ROD EJECTION ACCIDENT	12/2000	03/2001	--
NUREG REPORT ON PIRT FOR BWR POWER OSCILLATIONS	12/2000	03/2001	--
NUREG REPORT ON PIRT FOR PWR AND BWR LOCA'S	12/2000	03/2001	--
COMPLETE TWO FINAL CABRI TESTS IN THE EXISTING SODIUM LOOP	12/2002	12/2002	--
COMPLETE FIRST 3 CABRI TESTS IN THE NEW WATER LOOP	12/2005	12/2005	--
COMPLETE LAST OF 10 CABRI TESTS IN THE WATER LOOP	12/2007	12/2007	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 172 TITLE: MULTIPLE SYSTEM RESPONSES PROGRAM
 IDENTIFICATION DATE: 07/1991C PRIORITIZATION DATE: 12/1995C TYPE: GSI PRIORITY: H
 TASK MANAGER: M. CUNNINGHAM OFFICE/DIVISION/BRANCH: RES /DRA /PRAB ACTION LEVEL: ACTIVE STATUS:
 TAC NUMBERS: RESOLUTION DATE: 02/2002
 WORK AUTHORIZATION: MEMORANDUM TO D. MORRISON FROM L. SHAO DATED AUGUST 2, 1995

FIN

CONTRACTOR

CONTRACT TITLE

W O R K S C O P E

PRAB WILL PREPARE A REPORT ON HOW 11 MSRP ISSUES WERE ADDRESSED BY LICENSEES IN IPE/IPEEE PROCESS.

S T A T U S

DISCUSSED STAFF PROPOSED TREATMENT OF MSRP ISSUES AT 427TH ACRS MEETING ON 12/07/95. THE STAFF PREPARED A RESPONSE TO THE 06/03/96 ACRS LETTER ON 05/29/97. WORK PERFORMED BY THE INDUSTRY IS BEING REVIEWED TO DETERMINE WHETHER IT ADEQUATELY RESOLVES THE ISSUE WITHOUT NEW OR REVISED REQUIREMENTS. ALL THE IPE REVIEWS HAVE BEEN COMPLETED, AND THE STAFF HAS ISSUED PLANT-SPECIFIC SER'S FOR EACH OF THE SUBMITTALS. A

REPORT ON HOW THE MSRP ISSUES WERE ADDRESSED IN THE IPE PROGRAM IS NEARING COMPLETION AND WILL BE ISSUED IN 09/2000. THE SCHEDULE FOR COMPLETING THE REVIEWS OF ALL THE IPEEE SUBMITTALS AND ISSUING PLANT-SPECIFIC SER'S IS LATE 2000. THE DRAFT REPORT ON THE IPEEE INSIGHTS, WHICH WILL INCLUDE HOW THE MSRP ISSUES WERE ADDRESSED IN THE IPEEE PROGRAM, WILL BE ISSUED 3 MONTHS AFTER COMPLETION OF THE IPEEE REVIEWS.

AFFECTED DOCUMENTS

NUREG/CR-5420

PROBLEM/RESOLUTION

COMPLETION OF DRAFT REPORT ON MSRP/IPE HAS BEEN DELAYED BECAUSE OF STAFF REASSIGNMENTS TO HIGHER PRIORITY WORK (PART 50 MODIFICATIONS).

M I L E S T O N E S

EDO RESPONSE TO ACRS 6/3/96 LETTER

ORIGINAL
DATE

07/1996

CURRENT
DATE

--

ACTUAL
DATE

05/1997

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 172

TITLE: MULTIPLE SYSTEM RESPONSES PROGRAM

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
-----	-----	-----	-----
ISSUE REPORT ON HOW MSRP ISSUES WERE ADDRESSED IN IPE PROGRAM	12/1998	01/2001	--
ISSUE REPORT ON HOW MSRP ISSUES WERE ADDRESSED IN IPEEE PROGRAM	12/1998	04/2001	--
MEET WITH ACRS	12/1998	--	--
CLOSE OUT ISSUE WITH MEMO TO THE EDO	12/1998	02/2002	--

RUN DATE: 01/31/2001

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 14

ISSUE NUMBER: 173.A

TITLE: SPENT FUEL STORAGE POOL: OPERATING FACILITIES

IDENTIFICATION DATE: 02/1996C

PRIORITIZATION DATE: 06/1996C

TYPE: GSI

PRIORITY: H

TASK MANAGER: D. JACKSON

OFFICE/DIVISION/BRANCH: NRR /DSSA/SPLB

ACTION LEVEL: ACTIVE

STATUS:

TAC NUMBERS: M88094

RESOLUTION DATE: 10/2001

WORK AUTHORIZATION:

FIN

CONTRACTOR

CONTRACT TITLE

W O R K S C O P E

SPECIFIC ACTIONS INCLUDED IN PART A OF THE GENERIC ACTION PLAN ARE: (1) DETERMINATION OF THE SAFETY SIGNIFICANCE OF IDENTIFIED CONCERNS, (2) DETERMINATION OF THE FACILITIES WHERE THE CONCERNS MAY BE APPLICABLE, (3) EVALUATION OF THE ADEQUACY OF PRESENT SFP DESIGNS, (4) EVALUATION OF THE ADEQUACY OF CURRENT NRC GUIDANCE FOR SFP DESIGNS, AND (5) EVALUATION OF THE NEED FOR GENERIC

ACTIONS TO ADDRESS SIGNIFICANT ISSUES AT OPERATING AND PERMANENTLY SHUTDOWN FACILITIES. BASED ON FINDINGS FROM THESE REVIEW AREAS AND THEIR RISK SIGNIFICANCE, THE STAFF WILL DEVELOP CRITERIA FOR SPECIFIC SPENT FUEL POOL OPERATIONS FOR POTENTIAL USE IN FORMULATING REVISIONS OF REGULATORY GUIDANCE.

S T A T U S

THE ACTION PLAN IS CLOSED. TASKS FOR RESOLUTION WILL BE TRACKED SEPARATELY. RESOLUTION COMPRISED OF THREE PARTS:
1) CONDUCT REGULATORY ANALYSIS TO EVALUATE JUSTIFICATION FOR IMPOSING FUEL STORAGE POOL OPERATIONS RULE (COMPLETED);

- 2) CONDUCT PLANT-SPECIFIC REGULATORY ANALYSIS FOR HARDWARE BACKFITS AT SELECTED SITES (COMPLETED);
- 3) EVALUATE APPLICABILITY OF SFP DECOMMISSIONING REPORT TO OPERATING REACTORS.

AFFECTED DOCUMENTS

IN 93-83 AND SUPPLEMENT 1
IN 94-38

PROBLEM/RESOLUTION

CLOSEOUT OF GSI 173.A WAS DELAYED UNTIL THE REPORT ON SFP ACCIDENTS AT DECOMMISSIONING PLANTS IS COMPLETE AND CAN BE EVALUATED FOR ITS APPLICABILITY TO OPERATING PLANT SFP STORAGE SYSTEMS. THIS EVALUATION WILL BE USED TO DETERMINE WHETHER TO UNDERTAKE THE DEVELOPMENT OF SCREENING CRITERIA FOR REGULATORY ANALYSES THAT ARE APPROPRIATE FOR SFP ACCIDENTS AT OPERATING PLANTS.

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 173.A

TITLE: SPENT FUEL STORAGE POOL: OPERATING FACILITIES

AFFECTED DOCUMENTS

PROBLEM/RESOLUTION

THE REPORT ON SFP ACCIDENTS AT DECOMMISSIONING PLANTS WAS ISSUED ON 01-17-2001. THE COMMISSION WILL HOLD A PUBLIC MEETING ON 02-20-2001 WHERE PRESENTATIONS WILL BE MADE BY THE NRC STAFF, INDUSTRY, AND INTERESTED PUBLIC STAKEHOLDERS.

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
TAP APPROVED	10/1994	--	10/1994
REVIEW EXISTING NRC GUIDANCE AND REQUIREMENTS	08/1994	--	08/1994
IDENTIFY SIGNIFICANT SFP CONCERNS	12/1994	--	12/1994
REPORT SIGNIFICANT SFP PROBLEMS TO NRR MANAGEMENT	12/1994	--	12/1994
DEVELOP AN SFP INSPECTION PLAN	01/1995	--	01/1995
CONDUCT INSPECTIONS OF SELECTED PLANTS	06/1995	--	06/1995
EVALUATE AND REPORT RESULTS OF INSPECTIONS	09/1995	--	09/1995
COMMISSION BRIEFING ON SFP ISSUES	02/1996	--	02/1996
COMMISSION BRIEFING ON SFP ISSUES	04/1996	--	04/1996
ASSESS RISK/SIGNIFICANCE OF INDIVIDUAL CONCERNS	06/1996	--	07/1996
ASSESS MONITORING OF POTENTIAL OFFSITE RELEASES	06/1996	--	07/1996
ASSESS RADIOACTIVE MATERIAL STORAGE PRACTICES	06/1996	--	07/1996
PROPOSED COURSE OF ACTION SUBMITTED TO COMMISSION	06/1996	--	07/1996

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 173.A

TITLE: SPENT FUEL STORAGE POOL: OPERATING FACILITIES

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
COMMISSION MEETING FOR RESOLUTION	08/1996	--	08/1996
ACRS MEETING	08/1996	--	08/1996
REG. ANALYSIS FOR RULE	05/1997	--	07/1997
PLANT-SPECIFIC REG. ANALYSIS FOR HARDWARE BACKFITS AT SELECTED SITES	05/1997	--	12/1997
STAFF REVIEW AND COMMENT ON ANS 57.2 WORKING GROUP REDRAFT DOCUMENT	08/1997	--	08/1997
DTR TO THE ACRS	08/2000	--	05/2000
MEET WITH THE ACRS	08/2000	--	06/2000
CLOSE OUT ISSUE WITH MEMO TO THE EDO	06/1999	10/2001	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 17

ISSUE NUMBER: 191 TITLE: ASSESSMENT OF DEBRIS ACCUMULATION ON PWR SUMP PERFORMANCE
 IDENTIFICATION DATE: 09/1996C PRIORITIZATION DATE: 09/1996C TYPE: GSI PRIORITY: H
 TASK MANAGER: M. MARSHALL OFFICE/DIVISION/BRANCH: RES /DE / ACTION LEVEL: ACTIVE STATUS:
 TAC NUMBERS: RESOLUTION DATE: 09/2001
 WORK AUTHORIZATION: MEMO TO D. MORRISON FROM W. RUSSELL, "THIRD SUPPLEMENTAL
 USER NEED REQUEST...ACCIDENT GENERATED DEBRIS," 12/07/95

FIN	CONTRACTOR	CONTRACT TITLE
W6650 Y6041	SEA LANL	TECHNICAL ASSISTANCE IN RESOLVING GENERIC SAFETY ISSUES ASSESSMENT OF DEBRIS ACCUMULATION ON PRESSURIZED WATER REACTORS SUMP PERFORMANCE

W O R K S C O P E

THE GOALS OF THE NRC'S REASSESSMENT ARE TO (1) DETERMINE IF THE TRANSPORT AND ACCUMULATION OF DEBRIS IN CONTAINMENT FOLLOWING A LOCA WILL IMPEDE THE OPERATION OF THE ECCS IN OPERATING PWRs, (2) IF IT IS SHOWN THAT DEBRIS ACCUMULATION WILL IMPEDE ECCS OPERATION, DEVELOP THE TECHNICAL BASIS FOR REVISING NRC'S REGULATIONS OR GUIDANCE TO ENSURE THAT DEBRIS ACCUMULATION IN CONTAINMENT WILL NOT	PREVENT ECCS OPERATON, AND (3) IF IT IS SHOWN THAT DEBRIS ACCUMULATION WILL IMPEDE ECCS OPERATION, PROVIDE NRC TECHNICAL REVIEWERS WITH SUFFICIENT INFORMATION ON PHENOMENA INVOLVED IN DEBRIS ACCUMULATION AND HOW IT EFFECTS ECCS OPERATION TO FACILITATE THE REVIEW OF ANY CHANGES TO PLANTS THAT MAY BE WARRANTED.
---	--

S T A T U S

DEBRIS TRANSPORT TESTS ARE NEARING COMPLETION. PLANNING FOR DEBRIS GENERATION TESTS HAVE BEGUN. PRELIMINARY FINDINGS FROM A SEPARATE COATING FAILURE STUDY ARE BEING EVALUATED AND WILL BE INCORPORATED INTO THIS STUDY.	CURRENTLY, A MODEL IS BEING BUILT FOR A SECOND REFERENCE PLANT. THE APPROACH FOR ESTIMATING RISK SIGNIFICANCE IS BEING REFINED AND WILL BE CIRCULATED FOR INTERNAL REVIEW.
--	--

AFFECTED DOCUMENTS

- (1) REGULATORY GUIDE 1.82, REV. 2
- (2) NUREG-0800
- (3) GENERIC LETTER 85-22

PROBLEM/RESOLUTION

NONE.

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: 191

TITLE: ASSESSMENT OF DEBRIS ACCUMULATION ON PWR SUMP PERFORMANCE

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
NRR USER NEED REQUEST SENT TO RES	12/1995	--	12/1995
USER NEED REQUEST ASSIGNED TO GSIB	01/1996	--	01/1996
REASSESSMENT DECLARED A NEW GSI	09/1996	--	09/1996
ISSUE SOW FOR EVALUATION OF GSI A-43	11/1996	--	11/1996
COMPLETE EVALUATION OF GSI A-43	04/1997	--	03/1997
ISSUE SOW FOR REASSESSMENT OF DEBRIS BLOCKAGES IN PWR CONTAINMENTS IMPACT ON ECCS PERFORMANCE	09/1998	--	09/1998
COMPLETE COLLECTION AND REVIEW OF PWR CONTAINMENT AND SUMP DESIGN AND OPERATION DATA	12/1999	--	12/1999
COMPLETE ALL DEBRIS TRANSPORT TESTS	09/2000	--	08/2000
COMPLETE DEVELOPMENT OF MODELS AND METHODS FOR ANALYZING IMPACT OF DEBRIS BLOCKAGES IN PWR CONTAINMENTS ON ECCS PERFORMANCE	04/2001	04/2001	--
COMPLETE ALL REFERENCE/VOLUNTEER PLANT CALCULATIONS	07/2001	07/2001	--
COMPLETE REASSESSMENT OF DEBRIS BLOCKAGES IN PWR CONTAINMENTS IMPACT ON ECCS PERFORMANCE	09/2001	04/2002	--
COMPLETE ESTIMATE OF RISK SIGNIFICANCE FOR USE DURING IMPLEMENTATION	04/2002	04/2002	--
PREPARE REPORT DISCUSSING RESOLUTION AND IMPLEMENTATION RECOMMENDATIONS	04/2002	04/2002	--

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

PAGE: 19

ISSUE NUMBER: NMSS-0007

TITLE: CRITICALITY BENCHMARKS GREATER THAN 5% ENRICHMENT

IDENTIFICATION DATE: 05/1998C

PRIORITIZATION DATE: 05/1998C

TYPE: GSI

PRIORITY: L

TASK MANAGER: H. FELSHER

OFFICE/DIVISION/BRANCH: NMSS/ /

ACTION LEVEL: ACTIVE

STATUS:

TAC NUMBERS:

RESOLUTION DATE: 03/2003

WORK AUTHORIZATION:

FIN

W6479

CONTRACTOR

ORNL

CONTRACT TITLE

DEVELOPMENT AND APPLICABILITY OF CRITICALITY SAFETY SOFTWARE FOR
LICENSING REVIEW

W O R K S C O P E

THE IMPORTANCE OF SOFTWARE (METHODS AND DATA) IN ESTABLISHING THE CRITICALITY SAFETY OF SYSTEMS WITH FISSILE MATERIAL IS INCREASING AS LICENSEES WORK TO OPTIMIZE FACILITIES AND STORAGE/TRANSPORT PACKAGES AT THE SAME TIME THAT ACCESS TO EXPERIMENTAL DATA IS DECREASING. AVAILABLE EXPERIMENTAL DATA ARE INSUFFICIENT TO VALIDATE NUCLEAR CRITICALITY SAFETY EVALUATIONS FOR ALL REQ'D CONFIGURATIONS AT UR-235 ENRICHMENTS IN THE RANGE OF 5-20%. THE PURPOSE OF THIS PROJECT IS TO DEVELOP AND CONFIRM THE ADEQUACY OF METHODS, ANALYTICAL TOOLS, AND GUIDANCE FOR CRITICALITY SAFETY SOFTWARE TO BE USED IN LICENSING NUCLEAR FACILITIES. THE CONTRACTOR WILL DEVELOP AND TEST METHODS TO ESTIMATE TRENDS IN CALCULATIONAL BIAS AND UNCERTAINTY (THUS EXTENDING THE RANGE OF APPLICABILITY) USING SENSITIVITY ANALYSIS

TECHNIQUES THAT RELATE THE IMPORTANCE OF THE SYSTEM PARAMETERS TO THE CALCULATED NEUTRON MULTIPLICATION FACTOR; PROVIDE EXPERT GUIDANCE ON ASSESSING THE ADEQUACY OF THE PARAMETER PHASE SPACE USED IN THE VALIDATION PROCESS AND THE RESULTING BIAS AND UNCERTAINTY; AND ILLUSTRATE USE OF THE GUIDANCE BY APPLICATION TO A REGIME OF EXPERIMENTAL PHASE SPACE (SUCH AS 5-10% U-235 AND DEGREE OF MODERATION) THAT HAS LIMITED MEASURED DATA BUT EXTENSIVE INTEREST IN TERMS OF CURRENT AND PLANNED SAFETY EVALUATIONS.

A NEW STATEMENT OF WORK MAY NEED TO BE DEVELOPED FOR OTHER CONTRACT WORK (E.G., APPLYING THE METHODS DEVELOPED TO DETERMINE MARGINS OF SAFETY FOR ACTUAL SCENARIOS, TRAINING NRC PERSONNEL ON THE CONTRACT METHODS, REVISING NATIONAL STANDARDS, OR PERFORMING BENCHMARK EXPERIMENTS).

S T A T U S

THE FINAL REPORTS FOR THE SENSITIVITY/UNCERTAINTY (S/U) METHODS WERE PUBLISHED IN NOVEMBER 1999 AS VOLUMES 1 AND 2 OF NUREG/CR-6655. A REPORT EVALUATING NEWLY-ACQUIRED EXPERIMENTS IS BEING PROOF-READ, AND WILL BE PUBLISHED AS NUREG/CR-5624. ORNL HAS TRAINED NMSS STAFF ON THE NEW METHODS. COMPUTER CODES FOR APPLYING THE S/U METHODS ARE BEING DEVELOPED. ORNL IS INCORPORATING TWO OF THESE CODES INTO THE SCALE 5 RELEASE SCHEDULED FOR 2001.

INCLUDING EXTENSIONS OF ENRICHMENTS FROM 5% TO 11%; (2) TEST APPLICATIONS AND RESULTS OF THE METHOD; (3) TEST APPLICATION FOR HIGHER ENRICHMENTS USING FOREIGN EXPERIMENTS; (4) FEASIBILITY STUDY FOR EXTENDING THE METHOD TO MULTI-DIMENSIONAL ANALYSES, SUCH AS TRANSPORT CASKS AND REACTOR FUEL. THE CURRENT METHOD CAN ONLY BE USED FOR ONE- OR TWO-DIMENSIONAL GEOMETRIES.

RESULTS OF THE TEST APPLICATIONS OF THE ORNL METHODS SHOW THAT, FOR SIMPLE GEOMETRIES WITH NEUTRON SPECTRA THAT ARE WELL MODERATED (HIGH H/X), BENCHMARK EXPERIMENTS AT 5%

THE FOUR REPORTS COVER THE FOLLOWING SUBJECTS:
(1) METHODOLOGY FOR DEFINING RANGE OF APPLICABILITY

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0007

TITLE: CRITICALITY BENCHMARKS GREATER THAN 5% ENRICHMENT

S T A T U S

ENRICHMENT ARE APPLICABLE TO CALCULATIONS UP TO 11% ENRICHMENT. ON THE OTHER HAND, THESE TEST APPLICATIONS ALSO SHOW THAT BENCHMARK EXPERIMENTS AT INTERMEDIATE AND HIGHER H/X VALUES ARE NOT APPLICABLE TO CALCULATIONS AT VERY LOW H/X. THERE ARE RELATIVELY FEW BENCHMARKS AT THESE VERY LOW H/X VALUES FOR MANY COMPOSITIONS OF INTEREST TO LEU LICENSEES. THUS, ALTHOUGH THE ORNL METHOD MUST BE APPLIED BY LICENSEES TO EACH INDIVIDUAL PROCESS TO DETERMINE AN ACCEPTABLE SUB-CRITICAL MARGIN, THE PRELIMINARY RESULTS INDICATE THAT THERE MAY BE SITUATIONS WHERE THERE ARE NO APPLICABLE BENCHMARKS. IN THESE CASES, THE METHOD DOES PROVIDE SENSITIVITY AND

UNCERTAINTY INFORMATION TO AID DESIGNERS IN ALLOWING ADEQUATELY LARGE MARGINS TO COVER THE LACK OF BENCHMARK VALIDATION.

THE NRC STAFF WILL EVALUATE THE FINAL REPORTS TO DETERMINE HOW TO INTEGRATE THIS NEW METHODOLOGY INTO THE REGULATORY PROCESS.

A USER NEED MEMO TO RES IS BEING PREPARED TO ASSIST IN MAKING COMPUTER CODES FOR S/U METHODS AVAILABLE THROUGH SCALES RELEASE. THE USER NEED MEMO IS AT THE NMSS OFFICE LEVEL FOR REVIEW AND CONCURRENCE.

AFFECTED DOCUMENTS

*** TO BE DETERMINED ***

PROBLEM/RESOLUTION

NONE.

M I L E S T O N E S

	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
DEVELOPMENT OF GENERALIZED SENSITIVITY METHODS	12/1997	--	12/1997
ACQUISITION AND DOCUMENTATION OF RUSSIAN DATA	05/1998	--	05/1998
DEVELOPMENT OF GUIDANCE FOR DEFINING RANGES OF APPLICABILITY	07/1998	--	11/1998
APPLICATION OF GUIDANCE TO EXTEND LOW-ENRICHMENT RANGE	09/1998	--	11/1998
TECHNICAL ASSISTANCE AND PROJECT PLANNING	03/1999	--	03/1999
RECEIVE FINAL ORNL CONTRACT REPORTS	03/1999	--	10/1999
PUBLISH FINAL ORNL CONTRACT REPORTS	10/1999	--	11/1999
USER NEED REQUEST MEMO TO RES	12/2000	03/2001	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0007

TITLE: CRITICALITY BENCHMARKS GREATER THAN 5% ENRICHMENT

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
REVIS STAFF PROCEDURES AND COMMUNICATE ACCEPTABILITY OF NEW METHODS TO LICENSEES	10/2000	09/2001	--
MAKE NEW COMPUTER CODES AVAILABLE THROUGH SCALE 5 RELEASE	03/2001	09/2001	--
TRAINING TO NRC STAFF AND LICENSEES	09/2002	09/2002	--
DETERMINE IF USER NEEDS HAVE BEEN MET BY ORNL CONTRACT	11/2000	12/2002	--
CLOSE OUT ISSUE	03/2003	03/2003	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0010

TITLE: TROXLER GAUGE SOURCE ROD WELD FAILURES

IDENTIFICATION DATE: 05/1998C

PRIORITIZATION DATE: 05/1998C

TYPE: GSI

PRIORITY: M

TASK MANAGER: S. LEE

OFFICE/DIVISION/BRANCH: NMSS/ /

ACTION LEVEL: ACTIVE

STATUS:

TAC NUMBERS:

RESOLUTION DATE: 06/2001

WORK AUTHORIZATION:

FIN

CONTRACTOR

CONTRACT TITLE

WORK SCOPE

ON 6/25/97, THE SOURCE FROM A TROXLER MOISTURE DENSITY GAUGE BROKE OFF THE SOURCE ROD AND WAS LEFT AT A TEMPORARY JOB SITE (SEE PN-1-97-42). ON 7/17/97, NMSS AND NORTH CAROLINA STAFF MET WITH TROXLER (A STATE LICENSEE) TO DISCUSS THE ONGOING PROBLEM WITH CRACKED AND BROKEN SOURCE RODS. INFORMATION NOTICE 96-52 PREVIOUSLY RECOMMENDED THAT USERS INSPECT SOURCE RODS FOR CRACKS. THERE HAVE BEEN 6 KNOWN DISCONNECTS AND 57 ADDITIONAL DEVICES WITH CRACKED WELDS SINCE 1996.

BETWEEN 7/97 AND 4/98, THE STAFF WORKED WITH THE STATE OF NORTH CAROLINA ON A CONSENT ORDER TO TROXLER. THE ORDER REQUIRES TROXLER TO ISSUE A CUSTOMER BULLETIN, CONDUCT

ACCELERATED DEVICE INSPECTIONS, REVISE PROCEDURES, AND PERFORM ADDITIONAL TESTS. THE CUSTOMER BULLETIN WILL ADDRESS THE PROBLEM AND REQUEST CUSTOMERS TO HAVE THEIR GAUGES INSPECTED. THE BULLETIN WILL ALSO PROVIDE INFORMATION ON HOW TO IDENTIFY AND RESPOND TO SOURCE DISCONNECTS.

THE STAFF WILL CONTINUE TO WORK WITH NORTH CAROLINA TO ENSURE NO CRACKED RODS REMAIN IN SERVICE (REPAIRED OR REPLACED BY AUTHORIZED LICENSEES), AND ENSURE THE MANUFACTURING PROCESS IS REVIEWED/MODIFIED TO REDUCE THE POTENTIAL FOR RECURRENCE.

STATUS

TROXLER ISSUED 16,000 CUSTOMER BULLETINS IN 07/1998. WELD CRACKS FOUND IN <1% OF DEVICES INSPECTED. NORTH CAROLINA IS EVALUATING THE REPORTS. NRC IS MONITORING FOLLOWUP ACTIONS. NORTH CAROLINA PROVIDED THE NUMBER OF LICENSEES THAT FAILED TO RESPOND. THE STAFF REQUESTED THAT THE STATE PROVIDE NAMES AND ADDRESSES OF NRC LICENSEES FOR FOLLOW-UP. WITH REGARD TO THE OPERATING MANUAL, THE STATE FOUND THE

REVISION OF THE OPERATING MANUAL ACCEPTABLE AND CLOSED THAT ASPECT OF THE ISSUE WITH A MEMO FROM THE STATE TO TROXLER ON 04-06-1998. A COPY OF THE CLOSEOUT MEMO WAS PROVIDED TO THE NRC. THE LAST INSPECTION REQUIRED BY THE CONSENT ORDER WAS 03/31/2000. TROXLER WAS TO REPORT THE RESULTS TO NORTH CAROLINA BY 5/31/2000. NORTH CAROLINA WILL REPORT TO THE NRC, ONCE TROXLER SENDS THE REPORT.

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

RUN DATE: 01/31/2001

PAGE: 23

ISSUE NUMBER: NMSS-0010

TITLE: TROXLER GAUGE SOURCE ROD WELD FAILURES

AFFECTED DOCUMENTS

*** TO BE DETERMINED ***

PROBLEM/RESOLUTION

TROXLER STILL HAS NOT RESPONDED TO NRC'S REQUEST DATED 01-12-2000 TO IDENTIFY AFFECTED NRC LICENSEES. NORTH CAROLINA WILL ISSUE A SECOND REQUEST IN 01/2001.

M I L E S T O N E S

	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
NORTH CAROLINA ORDER ISSUED	04/1998	--	04/1998
CONFIRM TROXLER REVISION OF OPERATING MANUAL	08/1999	--	04/1998
TROXLER ISSUES CUSTOMER BULLETIN	07/1998	--	07/1998
TROXLER COMPLETES METALLURGICAL TESTING	07/1998	--	07/1998
TROXLER PROVIDES TESTING RESULTS TO STATE	07/1998	--	07/1998
TROXLER PROVIDES RESPONSE STATUS	10/1998	--	05/1999
IDENTIFY NRC LICENSEES THAT FAILED TO RESPOND	12/1999	06/2001	--
FOLLOW-UP WITH NRC LICENSEES THAT FAILED TO RESPOND	01/2000	06/2001	--
CLOSE OUT ISSUE	08/1999	06/2001	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0014 TITLE: SURETY ESTIMATES FOR GROUNDWATER RESTORATION AT IN-SITU LEACH FIELDS
 IDENTIFICATION DATE: 06/1998C PRIORITIZATION DATE: 07/1998C TYPE: GSI PRIORITY: M
 TASK MANAGER: M. LAYTON OFFICE/DIVISION/BRANCH: NMSS/WM / ACTION LEVEL: ACTIVE STATUS:
 TAC NUMBERS: RESOLUTION DATE: 06/2001
 WORK AUTHORIZATION: NMSS OPERATIONAL EVENTS BRIEFING ON 06-08-98.

FIN

CONTRACTOR

CONTRACT TITLE

WORK SCOPE

THIS RESEARCH WILL PROVIDE A METHODOLOGY TO CALCULATE SURETY FOR GROUNDWATER RESTORATION ACTIVITIES AT IN SITU LEACH URANIUM EXTRACTION FACILITIES AND A POST-RESTORATION GROUNDWATER QUALITY STABILITY MONITORING METHODOLOGY. THE RESEARCH WILL BE CONDUCTED BY RES AND NMSS STAFF. IN TASK 1 APPROACHES USED TO ESTIMATE PORE VOLUMES AND TO CALCULATE SURETY AMOUNTS WILL BE REVIEWED AND DATA TO EVALUATE THESE APPROACHES WILL BE OBTAINED. TASK 2 WILL DEVELOP A PORE VOLUME ESTIMATION METHODOLOGY WHICH WILL BE DOCUMENTED IN A NUREG REPORT. TASK 3 WILL DEVELOP COST ESTIMATION METHOD-

LOGY TO BE USED TO EVALUATE THE LEVEL OF FINANCIAL SURETY REQUIRED. IN TASK 4, REGULATORS WILL BE BRIEFED ON THE SURETY METHODOLOGY. IN TASK 5, THE CURRENT APPROACHES USED TO DETERMINE AN APPROPRIATE TIME PERIOD FOR POST-RESTORATION MONITORING PERIOD WILL BE REVIEWED AND DATASETS WILL BE OBTAINED TO EVALUATE THE METHODOLOGIES. TASK 6 WILL USE THE DATASETS TO DEVELOP AND TEST METHODOLOGIES AND TASK 7 WILL DEVELOP A ROBUST METHODOLOGY. TASK 8 WILL TRANSFER THE METHODOLOGY TO REGULATORS THROUGH BRIEFINGS AND A NUREG REPORT.

STATUS

WORK IS ON HOLD PENDING COMMISSION RESPONSE TO SECY-99-013. STAFF RECOMMENDED THAT EPA REGULATE WELL FIELDS AT IN-SITU LEACH FACILITIES. ON 07-26-2000, AN SRM WAS ISSUED ON SECY-99-0013. STAFF WAS DIRECTED TO EXPLORE EPA REGULATION OF IN-SITU LEACH WELL FIELDS. THE STAFF MET WITH EPA AND

CONTINUE TO DO SO TO DETERMINE WHETHER EPA WILL ASSUME REGULATION OF THE WELL FIELDS. IN THE MEANTIME, THE STAFF IS EVALUATING THE ECONOMIC AND TECHNICAL NEED TO PROCEED WITH THE RESEARCH.

AFFECTED DOCUMENTS

- (1) SRP FOR IN SITU LEACH URANIUM EXTRACTION LICENSE APPLICATIONS.
- (2) BTP ON FINANCIAL ASSURANCES FOR RECLAMATION, DECOMMISSIONING, AND LONG TERM SURVEILLANCE AND CONTROL

PROBLEM/RESOLUTION

THE PROJECT IS UNBUDGETED AND STAFF FTE'S ARE SPENT ONLY WHEN OTHER HIGH PRIORITY BUDGETED WORK PERMITS. ON 03-12-1999, SECY-99-013 WAS ISSUED PROPOSING A REDEFINITION OF NRC REGULATORY RESPONSIBILITY AT URANIUM IN-SITU LEACH

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0014

TITLE: SURETY ESTIMATES FOR GROUNDWATER RESTORATION AT IN-SITU LEACH FIELDS

AFFECTED DOCUMENTS

OF URANIUM RECOVERY FACILITIES.

PROBLEM/RESOLUTION

FACILITIES. WORK IS CURRENTLY ON HOLD. AFTER THE COMMISSION RESPONSE IS RECEIVED, THIS PROJECT WILL BE RE-EVALUATED TO DETERMINE IF IT SHOULD BE MODIFIED OR TERMINATED.

M I L E S T O N E S

	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
PORE VOLUME - DATA EVALUATION (TASK 1)	12/1997	--	06/1998
COMMISSION RESPONSE TO SECY-99-013	08/1999	--	07/2000
DEVELOP PORE VOLUME METHODOLOGY (TASK 2)	06/1998	--	--
DEVELOP SURETY METHODOLOGY (TASK 3)	12/1998	--	--
SURETY TECHNOLOGY TRANSFER (TASK 4)	08/1999	--	--
STABILITY MONITORING - DATA EVALUATION (TASK 5)	06/1999	--	--
TESTING OF STABILITY METHODOLOGY (TASK 6)	09/1999	--	--
DEVELOP STABILITY METHODOLOGY (TASK 7)	11/1999	--	--
MONITOR TECHNOLOGY TRANSFER (TASK 8)	01/2000	--	--
CLOSE OUT ISSUE	06/2001	07/2001	--

AS OF FY: 2001 QUARTER: 1

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0016 TITLE: ADEQUACY OF 0.05 WEIGHT PERCENT LIMIT IN 10 CFR 40
 IDENTIFICATION DATE: 06/1998C PRIORITIZATION DATE: 07/1998C TYPE: GSI PRIORITY: M
 TASK MANAGER: C. PRICHARD OFFICE/DIVISION/BRANCH: NMSS/IMNS/ ACTION LEVEL: ACTIVE STATUS:
 TAC NUMBERS: RESOLUTION DATE: 12/2001
 WORK AUTHORIZATION: NMSS OPERATIONAL EVENTS BRIEFING ON 06-08-98.

FIN

CONTRACTOR

CONTRACT TITLE

W O R K S C O P E

EXPOSURE TO THE "UNIMPORTANT QUANTITIES" OF SOURCE MATERIAL DEFINED IN 10CFR 40.13(A) AS \leq 0.05 WT% URANIUM OR THORIUM COULD RESULT IN ANNUAL DOSES TO THE PUBLIC OF HUNDREDS OF MILLIREM EXCEEDING NRC'S PUBLIC DOSE LIMIT OF 100 MEM/YR FROM ALL SOURCES. IN 07/96, DWM STAFF DEVELOPED A DRAFT USER NEED MEMO REQUESTING DEVELOPMENT OF A REGULATION TO LIMIT THE TRANSFER OF SOURCE MATERIAL MEETING THE "UNIMPORTANT QUANTITY" LIMIT, OR TO REVISE THE DEFINITION OF SOURCE MATERIAL. DISCUSSIONS IN 1996 AND 1997 WITH RES AND OGC, AS WELL AS WITH OTHER NMSS DIVISIONS, INDICATED THAT THERE WERE SEVERAL OPTIONS AVAILABLE TO THE STAFF TO REVISE THE DEFINITION OF SOURCE MATERIAL. HOWEVER, THE USER NEED MEMO WAS NEVER FINALIZED BECAUSE OF LACK OF BUDGETED

RESOURCES AND THE LIMITED POTENTIAL FOR SUCCESS OF THE OPTIONS. SUBSEQUENTLY, FCSS RECEIVED A LICENSEE REQUEST TO TRANSFER BAGHOUSE DUST CONTAINING LESS THAN 0.05 WT% URANIUM AND THORIUM TO AN EXEMPT PERSON PER 10 CFR 40.51(B)(3) AND 40.13(A). SOME CONSERVATIVE DOSE ESTIMATES INDICATED THAT THE TRANSFER COULD RESULT IN DOSES EXCEEDING THE PUBLIC DOSE LIMIT. FCSS PROPOSED A RULEMAKING TO IMMEDIATELY CEASE TRANSFERS UNDER 40.51(B)(3) AND 40.51(B)(4) OF SOURCE MATERIAL EXEMPTED UNDER 40.13(A). BY ELIMINATING THESE PROVISIONS, ANY FUTURE TRANSFERS WOULD HAVE TO MEET EXISTING GENERAL LICENSE CONDITIONS, OR BE SPECIFICALLY APPROVED ON A CASE-BY-CASE BASIS.

S T A T U S

THE RECOMMENDATION TO AMEND PART 40 WAS DROPPED FROM THE FINAL FCSS COMMISSION PAPER. ON 02-02-1999, AN SRM ON SECY-98-022 REQUESTED OPTIONS FOR COMMISSION CONSIDERATION ON HOW TO PROCEED WITH JURISDICTIONAL AND TECHNICAL ISSUES ON REGULATION OF SOURCE MATERIAL. SECY-99-259 RESPONDING TO

SRM WAS ISSUED ON 11/01/1999. SRM ISSUED 03/09/2000 APPROVING STAFF RECOMMENDATIONS WITH COMMENTS. A PROPOSED RULE WAS SENT TO THE COMMISSION ON 09-25-2000 IN SECY-00-0201.

AFFECTED DOCUMENTS

TBD.

PROBLEM/RESOLUTION

NONE.

GENERIC ISSUE MANAGEMENT CONTROL SYSTEM

ISSUE NUMBER: NMSS-0016

TITLE: ADEQUACY OF 0.05 WEIGHT PERCENT LIMIT IN 10 CFR 40

M I L E S T O N E S	ORIGINAL DATE	CURRENT DATE	ACTUAL DATE
-----	-----	-----	-----
ISSUE OPTIONS PAPER (SECY-99-259)	07/1998	--	11/1999
RECEIVE SRM	02/2000	--	03/2000
PROPOSED RULE TO THE COMMISSION	08/2000	--	09/2000
ISSUE FINAL RULE	--	--	--
CLOSE OUT ISSUE	12/2001	12/2001	--

AS OF FY: 2001 QUARTER: 1