

Serial: RNP-RA/03-0079

JUN 10 2003

United States Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555

H. B. ROBINSON STEAM ELECTRIC PLANT, UNIT NO. 2
DOCKET NO. 50-261/LICENSE NO. DPR-23


MONTHLY OPERATING REPORT

Ladies and Gentlemen:

In accordance with the H. B. Robinson Steam Electric Plant (HBRSEP), Unit No. 2, Technical Specifications Section 5.6.4, "Monthly Operating Reports," and HBRSEP, Unit No. 2, Technical Requirements Manual Section 6.2, "Monthly Operating Report," Progress Energy Carolinas, Inc., also known as Carolina Power & Light Company, submits the attached report of operating statistics and shutdown experience for the month of May 2003.

If you have any questions concerning this matter, please contact me.

Sincerely,



C. T. Baucom
Supervisor - Licensing/Regulatory Programs

CTB/jwv

Attachment

c: NRC Resident Inspector, HBRSEP
L. A. Reyes, NRC, Region II
C. P. Patel, NRC, NRR

MONTHLY OPERATING REPORT

DOCKET NO. 050-0261

UNIT H. B. ROBINSON STEAM ELECTRIC PLANT (HBRSEP), UNIT NO. 2

DATE 6/2/03

COMPLETED BY TIM SURMA

TELEPHONE (843) 857-1086

REPORTING PERIOD: MAY 2003

- | | | |
|----|-------------------------------------|-----|
| 1. | DESIGN ELECTRICAL RATING (NET MWE): | 765 |
| 2. | MAX DEPENDABLE CAPACITY (NET MWE): | 710 |

	<u>THIS</u> <u>MONTH</u>	<u>YR TO</u> <u>DATE</u>	<u>CUMULATIVE</u>
3. NUMBER OF HOURS REACTOR CRITICAL	744.00	3623.0	215420.99
4. HOURS GENERATOR ON LINE	744.00	3623.0	212101.26
5. UNIT RESERVE SHUTDOWN HOURS	0.00	0.00	23.20
6. NET ELEC. ENERGY GENERATED (MWH)	541560.00	2691709.00	138629167.00

DOCKET NO. 050-0261UNIT NAME HBRSEP, UNIT NO. 2DATE 6/2/03COMPLETED BY TIM SURMATELEPHONE (843) 857-1086

REPORTING PERIOD: MAY 2003

No.	Date	Type F: Forced S: Scheduled	Duration (Hours)	Reason ¹	Method of Shutting Down the Reactor or Reducing Power ²	Cause / Corrective Actions / Comments

1

Reason:

A-Equipment Failure (Explain)

B-Maintenance or Test

C-Refueling

D-Regulatory Restriction

E-Operator Training & License Examination

F-Administrative

G-Operational Error (Explain)

H-Other (Explain)

2

Method:

1-Manual

2-Manual Scram

3-Automatic Scram

4-Continuation

5-Other (Explain)

SUMMARY: The unit operated at approximately full power for the entire month. Power was reduced for approximately ten (10) hours to perform turbine valve testing. There were no challenges to the pressurizer safety valves during the month.