

July 21, 2003

Mr. J. S. Keenan  
Vice President  
Brunswick Steam Electric Plant  
Carolina Power & Light Company  
Post Office Box 10429  
Southport, North Carolina 28461

SUBJECT: BRUNSWICK STEAM ELECTRIC PLANT, UNITS 1 AND 2 - REQUEST FOR  
ADDITIONAL INFORMATION ON AMENDMENT REQUEST TO EXPAND THE  
CORE FLOW OPERATING RANGE (MELLLA+) (TAC NOS. MB6692 AND  
MB6693)

Dear Mr. Keenan:

The U.S. Nuclear Regulatory Commission (NRC) staff is reviewing the subject amendment request as submitted by your letter dated November 12, 2002. In a teleconference on July 8, 2003, we discussed our need for additional information with members your staff. The draft request for additional information (RAI) had been e-mailed to your licensing staff on June 16, 2003. The enclosed RAI formalizes the NRC staff's information request.

As we discussed during the July 8 teleconference, we will need a timely response. Please respond within 45 days to meet the schedule established for this review. If more time is needed, or you need clarification of this RAI, feel free to contact me at 301-415-2020 or blm@nrc.gov.

Sincerely,

***/RA by Chandu Patel for/***

Brenda L. Mozafari, Senior Project Manager, Section 2  
Project Directorate II  
Division of Licensing Project Management  
Office of Nuclear Reactor Regulation

Docket Nos. 50-325 and 50-324

Enclosure: RAI

cc w/encl: See next page

July 21, 2003

Mr. J. S. Keenan  
Vice President  
Brunswick Steam Electric Plant  
Carolina Power & Light Company  
Post Office Box 10429  
Southport, North Carolina 28461

SUBJECT: BRUNSWICK STEAM ELECTRIC PLANT, UNITS 1 AND 2 - REQUEST FOR  
ADDITIONAL INFORMATION ON AMENDMENT REQUEST TO EXPAND THE  
CORE FLOW OPERATING RANGE (MELLLA+) (TAC NOS. MB6692 AND  
MB6693)

Dear Mr. Keenan:

The U.S. Nuclear Regulatory Commission (NRC) staff is reviewing the subject amendment request as submitted by your letter dated November 12, 2002. In a teleconference on July 8, 2003, we discussed our need for additional information with members your staff. The draft request for additional information (RAI) had been e-mailed to your licensing staff on June 16, 2003. The enclosed RAI formalizes the NRC staff's information request.

As we discussed during the July 8 teleconference, we will need a timely response. Please respond within 45 days to meet the schedule established for this review. If more time is needed, or you need clarification of this RAI, feel free to contact me at 301-415-2020 or blm@nrc.gov

Sincerely,

**/RA by Chandu Patel for/**

Brenda L. Mozafari, Senior Project Manager, Section 2  
Project Directorate II  
Division of Licensing Project Management  
Office of Nuclear Reactor Regulation

Docket Nos. 50-325 and 50-324

Enclosure: RAI

cc w/encl: See next page

**DISTRIBUTION:**

B. Mozafari	ACRS	E. Hackett
PUBLIC	A. Howe	P. Fredrickson, RII
PD II-2 Rdg.	A. Wang	F. Akstulewicz
OGC	Z. Abdullahi	E. Dunnington

ADAMS ACCESSION NUMBER ML032020002

OFFICE	PDII-2/PM	PDII-2/LA	DSSA/SRXB/SC	PD-II-2/SC
NAME	CPP for BMozafari	EDunnington	ZA for FAkstulewicz	BLM for AHowe
DATE	7/18/03	7/18/03	7/18/03	7/ /03

OFFICIAL RECORD COPY

REQUEST FOR ADDITIONAL INFORMATION FOR  
AMENDMENT TO EXPAND THE CORE FLOW OPERATING RANGE (MELLLA+)  
BRUNSWICK STEAM ELECTRIC PLANT, UNITS 1 AND 2  
DOCKET NOS. 50-325 AND 50-324  
(TAC NOS. MB6692 AND MB6693)

On November 12, 2002, Carolina Power & Light Company (CP&L), the licensee for the Brunswick Steam Electric Plant (BSEP), Units 1 and 2, submitted a request to revise the Technical Specifications, as necessary, to support an expansion of the core flow operating range (i.e., Maximum Extended Load Line Limit Analysis Plus (MELLLA+) following the extended power uprate (EPU). The MELLLA+ application (NEDC-33063P) states that the anticipated transient without scram (ATWS) suppression pool temperature limit is 207.7°F (See table in Section 9.3.1 of NEDC-33063P). NEDC-33063P also indicates that the suppression pool design limit is 220°F. However, page 20 of the CP&L emergency operating procedure (EOP) document (0EOP-01NL, Rev. 12) shows the Heat Capacity Temperature Limit (HCTL) plot as a function of pressure. For a pressure of 1150 psig, the HCTL is between 120°F and 168°F, depending on the assumed suppression pool water level. In addition, page 109 of 0EOP-01-NL, Rev. 12, states that the suppression pool temperature requiring reactor depressurization is 120°F. It appears that the safety limits stated by NEDC-33063P and 0EOP-01-NL, Rev. 12, are contradictory. The following questions address the capability of BSEP, Units 1 and 2, to maintain containment integrity during ATWS for the EPU/MELLLA+ operation.

- (1) Justify the use of the 207.7°F ATWS suppression pool temperature limit for the EPU/MELLLA+ ATWS analysis. Specifically, justify why the suppression pool temperature limit is higher than the temperature limit requiring reactor depressurization.
- (2) Provide the basis for the ATWS suppression pool design limit of 220°F quoted in NEDC-33063P.
- (3) The peak suppression pool temperature for EPU/MELLLA+ reported in NEDC-33063P is 197.7°F. While this number is below the 207.7°F loss-of-coolant accident (LOCA) limit, the reactor is still at full pressure. Thus, the reported 197.7°F is not the peak temperature but the initial condition prior to the reactor depressurization. Following a depressurization (which is required by the EOP for a temperature of 197.7°F), the suppression pool temperature would be greater than 207.7°F. Provide the actual peak suppression pool temperature when the ATWS transient is followed to completion according to the EOPs.
- (4) Provide the assumptions used in the ATWS analysis for the EPU/MELLLA+ specific calculations reported in NEDC-33063P. Specifically, identify which ATWS transient is limiting in terms of each ATWS acceptance limit. Describe the initial conditions, including power, flow, and suppression pool level used. Identify the operator actions that are assumed. Provide the ATWS mitigation actions that are implemented during the transient. Provide the values that are used for the EOP variables (e.g., HCTL, HSBW, etc).
- (5) Provide a plot of suppression pool temperature versus time (short-term and long-term).
- (6) Provide a plot of reactor pressure and power versus time during the event.

- (7) Provide a table showing the sequence of events (system and component actuations and operator actions) during the pressure regulator failure to open (PRFO) and Main Steam Isolation Valve Closure (MSIVC) ATWS events analyzed. Show the safety/relief valve actuation setpoints and indicate the time each safety/relief valve group first actuates.

Mr. J. S. Keenan  
Carolina Power & Light Company

Brunswick Steam Electric Plant  
Units 1 and 2

cc:

Steven R. Carr  
Associate General Counsel - Legal  
Department  
Progress Energy Service Company, LLC  
Post Office Box 1551  
Raleigh, North Carolina 27602-1551

Raleigh, North Carolina 27602

Mr. Robert P. Gruber  
Executive Director  
Public Staff - NCUC  
4326 Mail Service Center  
Raleigh, North Carolina 27699-4326

Mr. David R. Sandifer, Chairperson  
Brunswick County Board of Commissioners  
Post Office Box 249  
Bolivia, North Carolina 28422

Mr. C. J. Gannon  
Director - Site Operations  
Carolina Power & Light Company  
Brunswick Steam Electric Plant  
Post Office Box 10429  
Southport, North Carolina 28461-0429

Resident Inspector  
U. S. Nuclear Regulatory Commission  
8470 River Road  
Southport, North Carolina 28461

Mr. Norman R. Holden, Mayor  
City of Southport  
201 East Moore Street  
Southport, North Carolina 28461

Mr. John H. O'Neill, Jr.  
Shaw, Pittman, Potts & Trowbridge  
2300 N Street NW.  
Washington, DC 20037-1128

Mr. Dan E. Summers  
Emergency Management Coordinator  
New Hanover County Department of  
Emergency Management  
Post Office Box 1525  
Wilmington, North Carolina 28402

Ms. Beverly Hall, Section Chief  
Division of Radiation Protection  
N.C. Department of Environment  
and Natural Resources  
3825 Barrett Dr.  
Raleigh, North Carolina 27609-7721

Mr. James W. Holt, Manager  
Performance Evaluation and  
Regulatory Affairs PEB 7  
Progress Energy  
Post Office Box 1551  
Raleigh, North Carolina 27602-1551

Mr. W. C. Noll  
Plant Manager  
Carolina Power & Light Company  
Brunswick Steam Electric Plant  
Post Office Box 10429  
Southport, North Carolina 28461

Mr. Edward T. O'Neil  
Manager - Support Services  
Carolina Power & Light Company  
Brunswick Steam Electric Plant  
Post Office Box 10249  
Southport, North Carolina 28461

Public Service Commission  
State of South Carolina  
Post Office Drawer 11649  
Columbia, South Carolina 29211

Ms. Margaret A. Force  
Assistant Attorney General  
State of North Carolina  
Post Office Box 629