

Entergy**CORRECTIVE ACTION****CR-IP2-2005-03470**

CA Number: 1

Group

Name

Assigned By: Operations Watch Staff

Santini, Philip R

Assigned To: Eng Project Mgmt

Schwartz, Geoffrey E

Subassigned To :

Originated By: Santini, Philip R

8/26/2005 15:09:47

Performed By: Schwartz, Geoffrey E

8/27/2005 06:42:57

Subperformed By:

Approved By:

Closed By: Leone, Mark C

8/27/2005 09:08:25

Current Due Date: 08/27/2005

Initial Due Date: 08/27/2005

CA Type: OPERABILITY INPUT

Plant Constraint: #NONE

CA Description:

Provide operability input for hole under the FSB east loading bay cinder block wall.

Ex. 4

Response:

This condition does not present a structural operability concern for the wall under which the soil displaced, since the wall is supported a column to column beams; consequently it is not a structural operability concern for the FSB. Also, the SFP is not affected since it is a separate structure from the FSB (reference CR-IP2-2005-3424-CA-2 OE).

Subresponse :

Closure Comments:

Information in this record was deleted
in accordance with the Freedom of Information
Act, exemptions 4
FOIA- 2005-0369

C-1