

From: [REDACTED]  
To: <djv@nrc.gov>, <exn1@nrc.gov>  
Date: 9/26/03 1:56PM  
Subject: Salem Unit 1 Circ Water

Dave and Eileen,

I have found a way to upload the files and send to you.

I have not "screened" these for relevance. I am sending what I have and trust your technical guys to do that.

Thanks,  
Kymn

Information in this record was deleted  
in accordance with the Freedom of Information  
Act, exemptions 7C  
FOIA- 2005-0194

15

## Work Week 109 - 10-30-1's Sorted by Date/Time

ID Number:	Initiation:	Extension:	Date:	Mode Code:	Notification/Order #:	Description:
0217	[REDACTED]	0	2/3/03	[REDACTED]	[REDACTED]	Preventative Maintenance 1H8X Breaker comes off H Bus as found per procedure looked on prints. in SAP & DCP can't find any settings for breaker. Called [REDACTED] Engineering to see if they could assist. Can't start PM on it because once they rip the breaker apart we lose the as found data and the procedure calls for it.
0219	[REDACTED]	0	2/3/03	[REDACTED]	[REDACTED]	release tags for alpha and bravo fuel oil transfer pumps - one tagout for the alpha diesel outage tagout 4009022 tags will not be released because there are outstanding fuel update level calcs, will push to 2nd shift
0220	[REDACTED]	0	2/3/03	[REDACTED]	[REDACTED]	Trash rack rail repair 60027627 Act. 10 Yard Dept turned over @ 1450 not enough time for us to work on it. If there are going to be using the rack for 4-6 hours a day it is impossible to make repairs on the rails as we would like to. We need to come up with a better plan to get more time on the rails or we will be out there for a very long time.
0221	[REDACTED]	0	2/3/03	[REDACTED]	[REDACTED]	DCP problem 80002367 - parts, print and wording problem.

7C

Page 1

Monday, February 03, 2003 04:56 PM

ID Number	Initiator	Extension	Date	Mode Code	Notification/Order
-----------	-----------	-----------	------	-----------	--------------------

217

0

03-Feb-03

219

0

03-Feb-03

220

0

03-Feb-03

221

0

03-Feb-03

2C

## Description

Preventative Maintenance 1H8X Breaker comes off H Bus as found per procedure looked on prints, in SAP & DCP can't find any sett

release tags for alpha and bravo fuel oil transfer pumps - one tagout for the alpha diesel outage tagout 4009022 tags will not

Trash rack rail repair 60027627 Act. 10 Yard Dept turned over @ 1450 not enough time for us to work on it. If there are going

DCP problem 80002367 - parts, print and wording problem.

ID Number	Owner	Description	Completion D Notification/Ord
3	[REDACTED]	Repair wave walls for CW and install. 13B Repair complete. Will install on 2/03/03, late afternoon at low tide	[REDACTED]
5	[REDACTED]	Repair/install ice barrier at SW Intake. Evaluate for parts.	[REDACTED]
7	[REDACTED]	Issues to ensure fish lip DCP starts on 2/10/03 for 21A. - Stop work on fabrication at CMS On schedule - verified 1/27/03.	
10	[REDACTED]	Security bar adjustment north trough. Per drawings, north trough needs to be lowered!  20127746 - Adjust and tighten security	[REDACTED]
13	[REDACTED]	How far is it necessary to derate the unit with both water boxes out - revisit calc in light of river temp on hot well levels.	[REDACTED]
14	[REDACTED]	How many baskets to ship with screen?	
40	[REDACTED]	Finalize criteria for disbanding OCC.	
65	[REDACTED]	2A Hot Air Furnaces will not fire. (South side SW Furnances)	[REDACTED]
73	[REDACTED]	Aux. Feedwater storage tank periodically over flows. This is causing a NJDEPES concern because we are spilling hydrazine onto	[REDACTED]
75	[REDACTED]	Heat Trace repair for 11DM144 Heat Trace.	[REDACTED]
78	[REDACTED]	HC SSW Flow Instrumentation not acceptable for IST. Service Water pump test scheduled for Monday after the return of "B" deis	
125	[REDACTED]	10Ton CO2 compresor Safety Issue/Operator Work around/no auto function Compressor cycles cont.	[REDACTED]
129	[REDACTED]	HHB Feed Pumps	[REDACTED]

## Comments

Scheduled for Monday, 2/3/03

Engg. Walked down ice barriers and  
to evaluate repairs on Mon: 2/3/03.

Working to release funding.  
Stop work at CMS is still an issue  
QA has put parts Fab by CMS on hold  
Pysher to discu

Work to be given to dedicated Circ Water Hit  
Team 2/3/03.

LER from 1989 found still looking for calcs.  
will address this beginning Wednesday.  
EOM to see if N1 is in syst

1 screen @ lovejoy due back end of March.  
1 screen sent on Monday 1/27 due back in 3  
weeks.  
Vendor to call Mon. morning 2/3  
Draft criteria developed.  
Need to get vendor in to help tune. Req.  
10454757 being processed PO to be issued  
Mon. 2/3/03.

Monitor for leakage. Suspect 3gph  
Field work in progress ETC 02/03/03 at 1600.  
WIN Team - WIP Monday

Vendor coming on site.  
Monday, 2/3/03  
point of contact

Need new compressor or new compressor seal  
ETA from procurement. This part is no longer  
available. The vendor (Brandco) does

Scheduled maint this week.  
1 - Packing replaced. Ready to run.  
2 - Alignment etc - 40 hrs of  
work  
Field work i

131	[REDACTED]	#2 HHB control circuit troubleshooting - Do we have the support to complete the troubleshooting so that the boiler can be retur	[REDACTED]
133	[REDACTED]	12B Circ Water entrainment pump inop. NJPDES requirement is to take weekly samples. With the 12B inoperable the other samplin	[REDACTED]
156	[REDACTED]	Schedule 1 & 3 to be worked.	
175	[REDACTED]	21 Rod Drive MG and Meter not reading correctly need to evaluate if unit can be sync'd.	[REDACTED]
190	[REDACTED]	Elevator inoperable service bldg - fix in a.m.	
191	[REDACTED]	1HW211 - Ops determine need to work valve	[REDACTED]
198	[REDACTED]	Bring in vendor to assist troubleshooting persistent HC Boiler Issues.	
204	[REDACTED]	FRVS-Flow Monitor Card	
205	[REDACTED]	Aux Bldg Ventilation Plan Exit Criteria	
210	[REDACTED]	CW Boiler will not fire. Carucci notified.	[REDACTED]
211	[REDACTED]	1FP952 Significant leak (10 gpm out of service), 50-150 gpm in service. WIN notified.	[REDACTED]
215	[REDACTED]	13A & 13B Circ diff turbing cross connects	
216	[REDACTED]	11CH181 - Pri Chem Lab - Hi temps in lab - fix the chill water valve	

76



PO issued. Vendor coming in on Monday, 2/3/03  
@10:00. P. O. # 4500185527.

WIN team working 02/03/03 days for  
Troubleshooting. Pump bad and controller WIN  
Team working days only. Need new pump - ord

CW Bearing Lube PP status as follows: #1  
pump C/T (60030779); #2 pump repaired; #3  
Pump running with low discharge pressure -

Working on Tues. 02/04/03 Mtg. To resolve. MG  
scheduled to back 02/05/03.

Repair coming in 0700 2/3/03.

Leak Repair to look at 1HW211 for future leak  
repair.

HC 12 hrs shift to work with vendor  
All 3 boilers operable.

Parts in. Hands on card - done. HC to decide  
on when to repair.

System Health - Days

7C

Received from igate.nrc.gov  
by nrcgwia.nrc.gov; Fri, 26 Sep 2003 13:55:59 -0400  
Received from imo-m05.mx.aol.com (imo-m05.mx.aol.com [64.12.136.8])  
by smtp-gateway ESMTPœ id h8QHpaTY015979;  
Fri, 26 Sep 2003 13:51:11 -0400 (EDT)  
Received: from Drkymn@aol.com  
by imo-m05.mx.aol.com (mail\_out.v36\_r1.1.) id f.1e1.10938873 (16035);  
Fri, 26 Sep 2003 13:55:48 -0400 (EDT)  
Received: from aol.com (mow-m26.webmail.aol.com [64.12.137.3]) by air-id10.mx.aol.com (v96.6) with  
ESMTP id MAILINID102-3ea33f747da42ee; Fri, 26 Sep 2003 13:55:48 -0400  
Date: Fri, 26 Sep 2003 13:55:48 -0400  
From: [REDACTED]  
To: djv@nrc.gov, exn1@nrc.gov  
Subject: Salem Unit 1 Circ Water  
MIME-Version: 1.0  
Message-ID: <72331CD8.6094C1E2.00049705@aol.com>  
X-Mailer: Atlas Mailer 2.0  
X-AOL-IP: 207.106.153.65  
Content-Type: multipart/mixed; boundary=-----7237681060990d1a7237681060990d1a  
Content-Transfer-Encoding: 8bit

[Click to view Base64 Encoded File 10-30-1's sorted by Due Date.xls](#)