



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

September 9, 1976

DOCKETS NOS.: 50-219, 50-220, 50-237, 50-245, 50-249, 50-254, 50-259,  
50-260, 50-263, 50-265, 50-271, 50-277, 50-278, 50-293,  
50-296, 50-298, 50-321, 50-324, 50-325, ~~50-331~~, 50-333,  
50-341, 50-354, 50-355, and 50-366.

LICENSEES: Boston Edison Company, Carolina Power & Light Company,  
Commonwealth Edison Company, Detroit Edison Company, Georgia  
Power Company, Iowa Electric Light & Power Company, Jersey  
Central Power & Light Company, Nebraska Public Power  
District, Niagara Mohawk Power Corporation, Northeast Nuclear  
Energy Company, Northern States Power Company, Philadelphia  
Electric Company, Power Authority of the State of New York,  
Public Service Electric and Gas, Tennessee Valley Authority,  
Vermont Yankee Nuclear Power Corporation.

FACILITIES: Oyster Creek Nuclear Generating Station, Nine Mile Point  
Unit 1, Pilgrim 1, Dresden Units 2 and 3, Millstone Unit  
1, Quad Cities Units 1 and 2, Monticello, Peach Bottom  
Units 2 and 3, Browns Ferry Unit 1, 2 and 3, Vermont  
Yankee, Hatch Units 1 and 2, Brunswick Units 1 and 2,  
Duane Arnold Energy Center, Cooper, Fitzpatrick, Enrico  
Fermi Unit 2, and Hope Creek Units 1 and 2.

SUMMARY OF MEETING HELD ON AUGUST 12, 1976 WITH REPRESENTATIVES OF THE  
MARK I OWNER'S GROUP

On August 12, 1976, a meeting was held in San Jose, California with  
representatives of the Mark I Owner's Group, General Electric Company (GE),  
EPRI, and their technical consultants. The purpose of the meeting was to  
discuss the following Long Term Program tasks: (1) the 1/12 Scale  
Three-Dimensional Pool Swell Testing program, (2) the Pool Swell Analytical  
Model Development program, (3) the Flexible Cylinder Testing program, and  
(4) condensation loads and the 4T High Temperature Testing program. Enclosure  
1 is a list of meeting attendees. Enclosure 2 contains the meeting agenda.

SUMMARY

C. Sullivan, EPRI, provided an overview of the Long Term Program tasks  
which EPRI is conducting on behalf of the Mark I Owner's Group. The slides  
used in this presentation are contained in Enclosure 3.

B. Liang and K. Blahnik, Stanford Research Institute (SRI), described the  
1/12 Scale Three-Dimensional Pool Swell Testing program which SRI is  
performing for EPRI. The slides used in this presentation are contained  
in Enclosure 4. The NRC staff expressed the following concerns related to

this testing program:

1. Adequate justification for the selection of a 1/12 scale facility has not been provided.
2. Adequate justification for the selection of a straight torus sector has not been provided.
3. The fourteen instrumentation channels associated with the test facility do not appear to be adequate.
4. An instrumentation error analysis should be performed prior to commencement of testing.
5. Adequate justification for the isothermal assumption used in the test facility scaling has not been provided.

P. Nakayama and B. Chan, JAYCOR, described the program for development of an analytical model for the post-LOCA hydrodynamic response of the Mark I pressure suppression pool which JAYCOR is performing for EPRI. Representatives of the Mark I Owner's Group stated that it was their intention to utilize the resulting computer code model, as validated by 2D and 3D test results, to predict plant-unique hydrodynamic pool swell loads for the Long Term Program. Enclosures 5 and 6 contain the slides used in this presentation.

G. Sliter and J. Carey, EPRI, described the analytical and testing programs which EPRI is conducting to assess load mitigation from fluid/structural interaction on the ring header. Enclosure 7 contains the slides used in their presentation. The NRC staff expressed the following concerns related to this testing program:

1. Use of fixed end supports to restrict beam rotation during the water impact tests would assure conservatism in the test results and would be more representative of the true end conditions than pinned end supports.
2. Fluid/structural interaction should be investigated for other structures (i.e., the torus shell) as well as the ring header.

B. Sobon, GE, reviewed the bases for the Mark I Owner's Group position that boundary loads from steam condensation need not be considered in the Short Term Program. He stated that (1) the magnitude of the steam condensation boundary loads is no higher than that of the safety/relief valve loads, and (2) the characterization of the effects of boundary loads resulting from steam condensation is similar to that of the safety/relief valve loads (i.e., a fatigue concern).

At the request of the Mark I Owner's Group, the NRC staff provided information on the status of the containment-related research programs being conducted by Lawrence Livermore Laboratories (LLL) for the NRC. Representatives of the Mark I Owner's Group suggested that a mutual exchange of information between their consultants and LLL related to the development of pool swell analytical models would be desirable. The NRC staff stated that any contact between the Owner's Group and LLL should be arranged through J. Guibert, NRC.

R. Petrokas, NUTECH, reviewed the status of load mitigation testing efforts currently in progress. Enclosure 3 contains the slides used in his presentation. He stated that initial testing has identified several devices which are very promising and that, after additional open-tank testing, a more rigorous testing program will commence.



John C. Guibert  
Operating Reactors Branch #3  
Division of Operating Reactors

Enclosures:

1. Attendance List
2. NRC Long Term Program Review
3. EPRI Long Term Program Tasks
4. Scale 3-D Mark I Model
5. JAYCOR program Definition and Objectives
6. Hydrodynamic Response of Mark I  
Suppression Pools
7. EPRI - Water Impact Tests
8. Mark I Loads Mitigation Screening  
Tests

*See 50-219*



UNITED STATES  
NUCLEAR REGULATORY COMMISSION  
WASHINGTON, D. C. 20555

\*NRC PDR  
\*Local PDR  
\*Docket Files 50-331  
NRR Rdg  
ORB#3 Rdg  
\*B. C. Rusche  
\*E. G. Case  
\*V. Stello  
\*K. R. Goller  
D. Eisenhut  
T. J. Carter  
\*J. Reece  
\*D. L. Ziemann  
\*G. E. Lear  
\*R. W. Reid

L. C. Shao  
R. L. Baer  
\*A. Schwencer  
B. K. Grimes  
Project Manager  
\*OELD  
\*OI&E (3)  
C. Parrish  
NRC Participants  
\*ACRS (16)  
T. B. Abernathy  
J. R. Buchanan  
D. Thompson  
\*W. Paulson  
\*with enclosure